



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information

Presented To:
**Transportation Agency for
Monterey County**

Information submitted on November 17, 2008
For the meeting of December 3, 2008

HWY. 1 – PIPE LINER

- **AT VARIOUS LOCATIONS FROM SOUTH OF LIMEKILN CREEK BRIDGE TO SOUTH OF PFEIFFER CANYON BRIDGE (PM 20.3, 23.3, 45.2)**
- Project: Install cured-in-place pipe liner
- Resident Engineer: Charlie Hench
- Contractor: Whitaker Contractors Inc., Paso Robles
- Est. Construction Cost: \$489,000
- Start Date: June 30, 2008
- ✓ Project Completed: November 4, 2008
- EA: 0N5204

HWY. 1 – PFEIFFER STATE PARK LEFT TURN CHANNEL

- **IN BIG SUR FROM BIG SUR RIVER BRIDGE TO NORTH OF BIG SUR RIVER BRIDGE** (PM 46.6 – 47.1)

- Project: Realign left turn lane
- Traffic Controls: One-way reversing traffic control Mondays through Thursdays from 8 am to 3 pm and on Fridays from 8 am to 12 noon. Up to 10-minute delays.
- Resident Engineer: Tyler Lavering
- Contractor: Pavex Construction Division, San Jose
- Est. Construction Cost: \$535,000
- Start Date: October 13, 2008
- Estimated Completion: January 2009
- EA: 0L2804

- **HWY. 1 – CARMEL SIGNAL AND LIGHTING**

- **NEAR CARMEL AT RIO ROAD AND AT CARPENTER STREET** (PM 72.6 – 74.5)

- Project: Modify signal and lighting
- Traffic Controls: One lane will remain open at all times. Work will take place Sundays from 9 pm to 7 am and Mondays through Thursdays from 7 pm to 7 am.
- Resident Engineer: Tyler Lavering
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Est. Construction Cost: \$264,000
- Start Date: September 22, 2008
- Estimated Completion: End of November 2008
- EA: 0M3104

HWYS. 1, 68, 156 – MONTEREY TO CASTROVILLE GUARDRAIL UPGRADE

- **AT VARIOUS LOCATIONS** (PM 74.7 – R91.6, L4.2 – R4.3, R0.2)
- Project: Upgrade metal beam guard rail
- Traffic Controls: Work will be done at night Sundays through Thursdays from 8 pm to 5 am.
- Resident Engineer: Abdalla Naas
- Contractor: Coral Construction Co., Wilsonville, OR
- Est. Construction Cost: \$778,000
- Start Date: August 25, 2008
- ❖ Estimated Completion: End of December 2008
- EA: 0K7604

US 101 – CAMP ROBERTS SAFETY ROADSIDE REST AREA

- **NEAR BRADLEY AT CAMP ROBERTS SAFETY ROADSIDE REST AREA**
(PM R3.1 - R5.2)
- Project: Remodel safety roadside rest areas
- ❖ Traffic Control: Rest area will be closed for the duration of the project
- Resident Engineer: Tim Richards
- Contractor: Diani Building Corp, Santa Maria
- Est. Construction Cost: \$6 Million
- ❖ Start Date: November 12, 2008
- Estimated Completion: December 2009
- EA: 464104

US 101 – LOS LOBOS OVERCROSSING SHOULDER PAVING

NEAR SAN ARDO FROM SOUTH OF SAN BERNARDO OVERCROSSING TO SOUTH OF SAN ARDO UNDERCROSSING (PM R14.6 – R19.0)

- Project: Widen median shoulders
- Resident Engineer: Tim Lang
- Contractor: Sierra Equipment Rental Inc., Glenn
- Est. Construction Cost: \$934,000
- Start Date: July 9, 2008
- ✓ Estimated Completion: October 17, 2008
- EA: 0G8934

US 101 – SPENCE TO AIRPORT MEDIAN BARRIER

• IN AND NEAR SALINAS FROM SOUTH OF SPENCE ROAD TO AIRPORT BOULEVARD OVERCROSSING (PM 80.7 – 85.6)

- Project: Construct concrete median barrier
- ❖ Traffic Controls: The fast (#1) lane in each direction closed Mondays through Thursdays 7 am to 3 pm and Fridays 7 am to 12 noon.
- Resident Engineer: Tyler Lavering
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$3.7 Million
- Start Date: September 2, 2008
- ❖ Estimated Completion: June 2009
- EA: 0N8304

HWY. 156 – CASTROVILLE CENTERLINE RUMBLE STRIP

- **NEAR PRUNEDALE EAST OF CASTROVILLE BOULEVARD TO WEST OF MERIDIAN ROAD (PM R1.8 – T5.1)**

- Project: Install centerline rumble strip
- ❖ Traffic Controls: One-way reversing traffic control with the use of a flagger Sundays through Thursdays from 9 pm to 5 am.
- ❖ Resident Engineer: Abdalla Naas
- Contractor: Traffic Solutions Inc., Redding
- Est. Construction Cost: \$73,500
- ❖ Start Date: November 17, 2008
- Estimated Completion: December 2008
- EA: 0Q2304

HWY. 198 – SAN LUCAS REALIGNMENT

- **NEAR SAN LUCAS EAST OF FREEMAN FLAT ROAD (PM 4.3 – 4.6)**

- Project: Realign and widen roadway
- Traffic Controls: One-way traffic controls Mondays through Fridays.
- Resident Engineer: Tim Lang
- Contractor: Cruco Construction Group Inc., Fresno
- Est. Construction Cost: \$621,000
- ❖ Start Date: November 3, 2008
- Estimated Completion: Mid-January 2009
- EA: 0L0304

UPCOMING PROJECTS

US 101 – SAN MIGUEL/SALINAS GUARDRAIL UPGRADE

- ❖ **AT VARIOUS LOCATIONS FROM SAN MIGUEL TO BRADLEY** (PM 2.1 – 7.6)
- ❖ Project: Upgrade guardrail and crash cushions and place hot mix asphalt dike
- ❖ Resident Engineer: Rick Silva
- ❖ Contractor: Midstate Barrier Inc., Stockton
- ❖ Est. Construction Cost: \$613,000
- ❖ Estimated Start Date: January 2009
- ❖ Estimated Completion: April 2009
- ❖ EA: OK9504

US 101 – BRADLEY/SAN ARDO GUARDRAIL UPGRADE

- ❖ **AT VARIOUS LOCATIONS FROM SAN ANTONIO RIVER BRIDGE TO NORTH OF SAN ARDO** (PM R 6.8 – 24.1)
- ❖ Project: Install metal beam guardrail and place hot mix asphalt dike
- ❖ Resident Engineer: Rick Silva
- ❖ Contractor: Midstate Barrier Inc., Stockton
- ❖ Est. Construction Cost: \$413,000
- ❖ Estimated Start Date: January 2009
- ❖ Estimated Completion: April 2009
- ❖ EA: OM7604