

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 1
07/02/08

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-136-10.3/10.5 09-337204		IN INYO COUNTY NEAR KEELER AT 10.2 MILES EAST OF ROUTE 136/395 SEPARATION AND AT 2.0 MILES WEST OF KEELER REPLACE STORM DRAINAGE PIPES	SUMMER CONSTRUCTION INC. PO BOX 30 SANTA PAULA, CA 93061	ANDREW BRANDT 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8947	\$260,745 \$0 \$0	04/14/08 05/27/08 07/23/08	0% 0%
HM2	WPCP						
09-INY-395-11.8/20.4 09-332104		IN INYO COUNTY NEAR LITTLE LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES SOUTH OF CINDER ROAD TO 0.3 MILES NORTH OF HAIWEE POWER HOUSE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION PO BOX 5127 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$3,972,431 \$0 \$0	04/10/08 04/28/08	0% 0%
HM1	WPCP						
09-INY-395-75.3/77.9 09-337304		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK ON ROUTE 190 AND NEAR INDEPENDENCE ON ROUTE 395 PLACE ASPHALTIC EMULSION CHIP SEAL	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR, CA 95492	WEIERMANN KURT (760)872-0794	\$551,761 \$474,083 \$0	09/11/07 10/15/07 06/12/08 06/12/08	100% 100%
HM1	WPCP						COMPLETED
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM SKANSKA USA CIVIL WEST 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,107,206 \$10,023,484 \$0	08/23/07 09/18/07 04/02/09	38% 36%
HE13	SWPPP						
09-KER-178-90.4/92.3 09-328804		IN KERN COUNTY ABOUT 8.6 MILES WEST OF RIDGECREST FROM 0.5 MILE EAST OF SIERRA VISTA TO SECOND STREET WIDEN SHOULDERS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO, CA 93706	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$932,605 \$139,700 \$0	05/07/08 05/30/08 08/04/08	11% 15%
HB4N	SWPPP						
09-MNO-158-/1.1 09-326404		IN MONO COUNTY NEAR JUNE LAKE FROM SOUTH JUNCTION ROUTE 158/395 INTERSECTION TO NORTH SHORE ROAD WIDEN SHOULDER	DON GARCIA EXCAVATING AND PAVING, INC. PO BOX 7176 SOUTH LAKE TAHOE, CA 96158	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)872-0794	\$570,643 \$393,844 \$0	03/27/08 04/22/08 07/15/08	51% 68%
HB4	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 2
07/02/08

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-395-50.7/52.8 09-336704		IN MONO COUNTY IN AND NEAR JUNE AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	LAKE SIERRA NEVADA CONSTRUCTION, INC. PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,988,007 \$0 \$0	04/03/08 04/28/08 08/22/08	0% 0% SUSPENDED
HM1	WPCP						
09-MON-120-13.5/19 09-337004		IN MONO COUNTY AT VARIOUS LOCATIONS PLACE ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,202,902 \$0 \$0	04/15/08 05/07/08	0% 0%
HM1	WPCP						

Totals:	Authorized Final Amt:	<u>\$37,586,300</u>	Completed to Date:	<u>\$11,031,111</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-136-10.3/10.5	09-337204	1
09-INY-395-75.3/77.9	09-337304	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-11.8/20.4	09-332104	1
09-KER-178-90.4/92.3	09-328804	1
09-MNO-158-/1.1	09-326404	1
09-MNO-395-50.7/52.8	09-336704	2
09-MON-120-13.5/19	09-337004	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$37,586,300	\$11,031,111
District Total:		<u>\$37,586,300</u>	<u>\$11,031,111</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$551,761
Work completed this Period:	\$551,761