

# Project Study Report (Drainage System Restoration)

01-HUM-254 PM 6.87/42.13 Program Code: 20.10.201.151 01-40950K

August 2009

## **Request Programming in the 2010 SHOPP**



In Humboldt County near Miranda from 2.3 miles south of Miranda post office to 0.9 mile south of Bear Creek Bridge # 4-12



Route 254 culvert inlet at PM 15.70



Route 254 culvert inlet at PM 19.59

I have reviewed the right of way information contained in this Project Study Report and the R/W Data Sheet attached hereto, and find the data to be complete, current and accurate:

Lindy K. Lee

North Region Division Chief - Right of Way

APPROVAL RECOMMENDED:

Richard Mullen

Project Manager

Royal McCarthy

Program Advisor

APPROVED:7

CHARLES C. FIELDER

**District Director** 

August 3,2009

Date

This Project Study Report (PSR) has been prepared under the direction of the following registered civil engineer in the District 1 Advance Planning Office. The registered civil engineer attests to the technical information contained herein and has judged the qualifications of any technical specialists providing engineering data upon which recommendations, conclusions, and decisions are based.

No. 41042

No. 41042

CIVIL OF CALIFORNIA

Exp 3/31/11

Alere DPointerter

122/09

Ilene Poindexter

Registered Civil Engineer

DATE

## **Project Study Report**

#### 1. INTRODUCTION

This project proposes a Drainage System Restoration at eight locations along Route 254 in Humboldt County between PM 6.87 and PM 42.13. See location map Attachment A. This project will alleviate current drainage problems such as soil erosion and roadway flooding due to culvert clogging from redwood needles, debris and leaves. See layout drawings Attachment C.

Route 254, also known as Avenue of the Giants, parallels Route 101 from near Phillipsville to just north of Pepperwood. The route is a continuous stretch extending approximately 32 miles through the Humboldt Redwoods State Park.

The Construction work will include removing and replacing Corrugated Metal Pipe Culverts (CMPC), deteriorated inlets and outlets and placing new Alternative Pipe Culverts (APC) with new drainage structures, Rock Energy Dissipaters (RED), Alternative Downdrain Pipes (ADP), filling eroded areas with rock, reconstructing roadway embankments, and constructing AC dikes. For a detailed list of improvements, see the Culvert Inventory Recommendations table (Attachment D). The project total cost is \$1,331,000 (year 2013/14).

Project Limits	01-HUM-254
(Dist., Co., Rte., PM)	PM 6.87/42.13
Number of Alternatives:	2
Alternative Recommended for	
Programming:	Alternative 1
Programmed or Proposed Capital Construction Costs:	\$1,066,000 (2013/14 FY)
Programmed or Proposal Capital Right of Way Costs:	\$265,000 (2013/14 FY)
Funding Sources:	SHOPP
Type of Facility	Conventional 2-Lane
(conventional, expressway, freeway):	
Number of Structures:	N/A
<b>Anticipated Environmental Determination</b>	IS-ND (Initial Study with a Negative
or Document:	Declaration).
Legal Description	In Humboldt County near Miranda from 2.3 miles south of Miranda post office to 0.9 mile south of Bear Creek Bridge # 4-12
Project Category	201.151

#### 2. BACKGROUND

#### A. Project History

This project was originally initiated in 1999 due to soil erosion, culvert failure, embankment failure and increased maintenance activity in the area, and included eleven culverts. Since that time, three culverts that were originally in the project have been moved to storm damage projects, leaving this project with eight culverts.

An Environmental Categorical Exclusion report was obtained in 2001 but stricter regulations may apply today. No fish passage work will be performed on any of these culverts because they are not part of a live stream.

### **B.** Existing Facility

Route 254 is functionally classified as a Rural Major Collector. The route is used both as a connector for unincorporated communities and as a recreational route.

Route 254 experiences seasonally heavy non-motorized traffic in and near the communities of Phillipsville, Miranda, Myers Flat, Weott, and Redcrest. The route provides access to several campgrounds that are known for their vegetation, natural scenery, swimming and fishing locations along the Eel River.

The terrain along the route is characterized as rolling with moderate grades. Route 254 is broken into two segments that are illustrated in the following table:

Segment # HUM 254		DESCRIPTION
	PM	
1	0.0/12.3	From Route 101 to Myers Flat
2	12.3/46.5	From Myers Flat to 101 at Jordan Road

### C. Geometric Information

Route 254 is an undivided two-lane conventional highway in a rural area. Within the project limits, the roadway has one 12-foot lane in each direction with shoulder widths between 0 and 2 feet wide. See Cross section details (Attachment B).

There are no sidewalks adjacent to the roadbed throughout the project.

This project was discussed with John Steele, HQ Design Coordinator and Heidi Sykes, HQ Design Reviewer; their comments are included in section 11.

#### 3. PURPOSE AND NEED

<u>Need:</u> This project is needed because the culverts are deteriorating, resulting in insufficient drainage capacity. Also, the embankment is failing at specific culvert locations.

<u>Purpose:</u> The purpose of this project is to improve drainage systems and to reduce erosion to protect the roadway from failure.

#### 4. DEFICIENCIES

The existing corrugated metal pipe (CMP) culverts are undersized and rusted in numerous places, allowing water seepage through roadway base material causing erosion at various locations. Proposed drainage improvements include placement of rock slope embankments, energy dissipaters, down drains, raising existing drainage inlets (DI), installing new DIs, replacing CMP culverts with alternative pipe culverts (APC), constructing drainage swales, and reconstructing roadway embankments that have eroded.

Details of existing culvert conditions:

- (1)PM 6.87 Existing 18" culvert is undersized and the invert is perforated.
- (2)PM 15.7 Existing 24" culvert is damaged, rusted and has debris issues. Erosion has occurred at outlet
- (3)PM 17.92 Existing 18" culvert is undersized, the inlet needs to be replaced, the culvert outlet embankment failed.
- (4) PM 19.59 Existing 18" culvert is undersized, new GO or GDO inlet with special grate.
- (5) PM 21.56 Existing 24" culvert is perforated and the culvert outlet embankment failed.
- (6) PM 40.32 Existing 24" culvert is damaged and the culvert outlet is eroded.
- (7)PM 42.10 Existing 18" culvert is undersized, the culvert outlet has eroded and the embankment failed.
- (8) PM 42.13 Existing 24" culvert is undersized, the culvert inlet, outlet are eroded and the outlet embankment failed.

#### Traffic Data:

The current and forecasted traffic data is listed below. This data was provided in a memorandum dated September 2, 2008 from the Office of Travel Forecasting and Modeling. The Traffic Index (TI) design periods are 10 and 20-year projections.

Hum 254	Annual ADT	Annual ADT	Annual ADT
	PM 4.84/12.33	PM 12.33/24.21	PM 24.21/46.53
Annual ADT		,	
Base Year 2007	1,550	540	290
2014	1,600	560	300
2024	1,680	590	310
2034	1,760	610	330
Peak Hour		140	
Base Year 2007	430	150	80
2014	440	160	80
2024	470	160	90
2034	490	170	90
20-Year Directional	57	57	57
percentage:			
20-Year DH Truck	3.0	4.0	4.0
percentage:			
10-Year Traffic Index:	6.5	6.0	5.5
20-Year Traffic Index:	7.0	6.5	6.0

Additionally, a TASAS Table B collision analysis was performed for this section of Route 254. The 3-year time period used was October 1, 2004 through September 30, 2007. The tables below summarize the total number of collisions that have occurred within the limits of this proposed project as well as a summary of the collision details.

Table 1. Collision Rates (expressed in Collisions per Million Vehicles)

Collision		Actual			Statewide Average		
	Fatal	F+I	Total	Fatal	F+I	Total	
Collision rates	0.075	1.13	2.55	0.041	0.91	1.88	

#### **Collision Details**

Туре	Total Collisions	Fatal	Injuries	PDO	Wet	Dark	PCF 1	PCF 2	PCF 3
No. of Collisions	34	1	14	19	11	16	Improper turn	Speeding/ Influence of Alcohol	Other Than Driver

PDO = Property Damage Only

#### 5. CORRIDOR AND SYSTEM COORDINATION

Route 254 originates near the Sylvandale Interchange on Route 101 and follows Route 101 to Stafford, completely within Humboldt County. The communities along this corridor have a population of less than 500 people. Humboldt Redwoods State Park is located virtually throughout the route. Some of the well known campgrounds include Hidden Springs, Burlington and Albee Creek, all of which allow overnight camping. Williams Grove, Bull Creek, and Dyerville allow day use only. Little additional development is anticipated along this route.

#### 6. ALTERNATIVES

There are two alternatives including the "No Build" Alternative.

## <u>Alternative 1</u> – Culvert replacement Programming Alternative

This alternative replaces the existing culverts and inlets and upgrades the embankment where needed. In order to restore and preserve the integrity of the roadway section at eight locations, culvert replacement methods will consist of:

- a. Removing and replacing corrugated metal pipe (CMP) culverts with alternative pipe culverts (APC)
- b. Placing new concrete drainage inlets
- c. Placing rock energy dissipators (RED) at the culvert outlets where necessary
- d. Filling of eroded areas and reconstructing roadway embankments where necessary

#### Alternative 2 - No build

This alternative does not meet the project "Need and Purpose."

#### 7. COMMUNITY INVOLVEMENT

There has been community interaction and Parks will be involved in this project along Route 254. It is anticipated that there will be no opposition to the planned improvements. The communities located along Route 254 include Phillipsville, Miranda, Myers Flat, Weott, and Redcrest.

#### 8. RIGHT OF WAY

A Right of Way Data Sheet was prepared for this project. All the utility companies were contacted regarding the location of this project. The utility companies will have to underground utilities as necessary. Acquisition of three temporary construction easement plus one permanent easement from States Parks will be required as well as a wetland/riparian mitigation parcel estimated at \$243,622 (year 2013/14). See Right of Way Data Sheet Attachment G.

#### 9. ENVIRONMENTAL DETERMINATION AND ENVIRONMENTAL ISSUES

There are information and considerations that were involved in the preparation of the Environmental Studies for this project. Environmental considerations along Route 254 include:

- Rare and sensitive plant and animal species located adjacent to Route 254 at numerous locations.
- The Eel River, a Wild and Scenic River, provides important in stream and riparian habitat.
   There are sensitive species associated with the river and its tributaries including a variety of federally listed plants and animals.
- Route 254 has archaeological and culturally significant sites where the local Native American Tribe (Wiyot) gathers food and materials necessary for every day life.

#### Preliminary Environmental Analysis Document

A Preliminary Environmental Analysis Report (PEAR) was prepared for this project and lists tree removal, impacts to threatened listed species, wetlands, farmsteads, aesthetics as potential impacts. If there are direct, indirect or cumulative impacts to listed species, avoidance measures may be required; Section 7 consultations will be necessary and permits will most likely be required.

Anticipated permits and consultation include:

- U.S. Army Corps of Engineers 404 Permit
- NOAA Fisheries consultation
- U.S. Fish and Wildlife Service consultation
- California Department of Fish and Game 1602 Permit
- North Coast Region Water Quality Control Board 401 Certification
- Native American consultation, and
- SHPO consultation

Coordination with State Parks will be needed to expedite the project progress. The general time schedule is 24 months to complete an IS/ND. See the complete PEAR for more details (Attachment H).

#### Storm Water Consultation

A Storm Water Data Report (SWDR) Short Form was prepared. For more details of the project description and the requirements that need to be considered, see the SWDR (Attachment I).

### Landscape Architecture Assessment Sheet

A Landscape Architecture Assessment Sheet was incorporated in this study as part of the Environmental consideration. It was determined that the project will involve consideration of highway aesthetics and will require further evaluations pertaining to specific roadside enhancements, for details see Attachment J.

#### Hazardous Waste

An Initial Site Assessment (ISA) was prepared for this project on November 29, 2008 and found no significant hazardous waste issues associated with this project and listed the removal of yellow thermoplastic stripe as the only minor issue. The ISA is included as Attachment K.

## 10. PRELIMINARY HYDRAULICS AND MATERIALS RECOMMENDATIONS

### Preliminary Hydraulics Recommendations

The drainage recommendations in the District 1 Preliminary Drainage Recommendations (Attachment L), include the following:

Inlets: It was noted that the ground during and after rainfall gets covered with a thick layer of redwood needles and leaves that would cause clogging and maintenance problems if grates were used at the inlets. At the locations where the cut slope is too close to the shoulder, leaving an open pit is not recommended, in such cases, it would be advisable to build a type GO or GDO inlet with a specially fabricated grate.

Outlets: Some of the pipes in this project have failed outlets that require embankment reconstruction by rock fill, layered reinforced earth, or a retaining wall. The final choice is left to the designer, but in any case the culvert replacement would exit the embankment significantly above the natural ground elevation and would require a down drain pipe with a rock energy dissipator (RED) at the ground level. Such downdrain must be of the same diameter as the culvert and anchored to the slope according to Standard Plans D87C.

### Preliminary Materials Recommendations

The District Materials Laboratory recommendations for structural section, embankment and culvert type have been added to the project considerations. See Attachment M.

#### 11. OTHER CONSIDERATIONS

#### Traffic Management Plan

A Traffic Management Plan (TMP) was prepared for this project and is included for reference as Attachment M. Significant traffic impacts are not anticipated provided the recommendations in the TMP are incorporated into the project. See Attachment N for details. It is expected that all construction activities affecting traffic would be performed under one-way reversible traffic control and shoulder closures. One-way traffic control shall be in conformance with the Caltrans Standard Plan T-13, "Traffic Control System for Lane Closure on Two-lane Conventional Highways". The maximum length of a closure is 1,800 ft. A minimum of one portable changeable message sign (PCMS) in advance of both ends of the construction site shall be required to notify the public of closures associated with this project. Additionally, Construction Zone Enhanced Enforcement Program (COZEEP) is recommended for this project.

### **Design Exceptions**

Based on functional classification, traffic volumes and maintenance service levels, Route 254 in District 1 should be maintained at its present width and on its existing alignment. Physical constraints preclude compliance with the minimum Clear Recovery Zone (CRZ) standards at some locations. General geometric upgrades are beyond the scope of a culvert damage restoration project. On 4/21/09, John Steele, Design Coordinator to the North Region stated that he concurred with this statement and that no additional documentation is required.

#### 12. FUNDING

#### A. CAPITAL COST

This PSR recommends a total of \$1,331,000 (2013/14) be programmed in the 2010 SHOPP Cycle for Construction Capital and right of way.

#### B. PROJECT SUPPORT

This project is a candidate for the Drainage System Restoration (201.151) funding in the 2010 State Highway Operational Protection Program (SHOPP). A summary of scheduled costs and resources are shown in the Programming Sheet. (Attachment N).

#### 13. RISK MANAGEMENT

A Risk Management Plan was prepared for the project (Attachment O).

#### 14. SCHEDULE

The tentative Project Schedule is shown in the table below.

HQ Milestones	Delivery Date
Begin Environmental Document (ED)	9/1/10
Circulate Draft ED	12/1/11
PA/ED	2/1/12
Begin R/W	5/1/12
PS&E	4/1/13
R/W Certification	7/1/13
Ready to List	7/15/13
Approve Contract	10/1/13
Contract Acceptance	10/1/14

#### 15. DISTRICT CONTACTS

<u>Title</u>	Phone Number
Transportation Engineer (Civil)	(707) 445-6458
Project Engineer	(707) 445-6358
Project Manager	(707) 441-5877
Program Advisor	(707) 445-6382
Chief, Advance Planning	(707) 441-3969
Chief, Traffic Safety	(707) 445-6376
Chief, Traffic Operations	(707) 445-6377
Environmental Coordinator	(530) 741-4017
Senior Right of Way Agent	(707) 445-6424
	Transportation Engineer (Civil) Project Engineer Project Manager Program Advisor Chief, Advance Planning Chief, Traffic Safety Chief, Traffic Operations Environmental Coordinator


#### 16. ATTACHMENTS

- A. Project Location Map
- B. Typical Sections
- C. Project Layouts
- D. Culvert Inventory
- E. Cost Estimate
- F. Transportation Management Plan
- G. Right of Way Data Sheet
- H. Preliminary Environmental Assessment Report, PEAR
- I. Storm Water Data Report
- J. Landscape Architecture Assessment Sheet
- K. Initial Site Assessment
- L. Preliminary Hydraulics Recommendations
- M Preliminary Materials Recommendation
- N Programming Sheet
- O Risk Management

## ATTACHMENT A

PROJECT LOCATION MAP


### 01-Hum-254-Various Locations Culvert Rehabilitation EA 01-40950K





**LOCATION MAP** 

## ATTACHMENT B

TYPICAL SECTIONS









## ATTACHMENT C

PROJECT LAYOUTS





DIST COUNTY ROUTE POST MILES SHEET TOTAL SHEETS

O1 HUM 254 6.87/42.13 2 7

REGISTERED CIVIL ENGINEER DATE

PLANS APPROVAL DATE

THE STATE OF CALIFORNIA OR ITS OFFICERS OF AGENTS SHALL MOT BE RESPONSIBLE FOR THE ACCURACY OR COMPLETENESS OF SCAMMED

COPIES OF THIS PLAN SHEET.

- 1 PLAN BASED UPON ASBUILT, RIGHT OF WAY AND FIELD REVIEW INFORMATION.
- ONLY REDWOOD TREES HAVE BEEN SHOWN. OTHER TREES AND VEGETATIVE COVER ARE PRESENT.
- 3 PROTECT ALL EXISTING REDWOOD TREES.

#### LEGEND

WORK AREA

Environmental Study Limits

-----



REDWOOD TREES

#### ABBREVIATION

EP EDGE OF PAVMENT

HP HINGE POINT


R/W RIGHT OF WAY


CENTERLINE



PRELIMINARY LAYOUT

SCALE 1"= 40'





DIST COUNTY ROUTE TOTAL PROJECT NO. SHEETS

O1 HUM 254 6.87/42.13 4 7

REGISTERED CIVIL ENGINEER

DATE

PLANS APPROVAL DATE

THE STATE OF CALIFORNIA OR ITS OFFICERS OF AGENTS SHALL NOT BE RESPONSIBLE FOR THE ACCURACY OR COMPLETENESS OF SCAMMED COPIES OF THIS PLAN SHEET.

- 1 PLAN BASED UPON ASBUILT, RIGHT OF WAY AND FIELD REVIEW INFORMATION.
- 2 ONLY REDWOOD TREES HAVE BEEN SHOWN. OTHER TREES AND VEGETATIVE COVER ARE PRESENT.
- 3 PROTECT ALL EXISTING REDWOOD TREES.

#### LEGEND

WORK AREA

-----

ENVIRONMENTAL STUDY

LIMITS



REDWOOD TREES

#### **ABBREVIATION**

EP EDGE OF PAVMENT

P HINGE POINT


/W RIGHT OF WAY


CENTERLINE



PRELIMINARY LAYOUT SCALE 1"= 40'

O1 HUM 254 6.87/42.13 01-HUM-254 REGISTERED CIVIL ENGINEER DATE PM 21.56 PLANS APPROVAL DATE REVISED Note: PLAN BASED UPON ASBUILT, RIGHT OF WAY AND FIELD REVIEW INFORMATION. ONLY REDWOOD TREES HAVE BEEN SHOWN. OTHER TREES AND VEGETATIVE COVER ARE PRESENT. Embonkment Fill PROTECT ALL EXISTING REDWOOD TREES LEGEND WORK AREA ENVIRONMENTAL STUDY 50 LIMITS REDWOOD TREES New embankment with downdrain pipe \_Rock Energy Dissipater EDGE OF PAYMENT 8.9' x 17.7' x 1.5' HINGE POINT RIGHT OF WAY Remove Existing 24" CSP CENTERLINE Install 24" APC ESL (13500 SF) DEPARTMENT OF TRANSPORTATION 1 岩 For Project Identification Only UK! AH These are CONCEPTUAL plans only. OF CALIFORNIA All dimensions and measuremnets shall be verified for conforming with PRELIMINARY Design Standards SCALE LAYOUT 1'= 40' 2156\_ESL\_english.dgn 6/10/2009 1:33:58 PM





## ATTACHMENT D

**CULVERT INVENTORY** 

	Table I OCA	Table: I OCATION AND BEODOSED WOD	MOBK HELD	
	ימטוכי דססט			_
TAE		EXICTING	PROPOSED WORK	PERMITS REQUIRED
CNFAE	PM	CULVERT TYPE AND SIZE		
	6.87	18" CSP	Remove and replace existing culvert with 36" APC (108' long) at same alignment. Inlet	Waters of the US:
		Lengtn=108 ft	remains similar to existing, outlet remains similar to existing.	Nonreporting
C1				Nationwide 3; 1601, 401, 404
	15.7	24" CSP	Remove and replace existing rusted culvert with 24" APC (44' long) at same alignment.	Water of US;
		Length=44 ft	Inlet will be replaced with a concrete head wall w/ fill over the pipe, outlet need new	Nonreporting
ć		·	embankment and downdrain pipe and RED.	Nationwide 3;
23				1601,401,404
	17.92	18" CMP	Remove and replace existing culvert with 24" APC (53' long) at same alignment. Inlet	
		Length=53 ft	new with special fabricated grate, outlet need a new embankment and downdrain pipe	
$\Im$			(100' long).	No waters
	19.59	18" CMP		
		Length=52 ft	new GO or GDO with specially fabricated grate, outlet remains similar to existing.	
2				No waters
	21.56	24" CSP		
70		Length= 42 ft	alignment. Inlet remains similar to existing, outlet need a new embankment with a	
છ			downdrain pipe (20' long) and RED.	No waters
	40.32	24" CSP	Remove and replace existing damaged culvert with 24" APC (95' long) at same	Waters of the US:
		Length=95 ft	alignment. Inlet remains similar to existing concrete head wall, outlet need a new	Nonreporting
į			embankment with a downdrain pipe (25 long) and RED.	Nationwide 3; 1601,
8				401, 404
	42.10	18" CMP   ength=40 ft	Remove and replace existing culvert with 36" APC (40' long) at same alignment. Inlet remains similar to existing outlet need new embandment and down desir pine (20'	Waters of the US:
		;	Hong)	Nonreporting
į				Nationwide 3; 1601,
C				401, 404
	42.13	24" CSPH	Remove and replace existing culvert with 36" APC (50' long) at same alignment. Inlet	
8		100 - 100 II	remains similiar to existing concrete box but with a new specially labricated grate, outlet need new embankment.	No waters
				- : - : - : - : - : - : - : - : - : - :

CMP= Corrugated metal pipe; APC= Alternate pipe culvert; DI= drop inlet; RED= Rock energy dissipater

## ATTACHMENT E

COST ESTIMATE

## Project Study Report-Cost Estimate



01-HUM-254
PM 6.87/42.13
EA 01-40950K
Program Code 201.151

### **Drainage System Restoration**

#### SUMMARY OF PROJECT COST ESTIMATE (YEAR 2009)

TOTAL ROADWAY ITEMS	\$881,000
TOTAL STRUCTURE ITEMS	\$0
SUBTOTAL CONSTRUCTION COSTS	\$881,000
TOTAL RIGHT OF WAY ITEMS	\$217,225
TOTAL PROJECT CAPITAL OUTLAY COSTS	\$1,098,225
CALL	\$1,100,000

Reviewed by District Program Manager	Date	
Approved by Project Manager	Date	

#### I. ROADWAY ITEMS

Section 1 Earthwork	Quantity	Unit	Unit Price	Item Cost
Clearing & Grubbing	1	LS	\$50,000	\$50,000
Structure Excavation (culvert)	621	CY	\$130	\$80,730
Place and Compact Embankment	440	CY	\$85	\$37,384
Imported Rocky Material	100	CY	\$130	\$13,000
Develop Water Supply	1	LS	\$2,500	\$2,500
Corone Trace. Supply			Subtotal Earthwork	\$183,614
Section 2 Payement Structural Section	Quantity	Unit	Unit Price**	Item Cost
Remove Hot Mix Asphalt	219	SQYD	\$35	\$7,665
Minor Hot Mix Asphalt	142	TON	\$245	\$34,790
Aggregate Base (Class 2)	146	CY	\$100	\$14,600
AC Dike	100	LF	\$20	\$2,000
Minor Concrete (Headwall)	9	CY	\$1,250	\$11,250
minor corrored (Flodarian)	Su	btotal Paver	ment Structural Section	\$70,305
Section 3 Drainage	Quantity	Unit	Unit Price	Item Cost
24 in. Alternative Pipe Culvert	296	LF	\$175	\$51,800
24 in. Alternative Pipe Downdrain	212	LF	\$135	\$28,620
36 in. Alternative Pipe Culvert	204	LF	\$215	\$43,860
Steel Flared end section inlet	5	EA	\$960	\$4,800
Minor Concrete (Drainage Inlet)	8	EA	\$523	\$4,184
Minor Concrete (Modify Drainage Inlet)	2	EA	\$1,293	\$2,586
Misc. Iron and Steel grates	1,445	LB	\$4	\$5,780
Rock Energy Dissipater (light)	50	CY	\$153	\$7,650
Remove Culvert	463	LF	\$60	\$27,750
Tremove Guivare			Subtotal Drainage	\$177,030
Section 4 Specialty Items	Quantity	Unit	Unit Price	Item Cost
Rock Slope Protection	210	CY	\$170	\$35,700
Structure Fill (culvert)	36	CY	\$203	\$7,316
Erosion Control	1	LS	\$10,000	\$10,000
			Subtotal Specialty	\$53,016
Section 5 Traffic Items	Quantity	Unit	Unit Price	Item Cost
Reset Roadside Signs, PM & culvert markers	8	LS	\$275	\$2,200
Traffic Managemnt plan	1	LS	\$7,400	\$7,400
Markers, Striping, Delineators	1	LS	\$5,400	\$5,400
31			Subtotal Traffic Items	\$15,000
Traffic Additions (Added in "TOTAL SECTIONS 1 thru 5)			\$498,965	
Traffic Control System	1	LS	(6% Item subtotal)	\$29,938
Maintain Traffic	1	LS ·	(7% Item subtotal)	\$34,928
			SUBTOTAL	\$64,865
	TOTAL S	ECTION	S 1 thru 5	\$563,830

Section 6 Minor Items				
(Subtotal Sections 1 thru 5)		\$563,830	(x 5%)	\$28,192
		TC	TAL MINOR ITEMS	\$28,192
Section 7 Roadway Mobilization				
(Subtotal Sections 1 thru 6)		\$592,022	x ( 10% ) =	\$59,202
		TOTAL ROADW	VAY MOBILIZATION	\$59,202
Section 8 Roadway Additions	Quantity	Unit	Unit Price	Item Cost
	Supplemen	tal Work		
		\$592,022	\$29,601	
	Contingend	ies		
	N=	\$592,022	x (25%) =	\$148,005
	\$ Per Hour	Hours Per Day	Work Days	
COZEEP setups @ \$100 per Hour Working 10 Hour Days	\$100	9	35	\$31,500
COZEEP setups @ \$200 per Hour Working 10 Hour Nights	\$200	9	10	\$18,000
Construction Office	RE Office (\$2200/month)			\$2,500
	(Subtotal Sections 1 thru 6)			\$592,022
	TOTAL RO	ADWAY ADDITIO	NS (Sections 7 & 8)	\$288,809

TOTAL ROADWAY ITEMS \$881,000

## SUBTOTAL STRUCTURES ITEMS (Sum of Total Cost for Structures)

\$0

Railroad Related Costs:

NA

SUBTOTAL RAILROAD ITEMS

\$0

TOTAL STRUCTURES ITEMS

\$0

#### III. RIGHT OF WAY ITEMS

A. Acquisition, including excess lands	\$625
B. Mitigation acquisition & credits	\$200,000
C. Project Development Permit Fees	\$11,000
D. Utility Relocation (State share)	\$5,000
E. Relocation Assistance (RAP)	\$0
F. Clearance/Demolition	\$0
G. Title and Escrow Fees	\$600

TOTAL RIGHT OF WAY ITEMS \$217,225

## ATTACHMENT F

TRANSPORTATION MANAGEMENT PLAN

## TRANSPORTATION MANAGEMENT PLAN

To:

Matt Smith

Project Engineer

Date: 22 September 2008

File: HUM-254

PM 6.87/42.13

EA: 01-40950K

Drainage System Restoration

Culvert Improvements

From:

Troy Arseneau, Chief

District 1 Office of Traffic Operations

**Project Information** 

Location:

In Humboldt County, near Miranda, from 2.3

miles south of Miranda Post Office to 0.9 miles south of Bear Creek Bridge #4-12.

Type of Work:

Remove and replace CMP culverts with APC,

place new drainage inlets, place Rock Energy

Dissipaters, filling eroded areas and reconstructing roadway embankments, construct AC dikes, move fallen trees and place erosion control, and other drainage work

as deemed necessary.

Anticipated Traffic Control:

One-way reversible traffic control.

Shoulder closure. Intermittent closure.

Estimated Maximum Delay:

5 minutes during one-way reversible. 10 minutes during intermittent closure.

Peak Hour Traffic Volumes:

See Table 1.

Lane Requirement Chart

Included:

Yes

Number of Working Days:

TBD.

Next Major Milestone and Date:

PSR - September/2009

RTL Date:

July/2013

District Traffic Manager/TMP

Manager:

Troy Arseneau

(707) 445-6377

TMP Coordinator:

Paul Hailey

(707) 445-6419

01-County-Route-PM 01-40950K Drainage Restoration Culvert Improvements

## Anticipated Traffic Impacts

Significant traffic impacts are not anticipated provided that the following recommendations are incorporated into the project. In conformance with Deputy Directive-60, District Lane Closure Review Committee approval is not required for projects with anticipated traffic delay less than 30 minutes.

Table 1: Location and Peak Hour Volume Information.

Highway Route HUM-254 / Location		Traffic Volumes (2013)		
Location #	PM	Lanes	Peak Hour (vph)	Peak Month ADT (vph)
1	06.87	2	. 380	1385
2	15.70	2	110	880
3 .	17.82	2	140	1150
4	19.59	2	150	1100
5	21.56	2	105	365
6	40.06	2	80	580
7	40.32	2	. 80	580
8	42.10	2	80	580
9	42,13	2	80	580

## Recommendation

A request for an updated Transportation Management Plan shall be made during the design phase.

## Hours of Work

• The full width of the traveled way shall be open for use by public traffic on Saturdays, Sundays, designated legal holidays and the day preceding designated legal holidays, after 3:00 p.m. on Fridays, and when construction operations are not actively in progress. If a legal holiday falls on a Monday the full width of the traveled way shall be open on the preceding Friday.

## Public Notice

 Upon receipt of notice that the roadway width (including paved shoulder) for a direction of travel will be narrowed to less than 16 ft, the Resident Engineer shall promptly notify the District Permits Engineer.

- The District Public Information Office, (707) 445-6444, shall be contacted two weeks in advance of the start of construction.
- Any emergency service agency whose ability to respond to incidents will be affected by any lane closure must be notified prior to that closure.
- The Resident Engineer shall provide information to residents and businesses before and during project work that may represent a negative impact on commerce and travel surrounding the zone of construction. Funding shall be included in supplemental funds for public information.
- Include in a memo to the Resident Engineer that at least 5 days in advance of excavation work in the vicinity of possible Caltrans facilities, that Maintenance-Electrical Supervisor (825-0233) shall be contacted to locate existing Caltrans underground electrical facilities.

#### Traffic Control

- A maximum of two concurrent closures are permitted within the project limits. The closures shall be separated by a minimum of 5 miles.
- One-way traffic control shall be in conformance with the <u>Caltrans Standard</u> <u>Plan T-13</u>, "TRAFFIC CONTROL SYSTEM FOR LANE CLOSURE ON TWO LANE CONVENTIONAL HIGHWAYS."
  - A minimum of 16 ft of paved roadway shall be open for use by public traffic, where available.
  - The maximum length of one-way traffic control closure shall be 1000 feet.
  - During one-way traffic control, additional advance flaggers will be required. All flaggers shall have continuous radio contact with personnel in the work area.
  - "Watch for Bicycles" signs shall be placed, in each direction of travel, prior to the construction zone.
  - In the event the roadway is restricted to less than 14 ft in width during oneway reversible traffic control, bicyclists shall be routed to share a motor vehicle lane and "Share the Road" signs shall be placed in each direction of travel prior to the construction zone.
- A shoulder closure consisting of at least one Shoulder Work Ahead advance warning sign and channelizing devices shall be used when work occurs within

01-County-Route-PM 01-40950K Drainage Restoration Culvert Improvements

6 ft of the edge of traveled way. Channelizing devices shall be placed 200 ft in advance of, and adjacent to the work zone with a maximum distance of 50 ft between channelizers.

- During construction, when one-way control is in effect, the road may be closed and public traffic stopped for periods not to exceed 5 min. After each closure, all accumulated traffic shall be allowed to pass through the work before another closure is made.
- A minimum of one PCMS in advance of both ends of the construction site shall be required in order to notify the public of the closures related to this project.
- Access to side roads and residences shall be maintained at all times. When work or traffic queues extend through an intersection, additional traffic control will be required at the intersection.
- If traffic is to be placed on unpaved surfaces over night, advanced flashing beacons on the advance signing as shown in Standard Plan T-13 shall be required. Flashing beacons on all four advance signs shall be required where possible. When placing flashing beacons, care shall be taken to avoid impacting inhabited dwellings with the light.
- o If persons with disabilities (e.g. hearing, visual, or mobility) are found to use this facility, the temporary traffic control measures mentioned in the California MUTCD Chapter 6!) shall be incorporated to accommodate disabled pedestrians through the work zone.

## Contingency Plan

The contractor shall prepare a contingency plan for reopening closures to public traffic. The Contractor shall submit the contingency plan for a given operation to the Engineer within one working day of the Engineer's request. Contingencies for unanticipated delays, emergencies, etc. shall be coordinated between the RE and the Contractor.

**Approval** 

Approved by:

Transportation Management Plan Coordinator

Approved by:

District Traffic/ TMP Manager

TAA/cwk

CC: 1)TAArseneau, 2)JCandalot

1)RMMartinelli, 2) MABrady, 3)MGDavenport

IDPoindexter RDMullen HLQuintrell RLingford AJones

# ATTACHMENT G

RIGHT OF WAY DATA SHEET

#### REVISED



Date: June 30, 2009

1-HUM-254-PM 6.87/42.13 E.A. 40950K Rehabilitate culverts in Humboldt County near Miranda from 2.3 miles south of Miranda Post Office to 0.9 mile south of Bear Creek Bridge #4-12

1. Right of Way Cost Estimate:

Alternate No. 1

	Current Value Future Use	Escalation Rate	Escalated Value
A. Total Acquisition Cost	\$625	5%	\$761
B. Mitigation acquisition & credits	\$200,000	5%	\$243,622
C. Project Development Permit Fees	\$11,000	5%	\$13,399
Subtotal	\$211,625		\$257,782
D. Utility Relocation (State Share) (Owner's share: \$20,000)	\$5,000	5%_	\$6,091
E. Relocation Assistance (RAP)	\$0		\$0
F. Clearance/Demolition	\$0		\$0
H. Title & Escrow	\$600	5%	\$731
I. Total Estimated Right of Way Cost	\$217,225	Rounded	\$265,000
J. Construction Contract Work	\$0		
2. Current Date of Right of Way Certification	July 15, 2013		
B 2 C 0 D 0 0 U5-	1 1 2 0 3 0 4 0	RR Involvements None C&M Agrmt Svc Contract Easements Rights of Entry Clauses	X
Areas: R/W: Excess: N/A Mitigation:  0.06 Ac. No. Excess Pcls:	0	Misc. R/W Work RAP Displ Clear/Demo Const Permits Condemnation USA Involvement	N/A N/A N/A 0 No

#### STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

#### **RIGHT OF WAY DATA SHEET**

4.	Are there any major items of construction contract work?  Yes NoX	
5.	Provide a general description of the right of way and excess lands required (zoning use, major improvements, critical or sensitive parcels, etc.).	e
	The project to replace failing culverts and improve drainage problems at various local permanent easement and three temporary easements from one property owner, the Recreation.	cations will require acquisition of the CA Department of Parks and
6.	Are any properties acquired for this project expected to be rented, leased, or sold? Yes NoX_	
7.	Is there an effect on assessed valuation?  Yes  NoX	Not Significant
8.	Are utility facilities or rights of way affected?  Yes	X No
9.	Are railroad facilities or rights of way affected?  Yes	NoX
10.	Were any previously unidentified sites with hazardous waste and/or material found Yes None Evident X	?
11.	Are RAP displacements required? Yes No	X
	No. of single family No. of business/nonprofit	
	No. of multi-family No. of farms	
	Based on Draft/Final Relocation Impact Statement/Study dated N/A it is anticipated that sufficient replacement housing (will/will not) be available without Last Resort Housing.	ut
12.	Are there material borrow and/or disposal sites required?  Yes NoX	
13.	Are there potential relinquishments and/or abandonments?  Yes NoX	
14.	Are there any existing and/or potential airspace sites? Yes NoX	
15.	What type of mitigation is required for the project?	
	Wetland/Riparian mitigation will be required for the project.	
16.	Indicate the anticipated Right of Way schedule and lead time requirements. (Discuif district proposes less than PMCS lead time and/or if significant pressures for project advancement are anticipated.)	ss
	Right of Way Lead Time will require a minimum of 15 months after first appraisal maps, utility conflict maps, and the necessary environmental clearan freeway agreements have been approved and obtained. Additionally a minimum of months will be required after receiving the last appraisal map to Right of way for ce	ce and f 12

#### STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

#### **RIGHT OF WAY DATA SHEET**

17.	Is it anticipated that Caltrans will perform all Right of Way work? Yes X No No	
	Evaluation Prepared By:	
	Right of Way: ROBERT CLOSE	Date <u>07/02/09</u>
	Reviewed By:	_ :
	RW Project Coordinator:	Jakeny Date 7/3/09
45	I have personally reviewed this Right of Way Data Sheet and all certify that the probable Highest and Best Use, estimated values assumptions are reasonable and proper, subject to the limiting of this Data Sheet to be complete and current.	s, escalation rates, and
8	RECOMMENDED FOR APPROVAL	APPROVED:
	DAVE M. McCANLESS, Senior Right of Way Agent Project Delivery Branch Eureka	WALTER E. BIRD, North Region Right of Way Manager Eureka/Redding
	7/2/09 Date	7/13/09 Date

Alt No. 1

1.	Name of Utility Companies Requiring Verification Only:
	Pacific Gas & Electric Company (PG&E) - Gas
	Pacific Gas & Electric Company (PG&E) - Electric

2. Name of Utility Companies Requiring Relocations:

Number of JUA's or CCUA's required for this project: None

3. Additional information concerning utility involvements on this project:

4. PMCS Input Information
Total estimated cost of State's obligation for utility relocation on this project:

Potholing:

\$ 5,000

Relocation

\$

Total:

\$ 5,000

Escalation Rate 5 %.

(Owner's Share: \$ 20,000)

#### **Utility Involvements**

U4-1	1	U5-7	2
-2		-8	
-3		-9	1
-4		_	

Prepared By:

DAN KAISER

Right of Way Utility Estimator

7/2/09 Date

# STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION MITIGATION INFORMATION SHEET

1.	<ol> <li>Is mitigation required for the project?         Per Allison Kunz, Project Biologist. [Phone: (530) 741-4103], it is anticipated the require wetland / riparian mitigation.     </li> </ol>	at the project will
2.	2. What type of mitigation is needed for the project? Wetland/Riparian mitigation will be required for the project.	
3.	3. List any Resource Agency that will be involved with mitigation US Army Corps of Engineers CA Department of Fish and Game	on.
4.	4. What is the method of Mitigation?	
8	Number of fee acquisition parcels, Conservation  Easements, and/or Option agmts required:1	
	Mitigation Bank: (yes/no)No	
	In-lieu payment: (yes/no)No	
	Other: (describe)	
5.	5. PMCS Input Information	
	Number of Acres/Credits1.5	
	Estimated Cost \$200,000	
	Prepared By:	
	Robert Close	
	Right of Way Mitigation Estimator	

### ATTACHMENT H

# PRELIMINARY ENVIRONMENTAL ASSESSMENT REPORT



### PRELIMINARY ENVIRONMENTAL ANALYSIS REPORT

#### 1. Project Information

District	County	Route	PM	EA
1	HUM	254	6.78/42.13	01-40950K
Project Title: Brie	f descriptive phrase,	e.g., CAPM, Curve	Re-alignment, Pass	ing Lane, etc.
Culvert Rehabilita	tion at 8 locations			
Project Manager			Phone #	
Richard Mullen	1			
Project Engineer	roject Engineer Phone #			
Jeffrey Pimentel				
Environmental Of	nvironmental Office Chief/Manager Phone #			
Sandra Rosas	5307414017			
PEAR Preparer	2001		Phone #	
Darla Tate			5307404839	

#### 2. Project Description

Purpose and Need

Write a concise statement of the project purpose and need. It should be consistent with the purpose and need statement in the PSR.

This project is necessary because the culverts are deteriorating, resulting in insufficient drainage capacity. Also, the embankment is failing at specific culvert locations.

The purpose of this project is to improve drainage systems and reduce erosion to comply with storm water regulation within the project limits.

Description of work

Write a brief summary of the proposed work that will be done. Include work required that is incidental to the project, such as: access roads, utility relocation, de-watering, etc

All culverts are located within Humboldt Redwoods State Park, and most are adjacent to the Eel River, the South Fork of the Eel River, or Chad Creek. Proposed drainage improvements include but are not limited to:

- Placement of rock slope embankments
- · Placement of energy dissipaters
- · Installation of downdrains
- Raising existing drainage inlets (DI)
- Installing new DIs
- · Replacing alternative pipe culverts (APC)
- Constructing drainage swales
- · Reconstructing roadway embankments where eroded

Below is the list of the culverts for the project:

- 1) 01-Hum-254- PM 6.87;
- 2) 01-Hum-254- PM 15.70;
- 3) 01-Hum-254- PM 17.92;
- 4) 01-Hum-254- PM 19.59:
- 5) 01-Hum-254- PM 21.56;
- 6) 01-Hum-254- PM 40.32;
- 7) 01-Hum-254- PM 42.10; and
- 8) 01-Hum-254- PM 42.13.

#### Alternatives

Identify all project alternatives (including no-build). If alternatives are no longer being considered, state why. Do not select or identify a preferred alternative. Describe each alternative still under consideration.

Two alternatives are under consideration: a no build and the alternative described above.

#### 3. Anticipated Environmental Approval

Check the anticipated environmental determination or document for the proposed project in the table below.

CEQA		NEPA		
Environmental Determination				
Statutory Exemption				
Categorical Exemption		Categorical I	Exclusion	
Environmental Document				
Initial Study or Focused Initial Study		Environment	al Assessment with	
with Negative Declaration or Mitigated		Finding of N	o Significant Impact	
ND	$\boxtimes$			
Environmental Impact Report		Environment	al Impact Statement	
CEQA Lead Agency (if determined):		2	Caltrans	
Estimated length of time (months) to obta approval:	ain en	vironmental	24	
Estimated person hours to complete ident	tified	tasks:	3709	***************************************

#### 4. Special Environmental Considerations

For each viable alternative, summarize below any special processes such as NEPA/404, seasonal constraints, Section 7, Section 4(f) that may affect project delivery and require unusual, exceptional, or extended environmental processes.

Section 4(f) of the Department of Transportation Act (49 U.S.C. 303):

A Section 4(f) study would be required to evaluate the effects to publicly own public parks, recreational areas, or wildlife or waterfowl refuges officially designated as such, because the culverts are located in Humboldt Redwoods State Park. For culverts located at PMs 15.7, 17.82, & 40.32 a temporary construction easement would be required. At PM 40.32, a permanent construction easement would be required.

Section 7 pursuant to the Federal Endangered Species Act:

Either Section 7 informal or formal consultation may be required for federally endangered species that may be located within the project area. Caltrans would consult with the US Fish and Wildlife Service (USFWS) regarding the impacts to endangered species. Caltrans would prepare a Biological Assessment (BA) and USFWS would render a Biological Opinion (BO) based on the BA. The BO normally takes approximately one year to receive approval from USFWS. The BO timeline starts when the BA is submitted to the USFWS.

#### 5. Anticipated Environmental Commitments

For each viable alternative, prepare briefly summarize the anticipated environmental commitments by impacted resource. If commitments have been made, include a copy of the ECR. For standard PSRs, include a cost estimate for each environmental commitment. Include the total cost of all environmental commitment costs in Item 8. <u>PSR Summary Statement</u> below. Reference PEAR Environmental Commitments Cost Estimate.

Wetlands:

If wetland areas were impacted, a USACE 404 permit would be required. Mitigation would be implemented based on the USFWS in lieu fee schedule identified in Attachment D.

These possible impacts (Waters of the US, riparian, and wetlands) fall under the jurisdiction of USACE, North Coast Regional Water Quality Control Board (RWQCB), and CA Department of Fish and Game (CDFG). Coordination with all these agencies would be required to determine impacts and mitigation method and cost. In-water work will be conducted during the dry/low flow season (May 15 to October 15).

Section 7 Consultation for Federally Listed Endangered Bird Species: Depending on the impacts, informal or formal consultation would be required between Caltrans and the USFWS to determine impacts and mitigation and/or avoidance measures.

Formal: preparation of Biological Assessment (BA) would be prepared for the Marbled Murrelet and Northern Spotted Owl. The USFWS would render a Biological Opinion (BO). Avoidance measures and/or mitigation would be identified in both the BA and BO such as work windows: See Attachment C - Gantt Chart for timelines/work windows.

Informal consultation would occur if construction could not occur during the work windows. Avoidance measures and/or mitigation would be identified in both the BA and BO and agreed upon by the USFWS. See Attachment C - Gantt Chart for timelines/work windows.

6. Permits and Approvals

Include timelines for acquiring permits or agreements. Reference PEAR Environmental Commitments Cost Estimate.

- \* A RWQCB Section 401 Water Quality Certification would be required, taking approximately 6 months to obtain. See Attachment "Dredge and Fill" for fees and Attachment D for permit costs.
- \* A USACE Section 404 permit (reporting) would be required, taking approximately one year to obtain. See Attachment D for permit costs.
- \* A CDFG Section 1602 Streambed Alteration Agreement would be required, taking approximately 90-120 days would be obtained. See Attachment D for permit costs.
- \* A Section 7 consultation for Federally Listed Endangered Species: either formal or informal consultation with the USFWS would be required; approximately 1 year would be required to obtain concurrence/approval from this responsible agency. The type of consultation (formal or informal) between Caltrans and USFWS is dependent on the degree of impacts and compliance with work windows. No cost for consultation & approval apply.
- \* A Section 4(f) study may be required because the project is located in Humboldt Redwoods State Park. This law requires Caltrans to determine the project's effects to publicly owned parks, recreational areas, or wildlife or waterfowl refuges officially designated as such. Work on the property within the park would require approval and coordination with the Park. Cost would be incurred if Caltrans acquires property from the Park.

#### 7. Level of Effort: Risks and Assumptions

See Section 5.2 PEAR Handbook regarding important considerations that can affect the level of effort and resources needed not only for the environmental document but also for the PEAR scoping document.

Assumptions:

Assumes: A Section 4(f) study or documentation may be required to determine the effects to publicly owned public parks, recreational areas, or wildlife or waterfowl refuges officially designated as such, if construction staging or access affects the use of the Humboldt Redwoods State Park (Park). Coordination may be required to obtain the easement within the Park.

Assumes: Formal or informal consultation between Caltrans and the USFWS, requiring at least one year to obtain approval in the form of a BO.

Assumes: No fish passage mitigation would be required at any of the culvert locations.

#### 8. PEAR Technical Summaries

Use brief paragraphs focused on topics that will need environmental review. Indicate the absence of issues to document that they were considered. Refer to the Environmental Studies Checklist when preparing the following summaries. Make a separate statement for each viable alternative. See the PEAR Handbook Exhibit 3 for examples. These paragraphs should be based upon the technical summary provided by each specialist to the generalist who is writing the PEAR.

- 8.1 Land Use: Under Section 4(f) of the Department of Transportation Act (49 U.S.C. 303), a Section 4(f) study/documentation would be required to evaluate impacts to the Park because the culverts are located in Humboldt Redwoods State Park. For culverts located at PMs 15.7, 17.82, and 40.32 a temporary construction easement would be required. At PM 40.32, a permanent construction easement would be required. The proposed project is not expected to have any effects on land use such as businesses or residents.
- 8.2 Growth: The proposed project is not expected to have any impacts on growth.
- 8.3 Farmlands/Timberlands: The proposed project is not expected to have any farmland impacts. No farmland has been identified in the project area.
- 8.4 Community Impacts: The proposed project is not expected to have any effects on the local community or economy. The project location is not located near or within the city limits. Most of this section of SR 254 is located in the Humboldt Redwoods State Park. The road is a popular tourist destination as the corridor winds through one of the larger old growth redwood forest stands in Northern California.
- 8.5 Visual/Aesthetics: A visual assessment will be required. Most of the culvert repair activities will create minimal impacts to the visual environment within the project area. Several measures that will be incorporated to reduce the visual impacts to include replanting, appropriate soil, rock energy dissipators, and stumps or downed logs to remain on site.
  The project area is located parallel to the Eel River in the Northern California Coast Range on two sections of "The Avenue of the Giants." The southern eight culverts extend from Phillipsville to Englewood and the northern three culverts are located north of Redcrest. Dominant vegetation coverage includes redwood, Douglas fir, Tan oak, madrone, Bigleaf maple, Red alder, California laurel, huckleberry, Creek dogwood, Salmonberry and Poison oak.
- 8.6 Cultural Resources: According to the January 2004 Programmatic Agreement (PA), projects involving minor operational improvements, such as culvert replacement, might be treated as screened undertakings. After a field and background review, the Professionally Qualified Staff (PQS), in accordance with the PA, may determine that the undertaking is exempt from further review if there is no potential to affect historic properties. The screening process may include the following procedures: delineate an Environmental Study Limit (ESL)/Area of Potential Effects (APE); field review of the project area; conduct a records search at the North Coastal Information Center; Coordinate with interested parties (e.g., local historical societies, the Native American Heritage Commission, and local Native American representatives); and prepare a memo that documents the screening process and conclusions for inclusion in the project file. If the screening process concludes

that the project cannot be exempted from further review, the following additional tasks may be required to comply with Section 106 of the National Historic Preservation Act: obtain Permits to Enter (PTE) for any portion of the ESL that is outside of the existing right-ofway; conduct an archaeological survey and prepare an Archaeological Survey Report; prepare a Historic Resources Evaluation Report (HRER), if necessary; prepare a Historical Resources Compliance Survey Report (HRCR); and coordinate with the State Office of Historic Preservation, if necessary. No properties listed within the National Register of Historic Places, California Historical Landmarks, California Points of Historical Interest, California Register of Historical Resources, or California Inventory of Historic Resources are present within the project area vicinity. Project files reveal that a Caltrans archaeologist previously surveyed eight of the nine culvert locations (Negative Historic Resource Clearance Report for Culvert Rehabilitation, Humboldt County, California, 01-HUM-254, P.M. 6.87-42.10/K.P. 11.05-67.75, EA 01-409500, by Scott Williams, December 2000). This prior survey, however, encompassed only proposed work areas and not the larger ESLs as currently defined, and did not include the possible staging area at P.M 20.80.

- 8.7 Hydrology and Floodplain: A Floodplain Evaluation Report Summary (FERS) was prepared on 11/17/2008. No significant impacts or increases in floodwater elevations are expected due to the project. The project intends to alleviate floodwater on the roadway.
- 8.8 Water Quality and Storm Water Runoff: A Preliminary Drainage Report, 11/10/2008, was prepared. Consultation with the RWQCB will be required during PA&ED and PS&E project phases. The project would require a 401 Certification due to work at the culverts. The permit conditions will determine the appropriate water quality measures.
- 8.9 Geology, Soils, Seismic and Topography: The project is not expected to have any effects on geology, soils, seismic or topography.
- 8.10 Paleontology: The project is not expected to have any effects on paleontology resources.
- 8.11 Hazardous Waste/Materials: An Initial Site Assessment (ISA) was conducted. The ISA found that the project likely has only nominal hazardous waste issues related to lead. The yellow paint or thermoplastic stripe that will be removed during pavement trenching is known to contain lead. The contractor will also excavate soil adjacent to the highway that is likely impacted with Aerially Deposited Lead (ADL). Although it is not likely that hazardous waste will be generated on this project, the fact that lead is present will necessitate that the contractor prepare a Lead Compliance Plan (LCP) that addresses the yellow paint/thermoplastic and ADL in the soil. For the purposes of determining the appropriate environmental documents required for the project, the work site(s) should not be considered to be on the Hazardous Waste and Substances Site List (Cortese List).
- 8.12 Air Quality: Under the current scope, the project is exempt from all air quality conformity analysis requirements per Table 2 of 40 Code of Federal Regulations (CFR) §93.126, subsection, "Other" (Plantings, landscaping, etc.).
- 8.13 Noise and Vibration: The project does meet the definition of a Type 1 project as specified in 23 CFR Part 772 (Procedures for Abatement of Highway Traffic Noise and Construction Noise). Therefore, no traffic noise analysis is required. During construction, however, noise

- may be generated from the contractor's equipment and vehicles, which is a temporary noise source and can be avoided and/or minimized by implementation of Caltrans Standard Specifications.
- 8.14 Energy and Climate Change: The project is expected to have the low to no potential for climate change impacts. The environmental document may require a qualitative discussion regarding the operation of the project.
- 8.15 Biological Environment:
- 8.16 This project may have impacts on biological resources within the area. Further biological surveys will be necessary to determine the presence of sensitive resources as follows. Fish: Salmon (federally listed threatened species). Wildlife: Foothill Yellow-legged frog (species of special concern), Red-legged Frog (species of special concern), and Western Pond Turtle (species of special concern). Birds: Spotted Owl (federally listed threatened species), Marbled Murrelet (federally listed threatened), and Osprey (species of special concern). The riparian vegetation/habitat impacts for this project based on the preliminary scope and review is expected to be about 0.5 to 1 acres. These riparian impacts fall under the jurisdiction of the U.S. Army Corps of Engineers (USACE), North Coast Regional Water Quality Control Board (RWQCB), and CA Department of Fish and Game (CDFG). Coordination with all these agencies would be required to determine impacts and mitigation. Onsite mitigation, including design, coordination and implementation would be approximately \$100,000 to satisfy the permits requirement. The three permits &/or certification anticipated are: 1602, 404, and 401. These permits are described in section "6" above. Section 7 informal or formal consultation may be required for federally endangered species that may be located within the project area. Caltrans would consult with the USFWS regarding the impacts to endangered species, requiring approximately 1 year. See Attachment C for the timelines and work windows for endangered species. Water of the US Impacts/Wetlands: A 404 U.S. Army Corps of Engineers (USACE) 404 would be required is wetlands are impacted, requiring approximately year to obtain permit approval. Mitigation cost would be based on USACE 2008 in lieu fee schedule at 1 ac = \$150,000 for wetland impacts. These possible impacts (US Waters and riparian) fall under the jurisdiction of the U.S. Army Corps of Engineers (USACE), North Coast Regional Water Quality Control Board (RWQCB), and CA Department of Fish and Game (CDFG). Coordination with all these agencies would be required to determine impacts and mitigation cost.
- 8.16 Cumulative Impacts: The proposed project is not anticipated to have cumulative impacts.
- 8.17 Context Sensitive Solutions: Caltrans uses Context Sensitive Solutions (CSS) as its approach to plan, design, construct, maintain, and operate its transportation system. CSS uses innovative and inclusive approaches that integrate and balance community, aesthetic, historic, and environmental values with transportation safety, maintenance, and performance goals and is reached through a collaborative, interdisciplinary approach involving all stakeholders. In order to ensure that CSS is fully integrated into the project development process, imaginative, and early planning is required along with continuous community involvement. Early agency coordination for each resource area as well as early outreach to the community will help to ensure a successful CSS outcome.

9. Summary Statement for PSR or PSR-PDS

For each practicable alternative write a brief summary of key environmental issues, studies required, permits, and anticipated environmental commitments for permanent impacts. Include a time and potential constraints or special considerations, such as construction windows, biological monitoring, Native American monitoring, acquisition of Permits to Enter, etc. For a standard PSR, include cost estimates for environmental permits and commitments. This statement will go directly into the PSR or PSR-PDS.

In order to identify environmental issues, constraints, costs, and resource needs, Environmental Management prepared this Preliminary Environmental Analysis Report (PEAR) for the project. Preliminary assessment consisted of records review and databases.

Environmental Document & Permits Timelines:

Based on the environmental documentation required, 24 months would be required to complete studies and the Initial Study with the Negative Declaration (Final Environmental Document), which would achieve PA&ED. After PA&ED, an additional 1 year would be required to obtain permits and approvals from the resource agencies.

Permits & Approvals:

The following permits would be required based on the current scope.

- \* A U.S. Army Corps of Engineers (USACE) Section 404 permit would necessary, requiring approximately 1 year to obtain and no cost for the permit. Mitigation costs include \$150,000 per acre to mitigate impacts to wetlands. Mitigation costs include \$250,000 per acre to mitigate impacts to Waters of the US.
- \* A Regional Water Quality Control Board (RWQCB) Section 401 Water Quality Certification would be necessary, requiring 6 months to obtain this certification and would cost \$640 to \$5,000 for the permit. Costs are identified in the "Dredge and fill Fee Calculator".
- \*A CA Department of Fish and Game (CDFG) Section 1602 Streambed Alteration Agreement would be necessary, approximately 90 days would be required to obtain this permit and cost \$4,500. Mitigation is anticipated in the amount of \$100,000 to satisfy the permit requirements for disturbed vegetation. A revegetation plan would be required.
- \* A Section 4(f) study may be required because the project is located in Humboldt Redwoods State Park. This law requires Caltrans to determine the project's effects to publicly owned parks, recreational areas, or wildlife or waterfowl refuges officially designated as such. Work on the Park's property would require approval and coordination with the Park. Property acquisition may be required to maintenance the culverts.

#### 10. Disclaimer

This Preliminary Environmental Analysis Report (PEAR) provides information to support programming of the proposed project. It is not an environmental determination or document. Preliminary analysis, determinations, and estimates of mitigation costs are based on the project description provided in the Project Study Report (PSR). The estimates and conclusions in the PEAR are approximate and are based on cursory analyses of probable effects. A reevaluation of the PEAR will be needed for changes in project scope or alternatives, or in environmental laws, regulations, or guidelines.

11. List of Preparers

11. List of Preparers	75 40 104 100
Cultural Resources specialist	Date: 10/21/09
Jeff Haney	
Biologist	Date: 02/2009
Allison Kunz	
Community Impacts specialist	Date: 03/2009
PDT/Project Scope/AEP	
Noise and Vibration specialist	Date: 12/08/08
Sharon Tang	
Air Quality specialist	Date: 12/08/08
Sharon Tang	
Paleontology specialist/liaison	Date: N/A
NA	22.44.44.44
Water Quality specialist	Date: 01/23/09
Alex Arevalo	
Hydrology and Floodplain specialist	Date: 11/17/08
Fernando Manzanera	
Hazardous Waste/Materials specialist	Date: 09/24/08
Steve Werner	
Visual/Aesthetics specialist	Date: 12/05 2008
Jim Hibbert	
Energy and Climate Change specialist	Date: 03/25/09
Darla Tate & PEAR Manual	
Other:	Date: 11/10/08
Pre Drainage Report	
PEAR Preparer (Name and Title)	Date: 03/30/09
Darla Tate, AEP	

#### 12. Review and Approval

I confirm that environmental cost, scope, and schedule have been satisfactorily completed and that the PEAR meets all Caltrans requirements. Also, if the project is scoped as an EA or EIS, I verify that the HQ DEA Coordinator has concurred in the Class of Action.

addle fammerench for Sendra Rosas

Date: 3/30/09

Environmental Branch Chief

Date: 4-21-09

Project Manager

#### REQUIRED ATTACHMENTS:

Attachment A: PEAR Environmental Studies Checklist Attachment B: Estimated Resources by WBS Code

Attachment C: Schedule (Gantt Chart)

Attachment D: PEAR Environmental Commitments Cost Estimate (Standard PSR)

### Attachment A: PEAR Environmental Studies Checklist

Rev. 11/08

Environment	al Studios	for DA	&ED C	hocklie	Rev. 11/08
Environment	Not Not	Memo	Report	Risk*	Comments
	anticipated	to file	required	LMH	Comments
Land Use				H	Section 4(f)
Growth			П	<u>L</u>	
Farmlands/Timberlands	$\square$			L	0
Community Impacts		П		L	
Community Character and Cohesion				L	
Relocations			ifi	L	
Environmental Justice	X	H		Ĺ	
Utilities/Emergency Services	M		ifi	L	
Visual/Aesthetics	Th T	Ħ		H	
Cultural Resources:	1	Ħ	iñ -	I.	
Archaeological Survey Report	<del>                                     </del>	Ħ		Ī	
Historic Resources Evaluation Report	H	H		Ī	
Historic Property Survey Report	1	H	A	1	
Historic Resource Compliance Report	H	H		<u> </u>	
Section 106 / PRC 5024 & 5024.5	<del>                                     </del>	H		1	
	H		<del>                                      </del>	<u> </u>	
Native American Coordination		<del>                                      </del>	H	<u> </u>	
Finding of Effect		<del>                                     </del>	1	<u> </u>	
Data Recovery Plan			<b>H</b>	<u> </u>	
Memorandum of Agreement	<u> </u>		<del>   </del>	H	
Other:	Ц			<u>L</u>	
Hydrology and Floodplain		<u> </u>		<u>H</u>	prepared
Water Quality and Stormwater Runoff	Ш			<u>L</u>	
Geology, Soils, Seismic and				L	
Topography					
Paleontology				L	
PER	<u> </u>		П.,	<u>L</u>	122
PMP				L	
Hazardous Waste/Materials:	Ш		П	<u>L</u>	
ISA (Additional)		П		<u>H</u>	update
PSI		X		L	
Other:				L	
Air Quality				L	
Noise and Vibration				Ī	
Energy and Climate Change	ifi —		i fi	ī	
Biological Environment	i fi			Ĺ	
Natural Environment Study	l 📑	苘		Ē	7.00-
Section 7:		H	Ħ	Ĺ	
Formal	l <del>H</del>	H		M	
Informal	一一	H		M	
No effect		H		M	
		H	H	1	
Section 10	<del>                                      </del>	H		H	
USFWS Consultation	<del>                                     </del>	H	<del>                                      </del>	L	
NMFS Consultation		X			
Species of Concern (CNPS, USFS, BLM, S, F)				M	

Environmenta	al Studies	for PA	&ED C	hecklist	
	Not	Memo	Report	Risk*	Comments
	anticipated	to file	required	LMH	
Wetlands & Other Waters/Delineation				<u>H</u>	
404(b)(1) Alternatives Analysis	$\boxtimes$			L	
Invasive Species		П	Ш	L	
Wild & Scenic River Consistency				L	
Coastal Management Plan	$\square$	П		L	
HMMP	$\square$		Ш	L	
DFG Consistency Determination	$\boxtimes$			<u>L</u>	
2081	$\boxtimes$		Ш	L	*
Other:	$\boxtimes$			L	
Cumulative Impacts	$\boxtimes$			L	
Context Sensitive Solutions	$\boxtimes$			L	
Section 4(f) Evaluation				Н	
Permits:					
401 Certification Coordination				<u>H</u>	
404 Permit Coordination, IP, NWP, or				H	
LOP					
1602 Agreement Coordination				H	
Local Coastal Development Permit	$\boxtimes$			느	
Coordination					
State Coastal Development Permit	$\boxtimes$		П	<u>L</u>	
Coordination					
NPDES Coordination				L	
US Coast Guard (Section 10)				L	11/11/11/2004
TRPA		Ц		L	
BCDC				L	

Description: Culvert Rehabilitation Assigned Unit Project Management		- 000000										
Project Management	Senior	Coord	Biology	Cultural	Haz	Socio-	Storm	Noise/Alr	Paleo	Sup Sycs	Landscape	Total
ICO OF OF Distriction of the second	OCINON	Santa Santa	Manage S		Waste	Economic	Vister	300,442,55		157100 (117)	200 N. W.	
100.05.05 Project Ind. & Ping. 100.05.10 PiO Creprit Exec. & Ctrl	2	2							_		25.17(3)	
100.05.15 - PiD Cregnt Closeout										*****	1995.200.20	***
100,10.05 - PASED Cropnt Int. & Ping. 100,10.10 - PASED Cropnt Exec. & Ctrl.	15.55.6										****	50.55
100,10,15 - PASED Cmpnl Closecut 100,10,20 - Project Shelving (PASED)	7 7 7								-		70	100,0
100.10 25 - Project Unshelving (PASED)										L		••
100,10:30 - Upd3 Admity Rec during PA&EO 100,10:35 - Exect Coop Agra for PA&ED Proces	15											
100, 15, 05 - PS&E Crepnt Init, & Ping	A P Chias										1414 144	3,550
100, 15, 15 - PS&E Cmpnt Closeout									3.67	11117-11	15/1/12/11	
100, 15, 20 - Project SheVing (PS&E) 100, 15, 25 - Project UnsheVing (PS&E)	-						1100	*,**,****	Sec. 15.1	3,685,435	7	
100.15.30 - Updd Admity Rea during PS&E								******	6811651	1205/22	1,000	
100.15.35 - Exect Coop Agre for PS&E Process 100.20.05 - Const. Crept Int. & Ping												9
100.20.10 - Const. Crepnt Exec. & Ctrl. 100.20.15 - Const. Crepnt Closeout												
160.20.20 - Project Shelving (Construction)						5 55	-1001	2.5 7.55				
100.20.25 - Project Unshelving (Construction) 100.20.30 - Updd Admiy Rec during Const							1100	sinistic.				
100.20.35 - Exced Coop Agre for Const Process 100.25.05 - RAV Crepot Init. & Ping.								********				
100:25.10 - RAV Cropol Exec. & Ctrl.							-10					1
100.25.15 - RAV Crepat Closeout 100.25.20 - Project Shelving (Right of Way)	-											
100.25.25 - Project Unshelving (Right of Way) 100.25.30 - Updd Admity Rec during R/W					-		1949-1949	2 2004				
100.25.35 - Execd Coop Agre for RAY Process							Z					
100 25 50 Exect Coop Agre for RAV Rinmit Total Project Management	12	12	0	: 55-0	0	0	. 0	0	0	0		2
Perform Preliminary Englacering Studies and			Recort	58552824		S254-VE				2000000		
160.05.05 - Approved PiO Review	4		. apost	1, 111372	10.0	CHARLE TO						1
160.05.10 - Geotechnical Information Review 160.05.20 - Traffic Data & Forecasts Review				fox.	11. 24.14	11610 (D)	13/20/20					
160.05.30 - Project Scope Review						,						
160, 10 20 – Valve Analysis 160, 10 25 – Hydraufics/Hydro Shudy								0.7				
160, 10.30 - Hwy Planting Des Concepts 160, 15.20 - Draft Project Report	5	5			15,1,15,144							1
160.15.25 - Draft PR Circ, Rev & App					1002 4		1.5.25.4.49	1, 190V, 1				
160,30,65 - Waps for ESR 160,30,10 - Surveys/Maps for Erry Studies						********	175,111					
160,30,15 - Prop Access Rights for EnviEng Stu 160,40 - NEPA Delegation	dies .				11.1.2.1	*1.375.35	20000010					2
Total Preim Eng Studies	9	15	ō	0	0	0	0	0	0	2		2
			DI. L.	0. 91	Haz	Socio-	Storm	Nolse/Air	Paleo	Sup Svcs		Total
Assigned Unit	Senior	Coord	Blology	Cultural	Waste	Economia	Water	Noise/Jul	Paleo	Sopores	XX 55 25 15 25 2	ICIAI
Perform Environmental Studies and Prepare I 155. Support		ximenca o	ocument				Jan 1			Coll College	con exis	a programme
165.05.05 - Project Information Review 165.05.10 - Pub & Agency Scoping	3 4	5				10000000	Addition to the	20000000	-11	45		5
165.05.15 - Ats for Further Study			72				1795,750	Automotion September	40,000	113,000,00		
165, 10,05 - Surveys & Map for Study 165, 10 1 Obtain Rights of Entry	2	10	27				100000					
165,10.15 - CIA, Land Use & Growth 165,10.25 - Noisa Study	1	2					N 1 11 12	************				1
165.10.30 - Air Quafty Study					F. S.			8			.10.55	2
165.10.35 - Water Quality Studies 165.10.40 - Energy/Cāmate Change Studies	10	20					20		237432	2		3:
165, 10,45 - Sum Geotech Report 165, 10,50 - Preiminary Site Investigation HW				-	15			100000000000000000000000000000000000000	estimati.	399,1-		1
165.10.55 - Draft RW Relocation Impact Eval						16.	renisy'	2000	35,000	ALC: YELL	27,14	
165.10.65 - Paleontology Study 165.10.70 - Wild & Scenic River Coordination	1	1					**,5,15	2,,75,000,000	NO LANGE	Appears	2400-009	240
165.10.75 - Envir Commitments Record	1	5				-		teretree	201.00.00	2	0.00 000	204
165.10.2 VIA 165.15.05 – Biological Assessment			169							2		19
165, 15, 10 – Wetlands Study 165, 15, 15 – Resource Agency Coord	3		189 72				******	depression.				197
165.15.20 - NES Report : NO. 1997			72				****	11500,000	er-lands	Andropen.	Taga.ha.	7.
165.15.99 - Other Biological Shalles 165.20.05 - Archaeology Survey							****	5555,505	13	6/25.55		
165 20.05 05 - APE Map 165 20.05 10 - NA Consultation				45 21				30,00003	44-1425	12142030	325-75-	2
165.20.05.15 - Records & Literature Search				18			0.60%	40,2415	9454503	140000	5, 15,5,5	12
165.20.05.20 - Field Survey 165.20.05.25 - ASR				120 240			- 1					24
								410000.00	MUNICY.	***********		
	Section Control									The state of the said		
155 20 05 99 — Other 'Archy Survey Products 165 20 10 — Extended Phase I Archy Studies 165 20 10 05 — Native American Consultation								7-0-0				
165 20.10 - Extended Phase I Archy Studies						***	- Section of the sect	24,000,000 18/000,000	varia.	Server.	- x =	
165 20.10 - Extended Phase I Archy Studies 165 20.10.65 - Native American Consultation 165 20.10.10 - Extended Phase I Proposal 165 20.10.15 - XP1 Field Investigation 165 20.10.20 - XP1 Wateria's Analysis						4 A C C					- x - 5	
165 20.10 - Extended Phase I Archy Studies 165 20.105 - Hativa American Consultation 165 20. 10. 10 - Extended Phase I Proposal 165 20. 10. 15 - XP1 Field Investigation 165 20. 10. 23 - XP1 Materia's Analysis 165 20. 10. 25 - Extended Phase I Report 165 20. 10. 25 - Other Phase I Archy Products						15.75	Manyana.	N/Reyer			- x - 5	
165 20.10 – Extended Phase I Archy Studies 165 20.10.65 – Natire American Consultation 165 20.10.10 – Extended Phase I Proposal 165 20.10.15 – XPI Field Investigation 165 20.10.26 – XPI Materia's Analysis 165 20.10.25 – Extended Phase I Report				. 2		1 10 10 10 10 10 10 10 10 10 10 10 10 10	Manyana.	N/Reyer			A X 5	
165 20.10 - Extended Phase I Archy Studies 165 20.10 - Althrie American Consultation 165 20.10.10 - Extended Phase I Processi 165 20.10.15 - XP1 Field Investigation 165 20.10.25 - YP1 I Pateria's Analysis 165 20.1025 - Extended Phase I Report 165 20.1025 - Other Phase I Report 165 20.1056 - Other Phase I Archy Products 165 20.155 - Phase II Proposal 165 20.155 - Phase II Proposal						15.75	Manyana.	N/Reyer			2 5 5	
165 20.10 - Extended Phase I Archy Studies 165 20.10 - Hatter American Consultation 165 20.10.10 - Extended Phase I Processi 165 20.10.15 - NP1 Palei Inrestigation 165 20.10.25 - Phy I Nation's Analysis 165 20.1025 - Extended Phase I Report 165 20.1025 - Extended Phase I Report 165 20.1059 - Other Phase I Archy Products 165 20.155 - Phase II Archy Studies 165 20.1505 - IVA Consultation 165 20.1505 - Phase II Proposal 165 20.15.10 - Phase II Proposal 165 20.15.10 - Phase II Proposal 165 20.15.10 - Valetois Analysis						1 10 10 10 10 10 10 10 10 10 10 10 10 10	Manyana.	N/Reyer			2 x 2	
165 20.10 - Extended Phase I Archy Studies 165 20.10 10 - Batter American Consultation 165 20.10 10 - Batter American Consultation 165 20.10 15 - PH Field Investigation 165 20.10 20 - XPI Publication Analysis 165 20.10 25 - Extended Phase I Report 165 20.10 25 - Extended Phase I Report 165 20.10 59 - Other Phase I Archy Studies 165 20.15 - Phase II Archy Studies				, S		2000 1200 1200 1300 1300 1300 1300 1300	Manyana.	N/Reyer				
165 20.10 - Extended Phase I Archy Buddes 165 20.10 10 - Batter American Conscitation 165 20.10 10 - Batter American Conscitation 165 20.10 11 - SPI Field Imericans 165 20.10 20 - API Field Imericans 165 20.10 20 - API I Attended Phase I Report 165 20.10 25 - Extended Phase I Report 165 20.10 29 - Other Phase I Archy Products 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Report 165 20.15 20 - Materials Analysis 165 20.15 20 - Phase II Report 165 20.15 20 - Phase II Report 165 20.15 20 - Other Phase II Archy Products 165 20.15 39 - Other Phase II Archy Products 165 20.15 39 - Other Phase II Archy Products	coh!			22.112.0		2000 1200 1200 1300 1300 1300 1300 1300	Manyana.	N/Reyer				
165 20.10 - Extended Phase I Archy Buddes 165 20.10 Ed- Native American Conscitation 165 20.10 II - Extended Phase I Proposal 165 20.10 III - PATE Field Immediate 165 20.10 III - PATE Field Immediate 165 20.10 20 - API I Retends Analysis 165 20.10 20 - Extended Phase I Report 165 20.10 20 - Cheer Phase I Archy Products 165 20.15 - Extended Phase I Report 165 20.15 - Phase III Archy Studies 165 20.15 - Phase III Archy Studies 165 20.15 - Phase II Proposal 165 20.15 - Phase II Proposal 165 20.15 - Phase II Report 165 20.15 20 - Materials Analysis 165 20.15 50 - Phase III Report 165 20.15 50 - Phase III Report 165 20.15 50 - Phase III Report 165 20.25 20.25 - Phase III Report 165 20.25 20.25 - Priest II Report 165 20.25 - Priest II Report 165 20.25 20.25 - Priest II Report 165 2	rchi			2	\$15-27	2000 1000 1000 1000 1000 1000 1000 1000	Manyana.	N/Reyer			2.8.2	
165 20.10 - Extended Phase I Archy Studies 165 20.10 65 - Batter American Consultation 165 20.10 10 - Batter American Consultation 165 20.10 10 - Batter American Consultation 165 20.10 12 - Batter American I Processel 165 20.10 12 - Batter Studies Phase I Processel 165 20.10 20 - APT I Padel Investigation 165 20.10 25 - Extended Phase I Report 165 20.10 15 - Dhase I Brophy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 20 - Phase II Report 165 20.20 - Phase II Phase II Report 165 20.20 - Phase II Phase II Phase II Phase I	ch			4 5 0 4 1 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1	\$15-27	2000 1000 1000 1000 1000 1000 1000 1000	Manyana.	N/Reyer				
165 20.10 - Extended Phase I Archy Bouldes 165 20.10 65 - Astire American Consultation 165 20.10 10 - Extended Phase I Process 165 20.10 10 - Extended Phase I Process 165 20.10 12 - PM F Feld Investigation 165 20.10 20 - XPT I Materia's Analysis 165 20.10 25 - Extended Phase I Report 165 20.10 25 - Extended Phase I Report 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Report 165 20.15 10 - Phase II Report 165 20.15 20 - Wateria's Analysis 165 20.15 20 - Phase II Report 165 20.25 - Phase II Report 165 20.25 - Freim APE/Study Area Maps - A 165 20.20 10 - Hist Res Eval Rgt - Archy 165 20.20 10 - Rist Res Eval Rgt - Archy 165 20.20 10 - Rist Res Eval Rgt - Archy 165 20.20 10 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy 165 20.20 20 - Rist Res Eval Rgt - Archy	chi		3000		\$15-27	2000 1000 1000 1000 1000 1000 1000 1000	Manyana.	N/Reyer				
165 20.10 - Extended Phase I Archy Buddes 165 20.10 65 - Astro-American Consultation 165 20.10 10 - Extended Phase I Process 165 20.10 11 - Patter American 165 20.10 15 - PAIP Field Investigation 165 20.10 15 - PAIP Field Investigation 165 20.10 20 - XPI I Materia's Analysis 165 20.10 20 - WPI Materia's Analysis 165 20.10 25 - Extended Phase I Report 165 20.10 25 - Extended Phase I Report 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Proposal 165 20.25 - Peter Materials Analysis 165 20.25 - Peter Materials Studies 165 20.20 - Peter Materials 165 20.20 - Peter Materials 165 20.20 - Peter Peter Materials 165 20.20 - Peter Materials 165 20.20 - Peter Peter Materials 165 20.20 - Pete	cthi			27	\$15-27	2000 1000 1000 1000 1000 1000 1000 1000	Manyana.	N/Reyer				22
165 20.10 - Extended Phase I Archy Buddes 165 20.10 - Batter American Consultation 165 20.10 - Batter American Consultation 165 20.10 - Batter American Consultation 165 20.10 - Batter American Process 165 20.10 - Batter I Field Imredigation 165 20.15 - Batter I Field Imredigation 165 20.20 - Batter I Field I Field Imredigation 165 20.20 - Batter I Field I	.को		described.	27	\$15-27	2000 1000 1000 1000 1000 1000 1000 1000	Manyana.	N/Reyer				
165 20.10 - Extended Phase I Archy Buddes 165 20.10 - Batter American Consultation 165 20.10 - Batter American Consultation 165 20.10 - Batter American Consultation 165 20.10 - Batter American Process 165 20.10 - Batter I Field Imredigation 165 20.10 20 - APF I Relateria's Analysis 165 20.10 20 - Dever Phase I Archy Products 165 20.10 20 - Dever Phase I Archy Products 165 20.15 - Base II Archy State 165 20.15 20 - Base II Archy State 165 20.15 15 - Field Imredigation 165 20.15 15 - Field Imredigation 165 20.15 20 - Base II Procest 165 20.15 20 - Dever Phase II Archy 165 20.15 20 - Other Phase II Archy 165 20.20 - Base II Archy 165 20.	ch		describ		1 (1) (1) (1) (1) (1) (1) (1) (1) (1) (1	2000 1000 1000 1000 1000 1000 1000 1000	Manyang.	N/Reyer				22
165 20.10 - Extended Phase I Archy Buddes 165 20.10 - Butten American Consultation 165 20.10 10 - Extended Phase I Process 165 20.10 10 - Extended Phase I Process 165 20.10 15 - PH Field Imericant 165 20.10 20 - API I Retends Analysis 165 20.10 20 - API I Retends Analysis 165 20.10 20 - Extended Phase I Report 165 20.10 29 - Other Phase I Archy Products 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Proposal 165 20.15 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Proposal 165 20.15 10 - Phase II Archy Products 165 20.15 20 - Wateria's Analysis 165 20.25 - Phase II Report 165 20.20 5 - Phase II Report 165 20.20 5 - Pretin Archy Products 165 20.20 5 - Pretin Archy Studies 165 20.25 - Studies Res Eval Ret - Archy 165 20.25 - Control Res Comp Does 165 20.25 - Control Res Comp Does 165 20.25 - Phase II Report 165 20.25 - Phase III	रक्ष		described.	27	\$15-27	354030	Manyang.	N/Reyer				2
165 20.10 - Extended Phase I Archy Buddes 165 20.10 - Batter American Conscitation 165 20.10 10 - Extended Phase I Process 165 20.10 10 - Extended Phase I Process 165 20.10 15 - PH Field Investigation 165 20.10 20 - XPI I Materia's Analysis 165 20.10 20 - XPI I Materia's Analysis 165 20.10 25 - Extended Phase I Report 165 20.10 29 - Other Phase I Archy Products 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Process 165 20.15 - Phase II Process 165 20.15 10 - Phase II Process 165 20.15 20 - Materia's Analysis 165 20.15 20 - Phase II Report 165 20.15 20 - Phase II Report 165 20.20 10 - Fine In Medical Studies 165 20.20 10 - Fine II Report 1	*****		describ	27	1 (1) (1) (1) (1) (1) (1) (1) (1) (1) (1	2000 1000 1000 1000 1000 1000 1000 1000	Manyang.	N/Reyer				2
185 20.10 - Extended Phase I Archy Buddes 185 20.10 - Batter American Consultation 185 20.10 10 - Extended Phase I Proposal 185 20.10 10 - Extended Phase I Proposal 185 20.10 10 - Extended Phase I Proposal 185 20.10 20 - API I Reld Investigation 185 20.10 20 - API I Reld Investigation 185 20.10 20 - Extended Phase I Report 185 20.10 20 - Debar Phase I Rochy 185 20.10 20 - Debar Phase I Rochy 185 20.10 20 - Phase I Roch 185 20.10 20 - Phase II Report 185 20.10 20 - Phase II Report 185 20.10 15 - Phase II Report 185 20.10 15 - Phase II Report 185 20.10 15 - Debar Phase I Report 185 20.10 15 - Debar Phase II Report 185 20.20 - Hold Report 185 20.20	(ch)	250	describ	27	\$ 1900 P. S.	354030	20000000000000000000000000000000000000	N/Reyer				22 100
185 20.10 - Extended Phase I Archy Buddes 185 20.10 - Batter American Consultation 185 20.10 10 - Extended Phase I Process 185 20.10 10 - Extended Phase I Process 185 20.10 10 - Extended Phase I Process 185 20.10 20 - XP1 I Relativist Analysis 185 20.10 20 - SP1 Extended Phase I Report 185 20.10 20 - Extended Phase I Report 185 20.10 20 - Dear Phase I Rocky 185 20.10 20 - Phase I Brocks 185 20.10 20 - Phase I Archy Products 185 20.15 20 - Phase II Archy Store 185 20.15 20 - Phase II Archy 185 20.15 15 - Field Imension 185 20.15 15 - Field Imension 185 20.15 15 - Phase II Report 185 20.15 15 - Phase II Report 185 20.15 15 - Phase II Report 185 20.15 25 - Phase II Report 185 20.20 20 - Inst. S. Archetchard Studies 185 20.20 20 - The Report 185 20.20 20 - The Repor	50	08	See and the see an	27	\$ 1900 P. S.	354030	Francisco (Constitution of Constitution of Con	20/19/20/05 1/20/20/19/20/20/20/20/20/20/20/20/20/20/20/20/20/				2 2 300
165 20.10 — Extended Phase I Archy Buddes 165 20.10 Extended Phase I Proposal 165 20.10 Extended Phase I Report 165 20.15 Extended Phase I Report 165 20.20 Extended Pha	50	08	See and the see an	27	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	250-250-25 250-25 2	\$ 100 mm   1	N/Reyer	NAME OF THE PARTY			22 100
165 20.10 — Extended Phase I Archy Buddes 165 20.10 Extended Phase I Process 165 20.10 10 — Extended Phase I Process 165 20.10 10 — Extended Phase I Process 165 20.10 15 — PH Field Investigation 165 20.10 15 — PH Field Investigation 165 20.10 20 — XPI I Rather's Analysis 165 20.10 20 — SPI I Rather's Analysis 165 20.10 20 — Dear Phase I Archy Products 165 20.10 20 — Dear Phase I Archy Products 165 20.10 20 — Dear Phase I Archy Products 165 20.10 20 — Dear Phase I Archy Studies 165 20.10 5 — Phase II Process 165 20.15 — Phase II Process 165 20.15 10 — Phase II Process 165 20.15 10 — Phase II Process 165 20.15 20 — Materials Analysis 165 20.15 20 — Materials Analysis 165 20.15 20 — Phase II Report 165 20.15 20 — Phase II Report 165 20.20 10 — Phase II Brophy Products 165 20.20 10 — Phase II Brophy Products 165 20.20 10 — Phase II Report 165 20.20 10 — Phase II Report 165 20.20 10 — Phase II Report 165 20.20 20 — Phase	50	08	See and the see an	27	Haz	socio-	Storm	20/19/20/05 1/20/20/19/20/20/20/20/20/20/20/20/20/20/20/20/20/	NAME OF THE PARTY	Account to the second s		2 2 2 100 100 100 100 100 100 100 100 10
165 20.10 - Extended Phase I Archy Buddes 165 20.10 - Extended Phase I Process 165 20.10 - Extended Phase I Process 165 20.10 - Extended Phase I Process 165 20.10 - Ph. Fledd Imresignation 165 20.10 - Ph. Fledd Imresignation 165 20.10 - Ph. Fledd Imresignation 165 20.10 - Phase II Process 165 20.10 - Extended Phase I Report 165 20.10 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Archy Studies 165 20.15 - Phase II Process 165 20.20 - Phase II	500 200	25	27	27	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	250-250-25 250-25 2	\$ 100 mm   1	50 (\$0.00)	10000000000000000000000000000000000000	2		2 2 2 3 300 100 100 100 100 100 100 100 100 1

ATTACHMENT B - Resources by WBS Code

EA: 01-40950K				ENT B - Re				70.0000				
										-		
Description: Culvert Rehabilitation Assigned Unit	Senior	Coord	Biology	Cultural	Haz	Socio-	Storm	Noise/Air	Paleo	Sup Sycs	Landscape	Total
Total Env Studies & Prep DED	129	428	666	571	Y/aste_ 15	Economic 0	Water 20	16	0	THE RESERVE OF THE PERSON NAMED IN		1991
Permits, Agreements, and Route Adoptions of	urion DARE	D Croost	No. 20 State		50 S.			Marie and	989988	200-270-2	5.00 S 10 S	-2.25
1/0.05 - Required Permits (LSt)	2	2	16	4,074.1.5		· .						20
170.10.05 - US Army Corps 404 Permit 170.10.10 - US Forest Service Permit(s)		4	10	59.19	1, , 1,				1, 1			0
170.10.15 - US Coast Guard Permit 170.10.20 - DFG 1600 Agreement(s)	2	2	16	. 7.				1				20
170.10.25 - Coastal Zone Development Permit				112217	-	000000000000000000000000000000000000000		U-10 375			4.53	0
170.10.30 - Local Agency Concurrence/Permit 170.10.40 - Waste Discharge (NPDES) Permit(s)												20
170.10.45 - US Fish & Wildlife Service Approval 170.10.50 - RWQC8 401 Permit	2	2	16 16									20
170.10.60 - Updated ECR 170.10.95 - Other Permits								4,444				0
170.45 - MOU from TERO Office 170.55 - NEPA Delegation			11001					1901 100			750	0
Total Permits, Agreements & Route Adoptions	. 8	В	*** 64	. 0	0	0	с	0	. 0	0	******	. 80
Circulate Draft Environmental Document and	Select Pref	erred Proje	et Alternati	re .		50 60 V L K			10 10 20	Sec. 15.		
175.05.05 - Master Dist & Invitation Lists 175.05.10 - Notices Pub Hear & CED Avail	3	5 5	September 2	-			1-10-11-11			5	a Contract of	13
175.05.15 - DED Pub & Circulation	5 2	·: 25	79.55				11111			- 11.5 (1)	Expenses of	30
175.05.20 — Fed Consistency Del (Coastal) 175.05.99 — Other DED Circulation Products		+4+1	W	2	2	- 3	2	2		Marke	- 2	10
175.10.05 - Need for Pub Hearing Determination 175.10.10 - Pub Hearing Logistics	2 2	2	***			**	A.11			12-11		4
175.10.15 - Displays for Pub Hearing	2	2								92.55	**	- 4
175.10 20 – 2nd Notice Pub Hear & Avail 175.10:25 – Map Display & Hearing Plan			-30-2			2,500	No.			11145.5	2000	0
175.10.30 Display Pub Hear Maps 175.10.35 Public Hearing	2	2	3/15.				73.					4
175.10.40 - Record of Public Hearing 175.10.99 - Other Pub Hearing Products		*********	14			89533						0
175,15 - Responses to Pub Hear Comments	2					1, 5, 5-17			-:-	-3/////		16
175 20 - Project Preferred Alternative 175 25 - NEPA Delegation		erevisit (e)	22.5			West Sit.	77.5			5	-,3%- *	
Total DED & Preferred Alt	24	61	2	2	2	<u>o</u>	2	2	0	10		105
Prepare and Approve Project Report and Final	Environm	ental Docu 2	ment 36					200			3-250 (SE)	40
180.05.10 - Approved Project Rep 180.05.15 - Updated Stormwater Data Report	1	1	- 00			A-4.1	10			from your	Jones	12
160.10.05 – Approved FED ::	10	10	4	4	4	-301000	4	4		1-1	4	40
180, 10.05, 10 - Revised Draft FEO 160, 10.05, 15 - Section 4(f) Evaluation	5 20	30 60	- 5							******	-	85
160.10.05.20 - Findings Report		Transiti			511500 222	1112-111				7,4,144.7	Q2.517	0
180, 10, 05, 25 - Statement of Overriding Consid 180, 19, 05, 30 - CEQA Certification	- 6	10	(Sec. 15)			11,555	9000			112.002	-1212-	15
180,10.05.35 FHWA and Approval 180,10.05.40 Section 106 Cons & MOA			5.15	4		1.11	7675.5				1955	0 5 44
160.10.05.45 - Section 7 Consultation	2 10	20	40				1000			N/HOWER	pyer.	35
180 10 05 50 - Final Section 4(I) Statement 160, 10 05 55 - Floodplain Only PAF	10	20					20					35 20 27
180.10 05.60 - Wetlands Only PAF 160.10 05.65 - Sect 404 Permit Compliance	_		27 72				- Marie Aug				******	72
180,10,05,70 Mingation Measures	2 5	10	72				194.574-1				Speker 24.	76 15
160.10.10 - Public Dist & Resp to Comments  Assigned Unit	Senior	Coord	Biology	Cottural	H22	Socio-	Storm	Nolse/Air	Paleo	Sup Svcs		Total
180.10.15 - Final RAV Relo Impact Document			- Same A		Y/2ste	Economic			11112111			
180.10.59 - Other FED Products 180.15.05 - ROD (NEPA)		4	Section :		-	***	(Allertin	- Lincoln		- 333	3770.00	- 4
160.15.10 - NOD (CEQA)	2	8	27	2			heres		100			39
160, 15 20 - Env Commitments Record 160, 15 99 - Other Complete ED Products				- 4					A Proposition of the Park			
180 20 – NEPA Delegation Total App PR & FED										5		
IGA PAPER ATED	80	5 204	1 269	1 11	4	ō	34	4	0	5 5 10	4	17
		5 204	1 269	11 11	4	0	34		0	5		636 636
Update Project Info for PSSE 185.05.05 Project Concept Review for PSSE		5 204 10	269 269	11 11	4	0	34	4	0	5	4	636 40
Update Project info for PS&E	08		6		5	0			0	5		636 636
Update Project Info for PSSE 185.05.05 — Project Cennest Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Update Or PSSE ROW & Excess Land	5 5	10	6			5053555			0	10	6)	636 636 40
Update Project Info for PSSE 183.05.05 – Project Concept Review for PSSE 185.05.10 – Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 – Property March & Rehab (non-rental)	5 5	10	6			5053555			0	10	- 6	636 636 40
Update Project Info for PSSE  185.05.05 – Project Concept Review for PSSE  185.05.10 – Updated Project Info for PSSE dev  Total Update for PSSE  ROW 8 Excess Land  195.40.25 – Property Maint & Rehab (non-rental)  195.40.35 – Transfer of Proje to Clear Siatus  195.45.05 – Excess Land	5 5	10	6			5053555			0	10	6)	4( 4( 4(
Update Project Info for PS&E 185.05.05 — Project Concest Review for PS&E 185.05.10 — Updated Project Info for PS&E dev Total Updated for PS&E ROW & Excess Land 195.40.25 — Property Marit & Rehab (non-rental) 195.40.35 — Transfer of Prop to Clear Slatva 195.45.05 — Excess Lands Inventory 195.45.20 — Prop Diss Units less than \$15 K 195.45.25 — Prop Diss Units less than \$15 K	5 5	10	6			5053555			0	10	6)	40 636 40 40 636
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 - Property March & Rehab (non-tental) 195.40.35 - Transfer of Prop to Cheer Salava 195.45.05 - Excess Lands Inventory 195.45.05 - Excess Lands Inventory 195.45.05 - Prop Dray Drith less than \$15K 195.45.25 - Prop Dray Drith sets than \$15K 195.45.25 - Prop Dray Drith sort \$550K	5 5	10	6		5	5053555	5		0	5 10	6	636 636 636 636 636 636 636 636 636 636
Update Protect Info for PSSE 185.05.05 – Project Connect Review for PSSE 185.05.10 – Updated Project Info for PSSE dev Total Update for PSSE ROWS Except Land 195.40.25 – Property March & Rehab (non-rental) 195.40.35 – Transfer of Prop to Citer Status 195.40.35 – Excess Lands Investory 195.45.05 – Excess Lands Investory 195.45.05 – Prop Disp Units Blass than \$15 K 195.45.25 – Prop Disp Units \$15 K \$500 K 195.45.25 – Prop Disp Units \$15 K \$500 K Total ROW & Excess Land	5 5	10	6	6 6	5	0	5	5	0	5 10	6	636 636 40 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE ROWS Effices Land 195.40.35 - Property Mart & Rehab (non-rental) 195.40.35 - Transfer of Prop to Clear Status 195.40.35 - Transfer of Prop to Clear Status 195.45.05 - Excess Lands Investory 195.45.25 - Prop Disp Units Bast shan \$15 K 195.45.25 - Prop Disp Units \$15 K \$500 K 195.45.25 - Prop Disp Units \$15 K \$500 K Total ROW & Excess Land Updity Relocation 200.15 - Approved Updity Relocation Plan	5 5	10	6	6 6	5	0	5	5	0	5 10	6	633
Update Project Info for PS&E 185.05.05 — Project Connect Review for PS&E 185.05.10 — Updated Project Info for PS&E ever Total Update for PS&E ROW& Excess Land 195.40.25 — Property March & Rehab (non-rental) 195.40.25 — Property March & Rehab (non-rental) 195.40.35 — Transfer of Prog to Clear Status 195.45.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Prop Disp Units lass than \$15 K 195.45.25 — Prop Disp Units \$15 K . \$500 K 195.45.25 — Prop Disp Units voir \$500 K Total ROW& Excess Land UBTRY Relocation 200.15 — Approved URTY Relocation Plan 200.15 — Approved URTY Relocation Plan 200.20 — Unity Relocation	5 5	10	6	6 6	0	0	5	5	0	0	0	636 636 440 400 400 400 400 400 400 400 400 40
Update Project Info for PS&E 185.05.05 — Project Concest Review for PS&E 185.05.10 — Updated Project Info for PS&E 185.05.10 — Updated Project Info for PS&E 185.05.10 — Updated Project Info for PS&E 195.40.25 — Property March & Richab (non-rental) 195.40.35 — Transfer of Proj to Clear Status 195.40.35 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.25 — Prop Disp Units lasts than \$15 K 195.45.25 — Prop Disp Units 151 K 195.45.25 — Prop Disp Units 151 K 195.45.25 — Prop Disp Units over \$500 K 105.17 — Transfer of Prop Disp Units over \$500 K 105.17 — Transfer of Prop Disp Units over \$500 K 105.17 — Prop Disp Units over \$500 K 105.17 — Prop Using Units over \$500 K 105.17 — Prop Using Units over \$500 K 105.17 — Prop Using Units Over \$500 K 105.17 — Proposed Units Package 105.07 — Proposed Units Package	5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10	6	0	0	0	6 6 6	5 5	0	0	0.0	636 636 636 636 636 636 636 636 636 636
Update Protect Info for PS&E 183.05.05 - Project Connect Review for PS&E 185.05.10 - Updated Project Info for PS&E 65.05.10 - Updated Project Info for PS&E 64.05 ROW & Excess Land 195.40.25 - Property Marit & Rehab (non-rental) 195.40.35 - Transfer of Proj to Clear Status 195.40.35 - Transfer of Proj to Clear Status 195.40.35 - Transfer of Proj to Clear Status 195.45.05 - Excess Lands Inventory 195.45.05 - Prop Disp Units lass than \$15 K 195.45.25 - Prop Disp Units lass than \$15 K 195.45.25 - Prop Disp Units store \$500 K 104.18.07 & Excess Land Uplify Relocation 201.20 - Tubby Relocation Package Total Coordinate Updates Permits, Agreements, and Rovite Adoptions of 205.05 - Determine Required Permits	5 5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 0 0	6	0	0	0	5	5 5	0	0	0	633 633 40 40 40 40 40 40 40 40 40 40 40 40 40
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 - Property Marit & Rehab (non-rental) 195.40.35 - Transfer of Prog to Civer Status 195.40.35 - Transfer of Prog to Civer Status 195.40.35 - Transfer of Prog to Civer Status 195.40.50 - Excess Lands Inventory 195.45.20 - Prop Dray Dritt less than \$15 K 195.45.25 - Prop Dray Dritt less than \$15 K 195.45.25 - Prop Dray Dritt sort \$500 K 105.45.20 - Dritty Relocation Plan 200.15 - Approved Uplity Relocation Plan 200.20 - Unity Relocation Peckage Total Coordinate Updates Permits, Agreements, and Rourte Adeptions of 205.15 - Determine Required Permits 205.10.05 - US Army Corps 404 Permit	5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	6	0	0	0	0	5 5	0	0	0	6 11 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 - Property March & Rehab (non-rental) 195.40.25 - Property March & Rehab (non-rental) 195.40.25 - Property March & Rehab (non-rental) 195.40.25 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 195.45.25 - Prop Disp Units less than \$15 K 105.45 - Update Prop Disp Units 200.15 - Approved Units Relocation Plan 200.20 - Turby Relocation Package 105.05 - Obstembre Required Permits 205.10.05 - US Atmy Corps 404 Permit 205.10.05 - US Atmy Corps 404 Permit 205.10.05 - US Freets Service Permits) 205.10.15 - US Coast Goard Permit 205.10.05 - US 1600 Apresement	5 5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 0 0	6	0	0	0	6	5 5	0	0 0	0	636 636 640 640 640 640 640 640 640 640 640 64
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROWA Excess Land 195.40.25 — Propecty Marci 8. Rehab [non-rental] 195.40.35 — Transfer of Prop In Clear Status 195.40.35 — Transfer of Prop In Clear Status 195.45.25 — Prop Disp Units less than \$15.K 195.45.25 — Prop Disp Units less than \$15.K 195.45.25 — Prop Disp Units less than \$15.K 195.45.25 — Prop Disp Units Status 195.45.25 — Prop Disp Units Status 195.45.25 — Prop Disp Units Over \$50.0 K 195.45.25 — Prop Disp Units over \$50.0 K 105.45.25 — Prop Units Over \$50.0 K	60 5 5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	0 0	0	0	0	0	5 5	0	0 0	0	636 636 640 640 640 640 640 640 640 640 640 64
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROWS & Excess Land 195.40.25 — Property March 8. Rehab Inconnectal 195.40.35 — Transfer of Prop In Clear Status 195.40.35 — Transfer of Prop In Clear Status 195.45.05 — Excess Lands Internetory 195.45.05 — Prop Drop Units less than \$15 K 195.45.25 — Prop Drop Units less than \$15 K 195.45.25 — Prop Drop Units less than \$15 K 195.45.25 — Prop Drop Units Status 195.45.25 — Prop Drop Units Status 195.45.25 — Prop Drop Units Status 195.45.25 — Prop Drop Units Over \$500 K 100 IN PROPOSED STATUS 195.45 — Prop Drop Units Over \$500 K 19	60 5 5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	0	0	0	0	6	5 5	0	0 0	0	636 636 646 666 666 666 666 666 666 666
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROWA Excess Land 195.40.25 — Property Marcia Richalo (non-rental) 195.40.35 — Transfer of Prop In Clear Status 195.40.35 — Transfer of Prop In Clear Status 195.45.05 — Excess Lands Internetary 195.45.03 — Prop Disp Units less than \$15 K 195.45.03 — Prop Disp Units less than \$15 K 195.45.03 — Prop Disp Units less than \$15 K 195.45.03 — Prop Disp Units less than \$15 K 195.45.03 — Prop Disp Units over \$500 K 195.45.03 — Prop Disp Units over \$500 K 195.45.03 — Prop Disp Units over \$500 K 195.45.04 — Drop Disp Units over \$500 K 195.45.05 — Drop Disp Units over \$500 K 195.45.05 — Units Predocation Peckage 100.15 — Approved Units Predocation Print 100.10 — Ups Forest Sender Permit 100.10 — Ups Forest Sender	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 0 0 Cmpnt	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0 0	0	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Pudated Project Info for PSSE dev Total Update for PSSE dev Total Coordinate Usibles  PERMIS, Accessionate, and Route Adoptions of 205.05 - Defermine Required Permits 205.10.10 - US Forest Service Permits 205.10.10 - US Forest Service Permits 205.10.10 - US Forest Service Permits 205.10.25 - PSSE dev Total Psychological PSSE dev Total PSSE dev Total PSSE dev Total Psychological PSSE dev Total Psychological PSSE dev Total PSSE dev Total Psychological PSSE dev Total Update DSSE dev Total Update DS	5 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 0 0 Compat	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0 0	0	\$ 636 636 636 636 636 636 636 636 636 63
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE dev Total SSE dev Total SSE dev Total Robert March SSE dev Total Robert SSE dev Total Coordinate Uplifes Permits, "Accessments, and Robert Adoptions of 205.05 - Determine Required Permit 205.10.5 - US Aumy Corps 40 Permit 205.10.5 - US Forcest Sendee Permit 205.10.5 - Used Agency Concurrence Permit 205.10.5 - Used Agency Concurrence Permit 205.10.5 - Updated ECR 205.10.95 - Contal Permit 205.10.95 - Updated ECR 205.10.95 - Contal Permit 205.20.95 - Dat Permit Permit 205.20.95 - Dat Permit Permit 205.20.95 - Dat Permit Permit 205.10.95 - Contal Permit 205.10.95 - Conta	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 0 0 Cmpril	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0 0	0	6 5 5 5 5 6 6 6 6 7 3 3 3 3 3 3 3 4 4 5 5 5 5 6 6 6 7 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE 185.05.10 — Property Morit & Rebulb (non-restal) 185.40.35 — Transfer of Prop to Clear Status 185.40.35 — Transfer of Prop to Clear Status 185.40.35 — Excess Lands Inventory 185.40.35 — Prop Disp Units Base than \$15 K 185.45.20 — Prop Disp Units Base than \$15 K 185.45.20 — Prop Disp Units Base than \$15 K 185.45.20 — Prop Disp Units base than \$15 K 185.45.20 — Prop Disp Units base than \$15 K 185.45.20 — Prop Disp Units base than \$15 K 185.45.20 — Prop Disp Units base than \$15 K 185.45.20 — Prop Disp Units base than \$15 K 185.45.20 — Units Relocation Pschage 100.15 — Approved Units Relocation Pschage 100.15 — Approved Units Relocation Pschage 100.10 — Units Relocation Pschage 100.10 — Units Relocation Pschage 100.10 — Updated Ecolomic Pschage 100.10 — Updated Ecol	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0	0	6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 - Property March & Rehab (non-rental) 195.40.25 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 195.45.20 - Prop Disp Units less than \$15 K 105.45.20 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Disp Units less than \$15 K 105.45 - Prop Hop Agreement 105.45 - Prop Hop Agreement 105.45 - Prop Prop Hop Agreement 105.45 - Prop Prop Hop Agreement 105.45 - Prop Prop Prop Prop Prop Prop Prop Prop	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 0 0 Cmpril	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0 0	0	6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 — Property March & Richab (non-rental) 195.40.25 — Property March & Richab (non-rental) 195.40.35 — Transfer of Proj to Citer Salava 195.40.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 100.15 — Approach USIN Relocation Plan 200.20 — Unity Relocation Peckage 104.05 — Update Dritter 105.10.05 — Update Dritter 105.10.05 — Update Dritt Basts development 105.10.05 — Updated Ech Permit 105.10.05 — Updated Ech Permit 105.10.05 — Updated Ech 105.10.05 — Updated E	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	000000000000000000000000000000000000000	0	0	0	0	6.00
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROW'S Excess Land 195.40.25 — Proceety Marci & Richald Inconvertall 195.40.35 — Transfer of Prop to Chear Status 195.40.35 — Transfer of Prop to Chear Status 195.45.05 — Excess Lands Inventory 195.45.05 — Prop Disp Units 195.45.05 — KSCO K 195.45.05 — Prop Disp Units 195.45.05 — KSCO K 195.45.05 — Prop Disp Units 195.45.05 — KSCO K 195.45.05 — Prop Disp Units 195.45.05 — KSCO K 195.45.05 — Prop Disp Units 195.45.05 — KI 195.45.05 — Updated Units 195.45.05 — Prop Disp	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	0	5 5	0	0	0	\$\\\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Update for PSSE ROW & Excess Land 195.40.25 — Property March & Richab (non-rental) 195.40.25 — Property March & Richab (non-rental) 195.40.35 — Transfer of Proj to Citer Salava 195.40.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Excess Lands Inventory 195.45.05 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 195.45.25 — Prop Dray Dritt Basts than \$15 K 100.15 — Approach USIN Relocation Plan 200.20 — Unity Relocation Peckage 104.05 — Update Dritter 105.10.05 — Update Dritter 105.10.05 — Update Dritt Basts development 105.10.05 — Updated Ech Permit 105.10.05 — Updated Ech Permit 105.10.05 — Updated Ech 105.10.05 — Updated E	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0	0	000000000000000000000000000000000000000	0	0	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	\$\\\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\
Update Protect Info for PSSE 185.05.05 — Project Connect Review for PSSE 185.05.10 — Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROW'S Excess Land 195.40.25 — Proceety Marit & Richab Inconvertall 195.40.25 — Proceety Marit & Richab Inconvertall 195.40.35 — Transfer of Prop Io Clear Status 195.45.05 — Excess Lands Immedia 195.45.05 — Excess Lands Immedia 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess than \$15 K 195.45.25 — Prop Disp Units Sess Associated William 100.15 — Approved Unity Relocation Plan 100.10 — Unity Relocation Package 1014 Coordinale Unities 1015 — Out Sess (Sess Sess Sess Sess Sess Sess Ses	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 0 0 Cmpil 2 2 2 2 2 2 2 10 10 10 10 10 10 10 10 10 10 10 10 10	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0 0 Haz	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	6 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	0	0	0	0	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.06.05 - Project Connect Review for PSSE 185.06.05 - Project Connect Review for PSSE 185.06.10 - Updated Project Info for PSSE dev Total Update for PSSE 180.06 - Updated Project Info for PSSE dev Total Update for PSSE 180.07 - Property Maint & Rehab [non-rental] 185.40.35 - Transfer of Proj to Clear Status 185.40.35 - Transfer of Proj Drag Units 185.40.35 - Transfer of Transfer Onto Drag Units 185.40.35 - Transfer of Transfer Onto Drag Units 185.40.35 - Transfer of Transf	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0	0 O Hazi	0 0 0 0 Social	6 6 6 6 C C C C C C C C C C C C C C C C	0 0 0 0 NotedAt	0	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Project Connect Review for PSSE dev Total Update for PSSE 195.40.05 - Property March & Rehab (non-rental) 195.40.05 - Prop Days Units Bast shan \$15 K 195.45.20 - Prop Days Units Bast shan \$15 K 195.45.20 - Prop Days Units Bast shan \$15 K 195.45.25 - Prop Days Units Bast shan \$15 K 195.45.25 - Prop Days Units bast shan \$15 K 195.45.25 - Prop Days Units bast shan \$15 K 105.45 0.00 - Prop Days Units bast shan \$15 K 105.45 0.00 - Unity Relocation Ptin 100.15 - Approved Unity Relocation Ptin 100.15 - Approved Unity Relocation Ptin 100.20 - Unity Relocation Peckage 100.20 - Unity Relocation Ptin 100.20 - Unity Relocation Peckage 100.20 - Unity Relocation Ptin 100.20 -	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0 Cultural	0 O Hazi	0 0 0 0 Social	6 6 6 6 C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05.05 - Pudated Project Info for PSSE dev Total Update for PSSE 195.05.05 - Updated Project Info for PSSE dev Total Update for PSSE 195.05 - Property Marcit & Rehab (non-rental) 195.05 - Prop Diss Units Bast shan \$15 K 195.05 - Prop Diss Units Bast shan \$15 K 195.05 - Prop Diss Units bast shan \$15 K 195.05 - Pop Diss Units bast shan \$15 K 195.05 - Updated Unities 195.05 - Updated Service Permits 195.05 - Updated Ecolomics Revision Permit 195.05 - Updated Ecolomics Revision Permit 195.06 - Updated Ecolomics Revision Permit 195.07 - Updated ECOR 195.07	60 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0 Cultural	0 O Hazi	0 0 0 0 Social	6 6 6 6 C C C C C C C C C C C C C C C C	0 0 0 0 NotedAt	0 0 0 0 Pateo	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	6 5 6 5 6 5 6 5 6 6 7 6 1 1 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
Update Protect Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.05 - Pudated Project Info for PSSE dev Total Update for PSSE ROWY Excess Land 195.40.25 - Property Morit & Rebub Inconvertall 195.40.25 - Property Morit & Rebub Inconvertall 195.40.35 - Transfer of Prop to Clear Status 195.45.05 - Excess Lands Investory 195.45.05 - Excess Lands Investory 195.45.25 - Prop Disp Units Bast ban \$15 K 195.45.25 - Prop Disp Units Bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units bast ban \$15 K 195.45.25 - Prop Disp Units ban \$15 K	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0 Cultural	0 O Hazi	0 0 0 0 Social	6 6 6 6 C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 Pateo	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	6 5 6 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5
Update Project Info for PSSE 185.05.05 - Project Connect Review for PSSE 185.05.10 - Updated Project Info for PSSE dev Total Updated Froject Info for PSSE dev Total Updated Froject Info for PSSE dev Total Updated Froject Info for PSSE dev Total Update for PSSE ROWA & Excess Lands Info for PSSE dev 195.40.25 - Property March 8 Rehab Inconnectals 195.40.35 - Transfer of Project Info for PSSE dev 195.45.25 - Property March 8 Rehab Inconnectals 195.45.25 - Project Info for PSSE dev 195.4	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	10 10 10 10 10 10 10 10 10 10 10 10 10 1	6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	0 Cultural	0 O Hazi	0 0 0 0 Social	6 6 6 6 C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 Pateo	6 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0	6 5 6 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5

EA: 01-40950K	1	0.000	ALIAONS	ENT B - Res	- alves of	1100 0000	-1-500000		311A-			
Description: Culvert Rehabilitation										8.0		į.
Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio- Economic	Storm	Noise/Air	Paleo	Sup Svcs	Landscape	Tot
30.60 - Updated Proj Info for PS&E Package	5	10	5	5			- HVISI				- 6	
230.60.05 - Updated Storm Water Data Report 230.60.10 Other Reviews/Updates Proj Info	-		27							-	$\vdash$	
30.90 - NEPA Delegation	2	2	2	2							2	
Total Prepare Draft PSSE	11		34		6	0	0	0		0		
Mitigate Environmental Impacts and Clean-up	Hazardon	s Wasia				1.7 (2.1	C PC NE	98.25		8418348		
235.05.05 - Hist Structures Mitig												
235.05.10 - Archy & Cut Mitigation									0.712222			
235.05.15 - Biological Mitigation			72			1000000			<u> </u>			
235,05 20 - Erry Mitigation RAV work										1		
235 05 25 - Paleonlology Mitigation												
235.05.99 - Other Erry Mitigation Products												
235.10.10 - Haz Waste Stes Survey												
235.10.15 - Detailed HW Stes Investigation				(Accessed to the control of				300000000000000000000000000000000000000				
235.15 – HW Management Plan		-5800 1500										
235 20 ~ HV PS&E											1	
235.25 HW Clean-up					Simon and						1	
235.30 - Certification of Sufficiency (HW)												
235.35 - Long Term Mitigation Monitoring				- 3							250	
235.40 - Updated ECR			27	1								
235.45 - NEPA Delegation							0.00					
Total Megation & H/V Clean-up	0	0	99	- 1	0	0	0	0		0	250	
Permits for Subsurface Geolechnical Explora	tion	374 - Mak	(655)2450	EKS EAST	at was to	S SHOEDS	E>4078	oresets a		2750000		
240,70 - Site Ready for Subsurface Exploration												
Fotal Geotechnical Permit	0	0	C	0	C	0	0	0	0	0	c	
Circulate, Review and Prepare Final District P	SEE Dayle		V54540 100 100	35 - 17 - 17 - 18 - 18 - 18 - 18 - 18 - 18	20-1-20-1-20-1-20-1-20-1-20-1-20-1-20-1	A PARKEGON	2625600	Geographic Control	2010			G-37-
255.05 - Circ & Rev Draft Dist PS&E	4	10	27	T	10					T	2	
255, 10 25 - Updated Technical Reports		15	5								-	
255.15 - Env Reevaluation	4	4						200000000		111111111111111111111111111111111111111		
255 20 05 - Rev Plans for Stds Comp			27		-						-	
255.40 - Res Engs Pending File "Redbook"	2	: 20	27					- 27		8.5	404040	
255.45 - NEPA Delegation							2			1		
Total PS&E	10	34	86	0	10	0	2	C	0	0	2	1
			Tea or 1	1	Haz	Socio-	Storm				Г	1000
Assigned Unit	Senior	Coord	Biology	Cultural	Waste	Economic	Water	Nolse/Alt	Paleo	Sup Svcs		Total
	34.4.000	00010				Economic I						
Prepare Contract Documents	BEHEETE S	S8147-1825		100100120		ECONOMING	4					*****
Prepare Contract Documents 250.75 - Env Cert at RTL	34.4.000	10	4	1	1		1	1	0	0	*** *	
Prepare Contract Documents 260.75 - Env Cert at RTL Total Prepare Contract Documents	3	· 10	4 4	1	1	0	- 1	1 1		0		
Prepare Contract Documents 60.75 - Env Cert at RTL Total Prepare Contract Documents Perform Construction Engineering and Gener	3	· 10	.:. 4 4	1	1		- 1	1		0		
Prepare Contract Documents 50.75 - Env Cert at RTL Fotal Prepare Contract Documents Perform Construction Engineering and Gener 270.20.50 — Technical Support	3	· 10	4 4	1	1	0	- 1	1		0		
Prepare Contract Documents 250.75 - Env Cert at RTL Total Prepare Contract Documents Perform Construction Engineering and Gener, 270.20.50 - Technical Support 270.55 - Final Inspect & Accept Rec	3 3 al Contract	10 10 Administra	.:. 4 4 4	1	1	0	1000220	1		0		
Prepare Contract Documents 560.75 - Env Cert at RTL 1614 Prepare Contract Documents Perform Construction Engineering and Gener 270.20.50 - Technical Support 270.52 - Final Inspect & Accept Rec 120.10 - Update ECR	3	· 10	.:. 4 4	1	1	0	- 1	1		0		
Prepare Contract Documents 260.75 - Env Cert at RTL Total Prepare Contract Documents Perform Construction Engineering and Gener, 270.20.59 - Technical Support 270.55 - Final Inspect & Accept Rec 270.70 - Update ECR 270.76 - Permit Receival & Extension	3 3 al Contract	Administra	.: 4 4 dion 27 27	1	1	0	1000220	1		0		
Prepare Contract Documents 560.75 - Env Cert at RTL 1641 Prepare Contract Documents Perform Construction Englacering and Gener 210.20.50 - Technical Support 270.55 - Final Inspect & Accept Rec 170.70 - Update ECR 270.76 - Parma Reserval & Extension 270.76 - Parma Reserval & Extension 270.76 - Parma Reserval & Extension 270.76 - Parma Reserval & Extension	3 3 al Contract	10 10 Administra	.:. 4 4 4	1	1	0	1000220	1		0		
Prepare Contract Documents 260.75 - Env Cert at RTL 1614 Prepare Contract Documents Perform Construction Engineering and Gener 270.20.59 - Texthical Support 270.50 - Final Inspect & Accept Rec 270.70 - Update ECR 270.75 - Parma Reserval & Exfension 270.85 - Parma Reserval & Exfension 270.85 - Leng-Fram Missackon Contract Total Const Engineering	3 3 3 al Contract	Administra	27 27 10 64	2 2	1	0	1	1	0	0	26	
Prepare Contract Documents 60.75 - Env Cert at RTL 70.20 50 - Technical Support 70.20 50 - Technical Support 70.70 - Update ECR 70.70 - Update ECR 70.70 - Perm3 Reserval & Extension 70.80 - Leng-Term Métgation Contract fotal Corst Engineering 70.60 - Engineering	3 3 3 al Contract	Administra	27 27 10 64	2 2	1	0	1	1	0	0	26	
Prepare Contract Documents 50:75 - Env Cert at RTL Float Prepare Contract Documents Perform Construction Engineering and Gener 70:00:100 - Technical Support 70:00:5 - Final Inspect & Accept Rec 70:00:5 - Final Inspect & Accept Rec 70:00:5 - Permit Reserval & Extension 70:00:5 - Permit Reserval & Extension 70:00:5 - Leng - Herm Missarkon Contract 70:00:100:100:100:100:100:100:100:100:10	3 3 3 al Contract	Administra	4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	2 2	1	0	1	1	0	0	26	
Prepare Contract Documents 60.75 - Env Cert at RTL fictal Prepare Contract Documents Perform Construction Engineering and Gener 770.20150 - Technical Support 770.50 - Final Inspect & Accept Rec 770.70 - Update ECR 770.75 - Permit Research & Extension 770.86 - Leop - Firm Méspaton Contract fotal Corat Engineering Prepare and Administer Contract Change Orde 855.65 65 - Need for CCD Determination 855.01.55 - Other Furus Support	1 2 3	Administra	27 10 64	2 2	1	0	1 1 6	1	0	0	26 26	
Prepare Contract Documents 56.75 - Env Cert at RTL 56.75 - Env Cert at RTL 66.75 - Env Cert at RTL 66.75 - Env Cert at RTL 76.75 - Env Cert at RTL 76.75 - Final Inspect & Accept Rec 76.70 - Update ECR 76.75 - Parma Research & Extension 76.65 - Farma Research & Extension 76.65 - Lecy Farm Méspaton Contract (otal Corat Engineering 76.75 - New Contract 65.65 65 - Need for CCO Determination 85.65 65 - Need for CCO Determination 85.10.15 - Other Furoe Support	3 3 3 al Contract	Administra	4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	2 2	1	0	1	1	0	0	26	
Prepare Contract Documents 60.75 - Env Cert at RTL Freat Contract Documents Perform Construction Engineering and Gener 70.00.10 - Technical Support 70.00.10 - Technical Support 70.00.10 - Technical Support 70.00 - Leng-Term Mégation Contract 70.00 - Leng-Term Mégation 70.00 - Leng-Term	1 2 3	10 10 10 Administra	27 10 64	2 2	1 1 1 1 1 1 1 1 1	0	1 1 6 6	1	0	0	26 26	
Prepare Contract Documents 50:75 - Env Cert at RTL fictal Prepare Contract Documents Derform Construction Engineering and Gener 70:90:50 - Technical Support 70:90:50 - Technical Support 70:55 - Final Inspect & Accept Rec 70:70:5 - Permit Reneval & Edension 70:70:50 - Leng-Term Misgaton Contract rotal Corat Engineering Prepare and Administer Contract Chanos Ord 85:50:50 - Leng-Technical Support 85:10:15 - Other Func Support rotal Corot	3 3 3 4 Contract	10 10 10 Administra	27 27 27 10 64	2 2 2 0	1 1 1 0 0	0	1 1 66 6	1	0	0	26 26	
Prépare Contract Documents  150.75 - Env Cert at RTL  150.75 - Env Cert at RTL  Prepare Contract Documents  Perform Construction Engineering and Gener.  170.20.50 - Technical Support  170.50 - Frant Inspect à Accept Rec  170.70 - Parant Receival à Extension.  170.50 - Frant Receival à Extension.  170.50 - Leng-Term Mégation Contract  170.51 - Contract Contract  170.51 - Contract Engineering.  170.55 - Parant Support  170.55 - Contract Engineering.  170.55 - Contract Engineering.  170.55 - Contract Contract Charge Ord-  170.55 - Contract Contract Charge Ord-  170.55 - Contract Claims  170.55 - Contract Claims  170.55 - Provide Technical Support  170.4035 - Provide Technical Support  170.4035 - Provide Technical Support	3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	10 10 10 Administra	27 27 27 27 27 27 27 27 27 27 27 27 27 2	2 2 0	1 1 1 0	0	1 1 1 6 6	1	0	0	26 28	
Prépare Contract Documents  150.75 - Env Cert at RTL  150.75 - Env Cert at RTL  Prepare Contract Documents  Perform Construction Engineering and Gener.  170.20.50 - Technical Support  170.50 - Frant Inspect à Accept Rec  170.70 - Parant Receival à Extension.  170.50 - Frant Receival à Extension.  170.50 - Leng-Term Mégation Contract  170.51 - Contract Contract  170.51 - Contract Engineering.  170.55 - Parant Support  170.55 - Contract Engineering.  170.55 - Contract Engineering.  170.55 - Contract Contract Charge Ord-  170.55 - Contract Contract Charge Ord-  170.55 - Contract Claims  170.55 - Contract Claims  170.55 - Provide Technical Support  170.4035 - Provide Technical Support  170.4035 - Provide Technical Support	3 3 3 4 Contract	10 10 10 Administra	27 27 27 10 64	2 2 2 0	1 1 1 1 1 1 1 1 1	0	1 1 6 6	1	0	0	26 28	
Prépare Contract Documents  60,75 - Env Cert at RTL  réclait Prépare Contract Documents  Perform Construction Engineering and Gener,  10,00,50 - Technical Support  10,50 - Ferbalical Support  10,50 - Perfordical Support  10,70 - Permit Receval & Extension  10,50 - Leng-Term Mégation Contract  total Corol Engineering  Prépare and Administer Contract Charose Ord  55,50,51 - Need for CCO Determination  55,50,51 - Need for CCO Determination  55,50,52 - Provide Technical Support  10,50,50 - Provide Technical Support  10,50,50 - Support  10,50,50 - Support  10,50,50 - Support  10,50	3 3 3 3 3 3 3 3 3 4 Contract	Administra	27 27 27	2 2 2 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0	1 1 6 6 6 6	1 1 0 0	0	0	26 26 28 28 28 28 28 28 28 28 28 28 28 28 28	
Prepare Contract Documents 50:75 - Env Cert at RTL ficial Prepare Contract Documents  Perform Construction Engineering and Gener 70:20:100 - Technical Support 70:20:20:20:20:20:20:20:20:20:20:20:20:20	3 3 3 3 3 3 3 3 3 4 Contract	Administra	27 27 27	2 2 2 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0	1 1 6 6 6 6	1 1 0 0	0	0	26 26 28 28 28 28 28 28 28 28 28 28 28 28 28	
Prepare Contract Documents  760.75 - Env Cert at RTL  760.75 - Env Cert at RTL  Prepare Construction Engineering and Gener  710.2016 - Technical Support  710.2016 - Technical Support  710.50 - Final Inspect & Accept Rec  710.70 - Update ECR  710.70 - Leop-Term Mégastion Centract  fold Contract Engineering  Prepare and Administer Contract Chance Ord-  85.10.15 - Charles For CCO Determination  85.10.15 - Ch	3 3 3 3 3 3 3 3 3 4 Contract	Administra	27 27 27 27 27 27 27 27 27 27 27 27 27 2	2 2 2 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0	1 1 6 6 6 6	1 1 0 0	0	0	26 26 28 28 28 28 28 28 28 28 28 28 28 28 28	
Prepare Contract Documents 50:75 - Env Cert at RTL ficial Prepare Contract Documents  Perform Construction Engineering and Gener 70:20:100 - Technical Support 70:20:20:20:20:20:20:20:20:20:20:20:20:20	3 3 3 3 3 3 3 3 3 4 Contract	Administra	27 27 27 27 27 27 27 27 27 27 27 27 28 Record	2 2 2 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0	1 1 6 6 6 6	1 1 0 0	0	0 0	28 28 29 0	

#### ATTACHMENT C

Marbled Murrelet construction window; September 16 to March 23

Northern Spotted Owl construction window: August 1 to January 30

Rainy season usually starts October 15.

Combining these dates, the construction window will extend from September 16 to October 15 or until beavy rains.

HBM 234
This entail was received from Sandra Rosas on 372001 for 01 409500 MS
Canatraction Window to Avoid Impacts to Sensitive Species

	Jan	lich	Mar	Apr.	May	Jun	Jul	Apg	Sep	Oct	Nov	Dec
Marhled murrelet						NAME OF TAXABLE PARTY.	municità	Maria de Caración		WILL THE PARTY OF		
Northern Spetted Owl								-	AND S			
Rain							=		1			
Week Window									No. of Parties			

- . Blue = Construction Window (Cun DO work!)
- Red = Can not DO work!
- · Black = Combined Restrictions!
- Green = Work window!!!!

# Attachment D: PEAR Environmental Commitments Cost Estimate

Standard PSR Only

(Prepare a separate form for each viable alternative described in the Project Study Report)

PART 1 PROJECT INFORMATION	rev. 11/08			
District-County-Route-Post Mile				
01-HUM-254-6.87/42.1	01-40950			
Project Description:				
Culvert Rehabilitation				
Form completed by (Name/District Office	e):			
Darla Tate/District 3				
Project Manager:	Phone Nui			
Richard Mullen	707441587	77		
Date: 03/30/09				
DARTA DEDAUTO AND ACCUMENTS				
PART 2 PERMITS AND AGREEMENTS	); 	Dermits and Agraements		
		Permits and Agreements (\$\$)		
☐ Fish and Game 1602 Agreement		6000		
Coastal Development Permit				
State Lands Agreement				
Section 401 Water Quality Certification	5000			
Section 404 Permit – Nationwide (U.S	0			
Corps)				
Section 404 Permit – Individual (U.S.				
Corps)				
Section 10 Navigable Waters Permit (				
Corps)				
Section 9 Permit (U.S. Coast Guard)				
Other:				
Total (enter zeros if no cost)		11000		

#### PART 3. ENVIRONMENTAL COMMITMENTS FOR PERMANENT IMPACTS

To complete the following information:

- o Report costs in \$1,000s.
- o Include all costs to complete the commitment:
  - Capital outlay and staff support. Refer to Estimated Resources by WBS Code. For example, if you estimated 80 hours for biological monitoring (WBS 235.35 Long Term Mitigation Monitoring), convert those hours to a dollar amount for this entry. For current conversion rates from PY to dollars, see the Project Manager.
  - Cost of right of way or easements.
  - If compensatory mitigation is anticipated (for wetlands, for example), insert a range for purchasing credits in a mitigation bank.
  - Long-term monitoring and reporting
  - Any follow-up maintenance
  - Use current costs; the Project Manager will add an appropriate escalation factor.
  - This is an estimating tool, so a range is not only acceptable, but advisable.

Environmental Commitments Alternative : Drainage Restoratio								
	Estimated Cost in \$1,000's	Notes						
Noise abatement or mitigation								
Special landscaping								
Archaeological resources								
Biological resources								
Historical resources								
Scenic resources								
Wetland/riparian resources	150 to 200							
Res./bus. relocations								
Other:								
Total (enter zeros if no cost)	150 to 200							

## ATTACHMENT I

STORM WATER DATA REPORT



	Dist-Count	ty-Route:		UI-HU	VI-254
	Post Mile (	Kilometer Po	st) Limits:	6.87/42	2.13
	Project Ty	pe: Drainage	System Re	storation	
Caltrans	EA:01-4	10950K	inin-ina in-taka-		*
	RU: 01-2				
	Program I	dentification:	20.10.20	01.151	
	Phase:	⊠PID	PA/E	D [	PS&E
Regional Water Quality Control Board(s):	North Coast R	WQCB			
1. Is the project required to consider in	corporating Tre	eatment BMP	s?	Yes	⊠No
2. Does the project disturb more than 0	0.25 acres of soi	1?		Yes	⊠No
3. Is the project part of a Common Plan	n of Developme	ent?		Yes	⊠No
4. Does the project potentially create p	ermanent water	quality impa	icts?	Yes	⊠No
5. Does the project require a notification	on of ADL reuse	<b>e</b> ?		Yes	⊠No
If the answer to any of the preceding questions is "  Estimated Construction Start Date:06/01/13		Long Form		ter <b>Data l</b> 09/01	¥
Separate Dewatering Permit (if Yes, permit num	ber) Yes	Permit #:		⊠No	**
This Short Form - Storm Water Data Report has Person. The Licensed Person attests to the techn recommendations, conclusions, and decisions are required at PS&E.	ical information	n contained h	erein and	the data t	ipon which
Jeffrey Pinaentell Re	egisyered Project	Engineer/Lan	dscape Arch	nitect	5/26/0 Date
I have reviewed th complete, current, of		uality design	issues and j	find this r	report to be
STAMP [Required for PS&E only]	Ehrly			ک	-27-09
Ted Schultz, District	ct/Regional SW C	oordinator or	Designee		Date

#### 1. Project Description

- The California Department of Transportation (Caltrans) is proposing a Culvert Rehabilitation Project at eight locations along Route 254 in Humboldt County between post miles 6.87 and 42.13, in order to alleviate current drainage problems such as soil erosion and roadway flooding. This project will also update the culverts to comply with current storm water regulations. The work will include removing and replacing Corrugated Metal Pipe (CMP) culverts with Alternative Pipe Culverts (APC), placing new drainage inlets, placing Rock Energy Dissipaters (RED) at the outlet of culverts, filling eroded areas with rock and reconstructing roadway embankments, and constructing AC dikes. Three of the culverts will increase in diameter.
- The project will cause minimal soil disturbance incidental to accessing the culverts and the staging area. Disturbed soil is anticipated to be less than 0.1 acre. This value was determined by including the estimated excavation amount needed to replace the eight culverts and the amount needed for inlet/ outlet work.
- The closest meteorological station is "Miranda Spengler Ranch". The corresponding climate summary table and intensity –duration-frequency curves for the project were taken into consideration.
- The project will require a 401 certification. Work is in close proximity to the Eel River. The North Coast RWQCB has established a TMDL for Sediment for the Eel River HU and the South Fork Eel River HU. Both Rivers are included on the 303(d) list. The project will result in no increase in impervious area.
- Based on the minimal DSA and discussions with Ted Schultz, District/Regional SW Coordinator, a Short Form SWDR was determined appropriate for this project.
- Inlets: It was noted that the ground during and after rainfall gets covered with a thick layer of redwood
  needles and leaves that would cause clogging and maintenance problems if grates were used at the inlets.
   Various types of drainage structures are currently being utilized at these locations in an attempt to satisfy
  maintenance issues.
- Outlets: Some of the pipes in this project have failed outlets that require embankment reconstruction by rock fill, layered reinforced earth, or a retaining wall. The final choice is left to the designer, but in any case the culvert replacement would exit the embankment significantly above the natural ground elevation and would require a downdrain alternative pipe (AP) with a rock energy dissipater (RED) at the ground level. Such downdrain must be of the same diameter as the culvert and anchored to the slope according to Standard Plan D87C.

#### 2. Construction Site BMPs


- Due to the minimal soil disturbance (<1 acre), required during the construction phase the contractor will have to prepare and implement a Water Pollution Control Plan (WPCP). The WPCP will include temporary construction BMP's as a means of controlling storm water runoff that may occur during construction activities in different locations.
- Based on North Region Site BMP Estimating Guide, costs for Temporary Construction BMPs were estimated at 3.25% of the total project cost.

#### REQUIRED ATTACHEMENTS

- Vicinity Map
- Evaluation Documentation Form
- Construction Site BMP Consideration Form (required at PS&E only)
- Location and proposed work table



#### 01-Hum-254-Various Locations Culvert Rehabilitation EA 01-40950K



DATE: 3/27/2009

EA: 01.-40950K See Figure 4-1, Project Evaluation Process for Consideration of Permanent Treatment BMPS SUPPLEMENTAL INFORMATION FOR YES NO NO. CRITERIA **EVALUATION** Go to 2 1. Begin Project Evaluation regarding requirement for X consideration of Treatment BMPs If Yes, go to 11. 2. Is this an emergency project?  $\Box$ X If No. continue to 3. If Yes, contact the District/Regional 3. Have TMDLs or other Pollution NPDES Coordinator to discuss the Control Requirements been Department's obligations under the TMDL established for surface waters (if Applicable) or Pollution Control within the project limits? X Requirements, go to 10 of 4. Information provided in the water (Dist./Reg. SW Coordinator initials)
If No, continue to 4. quality assessment or equivalent document. If Yes. ( Co.), go to 5. Is the project located within an 4. X If No. document in SWDR go to 5. area of a local MS4 Permittee? If Yes, continue to 6. 5. Is the project directly or indirectly X If No, go to 11. discharging to surface waters? If Yes, continue to 8. Is this a new facility or major 6. X reconstruction? If No, go to 7. If Yes, continue to 8. 7. Will there be a change in X line/grade or hydraulic capacity? If No, go to 11. If Yes, continue to 10. 8. Does the project result in a net increase of one acre or more of  $\boxtimes$ If No, go to 9. new impervious surface? O.O Acres (Net Increase New Impervious Surface) If Yes, continue to 10. 9. Is the project part of a Common X Plan of Development? If No, go to 11. See Sections 2.4 and either Section 5.5 or 6.5 for 10. Project is required to consider BMP Evaluation and Selection Process. Complete approved Treatment BMPs. П Checklist T-1 in this Appendix E. Project is not required to consider 11. Treatment BMPs. X (Dist./Reg. SW Coord. Initials) Document for Project Files by completing this form, and attaching it to the SWDR. \_\_(Project Engineer Initials) 4-29-09 (Date)



DATE: 3-3-09

Project Evaluation Process for the Consideration of Construction Site BMPs

EA: 01-40950K

	Evaluation Process for the Consideration of Cons			
NO.	CRITERIA	YES	NO	SUPPLEMENTAL INFORMATION
1.	Will construction of the project result in areas of disturbed soil as defined by the Project Planning and Design Guide (PPDG)?			If <b>Yes</b> , Construction Site BMPs for Soil Stabilization (SS) will be required. Complete CS-1, Part 1. Continue to 2. If <b>No</b> , Continue to 3.
2.	Is there a potential for disturbed soil areas within the project to discharge to storm drain inlets, drainage ditches, areas outside the right of way, etc?			If Yes, Construction Site BMPs for Sediment Control (SC) will be required. Complete CS-1, Part 2.  Continue to 3.
3.	Is there a potential for sediment or construction related materials and wastes to be tracked offsite and deposited on private or public paved roads by construction vehicles and equipment?			If <b>Yes</b> , Construction Site BMPs for Tracking Control (TC) will be required. Complete CS-1, Part 3.  Continue to 4.
4.	Is there a potential for wind to transport soil and dust offsite during the period of construction?			If Yes, Construction Site BMPs for Wind Erosion Control (WE) will be required. Complete CS-1, Part 4. Continue to 5.
5.	Is dewatering anticipated or will construction activities occur within or adjacent to a live channel or stream?	$\boxtimes$		If Yes, Construction Site BMPs for Non- Storm Water Management (NS) will be required. Complete CS-1, Part 5. Continue to 6.
6.	Will construction include saw-cutting, grinding, drilling, concrete or mortar mixing, hydro-demolition, blasting, sandblasting, painting, paving, or other activities that produce residues?	$\boxtimes$		If Yes, Construction Site BMPs for Non-Storm Water Management (NS) will be required. Complete CS-1, Part 5.  Continue to 7.
7.	Are stockpiles of soil, construction related materials, and/or wastes anticipated?			If <b>Yes</b> , Construction Site BMPs for Waste Management and Materials Pollution Control (WM) will be required. Complete CS-1, Part 6. Continue to 8.
8.	Is there a potential for construction related materials and wastes to have direct contact with precipitation; storm water run-on, or stormwater runoff; be dispersed by wind; be dumped and/or spilled into storm drain systems?		$\boxtimes$	If <b>Yes</b> , Construction Site BMPs for Waste Management and Materials Pollution Control (WM) will be required. Complete CS-1, Part 6.  Continue to 9.
9.	End of checklist.			nent for Project Files by completing this and attaching it to the SWDR.



	Table: I OCA	Table: I OCATION AND PROPOSED WOR	NOBK TO WORK	
СПГУЕВТ	Md	G RT TYPE E	PROPOSED WORK	PERMITS REQUIRED
	6.87	18" CSP   ength=108#	j) at same alignment. Inlet	Waters of the US:
5			derivative surman to existing, outlet remains similar to existing.	Nonreporting Nationwide 3; 1601, 401, 404
	15.7		and replace existing rusted culvert with 24" APC (44' long) at same alignment.	Water of US:
		Length=44ft		Nonreporting
8	*		embankment and downdrain pipe and RED.	Nationwide 3; 1601,401,404
	17.92	18" CMP	Remove and replace existing culvert with 24" APC (53' long) at same alignment. Inlet	•
ć		Length=53ft	new with special fabricated grate, outlet need a new embankment and downdrain pipe	
$\mathbb{S}$			(100' long).	No waters
	19.59	18" CMP	Remove and replace existing culvert with 24" APC (52' long) at same alignment. Inlet	
Č		Length=52ft	new GO or GDO with specially fabricated grate, outlet remains similar to existing.	
2				No waters
	21.56	SP	Length= Remove and replace existing damaged culvert with 24" APC (42' long) at same	
Ç	-	42 T	alignment. Inlet remains similar to existing, outlet need a new embankment with a	
3			downdrain pipe (20' long) and RED.	No waters
	40.32	24" CSP	Remove and replace existing damaged culvert with 24" APC (95' long) at same	Waters of the US:
		Length=95ft	alignment. Inlet remains similar to existing concrete head wall, outlet need a new	Nonreporting
ç			embankment with a downdrain pipe (25' long) and RED.	Nationwide 3; 1601,
3	10.10	10" CMD		401, 404
	47.10	Length=40 ft	hemove and replace existing culvert with 36" APC (40' long) at same alignment. Inlet remains similar to existing, outlet need new embankment and down drain pine (20'	Waters of the US:
		)	long).	Nonreporting
22				Nationwide 3; 1601,
	42.13	24" CSPH	Remove and replace existing culvert with 36" APC (50' long) at same alignment. Inlet	
6		Length= 50 ft	remains similar to existing concrete box but with a new specially fabricated grate, outlet	
83			need new embankment.	No waters

CMP= Corrugated metal pipe; APC= Alternate pipe culvert; DI= drop inlet; RED= Rock energy dissipater

## ATTACHMENT J

# LANDSCAPE ARCHITECTURE ASSESSMENT SHEET



### **NORTH REGION** LANDSCAPE ARCHITECTURE ASSESSMENT SHEET 03-LAND-0002 (Rev. 3/03)

		CO: HUM DISTRICT: 01 DATE: 23 October 2008 EA: 01-40950K	RTE: 254	KP:	<b>PM:</b> 6.87/42.13				
PROJECT SEP	ARATION:	PROJECT: Drainage Imp	provements/ Cu	ulvert Rehab	×				
	as part of roadway work EA		it =						
Landscape	under separate EA (Follow-up)	TYPE: SHOPP		æ					
	(00)	PROJECT MILESTONE:	PID						
		THOOLOT MILLOTONE.	, 10						
		L							
254. The primar	CRIPTION: The project proposes to y purpose of this project is to alleviate iring the culverts.	replace 9 culverts between l e current drainage problems	Post Mile 6.87 such as soil e	and 42.13 alor erosion and roa	ng route dway				
AREA (M2) FO	R HIGHWAY PLANTING: Unknown R EROSION CONTROL: Unknown & FOR MITIGATION PLANTING: Un	at the time							
LANDSCAPE FREEWAY STATUS:  MITIGATION PLANTING IS:  SCENIC HIGHWAY STATUS:  REVEGETATION REQUIRED? No  Yes  Warranted  Officially Designated  Permit Required  No  Reverence No  Office of Visual  Other (Formation Planting Plantin									
BIOLOGIST CONTACT: Paul Holmes (530) 741-4084  DATE OF CONTACT: Left Message 23 October 2008  REVEG. SPECIALIST CONTACT: Clare Golec									
ADJACENCY TO BILLBOARDS:  Project area is adjacent to outdoor advertising. Project area is not adjacent to outdoor advertising.									
WATER AND P	OWER AVAILABILITY: N/A								
IS THERE (E) IF	RRIGATION THAT WILL BE IMPACT	TED BY THIS PROJECT:	Yes 🛛 I	No					
3,000	*		×	**	4. 4.				
DESIGN FOR M	AINTENANCE SAFETY: N/A	<i>y</i>							
	3 8								
CONTEXT SENSITIVITY:  It is determined that the project will involve consideration of highway aesthetics and will require further evaluations pertaining to specific roadside enhancements.									
☐ No foreseen	issues with highway aesthetics	Other	and the same of th						
COOPERATIVE	MAINTENANCE AGREEMENTS:			84)					
Project may Involve additional tasks indicated	<ul><li>☐ Visual Simulation</li><li>☑ Mitigation Planting</li><li>☐ Contour Grading</li></ul>	☐ Field Visit ☐ (	SWPPP/NPDE Context Sensit _andscape Eva	ive Solutions/A	esthetics				



# NORTH REGION LANDSCAPE ARCHITECTURE ASSESSMENT SHEET 03-LAND-0002 (Rev. 3/03)

COST INFORMATION:  ☑ Mitigation Planting, ☑ 1 1/2-year Plant Establishment ☑ Erosion Control ☑ Slope Protection ☑ Aesthetic Treatment	\$ 50,000 \$ 6,000 \$ 10,000 \$ \$ TOTAL \$ 66,000
OTHER RELATED INFORMATION:	
☐ Landscape Architecture Resource Estimate: Attached to this document	nt.
ROADSIDE VEGETATION MANAGEMENT TREATMENT NEEDS:  Extended Gore Areas  Guardrails and Signs  Medians  Road Edge Side Slopes/Embankment Slopes (See: <a href="http://www.dot.ca.gov/hg/LandArch/roadside/index.htm">http://www.dot.ca.gov/hg/LandArch/roadside/index.htm</a> for potentian	ıl treatment measures)
PREPARED BY: DATE: 10/23/08 CONCUL  APPROVED BY: DATE: 10/23/08 CONCUL  (Landscape Architecture or Engiheering Services Branch Chief)	RRED BY: (Project Manager)

### ATTACHMENT K

INITIAL SITE ASSESSMENT

### Memorandum

To:

Matt Smith, Design Engineer

Date:

September 24, 2008

File No .:

1-HUM-254 PM 6.87/42.13

01-40950K

Culvert Rehabilitation

From:

Steve Werner

North Region Office of Environmental Engineering-North

Subject:

Initial Site Assessment

An Initial Site Assessment (ISA) for the above-referenced "culvert rehabilitation" project was conducted after receiving your request dated August 25, 2008. The ISA was based on the provided preliminary layouts dated between August 8 and 11, 2008, as well as other project details provided in the request.

Based on the information provided, the ISA found that the project likely has only nominal hazardous waste issues related to lead. The yellow paint or thermoplastic stripe that will be removed during pavement trenching is known to contain lead. The contractor will also excavate soil adjacent to the highway that is likely impacted with Aerially Deposited Lead (ADL). Although it is not likely that hazardous waste will be generated on this project, the fact that lead is present will necessitate that the contractor prepare a Lead Compliance Plan (LCP) that addresses the yellow paint/thermoplastic and ADL in the soil.

For the purposes of determining the appropriate environmental documents required for the project, the work site(s) should not be considered to be on the *Hazardous Waste and Substances Site List (Cortese List)*.

The development of Contract Non-Standard Special Provisions (NSSPs) is necessary for the LCP noted above. This office develops and acquires approval from the Headquarters sponsors for those NSSPs. This is done at the Engineer's request when project design is complete. The development and approval process takes a minimum of two weeks, so please allow for this time in project scheduling.

If there are any changes to the scope of the project, please send an e-mail or letter describing the changes so that they may be evaluated for possible hazardous waste issues that could affect your project. Communications may be directed to me at (707) 445-6658.

cc:

1-SWerner

2-File

E-mail copies to:

Steve Werner, Darla Tate

SSW/ks

### ATTACHMENT L

# PRELIMINARY DRAINAGE RECOMMENDATIONS

### Memorandum

To:

Juan C. Trupp Project Engineer Advance Planning Date:

November 10, 2008

File:

01-HUM-254-PM 6.87/42.13

Culvert Rehabilitation

01-40950K

From:

Fernando Manzanera, P.E. District 1, Hydraulies

Subject: Preliminary Drainage Report

### PROJECT DESCRIPTION

This culvert rehabilitation project is located in Humboldt County on Route 254. The latest scope of the project is to replace 8 culverts between post miles 6.87 and 42.13 along route-254 in order to alleviate current drainage problems such as soil erosion and roadway flooding and to update the culverts to comply with current storm water regulations. The proposed work will include:

- Removing and replacing corrugated metal pipe (CMP) culverts with alternative pipe culverts (APC)
- Placing new concrete drainage inlets
- Placing rock energy dissipaters (RED) at the culvert outlets whre necessary
- Filling of eroded areas and reconstructing roadway embankments where necessary

### DRAINAGE RECOMMENDATIONS

The closest meteorological station is "Miranda Spengler Ranch". The corresponding climate summary table and the intensity-duration-frequency curves for the project are included in the attachments.

Field trips were conducted with personnel of Advance Planning, Construction, and Hydraulics (Jeff Pimentel, Matt Smith, Juan C. Trupp, Joaquin Rodriguez, and Fernando Manzanera) on 7/24/08 and 11/13/08 to review the work locations and propose repair strategies.

Inlets: It was noted that the ground during and after rainfall gets covered with a thick layer of redwood needles and leaves that would cause clogging and maintenance problems if grates were used at the inlets. That is why one of the culverts has a concrete box without a grate, another one is a narrow hole between the shoulder and the cut slope, others consist only of a projecting pipe, others have a straight headwall, and other one has a GMP with a overtopping side inlet.

At the locations where the cut slope is too close to the shoulder, leaving an open pit is not recommended due to the wheel trapping potential. In such cases, it would be advisable to build a GO or GDO inlet with a specially fabricated grate, similar to the ones in the picture included in the attachments, with a wide opening between bars. The openings are large enough to pass small debris and would not allow a car to be trapped if it strayed off the shoulder.

Bicycle proof inlets are not necessary within this project since none of the inlets would be on the shoulder.

The preferred inlet treatment would be a straight concrete headwall where there is enough space available to allow a headwall with fill over the pipe to be far enough from the edge of shoulder to avoid being an obstacle for vehicles.

Outlets: Some of the pipes in this project have failed outlets that require embankment reconstruction by rock fill, layered reinforced earth, or a retaining wall. The final choice is left to the designer, but in any case the culvert replacement would exit the embankment significantly above the natural ground elevation and would require a downdrain pipe (AP) with a rock energy dissipator (RED) at the ground level. Such downdrain must be of the same diameter as the culvert and anchored to the slope according to Standard Plan D87C.

A summary of conclusions for each culvert follow:

PM 6.87 (123.82085, 40.24206): The existing culvert is an 18" CSP with a length of 108', placed at a skew with respect to the road. The inlet is approximately 52 feet away from the edge of shoulder. Moving the inlet closer to the road would require some grading and possible permitting issues, since it is within the State Park, so it would be wise to place the new culvert on the same alignment. The last culvert inspection report in record (dated June 1980) reports that the invert was already perforated back then.

A hydrologic analysis of the tributary basin shows that the 10 year discharge ( $Q_{10}$ ) is 74 cfs, and the  $Q_{100}$  is 132 cfs. These results are considered to be a high estimate due to the highly vegetated nature of the watershed with a high infiltration rate. A map showing the tributary area to this culvert and the location of the two adjacent culverts is included in the attachments, along with the results of the hydrologic calculation using the North Coast Regression Method.

Chart 2 of the HDS No.5 Publication (FHWA Hydraulic Design of Highway Culverts) is included in this report. It indicates that the pipe size required to satisfy the Caltrans Highway Design Manual requirement of passing the Q<sub>10</sub> with no headwater over the soffit is 48", which would have a headwater of 5 times its diameter (i.e. 20') when passing the Q<sub>100</sub>. The water does not pond at this location because it would flow to the next culvert 475 ft downstream. Due to the fact that Maintenance has no record of flooding at this location, even with the undersized 18" pipe, it is recommended to upsize the culvert only to a 36" APC. The 24" culvert (PM 6.96) that would receive any bypass water will be replaced by another project; we will recommend it to be upsized to 36" as well, and between the two of them will handle the Q<sub>100</sub> from the watershed satisfactorily. The water discharged from the culvert at PM 6.87 also flows downstream to join the outlet from the next culvert downstream (PM 6.96).

**PM 15.7** (123.89429, 40.30037): The existing culvert is a 24" CSP with a length of 44'. The maintenance inspection report dated July 1980 reports a history of debris problems and clogging. The inlet is approximately 7.5' from the edge of shoulder, this would probably be a good location for a concrete headwall with fill over the pipe forming a level surface for

errant vehicles.

The outlet is high over the ground, and water has eroded the embankment. Several attempts to repair it have been performed through the years, there are remnants of what appears to be a wooden retention wall, logs, etc.

Replace with a 24" APC with a downdrain and RED.

PM 17.92 (123.92401, 40.31783): The marker is missing, and this might be PM 17.78 instead. Remove and replace the existing 53' long 18" CMP and replace with 24" APC. According to the maintenance inspection dated September 1984, this pipe was installed at that time to replace a 12" CSP that was inadequate and in poor condition. The inlet at this location is one example of a car tire trap as mentioned earlier in this report. There will be a need for a long downdrain pipe (approx. 100') in a very steep slope. There is a clear path through the trees for the downdrain pipe, all construction should be possible to be performed from above, with the downdrain pipe hanging from the anchor piles as discussed previously in this report. Since the downdrain pipe will be so long and close to the river, no RED is recommended.

PM 19.59 (123.93552, 40.33957): Remove the existing 52' long 18" CMP and replace with 24" APC. The fill is shallow at the location, construction should be fast and easy. No erosion was noted at the existing outlet, RED would be at the option of the designer. There is a circular grate (GMP) at the inlet. After replacing the culvert, it is recommended to build a GO or GDO inlet with the specially fabricated grate discussed earlier

PM 21.56 (123.91979, 40.36410): The existing pipe was installed in 1990, it is a 24" CSP 42' long. The embankment at the outlet failed, replace pipe and rebuild embankment. Add 24" downdrain approximately 20' long. Provide RED at the outlet.

**PM 40.32** (123.95223, 40.4065): The existing pipe is a 24" CSP 95' long with approximately 25' of downdrain. Replace pipe and downdrain with 24" APC (the existing downdrain can probably be rotated) and rebuild embankment. Provide RED at the outlet. Try to maintain the same inlet configuration of concrete headwall.

PM 42.10 (123.97789, 40.41957): Remove and replace existing 18" 40' long CMP with 36" APC. Repair the embankment, provide 20' long downdrain. Since outlet is so close to the river, no RED is necessary.

**PM 42.13** (123.97805, 40.41997): Remove and replace existing 24" 50' long CSPH with 36" APC. The inlet is a concrete box with no grate, replace as suggested previously in this report. Rebuild the embankment at the outlet.

The current maintenance supervisor for the area is Carol Bryant. She can be reached at the Garberville Maintenance Station on Route 101, and can be a good source of information being very familiar with the territory.

### FLOODPLAIN INFORMATION

The FEMA floodplain status of each location as is shown in the floodplain maps attached to this report is:

PM 6.87: The culvert is in Zone D (areas of undetermined, but possible, flood hazards; FEMA FIRM Map 060060 1725B, July 19, 1982).

**PM 15.7:** The west side of the highway (outlet side of the culvert) is on Zone A (areas of 100-year flood; base flood elevations and flood hazard factors not determined, and the road itself and the east side are on Zone D; FEMA FIRM Map 060060 1525B, July 19, 1982).

**PM 17.92**: The west side of the highway (outlet side of the culvert) and the road itself are on Zone A, and the east side is on Zone D (FEMA FIRM Map 060060 1525B, July 19, 1982).

**PM 19.59:** At this location, the highway is entirely within Zone A (FEMA FIRM Map 060060 1525B, July 19, 1982).

PM 21.56: At this location, the highway is entirely within Zone D (FEMA FIRM Map 060060 1525B, July 19, 1982).

PM 40.32 At this location, the highway is entirely within Zone C (Areas of minimal flooding, FEMA FIRM Map 060060 1340B, July 19, 1982).

**PM 42.10** At this location, the highway is entirely within Zone A (FEMA FIRM Map 060060 1340B, July 19, 1982). The 100-year water surface elevation at this point is approximately 142.5 ft, as reported in the FEMA map.

**PM 42.13** At this location, the highway is entirely within Zone A (FEMA FIRM Map 060060 1340B, July 19, 1982). The 100-year water surface elevation at this point is approximately 142.5 ft, as reported in the FEMA map.

No significant impacts or increases in floodwater elevations are expected due to this project. A signed and stamped Floodplain Evaluation Report Summary (FERS) is included with this letter.

If you have any questions or concerns regarding this information, please contact this office at 707-445-5322.

Original signed by FM


### Attachments:

- Project Location Map
- Miranda Spengler Ranch Station Climate Summary
- Intensity-Duration-Curves for the project (graph and table)
- Non-Clogging Type Inlet Photographs
- PM 6.87 Culvert Watershed Map
- Regional Regression Equations Discharge Calculations
- PM 6.87 Culvert Hydraulic Capacity Calculation (HDS 5-Chart 2)
- Flood Evaluation Report Summary Form (signed and stamped)
- Project locations on the FEMA Flood Insurance Rate Maps

### cc:

L. Kostrzewa F. Manzanera Project File Chrono

Location Map EA 01-40950K



### **MIRANDA SPENGLER RANCH, CA (045713)**


LATITUDE: 40 deg 12 min; LONGITUDE: 123 deg 46 min; ELEVATION: 370 ft


### Period of Record Monthly Climate Summary

### Period of Record: 7/1/1948 to 8/31/1966

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Annual
Average Max. Temperature (F)	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Average Temperature (F)	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Average Min. Temperature (F)	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Average Total Precipitation (in.)	11.87	8.63	7.04	3.65	2.10	0.45	0.04	0.34	0.89	4.67	7.01	10.36	57.07

Western Regional Climate Center, wrcc@dri.edu





### Intensity-Duration-Frequency Curves from the Caltrans IDF-32 Program

The equation used is: Int = RP \* Dur E, where RP and E are parameters provided by IDF32. Calculated by: Fernando Manzanera

Date: 11/15/2008

### Project site information:

EA 01-40950K Description: MEN-254 PM 17.92

Coordinates location & notes: 40 deg, 19 min, 7.2 sec Latitude: 40.3187 deg. Or:

NAD27 is the datum used in the IDF32 database. 55 mln, 32.1 sec 123.9256 deg, 123 deg, Longitude: or:

Datum: 150 ft NAD27 Elevation: PM 17.92 is approximately the center of the highway segment in the project.


### Rainfall gaging stations used in the interpolation (up to 3):

Miranda Spengler Miranda 4 SE Station name: 445 444 Station index: 400 ft 263 ft Elevation: 40.200 deg Latitude: 40.183 deg 123.767 deg Longitude: 123.783 deg Station ID: F605711 00 F605713 00 1940-1985 Years of Operation: 1965-1999 19.7 km = 12.3 mllesApprox. distance to the project site: 20.0 km = 12.4 miles

Slope (E): RP(25): RP(50): RP(100): RP(1000): RP(2): RP(10): Interpolated Parameters: -0.4211.70 1.03 1.12 0.51 0.80

The resulting 25-year, 10-minutes duration intensity is:

50 mm/hr, or: 1.98 in/hr 20 mm, or: 0.80 in 10-year, 1-hr precipitation: 100-year, 1-hr precipitation: 28 mm, or: 1.12 in 100-year, 3-hr precipitation: 54 mm, or: 2.12 in 80 mm, or: 3.16 in 100-year, 6-hr precipitation: 100-year, 24-hr precipitation: 179 mm, or: 7.05 in



### Notes:

- IDF32 is a public-domain program developed by Jim Varney (Caltrans), based on rainfell data supplied by the California Department of Water Resources (DWR).
- Underlined values are input data. The datum and elevation values are for reference only, they do not enter the equation or interpolation calculations.
- Spreadsheet developed by Fernando Manzanera (Caltrans District 1 Hydraulics, 10/13/05).

### Intensity-Duration-Frequency Table (IDF-32 Program)

MEN-254 PM 17.92

EA 01-40950K

Latitude: 40.319 deg

Longitude: 123.926 deg

Elevation: 150


Datum: NAD27

Duration (min)	2-yr Intensity		10-yr Intensity			-yr nsity	50-yr Intensity		100-yr Intensity			0-yr nsity
	(mm/hr)	(in/hr)	(mm/hr)	(in/hr)	(mm/hr)	(in/hr)	(mm/hr)	(in/hr)	(mm/hr)	(in/hr)	(mm/hr)	(In/hr)
5	37	1.45	58	2.28	67	2.65	74	2.93	81	3.19	123	4.84
6	34	1.34	54	2.11	62	2,45	69	2.72	75	2.95	114	4.48
7	32	1.26	50	1.98	58	2.30	65	2.54	70	2.77	107	4.20
8	30	1.19	47	1.87	55	2.17	61	2.41	66	2.62	101	3.97
9	29	1.13	45	1.78	53	2.07	58	2.29	63	2.49	96	3.78
10	28	1.08	43	1.70	50	1.98	56	2.19	60	2.38	92	3.61
11	26	1.04	42	1.63	48	1.90	53	2.10	58	2.29	88	3.47
12	26	1.00	40	1.58	47	1.83	52	2.03	56	2.21	85	3.35
13	25	0.97	39	1.52	45	1.77	50	1.96	54	2.13	82	3.24
14	24	0.94	37	1.48	44	1.72	48	1.90	52	2.07	80	3.14
15	23	0.91	36	1.43	42	1.67	47	1.85	51	2.01	77	3.05
16	23	0.89	35	1.40	41	1.62	46	1.80	50	1.95	75	2.97
17	22	0.87	35	1.36	40	1.58	44	1.75	48	1.90	73	2.89
18	22	0.85	34	1.33	39	1.54	43	1.71	47	1.86	72	2.82
19	21	0.83	33	1.30	38	1.51	42	1.67	46	1.82	70	2.76
20	21	0.81	32	1.27	38	1.48	42	1.64	45	1.78	69	2.70
25	19	0.74	29	1.16	34	1.34	38	1.49	41	1.62	62	2.46
26	18	0.73	29	1.14	34	1.32	37	1.46	40	1.59	61	2.42
27	18	0.71	28	1.12	33	1.30	37	1.44	40	1.57	60	2.38
28	18	0.70	28	1.10	33	1.28	36	1.42	39	1.54	60	2.34
29	18	0.69	28	1.09	32	1.26	36	1.40	39	1.52	59	2.31
30	17.	0.68	27	1.07	32	1.25	35	1.38	38	1.50	58	2.28
35	16	0.64	25	1.00	30	1.17	33	1.29	36	1.41	54	2.13
40	15	0.60	24	0.95	28	1.10	31	1.22	34	1.33	51	2.02
45	15	0.58	23	0.90	27	1.05	30	1.16	32	1.26	49	1.92
50	14	0.55	22	0.86	26	1.00	28	1.11	31	1.21	47	1.84
55	13	0.53	21	0.83	25	0.96	27	1.07	30	1.16	45	1.76
60	13	0.51	20	0.80	24	0.93	26	1.03	28	1.12	43	1.70
65	13	0.49	20	0.77	23	0.90	25	1.00	28	1.08	42	1.64
70	12	0.48	19	0.75	22	0.87	25	0.97	27	1.05	40	1.59
75	12	0.46	18	0.73	22	0.85	24	0.94	26	1.02	39	1.55
80	11	0.45	18	0.71	21	0.82	23	0.91	25	0.99	38	1.51
85	11	0.44	18	0.69	20	0.80	23	0.89	25	0.97	37	1.47
90	11	0.43	17	0.67	20	0.78	22	0.87	24	0.94	36	1.43
180	8	0.32	13	0.50	15	0.59	16	0.65	18	0.71	27	1.07
360	6	0.24	10	0.38	11	0.44	12	0.48	13	0.53	20	0.80
1440	3 `	0.13	5	0.21	6	0.24	7	0.27	7	0.29	11	0.45

### Notes:

<sup>-</sup> IDF32 is a public-domain program developed by Jim Varney (Caltrans), based on rainfall data supplied by the California Department of Water Resources (DWR).

<sup>-</sup> Spreadsheet developed by Fernando Manzanera (Caltrans District 1 Hydraulics, 10/14/05).



### Regional Method (Flood Frequency)

Calculated by: F. Manzanera

Date: October 2008

**Project Location and Description:** 

EA 01-40950K Hum-101 Culvert Rehabilitation

North-Coast Region (Caltrans HDM Fig 819.2C, 9-1-2006)

 $Q_2 = 3.52*A^{0.90}*P^{0.89}*H'^{-0.47}$ 

 $Q_{25} = 7.64 * A^{0.87} * P^{0.94} * H'^{-0.17}$ 

 $Q_5 = 5.04*A^{0.89}*P^{0.91}*H'^{-0.35}$ 

 $Q_{50} = 8.57*A^{0.87}*P^{0.95}*H^{1.008}$ 

Q<sub>10</sub> = 6.21\*A<sup>0.88</sup>\* P<sup>0.93</sup>\* H' -0.27</sup>

 $Q_{100} = 9.23*A^{0.87}*P^{0.97}$ 

Altitude Index H':  $H' = (H_{10\%} + H_{85\%}) / 2000$ 

where: H<sub>10%</sub> = Elevation (ft) at 10% of Basin U/S Length

H<sub>85%</sub> = Elevation (ft) at 85% of Basin U/S Length

Range for Altitude Index (H') value: (1 - 5.7)

Mean Annual Precip. (p) value range: (19-104 in)

Drainage Area (A) value range: (0.2-3,000 sq.mi)


Mean Annual Q100 Q25 Q50 Q2 Q5 Q10 Area Precip. (cfs & (cfs & (cfs & (cfs & (cfs & (cfs & (ac, mi2 Watershed H<sub>10%</sub> H<sub>85%</sub> (In/yr &  $m^3/s$ ) m3/s) m3/s)  $m^3/s)$ m3/s)  $m^3/s$ ) H' & ha) (ft & m) (ft & m) mm/yr) 150.0 55 74 97 118 132 320 1240 57.00 35 1.00 PM 6.87 0.234 3.73 0.99 1.55 2.11 2.74 3.33 60.7 378 1448 98

Spreadsheet developed by Femando Manzanera (Caltrans District 1 Hydraulics, May 2008).

EA 01-40950K

Culvert at PM 6.87 Q<sub>10</sub> = 74 cfs, Q<sub>100</sub> = 132 cfs

WITH INLET CONTROL











### Floodplain Evaluation Report Summary

Dist	Caltra	ıns D1	Co.	Humboldt	Rte	254	PM	6.87/42.	13
Projec	ct No.	EA 01-409	50K		Bridge No.	N/A			
The la in order the cu The p draina areas	atest sc er to all liverts t ropose age inle and re	ope of the p eviate curre o comply wi d work will in ts, placing r constructing	roject is nt drain: th currer nclude: r ock ene roadwa	to replace ( age problem at storm wat emoving an gy dissipate y embankm ulvert locatic	3 culverts bethes such as so fer regulation ad replacing Cers (RED) at tents where r	CMP culverts wi the outlets wher	s 6.87 and 42. cadway floodi th APC, placin e necessary, as shown in t	ng and to ung new confilling of ero	pute-254 pdate crete oded
							Yes	S	No
						ase floodplain?			x
2. Are	the rist	ks associated as defined in :	with the 23 CFR,	implementati Section 650.	ion of the prop 105 (o)?	osed action	<u> </u>		х
3. Do	es the p	roposed action in 23 CFR, S	on constit	ute a signific	ant floodplain	encroachment	No. of Contract of		x
4. Are	Flood	lain Studies t	hat door	FESSION	ve answers or	ı file? If no, expla	un:	х	
Signa 1.	Will the incom	nando Manza District Hydra e proposed a patible floodp	tion and lain devel	No. 61215  No. 61215  Ap: 0 0 9  Jineer  CIVIL  OFFICE Date  Topment	WOUNDERS STATE		<u>11/</u>	17/2008 Date	
2.		ere any signifi Il and benefic			<b>f</b> s	e	-	•	
3,	lmpac measi	ts on the floor ires necessa	dplain. A ry to mini	re there any mize impacts	ired to minimiz special mitigat or restore and If yes, explain	ion I preserve			
4.	Does t	he proposed achment as d	action co efined in	nstitute a sig 23 CFR, Sec	nificant floodpl tion 650.105(c	ain q:3)?	÷		-
5.		ocation Hydr ers on file?			document the	above	-		
Signal	ture - E	invironmenta	al Branc	h Chief				Date	
Concu	ırrence	:					6		
Signal	ture F	Project Engir	neer			-	(-)	Date	









### KEY TO MAP

500-Year Flood Boundary	ZONE B
100-Year Flood Boundary	ZONE AT
Zone Designations*	
	ZONE A5
100-Year Flood Boundary	ZONE B
500-Year Flood Boundary	
Base Flood Elevation Line With Elevation In Feet**	513
Base Flood Elevation in Feet Where Uniform Within Zone**	(EL 987)
Elevation Reference Mark	RM7×
Zone D Boundary	NACESCHALANNICATION PSYCHOLOGICAL AND
River Mile	●M1.5
River Mile	•\W1.5

### \*\*Referenced to the National Geodetic Vertical Datum of 1929

### \*EXPLANATION OF ZONE DESIGNATIONS

*EXPL	ANATION OF ZONE DESIGNATIONS
ZONE	EXPLANATION
А	Areas of 100-year flood; base flood elevations and flood hazard factors not determined.
A0	Areas of 100-year shallow flooding where depths are between one (1) and three (3) feet; average depths of inundation are shown, but no flood hazard factors are determined.
АН	Areas of 100-year shallow flooding where depths are between one (1) and three (3) feet; base flood elevations are shown, but no flood hazard factors are determined.
A1-A30	Areas of 100-year flood; base flood elevations and flood hazard factors determined.
A99	Areas of 100-year flood to be protected by flood protection system under construction; base flood elevations and flood hazard factors not determined.
В	Areas between limits of the 100-year flood and 500-year flood; or certain areas subject to 100-year flooding with average depths less than one (1) foot or where the contributing drainage area is less than one square mile; or areas protected by levees from the base flood. (Medium shading)
С	Areas of minimal flooding, (No shading)
D	Areas of undetermined, but possible, flood hazards.
V	Areas of 100-year coastal flood with velocity (wave action); base flood elevations and flood hazard factors not determined.
V1-V30	Areas of 100-year coastal flood with velocity (wave action); base flood elevations and flood hazard factors determined.

### ATTACHMENT M

# PRELIMINARY MATERIALS RECOMMENDATION

State of California

### Memorandum

To: Ilene Poindexter

Division Chief, Advance Planning Date: October 15, 2008

Attn: Matt Smith

File: 01-HUM-254-PM 6.87/42.13

01-40950K

Culvert Rehabilitation

From: DEPARTMENT OF TRANSPORTATION - North Region

Wesley D. Johnson - North Region, Eureka Materials

Subject: Preliminary Materials Recommendation

In response to a request for a Materials Recommendation from Matt Smith of your office, dated August 25, 2008, the project history files in the Eureka Materials Lab were reviewed for a determination of R-value (resistance to deformation) from previous work adjacent to and within the limits of the project area. Additionally, the files were reviewed for previous recommendations for pipe culverts. Due to the response time requested, no soil sampling was conducted. A review of several projects in the near vicinity revealed R-values ranging from of 12 to 64. For the purposes of this report, an assumed R-value of 15 and a Traffic Index of 7.0 (20 year design life) which was provided by the Office of Traffic Forecasting and Modeling was used for calculation of the structural section. Additionally, Subgrade Enhancement Geotextile (SEG) has been specified to improve the basement soil bearing capacity. Several previous culvert recommendations were also located within the limits of this project and are the basis of the Alternative Pipe Culvert recommendation. An updated Materials Recommendation should be requested when this project begins the design phase.

This project originally listed 9 culvert locations for repair; however, one culvert location (post mile 40.06) was dropped at your request since it was being included in another project (EA 01-

PROFESSIONAR CONTRACTOR OF CALIFORNIA CIVIL OF CALIFORNIA CONTRACTOR OF CALIFORNIA CIVIL OF CALIFORNIA CIV

1

475201). The locations of work are listed below:

Location	Post	Mile
1	6	.87
2	15	.70
3	17	.82
4	19	.59
5	21	.56
6	40	.32
7	42	.10
8	42	.13

Additionally, your request for a materials recommendation also requested slope stability recommendations at specific locations. By policy cited in the Highway Design Manual, section 304.1(c) Structural Integrity; "Slopes steeper than 2:1 require approval of District Maintenance." "The Geotechnical Design Report will recommend a minimum slope required to prevent slope failure..." Since the slope recommendation falls under the responsibility of the Geotechnical Branch, no slope recommendations are given with this report.

### Existing Structural Section

A review of the Materials Laboratory's Structural Section History Files and the "as-built" project files indicate the existing structural section consists of various combinations of AC overlays and construction projects through the length of this project's limits. The upper layer at Post Mile 6.87 consists of a 0.08 feet OGAC overlay, placed in 1999 under EA 01-377204. Throughout the rest of this project's locations, the surface course consists of seal coats and chip seals placed on top of dense graded AC of varying age and thickness. Additionally, a field review indicated numerous surface patches placed by maintenance projects. If existing structural section thicknesses at specific locations are required, please request coring services from this office.

### Post Mile 6.87 and 15.70

A field review of this project revealed longitudinal, arcuate surface cracking in the south bound lanes at these two locations. This type of surface cracking is most likely due to structural failure from loss of bearing capacity of the basement soils as a result of slope failure or slip-out. It was noted during the field visit that surface water runoff at these locations is allowed to drain over the side slope with no containment or dikes. Upon a final decision by the Geotechnical branch regarding the method of slope improvement at these locations, surface water should be properly managed with a combination of dikes and overside drains to prevent intrusion into

the structural section and subsequent loss of bearing strength and/or further slope failure.

### New Structural Sections

### Mainline & Shoulders, all locations (with SEG) (20 year design life)

Based on an R-value of 20 using Subgrade Enhancement Geotextile, and a 20 year traffic index of 7.0, the following structural section strategies are recommended for mainline traffic and shoulders. Each strategy is structurally equivalent.

		HMA (Type A)	AB (Class 2)	AS (Class 2)
Strategy 1		0.35′	0.55′	0.50′
-2 3	#K 59	0.35′ 0.80′	0.95′ 	

### Notes:

- Local or imported borrow used to construct embankment, must meet a minimum R-value of 25 when placed within 4 feet of finished grade.
- For structural sections designed to last 20 years, the strategy to use full depth HMA (Type A) should be considered for special situations only. This would include, but not be limited to, narrow widening, shallow utilities coverage, or reducing traffic control periods due to less overall construction time.
- When a widened shoulder or new structural section is constructed to adjoin an existing structural section, geosynthetic pavement interlayer (GPI) should be placed so that it will overlap the new/existing joint by 2 feet on each side. Placement of the GPI should be as low in the HMA as possible and on the same plane for both the existing structural section and the new structural section. This will help prevent reflective cracking from the underlying joint. Please see Attachment "A" for detail.

### Material Specifications

- Hot Mix Asphalt (HMA): Shall be Type A (HMA-A), conforming to Section 39 of the Standard Specifications. See Attachment "B" for a recommendation of grading size versus lift thickness.
- Asphalt Binder: Shall be PG 64-16 for HMA-A. The estimated percentage of asphalt to be added per dry weight of aggregate is 5.5% for 3/4 inch HMA-A and 6.0% for 1/2 inch HMA-A.
- Paint Binder (Tack Coat): Shall conform to revised Section 39 of

the Standard Specifications.

- Asphalt Concrete Dike: Hot Mix Asphalt used in the construction of dikes shall be Type A, 3/8 inch, conforming to Section 39 of the Standard Specifications. Asphalt binder used in construction of dikes shall conform to the standard special provisions for PG 70-10. Please see Attachment "C" for construction details for modified dike installation when open graded friction course is placed.
- Aggregate Base (AB): Shall be Class 2, conforming to Section 26 of the Standard Specifications.
- Aggregate Subbase (AS): Shall be Class 2, conforming to Section 25 of the Standard Specifications.
- Shoulder Backing: Shall conform to the requirements within the Standard Special Provisions for shoulder backing, with the following change: The minimum loose unit weight per California Test Method 212a, (Compacted Method (by rodding)) shall be 105 lbs/ft<sup>3</sup>.
- Subgrade Enhancement Geotextile (SEG): Shall be woven and have a minimum grab tensile strength of 315 lbs. Please see Attachment "D" for a table of required geotextile parameters at this location.

### Alternative Pipe Culverts

A review of the Materials Lab project history files revealed information from the original installation of the culvert at Post Mile 19.59. The service life of the remaining culverts within this project was estimated from data obtained from culverts in the near vicinity of the project locations. No soil or water testing was conducted for this recommendation. Alternative pipe culverts estimated for a 50 year service life are shown in Attachment "E".

See Attachment "F" or "G" for culvert installation details.

If you have any questions, please call Dave Waterman at (707)445-6355 or Wes Johnson at (707)445-6386.

Attachments.

WJ:wj

cc: I. Poindexter

J. Pimentel

M. Smith


R. Mullen

Lab Files

### Attachment A

01-HUM-254 PM 6.87 / 42.13 01-40950K

# Structural Section and Geosynthetic Pavement Interlayer (GPI) Detail



### Attachment B

01-HUM-254 PM 6.87 / 42.13 01-40950K

### Aggregate Size and Layer Thickness Hot Mix Asphalt (HMA) Type A


Use the following table to determine the grading:

Lift Thickness Range	Grading
0.08 foot – 0.125 foot	3/8 inch
0.125 foot – 0.20 foot	1/2 inch
0.20 foot and above	3/4 inch

### ATTACHMENT C

O1\_HUM\_254 PM 6.87 / 42.13 01-40950K

### MODIFIED HMA DIKE



### HOT MIX ASPHALT DIKE TYPICAL WHEN PLACED WITH OGFC

### NOTES:

- 1. THE ADDITIONAL HEIGHT OF DIKE SHALL
  BE EQUIVALENT TO THE DEPTH OF OGFC.
  2. TYPE A DIKE ONLY TO BE USED WHERE RESTRICTIVE
  SLOPE CONDITIONS DO NOT PROVIDE ENOUGH WIDTH
  TO USE TYPE D OR TYPE E DIKE.
- 3. FILL AND COMPACT WITH EXCAVATED MATERIAL TO TOP OF DIKE.

QL	JANIIIIES
	CUBIC YARDS
TYPE	PER LINEAR FOOT
Δ	* 0.0135
C	* 0.0038
D	* 0.0293
F	* 0.0130
F	* 0.0066

QUANTITIES BASED ON 5% CROSS SLOPE

\* ADJUST QUANTITY TO COMPENDATE FOR OGFC DEPTH/HMA DIKE HEIGHT EXTENSION

NO SCALE

### Attachment D

01-HUM-254 PM 6.87 / 42.13 01-40950K

# Subgrade Enhancement Geotextile (SEG)

Subgrade enhancement geotextile shall be woven and shall conform to the following requirements \*\*:

Dyonorty	ASTM Test	Value **
Property 1 St. of minimum I be	D 4632	315
Grab Tensile Strength, minimum, Lbs Puncture Resistance, minimum, Lbs	D 6241	620
Pulleture resistance, minutes		
Tear (impact) Resistance, minimum, Lbs	D 4533	113
Tear (Impact) Resistance, Immun.	D 4491	.20
Permittivity, minimum, sec <sup>-1</sup> Apparent Opening size, maximum, Inch	D 4751	0.017
Ultraviolet Stability, minimum, %, (after 500 hrs exposure)	D 4355	50
(after 500 lits exposure)	D 4632	283
Sewn seam strength (minimum), Lbs Elongation at break, %	D 4632	<50

<sup>\*\*</sup> The values shown are estimations at this time and may change when basement soils are tested during the design phase.

### Attachment E

# Alternative Pipe Culvert Recommendation

Locations)
8
42.13
16.87
PIV
JM-254
01-H
10950K
EA 01-4

	8	A	APC Recommended for 50 Year Service Life	Service Life	
*					
	1000	Galv. Corrugated Steel	Galv., Polymeric Sheet Coated		•
Location #	P.M.	Pipe	Corrugated Steel Pipe	RCP Notes	HDPE Option
_	6.87	0.138 in (10 Gage)	0.079 in (14 Gage)	*	Yes
2	.15.70	0.109 in (12 Gage)	0.079 in (14 Gage)	*	.Yes
	17.82	0.109 in (12 Gage)	0.079 in (14 Gage)	*	Yes
4	19.59	0.109 in (12 Gage)	0.079 in (14 Gage)	*	Yes
5	21.56	0.109 in (12 Gage)	0.079 in (14 Gage)	*	Yes.
9	40.32	0.109 in (12 Gage)	0.079 in (14 Gage)	*	Yes
7	42.10	0.168 in (8 Gage)	0.109 in (12 Gage)	*	Yes
8	42.13	0.168 in (8 Gage)	0.109 in (12 Gage)	*	Yes

Note: Concrete and Reinforced Concrete Mitigation Measures


Type IP (MS) modified cement or Type II modified cement. Minimum required by Caltrans Spec. 90-1.01. \* Maximum water to cement ratio by weight of 0.45

Plastic pipe - Shall be high density polyethylene (HDPE), conforming to Section 64 of the Standard Specifications. Reference should be made to durability in section 854.8 of the Highway Design Manual. Note:

### Attachment F

### Structure Backfill, or Slurry Cement Backfill

01-HUM-254 PM 6.87 / 42.13 · 01-40950K



### Slurry Cement Backfill


Trench width shall be a minimum of 0.50' beyond outside edge of pipe and the side of excavation on each side for pipe diameters up to and including 42", or 1.00' for pipes over 42" in diameter. See Standard Specifications 19-3.062

NO SCALE

### Attachment G

01-HUM-254 PM 6.87 / 42.13 01-40950K

### Minor Concrete (Backfill)



### ATTACHMENT N

PROGRAMMING SHEET

PROGRAMMING SHEET - 2009/2010 EA: 01-40950 Project Manager: Richard Mullen Co-Rte-PM: HUM-254- 004.1/ 042.1 Date: 08/03/2009 Proj Name: Avenue Culvert Rehab Type: SHOPP

PROJECT SCHEDULE

MILESTONE		DATE (STATUS)
Begin Environmental Document	M020	09/01/2010 (T)
Begin Project Report	M040	07/01/2010 (T)
Circulate Environmental Document (DED)	M120	12/01/2011 (T)
Project Approval & Environmental Document (PA&ED)	M200	02/01/2012 (T)
District Submits Bridge Site Data to Structures	M221	
Right of Way Maps	M224	02/01/2012 (T)
Regular Right of Way	M225	05/01/2012 (T)
District Plans, Specifications & Estimates to DOE	M377	02/01/2013 (T)
Draft Structures Plans, Specifications & Estimates	M378	
District Plans, Specifications & Estimates (PS&E)	M380	04/01/2013 (T)
Right of Way Certification	M410	07/01/2013 (T)
Ready to List (RTL)	M460	07/15/2013 (T)
Headquarters Advertise (HQ AD)	M480	08/01/2013 (T)
Approve Construction Contract	M500	10/01/2013 (T)
Contract Acceptance (CCA)	M600	10/01/2014 (T)
End Project	M800	01/01/2016 (T)

ESTIMATE	DATE	AMOUNT
ROADWAY	07/20/09	\$ 881
BRIDGE		\$ 0
Subtotal Const		\$ 881
RIGHT OF WAY	06/30/09	\$ 265
MITIGATION		\$0
Subtotal RW		\$ 265
GRAND TOTAL		\$ 1146

EXISTING PE	ROGRAMMING
PAED	\$
PS&E	\$
RW - Sup	\$
RW - Cap	\$
Const - Sup	\$
Const - Cap	\$

\*Does not apply to RW Capital + Not Escalated ++ Only Escalated to 1 year into Future

PROJECT COSTS BY SB45 CATEGORY

CAPITAL COST ESTIMATE (Escalation Factor)	Prior Yrs+	09/10+	10/11 (3.5%)	11/12 (3.5%)	12/13 (3.5%)	13/14 (3.5%)	Future++ (3.5%)	Total	
Right of Way						265		\$ 265	1
Construction						1010		\$ 1,011 \$ 1,276	1
					С	APITAL CO	STS TOTAL		1
SUPPORT COSTS (Escalation Factor)			(1.5%)	(1.5%)	(1.5%)	(1.5%)	(1.5%)		Sup/Cap
PAED		7	108	121				\$ 236	35%
PS&E				30	60	25	12	\$ 127	19%
Right of Way				50	68	10	15	\$ 142	21%
Construction .						110	68	\$178	25%
				~	e i	IDDODT CO	STS TOTAL	\$683	53%

TOTAL PROJECT COSTS	\$ 1,959	
TOTAL PROJECT COSTS	\$ 1,959	

PROJECT SUPPORT IN PYS

	Prior Yrs	09/10	10/11	11/12	12/13	13/14	Future	Total	PY %
Environmental	0.00	0.01	0.06	0.02	0.06	0.00	0.00	0.13	
Design	0.00	0.00	0.20	0.50	0.08	0.09	0.02	0.88	
Engineering Services	0.00	0.00	0.07	0.06	0.04	0.08	0.13	0.38	
Surveys	0.00	0.00	0.03	0.06	0.01	0.01	0.09	0.20	
Right of Way	0.00	0.01	0.08	0.36	0.66	0.13	0.19	1.43	
Traffic	0.00	0.00	0.06	0.05	0.01	0.09	0.05	0.26	ĺ
Construction	0.00	0.00	0.01	0.03	0.005	0.50	0.15	0.70	
Project Management	0.00	0.02	0.06	0.03	0.005	0.02	0.03	0.17	
District Units*	0.00	0.01	0.20	0.02	0.005	0.04	0.01	0.29	
Subtotal Dist/Region Resources	0.00	0.05	0.70	1.13	0.86	0.96	0.67	4.44	
59-DES Project Development	0.00	0.00	0.00	0.00	0.00	0.03	0.00	0.03	
59-DES Structures Foundation	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
59-Office Engineer	0.00	0.00	0.00	0.00	0.05	0.06	0.00	0.11	
59-DES Project Management	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
59-DES Construction	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
59-DES Other Units**	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Subtotal DES Resources	0.00	0.00	0.00	0.00	0.05	0.09	0.00	0.14	
TOTAL PYs	0.00	0.05	0.70	1.13	0.91	1.05	0.67	4.54	

\*Admin, Plng, Maintenance

\*\*DES Admin, DES Plng, DES Maintenance

HRS/PYS = 1758 Comments:

# **ATTACHMENT O** RISK MANAGEMENT PLAN

## **Risk Input Sheet**

	DIST- EA 01-40950 Project Name: Avenue culvert rehab								Project	Manager:	Richard Muller				Date Reg	gister Created:	June 5, 2009		Date Registe						
DI	ST- EA	01-409	50			HUM-254-6.87/42.13	***************************************			Telephone: 707-441-5877									78		•		/2		
Item	Risk ID	Status of Risk	Opportunity or Threat	RBS Risk Category		Risk Description	Root Cause(s)	Objective	Probability (P)	L/NL	Cost/Time Impact Value	Impact (I)	Overall Risk Rating		Risk Owner Phone	Risk Owner Mobile Phone	Risk Owner Email Address	Risk Trigger(s)	Strategy	Response Actions	Adjusted Cost/Time Impact Value	Primary WBS	Additional WBS	Status Date & Review Comments	Next Review Date
AUTO	AUTO	DROP DOWN	DROP DOWN	DROP DOWN	POP UP on DBL CLICK	MANUAL ENTRY	MANUAL ENTRY	DROP DOWN	DROP DOWN		OPTIONAL	DROP DOWN	AUTO	MANUAL ENTRY	MANUAL ENTRY	MANUAL ENTRY	MANUAL ENTRY	MANUAL ENTRY	DROP DOWN	MANUAL ENTRY	OPTIONAL	PULL DOWN SELECTION	MANUAL ENTRY	MANUAL ENTRY	POP UP on DBL CLICK
1	01-40950-01	Active	Threat	РМ	06/05/09	scope creep	communication	SCOPE	1=Very Low (1-9%)	Nonlinear	Cost/Time Impact Value	1 =Very Low	Low	Richard Muller	(707) 441-5877	(707) 498-3516	Richard Mullen@dot.ca. gov	Request to add work or scope	MITIGATE	Any scope changes will need to be approved by the project sponsor first for consistency with the purpose and need	Adjusted Cost/Time	180 PREPARE AND APPROVE PROJECT REPORT AND FINAL ENVIRONMENTAL DOCUMENT	Additional WBS		
2	01-40950-02	Active	Threat	РМ	06/05/09	parks concurrance	communication	TIME	3=Med (20-39%)	Nonlinear		2 =Low	Low	Richard Mullen			Richard Mullen@dot.ca, gov	Park is uncertain about scope or existance of project	MITIGATE	Early communication with Parks to avoid surprises later on in project development		165 PERFORM ENVIRONMENTAL STUDIES AND PREPARE DRAFT ENVIRONMENTAL DOCUMENT			
3	01-40950-03	Active	Threat	ENV	06/05/09	environmental document type	communication	TIME	3=Med (20-39%)	Nordinear		4 =Med	Med				@dot.ca.gov	Preferred alternative requires mitigation (wetland, etc.)	MITIGATE	Early communication with resource agencies regarding planned scope of work		165 PERFORM ENVIRONMENTAL STUDIES AND PREPARE DRAFT ENVIRONMENTAL DOCUMENT			
4	01-40950-04	Active	Threat	R/W	06/05/09	require additional r/w above what has been planned	communication	TIME	3=Med (20-39%)	Nonlinear		4 =Med	Med	Project Engineer			Project Engineer@dot.c a.gov	Designed alternative is not constructable because of the need for additional r/w	MITIGATE	Develop a constructability team that includes construction, traffic ops, r/w etc. early to evaluate each alternative		195 RIGHT OF WAY PROPERTY MANAGEMENT AND EXCESS LAND		-	
5	01-40950-05	Active	Threat	PM	06/05/09	scope of work increases before being programmed	planning	SCOPE	3=Med (20-39%)	Nonlinear		4 =Med	Med	Richard Mullen	(707) 441-5877	(707) 498-3516	Richard Mullen@dot.ca. gov	Scope of work expands in not programmed in the next SHOPP cycle	ACCEPT	If not programmed in next cycle, visit site to determine if alternatives are still feasible		165 PERFORM ENVIRONMENTAL STUDIES AND PREPARE DRAFT ENVIRONMENTAL DOCUMENT			
6	01-40950-06	Active	Threat	R/W	06/05/09	utility conflicts	communication	SCOPE	2=Low (10-19%)	Nonlinear		2 =Low	Low	Project Engineer				New location of drainage facilities conflicts with existing utilities	MITIGATE	Identify existing utility conflicts early		165 PERFORM ENVIRONMENTAL STUDIES AND PREPARE DRAFT ENVIRONMENTAL DOCUMENT			
7																					9				
8																	·								
9																									
10																									
10000				,																					
11																									
12																									
13							MINES IN THE RESERVE																		
14																									
15																	4								
16																							æ		
17																									
18																									
19																			9		vi.				
20				8 H2																					
																				J					