


08-SBD-18-PM 44.30/48.40
& PM 51.61/68.00
AUGUST 2005
EA 0G690K

PROJECT STUDY REPORT



ON STATE ROUTE 18
AT VARIOUS LOCATIONS FROM LAKE DAM
TO ARCTIC CANYON WASH
IN THE COUNTY OF SAN BERNARDINO

APPROVAL RECOMMENDED:

Mohammad Mollazadeh
MOHAMMAD MOLLAZADEH
PROJECT MANAGER

APPROVED BY:

Patricia Romo
PATRICIA ROMO
ACTING DISTRICT DIRECTOR

9-1-05
DATE




08-SBD-18-PM 44.30/48.40
& PM 51.61/68.00

This Project Study Report has been prepared under the direction of the following registered Civil Engineer. The registered Civil Engineer attests to the technical information contained herein and the engineering data upon which recommendations, conclusions, and decisions are based.

John M. Rogers
REGISTERED CIVIL ENGINEER

Aug 31, 2005
DATE



PROJECT STUDY REPORT

08-SBd-18-
PM 44.30/48.40, &
PM 51.61/68.00
08-312-0G690K
HB-42
Reline or Replace Existing
Culverts

1. INTRODUCTION

The scope of the project outlined in this Project Study Report (PSR) consists primarily of relining or replacing the existing culverts in various locations on State Route 18 in the mountains and desert areas of San Bernardino County. This project was initiated at the request of the Maintenance Division. Two alternatives are being considered for this project; 1) No Build 2) Reline or Replace Existing Culverts. The second alternative is estimated to cost about \$ 6,000,000 with the Right of Way (ROW) cost of \$ 442,500 (current value). This project is classified as a Category 5 project as defined in the Project Development Procedures Manual (7th Edition revised 7/1/99, Part 2, Chapter 8 and Section 5) because of its minimal economic, social, and environmental significance. The total estimated cost for the proposed improvement is \$7,500,000 including support cost. This project is eligible for programming in the 2006 State Highway Operation and Protection Plan as an HB42 – Protective Betterments Project.

2. BACKGROUND

State Route 18 (SR-18) in San Bernardino and Los Angeles Counties is a two to four lane conventional highway with expressway sections. The District 8 portion of SR-18, located entirely within the County of San Bernardino, includes 6.2 miles of unconstructed highway and 109.7 miles of constructed highway. The constructed portion of SR-18 begins at State Route 210 (SR-210) in the City of San Bernardino and extends northeasterly, then northwesterly through the San Bernardino Mountains and the Mojave Desert. The route terminates at its junction with State Route 138 in Los Angeles County (District 7). In San Bernardino County the route traverses the cities of San Bernardino, Big Bear Lake, and Victorville, the Town of Apple Valley and the communities of Big Bear City and Lucerne Valley. SR-18 serves interregional, intra-regional and local traffic. High demand occurs on weekends and holidays due to recreational trips to the San Bernardino Mountains and desert areas. Traffic is more stable in the Victorville and Apple Valley areas with a significant amount of commuter and local trips. The various locations of SR-18 within this project are included in the Interregional Road System (IRRS) as a Non-High Emphasis Interregional Route. Portion of SR-18 from PM R17.7 to PM 73.8 is eligible as a State Scenic Highway but not officially designated. SR-18 is not

included in the Strategic Highway Corridor Network (STRAHNET). The portion of the route from PM T8.3 to PM 65.8 is listed as a route not advised for tractor-semis with kingpin to rear axle length over posted length in the National Network for Surface Transportation Assistance Act (STAA) trucks. The existing lanes are 12 feet wide and the shoulder width ranges from 0 to 4.0 feet.

3. NEED AND PURPOSE

As the State highway systems infrastructure ages, the need to rehabilitate or replace develops. A cursory review of the culverts along this section of SR-18 by our Video Inspection Unit indicates that majorities have severely rusted out inverts and are reaching the end of their designed service life. These culverts are in need of either lining or replacement. The decision to reline or replace will be determined during design as specific data for each culvert becomes available. Maintenance has requested that consideration of upsizing be given to each crossing; the Hydraulics unit and Maintenance are to be consulted on all of these matters. Rehabilitation or reconstruction of these culverts is necessary to maintain the integrity of the highway.

4. ALTERNATIVES

Alternatives under consideration for this project include the following:

1. No Build
2. Reline or replace existing culverts

Alternative 1 No-Build

This alternative would maintain the existing culverts in its current condition and there is no capital cost associated with this alternative. However, this alternative does not preclude the construction of future improvements. This alternative is not a viable option, since it would do nothing to improve the aging and deteriorating culverts.

Alternative 2 Reline or Replace Existing Culverts

In this alternative, it is proposed to reline or replace 177 culverts (Attachment A). The proposed improvement will require relatively small work areas on either side of the culvert crossing. There is no known project within the above-mentioned limits that may impact this project. No additional Right of Way is required for this alternative. However, Temporary Construction Easements (TCE) may be required. The cost of this proposed alternative is estimated at \$6,000,000 (Attachment B) not including support cost.

ANALYSIS OF PROPOSAL

In contrast with the No-Build alternative, the proposed improvement in Alternative 2 is intended to address the deficiencies of aging and deteriorating culverts.

5. SYSTEM PLANNING

The proposed project is consistent with statewide, regional and local planning goals, and will be coordinated with impacted governmental, regulatory and private agencies in the area to ensure consistency with specific goals and objectives. This project should also be coordinated with Maintenance projects, which may not be included in the following list.

State Highway improvements within the project limits includes the following:

EA	LOCATION	DESCRIPTION
22700	PM 44.2/44.7	Replace bridge
0F420	PM 44.3/54.5	Place asphalt concrete bonded
0G910	PM 44.3/45.3	Remove rocks, debris & trees, repair road, guardrail, etc.
0E610	PM 46.0/48.0	Install Changeable Message Sign (CMS)
40490	PM 47.1	Construct Rock Slope Protection
47980	PM 52.7	Widen roadway and modify signals
0F860	PM 54.6/59.0	Place Chip Seal and some localized digouts
39470	PM 66.4/67.1	Replace bridge

6. HAZARDOUS MATERIAL/WASTE

Based on Initial Site Assessment dated July 7, 2005 there is no aerial deposited lead (ADL) concern and there is low risk of potential hazardous waste involvement for this project.

7. TRANSPORTATION MANAGEMENT PLAN

The proposed improvements will be constructed within the existing Right of Way and the acquired Temporary Construction Easement (TCE). A Transportation Management Plan (TMP) has been developed that outlines measure to minimize traffic impacts during construction (Attachment E). The cost of the TMP has been estimated at \$301,250. However, due to limited data available at this time, we decided to use \$500,000 for cost estimating purposes.

8. ENVIRONMENTAL CLEARANCE

A Mitigated Negative Declaration and Finding of No Significant Impact (ND/FONSI) is the anticipated environmental document for this proposed project (Attachment C).

The proposed improvement will not require acquisition of new Right of Way but rather Temporary Construction Easements (TCE) and no impacts on existing utilities is anticipated (Attachment D).

9. FUNDING/SCHEDULING

The following table is a summary of the estimated Person Years (PYs) required to complete the project according to the Person Year, Project Scheduling, and Cost Analysis (PYPSCAN) Program.

DISTRICT PY'S					
FISCAL YEAR					
	Year 05/06	Year 06/07	Year 07/08	Year 08/09	Year 09/10
Environmental		0.80			
Design		7.73	3.62		
R/W					
Office Engr.			0.15		
Construction			0.13	3.61	2.91
Subtotal		8.53	3.90	3.61	2.91
Total Estimated PY'S = 18.95					

The following is a summary of the tentative schedule milestones for this project.

MILESTONES	Duration in months from the approval of the PSR
Approved PSR	Sep/2005
Approved PA&ED	10
PS&E	26
R/W Certification	28
HQ Advertisement	30
Complete Project	55

10. DISTRICT CONTACT

Name/Title	Organization/Branch	Phone
Mohammad Mollazadeh, Project Manager	Program Management	(909) 388-7184
John Rogers, Office Chief	Hydraulics	(909) 383-4624
Lydia Kean, Project Engineer	Hydraulics	(909) 383-4555

Attachment A

Culvert Locations

EA 0G690K CULVERT LOCATIONS		
	(ROUTE 18)	
PM	Culvert size, type & length	R/W width from CL
1st segment PM 44.3-48.4		
44.402	18" CMP = 50'	
44.444	18" PCC = 50'	
44.450		
44.542		
44.653	18" RCP = 62.5'	
44.740	18" RCP = 37.5'	
44.815	18" PCC = 41.7'	
44.836	18" PCC = 37.5'	
44.860		
44.948	18" RCP = 31.2'	
45.040		
45.090		
45.116	18" PCC = 41.7'	
45.220		
45.260		
45.280		
45.400		
45.420		
45.450		
45.480		
45.500		
45.590		
45.650		
45.710		
45.760		
45.850		
46.000		
46.180		
46.260		
46.310		
46.400		
46.450		
46.650		
46.760		
46.920		
47.170		
47.300		
47.430		
47.450		
47.470		
47.520		
47.670		
47.890		
48.000		
48.370		
48.400		
48.440		
48.480		

EA 0G690K CULVERT LOCATIONS		
(ROUTE 18)		
PM	Culvert size, type & length	R/W width from CL
		subtotal = 48 culverts
2nd segment PM 51.61-68.00		
51.610		
51.690		
51.840		
51.960		
52.000		
52.140		
52.290		
52.370		
52.410		
52.540		
52.672	28"X20" CSP arch = 96'	
52.780		
52.880		
52.890		
52.980		
53.060		
53.210		
53.260		
53.350		
53.470		
53.480		
53.610		
53.730		
53.800		
53.810		
53.860		
53.910		
53.950		
53.960	24" CSP = 46.9'	
2 addtn'l culverts connected to the 24" CSP		
54.140		
54.500		
54.630	600 mm AP	
750mm longitudinal pipe from Sequoia Dr to Rte 18		
54.660		
54.709	450 mm AP = 12.8'	
54.750		
54.774	2-600 mm AP = 79.7'	
55.210		
55.310		
55.380		

EA 0G690K CULVERT LOCATIONS		
	(ROUTE 18)	
PM	Culvert size, type & length	R/W width from CL
55.750		
55.960		
56.090		
56.210		
56.310		
56.500		
56.550		
56.720		
56.870		
56.990		
57.170		
57.260		
57.430		
57.490		
57.620		
57.750		
57.820		
57.900		
58.150		
58.310		
58.400		
58.790		
59.240		
59.340		
59.500		
59.730		
59.810		
59.850		
59.910		
60.090		
60.170		
60.360		
60.420		
60.490		
60.910		
60.960		
61.580		
61.740		
61.880		
62.040		
62.340		
62.620		
62.800		
62.890		
62.980		
62.990		
63.060		
63.080		

EA 0G690K CULVERT LOCATIONS		
	(ROUTE 18)	
PM	Culvert size, type & length	R/W width from CL
63.140		
63.220		
63.300		
63.320		
63.360		
63.510		
63.573	36" CMP = 68'	
63.606	36" CMP = 55'	
63.658	4-36" CMP = 45.5' each	
63.710		
63.758	18" CMP = 61'	
63.850		
63.990	36" CMP = 84'	
64.050		
64.215	36" CMP = 80'	
64.310		
64.690	maybe box	
64.709	36" CMP = 80'	
64.820		
64.980		
65.381	24" CMP = 50'	
65.397	24" CMP = 60'	
65.480		
65.516	36" CMP = 83'	
65.600		
65.923	36" CMP = 88.9'	
66.162	36" CMP = 72.2'	
66.490		
66.816	48" CMP = 56'	
66.880		
66.890		
66.926	24" CMP = 72'	
67.180		
67.230		
67.390		
67.600	36" CMP = 83'	
67.869	36" CMP = 72'	
67.901	24" CMP = 43'	
67.936	24" CMP = 43'	
Total of 177 culverts (approx)		subtotal = 129 culverts

Attachment B

Preliminary Cost Estimate Summary

Alternative 2

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
Program Code HB-42
PM 44.30/48.40 & 51.61/68.00
EA 0G690K
PP No. 2860

PROJECT DESCRIPTION

Limits At various locations from Lake Dam to Arctic Canyon Wash
in the County of San Bernardino.

**Proposed
Improvement (Scope)** Reline or Replace Existing Culverts

Alternative 2

ROADWAY ITEMS	\$	5,433,000
STRUCTURE ITEMS	\$	0
SUBTOTAL CONSTRUCTION	\$	5,433,000
RIGHT OF WAY (Escalated Value)	\$	518,000
TOTAL PROJECT COST	\$	5,951,000

Prepared By: Lydia Kean **Date** 30-Aug-05

Reviewed By: John Rogers **Date** 31-Aug-05

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
 Program Code HB-42
 PM 44.30/48.40 & 51.61/68.00
 EA 0G690K
 PP No. 2860

I. ROADWAY ITEMS

	QUANTITY	UNIT	UNIT PRICE	UNIT COST	SECTION COST
SECTION 1. Earthwork					
Roadway Excavation	0	CY	\$0	\$0	
Imported Borrow	0	CY	\$0	\$0	
Clearing & Grubbing	0	LS	\$0	\$0	
Develop Water Supply (5% -10% Roadway Excavation)	0	LS	\$0	\$0	
Total Earthwork Section					\$0

SECTION 2. Structural Section

PCC Pavement	0	CY	\$0	\$0	
Asphalt Concrete	8530	ton	\$227	\$1,936,310	
Lean Concrete	0	CY	\$0	\$0	
Cement Treated Base	0	CY	\$0	\$0	
Aggregate Base	0	CY	\$0	\$0	
Aggregate Subbase	0	CY	\$0	\$0	
Permeable Material Blanket & Edge Drains	0	CY	\$0	\$0	
Total Structural Section					\$1,936,310

SECTION 3. Drainage

Large Drainage Facilities	0	LF	\$0	\$0	
Storm Drains	5,807	LF	\$98	\$569,086	
Pumping Plants	0	LS	\$0	\$0	
Project Drain	0	LF	\$0	\$0	
Drainage	0	LS	\$0	\$0	

Total Drainage Section \$569,086

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
 Program Code HB-42
 PM 44.30/48.40 & 51.61/68.00
 EA 0G690K
 PP No. 2860

	QUANTITY	UNIT	UNIT PRICE	UNIT COST	SECTION COST
SECTION 4. Specialty Items					
Install single Thrie Beam Barrier	0	LF	\$0	\$0	
Install Concrete Barrier Type 60	0	LF	\$0	\$0	
Remove Double Metal Barrier	0	LF	\$0	\$0	
Remove Type K-rail	0	LF	\$0	\$0	
Landscaping/Irrigation	0	LS	\$0	\$0	
Erosion Control	0	ACRE	\$0	\$0	
Slope protection	0	CY	\$0	\$0	
Barriers and Guardrails	0	LF	\$0	\$0	
Hazardous Waste Work	0	LS	\$0	\$0	
Storm Water Pollution Program	1	LS	\$0	\$0	

Total Specialty Items **\$0**

SECTION 5. Traffic Items

Electrical	0	LS	\$0	\$0	
Lighting	0	LS	\$0	\$0	
Traffic Signals	0	EA	\$0	\$0	
Permanent Signing	0	LS	\$0	\$0	
Traffic Control System	1	LS	\$562,500	\$562,500	
Transportation Management Plan	1	LS	\$500,000	\$500,000	

Total Traffic Items **\$1,062,500**

SUBTOTAL SECTIONS 1-5	\$3,567,896
------------------------------	--------------------

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
 Program Code HB-42
 PM 44.30/48.40 & 51.61/68.00
 EA 0G690K
 PP No. 2860

					UNIT COST	SECTION COST
SECTION 6. Minor Items						
Subtotal Sections 1-5	\$3,567,896	x	8%	\$285,432		
TOTAL MINOR ITEMS						\$285,432
SECTION 7. Roadway Mobilization						
Subtotal Sections 1-5	\$3,567,896					
Minor Items	\$285,432					
SUM	\$3,853,328	x	8%	\$308,266		
TOTAL ROADWAY MOBILIZATION						\$308,266
SECTION 8. Roadway Additions						
Supplemental						
Subtotal Sections 1-5	\$3,567,896					
Minor Items	\$285,432					
SUM	\$3,853,328	x	8%	\$308,266		
Subtotal Sections 1-5	\$3,567,896					
Minor Items	\$285,432					
SUM	\$3,853,328	x	25%	\$963,332		
TOTAL ROADWAY ADDITIONALS						\$1,271,598
TOTAL ROADWAY ITEMS						\$5,433,192
(Total of Sections 1-8)						

ROUND OFF TO :	\$5,433,000
-----------------------	--------------------

The 8% includes the anticipated cost for Water Pollution Control.

Estimate Prepared By : Lydia Kean Phone # (909) 383-4555 Date 30-Aug-05

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
 Program Code HB-42
 PM 44.30/48.40 & 51.61/68.00
 EA 0G690K
 PP No. 2860

II. STRUCTURES ITEMS

	No.1	No.2	No.3	No.4
Bridge Name				
Structure Type				
Width in meters-out to out (in feet)	0 0	0 0	0 0	0 0
Span Length in meters (in feet)	0 0	0 0	0 0	0 0
Total Area in square meters (in square feet)	0 0	0 0	0 0	0 0
Footing Type (pile/spread)	---	---	---	---
Cost Per square meters (Per square feet)	\$0 0	\$0 0	\$0 0	\$0 0
SUBTOTAL FOR STRUCTURE	\$0 0	\$0	\$0	\$0
Related Ramps	\$0	\$0	\$0	\$0
Railroad Related Cost	\$0	\$0	\$0	\$0
Subtotal	\$0	\$0	\$0	\$0
10% Mobilization	\$0	\$0	\$0	\$0
25% Contingency	\$0	\$0	\$0	\$0
Remove old Bridge	\$0	\$0	\$0	\$0
TOTAL COST FOR STRUCTURE	\$0	\$0	\$0	\$0

TOTAL STRUCTURES ITEMS \$0

COMMENTS:

ROUND OFF TO : \$0

Estimate Prepared By :

Phone #

Date

PRELIMINARY PROJECT COST ESTIMATE SUMMARY

08-SBd-18

Type of Estimate PSR
Program Code HB-42
PM 44.30/48.40 & 51.61/68.00
EA 0G690K
PP No. 2860

III. RIGHT OF WAY

Right of Way estimates should consider the probable highest and best use and type and intent of improvements at the time of acquisition. Assume acquisition including utility relocation occurs at the right of way certification milestone as shown in the Funding and Scheduling Section of the PSR. For further guidance see Chapter I, Caltrans, Right of Way Procedural Handbook.

	Current Value	Escalated Rate	Escalated Value
Acquisition, including Excess Lands, Damages and Goodwill	\$442,500	4%	\$517,662
Utility Relocation (State share)	\$0	4%	\$0
Clearance/Demolition	\$0	4%	\$0
RAP	\$0	4%	\$0
Title and Escrow Fees	\$0	4%	\$0
Construction Contract Work			\$0
TOTAL RIGHT OF WAY (CURRENT VALUE) :	\$442,500		
TOTAL ESCALATED VALUE :			\$517,662

ROUND OFF TO :	\$518,000
-----------------------	------------------

Estimate Prepared By : Vito Santamat **Phone #** 383-4356 **Date** 09-Aug-05

Attachment C

Preliminary Environmental Analysis Report

CLARIFICATION

When the request for Right of Way (ROW) Data Sheet and Preliminary Environmental Analysis Report (PEAR) were sent out, there were only two Project Study Report Expenditure Authorizations (EA), 0G690K & 0G800K. Subsequently, we've had to reorganize the Project Study Reports from two EA's which have 7 sub EA's to three EA's with no sub EA's. Because of this, EA 0G691K was added to the two original EA's to cover part of Route 18 (PM 17.52/17.90), Route 138 (PM 37.20/37.80), which was originally under 0G690K and Route 2 (PM 0.0/3.70), which was originally under 0G800K. Due to time constraints, the original request was processed since there were no changes to the route limits.

In relation to the above-mentioned changes you will find that for EA 0G691K there are two ROW Data Sheets and two Preliminary Environmental Analysis Reports.

WBS 150.20.10 INITIAL SITE ASSESSMENT (ISA) CHECKLIST

PROJECT ENGINEER MUST FILL OUT ALL INFORMATION THROUGH # 2 BELOW

DATE: 06/20/05

PROJECT INFORMATION

District 8 County SBd Route 18 KiloPost (PM) PM 17.52-17.90, PM 44.3-48.4, E.A 0G690K
& PM 51.61-68.0
138 PM 37.2-37.5 (138)

Description of Work: Drainage Improvements consisting of relining and replacement of existing culverts. The work involve is anticipated to impact approximately 15 feet beyond the inlet and outlet of these existing culverts.

Project Engineer Lydia Kean Telephone 383-4555
Environmental Coordinator (if known) Telephone ()

DATE ISA NEEDED 09-01-05

Attach the project location map and an aerial photo to this checklist to show the location of proposed R/W and all known and/or potential hazardous waste sites.

1. Project Features: New R/W? no Excavation? yes Railroad Involvement? Not known
Structure Demolition/Modification? Not known (most likely no) Utility Relocation? no
2. Project Setting: Rural yes Urban
Current Land Uses: Rural
Adjacent Land Uses: Rural and adjacent mountain residential communities
(Industrial, light industry, commercial, agriculture, residential, other (describe other))

THE REMAINDER OF THIS FORM TO BE FILLED OUT BY DISTRICT HAZARDOUS WASTE COORDINATOR ONLY

3. Check Federal, State, and local environmental and health regulatory agency records as necessary to see if any known hazardous waste site is in or near the project area. If a known site is identified, show its location on the attached map and attach additional sheets as needed to provide all information available pertinent to the proposed project. IS PROJECT
4. AFFECTING SITES LISTED ON CORTESE LIST? **NO** IF YES, DESCRIBE SITE: _____
5. Conduct Field Inspection _____ Date _____

Storage Structures/Pipelines:	Contamination: (spills, leaks, illegal dumping, etc)	Hazardous Materials: (asbestos, lead, etc.)
UST's _____	Surface Staining _____	Buildings _____
Surface tanks _____	Oil Sheen _____	Sprayed-on _____
Sumps _____ Ponds _____	Odors _____	Fireproofing _____
Drums _____ Basins _____	Vegetation damage _____	Pipe Wrap _____
Transformers _____	Other _____	Friable Tile _____
Landfill _____		Acoustical _____
Other _____		Plaster _____
		Serpentine _____
		Paint _____ Other _____

Other comments and/or observations

No aerial deposited lead concerns. No hazardous waste concerns.

ISA DETERMINATION:

Does the project have potential hazardous waste involvement? Low Risk
If there is known or potential hazardous waste involvement, is additional ISA work needed before task orders can be prepared for the Preliminary Site Investigation? If yes, explain, and give estimate of additional time required:

ISA CONDUCTED/CONCURRED BY: Susan Lee DATE: 7-7-05



Preliminary Environmental Analysis Report

Project Information

District 08 County SBd Route 18 & 138 Post Mile Various EA 0G690K

Project Title: Drainage Improvements at various locations along State Route 18 and State Route 138 in San Bernardino County

Project Manager Mohammad Mollazadeh Phone # 388-7184

Project Engineer Lydia Kean Phone # 383-4555

Environmental (Manager) Office Chief Boniface Udotor Phone # Ext. 1387

Environmental Planner Generalist Unknown Phone # _____

Project Description

Purpose and Need: The project proposes to rehabilitate or replace existing deteriorated culverts that have reached their design life.

Description of work: Drainage improvements are proposed for several locations along SR-18 and SR-138 in San Bernardino County. The improvements will include relining or replacing existing culverts. Work will include clearance of approximately 15 feet beyond culvert inlets and outlets.

Alternatives: No Build Alternative: Culverts will remain in disrepair and ultimately fail. Build Alternative: All identified culverts on SR-18 and SR-138 will either be rehabilitated or replaced per above description of work.

Anticipated Environmental Approval

CEQA

- ☐ Categorical/Statutory Exemption
- ☒ Negative Declaration / focused ND
- ☐ Environmental Impact Report

NEPA

- ☐ Categorical Exclusion
- ☒ Finding of No Significant Impact
- ☐ Environmental Impact Statement

Environmental Doc. type - the Dept. anticipates that under the California Environmental Quality Act (CEQA) and the National Environmental Policy Act (NEPA) the appropriate environmental document for this project will be an Initial Study/Environmental Assessment (IS/EA). The environmental documentation determination and required technical studies/reports determination will be made when the project is environmentally scoped. Bio - all required Biological studies shall be completed. Cultural - all required Cultural studies shall be completed. Env. Eng. - need to do a Haz. Waste Investigation (ISA), and Noise/Air/Water studies may be required.

PSR Summary Statement

An initial Study/Environmental Assessment (IS/EA) will be required in compliance with Division 13, Public Resources Code (State), and 42 U.S.C. 4332(2) (Federal). A Mitigated Negative Declaration and Finding of No Significant Impact (ND/FONSI) is anticipated.

Anticipated Environmental constraints on this project include but are not limited to those in the following table:

Resource	Study Area / Impact
Multiple State and Federally listed Endangered Species.	Project limits of construction will require formal/informal Section 7 consultation with USFWS and 2080.1 concurrence from CA DFG.
Visual Resources	Removal of vegetation, slope modification and disturbed areas will require visual assessment and a scenic resources evaluation. Mitigation will be required for visual impacts and revegetation
Right of Entry Permits	Some of the land adjacent to the proposed project is not within Caltrans Right of Way. The district has had problems acquiring permission to enter on these types of parcels to complete Environmental surveys/work.
Permits	The project will require 404, 401 & 1602 permits from the ACOE, RWQCB and DFG, respectively.
Migratory Bird Treaty Act	No vegetation can be removed from February 15-September 15
Federal Lands	Many of the culvert locations are located on lands administered by the Federal Government. Permission/coordination and or permits from the administering agencies will be required.

Special Considerations

Endangered Species

This project may affect sensitive biological resources. Either informal or formal Section 7 consultation with the USFWS on the desert tortoise, least Bell's vireo, southwestern willow flycatcher, mountain yellow-legged frog, bald eagle, Cushenbury milk-vetch, and other federally listed plants may be required depending on the outcome of surveys. In addition, California spotted owls are a USFS species of concern, and are located within the project area. In the desert portions of this project, Joshua Trees may need to be relocated.

Permits

Permits from the State Department of Fish and Game (1602), U. S. Army Corps of Engineers (an individual 404 Permit will probably be required because wetland/waters impacts may exceed the threshold acreage), and the Regional Water Quality Control Board (401) will be required. Additionally, Executive Order 11990 requires an avoidance alternative analysis for wetland impacts unless there is no practicable alternative available. Impacts to waters of the U.S. and wetlands from the project will need to be quantified. Resource agencies may place their own conditions on the permit approval that will result in additional mitigation and or project constraints.

Federal Agency Involvement

It is likely that many of the proposed project locations are located on USFS and BLM property in locations that do not have drainage easements or will require access that has not previously been approved by these agencies and will require coordination and approval/permits from these agencies.

Visual

Route 138 is eligible for designation as a California Scenic Highway, Route 18 is a designated USFS Scenic Byway, of which a portion of Route 18 within the project limits is also eligible for designation as a State Scenic Highway. Both of these routes have a high number of sensitive viewers traveling to and from recreational areas within SBNF. Impacts to these resources need to be minimized through avoidance and minimization to the maximum extent practicable.

Right of Entry Permits

It is highly likely that Biological surveys for Endangered Species and wetlands will be required for this project. Permission to enter onto public and private property to complete work necessary for PA/ED will be required prior to Begin Environmental (165 WBS activities).


Anticipated Project Mitigation

Anticipated project mitigation will include: Revegetation of disturbed areas, compensation for impacts to endangered species & permit compliance including mitigation for waters and wetland impacts (see Attachment A)

Disclaimer


This report is not an environmental document. Preliminary analysis, determinations, and estimates of mitigation costs are based on the project description provided in this report. The estimates and conclusions provided are approximate and are based on cursory analysis of probable effects. This report is to provide a preliminary level of environmental analysis to supplement the Project Study Report. Changes in project scope, alternatives, or environmental laws will require a re-evaluation of this report.

Reviewed by:



Environmental Office Chief

Date: 8-18-05



Project Manager

Date: 8-24-05

Environmental Technical Reports or Studies Required

	Study	Document	N/A
Community Impact Study	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Farmland	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Section 4(f) Evaluation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Visual Resources	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Water Quality	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Floodplain Evaluation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Noise Study	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Air Quality Study	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Wild and Scenic River Consistency	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Cumulative Impacts	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Storm Water Data Report	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Cultural			
ASR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
HRER-Archaeology	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
HRER-Architecture	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
HPSR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Section 106 / SHPO	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Native American Coordination	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Paleontology	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Section 4(f) Evaluation	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Visual Resources	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
 Other			
Finding of Effect	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Data Recovery Plan	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Hazardous Waste			
ISA (Additional)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PSI	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Other	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
<hr/>			
Biological			
Endangered Species (Federal)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Endangered Species (State)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Species of Concern (CNPS, USFS, BLM, S, F)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Biological Assessment (USFWS, NMFS, State)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Wetlands	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Invasive Species	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Natural Environment Study	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
NEPA 404 Coordination	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Other –			
<u>USFS Coordination</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Permits

401 Permit Coordination	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
404 Permit Coordination	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
1602 Permit Coordination	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
City/County Coastal Permit Coordination	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
State Coastal Permit Coordination	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
NPDES Coordination	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
US Coast Guard (Section 10)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Caltrans Permit (NPDES)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
(Already issued)			
General Permit (NPDES)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
(Already issued)			

Discussion of Technical Review

Socio-economic and Community Effects. The project is not expected to have any effects on the local community or the economy.

Farmlands. Based on information provided for the PEAE no impacts to Farmlands or Williamson Act lands are anticipated at this time.

4(f) Impacts. Potential for Section 4(f) resources (i.e., historic sites) within the project limits is presently unknown. If impacts to resources on or eligible for the National Historic Register will a Section 4(f) evaluation will be required. If a section 4(f) evaluation is required an alternative will have to be developed that will avoid all Section 4(f) resources if the Section 4(f) programmatic agreement cannot be utilized.

Visual Effects. Route 138 is eligible for designation as a California Scenic Highway, Route 18 is a designated USFS Scenic Byway, of which a portion of Route 18 within the project limits is also a eligible for designation as a State Scenic Highway. Both of these routes have a high number of sensitive viewers traveling to and from recreational areas within SBNF. A scenic resource evaluation and visual impact assessment will be required to assess potential visual impacts from the proposed drainage improvements. Aesthetic treatments to excavated slopes and drainage facilities may be required to mitigate visual impacts. [400 hours should be requested for landscape under WBS Code 165 for this project]

Water Quality and Erosion. The Caltrans Statewide Storm Water Management Plan (SWMP) requires Project Development personnel to assess the need for storm water Best Management Practices (BMPs) and incorporate these BMPs as appropriate during the initial planning and design phases for all Caltrans projects. A Storm Water Data Report (SWDR) is a planning document to aid in determining if Treatment, Design Pollution Prevention and temporary construction BMPs should be incorporated into a project. The SWDR form in Appendix E of the Storm Water Project Planning and Design Guide should be completed; if it is determined that specific BMPs are appropriate and feasible, preliminary design should be performed to determine size and location. Costs and additional R/W (for BMPs) will also be considered at this time. This information should be included in the Preliminary Environmental Analysis Report (PEAR).

The site should be evaluated for potential water quality impacts associated with the project. If site dewatering is required for new construction, a dewatering plan is required. Site access for construction must be included in any water quality analysis.

Floodplain. Although a large number of the proposed culvert rehabilitation sites are within FEMA Zone A (Refer to FIRM Maps 8005, 8010, 7310, and 7315), the proposed construction should have only a positive effect on these watercourses. Hydraulic does not feel that any flood plain studies are warranted. However, if the regulatory agencies should disagree and required flood plain studies, they will involve a substantial number of hours, say 40 hours per study.

Air This project was reviewed by the District 8 Environmental Engineering Branch on August 2, 2005. It was determined that this project is exempt from all emissions analyses because it is a Table 1 project listed in the Carbon Monoxide (CO) Protocol (40 CFR 93.126). **However, the project must still comply with the appropriate AQMD, Rule 403 for South Coast Air Quality Management District (SCAQMD) or Rule 403/403.2 for the Mojave Desert Air**

Quality Management District (MDAQMD), during active construction operations capable of generating fugitive dust.

Noise This project was reviewed by the District 8 Environmental Engineering Branch on July 27, 2005. Since this project is not a "Type 1 project," no noise study is required.

Wild and Scenic River. A review of the National Wild and Scenic Rivers System Database and the California Wild and Scenic Rivers Database indicate there are no designated rivers within the project limits as of 7/7/2006. The databases should be reviewed again during the environmental process to ensure no new rivers within the project are have been designated.

Cultural Resources. Cultural resource reports will be prepared for Section 106 compliance. An archaeological field survey and records search will be required. The Area of Potential Effects (APE) must include all temporary and permanent easements, access roads, work and staging areas. The project area has a moderate level of sensitivity for potentially significant cultural resources. Any subsequent changes in project scope may require additional cultural resource review. No compensation associated with cultural resource compliance is anticipated at this time.

Assumptions

- The description of this project is quite vague: maintenance activity of scores of unidentified culverts over a large stretch of highway. The most practical means of making a preliminary analysis for cultural studies is to assume that the project footprint includes the entire roadway and all land for approximately 20 meters from the road's edge. Though this may result in an overestimate of time and resources, to do otherwise may result in gross underestimation.
- It is assumed that issues involving right-of-way, proscribed rights, and requirements of involved Government landowners such as the National Forest may impede progress and make the undertaking more time consuming. Without more detailed project plans, the degree to which this holds true is incalculable.
- Project will not require any additional area for staging, materials storage, detours, etc.
- If archaeological resources are found and, particularly, if they are unavoidable during construction, additional archaeological work will be required.

Native American Coordination. Coordination with the Native American Heritage Commission and local tribes will be required.

Paleontology. Based on the information provided for the PEAR No paleontological impacts are anticipated at this time.

Hazardous Waste/Materials. An Initial Site Assessment (ISA) was prepared on 7/7/05 to address the potential for hazardous waste. The hazardous waste coordinator identified the project as "Low Risk" for hazardous waste potential with "no Aerial Deposited Lead concerns."

Biological Resources. This project may affect sensitive biological resources. Either informal or formal Section 7 consultation with the USFWS on the desert tortoise, least Bell's vireo, southwestern willow flycatcher, mountain yellow-legged frog, bald eagle, Cushenbury milk-vetch, and other federally listed plants may be required depending on the outcome of surveys. In

addition, California spotted owls are a USFS species of concern, and are located within the project area. In the desert portions of this project, Joshua Trees may need to be relocated.

Wetlands. A delineation of jurisdictional wetlands and waters of the United States needs to be performed. Executive Order 11990 requires an avoidance alternative analysis for wetland impacts unless there is no practicable alternative available. Impacts to waters of the U.S. and wetlands from the project will need to be quantified.

Invasive Pest Plant Species. Executive Order 13112 requires that any Federal action may not cause or promote the spread or introduction of invasive species. It is not anticipated that this project would promote the spread of invasive plant species.

Right-of-Way Relocation or Staging Area. No new Right-of-Way is indicated for this project. Material sites, disposal sites and temporary construction easements are indicated, but not identified. These areas, which must be identified prior to initiating environmental studies, will require complete environmental evaluation as part of this project.

Mitigation. Mitigation for temporary and permanent impacts to sensitive biological resources (wetlands, riparian vegetation, regulated plants and animals) will be required. Construction windows between February 15th and September 1st will be required for LBV and SWIFL mitigation, and temporary exclusion fencing may be required for frogs and tortoise during construction. Night work may be limited to avoid impacts to the bald eagle. Reasonable mitigation costs are generally considered to be up to 10% of the project cost. For this project, mitigation could include restricted construction scheduling, habitat enhancement, habitat restoration or replacement; the cost of which is estimated to be around \$500,000.

Revegetation. If highway planting/revegetation is required it will cost approximately \$570,000 per hectare (\$230,000/ acre) of disturbed area for mitigation/planting and establishment costs through the 5-year monitoring period. At this time 1-acre worth of planting/mitigation is being requested. Subsequent to further design this amount could increase or decrease depending on the impacts identified for the proposed project.

Permits. Permits from the State Department of Fish and Game (1602), U. S. Army Corps of Engineers (an individual 404 Permit will probably be required because wetland/waters impacts may exceed the threshold acreage), and the Regional Water Quality Control Board (401) will be required. Resource agencies may place their own conditions on the permit approval that will result in additional mitigation and or project constraints.

List of Preparers

Hazardous Waste Review by	Rosanna Roa	Date 7/7/05
Air Quality Reviewed by	Meenu Chandon	Date 08/01/05
Noise Reviewed by	Mike Goodhue	Date 07/28/05
Biological Review by	Melissa Williams	Date 08/01/05
Cultural Review by	Kurt Heidelberg	Date 07/18/05
Community Impact Review	Jason Walsh	Date 08/05/05
Visual Review by	Cathy Jochai	Date 07/01/05
Floodplain Review by	Roy King	Date 08/04/05
Water Quality and Erosion Review by	Alan Nakano	Date 07/27/05

Attachment A - PEAR Mitigation and Compliance Cost Estimate*(Standard PSRs Only)

Dist.-Co.-Rte.-KP/PM: 08-Sbd-18 & 138 Various EA: 0G690K

Project Description: Drainage improvements are proposed for several locations along SR-18 and SR-138 in San Bernardino County. The improvements will include relining or replacing existing culverts. Work will include clearance of approximately 15 feet beyond culvert inlets and outlets.

Person completing form/Dist. Office.: Jason Walsh

Project Manager: Mohammad Mollazadeh Phone number: 388-7184

Date: 8/16/2005

	Mitigation			Compliance
	Project Feature ¹	Enviro. Obligation ²	Statutory Require. ³	Permit & Agreement ⁴
Fish & Game 1601 Agreement			1	1
Coastal Development Permit				
State Lands Agreement				
NPDES Permit		**5		
COE 404 Permit- Nationwide			1	1
COE 404 Permit- Individual				
COE Section 10 Permit				
COE Section 9 Permit				
Other:				
Noise attenuation				
Special landscaping	75			
Archaeological				
Biological		400		
Historical				
Scenic resources	75			
Wetland/riparian				
Other:				
Revegetation of disturbed areas	230			
TOTAL (Enter zeros if no cost)	380	400	2	2

- Costs are to be reported in \$1,000's.

- Costs are to include all costs to complete the commitment including: 1) capital outlay and staff support; 2) cost of right-of-way or easements; 3) long-term monitoring and reporting; and 4) any follow-up maintenance.

¹ Mitigation that Caltrans would normally do if not required by a permit or environmental agreement.

² Mitigation that Caltrans would not normally do but is required by conditions of a permit or environmental agreement.

³ Mitigation that Caltrans would not normally do and is not required by a permit or Enviro. Agreement, but is required by a law.

⁴ Non-mitigation Caltrans would not normally do but is required by conditions of a permit or agreement.

*Prepare a separate form for each practicable alternative in the PSR.

ATTACHMENT B - 2006 SHOPP PEAR Resources by WBS Code - Workplan										
EA: 0G690K	County:Sbd		Route:18 & 38			PM:Various				
Description: Drainage improvements are proposed for several locations along SR-18 and SR-138 in San Bernardino County.										
WBS Task Activity Code	Senior/Gen	Env. Mgt.	Senior/ Biology	Senior/ Cultural	Noise/Air/Haz Waste	NPDES Work by Design	Storm Water	Hydrology	Land scape	Total
Assigned Unit		170	168	178	332		242	215	216	
Project Management										
100.05 - Project Management PID Component		7				30	10			47
100.05.05 - Proj. Init. & Png.		2								2
100.05.10 - PID Exec. & Ctrl./PDT (PID)		4				10	10			24
100.05.15 - PID Closeout										-
100.10 - Project Management PA & ED Component						20	10			30
100.10.05 - PA&ED Init. & Png.	4									4
100.10.10 - PA&ED Exec. & Ctrl./PDT (PA & ED)						10	10			20
100.10.15 - PA&ED Closeout										-
100.10.20 - Project Shelving (PA&ED)		2								2
100.10.25 - Project Unshelving (PA&ED)		2								2
100.10.30 - Prep/Updt Admin Record PA&ED		2								2
100.15 - Project Management PS&E Component						20	10			30
100.15.05 - PS&E Init. & Png.		50								50
100.15.10 - PS&E Exec. & Ctrl./PDT (PS&E)		2				10	10			22
100.15.15 - PS&E Closeout										-
100.15.20 - Project Shelving (PS&E)										-
100.15.25 - Project Unshelving (PS&E)										-
100.15.30 - Prep/Update Admin Record PS&E										-
100.20 - Project Management Construction Comp										-
100.20.05 - Const. Init. & Png.		50								50
100.20.10 - Const. Exec. & Ctrl.										-
100.20.15 - Const. Closeout										-
100.20.20 - Project Shelving (Construction)										-
100.20.25 - Project Unshelving (Construction)										-
100.20.30 - Prep/Update Admin Record Const										-
100.25 - Project Management R/W Component										-
100.25.05 - R/W Init. & Png.										-
100.25.10 - R/W Exec. & Ctrl.										-
100.25.15 - R/W Closeout										-
100.25.20 - Project Shelving (Right of Way)										-
100.25.25 - Project Unshelving (Right of Way)										-
100.25.30 - Prep/Update Admin Record R/W										-
Total Project Management		125	-	-	-	100	50	-	-	285
Project Initiation Document (PID)										
150.05 - Define and Assess	20									20
150.05.05 - Obtain/Review Existing Data	10									10
150.05.20 - Define Storm Water Design Issues/SWDR						20	10			30
150.10 - Identify Potential BMPs/SWDR						10	20			30
150.10.05 - Meet with RWQCB				8		10	10			28
150.15 - Analyze Project Alts/Select BMPs/SWDR						10	10			20
150.15.55 - Prepare Preliminary Project Cost Est.						5	10			15
150.20 - PEAR	50	100	15				5			171
150.20.05 - Perform Initial Noise Study										-
150.20.10 - Perform Haz Waste Invest. (ISA)										-
150.20.15 - Perform Landscape/Aesthetic Analysis										

WBS Task Activity Code	Senior/Gen	Env. Mgt.	Senior/ Biology	Senior/ Cultural	Noise/Air/Haz Waste	NPDES Work by Design	Storm Water	Hydrology	Land scape	Total
160.10.20 - Prepare Draft Project Report	10									10
160.15.05 - Prepare Cost Est. for Alternatives						10	5			15
160.15.25 - Circ. Rev & App Draft PR	10	5								15
160.30 - Dev Env. Study Request/Obtain Rights	5	10								15
Total Perf Pre Eng Studies	85	15				80	75			255
Perform Environmental Studies and Prepare Draft Environmental Document										
165.05 - Perform Env. Scoping & Select Alter. P.	50									50
165.05.05 - Rev Project Information	10	25	4							39
165.05.10 - Pub & Agency Scoping	10	5								15
165.05.15 - Select Alt for Fut Study	15	5								20
165.05.20 - Maps for Env Evaluation	5		8							13
165.10 - Perform General Env. Studies	10									10
165.10.05 - Surveys & Map for Study										
165.10.10 - Obtain Rights of Entry	10									10
165.10.15 - CIA, Land Use & Growth	50									50
165.10.20 - Perform Visual Impact Analysis	10								400	410
165.10.25 - Noise Study	10									10
165.10.30 - Air Quality Study	10									10
165.10.35 - Water Quality Studies	10					10	30			50
165.10.40 - Energy Studies	10									10
165.10.45 - Sum Geotech Report	20									20
165.10.50 - Site Investigation HW	10									10
165.10.60 - Prepare Floodplain Evaluation Rep	10							40		50
165.10.65 - Paleontology Study										-
165.15 - Perform Biological Studies	5		100							105
165.15.05 - Biological Assessment	20		720							740
165.15.05 - Update Preliminary Project Cost Est. (Stormwater)										-
165.15.10 - Wetlands Study	10		64							74
165.15.15 - Resource Agency Coord	10		40							50
165.15.20 - NES Report	10		600							610
165.20 - Perform Cultural Resource Studies				16						16
165.20.05 - Archaeology Survey				24						24
165.20.05.05 - Prepare APE Study Area Map										-
165.20.05.10 - Conduct NA Consultation				16						16
165.20.05.15 - Perform Records Search				60						60
165.20.05.20 - Conduct Field Survey				40						40
165.20.05.25 - Prepare ASR										-
165.20.10 - Perform Extended Phase I Archy Studies				20						20
165.20.10.05 - Conduct NA Consultation										-
165.20.10.10 - Prepare Extended Phase I Proposal										-
165.20.10.15 - Conduct Field Investigation										-
165.20.10.20 - Analyze Materials										-
165.20.10.25 - Prepare Report										-
165.20.15 - Phase II Archy Studies										-
165.20.15.05 - Conduct NA Consultation										-
165.20.15.10 - Prepare Phase II Proposal										-
165.20.15.15 - Conduct Field Investigation										-
165.20.15.20 - Analyze Materials										-
165.20.15.25 - Prepare Report										-
165.20.20 - Hist & Architect Studies										-
165.20.20.05 - Prepare Prelim APE/SAM				40						40
165.20.20.10 - Prep Hist Res Eval Rpt - Archy				80						80
165.20.20.15 - Prep Hist Res Eval Rpt - Arch				40						40
165.20.20.20 - Prepare Bridge Evaluation										-
165.20.25 - Cultural Res Comp Docs				10						10
165.20.25.05 - Prepare Final APE Maps										-
165.20.25.10 - Perform PRC 5024.5 Consult				24						24
165.20.25.15 - Prep HPSR/Dei Elig/HRCR										-
165.20.25.20 - Prep Finding of Effect										-
165.20.25.25 - Prep Archy Data Recovery Plan										-
165.20.25.30 - Prepare MOA										-
Perform Environmental Studies and Prepare Draft Environmental Document (Continued)										
165.25 - Prepare & Approve DED	50		16							66
165.25.05 - Prepare DED	800	10	8	40						858
165.25.10 - 4th Evaluation	75									75
165.25.15 - CE/CE Determination				10						10
165.25.20 - Peer & Other Reviews	100		8							108
165.25.25 - Obtain Approval to Circ	100			20						120
165.25.30 - Perform Env Coordination	100		4							104
Total Env Studies & Prep DED	1,530	45	1,572	440		10	30	40	400	4,067
Circulate Draft Environmental Document and Select Preferred Project Alternative										
175.05 - Circulate DED	300									300
175.05.05 - Master Dist & Inv Lists	20	4								24
175.05.10 - Not Pub Hear & Avail	10	4								14

WBS Task Activity Code	Senior/Gen	Env. Mgt.	Senior/ Biology	Senior/ Cultural	Noise/Air/Haz Waste	NPDES Work by Design	Storm Water	Hydrology	Land scape	Total
175.05.15 - Pub & Circulate DED	150	10								160
175.05.20 - Fed Const Det (Coastal)										-
175.10 - Public Hearing	40									40
175.10.05 - Need for Pub Hearing	10									10
175.10.10 - Pub Hearing Logistics	50									50
175.10.15 - Displays for Pub Hearing	30		8							58
175.10.20 - Not Pub Hear & Avail	20									20
175.10.25 - Review Map Displays	10		4							14
175.10.30 - Display Pub Hear Maps	10									10
175.10.35 - Hold Public Hearing	10									10
175.10.40 - Dist Rec or Pub Hearing	100									100
175.15 - Res to Pub Hear Comments	200									200
175.20 - Select Preferred Alternative	20									20
Total DED & Preferred Alt	1,000	18	12							1,030
Prepare and Approve Project Report and Final Environmental Document										
180.05 - Prepare and Approve PR						10	10			20
180.05.05 - Update Draft PR										-
185.05.10 - Rev & App Project Rep	5	6	8			10	30			59
180.10.05 - Prep & Approve FED	300	4	8							312
180.10.05.05 - Circulate for Review	110									110
180.10.05.10 - Rev due to Review Comments	75		4							79
180.10.05.15 - Section 4(f) Evaluation	50									50
180.10.05.20 - Findings Report										-
180.10.05.25 - Statement of Overriding Consid			4							4
180.10.05.30 - Prepare CEQA Certification	20									20
180.10.05.35 - FHWA and Approval	300									300
180.10.05.40 - Section 106 Cons & MOA										-
180.10.05.45 - Conduct Section 7 Consult			1,080							1,080
180.10.05.50 - Finalize Section 4(f) Statement	40									40
180.10.05.55 - Prep Floodplain Only PAF										-
180.10.05.60 - Prep Wetlands Only PAF			24							24
180.10.05.65 - Coord Section 404 Permit			20							20
180.10.05.70 - Finalize Mitigation Measures			20							20
180.10.10 - Public Dist of FED										-
180.10.10.05 - Resp to Comments on FED			8							8
180.15 - Complete Environmental Compliance										-
180.15.05 - Prep & App ROD (NEPA)	50									50
180.15.10 - Prep & File ROD (CEQA)	40									40
180.15.20 - Prep/Update Env Commitments	40	10	16							66
185.05 - Review/Update Information (30% Cons)	20									20
185.05.05 - 30% Constructability Review	10		8							18
185.05.10 - Rev. and Appr Project Report	10		8							18
185.15 - Perform Preliminary Design						100	30			130
185.20 - Obtain Engineering Reports						5	5			10
Total App PR & FED	1,070	20	1,208			125	75			2,498
Coordinate Utilities										
200.00 - Obtain Necessary Storm Water Permits	10									10
200.15 - Utility Conflict Resolution										-
Total Coordinate Utilities	10									10
Obtain Permits, Agreements and Route Adoptions										
205.00 - Obtain Necessary SW Permits/Agmts		15				50	20			85
205.05 - Determine Required Permits			20							20
205.10 - Obtain Permits			720							720
205.10.05 - Army Corp Permit (404)			included							-
205.10.10 - USFS Permit										-
205.10.15 - US Coast Guard Permit										-
205.10.20 - DFG Permit (1801/1603)			included							-
205.10.25 - Coastal Dev Permit										-
205.10.30 - Loc Agcy Concurrence										-
205.10.40 - Waste Dischg (NPDES)										-
205.10.45 - USFWS Approval			3							3
205.10.50 - RWQCB Permit (401)			included							-
205.10.60 - Update Summary of Env Commit			8							8
205.10.95 - "Other" Permits										-
205.15 - Railroad Agreements										-
205.20.05 - Draft Fwy Agreement										-
205.20.10 - Review Draft Fwy Agree										-
205.20.15 - Prep Final Fwy Agree										-
205.20.20 - Execute Fwy Agreement										-
205.25 - Prep Agreement for Material Sites	10									10
205.35.05 - Prep & Exc Coop for Env	20	8								28
205.40.10 - New Conn & Rte Adopt										-
205.45 - MOU from TERO										-
Total Permits, Agree & Rte	30	23	756			50	20			879

WBS Task Activity Code	Senior/Gen	Env. Mgt.	Senior/ Biology	Senior/ Cultural	Noise/Air/Haz Waste	NPDES Work by Design	Storm Water	Hydrology	Land scape	Total
Prepare Draft PS&E										
230.05 - Prepare Draft Roadway Plans						50	5			75
230.00 - Prepare Draft PS & E	20									
230.05.55 - Prepare Water Pollution Control Plans (SWPPP)										
230.10.05 - Prepare Hwy Planting Plans			16							16
230.10.15 - Prepare Plant List			16			10	10			56
230.35 - Prepare Draft Specifications	20		16							16
230.35.10 - Dev Hwy Planting Specs			18							
230.35.35 - Dev Water Poll Ctrl Specs										
230.35.40 - Dev Erosion Control Specs			8							8
230.30.60 - Rev & Updt Proj Info Draft PS&E						10	5			15
230.40 - Prepare Draft Estimate						10	10			20
230.60 - Storm Water Data Report						80	30			206
Total Prepare Draft PS&E	40		56							
Mitigate Environmental Impacts and Clean-up Hazardous Waste										
235.05 - Perform Env. Mitigation										
235.05.05 - Hist Structures Mitig										
235.05.10 - Archy & Cult Mitigation (Phase III/HRHP)			1,000							1,000
235.05.15 - Biological Mitigation										8
235.05.20 - Perform Env Mit R/W		8								
235.05.25 - Paleontology Mitigation										
235.10.10 - Surveys to Locate HW										
235.10.15 - Conduct Detailed Invest										
235.15 - Dev HW Management Plan										
235.20 - Prepare HW PS&E										
235.25 - Perform HW Clean-up										
235.30 - Certify Freedom of HW										200
235.35 - Long Term Mitigation Mon			200							
Mitigate Environmental Impacts and Clean-up Hazardous Waste (Continued)										
235.40 - Update Summary of Env Commit	10		16							26
Total Mitigation & HW Clean-up	10	8	1,216							1,234
Circulate, Review and Prepare Final District PS&E Package										
255.05 - Circ & Rev Draft Dist PS&E	10	4	16							30
255.10.25 - Update Technical Reports			8							8
255.15 - Env Reevaluation	100	6	8							114
255.20 - Final District PS & E						10	40			50
255.20.05 - Rev Plans for Stds Comp			16							26
255.40 - Prep Res Envs File	10		48			10	40			228
Total PS&E	120	10								
Prepare Contract Documents										
260.15.15 - Env Cert at RTL	10	4	8	2						24
Total Prepare Contract Documents	10	4	8	2						24
Perform Construction Engineering and General Contract Administration										
270.05 - Prepare Resident Engineer's File			8			40	10			58
270.20.XX.50 - Technical Support		4	8							12
270.50 - Cert of Comp with Mit Req		4	8							12
270.55 - Perf Final Inspect & Rec Accept										2
270.70 - Update Summary of Env Commit		2								
Total Const Engineering		10	24			40	10			84
Prepare and Administer Contract Change Orders										
285.05.XX.05 - Det Need for CCO			8							8
285.10.XX.95 - Prov Other Func Support			8							8
Total CCOs			8							8
Resolve Contract Claims										
290.35 - Provide Technical Support										
Total Contract Claims										
Accept Contract, Prepare Final Construction Estimate & Prepare Final Report										
295.35 - Prep Cert of Env Compliance		4								4
Total Final Construction		4								4
Total Project Hours	4,000	390	4,948	442	8	560	410	40	400	11,198

Attachment D

Right of Way Data Sheet

CLARIFICATION

When the request for Right of Way (ROW) Data Sheet and Preliminary Environmental Analysis Report (PEAR) were sent out, there were only two Project Study Report Expenditure Authorizations (EA), 0G690K & 0G800K. Subsequently, we've had to reorganize the Project Study Reports from two EA's which have 7 sub EA's to three EA's with no sub EA's. Because of this, EA 0G691K was added to the two original EA's to cover part of Route 18 (PM 17.52/17.90), Route 138 (PM 37.20/37.80), which was originally under 0G690K and Route 2 (PM 0.0/3.70), which was originally under 0G800K. Due to time constraints, the original request was processed since there were no changes to the route limits.

In relation to the above-mentioned changes you will find that for EA 0G691K there are two ROW Data Sheets and two Preliminary Environmental Analysis Reports.

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90

PM 44.30-48.40 & PM 51.61-68.0

08-sbD-138-PM37.20-37.50

Drainage improvements, Relining or
replacement of existing culverts.

EA: 0G690K

From: MICHAEL S. ROMO
RW Project Delivery

Subject: Current Estimated Right of Way Costs

We have completed an updated ROW data sheet for estimate of the right of way costs for the above-referenced project based on maps we received from you **July 13, 2005**, and the following assumptions and limiting conditions:

- [] 1. The mapping did not provide sufficient detail to determine the limits of the right of way required.
- [] 2. The transportation facilities have not been sufficiently designed so that the estimator could determine the damages to any of the remainder parcels affected by the project.
- [] 3. Additional right of way requirements are anticipated, but are not defined due to the preliminary nature of the early design requirements.
- [] 4. We have determined there are no right of way functional involvement in the proposed project at this time, as designed.

Right of Way Lead Time will require a minimum of 12 months after we begin receiving final right of way requirements (PYPSCAN node No. 224), necessary environmental clearance has been obtained, and freeway agreements have been approved. From the date of receipt of final right of way requirements (PYPSCAN node No. 225), we will require a minimum of 25 months prior to the date of certification of the project. Either of these actions may reflect adversely on the District's other programs or our public image generally.

*TOTAL PROJECT HOURS FOR R/W: 108,000

*NOTE: THESE HOURS ARE PRELIMINARY BASED ON THE INFORMATION PROVIDED WITH THE DATA SHEET REQUEST. HOURS ARE SUBJECT TO CHANGE AS NEW INFORMATION IS PROVIDED.

Attachments:

- [XX] Right of Way Data Sheet
- [XX] Utility Information Sheet
- [XX] Railroad Information Sheet

EVNT RW	<u>8-8-05</u>
COST RW1-6	<u>8-8-05</u>
TEXT TI	<u>8-8-05</u>
SCAN	<u>8-8-05</u>
CLASS	_____
AGRE	_____
TPRC	_____

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90
PM 44.30-48.40 & PM 51.61-68.0
08-sbD-138-PM37.20-37.50
Drainage improvements, Relining or
replacement of existing culverts.
EA: 0G690K

Subject: Updated Request for ROW data sheet.

1. Right of Way Cost Estimate:

	Value
A. Acquisition, including Excess Lands Damages, Goodwill, Major Rehabilitation, and Environmental Permits to Enter	\$ 500,000.00
B. Acquisition of Offsite Mitigation. None Requested.	\$ 00.00
C. Utility Relocation (State share)	\$ 00.00
D. RAP	\$ 00.00
E. Clearance/Demolition	\$ 00.00
F. Title and Escrow Fees	\$ 00.00
G. Project Permit Fees	\$ 00.00
H. Condemnation Costs	\$ 00.00
I. Total R/W Estimate:	\$ 500,000.00
J. Construction Contract Work	\$ 00.00

1a. Real Property Services:

A. Routine Maintenance (Object Code 058)	\$ 00.00
B. Advertising Costs (Object Code 039)	\$ 00.00
C. Utility Costs (Object Code 002)	\$ 00.00
D. Total Real Property Services Estimate:	\$ 00.00

2. Anticipated Pypscan Date of Right of Way Certification 08/2005

3. Parcel Data:

Type	Dual/Appr	Utility Involvement	RR Involvement	No
X _____	_____	U4-1 _____	C&M Agrmt	-
A _____	_____	-2 _____	Svc Contract	-
B <u>400</u>	_____	-3 _____	Lic/RE/Clauses	-
C _____	_____	-4 _____	Government Lands	<u>Yes</u>
D _____	_____	U5-7 <u>12</u>	Number of Parcels	<u>200</u>
E _____	_____	-8 _____	Misc. R/W Work	-
F _____	_____	-9 _____	RAP Displ	-
Total <u>400</u>			Clear/Demo	-
			Const Permits	-
			Condemnation	-
			Permits to Enter-ENV	-

Areas: Right of Way: S.F. 120,000 (Esmt) M² 11148
Excess: S.F. 0 M² 0
No. Excess Land Parcels: 0

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90

PM 44.30-48.40 & PM 51.61-68.0

08-sbD-138-PM37.20-37.50

Drainage improvements, Relining or
replacement of existing culverts.

EA: 0G690K

4. Are there major items of construction contract work?

Yes ___ No X (If yes, explain.)

5. Provide a general description of the right of way and excess lands required (zoning, use, major improvements, critical or sensitive parcels, etc.). **No right of way required.** X

Type and Number of Parcels: Fee _____

Partial _____

Full _____

Easements 200

Temporary 200

Permanent _____

6. Is there an effect on assessed valuation?

Yes ___ Not Significant ___ No X (If yes, explain.)

7. Are utility facilities or rights of way affected? Yes X No ___
(If yes, attach Utility Information Sheet, Exhibit 4-EX-5.)

8. Are railroad facilities or rights of way affected? Yes ___ No X
(If yes, attach Railroad Information Sheet, Exhibit 4-EX-6.)

9. Were any previously unidentified sites with hazardous waste and/or material found? Yes ___ None Evident X (If yes, attach memorandum per Procedural Handbook Chapter 4, Section 4.01.10.00.)

10. Are RAP displacements required? Yes ___ No X (If yes, provide the following information.)

No. of single family _____

No. of business/nonprofit _____

No. of multi-family _____

No. of farms _____

Based on Draft/Final Relocation Impact Statement/Study dated _____, it is anticipated that sufficient replacement housing (will/will not) be available without Last Resort Housing.

11. Are there material borrow and/or disposal sites required?

Yes ___ No X (If yes, explain.)

12. Are there potential relinquishments and/or abandonments?

Yes ___ No X (If yes, explain.)

13. Are there existing and/or potential Airspace sites?

Yes ___ No X (If yes, explain.)

14. Indicate the anticipated Right of Way schedule and lead time requirements.

(Discuss if District proposes less than PMCS lead time and/or if significant pressures for project advancement are anticipated.)

PYPSCAN lead time (from Maps to RW to project certification) 6 months.

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90

PM 44.30-48.40 & PM 51.61-68.0

08-sbD-138-PM37.20-37.50

Drainage improvements, Relining or
replacement of existing culverts.

EA: 0G690K

15. Is it anticipated that all Right of Way work will be performed by CALTRANS staff?

Yes X No (If no, discuss.)

Evaluations prepared by:

Right of Way:

Name

VITO SANTAMATO

Date

8/9/05

Railroad:

Name

BETTY BOBOSIK

Date

8/10/05

Utilities:

Name

LAWRENCE KELLY

Date

8/11/05

Government Lands:

Name

GARY SKOW

Date

8/10/05

Property Management:

Name

KATHY CASEY

Date

8-11-05

Reviewed By:

MICHAEL S. ROMO

Senior Right of Way Agent

Project Coordinator

San Bernardino Office

Southern Right of Way Region

I have personally reviewed this Right of Way Data Sheet and all supporting information. I certify that the probable Highest and Best Use, estimated values, escalation rates, and assumptions are reasonable and proper subject to the limiting conditions set forth, and I find this Data Sheet complete and current.

PATI SMITH

Right of Way Project Delivery Manager

San Bernardino Office

Southern Right of Way Region

Date

8/15/05

cc: Program Manager
Project Manager

This utility estimate was prepared using "project specific" data and unit values. This information is not to be utilized for the updating or preparation of this, or any other Right of Way Cost Report or Utility Information Sheet.

08-SBd-18 KP 17.52/17.90
KP 44.30./48.40
& KP 51.61/68.00
08-SBd-138 KP 37.20/37.50
E.A. 0G690K

UTILITY INFORMATION SHEET

1. Name of utility companies involved in project:

SR 18 & 138 Crestline Area
Charter Communications
Crestline Sanitation District
Crestline Village Water District
Southern California Edison Company
Southern California Gas Company
Verizon

SR 18 Big Bear Area
Bear Valley Electric Service
Big Bear Area Regional Wastewater Agency
Big Bear Community Services District
Charter Communications
City of Big Bear Lake, DWP
Snow Summit Southwest Gas
Verizon

2. Types of facilities and agreements required:

Overhead cable
Overhead electric
Overhead and underground telephone
Underground gas
Underground sewer
Underground water

3. Additional information concerning utility involvement on this project. Is there any special circumstances/facilities requiring additional lead time?

This project involves drainage improvements consisting of relining or replacement of existing culverts at several locations on State Routes 18 and 138. There should be little or no impact on utilities per the PE. A field review of selected sites affirmed it unlikely that there would be any impact on utilities. Should the scope of the project change a revised Data Sheet may become necessary.

4. Potholing costs: Phase 1 funding:

None.

5. PMCS Input Information

Total estimated cost of State's obligation for utility relocation on this project:
(Phase 9 funding) \$ 0.00

Utility Involvement

U4-1	_____	U5-7	<u>12</u>
-2	_____	-8	_____
-3	_____	-9	_____
-4	_____		

Prepared By: Lawrence Kelly
Lawrence Kelly
Right of Way Utility Coordinator

Date 8/8/05

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90

PM 44.30-48.40 & PM 51.61-68.0

08-sbD-138-PM37.20-37.50

Drainage improvements, Relining or
replacement of existing culverts.

EA: 0G690K

RAILROAD AND GOVERNMENT LANDS INFORMATION SHEET

1. Describe railroad facilities or rights of way affected.

None

2. When branch lines or spurs are affected, would acquisition and/or payment of damages to businesses and/or industries served by the railroad facility be more cost effective than construction of a facility to perpetuate the rail service? Yes ___ No X (If yes, explain.)

3. Discuss types of agreements and rights required from the railroads. Are grade crossings requiring service contracts, or grade separations requiring construction and maintenance agreements involved?

None

4. Remarks (non-operating railroad right of way involved?):

5. Is Government Lands involved? Yes X No ___

If yes, number of parcels 200

1. U.S. Forestry Service- Temporary construction easements
required for culvert replacement.

Agency Name and Explanation:

6. PMCS Input Information

RR Involvement	<u>No</u>
C&M Agreement	<u>-</u>
SVC Contract	<u>-</u>
LIC/RE/Clauses	<u>-</u>
Government Lands	<u>Yes</u>
Number parcels	<u>200</u>

Prepared By: Betty Bobosik
Right of Way Railroad Coordinator

Date: 8/10/05

Prepared By: Gary Skow
Right of Way Government Lands Coordinator

Date: 8/10/05

To: JOHN M. ROGERS

Date: August 8, 2005

08-SBd-18-PM 17.52-17.90

PM 44.30-48.40 & PM 51.61-68.0

08-sbD-138-PM37.20-37.50

Drainage Improvements, Relining or
replacement of existing culverts.


EA: 0G690K

PROPERTY MANAGEMENT/EXCESS LAND INFORMATIONAL SHEET

<u>WBS CODE</u>	<u>WBS ACTIVITY</u>	<u>NUMBER OF PARCELS</u>	<u>HOURS</u>	<u>COST</u>
	<u>PROPERTY MANAGEMENT</u>			<u>NOT APPLICABLE</u> <u>X</u>
195.40.05	Fair Market Rent Determinations (Residential)	_____	_____	_____
195.40.10	Fair Market Rent Determinations (Non-Residential)	_____	_____	_____
195.40.15	Regular Rental Property Management Historic House	_____	_____	_____
195.40.20	Property Maintenance and Rehabilitation (Rental Property) Historic House	_____	_____	_____
195.40.25	Property Maintenance and Rehabilitation (Non-Rental Property)	_____	_____	_____
195.40.30	Hazardous Waste and Hazardous Materials	_____	_____	_____
195.40.35	Transfer of Property to Clearance Status	_____	_____	_____
270.25.03	Secure Lease for Resident Engineer's Office Space or Trailer	_____	_____	_____
	Subtotal	_____	_____	_____
	<u>EXCESS LAND</u>			<u>NOT APPLICABLE</u> <u>X</u>
195.45.05	Excess Land Inventory	_____	_____	_____
195.45.10	Excess Land Appraisal and Public Sale Estimate	_____	_____	_____
195.45.15	Excess land Inventory ("Roberti Bill)	_____	_____	_____
195.45.20	Excess Land Sales to \$15,000	_____	_____	_____
195.45.25	Excess Land Sales from \$15,001 to \$500,000	_____	_____	_____
195.45.30	Excess Land Sales over \$500,000	_____	_____	_____
195.45.35	CTC and AAC Coordination	_____	_____	_____
	Subtotal	_____	_____	_____

TOTAL HOURS (ONLY) _____

Date: 8-11-05


KATHY CASEY
Property Management
Excess Land

Attachment E

Transportation Management Plan

TRANSPORTATION MANAGEMENT PLAN (TMP) DATA SHEET 2 for PSR with DTM requirements for PSE and Construction Phase - This TMP is valid until one year from date of preparation, unless the project changes.

T:\DTM.TMP\project docs\SBd\018\050804 0G690K TMP Data Sheet 2.xls (includes signature/background sheet, estimate, table, and DTM requirements)

TEMPLATE: 0 TMP Data Sheet revised 050705.xls

EA 08-0G690K DATE 8/4/05

08-SBd-18-71.29/77.89,83.05/109.43 KP

08-SBd-18-44.3/48.4,51.61/68.0 PM

Location: Various locations on Route 18 in San Bernardino County (total of 177 culverts)

Work: Reline or replace existing culverts

Documents available: TMP req. memo, list of locations, draft TMP

BACKGROUND INFORMATION:

DURATION: 225 WORKING DAYS

PROJECT COST: \$6,200,000

TMP ESTIMATE: \$304,250 or 4.86% OF THE PROJECT COST

but use \$500,000 until more detail available per PE

Construction period per WPS not available

EST START DATE	
EST END DATE	

IMPACT	High	Medium	Low	NA
STATE HWY	X			
LOCAL RD		X		
Ramps/connectors				X

Details: (Explain high impact) Flagging. TMP 2 - increased TMP estimate and PA \$.

Prepared by

Signature

Date

8/4/05

Name

Sybille Phillips

Title

Transportation Engineer

Organization

Caltrans

Telephone/FAX

(909)383-4264/6429

email

sybille.phillips@dot.ca.gov

Approved by

Signature

Date

8/4/05

Patrick Hsu, P.E.

District Traffic Manager

Department of Transportation

District 8/Operations MS-B20

464 W 4th Street 6th Floor

909 383-4917, FAX 909 383-6429

patrick.hsu@dot.ca.gov

Prepared for REQUESTER (s), phone #:

Lydia D. Kean extn 4555

cc:

John M Rogers extn 4624 (supervisor)

Project Manager

Mohammad Mollazadeh

Project Senior

John M Rogers

HYahya, Ops Surveillance

MKar (D8 Callbox Coordinator routes to SAFEs as needed. Also concerned if loops for supercallboxes or census stations are damaged)

MBendelhoum (per his request)

PHsu

DKopulsky, Advance Planning SBd County projects ONLY

RMelgoza

TKasinga

DGreen

DMcClure

RCampos

VGau

MBeone

BWasser or LSartori

RTadi

DTM_Dist08@dot.ca.gov

SPhillips

MHess

UApabio

FZinnurayen (HQ Truck Services Manager for D8)

Steve Dickey (Southern Region Transportation Permits contact for D8)

HTupper@chp.ca.gov (D8 TMC CHP Officer)

JoWilson@chp.ca.gov (Inland Division Cozeep/Mazeep Coordinator)

1. Public Information	NO	<input checked="" type="checkbox"/> YES	MAYBE	\$40,000
2. Motorist Information Strategies	NO	<input checked="" type="checkbox"/> YES	MAYBE	\$45,000
3. Incident Management	NO	<input checked="" type="checkbox"/> YES	MAYBE	\$191,250
4. Construction Strategies	NO	<input checked="" type="checkbox"/> YES	MAYBE	\$5,000
5. Demand Management (DM)	NO	YES	<input checked="" type="checkbox"/> MAYBE	\$0
6. Alternate Route Strategies	NO	YES	<input checked="" type="checkbox"/> MAYBE	\$20,000
7. Other Strategies	NO	YES	<input checked="" type="checkbox"/> MAYBE	\$0
TMP TOTAL				\$ 301,250

TMP TABLE **EA** **08-0G690K** **DATE** **8/4/2005**

An X in the check box means you need to include this in the project unless staging, material, or work hour changes eliminate the need for the item. A ? in the box means TMP anticipates this - please check into this. A blank box means the item is not needed at this time based on the information received.

1 Public Information/Public Awareness Campaign (PAC) COST

BEES 066063A PAC Cost to be reduced by Public Affairs (PA) and PA COST CL COST
Construction Liaison (CL) only. Show in Supplemental Work. 20000 20000

- ☒ Include Rideshare information in PA/CL project material to encourage vehicles reduction in work area
 - 1.1 ☒ Brochures and Mailers
 - 1.2 ☒ Media Releases (& minority media sources)
 - 1.3 ☐ Paid Advertising
 - 1.4 ☐ Public Information Center/Kiosk
 - 1.5 ☒ Public Meetings/PAC Mtgs./Speakers Bureau (show cost also for room rental)
 - 1.6 ☐ Handdeliver notices to vicinity
 - 1.7 ☐ Broadcast fax service
 - 1.8 ☐ Telephone Hotline
 - 1.9 ☐ 1-800-COMMUTE (the telephone number is shown on CS-Info signs) - contact Cyrin Kwong, 383-4256, to place msg into the 1800C telephone system.
 - 1.10 ☐ Visual Information (videos, slide shows, etc.)
 - 1.11 ☐ Local cable TV and News
 - 1.12 ☐ Traveler Information Systems (Internet)
 - 1.13 ☒ Internet, E-mail
 - 1.14 Notification to targeted groups:
 - ☒ Revised Transit Schedules/maps
 - ☒ Rideshare organizations
 - ☒ schools
 - ☐ organizations representing people with disabilities
 - ☒ bicycle organizations
 - 1.15 ☐ Include PA/CL/Consultant resources in WPS
 - 1.16 ☒ Commercial traffic reporters/feeds - e.g. brief Traffic Information people (TIP) group
 - 1.17 ☐ Others
- Subtotals \$ 20,000 \$ 20,000
SUBTOTAL \$40,000

2 Traveler Information Strategies

Project team needs to coordinate with Traffic Design!

- 2.1 ☒ Existing Electronic Message Signs (Stationary) - list locations. See Note 5
EB/WB 30 near 330 for work for which 38 could be the detour.
- ☐ New Installation (Stationary) - BEES 860530 CHANGEABLE MESSAGE SIGN SYSTEM
- list locations. See Note 5
- 2.2 ☒ Portable Changeable Message Signs (PCMS) Rental Lumpsum BEES 128650 in Supplemental Funds

TMP TABLE EA 08-0G690K DATE 8/4/2005

These PCMS advise motorists to divert at remote advance decision points - outside the usual work limits. Unlike stationary CMS, you are allowed to use them for advance motorist information - e.g. a week ahead. Their placement may need to be cleared environmentally so that they can be included in plans and SSP later. They may be in addition to Traffic Design's PCMS for regular traffic handling in and next to a work area.

\$15,000

Placement Details:

2.3 ☐ Extinguishable Signs (only shown because they are on the TMP Guidelines list. Usually found at Weigh Stations - Weigh Station "open/closed".)

2.4 Ground Mounted Signs / Fabric signs Note 2

☒ C40/40A Double Fine Sign - black and white

☐ Regulatory speed signs

☐ SC6-4 (per MUTCD)

☐ C-SPECIAL w/ SC6-2 PANEL ("Dates/Days/Hours/Expect delay") Use when conventional highways or local roads will be affected for longer periods. Use fabric signs if fast moving operation. To encourage traffic to detour so delay in your work area is less, use at advance location and add "work location".

☐ CS-INFO/1-800-COMMUTE Panel Sign Also see 1.9.

☒ Blue and white Rideshare guide signs, including website (1-800-COMMUTE/www.commutesmart.info). **Need to be installed at the same time as the funding signs.**

2.5 ☐ Commercial Traffic Radio (usually only applicable in the Upper desert)

☒ Highway Advisory Radio (HAR) - Fixed. List locations here. They can be obtained from TMC Manager. See Note 5.

SBd-30/330

☐ Highway Advisory Radio - mobile (signs alerting motorists to the HAR will also be needed) Contact TMC manager for assistance with specifications to include portable HARs as bid item in the contract. To avoid FCC fines, CT Portable HAR cannot be used except for emergencies. See Note 5

List proposed locations here:

2.6 ☐ Lane Closure Web Site

2.7 ☒ Caltrans Highway Information Network (CHIN)

2.8 ☐ Radar Speed Message Sign (Specter sign) BEES 066064 (approx. EA @ \$30,000) 30000
If high approach speed is a concern

2.9 ☐ Bicycle and pedestrian information, e.g. Detour maps

2.10 ☐ Others

SUBTOTAL \$45,000

3 Incident Management

3.1 ☒ CHP's Construction or Maintenance Zone Enhanced Enforcement Program - COZEEP or MAZEPP. BEES 066061 - show under "State or Agency furnished" in the Cost Estimate. SSP 12-225 has been deleted per HQ OE. See note 1.

Check the LC hours and add CHP driving time to/from their office

Hourly Cozeep overtime loaded rate: \$ 85

COZEEP - to protect active closures

225	10	1			
# of days	hours	# of officers (1 per car)	nights	hours	# of officers (Remember - nights require

\$191,250

TMP TABLE
EA
08-0G690K

 nights require
2 per car)

DATE 8/4/2005

ECOZEEP - to mitigate continuous restrictions. Add weekends days if needed.

						\$0
# of days	hours	# of officers	nights	hours	see above	
(add weekends days as needed)						

CHP TRAFFIC HANDLING - reduce delay by keeping traffic flowing and/or to enforce closures - total facility/structure/major traffic shifts/ramps/connectors/local road/extended closures. Freeway closures with local road detours may require 2 officers per intersection to direct traffic.

						\$0
days	hours	# of officers	nights	hours	see above	

CHP Officer in TMC during major construction closures

			\$0
days	hours	# of officers	

CHP Officer for Command Post during regional impact construction closures

			\$0
days	hours	# of officers	

3.1 Total \$191,250

3.2 **BLANK**

3.3 ☐ Freeway Service Patrol (FSP) for Construction (CFSP) \$/hr/truck \$55

BEES 066065 - show under "State or Agency furnished" in the Cost Estimate

Short duration or remote area CFSP usually is bid w much higher hourly rates. If enhancement of program FSP feasible, CFSP could tie into the lower long-term FSP rates.

FOR SERVICE WITHIN REGULAR FSP HOURS:

A # of trucks: days & hrs: \$0

FOR SERVICE OUTSIDE REGULAR FSP HOURS:

Extend Peak hour coverage

B # of trucks: days & hrs: \$0

Night support during structure freeway closures and major traffic shifts

C # of trucks: days & hrs: \$0

Weekend support

D # of trucks: days & hrs: \$0

Local agency (SAFE) support 8% of truck cost \$0

CFSP CHP support 5% of truck cost \$0

THIS % ONLY IF WITHIN REGULAR FSP HOURS AND AREA!

CFSP CHP support 20% of truck cost \$0

% FOR B,C,D WHICH ARE OUTSIDE REGULAR FSP HOURS OR AREA!

Equipment/Supplies 10%
% of truck cost unless more detail available

- ☐ Cooperative Agreement or Task Order with SAFE
☐ Task Order with CHP (Statewide Master Agreement for FSP support).
 Contact District FSP Coordinator for task orders.
☐ Service Contract

3.3 Total \$0

- 3.4 ☐ CHP Helicopter/Airplane
 3.5 ☐ Traffic Surveillance Stations for construction impact mitigation (loop detectors and CCTV)
 Keep existing operational during construction
☐ New CCTV
☐ New loops
 3.6 **Call Boxes - also see NOTE 4 in the Revisions & Notes tab**
☐ TEMPORARY INSTALLATION to mitigate impact (\$4000/box/move from project funds to SAFE). Project Report/Design PE: Please discuss with the D8 Call box coordinator if it is feasible to keep this motorist aid available during construction. If it is not, please notify TMP, then other mitigation needs to be considered.
 3.7 ☐ 911 Cellular Calls
 3.8 ☐ Transportation Management Centers
 3.9 ☐ Traffic Management Teams (TMT) needed to assist w system diversion/impact reduction
 3.10 ☐ On-site Traffic Advisor
 3.11 ☐ Others

SUBTOTAL \$ 191,250

4 Construction Strategies

Please contact Saleh Yadegari, 4232, to get Delay Calculations, lane closure charts, Table Z and Special events list. **Please tell him of any concerns/commitments re special LC days, times, season, events; environmental restrictions; if work may be affected by snow and low or high temperatures.** E.g. desert heat may delay AC digout curing which may increase traffic impact when vehicles overheat in the queue; etc. IF traffic volumes vary significantly between seasons, consider including different closure charts to avoid a CCO later.

- 4.1 This TMP presumes work is planned as below. If different, TMP needs to be revised.

- ☒ Off peak
☐ Night except Friday night
☐ Weekend

- 4.2 Project Engineer is responsible to request closure charts for

- ☒ Flagging
☐ Shoulder
☒ Lane
☐ Street
☐ Ramp
☐ Connector
☐ Extended Weekend Closures
☐ Total Facility Closures

CAUTION: If the Lane Closure Chart (LCC) for full mainline closures (one or both directions on a highway or freeway) does not show a maximum number of allowable days, the PSE cannot be certified by DTM/TMP.

- 4.3 ☐ Project Phasing
 4.4 ☐ Contra Flow (put traffic into opposing roadbed)

TMP TABLE**EA****08-0G690K****DATE 8/4/2005**

- 4.5 ☐ Reversible Lanes
- 4.6 ☐ K-Rail
- ☐ BEES 152372 - Lateral shifting to open shoulder space early is anticipated. Please include supplemental work funds in the estimate to pay for the extra work. See Standard Specifications 12-4, Measurement and Payment. Discuss w Traffic Design!
- ☐ Temporary Traffic Screens
- 4.7 ☐ Movable Barrier
- 4.8 ☐ Truck Traffic Restrictions
- 4.9 ☒ Coordinate with adjacent construction and planned projects - also on detour routes.
Use SSP 07-850
- 4.10 ☐ BEES 066008 Incentives/Disincentives
- 4.11 ☐ Strictly enforce Constr. Progress Schedule (CPM)
- 4.12 ☒ Specification 12-220
- ☒ Funds for paragraph 11 and 12:
BEES 066022 (Traffic) **Right of Way delay**. Show in supplemental work. If State (or agency) \$ 5,000
denies an approved closure or orders the contractor to pick it up early, this can be used to pay damages, e.g. for AC cold load, etc.
- 4.13 ☒ **Delay Penalty (DP)** Please contact Saleh Yadegari, 4232, regarding Delay Calculations.
DP is not related to the R/W Delay shown above!
- 4.14 ☐ Others
- SUBTOTAL \$ 5,000**

5**Demand Management (DM)****Project team needs to coordinate with RCTC/SANBAG/CVAG**

Traffic diversion may increase available work hours.

- 5.1 ☐ A coop will be executed
- ☐ Instead of a coop, 15% is added to the cost of DM elements since the payment to the local agency will be routed through the contractor.
- ☐ Instead of a coop, the local agency will make their own arrangements with RCTC/SANBAG.
- ☒ PA/CL need to inform commuters through RCTC/SANBAG. Funds part of PA/CL.
- 5.2 ☐ HOV Lanes/Ramps (New or Convert)
- 5.3 ☐ Park-and-Ride Lots
- ☐ LEASED SPACES (Are sponsored spaces feasible in exchange for signs and print coverage?)
- 5.4 ☐ Parking Management/Pricing (Coordination with local agency required)
- 5.5 ☐ BEES 066069 Rideshare Promotion
- 5.6 Rideshare Incentives -
As far as D8 DTM.TMP knows, incentives to individuals cannot be paid by the State, however, State can pay for Local Transportation agency staff time, postage, cost of extra busses, etc.
- ☐ Carpool/vanpool
- ☐ Transit
- ☐ Train
- ☐ Light-Rail
- 5.7 BEES 066066
- ☐ Public Transit Support/Improvements/Shuttle Service
- ☐ School Shuttle Service
- 5.8 ☐ Variable Work Hours
- 5.9 ☐ Telecommute
- 5.10 ☐ Ramp Metering (Modify or new)
- 5.11 ☒ Rideshare signs needed - unless already signed. See 2.4
- 5.12 ☐ Others

SUBTOTAL \$

6

Alternate Route Strategies**Caution - signed detours may require environmental clearance**

Traffic diversion may increase available work hours. Please work with Traffic Design.

- 6.1 ☐ Add Capacity to Freeway connector
- 6.2 ☐ Ramp Closures
- 6.3 ☐ Temporary Highway Lanes or Shoulder Use
- 6.4 ☐ Parking Restrictions
- 6.5 ☐ Street Improvements
- ☐ State R/W - Signals, Widen, etc.
- ☐ Local R/W - Signals, Widen, etc. Coop or Permit may be needed
- 6.6 ☐ Local Street USE - Coop or Permit may be needed
- 6.7 ☐ Traffic Control Officers (see 3.1 Cozeep)
- 6.8 ☐ Signed detour - using State routes
- 6.9 ☐ Signed detour - using local streets and roads \$ 20,000
- 6.10 ☐ Adjust signals
- 6.11 ☐ Temporary bicycle or pedestrian facilities
- 6.12 ☐ Others

SUBTOTAL \$ 20,000.00

7

Other Strategies

- 7.1 ☐ Application of new technology
- 7.2 ☐ Innovative products
- 7.3 ☐ Others

SUBTOTAL \$ -

TOTAL \$ 301,250

Assistant DTM must be invited by project team starting with the 65% Constructability reviews, in addition to TMP. DTM will review Plan Sheets showing the traffic handling for:

- 1 **Local area** - how local traffic will be routed around construction restrictions. For example, Riv-215 Linden Iowa Overcrossing replacement requires closure of that structure. How will local traffic be routed?
- 2 **Vicinity** - how highway and freeway traffic will be routed around construction restrictions and diverted. For example, the Riv-215 Linden Iowa Overcrossing replacement requires freeway closures. One of the elements needed would be PCMS on 60, 91 and 215 ahead of the preceeding exits. The goal is to divert motorists who know the area and therefore reduce the demand on the signed detour.
- 3 **Regional** - some work, such as 50% of lanes or connector/freeway closures, or major traffic shifts, etc., require diversion at remote approaches. For example, Riv-215 Linden Iowa Overcrossing replacement requires freeway closures. Therefore PCMS are needed around SBd-10/215, EB/WB 60, Riv-15/91, even NB 15/215 in Temecula to encourage motorists to take alternate freeways. Some projects may require diversion into other counties or even States. Projects adjacent to each other or on detour routes for other projects will need to coordinate their closures.

Please contact Dr. Ramakrishna Tadi, D8 Assistant DTM, 909 383-4241, or the DTM desk, 383-5911, DTM Dist08/D08/Caltrans/CAGov, if you need more information.

DTM for Construction

EA

08-0G690K

DATE

8/4/2005

DTM requires these items to approve closures:

- 1 Email from RE or Permit Inspector that they have reviewed and approved the Contractor's Contingency Plan. This plan shows the way the Contractor will deal with any problems which could prevent the timely opening of closures.
- 2 The Contractor Plansheets showing the elements which will be functional to divert traffic for the proposed work.
- 3 Depending on the work, the Caltrans or local agency Local Area, Vicinity, and Regional plan how to divert traffic. This shows which TOS elements and other resources such as Cozeep, Construction Freeway Service Patrol, Local Agency staff, etc., will be used and where. Potential TOS, TMC, or ~~TMT~~ use require the project team to get written consent from the TMC Manager during the PSE stage. Resources need to be committed as early as possible so that Construction can make them available to the TMC Manager, Unit 370. DTM.TMP, Unit 375, also requires resources during construction for TMP and DTM involvement.
- 4 Email from Requestor that any necessary public outreach is in progress. Requestor needs to contact PA and CL or the Maintenance Liaison. If a local Agency is doing the work, their PA/CL staff is expected to do the outreach and coordinate with CT PA/CL.

Please contact Dr. Ramakrishna Tadi, D8 Assistant DTM, 909 383-4241, or the DTM desk, 383-5911, DTM Dist08/D08/Caltrans/CAGov, if you need more information.

Remember, DTM.TMP is unit 375 and not only needs hours in the early project phases, but also in 270, **especially for projects with complex closure approval.**

Attachment F

Storm Water Data Report

APPENDIX E

Short Form - Storm Water Data Report

Dist-County-Route: 08-SBd-18

Kilometer Post (Post Mile) Limits: PM 44.30/48.40
& PM 51.61/68.00

Project Type: Drainage Improvements

EA: 0G690K

RU: 312

Program Identification: HB-42 (201.151)

Phases: x PID

o PA/ED

o PS&E

Regional Water Quality Control Board(s): Santa Ana / Colorado River Basin

- | | | |
|---|---------------------------|-------------------------------------|
| 1. Is the project required to consider incorporating Treatment BMPs? | Yes <input type="radio"/> | No <input checked="" type="radio"/> |
| 2. Does the project disturb more than 0.1 hectares of soil? | Yes <input type="radio"/> | No <input checked="" type="radio"/> |
| 3. Is the project part of a Common Plan of Development? | Yes <input type="radio"/> | No <input checked="" type="radio"/> |
| 4. Does the project potentially create permanent water quality impacts? | Yes <input type="radio"/> | No <input checked="" type="radio"/> |
| 5. Does the project require a notification of ADL reuse? | Yes <input type="radio"/> | No <input checked="" type="radio"/> |

If the answer to any of the preceding questions is "Yes", prepare a Long Form - Storm Water Data Report.

Estimated Construction Start Date: May 2009 Construction Completion Date: March 2010

Separate Dewatering Permit (if yes, permit number) Yes ☐ Permit # _____ No ☐ N/A ☒

This Short Form - Storm Water Data Report has been prepared under the direction of the following Licensed Person. The Licensed Person attests to the technical information contained herein and the data upon which recommendations, conclusions, and decisions are based. Professional Engineer or Landscape Architect stamp required at PS&E.

John M Rogers 8-15-05
[John M Rogers], Registered Project Engineer Date

I have reviewed the storm water quality design issues and find this report to be complete, current, and accurate:

Paul Lambert 8-15-05
[Paul Lambert], District/Regional SW Coordinator or Designee Date 8/11/05

STAMP
[Required for PS&E only]



1. Project Description

- This Protective Betterment (HB-42) project is located in the County of San Bernardino near Big Bear Lake and City of Big Bear on State Route 18 (SR-18) at various locations between PM 44.3 and PM 68.00 (see attached vicinity map). For the most part, SR-18 is a 2-lane highway except in areas of passing lanes, with 12-foot lanes and shoulders varying from 0 to 4 feet. This project proposes to reline or replace existing culverts. At this stage we anticipate that majority of the culvert will be replaced with slightly bigger pipe as consideration from Maintenance request. The decision to reline or replace will be determined in the design as specific data for each culvert becomes available. Depending on the number of culverts that will be relined the amount of soil disturbance may be small.
- As mentioned in the above-mentioned project description, we anticipate that majority of the culverts will be replaced. For the portion where culverts will be relined, we estimated less than 30 square meters of soil disturbance per culvert location.
- The project limit falls within an urban MS4 (City of Big Bear Lake). Portions of the project are in a "high risk" area where contaminants may enter a domestic reservoir.

2. Construction Site BMPs


- We anticipate a WPCP will be required during construction.
- The following Construction Site BMPs have been selected to be incorporated into the contract documents: SS-5 (Soil Binders), SC-1 (Silt Fence), SC-7 (Street Sweeping & Vacuuming), NS-8 (Vehicle & Equipment Cleaning), NS-9 (Vehicle & Equipment Fueling), NS-10 (Vehicle & Equipment Maintenance), ~~WM-8 (Concrete Waste Management)~~, WM-1 (Material Delivery & Storage), WM-2 (Material Use), WM-4 (Spill Prevention & Control) and WM-5 (Solid Waste Management).
- The following Construction Site BMPs will be designated as separate Bid Line Items: SS-5 (Soil Binders), SC-1 (Silt Fence) & SC-7 (Street Sweeping & Vacuuming).
- No pertinent details are known that will impact the strategy used for estimating Construction Site BMPs.
- The SWDR for the PS&E phase will be reviewed by Dave Meress of the Construction NPDES Unit for his concurrence

REQUIRED ATTACHEMENTS

- Vicinity Map
- Evaluation Documentation Form



08-SBD-18-PM 44.30/48.40
& PM 51.61/68.00
AUGUST 2005
EA 0G690K



ON STATE ROUTE 18
AT VARIOUS LOCATIONS FROM LAKE DAM
TO ARCTIC CANYON WASH
IN THE COUNTY OF SAN BERNARDINO

Evaluation Documentation Form

EA: 0G690KEA: 0G690K

Construction Site BMP Consideration Form

Project Evaluation Process for the Consideration of Construction Site BMPs

DATE: 08/11/05
EA: 0G690K

NO.	CRITERIA	YES 3	NO 3	SUPPLEMENTAL INFORMATION
1.	Will construction of the project result in areas of disturbed soil as defined by the Project Planning and Design Guide (PPDG)?	✓		If Yes , Construction Site BMPs for Soil Stabilization (SS) will be required. Complete CS-1, Part 1. Continue to 2. If No , Continue to 3.
2.	Is there a potential for disturbed soil areas within the project to discharge to storm drain inlets, drainage ditches, areas outside the right of way, etc?	✓		If Yes , Construction Site BMPs for Sediment Control (SC) will be required. Complete CS-1, Part 2. Continue to 3.
3.	Is there a potential for sediment or construction related materials and wastes to be tracked offsite and deposited on private or public paved roads by construction vehicles and equipment?	✓		If Yes , Construction Site BMPs for Tracking Control (TC) will be required. Complete CS-1, Part 3. Continue to 4.
4.	Is there a potential for wind to transport soil and dust offsite during the period of construction?		✓	If Yes , Construction Site BMPs for Wind Erosion Control (WE) will be required. Complete CS-1, Part 4. Continue to 5.
5.	Is dewatering anticipated or will construction activities occur within or adjacent to a live channel or stream?	✓		If Yes , Construction Site BMPs for Non-Storm Water Management (NS) will be required. Complete CS-1, Part 5. Continue to 6.
6.	Will construction include saw-cutting, grinding, drilling, concrete or mortar mixing, hydro-demolition, blasting, sandblasting, painting, paving, or other activities that produce residues?	✓		If Yes , Construction Site BMPs for Non-Storm Water Management (NS) will be required. Complete CS-1, Part 5. Continue to 7.
7.	Are stockpiles of soil, construction related materials, and/or wastes anticipated?		✓	If Yes , Construction Site BMPs for Waste Management and Materials Pollution Control (WM) will be required. Complete CS-1, Part 6. Continue to 8.
8.	Is there a potential for construction related materials and wastes to have direct contact with precipitation; storm water run-on, or stormwater runoff; be dispersed by wind; be dumped and/or spilled into storm drain systems?	✓		If Yes , Construction Site BMPs for Waste Management and Materials Pollution Control (WM) will be required. Complete CS-1, Part 6. Continue to 9.
9.	End of checklist.			Document for Project Files by completing this form, and attaching it to the SWDR.

PE to initialize after concurrence with Construction (PS&E only)

Date



Caltrans Storm Water Quality Handbooks
Project Planning and Design Guide
Revision 05.09.05

STORM WATER DATA REPORT (PID PHASE)

Construction Site BMPs Checklist CS-1, Part 1

Prepared by: Lydia Kean Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Soil Stabilization

General Parameters

1. How many rainy seasons are anticipated between begin and end of construction? one
2. What is the total disturbed soil area for the project? (ha/ac) ?
 - (a) How much of the project DSA consists of slopes 1V:4H or flatter? (ha/ac) ?
 - (b) How much of the project DSA consists of 1V:4H < slopes < 1V:2H? (ha/ac) ?
 - (c) How much of the project DSA consists of slopes 1V:2H and steeper? (ha/ac) ?
 - (d) How much of the project DSA consists of slopes with slope lengths longer then 6 m (20 ft)? (ha/ac) -0-
3. What rainfall area does the project lie within? (Refer to Table 2-1 of the Construction Site Best Management Practices Manual) 6
4. Review the required combination of temporary soil stabilization and temporary sediment controls and barriers for area, slope inclinations, rainy and non-rainy season, and active and non-active disturbed soil areas. (Refer to Tables 2-2, and 2-3 of the Construction Site Best Management Practices Manual for Rainfall Area requirements.) **X Complete**

Scheduling (SS-1)

5. Does the project have a duration of more then one rainy season and have disturbed soil area in excess of 10 ha (25 acres)? ☐ Yes ☒ No
 - (a) Include multiple mobilizations (Move-in/Move-out) as a separate contract bid line item to implement permanent erosion control or revegetation work on slopes that are substantially complete. (Estimate at least 6 mobilizations for each additional rainy season. Designated Construction Representative may suggest an alternate number of mobilizations.) ☐ Complete
 - (b) Edit Order of Work specifications for permanent erosion control or revegetation work to be implemented on slopes that are substantially complete. ☐ Complete
 - (c) Edit permanent erosion control or revegetation specifications to require seeding and planting work to be performed when optimal. ☐ Complete

Preservation of Existing Vegetation (SS-2)

6. Do Environmentally Sensitive Areas (ESAs) exist within or adjacent to the project limits? (Verify the completion of DPP-1, Part 5) ☐ Yes ☒ No



APPENDIX E

Checklist CS-1, Part 1

- (a) Verify the protection of ESAs through delineation on all project plans. o Complete
- (b) Protect from clearing and grubbing and other construction disturbance by enclosing the ESA perimeter with high visibility plastic fence or other BMP. o Complete
7. Are there areas of existing vegetation (mature trees, native vegetation, landscape planting, etc.) that need not be disturbed by project construction? Will areas designated for proposed treatment BMPs need protection (infiltration characteristics, vegetative cover, etc.)? (Coordinate with District Environmental and Construction to determine limits of work necessary to preserve existing vegetation to the maximum extent possible.) o Yes **X** No
- (a) Designate as outside of limits of work (or designate as ESAs) and show on all project plans. o Complete
- (b) Protect with high visibility plastic fence or other BMP. o Complete
8. If yes for 6, 7, or both, then designate ESA fencing as a separate contract bid line item, *if not already incorporated as part of design pollution prevention work (See DPP-1, Part 5).* o Complete

Slope Protection

9. Provide a soil stabilization BMP(s) appropriate for the DSA, slope steepness, slope length, and soil erodibility. (Consult with District/Regional Landscape Architect.)
- (a) Select SS-3 (Hydraulic Mulch), SS-4 (Hydroseeding), **SS-5 (Soil Binders)**, SS-6 (Straw Mulch), SS-7 (Geotextiles, RECPs, Etc.), SS-8 (Wood Mulching), other BMPs or a combination to cover the DSA throughout the project's rainy season. **X** Complete
- (b) Increase the quantities by 25% for each additional rainy season. (Designated Construction Representative may suggest an alternate increase.) **X** Complete
- (c) Designate as a separate contract bid line item. **X** Complete

Slope Interrupter Devices

10. Provide slope interrupter devices for all slopes with slope lengths equal to or greater than of 6 m (20 ft) in length. (Consult with District/Regional Landscape Architect and Designated Construction Representative.) **N/A**
- (a) Select SC-5 (Fiber Rolls) or other BMPs to protect slopes throughout the project's rainy season. o Complete
- (b) For slope inclination of 1V:4H and flatter, SC-5 (Fiber Rolls) or other BMPs shall be placed along the contour and spaced 6.0 m (20 ft) on center. o Complete



APPENDIX E

Checklist CS-1, Part 1

- (c) For slope inclination between 1V:4H and 1V:2H, SC-5 (Fiber Rolls) or other BMPs shall be placed along the contour and spaced 4.5 m (15 ft) on center. o Complete
- (d) For slope inclination of 1V:2H and greater, SC-5 (Fiber Rolls) or other BMPs shall be placed along the contour and spaced 3.0 m (10 ft) on center. o Complete
- (e) Increase the quantities by 25% for each additional rainy season. (Designated Construction Representative may suggest alternate increase.) o Complete
- (f) Designate as a separate contract bid line item. o Complete

Channelized Flow

- 11. Identify locations within the project site where concentrated flow from stormwater runoff can erode areas of soil disturbance. Identify locations of concentrated flow that enters the site from outside of the right of way (off-site run-on). N/A
o Complete
- (a) Utilize SS-7 (Geotextiles, RECPs, etc.), SS-9 (Earth Dikes/Swales, Ditches), SS-10 (Outlet Protection/Velocity Dissipation), SS-11 (Slope Drains), SC-4 (Check Dams), or other BMPs to convey concentrated flows in a non-erosive manner. o Complete
- (b) Designate as a separate contract bid line item. o Complete



Construction Site BMPs

Checklist CS-1, Part 2

Prepared by: Lydia Kean Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Sediment Control

Perimeter Controls - Run-off Control

1. Is there a potential for sediment laden sheet and concentrated flows to discharge offsite from runoff cleared and grubbed areas, below cut slopes, embankment slopes, etc.? ☒ Yes ☐ No
 - (a) Select linear sediment barrier such as **SC-1 (Silt Fence)**, SC-5 (Fiber Rolls), SC-6 (Gravel Bag Berm), SC-8 (Sand Bag Barrier), SC-9 (Straw Bale Barrier), or a combination to protect wetlands, water courses, roads (paved and unpaved), construction activities, and adjacent properties. (Coordinate with District Construction for selection and preference of linear sediment barrier BMPs.) ☒ Complete
 - (b) Increase the quantities by 25% for each additional rainy season. (Designated Construction Representative may suggest an alternate increase.) ☒ Complete
 - (c) Designate as a separate contract bid line item. ☒ Complete

Perimeter Controls - Run-on Control

2. Do locations exist where sheet flow upslope of the project site and where concentrated flow upstream of the project site may contact DSA and construction activities? ☐ Yes ☒ No
 - (a) Utilize linear sediment barriers such as SS-9 (Earth Dike/Drainage Swales and Lined Ditches), SC-5 (Fiber Rolls), SC-6 (Gravel Bag Berm), SC-8 (Sand Bag Barrier), SC-9 (Straw Bale Barrier), or other BMPs to convey flows through and/or around the project site. (Coordinate with District Construction for selection and preference of perimeter control BMPs.) ☐ Complete
 - (b) Designate as a separate contract bid line item. ☐ Complete



Storm Drain Inlets

3. Do existing or proposed drainage inlets exist within the project limits? ☐ Yes ☒ No
- (a) Select SC-10 (Storm Drain Inlet Protection) to protect municipal storm drain systems or receiving waters wetlands at each drainage inlet. (Coordinate with District Construction for selection and preference of inlet protection BMPs.) ☐ Complete
- (b) Designate as a separate contract bid line item. ☐ Complete
4. Can existing or proposed drainage inlets utilize an excavated sediment trap as described in SC-10 (Storm Drain Inlet Protection- Type 2)? ☐ Yes ☒ No
- (a) Include with other types of SC-10 (Storm Drain Inlet Protection). ☐ Complete

Sediment/Desilting Basin (SC-2)

5. Does the project lie within a Rainfall Area where the required combination of temporary soil stabilization and sediment control BMPs includes desilting basins? (Refer to Tables 2-1, 2-2, and 2-3 of the Construction Site Best Management Practices Manual for Rainfall Area requirements.) ☒ Yes ☐ No
- (a) Consider feasibility for desilting basin allowing for available right-of-way within the project limits, topography, soil type, disturbed soil area within the watershed, and climate conditions. Document if the inclusion of sediment/desilting basins is infeasible. ☒ Complete
- (b) If feasible, design desilting basin(s) per the guidance in SC-2 Sediment/Desilting Basins of the Construction Site BMP Manual to maximize capture of sediment laden runoff. ☐ Complete
- Designate as a separate contract bid item. **NOT FEASIBLE** ☐ Complete
6. Will the project benefit from the early implementation of proposed permanent Treatment BMPs? (Coordinate with District Construction.) ☐ Yes ☒ No
- (a) Edit Order of Work specifications for permanent treatment BMP work to be implemented in a manner that will allow its use as a construction site BMP. ☐ Complete

Sediment Trap (SC-3)

7. Can sediment traps be located within collected or channelized runoff from disturbed soil areas prior to discharge? ☐ Yes ☒ No
- (a) Design sediment traps in accordance with the Construction Site BMP Manual. ☐ Complete
- (b) Designate as a separate contract bid line item. ☐ Complete



Construction Site BMPs

Checklist CS-1, Part 3

Prepared by: Lydia Kean Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Tracking Controls

Stabilized Construction Entrance/Exit (TC-1)

1. Are there points of entrance and exit from the project site to paved roads where mud and dirt could be transported offsite by construction equipment? (Coordinate with District Construction for selection and preference of tracking control BMPs.) ☐ Yes ☒ No
 - (a) Identify and designate these entrance/exit points as stabilized construction entrances (TC-1). ☐ Complete
 - (b) Designate as a separate contract bid line item. ☐ Complete

Tire/Wheel Wash (TC-3)

1. Are site conditions anticipated that would require additional or modified tracking controls such as entrance/outlet tire wash? (Coordinate with District Construction.) ☐ Yes ☒ No

Designate as a separate contract bid line item. ☐ Complete

Stabilized Construction Roadway (TC-2)

3. Are temporary access roads necessary to access remote construction activity locations or to transport materials and equipment? (In addition to controlling dust and sediment tracking, access roads limit impact to sensitive areas by limiting ingress, and provide enhanced bearing capacity.) (Coordinate with District Construction.) ☐ Yes ☒ No
 - (a) Designate these temporary access roads as stabilized construction roadways (TC-2). ☐ Complete
 - (b) Designate as a separate contract bid line item. ☐ Complete

Street Sweeping and Vacuuming (SC-7)

1. Is there a potential for tracked sediment or construction related residues to be transported offsite and deposited on public or private roads? (Coordinate with District Construction for preference of including street sweeping and vacuuming with tracking control BMPs.) ☒ Yes ☐ No

Designate as a separate contract bid line item. ☒ Complete



Construction Site BMPs

Checklist CS-1, Part 4

Prepared by: _____ Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Wind Erosion Controls

Wind Erosion Control (WE-1)

1. Is the project located in an area where standard dust control practices in accordance with Standard Specifications, Section 10: Dust Control, are anticipated to be inadequate during construction to prevent the transport of dust offsite by wind? ☐ Yes ☐ No
(Note: Dust control by water truck application is paid for through the various items of work. Dust palliative, if it is included, is paid for as a separate item.)
 - (a) Select SS-3 (Hydraulic Mulch), SS-4 (Hydroseeding), SS-5 (Soil Binders), SS-7 (Geotextiles, Plastic Covers, & Erosion Control Blankets/Mats), SS-8 (Wood Mulching) or a combination to cover the DSA subject to wind erosion year-round, especially when significant wind and dry conditions are anticipated during project construction. (Coordinate with District Construction for selection and preference of wind erosion control BMPs.) ☐ Complete
 - (b) Designate as a separate contract bid line item. ☐ Complete



Construction Site BMPs

Checklist CS-1, Part 5

Prepared by: Lydia Kean Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Non-Storm Water Management

Temporary Stream Crossing (NS-4) & Clear Water Diversion (NS-5)

1. Will construction activities occur within a waterbody or watercourse such as a lake, wetland, or stream? (Coordinate with District Construction for selection and preference for stream crossing and clear water diversion BMPs.) ☐ Yes ☒ No
 - (a) Select from types offered in NS-4 (Temporary Stream Crossing) to provide access through watercourses consistent with permits and agreements.¹ ☐ Complete
 - (b) Select from types offered in NS-5 (Clear Water Diversion) to divert watercourse consistent with permits and agreements.¹ ☐ Complete
 - (c) Designate as a separate contract bid line item(s). ☐ Complete

Other Non-Storm Water Management BMPs

2. Are construction activities anticipated that will generate wastes or residues with the potential to discharge pollutants? ☒ Yes ☐ No
 - (a) Identify potential pollutants associated with the anticipated construction activity and select the corresponding BMP such as NS-1 (Water Conservation Practices), NS-2 (Dewatering Operations), NS-3 (Paving and Grinding Operations), NS-7 (Potable Water/Irrigation), **NS-8 (Vehicle and Equipment Cleaning), NS-9 (Vehicle and Equipment Fueling), NS-10 (Vehicle and Equipment Maintenance)**, NS-11 (Pile Driving Operations), NS-12 (Concrete Curing), NS-13 (Material and Equipment Use Over Water), NS-14 (Concrete Finishing), and NS-14 (Structure Demolition/Removal Over or Adjacent to Water).¹ ☒ Complete
 - (b) Verify that costs for non-storm water management BMPs are identified in the contract documents. Designate BMP as a separate contract bid line item if requested by Construction. ☒ Complete

1. Coordinate with District Environmental for consistency with US Army Corps of Engineers 404 permit and Dept. of Fish and Game 1601 Streambed alteration Agreements.



Construction Site BMPs

Checklist CS-1, Part 6

Prepared by: Lydia Kean Date: 8/11/05 District-Co-Route: 08-SBd-18
 KP (PM): PM 44.30/48.40 & 51.61/68.00 EA: 0G690K
 RWQCB: Santa Ana/Colorado River Basin

Waste Management & Materials Pollution Control

Concrete Waste Management (WM-8)

1. Does the project include concrete pours or mortar mixing? ☐ Yes ☒ No
 - (a) Select from types offered in **WM-8 (Concrete Waste Management)** to provide concrete washout facilities. In addition, consider portable concrete washouts and vendor supplied concrete waste management services. (Coordinate with District Construction for selection and preference of waste management and materials pollution control BMPs.) ☐ Complete
 - (b) Designate as a separate contract bid line item. ☐ Complete

Other Waste Management and Materials Pollution Controls

2. Are construction activities anticipated that will generate wastes or residues with the potential to discharge pollutants? ☒ Yes ☐ No
 - (a) Identify potential pollutants associated with the anticipated construction activity and select the corresponding BMP such as **WM-1 (Material Delivery and Storage)**, **WM-2 (Material Use)**, **WM-4 (Spill Prevention and Control)**, **WM-5 (Solid Waste Management)**, **WM-6 (Hazardous Waste Management)**, **WM-7 (Contaminated Soil Management)**, **WM-9 (Sanitary/Septic Waste Management)** and **WM-10 (Liquid Waste Management)** ☒ Complete
 - (b) Verify that costs for waste management and materials pollution control BMPs are identified in the contract documents. Designate BMP as a separate contract bid line item if requested by Construction. ☒ Complete

Temporary Stockpiles (Soil, Materials, and Wastes)

3. Are stockpiles of soil, etc. anticipated during construction? ☐ Yes ☒ No
 - (a) Select **WM-3 (Stockpile Management)**, **SS-3 (Hydraulic Mulch)**, **SS-4 (Hydroseeding)**, **SS-5 (Soil Binders)**, **SS-7 (Geotextiles, RECPs etc.)**, or a combination as appropriate to cover temporary stockpiles of soil, etc. ☐ Complete
 - (b) Select linear sediment barrier such as **SC-1 (Silt Fence)**, **SC-5 (Fiber Rolls)**, **SC-6 (Gravel Bag Berm)**, **SC-8 (Sand Bag Barrier)**, **SC-9 (Straw Bale Barrier)**, or a combination to encircle temporary stockpiles of soil, etc. (Coordinate with District Construction for selection and preference of BMPs related to stockpiles.) ☐ Complete
 - (c) Designate as a separate contract bid line item. ☐ Complete



APPENDIX E

Checklist CS-1, Part 6

4. Is there a potential for dust and debris from construction material (fill material, etc.) and waste (concrete, contaminated soil, etc.) stockpiles to be transported offsite by wind? ☐ Yes ☒ No
- (a) Select SS-7, temporary cover, plastic sheeting or other BMP to cover stockpiles subject to wind erosion year-round, especially when significant wind and dry conditions are anticipated during project construction. (Coordinate with District Construction for selection and preference of wind erosion control BMPs.) ☐ Complete
- (b) Designate as a separate contract bid line item. ☐ Complete

