	District														
	PPNO County				Approved Budget	LPP-C Budget	Total Expended	LPP-C Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1	03 1784 SAC	Capital Southeast Connector - Segment B2	Bradshaw Road. Realign and widen from 2 to 4 lanes and signalize at Mosher Road and Bradshaw Road. (Part of the overall Capital Southeast Connector project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	831 2,603 0 4,811 <u>15,100</u> 23,345	0 0 0 0 <u>7,000</u> 7,000	831 1,907 0 580 <u>9,760</u> 13,078	0 0 0 0 0 0 0	1,907 0 580 <u>20,560</u> 23,878	Baseline PAED RW Cert RTL Begin Const End Const	08/29/17 11/01/19 11/01/19 04/01/20 04/01/21	11/05/18	04/27/20 04/27/20 08/26/20 09/01/22	0	
2	03 1785 SAC	Capital Southeast connector - Segment D3	Intersection.	PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,500 0 1,500 <u>20,865</u> 26,265	0 0 0 0 <u>10,000</u> 10,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 1,500 <u>28,365</u> 33,765	Baseline PAED RW Cert RTL Begin Const End Const	01/01/16 11/01/19 11/01/19 04/01/20 03/01/22	01/01/16	02/14/20 03/01/20 07/01/20 03/01/23	0	
3	03 1789 SAC	Capital Southeast Connector - Segment A2	intersections. (Part of the overall Capital Southeast Connector).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 900 0 1,400 <u>8,400</u> 11,800	0 0 0 <u>3,000</u> <u>3,000</u>	1,100 0 0 67 <u>0</u> 1,167	0 0 0 0 0 0 0	1,100 900 0 1,400 <u>8,400</u> 11,800	Baseline PAED RW Cert RTL Begin Const End Const	09/01/18 01/01/19 12/01/18 03/01/19 03/01/21	10/18/18 07/09/14	04/01/20 05/03/20 07/01/20 12/01/20	0	
4	03 1790 SAC	The Downtown Sacramento Grid 3.0 Mobility Project	accommodate protected bikeways and to improve traffic circulation. This will include two types of improvements: Class	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	460 1,050 0 0 <u>10,360</u> 11,870	0 0 0 <u>5,000</u> 5,000	460 200 0 0 0 660	0 0 0 0 0 0 0	0 0	Baseline PAED RW Cert RTL Begin Const End Const	03/27/18 05/15/19 06/01/19 12/31/19		07/15/20 08/30/20 11/30/20 02/28/22	0	
5	03 1926 YOL	W. Main Street Bicycle/Pedestrian Mobility and Safety	Woodland from West Street to County Road 98. The project scope includes new bicycle lanes, sidewalk gap closures and ADA accessible ramps, transit access improvements, narrows travel lanes, sidewalk	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 700 0 0 <u>10,047</u> 10,747	0 0 0 <u>2,000</u> 2,000	0 700 0 0 0 700	0 0 0 0 0 0 0		Baseline PAED RW Cert RTL Begin Const End Const	03/31/18 04/01/18 06/01/18 02/01/19 11/30/19	02/21/18 06/21/18 01/01/19 03/05/19	07/01/20	9,505	
6	03 3336 ED 50	Western Placerville Interchanges Phase 2.2-Eastbound On-Ramp	Construct eastbound on-ramp. Construct Eastbound On-Ramp.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 600 0 0 <u>2,815</u> 3,415	0 0 0 <u>1,070</u> 1,070	25 174 0 0 0 199	0 0 0 0 0 0 0 0	0 471 0	Baseline PAED RW Cert RTL Begin Const End Const	06/01/19 01/01/20 03/01/20 11/01/20 11/01/21	06/01/19	04/01/20 04/16/20 11/10/20 12/31/21	0	
7	04 0298E CC 004	I-680/SR 4 Interchange - Widen Route 4 (Phase 3)	MORELLO AVENUE AND 0.7 MILE EAST OF SR-242 ON SR-4. WIDEN SR 4 IN THE MEDIAN TO PROVIDE THIRD LANE IN EACH DIRECTION WIDEN SR 4 IN THE MEDIAN TO PROVIDE THIRD LANE IN EACH DIRECTION	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,000 9,900 1,000 80 10,956 <u>78,821</u> 105,757	0 0 0 <u>33,600</u> 33,600	5,000 10,089 0 8,096 <u>43,601</u> 71,306	0 0 0 <u>13,412</u> 13,412	1,000 10,607 11,954 <u>97,702</u>	Baseline PAED RW Cert RTL Begin Const End Const	02/19/09 04/19/18 05/25/18 09/19/18 10/30/20	02/19/09 04/19/18 05/30/18 10/17/18	11/30/21	97,702	

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan

3 to 6 months behind schedule.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

# **ATTACHMENT 1**

Page 1 of 5

	District	July 1 - December 31, 2019													
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
8	04 0462H SCL 101	Mathilda Avenue Improvements at SR 237 and US 101	Avenue to Innovation Way. Construct improvements including on and off-ramp improvements at SR 237 (from the	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	$ \begin{array}{r} 4,000\\ 3,200\\ 0\\ 800\\ \underline{34,000}\\ 42,000\\ \end{array} $	0 0 0 <u>17,000</u> 17,000	0 0 0 <u>4,138</u> 4,138	0 0 0 <u>4,138</u> 4,138	4,000 3,200 0 0 <u>34,000</u> 41,200	Baseline PAED RW Cert RTL Begin Const End Const	01/20/17 06/10/18 06/15/18 12/01/18 12/01/20	01/20/17 06/29/18 09/25/18 12/07/18	12/01/20	26,625	
9	04 0658D SCL 101	US 101 Managed Lanes Project - Northern Segment	and Belmont in San Mateo County, and Menlo Park and East	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	21,000 38,477 1,000 29,000 4,500 <u>314,540</u> 408,517	0 0 0 <u>20,000</u> 20,000	0 0 0 0 0 0	0 0 0 0 0 0	21,000 2,027 1,144 24,644 2,730 <u>314,540</u> 366,085	Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 05/01/19 05/01/19 07/01/19 02/01/23	10/31/18 10/03/19 10/04/19 01/09/20	01/01/22	0	
10	04 2122H CC	Rumrill Boulevard Complete Streets	In San Pablo, along Rumrill Boulevard between San Pablo Avenue to the North and Costa Avenue to the South. Complete Streets Improvement and road diet.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	218 750 0 0 <u>14,299</u> 15,267	0 0 0 <u>3,200</u> 3,200	230 1,435 0 0 <u>1,642</u> 4,507	0 0 0 0 0 0	230 <b>1,635</b> 0 1,200 0 <u>14,299</u> 17,364	Baseline PAED RW Cert RTL Begin Const End Const	03/30/18 06/01/19 10/01/19 10/30/20	03/14/18	02/28/20 06/08/20 09/21/20 12/31/21	0	Cost
11	04 2320B ALA	Purchase Zero Emission Buses	diesel-electric buses equipped with real-time bus dispatch and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,006 1,000 0 <u>66,165</u> 68,171	0 0 0 <u>15,000</u> 15,000	0 0 0 0 0 0	0 0 0 0 <u>0</u> 0	0 0 0 <u>66,165</u> 66,165	Baseline PAED RW Cert RTL Begin Const End Const			09/01/20 12/01/20 12/01/22	0	Scope Cost Benefits
12	04 9098M SF	Jefferson Street Improvements, Phase II		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	83 1,235 0 0 <u>13,565</u> 14,883	0 0 0 <u>6,782</u> 6,782	83 1,722 0 0 0 1,805	0 0 0 0 0 0	16,416	Baseline PAED RW Cert RTL Begin Const End Const	09/25/12 06/30/18 04/01/19 04/30/20	09/30/12 09/30/12 03/31/18 07/15/19	10/31/20	10,499	Cost
13	05 2572 MON	Marina-Salinas Multimodal Corridor (Imjin Safety & Trafic Flow)	Reservation Road. Widen roadway from two to four lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,650 0 0 1,000 <u>39,100</u> 41,750	0 0 0 <u>19,000</u> 19,000	3,300 309 0 0 0 3,609	0 0 0 0 0 0	0 0 0 66	PAED RW Cert RTL Begin Const End Const	08/09/18 07/27/18 12/07/18 12/10/18 10/09/20	02/06/19	02/24/20 04/01/20 06/01/20 06/01/22	0	
14	05 2833A SCR	Glenwood Active Transportation Project - Glenwood Drive	Glenwood Drive is a FHWA classified major collector that runs north-south through the northwest of the Scotts Valley and into unincorporated rural Santa Cruz County. The scope of the Glenwood Drive component of the Project consists of: 1. Widening the ro	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>1,360</u> 1,360	0 0 0 <u>680</u> 680	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>944</u> 944	Baseline PAED RW Cert RTL Begin Const End Const	09/01/18 02/01/19 04/01/19 08/01/19	11/29/19 12/18/19	09/30/20	944	

3 to 6 months behind schedule.

	July 1 - December 31, 2019														
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
15	05 2833B SCR	Glenwood Active Transportation Project - SRTS	heads in northwest Scotts Valley. Scope of work includes:	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>310</u> 310	0 0 0 <u>155</u> 155	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 <u>322</u> 322	Baseline PAED RW Cert RTL Begin Const End Const	07/15/18 07/15/18 09/01/18 05/01/19	07/15/18 06/01/19 08/07/19	07/01/20	354	
16	05 2833C SCR	Glenwood Active Transportation Project - Glenwood Preserve Trails	Glenwood Open Space Preserve in northwest of the City of Scotts Valley. Glenwood Drive bisects the Glenwood Open Space Preserve into two units, the West Preserve, adjacent to the High School, and the East Preserve, adjacent to Siltanen Park. Scope of work	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>330</u> 330	0 0 0 <u>165</u> 165	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>361</u> 361	Baseline PAED RW Cert RTL Begin Const End Const	08/01/18 08/01/18 11/01/18 05/01/19	08/26/19 10/02/19	11/30/20	361	
17	06 6968 MAD 41	Oakhurst Midtown Connector	two-lane road connecting SR 41 with Indian Springs Road. The	RW Sup	30 0 0 <u>11,270</u> 11,300	0 0 0 <u>5,000</u> 5,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	30 0 0 <u>11,270</u> 11,300	Baseline PAED RW Cert RTL Begin Const End Const	09/30/18 03/31/19 12/31/18 04/01/19 03/31/20		02/28/20 04/01/20 04/02/20 08/01/20 07/01/22	0	
18	07 5498 LA	Claremont: Foothill Boulevard Master Plan Green Streets Improvements Project		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>16,000</u> 16,000	0 0 0 <u>7,000</u> 7,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>16,000</u> 16,000	Baseline PAED RW Cert RTL Begin Const End Const	06/01/18 05/31/19		06/30/20	13,987	
19	07 5503 LA	Vista Canyon Metrolink Station	Canyon Road and Soledad Canyon Road. The project will construct a Metrolink Station and includes the following work: one mile of new railroad track and signal improvements along with accessory ear	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 500 <u>27,710</u> 28,210	0 0 0 <u>8,908</u> 8,908	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>27,710</u> 27,710	Baseline PAED RW Cert RTL Begin Const End Const	08/21/14 03/31/19 11/01/18 06/30/19 06/30/21	10/17/18 08/21/14 07/01/19	03/30/20 06/30/20 06/30/23	0	Cost
20	07 5504 LA	Metro Orange Line Bus Rapid Transit Improvements	route between the North Hollywood Station and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	14,000 0 6,000 <u>295,300</u> 315,300	0 0 0 <u>75,000</u> 75,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	3,131 48,000 0 3,000 <u>266,169</u> 320,300	Baseline PAED RW Cert RTL Begin Const End Const	07/31/18 03/31/20 03/31/20 08/31/23		06/30/21 06/30/21 08/01/21 02/28/25	0	Cost Schedule
21	07 5533 LA 210	La Canada Flintridge Soundwalls Project		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 720 0 0 0 <u>10,000</u> 10,720	0 0 0 5,000 5,000	0 0 0 0 0 0	0 0 0 0 0 0	0 720 0 0 <u>10,000</u> 10,720	Baseline PAED RW Cert RTL Begin Const End Const	06/30/18 10/31/19 11/30/19 06/30/20 11/30/21		03/31/21 05/31/21 11/30/21 01/01/22 02/28/23	0	Schedule



3 to 6 months behind schedule.

	District														
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
22	08 1230 SBD	Redlands Passenger Rail Project	Located at five station locations: San Bernardino Transit Center, Tippecanoe Avenue Station, New York Street Station, Downtown Redlands Station, and the University Station. The rail service will run between San Bernardino Transit Center located at Rialt	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11,384 42,340 0 7,866 <u>230,330</u> 291,920	0 0 0 <u>10,831</u> 10,831	11,453 29,438 0 19,858 <u>61,054</u> 121,803	0 0 0 0 0 0		RTL Begin Const	02/01/15 08/31/18 08/01/18 03/01/19 05/31/21	10/17/18 02/01/15 09/17/18 09/17/18 04/17/19	<mark>11/30/21</mark>	175,087	Schedule
23	08 1244 SBD	Ranchero Road Widening Project	The Ranchero Road Projects western limits along Ranchero Road begin approximately 1,000 feet east of Mariposa Road and extend to Seventh Avenue to the east for approximately 5 miles. Within the project limits, approximately 3 miles are within the Countys	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 2,860 0 3,860 <u>30,180</u> 37,000	0 0 0 <u>3,900</u> <u>3,900</u>	0 224 0 0 0 247	0 0 0 0 0 0	100 2,860 0 3,860 <u>30,180</u> 37,000	RW Cert RTL Begin Const	07/01/18 07/01/18 10/01/18 05/01/20	10/18/18	03/31/20 03/31/20 07/01/20 12/15/20 12/31/21	3,900	
24	08 1247 RIV	County Line Road Transportation Corridor		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	378 1,500 0 650 <u>7,522</u> 10,050	0 0 0 <u>3,747</u> <u>3,747</u>	378 0 0 0 0 378	0 0 0 0 0 0	378 1,500 0 650 <u>7,522</u> 10,050		09/01/18 06/01/18 08/01/18 12/01/18 07/01/19	12/02/19	03/16/20 07/01/20 09/01/20 03/01/21	0	
25	08 1248 SBD	3rd Street/5th Street Corridor Improvements	In the City of Highland on 5th Street from Victoria to Palm Avenue, 3rd Street from Palm Avenue to 5th Street, Central Avenue from 3rd Street to 5th Street, and Palm Avenue from 3rd Street to 5th Street. Reconstruct, widen and rehabilitate existing roadw	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	451 84 0 713 <u>5,809</u> 7,057	0 0 0 <u>1,700</u> 1,700	172 276 0 263 <u>0</u> 711	0 0 0 0 0 0	172 0 0 450 <u>5,809</u> 6,431	Baseline PAED RW Cert RTL Begin Const End Const		11/01/19	06/30/20 09/01/20 11/01/20 01/11/22	0	
26	08 1249 SBD	Alder Avenue and Randall Avenue Roadway Improvements Project	between S Cactus Avenue and S Riverside Avenue the City would like to: add bike lanes, connect sidewalk gaps, add vehicle turn lanes, widen t	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>4,582</u> 4,582	0 0 0 <u>2,291</u> 2,291	0 0 0 <u>3,182</u> 3,182	0 0 0 0 0 0	4,582	RW Cert RTL Begin Const End Const	07/01/18 06/30/19	05/24/17 06/11/18 03/12/19		4,721	
27	08 3004U RIV 15	I-15/Railroad Canyon IC Project	In the city of Lake Elsinore in Riverside County. The project will widen the Railroad Canyon Road under the freeway to eight lanes with dual left turn lanes to the southbound on-ramp, reconstruct the northbound ramps to a hook configuration to Grape Stree	PSE RW Sup Con Sup RW Cap Con Cap Total	2,555 3,952 0 0 3,788 <u>35,000</u> 45,295	0 0 0 <u>15,000</u> 15,000	0 0 0 0 0 0 0	0 0 0 0 0 0		PAED RW Cert RTL Begin Const End Const	08/25/17 10/25/19 10/25/19 02/28/20 12/31/21	11/08/19 11/08/19	04/13/20 01/07/23	15,000	
28	08 3010U SBD 18	Rt 18 West End Widening- Phase 1 Apple Valley Rd Realignment	Town of Apple Valley, Intersection of Highway 18 and Apple Valley Road. The project proposes to improve the vertical alignment and eliminate the offset in horizontal alignment of Apple Valley Road at the intersection with HIghway 18 while conforming to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 8,900 8,900	0 0 0 <u>4,450</u> 4,450	0 0 0 0 <u>0</u> 0	0 0 0 0 0 0 0	0 0 0 <u>8,900</u> 8,900	RTL Begin Const End Const	10/24/12 11/01/18 07/01/19 09/01/19 06/30/20	04/09/14	02/14/20 02/18/20 10/01/20 11/01/21	0	

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.

	District July 1 - December 31, 2019														
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
29	10 3414 STA 99	State Route 99/ Fulkerth Road Interchange Improvements	In Stanislaus County at the interchange of State Route 99 and Fulkerth Road in the City of Turlock ramp widening, modifications, and signalization. OVERSIGHT FOR INTERCHANGE IMPROVEMENTS	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 5,525 5,525	0 0 0 0 <u>3,009</u> <u>3,009</u>	0 0 0 0 <u>4,398</u> 4,945	0 0 0 0 0 0 0	0 0 0 5,525 5,525		03/01/18 04/04/18 07/01/18 12/01/19	05/07/14 07/24/18 07/19/18 11/07/18	06/30/20	11,295	
30	11 1333 SD	Citracado Parkway Transportation Connections Project	The project fills a critical gap in the transportation network by constucting a .5 mile segment of Citracado Parkway, and improving an additional .5 mile portion from West Valley Parkway to Andreasen Drive. This project will provide four through lanes, si	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>25,731</u> 25,731	0 0 0 <u>12,500</u> 12,500	0 0 0 0 0 0 0	0 0 0 0 0 0 0 0	0 0 0 <u>25,731</u> 25,731	Baseline PAED RW Cert RTL Begin Const End Const	12/30/18 07/01/19 12/30/20	10/18/18 04/18/12 06/24/16	06/30/20 10/01/20 04/01/23	0	
31	12 2174 ORA	Orange County Signal Synchronization - Katella Ave/Villa Park Road/Santiago Canyon Project	In the County of Orange at the following locations: Katella Avenue/Villa Park Road/Santiago Canyon Road from I-605 to Lemon Street. Improve, enhance, and synchronize signals at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>4,898</u> 4,898	0 0 0 <u>2,449</u> 2,449	0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>4,898</u> 4,898	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 11/12/18 04/19/19	02/28/21	0	
32	12 2184 ORA	Orange County Signal Synchronization - Garden Grove Boulevard from Valley View Street to	In the County of Orange, on Garden Grove Boulevard from Valley View Street to Bristol. Improve, enhance, and signal synchronization at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>2,706</u> 2,706	0 0 0 <u>1,353</u> 1,353	0 0 0 0 0 0 0	0 0 0 0 0 0 0 0	0 0 0 <u>2,706</u> 2,706	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18 02/11/19	12/31/20	2,481	
33	12 2185 ORA	Orange County Signal Synchronization - Los Alisos Boulevard - Aliso Viejo Parkway/Columbia to	In the County of Orange on Los Alisos Boulevard from Aliso Viejo Parkway/Columbia to Melinda Road/Santa Margarita Parkway. Improve, enhance, and synchronize signals at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>2,234</u> 2,234	0 0 0 <u>1,117</u> 1,117	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>2,234</u> 2,234	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18 02/11/19	12/31/20	2,028	
34	12 2186 ORA	Orange County Signal Synchronization - Main Street from Taft Avenue to Culver Drive	In the County of Orange on Main Street from Taft Avenue to Culver Drive. Improve, enhance, and synchronize signals at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <u>3,852</u> <u>3,852</u>	0 0 0 <u>1,926</u> 1,926	0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 <u>3,852</u> 3,852	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 11/12/18 04/08/19	01/31/21	3,610	

