

**State Highway Operation and Protection Program (SHOPP) Corrective Action Plans - Non-SB 1 Funded (Non-RMRA) projects with Baseline Agreements  
January 01 - June 30, 2023**

**District 08**

<u>Row Num</u>	<u>Dist-PPNO Co-Route</u>	<u>Title</u>	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	<u>Benefits</u>
1	08-3003N SBD-60	SBD 60 ADD WB AUX LANE, ADD EB DECEL LANE			G-12 funds will be requested for Construction Support.	
2	08-3006G RIV-79	RIV 79 NEAR TEMECULA WIDEN PAVEMENT TO PROVIDE 8' SHOULDERS	Three additional retaining walls has been added to the project scope due to the rejection of the condemnation process of one ROW parcel.	Begin Construction date has been delayed from 3/22/2023 to 12/11/2023 due to delaying the RTL date from 8/22/2022 to 05/15/2023. RTL is delayed due to change in scope and issues with acquisition of few parcels, and discussions with HQ safety committee. The delay caused by these items delayed in starting the PS&E phase. One parcel was supposed to go to December 2022 CTC, however, the CTC liaison team in HQ advised the project team to proceed with building retaining walls in lieu of the acquisition. The project team is currently proceeding with the design of three new retaining walls, and re-designing one of the previously designed sixteen walls.		
3	08-3013K SBD-40	JOHN WILKIE SRRA REHAB			Increase in Construction cost estimate is due to increase in material costs, additional effort needed to restore Mojave National parcel, and construction of wider access roads due to new Fire Marshall permit requirement. Additional funds will be requested for Construction Capital and Construction Support at the time of allocation.	

**District 10**

<u>Row Num</u>	<u>Dist-PPNO Co-Route</u>	<u>Title</u>	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	<u>Benefits</u>
4	10-0280 MPA-140	Alternative Delivery Method (CMGC) Ferguson Rock Shed.		This project has lapsed during PS&E phase. A previous 20-month time extension was approved and has now expired. The project is shut down for charging however the district is working on programming a new project for the parent project and a request will be submitted to August CTC meeting.	This Construction Manager/General Contractor (CMGC) project is only programmed for PS&E and Right of Way Support.	