	District														
	PPNO				Approved	LPP-C	Total	LPP-C Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	County Route	Title	Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1	03 1784 SAC	Capital Southeast Connector - Segment B2	In Elk Grove on Grant Line Road from Waterman Road to Bradshaw Road. Realign and widen from 2 to 4 lanes and signalize at Mosher Road and Bradshaw Road. (Part of the overall Capital Southeast Connector project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	831 2,603 0 0 4,811 <u>15,100</u> 23,345	0 0 0 0 0 7,000 7,000	0 0 0 0 0 0	0	831 2,603 0 0 0 4,811 0 15,100 23,345	Baseline PAED RW Cert RTL Begin Const End Const	08/29/17 11/01/19 11/01/19 04/01/20 04/01/21	11/05/18 05/15/20 06/01/20	11/04/20 09/01/22	0	Schedule
2	03 1785 SAC	Capital Southeast connector - Segment D3	In Folsom on White Rock Road from Prairie City Road to East Bidwell Street. Widen 2 miles of 4 lane roadway, signalize 1 new intersection and improve 2 other intersections.	PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,500 0 0 1,500 <u>28,365</u> 33,765	0 0 0 0 0 10,000	0 0 0 0 0 0	0 <u>0</u> 0	0 0 1,500 0 28,365 0 32,365	Baseline PAED RW Cert RTL Begin Const End Const	01/01/16 11/01/19 11/01/19 04/01/20 03/01/22	01/01/16 03/17/20 04/01/20	09/01/20 03/01/22	0	Scope Schedule
3	03 1789 SAC	Capital Southeast Connector - Segment A2	In Elk Grove, on Kammerer Rd from the Big Horn Boulevard to the Lotz Parkway. Widen and intersection improvements at 3 intersections. (Part of the overall Capital Southeast Connector).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 900 0 0 1,400 8,400 11,800	0 0 0 0 0 3,000 3,000	0 0 0 0 0 0 0	0 0 0 0 0	900 0 0 0 1,400	Baseline PAED RW Cert RTL Begin Const End Const	09/01/18 01/01/19 12/01/18 03/01/19 03/01/21	10/18/18 07/09/14	10/01/20 01/15/21 03/15/21 11/09/21	0	Schedule
4	03 1790 SAC	The Downtown Sacramento Grid 3.0 Mobility Project	The project proposes to reconfigure the existing roadways to accommodate protected bikeways and to improve traffic circulation. This will include two types of improvements: Class IV parking-protected bikeways (9th Street, 10th Street, P Street, Q Street), and two-way conversions (5th Street, I Street). The construction of the Class IV parking-protected bikeways will include striping and signing improvements, along with the installation of delineators, where appropriate, to discourage encroachment of parking vehicles into the bikeway. The road will be maintained with microsurfacing and base repair as needed, or with overlay and base repair on segments with a Pavement Condition Index score below 70. The project will also upgrade any non-compliant pedestrian ramps to ADA standards, and modify existing parking meters.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	460 1,050 0 0 0 10,360 11,870	0 0 0 0 0 <u>5,000</u> 5,000	0 0 0 0 0 0		0 0 <u>5,360</u> 0 6,870	Baseline PAED RW Cert RTL Begin Const End Const	03/27/18 05/15/19 06/01/19 12/31/19		11/15/20 12/30/20 06/30/21 06/30/23	0	Schedule
5	03 1926 YOL	W. Main Street Bicycle/Pedestrian Mobility and Safety	The project location is on W Main Street in the City of Woodland from West Street to County Road 98. The project	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 700 0 0 0 10,047 10,747	0 0 0 0 0 2,000 2,000	0 0 0 0 0 0	0 0 0 <u>0</u>	700 0 0 0 0 0 10,047	Baseline PAED RW Cert RTL Begin Const End Const	03/31/18 04/01/18 06/01/18 02/01/19 11/30/19	02/21/18 06/21/18 01/01/19 03/05/19	08/31/20	9,505	Schedule

beyond fiscal year or EAC over budget.

	District	January 1 - June 30, 2020													
N		Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
6	3336 ED 50	Western Placerville Interchanges Phase 2.2-Eastbound On-Ramp	geographically adjacent to the Western Placerville Interchanges Phase 2 project, on US 50 at Ray Lawyer Drive: Construct eastbound on-ramp. Construct Eastbound On-Ramp.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 600 0 0 0 3,140 3,740	0 0 0 0 0 1,070	0 0 0 0 0 0	0 0 0 0 0 0	0 570 0 2,850 4,020	Baseline PAED RW Cert RTL Begin Const End Const	06/01/19 01/01/20 03/01/20 11/01/20 11/01/21	06/01/19 03/25/20 04/27/20	02/01/21 11/08/21	0	Schedule
7	04 0298E CC 004	I-680/SR 4 Interchange - Widen Route 4 (Phase 3)	Route 4 in the median to provide a third lane in each direction from Morello Avenue to State Route 242. Widen five bridge	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,000 9,900 1,000 0 18,700 <u>101,695</u> 136,295	0 0 0 0 0 33,600 33,600	2,387 40 945 9 8,106 <u>34,591</u> 46,078	0 0 0 0 0 17,747 17,747	5,000 10,089 1,324 10,607 11,954 <u>97,702</u> 136,676	Baseline PAED RW Cert RTL Begin Const End Const	02/19/09 04/19/18 05/25/18 09/19/18 10/30/20	10/17/18 02/19/09 04/19/18 05/30/18 12/03/18	11/30/21	97,702	Cost Schedule
8	04 0462H SCL 101	Mathilda Avenue Improvements at SR 237 and US 101	on and off-ramp improvements at SR 237 (from the interchange to 0.3 miles in each direction) and US 101 (from the interchange to 0.3 miles in each direction). The project also	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,000 3,200 0 0 800 <u>34,000</u> 42,000	0 0 0 0 0 0 17,000	0 0 0 0 9 <u>,221</u> 9,221	0 0 0 0 0 9,221 9,221	4,000 4,100 0 800 34,000 42,900	Baseline PAED RW Cert RTL Begin Const End Const	01/20/17 06/10/18 06/15/18 12/01/18 12/01/20	01/20/17 06/29/18 09/25/18 12/07/18	12/01/20	26,625	Cost
g	04 0658D SCL 101	US 101 Managed Lanes Project - Northern Segment	and Belmont in San Mateo County, and Menlo Park and East	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	21,000 38,477 1,000 29,000 4,500 <u>314,540</u> 408,517	0 0 0 0 0 0 20,000 20,000	14,335 19,591 121 813 1,017 <u>57,146</u> 93,023	0 0 0 0 0 20,132 20,132	14,335 19,591 991 24,314 2,750 <u>359,140</u> 421,121	Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 05/01/19 05/01/19 07/01/19 02/01/23	10/31/18 10/03/19 10/04/19 01/09/20	07/18/22	359,140	Cost
1	04 2122H CC	Rumrill Boulevard Complete Streets		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	218 1,050 0 0 0 14,299 15,567	0 300 0 0 0 3,200 3,500	0 0 0 0 0 0	0 0 0 0 0 0	230 1,635 0 1,200 0 1,642 4,707	Baseline PAED RW Cert RTL Begin Const End Const	03/30/18 06/01/19 10/01/19 10/30/20	03/14/18	08/14/20 12/07/20 03/15/21 06/13/22	0	Schedule
1	1 04 2320B ALA	Purchase Zero Emission Buses - Phase 2	populated cities and adjacent unincorporated areas. Procure 40 zero-emission replacement buses(20 hydrogen-fuel cell electric buses, 20 battery electric buses). All buses will be equipped with California Integrated Travel Project-compliant real-time bus dispatch, tracking and fare collection systems, traffic signal systems and bike racks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,006 5,000 0 0 40,000 46,006	0 0 0 0 0 0 15,000	0 0 0 0 0 0	0 0 0 0 0 0	5,000	Baseline PAED RW Cert RTL Begin Const End Const	12/01/18 12/01/18 06/01/20			0	Scope Schedule
1	2 04 9098M SF	Jefferson Street Improvements, Phase II	from Powell Street to Jones Street. The project includes the installation of narrowed geometrically-patterned street, widened sidewalks, pedestrian-scale lighting, bike parking,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	83 1,235 0 0 0 13,565 14,883	0 0 0 0 0 6,782 6,782	0 0 0 0 0 0	0 0 0 0 0 0	83 1,722 0 0 0 14,611 16,416	Baseline PAED RW Cert RTL Begin Const End Const	09/25/12 06/30/18 04/01/19 04/30/20	09/30/12 09/30/12 03/31/18 07/15/19	10/31/20	10,499	Cost Schedule

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan

3 to 6 months behind schedule.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

	District	January 1 - June 30, 2020													
	PPNO				Approved	LPP-C	Total	LPP-C			Approved	Actual	Current	Award	
No.	County Route	Title	Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Finish Date	Finish Date	Finish Date	Amount (\$1,000s)	CAPs
13	05 2572 MON	Marina-Salinas Multimodal Corridor (Imjin Safety & Trafic Flow)	In Marina, on Imjin Road from the existing 4-lane section to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,650 0 0 0 1,000 39,100 41,750	0 0 0 0 0 19,000 19,000	1,650 0 0 0 0 0 0 0 1,650	0 0 0 0 0 0	0 0 0 66	Baseline PAED RW Cert RTL Begin Const End Const	08/09/18 07/27/18 12/07/18 12/10/18 10/09/20		10/31/20 10/31/20 12/31/20 12/31/22	0	Schedule
14	05 2833A SCR	Glenwood Active Transportation Project - Glenwood Drive	north-south through the northwest of the Scotts Valley and into unincorporated rural Santa Cruz County. The scope of the Glenwood Drive component of the Project consists of: 1. Widening the roadway to accommodate a bike lane. 2. Adding	RW Sup Con Sup	0 0 0 0 0 1,360 1,360	0 0 0 0 0 680 680	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 <u>944</u> 944	Baseline PAED RW Cert RTL Begin Const End Const	09/01/18 02/01/19 04/01/19 08/01/19	11/29/19 12/18/19	09/30/20	944	Schedule
15	05 2833B SCR	Glenwood Active Transportation Project - SRTS	heads in northwest Scotts Valley. Scope of work includes: Grading of existing pathway and reconstruction of curb ramps from Vine Hill School Road to the location of the completed	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 310 310	0 0 0 0 0 155 155	0 0 0 0 0 0	0 0 0 0 0 0 0		Baseline PAED RW Cert RTL Begin Const End Const	07/15/18 07/15/18 09/01/18 05/01/19	07/15/18 06/01/19 08/07/19 07/13/20		354	Cost
16	05 2833C SCR	Glenwood Active Transportation Project - Glenwood Preserve Trails	Glenwood Open Space Preserve in northwest of the City of Scotts Valley. Glenwood Drive bisects the Glenwood Open Space Preserve into two units, the West Preserve, adjacent to the High School, and the East Preserve, adjacent to Siltanen	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 330 330	0 0 0 0 0 <u>165</u> 165	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 <u>361</u> 361	Baseline PAED RW Cert RTL Begin Const End Const	08/01/18 08/01/18 11/01/18 05/01/19	08/26/19 10/02/19	10/30/20	361	Cost Schedule
17	06 6968 MAD 41	Oakhurst Midtown Connector	Oakhurst in north-central Madera County. Construct a new, two-lane road connecting SR 41 with Indian Springs Road. The new road will include a bridge over Nelder Creek approximately 365 feet in length. The project also includes new intersection construction at SR 41 and Midtown Connector, including installation of a traffic signal and widening of SR 41 from two to four travel lanes for 1,742 feet. The project includes intersection improvements at Road 27 (High School Road) and Indian Springs Road, including installation of a threeway signal and two left-turn lanes on Road 427.	RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 11,270 11,270	0 0 0 0 0 5,000	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	09/30/18 03/31/19 12/31/18 04/01/19 03/31/20	01/31/20 06/06/20	07/22/20 10/01/20 07/01/22	0	Schedule
18	07 5498 LA	Claremont: Foothill Boulevard Master Plan Green Streets Improvements Project	Project Limits: Foothill Boulevard in the City of Claremont from Towne Avenue to Monte Vista Avenue (city limit to county line).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 16,000 16,000	0 0 0 0 0 7,000 7,000	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	06/01/18 05/31/19	09/11/18	07/31/20	13,987	Schedule

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

	District														
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
19	07 5503 LA	Vista Canyon Metrolink Station	one mile of new railroad track and signal improvements along with accessory earthwor and drainage improvements, 25,000	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 32,650 32,650	0 0 0 0 0 8,908	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	08/21/14 03/31/19 11/01/18 06/30/19 06/30/21	10/17/18 08/21/14 07/01/19 03/13/20	07/14/20 06/30/23	8,908	Schedule
20	07 5504 LA	Metro Orange Line Bus Rapid Transit Improvements	BRT improvements will be constructed. The scope Includes construction of aerial grade separated structures that elevate the busway and associated BRT stations at Van Nuys &	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,565 12,000 0 1,000 140,435 155,000	0 0 0 0 0 75,000 75,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	36,000 0 2,000 200,734 240,300	Baseline PAED RW Cert RTL Begin Const End Const	08/27/18 06/30/21 08/30/20 08/01/21 02/28/25		12/31/21 06/30/25	0	Cost Schedule
21	07 5533 LA 210	La Canada Flintridge Soundwalls Project	In the City of La Canada Flintridge, adjacent to the I-210, from Hampton-Foothill Undercrossing to Berkshire Place Undercrossing. Construct four soundwalls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 720 0 0 0 0 10,000 10,720	0 0 0 0 0 5,000 5,000	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	06/30/18 10/31/19 11/30/19 06/30/20 11/30/21	01/03/07	03/30/21 04/30/21 10/29/21 02/28/23	0	Schedule
22	08 1230 SBD	Redlands Passenger Rail Project	Downtown Redlands Station, and the University Station. The rail service will run between San Bernardino Transit Center located at Rialto Avenue and E Street in downtown San Bernardino adjacent to San Manuel Stadium and will terminate	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11,384 42,340 0 0 7,866 230,330 291,920	0 0 0 0 0 0 10,831	0 0 0 0 0 0 0	0 0 0 0 0 0	11,453 31,444 0 0 33,841 <u>264,347</u> 341,085	Baseline PAED RW Cert RTL Begin Const End Const	02/01/15 08/31/18 08/01/18 03/01/19 05/31/21	10/17/18 02/01/15 09/17/18 09/17/18 04/17/19	11/30/21	154,232	Cost Schedule
23	08 1244 SBD	Ranchero Road Widening Project	Road begin approximately 1,000 feet east of Mariposa Road and extend to Seventh Avenue to the east for approximately 5 miles. Within the project limits, approximately 3 miles are within the Countys jurisdiction, from the westerly project limits to Topaz Avenue, and the Citys jurisdiction consists of	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 2,860 0 0 3,860 <u>30,180</u> 37,000	0 0 0 0 0 3,900 3,900	0 0 0 0 0 0	0 0 0 0 0 0	0 0 3,860	Baseline PAED RW Cert RTL Begin Const End Const	07/01/18 07/01/18 10/01/18 05/01/20	10/18/18 11/19/19	11/30/20 05/31/21 08/15/21 10/31/22	0	Cost Schedule

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan

3 to 6 months behind schedule.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

		District														
		PPNO County				Approved Budget	LPP-C Budget	Total Expended	LPP-C Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
l	No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
	24	08 1247 RIV	County Line Road Transportation Corridor	between Park Avenue and Bryant Street, the project proposes to construct four (4) single-lane and one (1) multi-lane roundabouts, together with street, pedestrian, and bicycle improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	378 1,500 0 0 650 <u>7,522</u> 10,050	0 0 0 0 0 0 3,747 3,747	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 650 0 7,522 0 10,050	Baseline PAED RW Cert RTL Begin Const End Const	09/01/18 06/01/18 08/01/18 12/01/18 07/01/19	12/02/19	07/30/20 10/01/20 12/01/20 04/01/21	0	Schedule
	25	08	3rd Street/5th Street	In the City of Highland on 5th Street from Victoria to Palm	PAED	451	0	0	C	172	Baseline				0	
		1248 SBD	Corridor Improvements	Avenue from 3rd Street to 5th Street, and Palm Avenue from	PSE RW Sup Con Sup RW Cap Con Cap Total	84 0 0 713 <u>5,809</u> 7,057	0 0 0 0 1,700 1,700	0 0 0 0 0 0	0 0 0 0	0 0 0 0 450 0 5,809 6,431	PAED RW Cert RTL Begin Const End Const		11/01/19	12/31/20 06/30/21 09/30/21 09/30/22		Schedule
	26	08	Alder Avenue and		PAED	0	0	0	C	0	Baseline				2,291	
	_0	1249 SBD	Randall Avenue Roadway Improvements Project	Road and W Renaissance parkway and to W Randall Avenue between S Cactus Avenue and S Riverside Avenue the City would like to: add bike lanes, connect sidewalk gaps, add vehicle turn lanes, widen travel lanes, create new roadway	PSE RW Sup Con Sup RW Cap	0 0 0 0 4,582 4,582	0 0 0 0 2,291 2,291	0 0 0 0 0 0	0 0 0 0 0	0 0 0	PAED RW Cert RTL Begin Const End Const	07/01/18 06/30/19	05/24/17 06/11/18 03/12/19	10/01/20	_,	Schedule
	27	80	I-15/Railroad Canyon	In the city of Lake Elsinore in Riverside County. The project will	PAED	2,555	0	0	C		Baseline				31,378	
		3004U RIV 15	IC Project	lanes with dual left turn lanes to the southbound on-ramp, reconstruct the northbound ramps to a hook configuration to Grape Street, eliminate the existing northbound exit ramp and	PSE RW Sup Con Sup RW Cap Con Cap Total	3,952 0 0 3,788 <u>35,000</u> 45,295	0 0 0 0 15,000	0 0 0 0 0	0 0 0 0	0 0 0 0 0	PAED RW Cert RTL Begin Const End Const	08/25/17 10/25/19 10/25/19 02/28/20 12/31/21	11/08/19 11/08/19 05/18/20	08/01/23		Schedule
	28	08	Rt 18 West End		PAED	0	0	0	C	0	Baseline				0	
		3010U SBD 18	Widening- Phase 1 Apple Valley Rd Realignment	Valley Road. The project proposes to improve the vertical alignment and eliminate the offset in horizontal alignment of Apple Valley Road at the intersection with HIghway 18 while conforming to the ultimate width of Highway 18. Construction	PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 8,900 8,900	0 0 0 0 4,450 4,450	0 0 0 0 0 0	0 0 0 0	0	PAED RW Cert RTL Begin Const End Const	10/24/12 11/01/18 07/01/19 09/01/19 06/30/20	04/09/14 03/16/20 03/18/20	10/01/20 11/01/21		Schedule

EAC = Estimate at Completion
Approved = Last Commission action
CAP = Corrective Action Plan

3 to 6 months behind schedule.

east of the intersection. Sidewalk and curb improvements are

also included.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

	District	January 1 - June 30, 2020													
No	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Total Expended (\$1,000s)	LPP-C Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
29	10 3414 STA 99	State Route 99/ Fulkerth Road Interchange Improvements	In Stanislaus County at the interchange of State Route 99 and	ı	0 0 0 0 0 0 0 14,023 14,023	0 0 0 0 0 0 0 0 0 3,009	(\$1,5503) 0 0 0 0 5,366 5,366	0 0 0 0 2,951	0	Baseline PAED RW Cert RTL Begin Const End Const	03/01/18 04/04/18 07/01/18 12/01/19	05/07/14 07/24/18 07/25/18 11/07/18	09/01/20	11,295	Schedule
30	11 1333 SD	Citracado Parkway Transportation Connections Project	improving an additional .5 mile portion from West Valley	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 25,731 25,731	0 0 0 0 0 12,500 12,500	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 25,731 25,731	Baseline PAED RW Cert RTL Begin Const End Const	12/30/18 07/01/19 12/30/20	10/18/18 04/18/12 06/24/16	12/01/20 06/30/21 12/30/22	0	Schedule
31	12 2174 ORA	Orange County Signal Synchronization - Katella Ave/Villa Park Road/Santiago Canyon Project	In the County of Orange at the following locations: Katella Avenue/Villa Park Road/Santiago Canyon Road from I-605 to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 4,898 4,898	0 0 0 0 0 2,449 2,449	0 0 0 0 0 0 0	0 0 0 0 0 0 0		Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 11/12/18 04/08/19	02/28/21	4,689	
32	12 2184 ORA	Orange County Signal Synchronization - Garden Grove Boulevard from Valley View Street to	Valley View Street to Bristol. Improve, enhance, and signal synchronization at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 2,706 2,706	0 0 0 0 0 <u>1,353</u> 1,353	0 0 0 0 0 0	0 0 0 0 0 0	0	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18 02/11/19	12/31/20	2,481	
33	12 2185 ORA	Orange County Signal Synchronization - Los Alisos Boulevard - Aliso Viejo Parkway/Columbia to	Viejo Parkway/Columbia to Melinda Road/Santa Margarita	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 2 <u>2,234</u> 2,234	0 0 0 0 0 <u>1,117</u> 1,117	0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 2 <u>2,234</u> 2,234	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18 02/11/19	12/31/20	2,028	
34	12 2186 ORA	Orange County Signal Synchronization - Main Street from Taft Avenue to Culver Drive		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 3.852 3,852	0 0 0 0 0 1,926	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 3,852 3,852	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 11/12/18 04/08/19	01/31/21	3,610	

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.

6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.