	District	rict January 1 - June 30, 2020													
	PPNO				Approved	SCCP	Total	SCCP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1	03 1787A SAC	US 50 Multimodal Corridor Enhancement Project/Gold Line Light Rail Improvements	Downtown Folsom Station. This project will enhance the light rail capacity on the Gold Line. The project consists of the construction of track sidings to allow trains to pass in the	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,041 8,866 0 0 1,540 <u>20,653</u> 32,100	0 0 0 0 0 20,300 20,300	0 0 0 0 0 0 0	0 0 0 0 0 0	1,041 8,866 0 0 1,540 <u>20,653</u> 32,100	Baseline PAED RW Cert RTL Begin Const End Const	04/01/20 10/31/20 03/31/21 04/01/21 03/31/23		08/31/20 10/30/20 06/01/21 06/21/21 06/30/23	32,100	Schedule
2	03 1787B SAC	Accelerating Rail Modernization and Expansion in the Capital Regional - Purchase Light Rail Vehicle	In the City and County of Sacramento, City of Rancho Cordova, City of Folsom. SacRTs Accelerating Rail Modernization and Expansion in the Capital Region Project-purchase seven (7) new expansion and thirteen (13) new replacement low-floor light rail vehicles (LRVs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 117,902 117,902	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 117,902 117,902	Baseline PAED RW Cert RTL Begin Const End Const	02/22/19 03/27/20 02/12/26	02/22/19 03/27/20	02/12/26	117,902	
3	03 1787C SAC	Accelerating Rail Modernization and Expansion in the Capital Region - Station Improvements	In the City and County of Sacramento, City of Rancho Cordova, City of Folsom. SacRTs Accelerating Rail Modernization and Expansion in the Capital Region Project-Gold Line platform conversions to enable level boarding on new low floor LRVs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 1,864 0 0 0 9,030 10,894	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0	0 1,864 0 0 0 9,030 10,894	Baseline PAED RW Cert RTL Begin Const End Const	07/31/19 03/31/20 04/01/20 06/30/21	06/19/19	10/01/20 06/21/21 03/31/23	10,894	Schedule
4	03 1788 SAC	Franklin Boulevard Cycle Track Phase 1	In Sacramento County, construction of Class IV Bikeways parallel to I-5 on Franklin Boulevard from Big Horn Blvd in the City of Elk Grove to the Cosumnes River Light Rail Station at the intersection of Franklin Blvd and Cosumnes River Blvd in the City of Sacramento. The City of Sacramento project an additional 3700 feet in the City of Elk Grove ending at Big Horn Boulevard.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	16 35 0 0 0 200 251	0 0 0 0 0 0 <b>200</b> 200	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 7 0 0 200 207	Baseline PAED RW Cert RTL Begin Const End Const	07/13/18 01/31/19 03/15/19 05/15/19 09/01/19	10/17/18 07/13/18 04/22/19 04/23/19 12/03/19	08/05/20	200	Schedule
5	03 5854A SAC 005	Sac 5 Corridor Enhancement Project	In Sacramento, from 1.1 miles south of Elk Grove Blvd Overcrossing to Route 50 at American River Br (Br#24-68). Roadway rehabilitation, construct HOV lanes, and install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,765 16,970 3,300 33,070 2,157 289,690 354,952	0 0 1,280 0 13,520 14,800	5,592 18,484 1,496 7,654 689 <u>66,072</u> 99,987	0 0 279 0	2,830 28,154 0 <b>299,786</b>	Baseline PAED RW Cert RTL Begin Const End Const	06/27/13 12/26/17 03/26/18 10/22/18 12/15/22	05/31/19	12/15/22	299,785	Cost
6	03 6254 SAC 050	Sac 50 Design-Build	In Sacramento County on Route 50 from I-5 Junction to Watt Ave. Add high occupancy vehicle lane and pavement rehab.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	13,600 13,000 4,300 36,800 5,700 368,900 442,300	0 0 10,000 0 80,000 90,000	11,912 9,261 836 0 729 <u>571</u> 23,309	0 0 0 0	9,261 3,534 25,531 0	Baseline PAED RW Cert RTL Begin Const End Const	05/31/17 02/03/20 02/14/20 07/15/20 12/01/24	09/25/19 09/26/19 06/30/20	12/01/24	387,675	
7	04 0360Q SON 101	Marin Sonoma Narrows Segment C2 - HOV Lanes Gap Closure		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,455 2,500 14,000 6,570 <u>91,000</u> 121,525	0 0 <b>12,600</b> 0 <b>72,191</b> 84,791	0 170 1,530 2,682 6,256 <u>19,482</u> 30,120	0 2,682 0 15,486	6,768	Baseline PAED RW Cert RTL Begin Const End Const	10/29/09 12/30/18 12/30/18 08/21/19 08/21/22	10/29/09 12/31/18 12/31/18 09/17/19	08/22/22	90,750	Cost

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.
6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

	Dist	rict	January 1 - June 30, 2020													
N		nty ite Title		Location and Type of Work	Phase	Approved Budget (\$1,000s)	SCCP Budget (\$1,000s)	Total Expended (\$1,000s)	SCCP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
8	8 04 065 SC 10	BD Lane: L North	101 Managed es Project - hern Segment	and Belmont in San Mateo County, and Menlo Park and East Palo Alto in Santa Clara County, from Matadero Creek to just North of I-380. Construct Express Lanes, from Whipple Avenue to just North of I-380.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	21,000 38,477 1,000 29,000 4,500 <u>314,540</u> 408,517	0 0 <b>8,500</b> 0 <b>116,690</b> 125,190	14,335 19,591 121 813 1,017 <u>57,146</u> 93,023	0 0 293 0 <u>4,863</u> 5,156		Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 05/01/19 05/01/19 07/01/19 02/01/23	10/31/18 10/03/19 10/04/19 01/09/20	07/18/22	359,140	Cost
Ç	0 04 065 SM 10	3H Lane: ⁄I South	es Project -		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 7,000 0 67,810 74,810	0 0 <b>7,000</b> 0 <b>67,810</b> 74,810	0 0 0 6,295 0 <u>65,202</u> 71,497	0 0 6,295 0 <u>65,202</u> 71,497	0 0 6,998	Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 11/05/18 11/05/18 01/04/19 11/04/20	08/15/18 10/31/18 12/14/18 12/21/18 01/23/19	02/01/21	67,810	Schedule
1	0 04 065 SC 10	8J Lane: L Highv	101 Managed es Project - nway Planting lacement	Burlingame, San Mateo, Belmont, Menlo Park, Redwood City, Palo Alton, and East Palo Alto in both Santa Clara and San Mateo County on U.S.101, from 2 miles South of the Santa	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 500 0 4,305 4,805	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 4,305 4,305	Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 02/01/22 02/01/26	10/31/18	05/01/21 07/01/21 02/01/22 02/01/26	0	
1	1 04 065 SM	8K Lane: ⁄I Tollin		Burlingame, San Mateo, Belmont, Menlo Park, Redwood City, Palo Alto, and East Palo Alto in both Santa Clara and San Mateo County on US 101 from 2 miles South of the Santa Clara County line to 0.3 mile south of Grand Avenue Interchange. Develop, install and test the tolling system for the	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 45,000 45,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	10/31/18 05/01/19 05/01/20 02/01/20 10/01/22	02/01/20	10/01/22	0	
1	2 04 201 SC 10	5E Expre L Progr	ress Lanes gram - Phase 3	line and on SR 85 from SR 237 to the SR 85/US 101 interchange. The project will: 1. Convert existing single carpool lanes to express lanes at the following locations: a. US 101 from near SR 237 north to SR 85 (in Mountain View), b. SR 85 from SR 237 north to US 101 (in Mountain View) including the existing US 101/SR 85 carpool lane-to-carpool lane direct connector ramps, 2. Convert existing double carpool lanes to double express lanes on US 101 from SR 85	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 8,700 0 0 518 <u>47,100</u> 56,318	0 0 0 0 0 33,200 33,200	0 0 0 76 12,936 13,012	0 0 0 0 12,396 12,396		Baseline PAED RW Cert RTL Begin Const End Const	08/11/15 07/01/18 07/01/18 12/01/18 06/01/21	08/15/18 08/11/15 06/29/18 06/29/18 12/07/18	09/29/21	23,473	Scope Cost Schedule
1	3 05 289 SE	3 Coas		Summerland along North Padaro Lane on the coast side of Highway 101. Construct 0.2 miles of sidewalk to complete gap in California Coastal Trail between Highway 101 and Loon Point Beach Parking area where coastal access exists. Add coastal trail signage along North Padaro Lane and for vertical	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	60 220 0 0 140 3,270 3,690	0 0 0 0 0 3,270 3,270	0 0 0 0 0 0	0 0 0 0 0 0	220 0 0 140	Baseline PAED RW Cert RTL Begin Const End Const	03/01/19 03/31/20 07/31/20 04/01/21 03/31/22	10/17/18 07/10/19	09/01/20 03/31/21 04/01/21 03/31/22	0	Schedule


3 to 6 months behind schedule.

	District	rict January 1 - June 30, 2020													
NI.a	PPNO County	T:41a	Location and Time of Monte	Dhasa	Approved Budget	SCCP Budget	Total Expended	SCCP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
<b>No.</b> 14	05 2894 SB	Title Summerland Area Coastal Access Improvements	Summerland, on Via Real, Wallace Avenue and Finney Road	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	(\$1,000s) 300 680 0 520 8,320 9,820	(\$1,000s) 0 0 0 0 0 8,320 8,320	(\$1,000s) 0 0 0 0 0 0	(\$1,5005) 0 0 0 0 0 0	300 680 0 0 520	Baseline PAED RW Cert RTL Begin Const End Const	04/30/19 10/31/20 10/31/20 07/01/22 06/30/23	10/17/18 10/01/19	05/01/21 06/01/21 07/01/21 06/30/22	0	Schedule
15	05 2896 SB 101	Santa Claus Lane Class I Bikeway	In City of Carpinteria through Summerland between Carpinteria Avenue and Santa Claus Lane. Construct 0.6 miles Class I bikeway to close a gap in the California Coastal Trail (CCT).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 460 0 360 6,830 8,150	0 0 0 0 0 <u>6,830</u> 6,830	0 10 0 0 0 0 0	0 0 0 0 0 0 0	0 0 320	Baseline PAED RW Cert RTL Begin Const End Const	02/01/19 01/01/20 01/01/20 07/01/20 03/31/21	02/18/20	04/02/21 04/16/21 02/01/22 11/30/22	0	Cost Schedule
16	05 2897 SB	Santa Claus Lane Streetscape, Coastal Access Parking and Railroad Crossing	Santa Barbara) from Sandpoint Drive to South Padaro Lane to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 800 0 200 <u>7,040</u> 8,040	0 0 0 0 0 7,040 7,040	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 800 0 200 <u>7,040</u> 8,040	Baseline PAED RW Cert RTL Begin Const End Const	09/30/18 03/31/20 03/31/20 10/01/20 06/30/21	10/17/18 09/25/19	04/01/21 04/04/21 10/03/21 06/30/22	0	Schedule
17	05 2985 SB 101	Santa Monica Road and Via Real Intersection Improvements	At the intersection of Santa Monica Road, Via Real and the Santa Monica NB on and off ramp from Highway 101. Construct intersection improvements to address forecast operational deficiencies at this all-way stop intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	750 690 300 750 968 <u>2,860</u> 6,318	0 0 750 0 2,860 3,610	300 74 47 0 0 0 421	0 0 0 0 0 0 0	300 677 230 683 720 2,860 5,470	Baseline PAED RW Cert RTL Begin Const End Const	08/01/19 01/01/21 03/01/21 09/01/21 09/01/23	10/17/18 01/06/20	02/26/21 03/04/21 06/14/21 09/13/22	0	
18	05 7101D SB 101	South Coast 101 HOV-Padaro (Segment 4B)		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,725 14,395 1,010 29,990 10,900 139,310 198,330	0 0 12,250 0 49,560 61,810	2,800 7,613 291 0 6 0	0 0 0 0 0 0 0	_,	Baseline PAED RW Cert RTL Begin Const End Const	08/26/14 10/30/20 12/01/20 06/15/21 10/01/25	08/26/14	12/01/20 12/15/20 04/14/21 07/02/25	0	
19	05 7101E SBT 101	South Coast 101 HOV-Summerland (Segment 4C)	In Santa Barbara County, in and near Summerland from 0.2 miles north of Padaro Lane Overcrossing to San Ysidro Creek Bridge. Construct HOV Lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,380 7,280 520 17,720 3,930 <u>88,470</u> 120,300	0 0 7,940 0 34,060 42,000	2,570 1,918 0 0 0 4,488	0 0 0 0 0 0 0	3,032 0 14,011 0	Baseline PAED RW Cert RTL Begin Const End Const	08/26/14 02/03/20 03/03/20 09/10/20 10/30/24	08/26/14 06/24/20 06/24/20	10/05/20 06/18/24	108,761	
20	05 7101P SBT 101	Carpinteria to Santa Barbara Widening - Segment 4A	In Santa Barbara County In Carpenteria From 0.2 Mile South of Bailard Avenue Overcrossing to 0.7 Mile South of South Padaro Lane. Construct HOV lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	12,245 9,700 1,140 18,470 10,620 86,500 138,675	0 0 0 0 0 0 0	5,308 10,784 892 868 576 10,709 29,137	0 0 0 0 0 0	893 17,255 0	Baseline PAED RW Cert RTL Begin Const End Const	08/26/14 01/15/20 02/01/20 08/15/20 08/15/24	08/26/14 02/04/20 02/04/20 04/02/20	02/02/23	108,761	

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.
6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.

	District	January 1 - June 30, 2020													
	PPNO				Approved	SCCP	Total	SCCP			Approved	Actual	Current	Award	
No.	County Route	Title	Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Finish Date	Finish Date	Finish Date	Amount (\$1,000s)	CAPs
21	05 7101X SB	South Coast 101 HOV Lanes - Carpinteria (Segment 4A)	In Santa Barbara County, in Carpinteria from 0.2 miles south of Bailard Avenue to 0.5 miles south of S Padaro Lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 40 0 0 0 40	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 42 0 <u>0</u>	Baseline PAED RW Cert RTL Begin Const End Const			03/26/20	0	
22	05 7101Y SB	South Coast 101 HOV Lanes - Carpinteria (Segment 4A)		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 250 0 500 0 2,800 3,550	0 0 0 0 0 0 0	0 37 0 0 0 0 0 37	0 0 0 0 0 0	0 251 0 398 0 <u>0</u> 649	Baseline PAED RW Cert RTL Begin Const End Const		08/26/14	11/05/20 01/25/21 07/06/21 04/07/23	0	
23	07 5497 LA	Airport Metro Connector 96th Street Transit Station	add a stop to the Metro Green Line.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15,750 29,250 0 0 76,200 404,000 525,200	0 0 0 0 0 0 150,000 150,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	15,148 22,961 0 0 62,517 <u>424,574</u> 525,200	Baseline PAED RW Cert RTL Begin Const End Const	05/02/17 07/30/19 06/30/19 12/31/19 06/01/23	10/18/18 05/02/17 06/30/19	07/31/20 09/01/20 05/31/24	0	Cost Schedule
24	08 1230 SBD	Redlands Passenger Rail Project	Center, Tippecanoe Avenue Station, New York Street Station, Downtown Redlands Station, and the University Station. The rail service will run between San Bernardino Transit Center located at Rialto Avenue and E Street in downtown San	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	11,384 42,340 0 0 7,866 230,330 291,920	0 0 0 0 0 0 <b>65,000</b> 65,000	0 0 0 0 0 0	0 0 0 0 0 0	11,453 31,444 0 0 33,841 264,347 341,085	Baseline PAED RW Cert RTL Begin Const End Const	02/01/15 08/31/18 08/01/18 03/01/19 05/31/21	10/17/18 02/01/15 09/17/18 09/17/18 04/17/19	11/30/21	154,232	Cost Schedule
25	11 0615F SD 5	I-5 North Coast Corridor HOV Extension - Phase 1 - Encinitas HOV	In the cities of Encinitas and Carlsbad from Manchester Avenue to Palomar Airport Road. Construct one High Occupancy Vehicle (HOV) lane in each direction; construct multi-use facility at Manchester; construct bike paths and soundwalls (CMGC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 44,670 0 256,059 300,729	0 0 0 <b>32,000</b> 0 <b>163,000</b> 195,000	0 0 8,916 0 102,286 111,202	0 <u>64,728</u>	0 <u>256,038</u>	Begin Const	08/30/14 06/30/18 06/30/18 10/31/18 09/01/22	11/16/18	12/30/22	256,038	
26	11 0615G SD 5	I-5 North Coast Corridor HOV Extension - Phase 1 - Carlsbad HOV Package 1	Package 1- Construct one High Occupancy Vehicle (HOV) lane in each direction (CMGC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 4,162 0 <u>20,407</u> 24,569	0 0 0 0 0 0 0	0 5,395 172 0 8 <u>0</u> 5,575	0 0 0	289	Baseline PAED RW Cert RTL Begin Const End Const	08/30/14 02/28/20 05/22/20 09/01/20 12/01/23	10/23/13 12/20/19 05/26/20	11/06/20 12/01/23	0	Cost Benefits
27	11 0615H SD 5	I-5 North Coast Corridor HOV Extension - Phase 1 - Carlsbad HOV Package 2	Package 2- Construct one High Occupancy Vehicle (HOV) lane in each direction; soundwalls (CMGC).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 8,414 0 <u>38,330</u> 46,744	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	08/30/14 02/28/20 05/22/20 07/01/21 12/01/23			0	Benefits

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan



	District	January 1 - June 30, 2020													
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SCCP Budget (\$1,000s)	Total Expended (\$1,000s)	SCCP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
28	11 0615I SD 5	I-5 North Coast Corridor HOV Extension, Phase 1, Carlsbad Seg, Package 3 (CMGC)	In the city of Carlsbad from Palomar Airport Road to SR-78. Package 3- Construct community enhancements; Plant Establishment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 7,031 0 32,032 39,063	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	08/30/14 02/28/20 05/22/20 07/01/22 12/01/23			0	Benefits
29	12 1301 ORA	Route 53/553 Bus Stop Improvements	In the cities of Anaheim,Orange, Santa Ana and Irvine in Orange County. The project will install real-time display and Bravo! signage at up to 23 bus stops and up to three new sheltes along the Bravo! Main Street Rapid Bus and OC Bus Route 53/53X corridor.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 344 344	0 0 0 0 0 344 344	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	05/30/21 12/15/21 12/15/22	06/24/20		0	
30	12 1302 ORA	Orange County Central Corridor-Santa Clara Bicycle and Pedestrian Improvements	In the City of Santa Ana on East Santa Clara Avenue between Lincoln Avenue and Pasadena Street. The project will construct a new sidewalk, a new intersection pedestrian crossing (at Wright Street) and a bike way facility on East Santa Clara Avenue between Lincoln Avenue and Pasadena Street (approximately 1.3 miles).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 3,669 3,669	0 0 0 0 0 3,243 3,243	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	08/15/20 04/15/21 12/15/21 12/15/24	06/24/20		0	
31	12 2156 ORA	Central Orange County Corridor - Bravo! Main Street Rapid Bus	In Orange County, Anaheim Regional Transportation intermodal Center to South Coast Metro Park and Ride. Purchase five (5) heavy duty zero-emission battery electric buses.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 5,414 5,414	0 0 0 0 0 <u>4,331</u> 4,331	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0	Baseline PAED RW Cert RTL Begin Const End Const			10/31/20 05/31/22	0	
32	12 2175 ORA	Central Orange County Corridor - Traffic Light Synchronization - Warner Avenue	In the cities of Fountain Valley, Huntington Beach and Santa Ana from Pullman Street to Pacific Coast Highway. Signal Synchronization and required communications Infrastructure for 42 Signals - 14.4 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 5.115 5,115	0 0 0 0 0 4,092 4,092	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 5 <u>5,115</u>	Baseline PAED RW Cert RTL Begin Const End Const	08/01/19 06/30/20 07/01/20 07/01/23	06/24/20 01/24/20 05/11/20	09/14/20 09/13/23	0	
33	12 2176 ORA	Central Orange County Corridor - Traffic Light Synchronization - MacArthur Boulevard	In the cities of Fountain Valley, Huntington Beach and Santa Ana from east of Beach Boulevard to Route 55. Signal Synchronization and required communications Infrastructure for 26 signals - 8.2 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 3,689 3,689	0 0 0 0 0 0 2,951 2,951	0 0 0 0 0 0 0	0 0 0 0 0 0	0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	08/01/19 06/30/20 07/01/20 07/01/23	06/24/20 01/24/20 03/23/20	08/10/20 08/09/23	0	
34	12 2177 ORA	Central Orange County Corridor - Traffic Light Synchronization - Edinger Avenue	In Fountain Valley, Huntington Beach, Santa Ana and Westminster from Bolsa Chica Street to Auto Mall. Signal Synchronization and required communications Infrastructure for 41 signals - 12.2 miles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 6,196 6,196	0 0 0 0 0 <del>4,957</del> 4,957	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 6,196 6,196	Baseline PAED RW Cert RTL Begin Const End Const		01/24/20 01/27/20	12/01/20 11/30/23	0	

EAC = Estimate at Completion Approved = Last Commission action CAP = Corrective Action Plan 3 to 6 months behind schedule.
6+ months behind schedule <u>or</u> delayed beyond fiscal year <u>or</u> EAC over budget.