

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 1
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-15.9/64.6 06-0C4704		IN FRESNO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	PENHALL COMPANY 13750 CATALINA STREET SAN LEANDRO CA 94577 (510)357-8810	LARRY ALLRED 505 N STREET (559) 445-5004	\$127,330 \$114,284 \$114,284	04/25/07 05/11/07 07/24/07	43% 82%
HM3	WPCP						
06-FRE-5-20.0/38 06-0E9904		IN FRESNO COUNTY NEAR COALINGA FROM 1.6 KM SOUTH OF TUOLUMNE AVENUE OVERCROSSING TO 0.3 KM NORTH OF DERRICK AVENUE OVERCROSSING ASPHALT CONCRETE PAVEMENT OVERLAY	GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077	HADDADIN, HAIDAR 505 N STREET (559) 445-6720	\$2,349,545 \$440,286 \$440,286	09/29/06 10/10/06 08/03/07	25% 19%
HM1A	WPCP						
06-FRE-5-29.9/33.2 06-0F2304		IN FRESNO COUNTY ABOUT 37 KM SOUTH OF MENDOTA FROM ROUTE 33 AND 5 SEPARATION TO 0.6 KM SOUTH OF ARROYO HONDO ROAD UNDERCROSSING INSTALL MEDIAN BARRIER	M. BUMGARNER INC. 1175 GREENVILLE ROAD LIVERMORE, CA 94550	HADDADIN, HAIDAR 505 N STREET (559) 445-6720	\$748,000 \$741,132 \$0	04/13/07 04/24/07 06/08/07	100% 100%
HB1	WPCP						
06-FRE-5-44.9/0 06-0A8404		IN FRESNO COUNTY NEAR MENDOTA AT TUMEY GULCH BRIDGE ROADWAY RECONSTRUCTION	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA, CA 94510	ABOUZEDAN, RAAID 505 N STREET (559) 445-6322	\$505,470 \$0 \$0	04/20/07 05/04/07 07/02/07	0% 0%
HA22	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --()		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%
HA22	SWPPP						OVER RUN
06-FRE-33-69.2/70.8 06-0F4504		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS SLURRY SEAL	VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 WEST SACRAMENTO, CA 95798	ABOUZEDAN, RAAID 505 N STREET (559) 445-6322	\$817,941 \$0 \$0	05/14/07 05/25/07	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 2
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677	SAMIMI, MOHAMMAD 505 N STREET (559) 445-6727	\$3,412,701 \$720,636 \$198,657	01/17/07 02/09/07 08/07/09	22% 21%
HA25	SWPPP						
06-FRE-41-22.5/33.4 06-0E1504		IN FRESNO COUNTY IN FRESNO FROM SOUTH FRESNO VIADUCT TO MADERA COUNTY LINE GRIND PORTLAND CEMENT PAVEMENT	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA, CA 94510	ABOUZEDAN, RAAID 505 N STREET (559) 445-6322	\$1,941,482 \$0 \$0	05/07/07 05/25/07	0% 0%
HM1B	WPCP						
06-FRE-41-30.4/31.8 06-419614		IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE	SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539	MENGONI, MARK 505 N STREET (559) 445-5595	\$5,230,266 \$157,896 \$156,021	04/23/07 05/10/07 06/25/07	6% 3%
	SWPPP						
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13		IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559) 445-6308	\$59,308,164 \$42,864,846 \$4,329,825	11/23/05 12/13/05 10/12/07	93% 72%
	SWPPP						
06-FRE-99-11.8/24.4 06-0C4104		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM ADAMS AVENUE OVERCORSSING TO CLINTON AVENUE OVERCROSSING SEAL DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577 (510)357-8810		\$265,123 \$0 \$0	05/25/07 06/27/07	0% 0%
HM3	WPCP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$472,025 \$424,422 \$0	01/31/05 02/14/05 09/15/09	32% 89%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 3
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)E --()		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$1,511,912 \$1,455,019 \$0	05/21/01 06/05/01 05/21/07 05/21/07	100% 100% COMPLETED
HA25	SWPPP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$910,705 \$883,949 \$0	06/17/03 06/27/03 02/23/07	100% 100%
HB32	SWPPP						
06-FRE-145-35.2/41.2 06-0F4204		IN FRESNO COUNTY AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	LEES PAVING INC 1212 N PLAZA DRIVE VISALIA CA 93291 (559)651-1337		\$1,798,620 \$0 \$0	04/30/07 05/16/07	0% 0%
HM1	WPCP						
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET (559) 445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559) 445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344 STP- -() --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET (559) 445-5004	\$1,745,978 \$1,126,316 \$18,500	10/27/06 11/20/06 05/03/10	0% 0%
HE14	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 4
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 505 N STREET (559) 445-6727	\$3,753,662 \$2,015,364 \$40,784	11/22/06 12/19/06 03/24/11	38% 54%
HE14	SWPPP						
06-FRE-5718-/0 06-481304		IN FRESNO COUNTY NEAR HUNTINGTON LAKE AT THE HUNTINGTON LAKE MAINTENANCE STATION REPLACE SAND STORAGE	WOODHAMS CONSTRUCTION 3097 WILLOW AVE STE 23 CLOVIS CA 93612	MARK MENGONI 505 N STREEET (559) 445-5595	\$702,156 \$109,775 \$41,687	03/26/07 04/16/07 08/16/07	44% 16%
HA12							
06-KER-0-/0 06-0C4804		IN KERN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC. P.O. BOX 1355 FRENCH CAMP, CA 95231	HISHAM ALNATOUR P.O. BOX 81197 (661) 859-2428	\$363,755 \$0 \$0	05/11/07 06/04/07 10/15/07	0% 0%
HM3	WPCP						
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388-5127	BURFORD, JIM POBX 2548 (661) 824-0260	\$47,367,413 \$38,541,947 \$2,376,096	01/24/06 02/02/06 12/11/07	71% 78%
HE13 HE13	SWPPP						
06-KER-14-17.9/T22 06-0F5004		IN KERN COUNTY NEAR ROSAMOND AND MONOLITH AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$470,890 \$0 \$0	05/14/07 06/14/07	0% 0%
HM1	WPCP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE (559) 386-4971	\$32,139,167 \$11,507,348 \$167,000	10/04/06 10/19/06 07/30/08	25% 36%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 5
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-46-30.5/0 06-0A0604		IN KERN COUNTY IN LOST HILLS AT HILLS AND WOODWARD STREETS INSTALL SIGNALS	LOST GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$462,254 \$439,556 \$0	09/25/06 10/03/06 07/31/07	96% 93%
HB1	WPCP						SUSPENDED
06-KER-58-52.5/53.6 06-0F3804		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM EAST OF ROUTE 58 AND 99 SEPARATION TO 0.1 KM EAST OF SOUTH CHESTER AVENUE OVERCROSSING WIDEN FREEWAY LANE AND SHOULDER	GRANITE CONSTRUCTION COMPANY P.O. BOX 5127 BAKERSFIELD, CA 93388	HISHAM ALNATOUR P.O. BOX 81197 (661) 859-2428	\$1,788,967 \$1,779,134 \$418,107	01/23/07 02/08/07 06/28/07 06/28/07	100% 94%
HB4N	SWPPP						OVER RUN
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0971	\$647,807 \$0 \$0	05/29/07 06/14/07	0% 0%
HB1	WPCP						
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$985,942 \$899,246 \$6,991	07/20/06 08/07/06 05/29/10	0% 0%
	SWPPP						PLANT EST SATIS
06-KER-58-67.0/77.3 06-463604 ACNH-P058-(101)E --()		IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 18851 JAMES RD. BAKERSFIELD, CA 93308	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$9,400,825 \$8,734,335 \$1,453,233	06/23/06 07/12/06 08/31/07	88% 92%
HA22	SWPPP						
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$697,498 \$720,115 \$0	05/23/05 06/06/05 10/05/05	100% 100%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 6
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-.7/2.7 06-0A8804 ACST-P099-(508)E G P0-99 5-(8E) --() HB1	SWPPP	IN KERN COUNTY NEAR METTLER FROM ROUTE 99 AND 5 SEPARATION TO ROUTE 99 AND 166 SEPARATION CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680	HISHAM ALNATOUR 1824 NORRIS RD. (661) 859-2428	\$1,663,658 \$1,686,540 \$311,215	12/19/06 01/09/07 06/28/07 06/28/07	93% 96%
06-KER-99-2.7/13.4 06-0A8604		IN KERN COUNTY NEAR WHEELER RIDGE FROM ROUTE 166 AND 99 SEPARATION TO BEAR MOUNTAIN BOULEVARD OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$5,256,316 \$5,141,356 \$0	05/10/06 05/23/06 01/12/07	100% 100%
HB1	SWPPP						
06-KER-99-2.7/57.5 06-492504		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBER SIGNS	CORAL CONSTRUCTION COMPANY P.O. BOX 347 WILSONVILLE, OR 97070	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$348,550 \$98,210 \$98,210	11/16/06 12/05/06 08/23/07	25% 28%
HB4N	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$2,721,739 \$1,669,132 \$235,040	08/04/06 08/22/06 12/01/09	53% 61%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661) 588-4548	\$2,442,467 \$2,275,684 \$0	04/06/05 04/14/05 02/10/07	100% 100%
HM1A	WPCP						OVER RUN
06-KER-99-57.1/0 06-0C4004		IN KINGS, TULARE AND KERN COUNTIES AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST. SAN LEANDRO, CA 94577	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$208,354 \$0 \$0	04/26/07 05/11/07 08/21/07	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 7
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-119-18.1/0 06-0A6604		IN KERN COUNTY ABOUT 12 KM WEST OF OLD RIVER AT ROUTE 119 AND 43 INSTALL SIGNALS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$488,949 \$433,484 \$0	08/24/06 08/31/06 07/31/07	84% 77%
HB1	WPCP						
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057)E P1-78 0-(7E) --()		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$571,115 \$592,395 \$0	02/25/05 03/07/05 04/21/06	100% 100%
HB1	SWPPP						PLANT EST SATIS
06-KER-184-.1/.8 06-0F7504		IN KERN COUNTY AT WEEDPATCH AND LAMONT FROM 0.1 MILE NORTH OF ROUTE 223 TO DUNSMERE STREET RESURFACE ROADWAY	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	HISHAM ALNATOUR P.O. BOX 81197 (661) 859-2428	\$756,885 \$0 \$0	05/21/07 06/14/07	0% 0%
HA22	WPCP						
06-KIN-33-12.5/17.1 06-0F4304		IN KINGS AND KERN COUNTIES IN AND NEAR AVENAL AND MARICOPA AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE CT. FRESNO, CA 93706	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$1,370,710 \$1,197,223 \$1,093,261	09/25/06 10/02/06 07/12/07	63% 87%
HM1	WPCP						
06-KIN-33-/7.8 06-430504 ACST-S033-(065)E S0-33 0-(5E) --()		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 41 WIDEN AND RESURFACE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559)898-5500		\$5,658,384 \$0 \$0	05/30/07 06/19/07	0% 0%
HA22	SWPPP						
06-KIN-41-19.8/28.4 06-0F4604		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS CHIP SEAL	GRAHAM CONTRACTORS INC. P.O. BOX 26770 SAN JOSE, CA 95159	OSCAR SHERRILL 505 N STREET (559) 445-6726	\$975,790 \$748,747 \$748,747	05/07/07 05/16/07 06/21/07 06/25/07	60% 77%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 8
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 W. JAXON BAKER KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. (559) 651-8315	\$915,989 \$815,679 \$0	07/13/06 07/24/06 03/29/07	100% 100%
HB1	WPCP						SUSPENDED
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$439,067 \$425,719 \$0	06/30/03 07/11/03 12/12/05	100% 100%
HB32	WPCP						
06-KIN-41-44.1/48 06-0C6604		IN KINGS COUNTY NEAR LEMOORE FROM GRANGEVILLE BOULEVARD TO 0.4 KM SOUTH OF EXCELSIOR AVENUE GRIND EXISTING CONCRETE PAVEMENT	HARBER COMPANIES INC 1880 E RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957		\$398,563 \$0 \$0	05/14/07 06/18/07	0% 0%
HM1	WPCP						
06-KIN-43-22.3/22.7 06-474804 ACST-P043-(035)E G P0-43 0-(5E) --()		IN KINGS COUNTY NEAR HANFORD FROM 0.3 KM SOUTH OF FLINT AVENUE TO 0.3 KM NORTH OF FLINT AVENUE LEFT TURN LANE AND INSTALL SIGNAL	GRANITE CONSTRUCTION CO. 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 WEST ROOSEVELT AVENUE (559) 651-8315	\$922,264 \$164,938 \$107,214	12/19/06 01/10/07 09/17/07	33% 18%
HB1	SWPPP						
06-KIN-198-10.6/14.7 06-0A8904 ACST-P198-(049)E G P1-98 0-(9E) --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 18TH AVENUE OVERCROSSING TO 14TH AVENUE UNDERCROSSING CONSTRUCT MEDIAN BARRIER	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. (559) 651-8315	\$2,488,336 \$2,367,138 \$0	09/25/06 10/02/06 06/04/07	100% 100%
HB1	SWPPP						
06-KIN-198-17.9/28.3 06-0C6704		IN KINGS COUNTY IN AND NEAR HANFORD FROM ELEVENTH AVENUE UNDERCROSSING TO P O BOX 50085 TULARE COUNTY LINE CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$772,277 \$0 \$0	05/07/07 06/07/07	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 9
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-41-17.6/18.3 06-0A3804		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.6 KM SOUTH OF ROAD 200 TO 0.6 KM	W. JAXON BAKER 35579 AVENUE 12	SHERRILL, OSCAR	\$2,001,732 \$1,950,073	02/08/07 02/23/07	94% 96%
ACST-P041-(104)E P0-41 1-(4EC)M 5941- 047-() HB1	SWPPP	NORTH OF ROAD 200 INSTALL SIGNALS AND TURN LANES	(530)241-1086	(559) 445-6726	\$230,118	06/25/07	
06-MAD-41-26.7/0 06-0G2904		IN MADERA COUNTY NEAR OAKHURST AT VARIOUS LOCATIONS INSTALL CURED IN PLACE PIPE LINER	INSITUFORM TECHNOLOGIES INC P O BOX 1026 CHESTERFIELD MO 63006 (636)530-8000		\$308,362 \$0 \$0	05/07/07 05/18/07	0% 0%
	WPCP						
06-MAD-99-7.5/9.6 06-0F4704		IN MADERA COUNTY IN AND NEAR MADERA AT VARIOUS LOCATIONS RUBBERIZED BONDED WEARING COURSE	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$2,662,560 \$0 \$0	04/27/07 05/15/07	0% 0%
HM1	WPCP						
06-MAD-99-9.1/9.8 06-407204		IN MADERA COUNTY IN MADERA FROM 1.0 KM SOUTH OF SOUTH MADERA OVERCROSSING TO 0.8 KM SOUTH OF	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENGONI, MARK 505 N STREET (559) 445-5595	\$6,163,715 \$4,736,171 \$754,003	10/03/06 10/11/06 07/25/07	85% 77%
NH- --()		ROUTE 99 AND 145 SEPARATION MODIFY INTERCHANGE					
HB4C	SWPPP						
06-MAD-99-12.8/0 06-0C5104		IN MADERA COUNTY NEAR MADERA AT AVENUE 16 REALIGN INTERSECTION	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	HADDADIN, HAIDAR 505 N STREET (559) 445-6720	\$569,699 \$187,810 \$90,059	04/09/07 05/07/07 07/22/08	50% 33%
HB4N	WPCP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	GORDON, LAURA PO BOX 878 (559) 665-9079	\$47,493,670 \$10,960,107 \$2,057,531	10/23/06 11/09/06 04/16/09	18% 23%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 10
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-65-15.0/20 06-0F4404		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF HENDERSON AVENUE SLURRY SEAL	VALLEY SLURRY SEAL CO PO BOX 981330 WEST SACRAMENTO CA 95798	DAVID ONTIVEROS 8530 W ROOSEVELT AVE (559) 651-8321	\$391,233 \$0 \$0	05/11/07 05/25/07	0% 0%
HM1	WPCP						
06-TUL-65-28.3/29.8 06-0F4104		IN TULARE COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	DAVID ONTIVEROS 8530 W ROOSEVELT AVE (559) 651-8321	\$1,233,146 \$1,233,460 \$978,928	11/13/06 12/01/06 06/25/07	90% 95%
HM1	WPCP						
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLAY 805 S. LEXINGTON ST. (661) 720-0971	\$560,426 \$493,238 \$2,707	11/15/05 12/02/05 05/20/09	44% 88%
HB32	SWPPP						
06-TUL-99-17.8/0 06-484404 OTS-000C-(283) --()		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	TDS ENGINEERING 2899 AGOURA ROAD, STE 171 WEST LAKE VILLAGE, CA 91361	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$434,475 \$0 \$0	06/23/06 07/05/06	0% 0%
HB4N	WPCP						
06-TUL-99-25.3/26.3 06-490204		IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING REMOVE BRIDGE AND OFF RAMP	FCI 1650 DOCKERY AVENUE SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$2,795,525 \$3,026,190 \$4,317	03/10/06 03/24/06 10/23/07	0% 0%
HA21	SWPPP						PLANT EST SATIS
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8316	\$2,142,872 \$1,862,028 \$13,193	01/19/06 01/26/06 03/30/09	37% 86%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 11
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691		\$256,099 \$0 \$0	05/16/07 06/04/07	0% 0%
HB4N	WPCP						
06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --()		IN TULARE COUNTY IN AND NEAR VISALIA W FROM 0.2 KM NORTH TO TAGUS AVENUE PO BOX 994248 OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$9,305,686 \$0 \$0	05/16/07 05/25/07	0% 0%
HA22	SWPPP						
06-TUL-99-/25 06-0F5104		IN TULARE COUNTY NEAR DELANO FROM COUNTY LINE ROAD OVERCROSSING TO ELK BAYOU BRIDGE PAVEMENT STRIPING AND MARKING	SUDHAKAR COMPANY INTERNATIONAL 1450 N FITZGERALD AVE RIALTO CA 92376 (909)879-2933		\$246,450 \$0 \$0	05/10/07 06/11/07	0% 0%
HM4	WPCP						
06-TUL-137-15.0/15.9 06-3937U4		IN TULARE COUNTY IN TULARE AT SOUTH E STREET AND AT 0 STREET MODIFY SIGNALS	LEE'S PAVING 1212 N. PLAZA DRIVE VISALIA CA 93291	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$1,017,209 \$963,626 \$21,894	06/27/06 07/12/06 06/20/07	94% 94%
HB4N	WPCP						COMPLETED
06-TUL-198-10.2/0 06-476404 ACST-P198-(045)E P1-98 0-(5E) --()		IN TULARE COUNTY IN VISALIA AT ROUTE 198 WESTBOUND COURT STREET OFF RAMP RAMP WIDENING AND INSTALL SIGNALS	LEE'S PAVING 1212 NORTH PLAZA DRIVE (559)651-1337	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$1,002,421 \$639,162 \$169,608	12/14/06 01/05/07 07/11/07	78% 65%
HB4N	WPCP						
06-TUL-198-15.1/21.5 06-0C6004		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC PO BOX 4770 MODESTO CA 95352	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$1,163,633 \$1,091,393 \$0	10/31/05 11/14/05 06/12/07 06/12/07	100% 100%
HM1	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 12
06/29/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-245-1.3/1.5 06-468504		IN TULARE COUNTY NEAR WOODLAKE AT YOKOHL CREEK BRIDGE CONSTRUCT DOWNSTREAM CHECK DAM	RISING SUN PO BOX 215 EXETER CA 93221	SHELLEY MAGGARD 8530 W ROOSEVELT AVE (559) 651-8319	\$153,221 \$0 \$0	04/17/07 04/25/07	0% 0%
HM3H	WPCP						

Totals:	Authorized Final Amt:	<u>\$294,214,212</u>	Completed to Date:	<u>\$164,428,767</u>	Work This Month:	<u>\$16,677,514</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-15.9/64.6	06-0C4704	1
06-FRE-5-20.0/38	06-0E9904	1
06-FRE-5-29.9/33.2	06-0F2304	1
06-FRE-5-44.9/0	06-0A8404	1
06-FRE-33-69.2/70.8	06-0F4504	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-22.5/25.6	06-431804	2
06-FRE-41-22.5/33.4	06-0E1504	2
06-FRE-41-30.4/31.8	06-419614	2
06-FRE-99-11.8/24.4	06-0C4104	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-24.2/26.7	06-453204	3
06-FRE-99-.7/7.4	06-350704	3
06-FRE-145-35.2/41.2	06-0F4204	3
06-FRE-168-29.3/0	06-0F8804	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	4
06-FRE-5718-/0	06-481304	4
06-KER-0-/0	06-0C4804	4
06-KER-14-16.2/26.6	06-408404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-14-17.9/T22	06-0F5004	4
06-KER-41-/5	06-3829U4	4
06-KER-46-30.5/0	06-0A0604	5
06-KER-58-52.5/53.6	06-0F3804	5
06-KER-58-67.0/77.3	06-463604	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-58-55.2/0	06-0E6004	5
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-99-2.7/57.5	06-492504	6
06-KER-99-2.7/13.4	06-0A8604	6
06-KER-99-24.7/27.1	06-451604	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-99-57.1/0	06-0C4004	6
06-KER-99-.7/2.7	06-0A8804	6
06-KER-119-18.1/0	06-0A6604	7
06-KER-178-4.5/4.6	06-388804	7
06-KER-184-.1/.8	06-0F7504	7
06-KIN-33-12.5/17.1	06-0F4304	7
06-KIN-33-/7.8	06-430504	7
06-KIN-41-19.8/28.4	06-0F4604	7
06-KIN-41-36.7/0	06-479204	8
06-KIN-41-39.8/42.1	06-467904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-41-44.1/48	06-0C6604	8
06-KIN-43-22.3/22.7	06-474804	8
06-KIN-198-10.6/14.7	06-0A8904	8
06-KIN-198-17.9/28.3	06-0C6704	8
06-MAD-41-17.6/18.3	06-0A3804	9
06-MAD-41-26.7/0	06-0G2904	9
06-MAD-99-9.1/9.8	06-407204	9
06-MAD-99-12.8/0	06-0C5104	9
06-MAD-99-19.6/22.6	06-293304	9
06-MAD-99-7.5/9.6	06-0F4704	9
06-TUL-65-15.0/20	06-0F4404	10
06-TUL-65-28.3/29.8	06-0F4104	10
06-TUL-99-12.1/13.1	06-479004	10
06-TUL-99-17.8/0	06-484404	10
06-TUL-99-25.3/26.3	06-490204	10
06-TUL-99-28.3/29.9	06-431604	10
06-TUL-99-30.1/31	06-388214	11
06-TUL-99-34.0/42	06-459404	11
06-TUL-99-/25	06-0F5104	11
06-TUL-137-15.0/15.9	06-3937U4	11
06-TUL-198-10.2/0	06-476404	11
06-TUL-198-15.1/21.5	06-0C6004	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-TUL-245-1.3/1.5	06-468504	12

Statement of Ongoing Contracts - Federal Aid

District 06			
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$126,106,781	\$73,549,516
-S-	FEDERAL AID (SECONDARY)	\$23,962,717	\$16,242,514
-SH-	STATE HIGHWAY	\$143,710,239	\$74,636,737
		\$434,475	\$0
District Total:		<u>\$294,214,212</u>	<u>\$164,428,767</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$3,692,754
Work completed this Period:	\$3,692,754