

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 1
09/06/07

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-136-3.3/10.5 09-312104		IN INYO COUNTY NEAR KELLER AT VARIOUS LOCATIONS REPLACE CULVERTS	CIMMARON INC 10424 CIMARRON TRAIL OAKDALE, CA 95361	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 935154 (760)872-0781	\$426,411 \$352,884 \$220,825	05/14/07 06/04/07 11/09/07	32% 84%
HA22	WPCP						
09-INY-395-44.9/54.7 09-333004 ACNH-P395-(217)E --()		IN INYO COUNTY NEAR LONE PINE AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	GRANITE CONSTRUCTION PM: WALT WEISHAAR PO BOX 848 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$5,084,702 \$2,016,170 \$1,992,828	05/31/07 06/20/07 10/11/07	46% 39%
HA22	WPCP						
09-INY-395-57.4/57.5 09-326604		IN INYO COUNTY IN LONE PINE AT WEST INYO STREET DRAINAGE IMPROVEMENTS	MAVERICK ASPHALT AND CONSTRUCTION C/O WILL MCDONALD PO BOX 13490	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$287,855 \$106,733 \$106,733	06/26/07 07/20/07 10/02/07	28% 37%
HA42	WPCP		BAKERSFIELD, CA 93389				
09-INY-395-90.9/99.2 09-317704		IN INYO AND MONO COUNTIES AT LOCATIONS RESURFACE ROADWAY	VARIOUS GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$7,091,407 \$213,281 \$210,406	05/22/07 06/06/07 11/15/07	21% 3%
HM1	WPCP						
09-INY-395-115.0/129.5 09-301704		IN INYO COUNTY IN AND NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION INC PO BOX 50760 SPARKS NV 89435	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,421,355 \$5,216,355 \$1,189,715	09/12/06 09/21/06 09/11/07	74% 95%
HA22	WPCP						
09-MNO-108-/15 09-307004		IN MONO COUNTY NEAR SONORA JUNCTION AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS	CIMARRON, INC. 10424 CIMARRON TRAIL OAKDALE, CA 95361	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$557,505 \$281,290 \$0	09/05/06 09/15/06 09/28/07	47% 49%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 2
09/06/07

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-395-76.9/78.8 09-321904		IN MONO COUNTY NEAR BRIDGEPORT FROM THE RICKEY DITCH OVERFLOW BRIDGE TO 0.4 KM SOUTH OF THE DRESSLER CREEK BRIDGE SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$649,889 \$648,770 \$0	05/23/07 06/06/07 08/14/07 08/14/07	100% 100% COMPLETED
HB1	SWPPP						
09-MNO-5712-/0 09-307904		IN MONO COUNTY NEAR TOMS PLACE AT THE MCGEE CREEK MAINTENANCE STATION CONSTRUCT MECHANICS FACILITY	DENBOER ENGINEERING AND CONSTR 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,102,500 \$450,867 \$197,460	05/23/07 06/07/07 12/27/07	30% 41%

HA11

Totals:	Authorized Final Amt:	<u>\$20,621,624</u>	Completed to Date:	<u>\$9,286,351</u>	Work This Month:	<u>\$3,917,967</u>
----------------	------------------------------	---------------------	---------------------------	--------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-3.3/10.5	09-312104	1
09-INY-395-44.9/54.7	09-333004	1
09-INY-395-57.4/57.5	09-326604	1
09-INY-395-90.9/99.2	09-317704	1
09-INY-395-115.0/129.5	09-301704	1
09-MNO-108-/15	09-307004	1
09-MNO-395-76.9/78.8	09-321904	2
09-MNO-5712-/0	09-307904	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,084,702	\$2,016,170
-SH-	STATE HIGHWAY	\$15,536,922	\$7,270,181
District Total:		\$20,621,624	\$9,286,351

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$649,889

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	\$ 649 , 889