

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 1
11/01/07

| District 09 | | | | | | | | |
|--|------------------|---|--|---|---|--|----------------------|-----------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message | |
| 09-INY-136-3.3/10.5 09-312104 | | IN INYO COUNTY NEAR KELLER AT VARIOUS LOCATIONS REPLACE CULVERTS | CIMMARON INC 10424 CIMARRON TRAIL OAKDALE, CA 95361 | KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 935154 (760)872-0781 | \$426,411 \$360,474 \$1,303 | 05/14/07 06/04/07 11/08/07 10/26/07 | 84% 86% | |
| HA22 | WPCP | | | | | | | |
| 09-INY-395-44.9/54.7 09-333004 ACNH-P395-(217)E --() | | IN INYO COUNTY NEAR LONE PINE AT VARIOUS LOCATIONS PAVEMENT REHABILITATION | GRANITE CONSTRUCTION PM: WALT WEISHAAR PO BOX 848 MOJAVE, CA 93502 | KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781 | \$5,154,986 \$5,184,166 \$0 | 05/31/07 06/20/07 10/19/07 10/24/07 | 100% 99% | |
| HA22 | WPCP | | | | | | | |
| 09-INY-395-57.4/57.5 09-326604 | | IN INYO COUNTY IN LONE PINE AT WEST INYO STREET DRAINAGE IMPROVEMENTS | MAVERICK ASPHALT AND CONSTRUCTION C/O WILL MCDONALD PO BOX 13490 | KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781 | \$291,891 \$279,733 \$0 | 06/26/07 07/20/07 10/02/07 10/04/07 | 100% 100% | COMPLETED |
| HA42 | WPCP | | BAKERSFIELD, CA 93389 | | | | | |
| 09-INY-395-75.3/77.9 09-337304 | | IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK ON ROUTE 190 AND NEAR INDEPENDENCE ON ROUTE 395 PLACE ASPHALTIC EMULSION CHIP SEAL | WINDSOR FUEL COMPANY PO BOX 38 WINDSOR, CA 95492 | DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794 | \$541,761 \$0 \$0 | 09/11/07 10/15/07 06/01/08 | 0% 0% | SUSPENDED |
| HM1 | WPCP | | | | | | | |
| 09-INY-395-77.3/91.6 09-214614 | | IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360 | | \$28,312,332 \$0 \$0 | 08/23/07 09/18/07 | 0% 0% | |
| HE13 | SWPPP | | | | | | | |
| 09-INY-395-90.9/99.2 09-317704 | | IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS RESURFACE ROADWAY | GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388 | CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794 | \$7,039,211 \$2,758,844 \$1,485,093 | 05/22/07 06/06/07 11/19/07 | 73% 39% | |
| HM1 | WPCP | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 2
11/01/07

District 09

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|---|---|--|--|-------------------------------|
| 09-INY-395-115.0/129.5 09-301704 | | IN INYO COUNTY IN AND NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ROADWAY | SIERRA NEVADA CONSTRUCTION INC PO BOX 50760 SPARKS NV 89435 | CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794 | \$5,534,216 \$5,374,649 \$0 | 09/12/06 09/21/06 09/26/07 09/26/07 | 100% 100% COMPLETED |
| HA22 | WPCP | | | | | | |
| 09-MNO-108-/15 09-307004 | | IN MONO COUNTY NEAR SONORA JUNCTION AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS | CIMARRON, INC. 10424 CIMARRON TRAIL OAKDALE, CA 95361 | DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794 | \$557,505 \$543,026 \$0 | 09/05/06 09/15/06 10/12/07 10/12/07 | 100% 100% OVER RUN |
| HA22 | WPCP | | | | | | |
| 09-MNO-5712-/0 09-307904 | | IN MONO COUNTY NEAR TOMS PLACE AT THE MCGEE CREEK MAINTENANCE STATION CONSTRUCT MECHANICS FACILITY | DENBOER ENGINEERING AND CONSTR 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264 | DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794 | \$1,128,488 \$761,318 \$115,185 | 05/23/07 06/07/07 03/10/08 | 45% 67% |

HA11

| | | | | | | |
|----------------|------------------------------|---------------------|---------------------------|---------------------|-------------------------|--------------------|
| Totals: | Authorized Final Amt: | <u>\$48,986,801</u> | Completed to Date: | <u>\$15,262,211</u> | Work This Month: | <u>\$1,601,580</u> |
|----------------|------------------------------|---------------------|---------------------------|---------------------|-------------------------|--------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------------|-------------|
| 09-INY-136-3.3/10.5 | 09-312104 | 1 |
| 09-INY-395-44.9/54.7 | 09-333004 | 1 |
| 09-INY-395-57.4/57.5 | 09-326604 | 1 |
| 09-INY-395-75.3/77.9 | 09-337304 | 1 |
| 09-INY-395-77.3/91.6 | 09-214614 | 1 |
| 09-INY-395-90.9/99.2 | 09-317704 | 1 |
| 09-INY-395-115.0/129.5 | 09-301704 | 2 |
| 09-MNO-108-/15 | 09-307004 | 2 |
| 09-MNO-5712-/0 | 09-307904 | 2 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|-----------------------|----------------------------|----------------------------|
| District | 09 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -F- | FEDERAL AID (PRIMARY) | \$5,154,986 | \$5,184,166 |
| -SH- | STATE HIGHWAY | \$43,831,815 | \$10,078,045 |
| District Total: | | <u>\$48,986,801</u> | <u>\$15,262,211</u> |

Statement of Ongoing Contracts -Summary

| | |
|-----------------|----------------------------------|
| District | Work Completed This Perio |
|-----------------|----------------------------------|

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|----------------------------------|
| 09 | \$6,383,612 |
| Work completed this Period: | \$6,383,612 |