

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 1
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--------------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|------------------------------------|
| 10-AMA-16-9.3/0 10-0L5204 | | IN AMADOR COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS | RICHARD A. HEAPS ELECTRICAL CONTRACTORS 8909 FLORIN ROAD SACRAMENTO, CA 95829 | OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$266,588 \$232,106 \$11,762 | 04/18/07 05/04/07 12/31/07 | 82% 86% SUSPENDED |
| HB1 | WPCP | | | | | | |
| 10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --() | | IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY | GEORGE REED, INC. P. O. BOX 1630 LODI, 95241 | JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222 | \$2,197,847 \$2,115,724 \$0 | 11/16/04 12/06/04 09/29/05 | 100% 100% |
| HA22 | WPCP | | (209)334-0790 | | | | |
| 10-AMA-49-7.0/11 10-049954 | | IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209 | OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$1,961,803 \$1,824,323 \$2,512 | 11/20/06 12/26/06 12/31/12 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --() | | IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION | WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886 | OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$157,164 \$126,073 \$0 | 08/10/05 08/24/05 12/31/08 | 0% 0% PLANT EST SATIS |
| HB1 | WPCP | | | | | | |
| 10-CAL-4-21.1/23.4 10-362504 | | IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES | TEICHERT CONSTRUCTION P.O.BOX 1118 STOCKTON, CA-95201 | SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910 | \$23,898,107 \$0 \$0 | 08/10/07 09/07/07 12/31/10 | 0% 0% SUSPENDED |
| HE14 | SWPPP | | | | | | |
| 10-CAL-4-37.3/37.7 10-0C9804 | | IN CALAVERAS COUNTY AT AVERY FROM MORAN ROAD TO 0.2 KM EAST OF AVERY HOTEL ROAD CONSTRUCT LEFT TURN LANE | TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300 | | \$383,038 \$0 \$0 | 10/16/07 11/07/07 | 0% 0% |
| HB4N | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 2
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|--------------------------------------------|----------------------------------------------|-------------------------------|
| 10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --() | | IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY | GEORGE REED P.O. BOX 4760 MODESTO, CA 95352 (209)523-0734 | GURDIP "DANNY" UPPAL P.O.BOX 311 MERCED, CA 95341 (209)724-9505 | \$22,998,597 \$1,794,637 \$1,365,189 | 07/09/07 07/27/07 04/29/08 | 3% 8% SUSPENDED |
| HA22 | WPCP | | | | | | |
| 10-MER-33-16.4/16.4 10-0L0504 | | IN MERCED COUNTY IN SANTA NELLA AT ROUTE 33 AND 5 SEPARATION CONSTRUCT RIGHT TURN LANE | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | | \$288,606 \$0 \$0 | 10/16/07 11/07/07 | 0% 0% SUSPENDED |
| HB4N | WPCP | | | | | | |
| 10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --() | | IN MERCED COUNTY ABOUT 18 KM NORTH OF MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE | C.C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 95741 (916)635-9370 | KEWAL VIRK P.O.BOX 311 MERCED,CA.95341 | \$6,484,254 \$0 \$0 | 09/25/07 10/24/07 | 0% 0% |
| HA21 | SWPPP | | | | | | |
| 10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --() | | IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES | GRANITE CONSTRUCTION 2716 SOUTH GRANITE COURT FRESNO, CA 93706 (559)665-9083 | KEWAL VIRK P.O.BOX 311 MERCED,CA.95341 | \$70,806,913 \$70,725,589 \$991,775 | 11/10/05 11/28/05 04/21/08 | 80% 99% |
| HE14 | SWPPP | | | | | | |
| 10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --() | | IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION | WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 (831)724-1011 | HASSAN JAKHAR (209)726-5485 | \$1,309,813 \$1,118,661 \$6,972 | 01/06/06 01/17/06 08/04/09 | 13% 85% |
| HA25 | SWPPP | | | | | | |
| 10-MER-99-15.4/0 10-0M1904 | | IN MERCED COUNTY IN MERCED AT R STREET AND 13TH STREET INTERSECTION INSTALL OVERHEAD SIGN | TDS ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361 | UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9505 | \$263,438 \$254,876 \$0 | 05/21/07 06/06/07 11/08/07 11/08/07 | 100% 100% COMPLETED |
| HB4N | WPCP | | | | | | |
| | | | (805)371-4639 | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 3
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|----------------------------------------------------------------------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|----------------------------|
| 10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --() | | IN MERCED COUNTY NEAR LIVINGSTON FROM AGEE CONSTRUCTION CORPORATION 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY | P O BOX 629 CLOVIS CA 93613 P O BOX 629 CLOVIS, CA 93613 | SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. TURLOCK CA 95381-1863 (209)656-1845 | \$24,195,072 \$21,773,884 \$445,453 | 11/07/05 11/18/05 01/30/08 | 90% 89% |
| HB4C | SWPPP | | | | | | |
| 10-MER-99-28.7/30.5 10-0A1364 | | IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING | FORSTER & KROEGER 15 LIBRARY PL SAN ANSELMO CA 94960 | UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9512 | \$239,620 \$144,720 \$17,220 | 03/14/07 04/10/07 05/28/08 | 58% 60% |
| | WPCP | | (415)456-6684 | | | | |
| 10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --() | | IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY | W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248 | VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083 | \$2,547,392 \$2,538,908 \$0 | 02/13/03 02/25/03 10/14/08 | 99% 99% |
| HA22 | SWPPP | | | | | | SUSPENDED |
| 10-MER-152-11.3/18.4 10-0M3404 | | IN MERCED COUNTY NEAR LOS BANOS FROM MARTIN BROTHERS CONSTRUCTION 0.1 KM EAST OF ROUTE 152 AND 33 SEPARATION TO 2.0 KM EAST OF RAMOS ROAD RESURFACE ASPHALT CONCRETE | 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911 | UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9505 | \$1,285,668 \$1,106,215 \$0 | 05/14/07 06/01/07 10/29/07 11/05/07 | 100% 100% |
| | WPCP | | | | | | COMPLETED |
| 10-MER-165-34.4/0 10-0C5704 ACST-P165-(007)E G P1-65 0-(7ES)T 6210- 005-() | | IN MERCED COUNTY IN HILMAR AT AUGUST AVENUE INSTALL TRAFFIC SIGNALS | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | | \$423,236 \$0 \$0 | 10/19/07 11/14/07 | 0% 0% |
| HB1 | WPCP | | | (559)696-1545 | | | |
| 10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --() | | IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES | TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381 | JAKHAR, HASSAN JAKHAR, HASSAN (209)724-9096 | \$1,674,520 \$1,631,588 \$3,315 | 12/15/06 01/11/07 12/13/07 | 0% 0% |
| HB1 | SWPPP | | | | | | PLANT EST SATIS |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 4
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---------------------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 10-MPA-140-42.3/43.5 10-0P4404 | | IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY | TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381 | DEOL, HARMINDER P. O. BOX 1863 TURLOCK, CA 95381 (209)667-1869 | \$9,985,000 \$6,244,563 \$79,598 | 06/16/06 06/17/06 12/31/07 | 42% 63% |
| 201130 | | | | | | | |
| 10-SJ-5-13.0/13 10-0P7004 | | IN SAN JUAQUIN COUNTY ON ROUTE 5 AT PARADISE CUT BR. NO. 2900321 REPLACE STEEL BEARING, ASS, DIAPHRAM, PADS | CC MYERS INC. P. O. BOX 2948 RANCHO CORDOVA, CA 95741 | HARMINDER, DEOL 1110 W KETTLEMAN LANE, STE 35 LODI, CA 95240 (209)333-6930 | \$985,000 \$0 \$0 | 08/10/07 08/13/07 10/25/07 10/30/07 | 100% 100% COMPLETED |
| 20.10.201 .13 | | | | | | | |
| 10-SJ-5-13.9/15.6 10-3A1204 | | IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW 4790 E 2ND STREET BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES | NEHEMIAH CONSTRUCTION INC BENICIA CA 94501 (707)746-6870 | DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930 | \$13,272,658 \$8,895,634 \$168,399 | 11/15/06 11/30/06 01/09/09 | 44% 67% |
| HE13 | SWPPP | | | | | | |
| 10-SJ-5-22.7/0 10-0M7104 | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT FRENCH CAMP ROAD UNDERCROSSING INSTALL TRAFFIC SIGNALS | RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857 | DEOL, HARMINDER 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930 | \$321,629 \$0 \$0 | 08/15/07 09/10/07 02/15/08 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 10-SJ-5-28.3/29.5 10-0M8204 | | IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM | LONE STAR LANDSCAPE, INC. P.O. BOX 70 1910 E. SAN MARTIN AVE. SAN MARTIN, CA95046 | UPPAL, GURDIP "DANNY" 107 HERON WAY MERCED, CA 95340 (204)724-9505 | \$561,022 \$543,572 \$0 | 05/30/06 06/08/06 10/24/07 10/24/07 | 100% 100% COMPLETED |
| HA25 | WPCP | | | | | | |
| 10-SJ-12-13.7/0 10-0L3904 ACST-P012-(097)E G P0-12 0-(7ES)T 6210- 004-() HB1 | | IN SAN JOAQUIN COUNTY NEAR LODI AT DAVIS ROAD INSTALL NEW SIGNALS | AMLAND 3168 KNIGHTS BRIDGE RD SAN JOSE CA 95132 (408)929-3949 | | \$222,425 \$0 \$0 | 08/28/07 10/03/07 | 0% 0% |
| | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 5
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|-----------------------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------------|
| 10-SJ-12-/.1 10-3A2304 | | IN SAN JOAQUIN COUNTY NEAR RIO VISTA AT MOKELUMNE RIVER BRIDGE REHABILITATE BRIDGE DECK | TRUESDELL CORPORATION 1310 W 23RD STREET TEMPE AZ 85282 | BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON CA 95203 (209)948-7216 | \$100,375 \$103,050 \$0 | 03/23/07 04/05/07 10/25/07 10/25/07 | 100% 100% COMPLETED |
| HA21 | WPCP | | | | | | |
| 10-SJ-12-/14.9 10-0K4504 | | IN SAN JOAQUIN COUNTY AT AND NEAR TERMINOUS AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIP | CHRISP COMPANY 42650 OSGOOD ROAD FREMONT CA 95439 | BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON CA95209 (209)948-7216 | \$410,250 \$332,978 \$0 | 07/18/07 08/23/07 10/25/07 10/25/07 | 100% 100% COMPLETED |
| HB1 | WPCP | | | | | | |
| 10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --() | | IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE | GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201 | NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160 | \$2,195,914 \$2,287,911 \$0 | 05/18/06 05/31/06 06/29/09 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 10-SJ-88-9.6/0 10-0J3904 ACST-P088-(048)E P0-88 0-(8ES)T 6210- 006-() | | IN SAN JOAQUIN COUNTY NEAR LOCKEFORD AT HARNEY LANE INSTALL TRAFFIC SIGNALS | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | | \$358,494 \$0 \$0 | 10/17/07 11/07/07 | 0% 0% 0% |
| HB1 | WPCP | | | | | | |
| 10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --() | | IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN | TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A LIVERMORE CA 94550 | BAL BAHADUR PAUL 1110 W. KETTLEMAN LANE #35 LODI CA 95240 (209)948-7216 | \$568,273 \$524,898 \$0 | 06/23/06 07/14/06 02/26/08 | 52% 94% 0% |
| HB4N | WPCP | | | | | | |
| 10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE | VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534 | CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926 | \$25,193,827 \$24,768,809 \$0 | 05/13/02 05/28/02 12/18/07 | 0% 0% PLANT EST SATIS |
| HE11 | SWPPP | | | | | | |
| HE11 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 6
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|-----------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --() | | IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER | WALNUT CREEK CA 94596 | MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1926 | \$10,135,084 \$9,762,782 \$599,851 | 06/30/06 07/12/06 01/14/08 | 88% 95% |
| HB1 | SWPPP | | | | | | |
| 10-SJ-99-28.2/29 10-0J6104 | | IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE LARKSPUR STREET SAN RAFAEL, CA TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING | WATKIN & BORTOLUSSI, INC. 77 1110 WEST KETTLEMAN 94901-4886 | OSHITA, STANLEY T. LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$449,829 \$447,809 \$0 | 06/17/03 06/27/03 11/09/06 | 100% 100% |
| HB32 | SWPPP | | | | | | |
| 10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710 | BLUM, ALFRED 157 SLOAN COURT, SUITE D TRACY, CA 95304 (209)221-6584 | \$76,207,071 \$44,234,689 \$4,238,605 | 03/28/06 04/12/06 08/19/09 | 45% 58% |
| HB4C | SWPPP | | | | | | |
| 10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() | | IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION | WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691 | SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147 | \$4,210,990 \$3,143,581 \$50,478 | 02/06/06 02/22/06 01/05/08 | 29% 74% |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-10.3/12 10-0L6404 OTS- -() --() | | IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING P O BOX 3367 TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER | TEICHERT CONSTRUCTION TURLOCK CA 95381 (209)632-6600 | | \$2,461,011 \$0 \$0 | 11/08/07 11/30/07 | 0% 0% |
| HB1 | SWPPP | | | | | | |
| 10-STA-99-15.0/16.5 10-0F7304 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO INC 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPING COMPANY 800 W EIGHT MILE RD STOCKTON CA 95209 (209)952-9752 | | \$1,803,824 \$0 \$0 | 09/18/07 10/16/07 | 0% 0% |
| HA25 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 7
12/03/07

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------|------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 10-TUO-120-24.5/30 10-0P7704 | | IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS | TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381 | OBAIDULLAH "ABDUL" RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 | \$2,485,000 \$869,908 \$8,892 | 08/10/06 08/14/06 12/12/07 | 15% 35% |
| 201 130 | | | | (209)941-1915 | | | |
| 10-TUO-120-/2.8 10-0Q3904 | | IN MARIPOSA AND TUOLUMNE COUNTIES AT GEORGE REED, INC. AND NEAR COULTERVILLE ON GREELEY HILL P.O. BOX 548, SONORA ROAD AND SMITH STATION ROAD FROM ROUTE 49 TO ROUTE 120 REPLACE ASPHALT CONCRETE SURFACING | CA 95370 | HASSAN JAKHAR 107 HERON WAY, P.O. BOX 311, CA 95341 | \$537,887 \$481,655 \$476,491 | 08/23/07 09/20/07 11/27/07 11/30/07 | 100% 90% |
| HA23 | WPCP | | | (209)724-9096 | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|
| Totals: | Authorized Final Amt: | <u>\$313,847,238</u> | Completed to Date: | <u>\$208,029,141</u> | Work This Month: | <u>\$8,466,513</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-AMA-16-9.3/0 | 10-0L5204 | 1 |
| 10-AMA-16-/9.4 | 10-1A4904 | 1 |
| 10-AMA-49-7.0/11 | 10-049954 | 1 |
| 10-AMA-88-7.4/0 | 10-1A6714 | 1 |
| 10-CAL-4-37.3/37.7 | 10-0C9804 | 1 |
| 10-CAL-4-21.1/23.4 | 10-362504 | 1 |
| 10-MER-5-/32.5 | 10-0N1504 | 2 |
| 10-MER-33-16.4/16.4 | 10-0L0504 | 2 |
| 10-MER-59-26.9/27.5 | 10-1A0704 | 2 |
| 10-MER-99-10.2/12.8 | 10-363114 | 2 |
| 10-MER-99-15.2/16.2 | 10-482314 | 2 |
| 10-MER-99-15.4/0 | 10-0M1904 | 2 |
| 10-MER-99-26.5/28.8 | 10-3169E4 | 3 |
| 10-MER-99-28.7/30.5 | 10-0A1364 | 3 |
| 10-MER-140-27.0/30.2 | 10-0A5804 | 3 |
| 10-MER-152-11.3/18.4 | 10-0M3404 | 3 |
| 10-MER-165-34.4/0 | 10-0C5704 | 3 |
| 10-MPA-49-12.0/12.4 | 10-1A9304 | 3 |
| 10-MPA-140-42.3/43.5 | 10-0P4404 | 4 |
| 10-SJ-5-13.0/13 | 10-0P7004 | 4 |
| 10-SJ-5-28.3/29.5 | 10-0M8204 | 4 |
| 10-SJ-5-13.9/15.6 | 10-3A1204 | 4 |

| Statement of Ongoing Contracts - Index | | |
|----------------------------------------|-----------|------|
| Cnty Rt Pm | Contract | Page |
| 10-SJ-5-22.7/0 | 10-0M7104 | 4 |
| 10-SJ-12-13.7/0 | 10-0L3904 | 4 |
| 10-SJ-12-/.1 | 10-3A2304 | 5 |
| 10-SJ-12-/14.9 | 10-0K4504 | 5 |
| 10-SJ-26-15.3/15.9 | 10-499004 | 5 |
| 10-SJ-88-9.6/0 | 10-0J3904 | 5 |
| 10-SJ-99-1.7/0 | 10-0K8104 | 5 |
| 10-SJ-99-14.1/15 | 10-1A7004 | 5 |
| 10-SJ-99-25.4/29 | 10-0F3004 | 6 |
| 10-SJ-99-28.2/29 | 10-0J6104 | 6 |
| 10-SJ-205-3.0/13.6 | 10-300164 | 6 |
| 10-STA-99-9.9/15 | 10-0F7204 | 6 |
| 10-STA-99-10.3/12 | 10-0L6404 | 6 |
| 10-STA-99-15.0/16.5 | 10-0F7304 | 6 |
| 10-TUO-120-24.5/30 | 10-0P7704 | 7 |
| 10-TUO-120-/2.8 | 10-0Q3904 | 7 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|-------------|----------|-----------|-----------|
| District | 10 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|----------------------------|-----------------------------|
| District | 10 | | |
| Federal Aid | | Category | Bid + CCO |
| | | | Work Comp |
| -I- | | FEDERAL AID (INTERSTATE) | \$22,998,597 |
| | | | \$1,794,637 |
| -F- | | FEDERAL AID (PRIMARY) | \$201,923,685 |
| | | | \$165,765,212 |
| -S- | | FEDERAL AID (SECONDARY) | \$19,912,076 |
| | | | \$18,462,986 |
| -SH- | | STATE HIGHWAY | \$59,499,341 |
| | | | \$21,481,408 |
| | | | \$9,513,538 |
| | | | \$524,898 |
| District Total: | | | <u>\$313,847,238</u> |
| | | | <u>\$208,029,141</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 10 | \$3,605,753 |
| Work completed this Period: | \$3,605,753 |