

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: March 5, 2013

Reference No.: 3.10
Information

From: BIMLA G. RHINEHART
Executive Director

Subject: **San Francisco Bay Area Toll Bridge Seismic Retrofit 2012 Fourth Quarter Project Progress and Financial Update**

Summary: Since the last Quarterly Report update, the following San Francisco Oakland Bay Bridge (SFOBB) Seismic Retrofit project construction activities and Toll Bridge Program Oversight Committee (TBPOC) activities occurred:

SFOBB East Span

Self Anchored Suspension (SAS) contract –

- The cable wrapping operation was completed January 25, 2013.
- Remaining activities prior to opening the new bridge include, painting, paving and striping operations, and installation and testing of mechanical, electrical and plumbing systems.

Work is also proceeding on schedule on the Yerba Buena Island (YBI) and Oakland connections to the new bridge. The project is on schedule for a Labor Day 2013 Seismic Safety Opening.

Dumbarton Bridge

Seismic safety was achieved January 16, 2013. A celebratory event has been scheduled for February 21, 2013, in Fremont.

Background: In July 2005, Assembly Bill 144, (AB144) Hancock created the Toll Bridge Program Oversight Committee (TBPOC) to exercise project oversight and control over the Toll Bridge Seismic Retrofit Program. The TBPOC is comprised of the Director of the Department of Transportation (Caltrans), the Bay Area Toll Authority (BATA) Executive Director, and the Executive Director of the California Transportation Commission (CTC). The TBPOC's program oversight and control activities include, review and approval of contract bid documents, contract change orders and resolution of major project issues.