	District	January 1 - March 31, 2019											
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)
1	03 1217A ED 50	Western Placerville Interchanges Phase 2	Upgrade Interchange. Construct Eastbound US 50 offramp and associated improvements to Forni Road and Ray Lawyer Drive.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	123 1,840 0 0 100 <u>11,550</u> 13,613	0 0 0 0 0 1,070 1,070	123 1,840 0 0 100 <u>0</u> 2,063	1,840 0 0	Baseline PAED RW Cert RTL Begin Const End Const		07/27/17 07/27/17 01/09/18	12/02/19	9,065
2	03 1784 SAC	Capital Southeast Connector - Segment B2	Bradshaw Road. Realign and widen from 2 to 4 lanes and	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	831 2,603 0 0 4,811 <u>15,100</u> 23,345	0 0 0 0 0 7,000 7,000	8 694 0 0 50 <u>0</u> 752	8 1,907 0 0 2,552 <u>15,423</u> 19,890		08/29/17 11/01/19 11/01/19 04/01/20 04/01/21	07/30/18 08/29/17	05/01/20 06/01/20 08/01/20 02/01/22	0
3	03 1785 SAC	Capital Southeast connector - Segment D3	In Folsom on White Rock Road in the vicinity of the Scott Road Intersection. Widen 1 mile of 4-lane roadway and signalize 1 Intersection.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,500 0 0 1,500 <u>20,865</u> 26,265	0 0 0 0 0 0 10,000 10,000	0 0 0 0 0 0 0	0	Baseline PAED RW Cert RTL Begin Const End Const		10/17/18 01/01/16	11/01/19 11/01/19 04/01/20 12/30/22	0
4	03 1789 SAC	Capital Southeast Connector - Segment A2	In Elk Grove, on Kammerer Rd from the Big Horn Boulevard to the Lotz Parkway. Widen and intersection improvements at 3 intersections. (Part of the overall Capital Southeast Connector).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 900 0 0 1,400 8,400 11,800	0 0 0 0 0 3,000 3,000	1,100 0 0 0 0 0 0 0 1,100	1,100 900 0 0 1,400 8,400 11,800	PAED RW Cert RTL	06/01/14 11/01/19 11/01/19 04/01/20 04/01/21	10/17/18 07/09/14	11/01/19 11/01/19 04/01/20 08/01/21	0
5	03 1790 SAC	The Downtown Sacramento Grid 3.0 Mobility Project	circulation. This will include two types of improvements: Class IV parking-protected bikeways (9th Street, 10th Street, P Street, Q Street), and two-way conversions (5th Street, I	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	460 1,050 0 0 0 10,360 11,870	0 0 0 0 0 5,000 5,000	0 79 0 0 0 0 <u>0</u> 79	1,510 0 2,210 0	Baseline PAED RW Cert RTL Begin Const End Const		04/19/17	03/30/20 03/30/20 06/30/20 11/30/21	0
6	03 1926 YOL	W. Main Street Bicycle/Pedestrian Mobility and Safety	scope includes new bicycle lanes, sidewalk gap closures and ADA accessible ramps, transit access improvements, narrows travel lanes, sidewalk gap closures and ADA accessible	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 700 0 0 0 10,047 10,747	0 0 0 0 0 2,000 2,000	0 0 0 0 0 0	0 0 0 0 0 10,047 10,047	Baseline PAED RW Cert RTL Begin Const End Const		02/21/18 06/21/18 01/01/19 03/05/19	12/31/19	0
7	04 0298E CC 4	I-680/SR 4 Interchange - Widen Route 4 (Phase 3)	MORELLO AVENUE AND 0.7 MILE EAST OF SR-242 ON SR-4. WIDEN SR 4 IN THE MEDIAN TO PROVIDE THIRD LANE IN EACH DIRECTION WIDEN SR 4 IN THE MEDIAN TO PROVIDE THIRD LANE IN EACH DIRECTION	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,000 9,900 1,000 0 10,703 101,695 128,298	0 0 0 0 0 33,600 33,600	5,000 10,089 894 0 5,343 10,511 31,837	10,089 1,000 0	Baseline PAED RW Cert RTL Begin Const End Const	02/19/09 04/19/18 06/25/18 09/19/18 10/30/20	03/14/19 02/19/09 04/19/18 05/30/18 10/17/18	11/30/21	108,117

District January 1 - March 31, 2019													
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)
8	04 0462H SCL 237	Mathilda Avenue Improvements at SR 237 and US 101	Avenue to Innovation Way, Construct improvements including on and off-ramp improvements at SR 237 (from the interchange to 0.3 miles in each direction) and US 101 (from the interchange to 0.3 miles in each direction). The project also proposes to improve local roadway operations and construct	Con Cap Total	4,000 3,200 0 0 800 34,000 42,000	0 0 0 0 0 17,000 17,000	0 0 0 0 0 0	0 800 5,380 0 <u>30,620</u> 36,800	Baseline PAED RW Cert RTL Begin Const End Const	01/20/17 06/10/18 06/15/18 12/01/18	08/15/18 01/20/17 06/29/18 09/25/18 12/07/18	12/01/20	0
9	04 0658D SCL 101	US 101 Managed Lanes Project - Northern Segment	and Belmont in San Mateo County, and Menlo Park and East Palo Alto in Santa Clara County, from Matadero Creek to just North of I-380. Construct Express Lanes, from Whipple	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	23,749 40,027 2,000 34,000 16,000 328,495 444,271	2,027 0 0 0 20,000 22,027	16,493 10,406 27 0 0 26,926	16,493 21,396 1,204 33,755 2,730 <u>328,495</u> 404,073	PAED RW Cert	10/15/18 05/01/19 05/01/19 07/01/19	10/19/18 10/31/18	06/30/19 08/30/19 11/15/19 07/01/21	0
10	04 2122H CC	Rumrill Boulevard Complete Streets	In San Pablo, along Rumrill Boulevard between San Pablo Avenue to the North and Costa Avenue to the South. Complete Streets Improvement and road diet.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	218 750 0 0 0 14,299 15,267	0 0 0 0 0 3,200 3,200	230 785 0 0 0 16,416 18,631	230 785 0 1,200 0 <u>16,416</u> 18,631	Baseline PAED RW Cert RTL Begin Const End Const		03/14/18	02/28/20 06/08/20 10/05/20 12/31/21	0
11	04 2320B ALA	Purchase Zero Emission High Capacity Buses to Support Transbay Tomorrow and Clean Corridors Plan	populated cities and adjacent unincorporated areas. This project will procure 59 new 40-foot hybrid diesel-electric buses equipped with real-time bus dispatch and tracking systems,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	253 0 0 0 0 61,947 62,200	0 0 0 0 0 0 15,000 15,000	0 0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const			09/30/20 02/01/21 12/31/21	0
12	04 9098M SF	Jefferson Street Improvements, Phase II	installation of narrowed geometrically-patterned street, widened sidewalks, pedestrian-scale lighting, bike parking, new landscaping, trees, and public seating.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	83 1,235 0 0 0 13,565 14,883	0 0 0 0 0 <u>6,782</u> 6,782	0 0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		09/30/12 09/30/12 03/31/18	07/31/19 10/31/20	0
13	05 2572 MON	Marina-Salinas Multimodal Corridor (Imjin Safety & Trafic Flow)	Reservation Road. Widen roadway from two to four lanes.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,650 1,650 0 0 1,000 <u>38,000</u> 42,300	0 0 0 0 0 19,000 19,000	18 60 0 0 6 <u>0</u> 84	1,650 0 0	Baseline PAED RW Cert RTL Begin Const End Const		03/07/19	09/18/19 01/08/20 04/29/20 11/09/21	0
14	05 2833A SCR	Glenwood Active Transportation Project - Glenwood Drive	north-south through the northwest of the Scotts Valley and into unincorporated rural Santa Cruz County. The scope of the Glenwood Drive component of the Project consists of: 1. Widening the roadway to accommodate a bike lane.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 1,360 1,360	0 0 0 0 0 <u>680</u> 680	0 0 0 0 0 0 0	0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		10/31/18 01/08/19	06/17/19 08/21/19 12/20/19	0

	District			Jan	uary 1 - Ma	arch 31, 20	19						
	PPNO				Approved	LPP-C	F	E40		Approved	Actual	Current	Award
No.	County Route	Title	Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Finish Date	Finish Date	Finish Date	Amount (\$1,000s)
15	05 2833B SCR	Glenwood Active Transportation Project - SRTS	Pathway and adjacent ADA parking from Siltanen Park to Vine Hill School Road and adjacent to Glenwood Preserve trail heads in northwest Scotts Valley. Scope of work includes: Grading of existing pathway and reconstruction of curb ramps from Vine Hill School Road to the location of the completed		0 0 0 0 0 310 310	0 0 0 0 0 155 155	0 0 0 0 0 0	0 0 0 0 0 0			06/11/18 08/01/18	06/17/19 08/21/19 12/20/19	0
16	05 2833C SCR	Glenwood Active Transportation Project - Glenwood Preserve Trails	Scotts Valley. Glenwood Drive bisects the Glenwood Open Space Preserve into two units, the West Preserve, adjacent to the High School, and the East Preserve, adjacent to Siltanen Park. Scope of work includes five miles of trail construction in	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 330 330	0 0 0 0 0 <u>165</u> 165	0 0 0 0 0 0	0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		08/30/18 09/13/18	04/17/19 06/07/19 12/18/19	0
17	06 6968 MAD 41	Oakhurst Midtown Connector	two-lane road connecting SR 41 with Indian Springs Road. The new road will include a bridge over Nelder Creek approximately 365 feet in length. The project also includes new intersection construction at SR 41 and Midtown Connector,	RW Sup	30 0 0 0 0 11,270 11,300	0 0 0 0 0 5,000 5,000	0 0 0 0 0 0	212 268 0 5 0 2,500 2,985	PAED RW Cert RTL Begin Const			10/01/19 04/01/20 05/01/20 08/01/20 08/01/22	0
18	07 5498 LA	Claremont: Foothill Boulevard Master Plan Green Streets Improvements Project	from Towne Avenue to Monte Vista Avenue (city limit to county line).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 16,000 16,000	0 0 0 0 0 7,000 7,000	0 0 0 0 0 0	0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		10/27/15	06/30/20	16,000
19	07 5503 LA	Vista Canyon Metrolink Station	Canyon Road and Soledad Canyon Road. The project will construct a Metrolink Station and includes the following work: one mile of new railroad track and signal improvements along with accessory earthwor and drainage improvements, 25,000 square foot center platform (including canopies, mini-platform.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 500 <u>27,710</u> 28,210	0 0 0 0 0 8.908 8,908	0 0 0 0 0 0	0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		10/17/18 10/17/18	07/31/19 10/01/19 01/31/20 01/31/22	0
20	07 5504 LA	Metro Orange Line Bus Rapid Transit Improvements	route between the North Hollywood Station and Chatsworth Station BRT improvements will be constructed. Construct one aerial grade-separated structure over five intersections (Van Nuys Blvd., Vesper Ave., Kester Ave., City of LA Driveway, Sepulveda Blvd.) from Tyrone Avenue to	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	14,000 0 0 6,000 <u>295,300</u> 315,300	0 0 0 0 0 0 <u>75,000</u> 75,000	3,131 0 0 0 0 0 0 3,131	5,022 0 0 9,301	Baseline PAED RW Cert RTL Begin Const End Const		08/27/18	03/31/20 03/31/20 08/31/23	0
21	07 5533 LA 210	La Canada Flintridge Soundwalls Project	Hampton-Foothill Undercrossing to Berkshire Place Undercrossing. Construct four soundwalls.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 720 0 0 0 10,000 10,720	0 0 0 0 0 5,000 5,000	0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const			11/30/19 10/31/20 12/31/20 06/01/21 11/30/22	0

	District January 1 - March 31, 2019												
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)
22	08 1230 SBD	Redlands Passenger Rail Project	Center, Tippecanoe Avenue Station, New York Street Station, Downtown Redlands Station, and the University Station. The rail service will run between San Bernardino Transit Center located at Rialto Avenue and E Street in downtown San Bernardino adjacent to San Manuel Stadium and will terminate	Total	11,384 42,340 0 0 7,866 230,330 291,920	0 0 0 0 0 10,831 10,831	11,453 27,270 0 0 7,893 <u>16,180</u> 62,796	11,453 27,270 0 0 33,426 255,899 328,048	PAED RW Cert RTL Begin Const End Const	10/18/18 02/01/15 02/01/15 07/15/18 09/17/18 08/01/18 09/17/18 03/01/19 04/17/19 05/31/21 11/30/21	11/30/21	0	
23	08 1244 SBD	Ranchero Road Widening Project	Road begin approximately 1,000 feet east of Mariposa Road and extend to Seventh Avenue to the east for approximately 5 miles. Within the project limits, approximately 3 miles are	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 2,860 0 0 3,860 <u>30,180</u> 37,000	0 0 0 0 0 3,900 3,900	0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	07/01/18 07/01/18 10/01/18 05/01/20	03/14/19	01/31/20 03/31/20 10/01/20 12/31/20 03/31/21	3,900
24	08 1247 SBD	County Line Road Transportation Corridor	to construct four (4) single-lane and one (1) multi-lane roundabouts, together with street, pedestrian, and bicycle improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	378 1,500 0 0 650 <u>7,522</u> 10,050	0 0 0 0 0 3,747 3,747	0 0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const			08/20/19 11/27/19 12/02/19 02/03/20 09/30/20	0
25	08 1248 SBD	3rd Street/5th Street Corridor Improvements	Avenue, 3rd Street from Palm Avenue to 5th Street, Central Avenue from 3rd Street to 5th Street, and Palm Avenue from 3rd Street to 5th Street. Reconstruct, widen and rehabilitate existing roadway and pavement, intersection realignment,	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	451 84 0 0 713 <u>5,809</u> 7,057	0 0 0 0 0 1,700 1,700	0 19 0 0 0 0 0	0 358 0 0 0 0 2 358	Baseline PAED RW Cert RTL Begin Const End Const		01/08/17	06/30/19 01/01/20 03/01/20 03/07/21	0
26	08 1249 SBD	Alder Avenue and Randall Avenue Roadway Improvements Project	between S Cactus Avenue and S Riverside Avenue the City would like to: add bike lanes, connect sidewalk gaps, add	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 4,582 4,582	0 0 0 0 0 2,291 2,291	0 0 0 0 0 0	0 0 0 0 0 4,582 4,582	Baseline PAED RW Cert RTL Begin Const End Const			04/26/19 10/01/20	0
27	08 3004U RIV 15	I-15/Railroad Canyon IC Project	lanes with dual left turn lanes to the southbound on-ramp, reconstruct the northbound ramps to a hook configuration to Grape Street, eliminate the existing northbound exit ramp and	PSE RW Sup Con Sup RW Cap Con Cap Total	2,555 3,952 0 0 3,788 <u>35,000</u> 45,295	0 0 0 0 0 15,000 15,000	0 0 0 0 0 0 0	3,952 735 4,000	Begin Const		08/25/17	11/15/19 12/02/19 04/20/20 03/15/22	0
28	08 3010U SBD 18	Rt 18 West End Widening- Phase 1 Apple Valley Rd Realignment	alignment and eliminate the offset in horizontal alignment of Apple Valley Road at the intersection with Hlghway 18 while conforming to the ultimate width of Highway 18. Construction	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 8,900 8,900	0 0 0 0 0 4,450 4,450	0 0 0 0 0 0	0 0 1,350 0 <u>7,550</u> 8,900	Baseline PAED RW Cert RTL Begin Const End Const		04/09/14	02/03/20 02/14/20 06/01/20 11/01/21	0

	District	January 1 - March 31, 2019											
No.	PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	LPP-C Budget (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)
29	10 3414 STA 99	State Route 99/ Fulkerth Road Interchange Improvements	STATE ROUTE 99 AT FULKERTH ROAD. OVERSIGHT FOR INTERCHANGE IMPROVEMENTS In Stanislaus County at the interchange of State Route 99 and Fulkerth Road in the City of Turlock ramp widening, modifications, and signalization	RW Sup Con Sup	0 0 0 0 0 14,023 14,023	0 0 0 0 0 3,009 3,009	0 0 0 0 0 0	0 0 0 0 <u>0</u>	Baseline PAED RW Cert RTL Begin Const End Const		05/07/14 07/24/18 07/25/18 03/04/19	06/30/20	0
30	11 1333 SD	Citracado Parkway Transportation Connections Project	improving an additional .5 mile portion from West Valley Parkway to Andreasen Drive. This project will provide four through lanes, sidewalk, energy efficient street lighting, buffered bike lanes, and landscaped parkways. Major	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 25,731 25,731	0 0 0 0 0 12,500 12,500	0 0 0 0 0 0	0 0 0 0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const	04/18/12 06/24/16 12/30/18 07/01/19 12/30/20	03/14/19 04/18/12 06/24/16	09/30/19 12/30/19 06/30/21	0
31	12 2174 ORA	Orange County Signal Synchronization - Katella Ave/Villa Park Road/Santiago Canyon Project	Katella Avenue/Villa Park Road/Santiago Canyon Road from	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 4,898 4,898	0 0 0 0 0 2,449 2,449	0 0 0 0 0 0 0	0 0 0 0	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 11/12/18	04/19/19 06/30/20	0
32	12 2184 ORA	Orange County Signal Synchronization - Garden Grove Boulevard from Valley View Street to		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 2,706 2,706	0 0 0 0 0 1,353 1,353	0 0 0 0 0 0 0	0 0 0 0 2,706 2,706	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18	04/19/19 06/30/20	0
33	12 2185 ORA	Orange County Signal Synchronization - Los Alisos Boulevard - Aliso Viejo Parkway/Columbia to	Viejo Parkway/Columbia to Melinda Road/Santa Margarita Parkway. Improve, enhance, and synchronize signals at multiple intersections.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 2 <u>2,234</u> 2,234	0 0 0 0 0 1,117 1,117	0 0 0 0 0 0 0		Baseline PAED RW Cert RTL Begin Const End Const		07/10/18 09/24/18	04/19/19 06/30/20	0
34	12 2186 ORA	Orange County Signal Synchronization - Main Street from Taft Avenue to Culver Drive		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 <u>3,852</u> 3,852	0 0 0 0 0 1,926 1,926	0 0 0 0 0 0	0 0 0 0 3,852 3,852	Baseline PAED RW Cert RTL Begin Const End Const		07/10/18	04/19/19 06/30/20	0