



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECT REPORT

❖ Updated Information
Presented To:

SAN LUIS OBISPO COUNCIL OF GOVERNMENTS

Information submitted on November 21, 2008
For the meeting of December 17, 2008

HWY. 1 – SLO 1 REHAB

- **IN SAN LUIS OBISPO FROM WALNUT STREET TO NORTH OF WESTMONT DRIVE (PM L16.7 – 18.1)**
- Project: Rehabilitate roadway
- Resident Engineer: Ross McGowan
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$3.3 Million
- Start Date: September 24, 2007
- ✓ Project Completed: October 7, 2008
- EA: 491904

HWY. 1 – MURRAY STREET SIGNAL MODIFICATION IN SLO

- **IN SAN LUIS OBISPO AT MURRAY STREET** (PM 17.0)
- Project: Modify traffic signal
- Traffic Controls: One lane in each direction closed Mondays through Fridays from 7 am to 3 pm.
- Resident Engineer: Ross McGowan
- Contractor: Lee Wilson Electric Co. Inc., Arroyo Grande
- Est. Construction Cost: \$222,000
- Start Date: August 18, 2008
- Estimated Completion: December 2008
- EA: 0J9604

HWY. 1 – MORRO BAY SEAL COAT

- **IN AND NEAR MORRO BAY FROM SAN LUISITO CREEK BRIDGE TO OLD CREEK BRIDGE** (PM 25.7 – 34.4)
- Project: Asphalt Concrete Overlay
- Resident Engineer: Charlie Hench
- Contractor: Union Asphalt Inc., Santa Maria
- Est. Construction Cost: \$2.6 Million
- Start Date: August 4, 2008
- ✓ Project Completed: September 22, 2008
- EA: 0N4904

HWYS. 1, 46, 58 & 101 – SEAL BRIDGE DECKS

❖ IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS

- ❖ Project: Seal bridge decks
- ❖ Traffic Controls: Will vary from location to location with some one-way traffic control as needed. Work hours will be Mondays through Thursdays 7 am to 5 pm.
- ❖ Resident Engineer: Rick Silva
- ❖ Contractor: De Bruin Construction Inc., French Camp
- ❖ Est. Construction Cost: \$243,000
- ❖ Start Date: October 30, 2008
- ❖ Estimated Completion: March 2009
- ❖ EA: 0Q1904

HWY. 46 – CORRIDOR IMPROVEMENTS (UNION)

- **IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO GENESEO ROAD (PM 32.2 – 37.2)**
- Project: Widen 2-lane highway to 4 lanes
- Resident Engineer: Ray Hopkins
- Contractor: Papich Construction Co., Pismo Beach
- Est. Construction Cost: \$31 Million
- Start Date: April 3, 2008
- Estimated Completion: Spring 2011
- EA: 330714

HWY. 46 – SHANDON REPAVIING

- **AT SHANDON FROM CHOLAME CREEK BRIDGE TO EAST OF LUCY BROWN ROAD** (PM 48.3 – 50.8)
- Project: Place hot mix asphalt
- ❖ Traffic Controls: None
- Resident Engineer: Peter Mututwa
- Contractor: Union Asphalt Inc., Santa Maria
- Est. Construction Cost: \$610,000
- Start Date: October 6, 2008
- ❖ Estimated Completion: December 2008
- EA: 0P9504

HWY. 58 – HUER HUERO CREEK BRIDGE REPLACEMENT

- **NEAR SANTA MARGARITA AT THE HUER HUERO CREEK BRIDGE** (PM 9.8 – 10.1)
- Project: Replace existing bridge
- Traffic Controls: One-way traffic control seven days a week 24 hours a day. Up to 5-minute delays.
- Resident Engineer: Tim Richards
- Contractor: Whitaker Contractors Inc., Paso Robles
- Est. Construction Cost: \$5.2 Million
- Start Date: August 13, 2007
- ❖ Estimated Completion: December 2008
- EA: 0F9804

US 101 – SLO OPERATIONAL IMPROVEMENTS 1A

- **IN AND NEAR PISMO BEACH FROM SOUTH OF SHELL BEACH UNDERCROSSING TO SOUTH OF NORTH AVILA ROAD** (PM 19.6 – 22.0)
- Project: Construct climbing lane
- Traffic Controls: One lane closed from 8 pm to 6 am Sundays through Thursdays. Avila Beach Drive and Shell Beach Road on and off-ramps will be subject to closure from 9 am to 4 pm Mondays through Fridays and 8 pm to 6 am Sundays through Thursdays. The southbound Avila Beach Drive off-ramp is closed 24-hours a day Mondays through Fridays.
- Resident Engineer: Mike Lew
- Contractor: R Burke Corporation, San Luis Obispo
- Est. Construction Cost: \$5 Million
- Start Date: November 13, 2007
- ❖ Estimated Completion: January 2009
- EA: 485614

US 101 – SLO REHAB

- **IN AND NEAR SAN LUIS OBISPO FROM SOUTH OF SANTA FE UNDERCROSSING TO NORTH OF BUENA VISTA OVERCROSSING** (PM R24.0 – 32.3)
- Project: Rehabilitate roadway
- ❖ Traffic Controls: Various lane closures northbound from 7 pm to 6 am and southbound 7:30 pm to 6am Mondays through Thursdays, lane closures in both directions 8 pm to 6 am Sundays. Various ramp closures 7 pm to 6 am Sundays through Thursdays. Some ramps will be subject to closure 24 hrs. a day for 5 days at a time.
- Resident Engineer: Ross McGowan

- Contractor: Union Asphalt Inc., Santa Maria
- Est. Construction Cost: \$15.3 Million
- ❖ Start Date: October 20, 2008
- Estimated Completion: Spring 2010
- EA: 0H1904

US 101/41 – INTERCHANGE

- **IN ATASCADERO AT VARIOUS LOCATIONS** (PM HWY. 101 45.2 – 45.7 & HWY 41 15.8 – 16.0)
- Project: Interchange improvements
- Traffic Controls: The northbound on-ramp from eastbound Hwy. 41 to Hwy. 101 northbound will be closed until the project is complete. Hwy. 41 under the bridge is limited to one lane in each direction for two years. One lane in each direction closed from 7 pm to 6 am Sundays through Thursdays.
- Resident Engineer: Rick Silva
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$16 Million
- Start Date: November 4, 2007
- Estimated Completion: End of 2010
- EA: 402804

HWY. 166 – HUASNA RIVER BRIDGE PAINTING

- **ABOUT 9 MILES EAST OF SANTA MARIA AT THE HUASNA RIVER BRIDGE** (PM 16.5)
- Project: Repaint bridge
- Resident Engineer: Bob Hurd
- Contractor: Abhe and Svoboda Inc., Prior Lake, MN
- Est. Construction Cost: \$2.8 Million
- Start Date: December 10, 2007
- ✓ Project Completed: October 10, 2008
- EA: 0P2904

HWY. 166 – CUYAMA REHABILITATION 2

- **NEAR CUYAMA EAST OF COTTONWOOD CANYON ROAD TO EAST OF CUYAMA RIVER BRIDGE** (PM 55.1 – R70.1)
- Project: Roadway rehabilitation
- Resident Engineer: Mike Lew
- Contractor: Granite Construction Co., Watsonville
- Est. Construction Cost: \$20 Million
- Start Date: March 3, 2008
- ✓ Project Completed: November 14, 2008
- EA: 0A4904

HWY. 227 – SOUTH AND BROAD STREET REHABILITATION

- **NEAR SAN LUIS OBISPO FROM THE EAST FORK SAN LUIS OBISPO CREEK BRIDGE TO WEST OF MADONNA ROAD OVERCROSSING (PM R10.9 – R14.2)**
- Project: Rehabilitate roadway
- Traffic Controls: One lane in each direction will remain open, except between the hours of 3:30 pm and 6 pm all lanes will remain open.
- Resident Engineer: Ross McGowan
- Contractor: Union Asphalt Inc., Santa Maria
- Est. Construction Cost: \$7.1 Million
- Start Date: August 25, 2008
- ❖ Estimated Completion: November 2009
- EA: 0A4604

UPCOMING PROJECTS

HWY. 46 – EARTHQUAKE DAMAGE REPAIR – CULVERTS

- ❖ **NEAR CAMBRIA FROM EAST OF GREEN VALLEY ROAD TO WEST OF SANTA ROSA CREEK ROAD (PM R5.3 – R7.8)**
- ❖ Project: Repair failed drainage system
- ❖ Traffic Controls: One-way traffic control with flaggers Mondays through Fridays from 8 am to 4 pm
- ❖ Resident Engineer: Charlie Hench
- ❖ Contractor: Souza Construction Inc., San Luis Obispo
- ❖ Est. Construction Cost: \$534, 000
- ❖ Estimated Start Date: December 1, 2008
- ❖ Estimated Completion: Summer 2009
- ❖ EA: 0N4404

US 101 – SLO OPS 1B

❖ NEAR PISMO BEACH AT VARIOUS LOCATIONS FROM NORTH OF ROUTE 227 TO SOUTH OF ROUTE 101/1 SEPARATION (PM 13.2 – 18.3)

- ❖ Project: Construct retaining walls
- ❖ Resident Engineer: Mike Lew
- ❖ Contractor: R G W Construction Inc., Livermore
- ❖ Est. Construction Cost: \$6 Million
- ❖ Estimated Start Date: January 2009
- ❖ Estimated Completion: July 2010
- ❖ EA: 485624

US 101 – SAN MIGUEL/SALINAS GUARDRAIL UPGRADE

❖ AT VARIOUS LOCATIONS FROM SAN MIGUEL TO BRADLEY (PM 64.9 – 69.3)

- ❖ Project: Upgrade guardrail and crash cushions and place hot mix asphalt dike
- ❖ Resident Engineer: Rick Silva
- ❖ Contractor: Midstate Barrier Inc., Stockton
- ❖ Est. Construction Cost: \$613,000
- ❖ Estimated Start Date: January 2009
- ❖ Estimated Completion: April 2009
- ❖ EA: 0K9504