

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 1  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-15.9/64.6 06-0C4704		IN FRESNO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	PENHALL COMPANY 13750 CATALINA STREET SAN LEANDRO CA 94577 (510)357-8810	LARRY ALLRED 505 N STREET FRESNO, CA 93721 (559)445-5004	\$133,330 \$135,679 \$0	04/25/07 05/11/07 07/16/07	100% 100%
HM3	WPCP						
06-FRE-5-20.0/38 06-0E9904		IN FRESNO COUNTY NEAR COALINGA FROM 1.6 KM SOUTH OF TUOLUMNE AVENUE OVERCROSSING TO 0.3 KM NORTH OF DERRICK AVENUE OVERCROSSING ASPHALT CONCRETE PAVEMENT OVERLAY	GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720	\$2,404,747 \$2,058,769 \$0	09/29/06 10/10/06 07/20/07	100% 100%
HM1A	WPCP						
06-FRE-5-37.2/48.6 06-0E0504 ACIM-005 -(135)E IM00-5 53-(6E) --()		IN FRESNO COUNTY NEAR MENDOTA FROM 1.7 KM SOUTH OF KAMM AVENUE TO 0.6 KM SOUTH OF PANOCH ROAD REHABILITATE PAVEMENT	GRANITE CONSTRUCTION (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,006,953 \$1,131,416 \$0	07/24/07 08/17/07 01/18/08	25% 14%
HA22	WPCP						
06-FRE-5-50.0/55.6 06-0F2204 ACIM-005 -(136)E 00-5 51-(6E) --()		IN FRESNO COUNTY IN FRESNO FROM PANOCH CREEK BRIDGE TO CALIFORNIA AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	M BUMGARNER INC 1175 GREENVILLE ROAD LIVERMORE CA 94550 (925)373-1986	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$1,131,800 \$1,125,396 \$0	08/14/07 09/28/07 11/26/07 11/27/07	100% 100% COMPLETED
HB1	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --()		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98% OVER RUN
HA22	SWPPP						
06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,439,483 \$2,854,913 \$354,977	01/17/07 02/09/07 08/11/09	56% 83%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 2  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-41-22.5/33.4 06-0E1504		IN FRESNO COUNTY IN FRESNO FROM SOUTH FRESNO VIADUCT TO MADERA COUNTY LINE GRIND PORTLAND CEMENT PAVEMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$1,973,174 \$1,964,211 \$0	05/07/07 05/25/07 11/29/07	100% 100%
HM1B	WPCP						
06-FRE-41-30.4/31.8 06-419614		IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE	SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$5,284,406 \$3,275,110 \$559,027	04/23/07 05/10/07 06/25/08	46% 62%
	SWPPP						
06-FRE-43-5.3/0 06-494604 ACST-P043-(036)E P0-43 0-(6E) --()		IN FRESNO COUNTY NEAR SELMA FROM 0.4 KM SOUTH OF CONEJO AVENUE TO 0.3 KM NORTH OF CONEJO AVENUE INSTALL TRAFFIC SIGNAL	TEICHERT CONSTRUCTION P.O. BOX 400 KINGSBURG, CA 93631	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$950,083 \$816,261 \$150,779	07/12/07 07/31/07 02/04/08	67% 86%
HB1	SWPPP						
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13		IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559)445-6308	\$60,425,142 \$59,074,545 \$465,330	11/23/05 12/13/05 02/21/08	0% 0%
	SWPPP						PLANT EST SATIS
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$742,809 \$7,757 \$7,757	08/27/07 10/03/07 05/26/11	23% 1%
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$424,422 \$0	01/31/05 02/14/05 09/15/09	32% 89%
	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 3  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-22.2/0 06-0C0404		IN FRESNO COUNTY IN FRESNO AT ROUTE 99/180 SEPARATION INSTALL CONCRETE BARRIER	DREAMBUILDER 1361 E GARTEN DR  PLACENTIA CA 92870 (714)646-3697		\$131,415 \$0 \$0	10/24/07 12/17/07	0% 0%
HB1	WPCP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270  BUENA PARK, CA 90622	SAMIMI, MOHAMMAD   (559)445-6727	\$910,705 \$883,949 \$0	06/17/03 06/27/03 02/23/07	100% 100%
HB32	SWPPP						
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176  FRESNO, CA 93710	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA  FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344 STP-     -(     ) --(     )		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,220,568 \$16,183	10/27/06 11/20/06 05/03/10	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,776,515 \$2,764,792 \$201,526	11/22/06 12/19/06 03/24/11	80% 73%
HE14	SWPPP		SAN RAFAEL, CA 94901				

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 4  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-5-10.2/15.8 06-0E2304 ACIM-005 -(179)E --()		IN KERN COUNTY NEAR LEBEC FROM GRAPEVINE ROAD UNDERCROSSING TO ROUTE 5 AND 99 SEPARATION RESURFACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 926145706 (949)252-0441	(661)391-4747	\$2,575,140 \$0 \$0	08/15/07 09/17/07	0% 0%
HA22	WPCP						
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY BAKERSFIELD BRANCH P.O.BOX 5127 BAKERSFIELD, CA. 93388-5127	BURFORD JIMES P.O. 81197 BAKERSFIELD CA 93380 (661)824-0260	\$47,619,310 \$47,803,095 \$0	01/24/06 02/02/06 12/14/07 12/18/07	100% 100%  COMPLETED
HE13 HE13	SWPPP						
06-KER-33-36.6/0 06-0F8204		IN KERN COUNTY NEAR MCKITTRICK AT 3.7 KM NORTH OF ROUTE 58 EXTEND EXISTING BOX CULVERT	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD 101 FREMONT, CA 94539	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$317,920 \$0 \$0	09/26/07 10/12/07	0% 0%
HB1	WPCP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971	\$33,489,674 \$25,773,172 \$1,709,405	10/04/06 10/19/06 08/12/08	56% 84%
HA22	SWPPP						
06-KER-46-30.5/0 06-0A0604		IN KERN COUNTY IN LOST HILLS AT HILLS AND WOODWARD STREETS INSTALL SIGNALS	LOST GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$478,571 \$465,225 \$0	09/25/06 10/03/06 09/24/07	96% 94%  SUSPENDED
HB1	WPCP						
06-KER-58-43.9/0 06-495504		IN KERN COUNTY NEAR BAKERSFIELD AT HEATH ROAD INSTALL SIGNALS	MAVERICK ASPHALT INC. P.O. BOX 13490 BAKERSFIELD, CA 93389	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$668,285 \$0 \$0	06/28/07 07/24/07	0% 0%  SUSPENDED
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 5  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-44.8/45.2 06-476304		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.3 KM WEST OF RENFRO ROAD TO 0.5 KM EAST OF RENFRO ROAD INSTALL SIGNAL AND LEFT TURN LANE	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387	HISHAM ALNATOUR 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4747	\$1,137,344 \$1,021,771 \$197,259	06/20/07 07/05/07 12/31/07	98% 91%
HB1	SWPPP						
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$648,431 \$50,551	05/29/07 06/14/07 06/30/08	95% 95%
HB1	WPCP						SUSPENDED
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$925,421 \$3,349	07/20/06 08/07/06 04/28/10	0% 0%
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,476,412 \$30,578	08/04/06 08/22/06 12/01/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,442,467 \$2,275,684 \$0	04/06/05 04/14/05 02/10/07	100% 100%
HM1A	WPCP						OVER RUN
06-KER-119-18.1/0 06-0A6604		IN KERN COUNTY ABOUT 12 KM WEST OF OLD RIVER AT ROUTE 119 AND 43 INSTALL SIGNALS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$464,321 \$553,264 \$0	08/24/06 08/31/06 07/31/07	98% 97%
HB1	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 6  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-33.2/41.6 06-0C0804 OTS-0518-(004) --()		IN KERN COUNTY AT VARIOUS LOCATIONS INSTALL METAL BEAM GUARD RAIL	CORAL COSTRUCTION COMPANY ATT.HISHAM ALENATOUR TOD COX P.O. BOX 347 WILSONVILLE, OR 97070	1824 NORRIS RD. BAKERSFIELD CA 93561 (661)391-4747	\$1,028,020 \$1,048,474 \$449,727	07/30/07 08/30/07 12/21/07 01/02/08	98% 99%
HB1	WPCP						
06-KER-223-20.1/21.2 06-460204		IN KERN COUNTY IN ARVIN FROM COMANCHE DRIVE TO KING STREET ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,180,878 \$0 \$0	11/26/07 12/11/07	0% 0%
HA22	WPCP						
06-KIN-33-/7.8 06-430504 ACST-S033-(065)E S0-33 0-(5E) --()		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 41 WIDEN AND RESURFACE PAVEMENT	TEICHERT CONSTRUCTION P.O. BOXRIZWAN TANVIR 400 KINGSBURG,CA 93631 VISALIA, CA 93291 (559)651-8315	8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$6,240,641 \$5,806,818 \$2,224,026	05/30/07 06/19/07 01/10/08	87% 91%
HA22	SWPPP		(559)898-5500				
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8315	\$915,989 \$815,679 \$0	07/13/06 07/24/06 03/29/07	100% 100%
HB1	WPCP						SUSPENDED
06-KIN-41-45.9/48.3 06-0E2704		IN KINGS AND FRESNO COUNTIES NEAR LEMOORE FROM 0.3 KM OF FREMONT AVENUE P TO LAGUNA AVENUE RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,977,676 \$0 \$0	11/27/07 12/14/07	0% 0%
HA22	WPCP						
06-KIN-43-22.3/22.7 06-474804 ACST-P043-(035)E G P0-43 0-(5E) --()		IN KINGS COUNTY NEAR HANFORD FROM 0.3 KM SOUTH OF FLINT AVENUE TO 0.3 KM NORTH OF FLINT AVENUE LEFT TURN LANE AND INSTALL SIGNAL	GRANITE CONSTRUCTION CO. 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315	\$998,869 \$926,009 \$0	12/19/06 01/10/07 09/24/07	100% 100%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 7  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-198-17.9/28.3 06-0C6704		IN KINGS COUNTY IN AND NEAR HANFORD FROM ELEVENTH AVENUE UNDERCROSSING TO TULARE COUNTY LINE CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC. P.O. BOX 50085 WATSONVILLE, CA 95077	OSCAR SHERRILL 505 N STREET FRESNO, CA 93721 (559) 445-6726	\$827,071 \$826,646 \$0	05/07/07 06/07/07 11/28/07 12/03/07	100% 100%  COMPLETED
HM1	WPCP						
06-KIN-198-18.5/19 06-0F1804		IN KINGS COUNTY NEAR HANFORD FROM DOUTY STREET OVERCROSSING TO 10TH AVENUE OVERCROSSING INSTALL CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831) 724-1011		\$444,999 \$0 \$0	09/11/07 09/25/07	0% 0%
HB1	WPCP						
06-MAD-99-7.2/7.7 06-0C1904		IN MADERA COUNTY NEAR MADERA FROM COTTONWOOD CREEK BRIDGE TO 0.3 KM NORTH OF AVENUE 12 OVERCROSSING RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077-5085	OSCAR SHERRILL 505 N STREET FRESNO, CA 93721 (559) 445-6726	\$630,672 \$619,198 \$0	06/26/07 07/16/07 10/09/07	100% 100%
HA22	WPCP		(831) 724-1011				
06-MAD-99-7.4/0 06-0C5304 ACNH-P099-(512)E L 59-41 0-(1E) --()		IN MADERA COUNTY NEAR MADERA AT 0.1 KM WEST OF AVENUE 12 OVERCROSSING WIDEN ROADWAY AND INSTALL SIGNALS	TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559) 898-5500		\$569,925 \$0 \$0	11/30/07 12/31/07	0% 0%
HB4N	WPCP						
06-MAD-99-7.4/0 06-0C5204 ACST-P099-(510)E G P0-99 5-(0E) --()		IN MADERA COUNTY NEAR MADERA AT AVENUE 12 OVERCROSSING INSTALL TRAFFIC SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707) 742-6000		\$1,108,201 \$0 \$0	11/28/07 12/17/07	0% 0%
HB1	WPCP						
06-MAD-99-9.1/9.8 06-407204 NH- ( ) --()		IN MADERA COUNTY IN MADERA FROM 1.0 KM SOUTH OF SOUTH MADERA OVERCROSSING TO 0.8 KM SOUTH OF ROUTE 99 AND 145 SEPARATION MODIFY INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831) 724-1011	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559) 445-5595	\$6,290,160 \$6,510,580 \$0	10/03/06 10/11/06 08/08/07	100% 100%
HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 8  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-99-12.8/0 06-0C5104		IN MADERA COUNTY NEAR MADERA AT AVENUE 16 REALIGN INTERSECTION	TEICHERT CONSTRUCTION P.O. BOX 3367  TURLOCK, CA 95381	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$571,211 \$512,636 \$420	04/09/07 05/07/07 07/29/08	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD  BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5277	\$49,212,098 \$28,618,384 \$1,965,757	10/23/06 11/09/06 05/28/09	37% 58%
HE13	SWPPP						
06-MAD-99-24.4/26.8 06-0E8204 ACST-P099-(509)E P0-99 5-(9E) --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 1/2 TO ASH SLOUGH BRIDGE WIDEN INSIDE SHOULDER	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE  FRESNO CA 93706 (559)498-3639		\$1,061,891 \$0 \$0	09/26/07 10/24/07	0% 0%
HB1	SWPPP						
06-TUL-63-7.9/0 06-0F1504		IN TULARE COUNTY IN VISALIA AT COURT STREET AND NOBLE AVENUE MODIFY SIGNALS	W JAXON BAKER INC P O BOX 994248  REDDING CA 960994248 (530)241-1086		\$478,894 \$0 \$0	08/02/07 08/28/07	0% 0%
HB1	WPCP						
06-TUL-63-9.1/0 06-0F1604		IN TULARE COUNTY IN VISALIA AT LOCUST LEE'S PAVING STREET AND NOBLE AVENUE MODIFIED SIGNALS		RIZWAN TANVIR 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-1337 (559)651-8315	\$505,777 \$463,523 \$0	08/06/07 09/05/07 12/18/07 12/19/07	100% 100%
HB1	WPCP						COMPLETED
06-TUL-65-15.0/20 06-0F4404		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF HENDERSON AVENUE SLURRY SEAL	VALLEY SLURRY SEAL CO PO BOX 981330  WEST SACRAMENTO CA 95798	DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$401,233 \$270,024 \$0	05/11/07 05/25/07 08/10/07	100% 100%
HM1	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 9  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,777,467 \$0 \$0	10/05/07 10/22/07	0% 0%
HA25	SWPPP						
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLAY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$560,426 \$508,829 \$2,614	11/15/05 12/02/05 02/17/09	59% 91%
HB32	SWPPP						
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8316	\$2,142,872 \$1,941,157 \$12,593	01/19/06 01/26/06 03/30/09	55% 90%
HA25	SWPPP						
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$256,099 \$205,286 \$2,130	05/16/07 06/04/07 09/15/09	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.2 KM NORTH TO TAGUS AVENUE OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$9,420,686 \$4,433,270 \$30,650	05/16/07 05/25/07 02/08/08	61% 47%
HA22	SWPPP						
06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --()		IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,744,591 \$0 \$0	12/07/07 12/17/07	0% 0%
HA26	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/07**

Page 10  
01/02/08

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-52.6/52.7 06-0C8404		IN TULARE COUNTY NEAR KINGSBURG AT KINGS RIVER BRIDGE REHABILITATE BRIDGE DECK	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD  PLEASANT HILL CA 94523 (925)945-1052		\$489,865 \$0 \$0	09/21/07 10/24/07	0% 0%
HA21	WPCP						
06-TUL-99-/25 06-0F5104		IN TULARE COUNTY NEAR DELANO FROM COUNTY LINE ROAD OVERCROSSING TO ELK BAYOU BRIDGE PAVEMENT STRIPING AND MARKING	SUDHAKAR CO INTERNATIONAL 1450 N FITZGERALD AVE  RIALTO CA 92376	DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$246,450 \$244,616 \$0	05/10/07 06/11/07 08/24/07	100% 100%
HM4	WPCP						
06-TUL-198-18.8/0 06-471604 ACNH-P198-(050)E PL62-06 0-(8H ) 206-008-( ) HB1		IN TULARE COUNTY NEAR EXETER FROM 0.3 KM WEST TO 0.2 KM EAST OF ROUTE 65 INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION PO BOX 400  KINGSBURG CA 93631-0400	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,172,970 \$970,492 \$100,427	06/26/07 07/18/07 12/20/07	98% 79%
	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$284,445,660</u>	<b>Completed to Date:</b>	<u>\$220,395,542</u>	<b>Work This Month:</b>	<u>\$8,535,066</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-5-15.9/64.6	06-0C4704	1
06-FRE-5-20.0/38	06-0E9904	1
06-FRE-5-37.2/48.6	06-0E0504	1
06-FRE-5-50.0/55.6	06-0F2204	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-22.5/25.6	06-431804	1
06-FRE-41-22.5/33.4	06-0E1504	2
06-FRE-41-30.4/31.8	06-419614	2
06-FRE-43-5.3/0	06-494604	2
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-22.2/0	06-0C0404	2
06-FRE-99-24.2/26.7	06-453204	3
06-FRE-99-.7/7.4	06-350704	3
06-FRE-168-29.3/0	06-0F8804	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	3
06-KER-5-10.2/15.8	06-0E2304	4
06-KER-14-16.2/26.6	06-408404	4
06-KER-33-36.6/0	06-0F8204	4
06-KER-41-/5	06-3829U4	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-46-30.5/0	06-0A0604	4
06-KER-58-43.9/0	06-495504	4
06-KER-58-44.8/45.2	06-476304	5
06-KER-58-55.2/0	06-0E6004	5
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-99-24.7/27.1	06-451604	5
06-KER-99-48.7/57.1	06-0C1204	5
06-KER-119-18.1/0	06-0A6604	5
06-KER-178-33.2/41.6	06-0C0804	6
06-KER-223-20.1/21.2	06-460204	6
06-KIN-33-/7.8	06-430504	6
06-KIN-41-36.7/0	06-479204	6
06-KIN-41-45.9/48.3	06-0E2704	6
06-KIN-43-22.3/22.7	06-474804	6
06-KIN-198-17.9/28.3	06-0C6704	7
06-KIN-198-18.5/19	06-0F1804	7
06-MAD-99-7.2/7.7	06-0C1904	7
06-MAD-99-7.4/0	06-0C5204	7
06-MAD-99-9.1/9.8	06-407204	7
06-MAD-99-12.8/0	06-0C5104	7
06-MAD-99-19.6/22.6	06-293304	8
06-MAD-99-24.4/26.8	06-0E8204	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-MAD-99-7.4/0	06-0C5304	8
06-TUL-63-7.9/0	06-0F1504	8
06-TUL-63-9.1/0	06-0F1604	8
06-TUL-65-15.0/20	06-0F4404	8
06-TUL-99-5.6/7.3	06-431704	9
06-TUL-99-12.1/13.1	06-479004	9
06-TUL-99-28.3/29.9	06-431604	9
06-TUL-99-30.1/31	06-388214	9
06-TUL-99-34.0/42	06-459404	9
06-TUL-99-51.9/0	06-432004	9
06-TUL-99-52.6/52.7	06-0C8404	10
06-TUL-99-/25	06-0F5104	10
06-TUL-198-18.8/0	06-471604	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$11,713,893	\$2,256,812
-F-	FEDERAL AID (PRIMARY)	\$119,767,335	\$104,034,541
-S-	FEDERAL AID (SECONDARY)	\$22,769,083	\$16,527,375

### Statement of Ongoing Contracts - Federal Aid

District 06

## Federal Aid

## Category

**Bid + CCO**

**Work Comp**

-SH-

STATE HIGHWAY

\$129,167,330

\$96,528,340

\$1,028,020

\$1,048,474

**District Total:**

\$284,445,660

\$220,395,542

### Statement of Ongoing Contracts -Summary

District

### Work Completed This Period

06

\$50,083,958

**Work completed this Period:**

\$50,083,958