

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 1
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 06-FRE-5-15.9/64.6 06-0C4704 | | IN FRESNO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK | PENHALL COMPANY 13750 CATALINA STREET SAN LEANDRO CA 94577 (510)357-8810 | LARRY ALLRED 505 N STREET FRESNO, CA 93721 (559)445-5004 | \$133,330 \$135,932 \$0 | 04/25/07 05/11/07 07/16/07 | 100% 100% |
| HM3 | WPCP | | | | | | |
| 06-FRE-5-20.0/38 06-0E9904 | | IN FRESNO COUNTY NEAR COALINGA FROM 1.6 KM SOUTH OF TUOLUMNE AVENUE OVERCROSSING TO 0.3 KM NORTH OF DERRICK AVENUE OVERCROSSING ASPHALT CONCRETE PAVEMENT OVERLAY | GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077 | HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720 | \$2,404,747 \$2,058,769 \$0 | 09/29/06 10/10/06 07/20/07 | 100% 100% |
| HM1A | WPCP | | | | | | |
| 06-FRE-5-37.2/48.6 06-0E0504 ACIM-005 -(135)E IM00-5 53-(6E) --() | | IN FRESNO COUNTY NEAR MENDOTA FROM 1.7 KM SOUTH OF KAMM AVENUE TO 0.6 KM SOUTH OF PANOCH ROAD REHABILITATE PAVEMENT | GRANITE CONSTRUCTION (831)724-1011 | HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599 | \$8,006,953 \$1,131,416 \$0 | 07/24/07 08/17/07 01/18/08 | 25% 14% |
| HA22 | WPCP | | | | | | |
| 06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --() | | IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY | LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291 | BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314 | \$5,890,437 \$5,899,047 \$0 | 10/04/02 10/18/02 10/29/08 | 100% 98% |
| HA22 | SWPPP | | | | | OVER RUN | |
| 06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --() | | IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION | GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677 | SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814 | \$3,443,233 \$3,047,195 \$47,326 | 01/17/07 02/09/07 08/13/09 | 65% 88% |
| HA25 | SWPPP | | | | | | |
| 06-FRE-41-22.5/33.4 06-0E1504 | | IN FRESNO COUNTY IN FRESNO FROM SOUTH FRESNO VIADUCT TO MADERA COUNTY LINE GRIND PORTLAND CEMENT PAVEMENT | AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 | ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598 | \$1,973,174 \$1,964,211 \$0 | 05/07/07 05/25/07 11/29/07 | 100% 100% |
| HM1B | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 2
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|---|--|---|--|------------------------------------|
| 06-FRE-41-30.4/31.8 06-419614 | | IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE | SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539 | MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595 | \$5,323,958 \$3,828,375 \$301,521 | 04/23/07 05/10/07 06/25/08 | 66% 72% |
| | SWPPP | | | | | | |
| 06-FRE-43-5.3/0 06-494604 ACST-P043-(036)E P0-43 0-(6E) --() | | IN FRESNO COUNTY NEAR SELMA FROM 0.4 KM SOUTH OF CONEJO AVENUE TO 0.3 KM NORTH OF CONEJO AVENUE INSTALL TRAFFIC SIGNAL | TEICHERT CONSTRUCTION P.O. BOX 400 KINGSBURG, CA 93631 | HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599 | \$963,619 \$891,128 \$29,598 | 07/12/07 07/31/07 02/25/08 | 91% 94% |
| HB1 | SWPPP | | | | | | |
| 06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13 | | IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY | F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000 | WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559)445-6308 | \$60,580,205 \$59,520,939 \$164,547 | 11/23/05 12/13/05 02/21/08 02/27/08 | 0% 0% PLANT EST SATIS |
| | SWPPP | | | | | | |
| 06-FRE-99-10.7/15.4 06-0G6504 | | IN FRESNO COUNTY NEAR FRESNO FROM MERCED STREET UC TO CHESTNUT AVENUE OC AND FROM HERNDON CANAL BR TO SAN JOAQUIN RIVER BRIDGE PLACE BONDED WEARING COURSE | MARTIN BROTHERS 20 LIGHT SKY COURT SACRAMENTO, CA 95828 | ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598 | \$2,257,282 \$0 \$0 | 12/18/07 01/14/08 | 0% 0% |
| HM | WPCP | | | | | | SUSPENDED |
| 06-FRE-99-10.7/15.9 06-420314 | | IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION | WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903 | ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598 | \$743,009 \$208,894 \$152,666 | 08/27/07 10/03/07 05/31/11 | 49% 28% |
| HA22 | SWPPP | | | | | | |
| 06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4 | | IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611 | HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599 | \$472,025 \$424,422 \$0 | 01/31/05 02/14/05 09/15/09 | 32% 89% |
| | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 3
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|--|--|--|---|----------------------------|
| 06-FRE-99-22.2/0 06-0C0404 | | IN FRESNO COUNTY IN FRESNO AT ROUTE 99/180 SEPARATION INSTALL CONCRETE BARRIER | DREAMBUILDER 1361 E GARTEN DR PLACENTIA CA 92870 (714)646-3697 | | \$131,415 \$0 \$0 | 10/24/07 12/17/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-FRE-99-24.2/26.7 06-453204 | | IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION | BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622 | SAMIMI, MOHAMMAD (559)445-6727 | \$910,705 \$883,949 \$0 | 06/17/03 06/27/03 02/23/07 | 100% 100% |
| HB32 | SWPPP | | | | | | |
| 06-FRE-168-29.3/0 06-0F8804 | | IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION | SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710 | MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595 | \$250 \$0 \$0 | 04/18/06 05/24/06 07/14/06 | 0% 0% |
| 202.02 | | | | | | | |
| 06-FRE-180-31.3/0 06-478904 | | IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION | DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704 | ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004 | \$96,384 \$94,611 \$0 | 12/19/02 12/27/02 03/16/06 | 100% 100% |
| HA22 | WPCP | | | | | | OVER RUN |
| 06-FRE-180-55.4/56.6 06-342344 STP- -() --() | | IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION | WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691 | ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004 | \$1,745,978 \$1,249,997 \$15,596 | 10/27/06 11/20/06 05/03/10 | 0% 0% |
| HE14 | SWPPP | | | | | | PLANT EST SATIS |
| 06-FRE-180-60.3/64 06-342444 | | IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION | WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET | SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814 | \$3,801,515 \$2,833,232 \$11,345 | 11/22/06 12/19/06 04/06/11 | 90% 75% |
| HE14 | SWPPP | | SAN RAFAEL, CA 94901 | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 4
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|---|---|---|---|----------------------------|
| 06-FRE-180-63.3/66.5 06-342434 | | IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES | SECURITY PAVING COMPANY, INC. 3097 WILLOW AVE., STE. 3 CLOVIS, CA 93612 | (559)243-3812 | \$48,772,505 \$111,968 \$111,968 | 12/20/07 01/08/08 10/06/09 | 0% 0% |
| HE14 | SWPPP | | | | | | |
| 06-KER-5-3.0/3.6 06-418714 | | IN KERN COUNTY NEAR LEBEC FROM 0.1 KM CRUCO CONSTRUCTION GROUP INC. NORTH OF CRESSEY CATTLEPASS BRIDGE TO 2443 FOUNDRY PARK AVE FRESNO, 0.7 KM SOUTH OF LEBEC ROAD OVERCROSSING REMOVE BRAKE INSPECTION AREA | CA 93706 2443 FOUNDRY PARK AVE FRESNO, CA 93706 | JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208 | \$399,448 \$21,797 \$21,797 | 01/18/08 02/08/08 04/15/08 | 9% 5% |
| HB4N | SWPPP | | | | | | |
| 06-KER-5-10.2/15.8 06-0E2304 ACIM-005 -(179)E --() | | IN KERN COUNTY NEAR LEBEC FROM GRAPEVINE ROAD UNDERCROSSING TO ROUTE 5 AND 99 SEPARATION RESURFACE CONCRETE PAVEMENT | PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE IRVINE, CA 92614-5706 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747 | \$2,575,140 \$0 \$0 | 08/15/07 09/17/07 05/19/08 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 06-KER-5-62.0/82.5 06-0G6204 | | IN KERN COUNTY NEAR LOST HILLS AND IN PROFESSIONAL CONSTRUCTION AND NEAR MCFARLAND REPLACE CONCRETE PANELS | SERVICES 3309 VINCENT RD. PLEASANT HILL, CA 94523 | AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972 | \$586,765 \$0 \$0 | 12/10/07 01/03/08 | 0% 0% |
| | WPCP | | | | | | SUSPENDED |
| 06-KER-33-36.6/0 06-0F8204 | | IN KERN COUNTY NEAR MCKITTRICK AT 3.7 BUGLER CONSTRUCTION KM NORTH OF ROUTE 58 EXTEND EXISTING BOX CULVERT | 47000 WARM SPRINGS BLVD 101 FREMONT, CA 94539 | PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971 | \$317,920 \$0 \$0 | 09/26/07 10/12/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --() | | IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE | KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661 | ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971 | \$33,871,674 \$27,263,812 \$691,995 | 10/04/06 10/19/06 05/22/08 | 65% 85% |
| HA22 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 5
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|---|---|---|--|---|----------------------------|
| 06-KER-58-43.9/0 06-495504 | | IN KERN COUNTY NEAR BAKERSFIELD AT HEATH ROAD INSTALL SIGNALS | MAVERICK ASPHALT INC. | PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971 | \$727,277 \$529,532 \$406,175 | 06/28/07 07/24/07 03/20/08 | 58% 72% |
| HB1 | WPCP | | | | | | |
| 06-KER-58-44.8/45.2 06-476304 | | IN KERN COUNTY NEAR BAKERSFIELD FROM GRIFFITH COMPANY 0.3 KM WEST OF RENFRO ROAD TO 0.5 KM P.O. BOX 70157 EAST OF RENFRO ROAD INSTALL SIGNAL AND LEFT TURN LANE | BAKERSFIELD, CA 93387 | HISHAM ALNATOUR 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4747 | \$1,137,344 \$1,036,051 \$14,280 | 06/20/07 07/05/07 03/03/08 | 88% 92% |
| HB1 | SWPPP | | | | | | |
| 06-KER-58-55.2/0 06-0E6004 | | IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS | GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085 | AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972 | \$668,997 \$661,305 \$0 | 05/29/07 06/14/07 06/30/08 | 95% 97% |
| HB1 | WPCP | | | | | | SUSPENDED |
| 06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --() | | IN KERN COUNTY NEAR BAKERSFIELD FROM ACCU CONSTRUCTION 23135 BETTY 0.4 KM WEST OF WASHINGTON STREET ROAD PERRIS, CA. 92570 OVERCROSSING TO 0.5 KM EAST OF MOUNT 23135 BETTY ROAD VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION | PERRIS , CA. 92570 | HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428 | \$995,942 \$929,363 \$1,968 | 07/20/06 08/07/06 04/28/10 | 0% 0% |
| | SWPPP | | | | | | PLANT EST SATIS |
| 06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --() | | IN KERN COUNTY IN BAKERSFIELD FROM A C C U CONSTRUCTION BAKERSFIELD YARD OVERHEAD TO GILMORE 23135 BETTY RD. AVENUE UNDERCROSSING PLANTING AND IRRIGATION | PERRIS, CA 92570 | PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971 | \$2,816,423 \$2,500,152 \$9,800 | 08/04/06 08/22/06 12/01/09 | 0% 0% |
| HA25 | SWPPP | | | | | | PLANT EST SATIS |
| 06-KER-99-29.5/31 06-0G6404 | | IN KERN COUNTY NEAR BAKERSFIELD FROM GRIFFITH COMPANY 0.4 MI SOUTH OF ROUTE 99/65 P.O. BOX 70157 SEPARATION TO 0.5 MI NORTH OF SEVENTH STANDARD ROAD PLACE BONDED WEARING COURSE | BAKERSFIELD, CA 93389 | AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972 | \$1,205,205 \$0 \$0 | 01/14/08 02/08/08 | 0% 0% |
| | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 6
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|---|---|--|--|----------------------------|
| 06-KER-99-36.2/0 06-0E5804 | | IN KERN COUNTY NEAR CAWELO AT LERDO HIGHWAY OVERCROSSING INSTALL SIGNALS AND LEFT-TURN LANE | T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$311,000 \$0 \$0 | 01/24/08 02/06/08 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-KER-99-48.7/57.1 06-0C1204 | | IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY | WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038 | PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548 | \$2,442,467 \$2,275,684 \$0 | 04/06/05 04/14/05 02/10/07 | 100% 100% OVER RUN |
| HM1A | WPCP | | | | | | |
| 06-KER-119-18.1/0 06-0A6604 | | IN KERN COUNTY ABOUT 12 KM WEST OF OLD RIVER AT ROUTE 119 AND 43 INSTALL SIGNALS | GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387- | AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972 | \$464,321 \$535,598 \$0 | 08/24/06 08/31/06 02/08/08 02/13/08 | 100% 100% COMPLETED |
| HB1 | WPCP | | | | | | |
| 06-KER-119-29.3/0 06-0E4004 | | IN KERN COUNTY ON ROUTE 119 AND ROUTE 223 AT VARIOUS LOCATIONS REPLACE FOUR CULVERTS | VICTORY ENGINEERS INC. 575 E. ALLUVIAL AVENUE STE106 FRESNO, CA 93720 | JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208 | \$521,350 \$216,727 \$214,527 | 12/07/07 01/09/08 03/06/08 | 57% 42% |
| HA22 | WPCP | | | | | | |
| 06-KER-223-20.1/21.2 06-460204 | | IN KERN COUNTY IN ARVIN FROM COMANCHE DRIVE TO KING STREET ASPHALT CONCRETE OVERLAY | GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD, CA 93388 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747 | \$1,180,878 \$0 \$0 | 11/26/07 12/11/07 02/15/08 | 0% 0% |
| HA22 | WPCP | | | | | | SUSPENDED |
| 06-KIN-33-/7.8 06-430504 ACST-S033-(065)E S0-33 0-(5E) --() | | IN KINGS COUNTY NEAR KETTLEMAN CITY FROM THE KERN COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 41 WIDEN AND RESURFACE PAVEMENT | TEICHERT CONSTRUCTION P.O. BOX 400 KINGSBURG,CA 93631 (559)898-5500 | BOXRIZWAN TANVIR 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315 | \$6,495,834 \$6,080,748 \$123,382 | 05/30/07 06/19/07 02/28/08 | 96% 92% |
| HA22 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 7
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|--|--|--|--|---|----------------------------|
| 06-KIN-41-36.7/0 06-479204 | | IN KINGS COUNTY NEAR LEMOORE FROM 0.4 W. JAXON BAKER KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING | P.O. BOX 994248 REDDING, CA 96099-4248 | ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8315 | \$915,989 \$815,679 \$0 | 07/13/06 07/24/06 03/29/07 | 100% 100% SUSPENDED |
| HB1 | WPCP | | | | | | |
| 06-KIN-41-45.9/48.3 06-0E2704 | | IN KINGS AND FRESNO COUNTIES NEAR LEMOORE FROM 0.3 KM OF FREMONT AVENUE P O BOX 50085 TO LAGUNA AVENUE RUBBERIZED ASPHALT CONCRETE OVERLAY | GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 95077 (831)724-1011 | | \$1,977,676 \$0 \$0 | 11/27/07 12/14/07 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 06-KIN-43-22.3/22.7 06-474804 ACST-P043-(035)E G P0-43 0-(5E) --() | | IN KINGS COUNTY NEAR HANFORD FROM 0.3 KM SOUTH OF FLINT AVENUE TO 0.3 KM NORTH OF FLINT AVENUE LEFT TURN LANE AND INSTALL SIGNAL | GRANITE CONSTRUCTION CO. 2716 GRANITE COURT FRESNO, CA 93706 | RIZWAN TANVIR 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315 | \$998,869 \$926,009 \$0 | 12/19/06 01/10/07 09/24/07 | 100% 100% |
| HB1 | SWPPP | | | | | | |
| 06-KIN-198-18.5/19 06-0F1804 | | IN KINGS COUNTY NEAR HANFORD FROM DOUTY STREET OVERCROSSING TO 10TH AVENUE OVERCROSSING INSTALL CONCRETE MEDIAN BARRIER | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | | \$444,999 \$0 \$0 | 09/11/07 09/25/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-MAD-99-7.4/0 06-0C5204 ACST-P099-(510)E G P0-99 5-(0E) --() | | IN MADERA COUNTY NEAR MADERA AT AVENUE 12 OVERCROSSING INSTALL TRAFFIC SIGNALS | F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000 | ALLRED, LARRY 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3881 | \$1,108,201 \$0 \$0 | 11/28/07 12/17/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-MAD-99-7.4/0 06-0C5304 ACNH-P099-(512)E L 59-41 0-(1E) --() | | IN MADERA COUNTY NEAR MADERA AT 0.1 KM WEST OF AVENUE 12 OVERCROSSING WIDEN ROADWAY AND INSTALL SIGNALS | TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559)898-5500 | WOODS, JOHN A32 FURNISH SINGLE SHEET ALUM SIGN-UN | \$569,925 \$0 \$0 | 11/30/07 12/31/07 | 0% 0% |
| HB4N | WPCP | | | (559)243-3877 | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 8
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|--|---|---|---|---|------------------------------------|
| 06-MAD-99-12.8/0 06-0C5104 | | IN MADERA COUNTY NEAR MADERA AT AVENUE 16 REALIGN INTERSECTION | TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381 | HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599 | \$571,211 \$513,026 \$190 | 04/09/07 05/07/07 07/29/08 | 0% 0% PLANT EST SATIS |
| HB4N | WPCP | | | | | | |
| 06-MAD-99-19.6/22.6 06-293304 | | IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY | F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000 | MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5275 | \$49,275,373 \$30,018,119 \$763,880 | 10/23/06 11/09/06 06/15/09 | 41% 61% |
| HE13 | SWPPP | | | | | | |
| 06-MAD-99-24.4/26.8 06-0E8204 ACST-P099-(509)E P0-99 5-(9E) --() | | IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 1/2 TO ASH SLOUGH BRIDGE WIDEN INSIDE SHOULDER | CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO CA 93706 (559)498-3639 | | \$1,061,891 \$0 \$0 | 09/26/07 10/24/07 | 0% 0% |
| HB1 | SWPPP | | | | | | |
| 06-TUL-63-7.9/0 06-0F1504 | | IN TULARE COUNTY IN VISALIA AT COURT STREET AND NOBLE AVENUE MODIFY SIGNALS | W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086 | | \$478,894 \$0 \$0 | 08/02/07 08/28/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 06-TUL-99-5.6/7.3 06-431704 | | IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION | WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886 | PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971 | \$1,777,467 \$7,300 \$7,300 | 10/05/07 10/22/07 08/30/11 | 35% 0% |
| HA25 | SWPPP | | | | | | |
| 06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --() | | IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION | WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886 | PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971 | \$560,426 \$513,684 \$2,521 | 11/15/05 12/02/05 02/17/09 | 63% 91% |
| HB32 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 9
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|---|---|--|---|------------------------------------|
| 06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --() | | IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION | WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886 | DAVID ONTIVEROS 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8316 | \$2,142,872 \$1,941,157 \$0 | 01/19/06 01/26/06 03/30/09 | 55% 90% |
| HA25 | SWPPP | | | | | | |
| 06-TUL-99-30.1/31 06-388214 | | IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION | WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886 | DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$256,099 \$211,415 \$3,639 | 05/16/07 06/04/07 09/15/09 | 0% 0% PLANT EST SATIS |
| HB4N | WPCP | | | | | | |
| 06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --() | | IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.2 KM NORTH TO TAGUS AVENUE OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE | W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248 | SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319 | \$9,420,686 \$4,457,770 \$0 | 05/16/07 05/25/07 02/08/08 | 61% 48% |
| HA22 | SWPPP | | | | | | |
| 06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --() | | IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST | GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 | RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315 | \$2,744,591 \$259,190 \$259,190 | 12/07/07 12/17/07 12/29/08 | 7% 10% |
| HA26 | WPCP | | | | | | |
| 06-TUL-99-52.6/52.7 06-0C8404 | | IN TULARE COUNTY NEAR KINGSBURG AT KINGS RIVER BRIDGE REHABILITATE BRIDGE DECK | PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD PLEASANT HILL CA 94523 (925)945-1052 | | \$489,865 \$0 \$0 | 09/21/07 10/24/07 | 0% 0% |
| HA21 | WPCP | | | | | | |
| 06-TUL-99-/25 06-0F5104 | | IN TULARE COUNTY NEAR DELANO FROM COUNTY LINE ROAD OVERCROSSING TO ELK BAYOU BRIDGE PAVEMENT STRIPING AND MARKING | SUDHAKAR CO INTERNATIONAL 1450 N FITZGERALD AVE RIALTO CA 92376 | DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$246,450 \$244,616 \$0 | 05/10/07 06/11/07 08/24/07 | 100% 100% |
| HM4 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/08

Page 10
03/03/08

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|--|--|--|---|----------------------------|
| 06-TUL-190-8.0/15 06-337324 ACST-P190-(011)E P1-90 0-(1E) --() HA22 | | IN TULARE COUNTY AT AND NEAR POPLAR FROM 0.8 KM WEST OF ROAD 184 TO 0.7 KM EAST OF ROAD 232 ASPHALT CONCRETE OVERLAY | EMMETTS EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256 | | \$4,831,458 \$0 \$0 | 01/30/08 02/15/08 | 0% 0% |
| 06-TUL-198-18.8/0 06-471604 ACNH-P198-(050)E PL62-06 0-(8H) 206-008-() HB1 | SWPPP | IN TULARE COUNTY NEAR EXETER FROM 0.3 KM WEST TO 0.2 KM EAST OF ROUTE 65 INSTALL TRAFFIC SIGNALS | TEICHERT CONSTRUCTION PO BOX 400 KINGSBURG CA 93631-0400 | SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319 | \$1,183,841 \$1,045,471 \$17,854 | 06/26/07 07/18/07 02/27/08 | 93% 84% |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|
| Totals: | Authorized Final Amt: | <u>\$285,425,490</u> | Completed to Date: | <u>\$167,288,289</u> | Work This Month: | <u>\$3,373,065</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|--------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 06-FRE-5-15.9/64.6 | 06-0C4704 | 1 |
| 06-FRE-5-20.0/38 | 06-0E9904 | 1 |
| 06-FRE-5-37.2/48.6 | 06-0E0504 | 1 |
| 06-FRE-33-62.5/69.5 | 06-343534 | 1 |
| 06-FRE-41-22.5/25.6 | 06-431804 | 1 |
| 06-FRE-41-22.5/33.4 | 06-0E1504 | 1 |
| 06-FRE-41-30.4/31.8 | 06-419614 | 2 |
| 06-FRE-43-5.3/0 | 06-494604 | 2 |
| 06-FRE-99-10.7/15.4 | 06-0G6504 | 2 |
| 06-FRE-99-10.7/15.9 | 06-420314 | 2 |
| 06-FRE-99-12.2/14.5 | 06-458604 | 2 |
| 06-FRE-99-22.2/0 | 06-0C0404 | 2 |
| 06-FRE-99-24.2/26.7 | 06-453204 | 3 |
| 06-FRE-99-.7/7.4 | 06-350704 | 3 |
| 06-FRE-168-29.3/0 | 06-0F8804 | 3 |
| 06-FRE-180-31.3/0 | 06-478904 | 3 |
| 06-FRE-180-55.4/56.6 | 06-342344 | 3 |
| 06-FRE-180-60.3/64 | 06-342444 | 3 |
| 06-FRE-180-63.3/66.5 | 06-342434 | 4 |
| 06-KER-5-3.0/3.6 | 06-418714 | 4 |
| 06-KER-5-10.2/15.8 | 06-0E2304 | 4 |
| 06-KER-5-62.0/82.5 | 06-0G6204 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 06-KER-33-36.6/0 | 06-0F8204 | 4 |
| 06-KER-41-/5 | 06-3829U4 | 4 |
| 06-KER-58-43.9/0 | 06-495504 | 5 |
| 06-KER-58-44.8/45.2 | 06-476304 | 5 |
| 06-KER-58-55.2/0 | 06-0E6004 | 5 |
| 06-KER-58-55.7/56.6 | 06-0A5104 | 5 |
| 06-KER-99-24.7/27.1 | 06-451604 | 5 |
| 06-KER-99-29.5/31 | 06-0G6404 | 5 |
| 06-KER-99-36.2/0 | 06-0E5804 | 6 |
| 06-KER-99-48.7/57.1 | 06-0C1204 | 6 |
| 06-KER-119-18.1/0 | 06-0A6604 | 6 |
| 06-KER-119-29.3/0 | 06-0E4004 | 6 |
| 06-KER-223-20.1/21.2 | 06-460204 | 6 |
| 06-KIN-33-/7.8 | 06-430504 | 6 |
| 06-KIN-41-36.7/0 | 06-479204 | 7 |
| 06-KIN-41-45.9/48.3 | 06-0E2704 | 7 |
| 06-KIN-43-22.3/22.7 | 06-474804 | 7 |
| 06-KIN-198-18.5/19 | 06-0F1804 | 7 |
| 06-MAD-99-7.4/0 | 06-0C5204 | 7 |
| 06-MAD-99-12.8/0 | 06-0C5104 | 7 |
| 06-MAD-99-19.6/22.6 | 06-293304 | 8 |
| 06-MAD-99-24.4/26.8 | 06-0E8204 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 06-MAD-99-7.4/0 | 06-0C5304 | 8 |
| 06-TUL-63-7.9/0 | 06-0F1504 | 8 |
| 06-TUL-99-5.6/7.3 | 06-431704 | 8 |
| 06-TUL-99-12.1/13.1 | 06-479004 | 8 |
| 06-TUL-99-28.3/29.9 | 06-431604 | 9 |
| 06-TUL-99-30.1/31 | 06-388214 | 9 |
| 06-TUL-99-34.0/42 | 06-459404 | 9 |
| 06-TUL-99-51.9/0 | 06-432004 | 9 |
| 06-TUL-99-52.6/52.7 | 06-0C8404 | 9 |
| 06-TUL-99-/25 | 06-0F5104 | 9 |
| 06-TUL-190-8.0/15 | 06-337324 | 10 |
| 06-TUL-198-18.8/0 | 06-471604 | 10 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|--------------------|--------------------------|------------------|------------------|
| District | 06 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$10,582,093 | \$1,131,416 |
| -F- | FEDERAL AID (PRIMARY) | \$114,028,859 | \$99,776,496 |
| -S- | FEDERAL AID (SECONDARY) | \$27,869,271 | \$17,173,589 |
| -SH- | STATE HIGHWAY | \$132,945,268 | \$49,206,789 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|-----------------------------|-----------------------------|
| District | 06 | | |
| Federal Aid | | Category | Bid + CCO |
| District Total: | | | Work Comp |
| | | | |
| | | <u>\$285,425,490</u> | <u>\$167,288,289</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 06 | \$464,321 |
| Work completed this Period: | \$464,321 |