

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 1
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-37.2/48.6 06-0E0504 ACIM-005 -(135)E IM00-5 53-(6E) --()		IN FRESNO COUNTY NEAR MENDOTA FROM 1.7 KM SOUTH OF KAMM AVENUE TO 0.6 KM SOUTH OF PANOCHE ROAD REHABILITATE PAVEMENT	GRANITE CONSTRUCTION (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$8,709,953 \$4,826,697 \$3,164,259	07/24/07 08/17/07 07/23/08	73% 60%
HA22	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --()		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98% OVER RUN
HA22	SWPPP						
06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,468,233 \$3,184,830 \$26,000	01/17/07 02/09/07 08/19/09	0% 0% PLANT EST
HA25	SWPPP						SATIS
06-FRE-41-30.4/31.8 06-419614		IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE	SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$5,364,388 \$5,235,072 \$61,640	04/23/07 05/10/07 06/25/08	97% 97%
	SWPPP						
06-FRE-99-1.0/0 06-480504		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV SYSTEMS	CLAYBORN CONTRACTING GROUP INC 10556 COMBIE ROAD PMB 6203 AUBURN CA 95602 (530)268-9512		\$485,724 \$0 \$0	05/20/08 06/24/08	0% 0%
HB4N	WPCP						
06-FRE-99-10.7/15.4 06-0G6504		IN FRESNO COUNTY NEAR FRESNO FROM MERCED STREET UC TO CHESTNUT AVENUE OC AND FROM HERNDON CANAL BR TO SAN JOAQUIN RIVER BRIDGE PLACE BONDED WEARING COURSE	MARTIN BROTHERS 20 LIGHT SKY COURT SACRAMENTO, CA 95828	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$2,257,282 \$0 \$0	12/18/07 01/14/08	0% 0%
HM	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 2
07/02/08

District 06							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$743,009 \$337,959 \$10,644	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$432,166 \$2,112	01/31/05 02/14/05 09/15/09	0% 0% PLANT EST SATIS
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,728,816 \$212,722 \$212,722	03/18/08 04/23/08 03/16/10	7% 12%
HA25	SWPPP						
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-168-29.4/L29.7 06-0F9904 ER-43D9-(004)E --()		IN FRESNO COUNTY NEAR PINE RIDGE FROM 3.5 MILES TO 3.2 MILES WEST OF BEAL FIRE ROAD REPAIR DAMAGED SLOPE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290		\$220,728 \$0 \$0	05/12/08 06/05/08	0% 0%
HA23	WPCP						
06-FRE-168-40.4/46.6 06-0G5804		IN FRESNO COUNTY NEAR SHAVER LAKE ON ROUTE 168 AND IN AND NEAR HURON ON ROUTE 269 APPLY SLURRY SEAL	VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 WEST SACRAMENTO, CA 95798	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$417,735 \$382,996 \$323,772	04/18/08 05/08/08 06/21/08	95% 86%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 3
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-168-41.0/43.8 06-0G5704		IN FRESNO COUNTY NEAR SHAVER LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES EAST P O BOX 1026 OF UPPER CRESSMAN ROAD TO 0.3 MILE WEST OF SHAVER LAKE INSTALL CURED IN PLACE PIPE LINERS	INSITUFORM TECHNOLOGIES INC CHESTERFIELD MO 63005 (636)530-8000		\$206,795 \$0 \$0	04/23/08 05/13/08	0% 0%
HM	WPCP						
06-FRE-180-24.6/27.3 06-420504		IN FRESNO COUNTY NEAR MENDOTA FROM BELMONT AVENUE TO 0.5 KM EAST OF KINGS SLOUGH BRIDGE	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	ALLRED, LARRY 3240 N MILLBROOK (559)243-3881	\$8,233,112 \$934,302 \$770,123	02/22/08 03/14/08 03/16/09	11% 11%
ACNH-P180-(052)E BHP1-80 0-(2EN)H P180- 052-()		ASPHALT CONCRETE RESURFACING					
HA22	SWPPP						
HA22							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,316,991 \$17,858	10/27/06 11/20/06 05/03/10	0% 0%
STP- -() --()		HIGHWAY PLANTING AND IRRIGATION					PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,801,515 \$2,942,082 \$22,470	11/22/06 12/19/06 04/08/11	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$48,638,180 \$11,411,659 \$2,452,091	12/20/07 01/08/08 10/06/09	18% 23%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 4
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-112.5/116.4 06-0G5604		IN FRESNO COUNTY NEAR WILSONIA AT VARIOUS LOCATIONS FROM 1.3 MILES SOUTH OF CHERRY GAP TO 0.4 MILE WEST OF HUME LAKE ROAD INSTALL CURED IN PLACE PIPE LINERS	J F PACIFIC LINERS INC. 70 UNION WAY VACAVILLE, CA 95687	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$129,970 \$0 \$0	05/12/08 06/02/08	0% 0%
HM	WPCP						
06-FRE-198-14.4/14.4 06-0G7304		IN FRESNO COUNTY ABOUT 7 MILES WEST OF COALINGA AT 0.8 MILE EAST OF WARTHAN CREEK BRIDGE NO. 42-0012 WIDEN SHOULDERS AND INSTALL BEACONS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVENUE FRESNO CA 93706 (559)498-3639		\$186,281 \$0 \$0	05/07/08 05/30/08	0% 0%
HB1	WPCP						
06-KER-5-10.2/15.8 06-0E2304 ACIM-005 -(179)E --()		IN KERN COUNTY NEAR LEBEC FROM GRAPEVINE ROAD UNDERCROSSING TO ROUTE 5 AND 99 SEPARATION RESURFACE CONCRETE PAVEMENT	PETERSON-CHASE CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$2,575,140 \$2,449,880 \$0	08/15/07 09/17/07 07/11/08 06/30/08	71% 93%
HA22	WPCP						
06-KER-33-36.6/0 06-0F8204		IN KERN COUNTY NEAR MCKITTRICK AT 3.7 KM NORTH OF ROUTE 58 EXTEND EXISTING BOX CULVERT	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD 101 FREMONT, CA 94539	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$320,920 \$14,181 \$14,181	09/26/07 10/12/07 07/25/08	52% 4%
HB1	WPCP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971	\$34,233,641 \$32,184,281 \$991,013	10/04/06 10/19/06 08/22/08	88% 95%
HA22	SWPPP						
06-KER-46-7.3/19.8 06-0H9304		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE CHIP SEAL	GRAHAM CONTRACTORS INC. PO BOX 26770 SAN JOSE, CA 95159	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,027,032 \$715,499 \$715,499	05/06/08 05/29/08 06/21/08	33% 70%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 5
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-43.9/0 06-495504		IN KERN COUNTY NEAR BAKERSFIELD AT HEATH ROAD INSTALL SIGNALS	MAVERICK ASPHALT INC.	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$827,943 \$792,825 \$30,625	06/28/07 07/24/07 06/26/08 06/23/08	93% 92%
HB1	WPCP						
06-KER-58-47.0/67.8 06-0G3204		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS REPLACE APPROACH SLAB	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94513 (707)746-8028		\$561,999 \$0 \$0	04/04/08 04/28/08	0% 0%
HM3	WPCP						
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$661,305 \$0	05/29/07 06/14/07 06/30/08	95% 97%
HB1	WPCP						SUSPENDED
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	FROM ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$937,844 \$2,099	07/20/06 08/07/06 04/28/10	0% 0%
	SWPPP						PLANT EST SATIS
06-KER-58-59.6/64.4 06-0E1804 ACNH-P058-(104)E --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.3 KM EAST OF 58/184 SEPARATION TO 0.4 KM WEST OF TEJON HIGHWAY OVERCROSSING ASPHALT CONCRETE OVERLAY	FROM GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$3,957,439 \$0 \$0	05/16/08 06/12/08	0% 0%
HA22	WPCP						
06-KER-58-77.3/107.6 06-0H8404		IN KERN COUNTY NEAR TEHACHAPI FROM 1.7 MILE EAST OF ROUTE 223 TO CACHE CREEK BRIDGE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$8,353,649 \$0 \$0	05/01/08 05/21/08 09/29/08	0% 0%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 6
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-17.0/31.1 06-0H4004		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM INC 0.5 MILE SOUTH OF ROUTE 119 TO 0.5 MILE NORTH OF 7TH STANDARD ROA INSTALL VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216		\$427,400 \$0 \$0	06/10/08 06/27/08	0% 0%
HB4N	WPCP						
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 800 W EIGHT MILE RD STOCKTON, CA 95209	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$499,046 \$5,541 \$5,541	04/08/08 05/07/08 09/29/08	23% 1%
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,537,952 \$15,400	08/04/06 08/22/06 12/01/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-KER-99-29.5/31 06-0G6404		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 MI SOUTH OF ROUTE 99/65 SEPARATION TO 0.5 MI NORTH OF SEVENTH STANDARD ROAD PLACE BONDED WEARING COURSE	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93389	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,205,205 \$0 \$0	01/14/08 02/08/08	0% 0%
	WPCP						SUSPENDED
06-KER-99-36.2/0 06-0E5804		IN KERN COUNTY NEAR CAWELO AT LERDO HIGHWAY OVERCROSSING INSTALL SIGNALS AND LEFT-TURN LANE	TDS ENGINEERING 1014 S. WESTLAKE BLVD WESTLAKE, CA 91361	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$445,785 \$453,795 \$97,347	01/24/08 02/06/08 06/21/08	71% 98%
HB1	WPCP						
06-KER-119-29.3/0 06-0E4004		IN KERN COUNTY ON ROUTE 119 AND ROUTE 223 AT VARIOUS LOCATIONS REPLACE FOUR CULVERTS	VICTORY ENGINEERS INC. 575 E. ALLUVIAL AVENUE STE106 FRESNO, CA 93720	JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208	\$538,350 \$353,618 \$0	12/07/07 01/09/08 04/21/08	89% 66%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 7
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-166-19.0/20.1 06-0E5104		IN KERN COUNTY NEAR METTLER FROM 1.5 MILES EAST OF CALIFORNIA AQUEDUCT BRIDGE TO 2.7 MILES WEST OF ROUTE 166/5 SEPARATION CONSTRUCT WINGWALLS	VICTORY ENGINEERS INC 575 E ALLUVIAL AVENUE NO 106 FRESNO CA 93720 (559)439-7700		\$275,550 \$0 \$0	05/13/08 06/05/08	0% 0%
HA42	SWPPP						
06-KER-166-23.6/0 06-0E5004		IN KERN COUNTY NEAR METTLER AT 1.0 MILE WEST OF ROUTE 99/166 SEPARATION REPLACE CULVERT	BERKELEY ENGINEERING CO INC P O BOX 7069 BERKELEY CA 94707 (925)458-3007		\$640,626 \$0 \$0	05/09/08 05/27/08	0% 0%
HA42	WPCP						
06-KIN-5-16.1/16.4 06-0G3604		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.6 MILE SOUTH TO 0.3 MILE SOUTH OF ROUTE 5/41 SEPARATION INSTALL OVERHEAD EXIT SIGN	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$214,320 \$0 \$0	04/11/08 04/28/08	0% 0%
HA22	WPCP						
06-KIN-41-45.9/48.3 06-0E2704		IN KINGS AND FRESNO COUNTIES NEAR LEMOORE FROM 0.3 KM OF FREMONT AVENUE TO LAGUNA AVENUE RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO,CA 93706	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA,CA 93291 (559)651-8315	\$2,031,676 \$1,595,916 \$667,931	11/27/07 12/14/07 07/29/08	52% 79%
HA22	WPCP						
06-KIN-43-10.2/17.9 06-0H8804		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS HIGHWAY RESURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,809,922 \$0 \$0	05/29/08 06/18/08	0% 0%
HM1	WPCP						
06-MAD-41-9.1/9.4 06-477204 ACST-X039-(019)E X0-39 0-(9E) --()		IN MADERA CO ABOUT 22 KM EAST OF MADERA ON ROUTE 41 AND ON ROUTE 145 WIDEN INTERSECTION	W. JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099-4248	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,232,791 \$375,783 \$151,101	12/20/07 01/28/08 07/21/08	51% 30%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 8
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-41-19.8/20.1 06-0A4004 ACST-P041-(106)E G P0-41 1-(6EC)M 5941- 048-() HB1	SWPPP	IN MADERA COUNTY NEAR COARSEGOLD AT YOSEMITE SPRINGS PARKWAY INSTALL SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000		\$1,069,694 \$0 \$0	05/21/08 06/16/08	0% 0%
06-MAD-41-20.9/32.9 06-0J4504		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.9 MILE NORTH OF YOSEMITE SPRINGS ROAD TO ROAD 425B SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$868,394 \$0 \$0	06/09/08 06/27/08	0% 0%
	WPCP						
06-MAD-99-1.0/7.4 06-0H9104		IN MADERA COUNTY NEAR FRESNO FROM AVENUE 7 OVERCROSSING TO AVENUE 12 OVERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,565,746 \$0 \$0	04/11/08 05/02/08	0% 0%
	WPCP						
06-MAD-99-7.4/0 06-0C5204 ACST-P099-(510)E G P0-99 5-(0E) --()		IN MADERA COUNTY NEAR MADERA AT AVENUE 12 OVERCROSSING INSTALL TRAFFIC SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	JOHN WOODS (559)243-3877	\$1,188,201 \$2,043 \$0	11/28/07 12/17/07 08/07/08	0% 0%
HB1	WPCP						SUSPENDED
06-MAD-99-7.4/0 06-0C5304 ACNH-P099-(512)E L 59-41 0-(1E) --()		IN MADERA COUNTY NEAR MADERA AT 0.1 KM WEST OF AVENUE 12 OVERCROSSING WIDEN ROADWAY AND INSTALL SIGNALS	TEICHERT CONSTRUCTION P O BOX 400 KINGSBURG CA 93631 (559)898-5500	WOODS, JOHN A32 FURNISH SINGLE SHEET ALUM SIGN-UN	\$599,425 \$565,834 \$236,521	11/30/07 12/31/07 07/22/08 06/30/08	53% 94%
HB4N	WPCP			(559)243-3877			
06-MAD-99-12.8/0 06-0C5104		IN MADERA COUNTY NEAR MADERA AT AVENUE 16 REALIGN INTERSECTION	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$571,211 \$515,388 \$220	04/09/07 05/07/07 07/29/08	0% 0%
HB4N	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 9
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-99-12.8/0 06-0F4004		IN MADERA COUNTY IN MADERA AT AVENUE 16 OVERCROSSING REPLACE BRIDGE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	JOHN A WOODS 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3877	\$527,451 \$433,534 \$0	02/15/08 03/12/08 07/09/08	55% 85%
HA21	WPCP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5275	\$49,405,499 \$36,969,771 \$3,259,573	10/23/06 11/09/06 06/22/09	56% 74%
HE13	SWPPP						
06-MAD-99-24.4/26.8 06-0E8204 ACST-P099-(509)E P0-99 5-(9E) --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 1/2 TO ASH SLOUGH BRIDGE WIDEN INSIDE SHOULDER	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO CA 93706 (559)498-3639	ALLRED, LARRY 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3877	\$1,061,891 \$1,041,665 \$472,027	09/26/07 10/24/07 06/24/08	58% 98%
HB1	SWPPP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 400 KINGSBURG CA 93631	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,311,554 \$0 \$0	04/10/08 04/28/08	0% 0%
HB4C	SWPPP						
06-TUL-63-7.9/0 06-0F1504		IN TULARE COUNTY IN VISALIA AT COURT STREET AND NOBLE AVENUE MODIFY SIGNALS	W. JAXON & BAKER 36579 AVENUE 12 MADERA, CA 93638	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$495,569 \$490,642 \$53,120	08/02/07 08/28/07 06/21/08 06/25/08	100% 98%
HB1	WPCP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,780,467 \$987,327 \$35,192	10/05/07 10/22/07 08/30/11	77% 55%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 10
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$560,426 \$524,234 \$2,707	11/15/05 12/02/05 05/20/09	0% 0% PLANT EST SATIS
HB32	SWPPP						
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,142,872 \$2,001,161 \$16,383	01/19/06 01/26/06 03/30/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$266,099 \$220,979 \$2,472	05/16/07 06/04/07 09/15/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.2 KM NORTH TO TAGUS AVENUE OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$9,426,686 \$6,171,302 \$1,345,088	05/16/07 05/25/07 09/02/08	67% 66%
HA22	SWPPP						
06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --()		IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$2,766,295 \$749,030 \$114,435	12/07/07 12/17/07 12/29/08	45% 27%
HA26	WPCP						
06-TUL-99-52.6/52.7 06-0C8404		IN TULARE COUNTY NEAR KINGSBURG AT KINGS RIVER BRIDGE REHABILITATE BRIDGE DECK	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD PLEASANT HILL CA 94523 (925)945-1052		\$489,865 \$0 \$0	09/21/07 10/24/07	0% 0%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

Page 11
07/02/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-190-8.0/15 06-337324 ACST-P190-(011)E P1-90 0-(1E) --()		IN TULARE COUNTY AT AND NEAR POPLAR FROM 0.8 KM WEST OF ROAD 184 TO 0.7 KM EAST OF ROAD 232 ASPHALT CONCRETE OVERLAY	EMMETT'S EXCAVATION, INC. 1477 MENLO CLOVIS, CA 93611	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$4,831,458 \$52,462 \$52,462	01/30/08 02/15/08 09/17/08	15% 1%
HA22	SWPPP						
06-TUL-190-14.9/18.8 06-0G6104		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM PROSPECT STREET TO 1.8 MILE EAST OF PLANO STREET RUBBERIZED HOT MIX ASPHALT OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$2,175,540 \$0 \$0	05/08/08 06/02/08	0% 0%
	WPCP						
06-TUL-198-18.8/0 06-471604 ACNH-P198-(050)E PL62-06 0-(8H) 206-008-() HB1		IN TULARE COUNTY NEAR EXETER FROM 0.3 KM WEST TO 0.2 KM EAST OF ROUTE 65 INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION PO BOX 400 KINGSBURG CA 93631-0400	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,189,578 \$1,214,649 \$0	06/26/07 07/18/07 05/23/08	84% 95%
	SWPPP						

Totals:	Authorized Final Amt:	<u>\$252,750,511</u>	Completed to Date:	<u>\$132,229,574</u>	Work This Month:	<u>\$15,344,627</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-37.2/48.6	06-0E0504	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-22.5/25.6	06-431804	1
06-FRE-41-30.4/31.8	06-419614	1
06-FRE-99-10.7/15.4	06-0G6504	1
06-FRE-99-10.7/15.9	06-420314	1
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-1.0/0	06-480504	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-168-40.4/46.6	06-0G5804	2
06-FRE-168-41.0/43.8	06-0G5704	2
06-FRE-168-29.4/L29.7	06-0F9904	3
06-FRE-180-24.6/27.3	06-420504	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-112.5/116.4	06-0G5604	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	4
06-FRE-198-14.4/14.4	06-0G7304	4
06-KER-5-10.2/15.8	06-0E2304	4
06-KER-33-36.6/0	06-0F8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-41-/5	06-3829U4	4
06-KER-46-7.3/19.8	06-0H9304	4
06-KER-58-43.9/0	06-495504	5
06-KER-58-47.0/67.8	06-0G3204	5
06-KER-58-59.6/64.4	06-0E1804	5
06-KER-58-77.3/107.6	06-0H8404	5
06-KER-58-55.2/0	06-0E6004	5
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-99-17.0/31.1	06-0H4004	6
06-KER-99-21.6/24.7	06-0G2204	6
06-KER-99-24.7/27.1	06-451604	6
06-KER-99-29.5/31	06-0G6404	6
06-KER-99-36.2/0	06-0E5804	6
06-KER-119-29.3/0	06-0E4004	6
06-KER-166-19.0/20.1	06-0E5104	7
06-KER-166-23.6/0	06-0E5004	7
06-KIN-5-16.1/16.4	06-0G3604	7
06-KIN-41-45.9/48.3	06-0E2704	7
06-KIN-43-10.2/17.9	06-0H8804	7
06-MAD-41-9.1/9.4	06-477204	7
06-MAD-41-19.8/20.1	06-0A4004	8
06-MAD-41-20.9/32.9	06-0J4504	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-MAD-99-7.4/0	06-0C5204	8
06-MAD-99-12.8/0	06-0C5104	8
06-MAD-99-12.8/0	06-0F4004	8
06-MAD-99-19.6/22.6	06-293304	8
06-MAD-99-24.4/26.8	06-0E8204	9
06-MAD-99-1.0/7.4	06-0H9104	9
06-MAD-99-7.4/0	06-0C5304	9
06-TUL-63-5.8/8	06-307004	9
06-TUL-63-7.9/0	06-0F1504	9
06-TUL-99-5.6/7.3	06-431704	9
06-TUL-99-12.1/13.1	06-479004	10
06-TUL-99-28.3/29.9	06-431604	10
06-TUL-99-30.1/31	06-388214	10
06-TUL-99-34.0/42	06-459404	10
06-TUL-99-51.9/0	06-432004	10
06-TUL-99-52.6/52.7	06-0C8404	10
06-TUL-190-8.0/15	06-337324	11
06-TUL-190-14.9/18.8	06-0G6104	11
06-TUL-198-18.8/0	06-471604	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	06			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$11,285,093	\$7,276,577
-F-		FEDERAL AID (PRIMARY)	\$66,067,408	\$48,794,311
-S-		FEDERAL AID (SECONDARY)	\$21,815,137	\$11,331,264
-SH-		STATE HIGHWAY	\$153,362,145	\$64,827,423
-ER-		STORM DAMAGE REPAIR	\$220,728	\$0
District Total:			<u>\$252,750,511</u>	<u>\$132,229,574</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	