

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 1
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-50.9/51.9 08-0H4804		IN RIVERSIDE COUNTY IN AND NEAR INDIO FROM 0.2 MILE WEST OF WASHINGTON STREET OVERCROSSING TO 0.2 MILE WEST OF JEFFERSON STREET O CONSTRUCT CONCRETE BARRIER	RSB GROUP INC. 8 MCLAREN STE Q IRVINE, CA 92618	MOHAMMADI, ESSI 2781 W. RAMSEY STREET, SUITE 7 BANNING, CA 92220 (951)453-8943	\$732,260 \$740,239 \$0	03/23/07 04/10/07 06/22/07 06/22/07	100% 100% COMPLETED
HB1	SWPPP						
08-RIV-10-134.0/144.1 08-0G7204		IN RIVERSIDE COUNTY NEAR BLYTHE FROM GRANITE CONSTRUCTION CO. 1.6 KM WEST OF WILEY WELL ROAD TO 8.1 3800 MONROE STREET KM WEST OF ROUTE 78 RESURFACE ASPHALT CONCRETE	INDIO, CA 92203	OOI, KEE 790 S VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$1,815,640 \$246,160 \$243,160	03/29/07 04/19/07 08/28/07	40% 14%
HA22	SWPPP						
08-RIV-15-3.2/8.1 08-0G6504		IN RIVERSIDE COUNTY NEAR TEMECULA FROM THE SOUTH JUNCTION OF ROUTE 79 TO JUNCTION ROUTE 215 OVERLAY ASPHALT CONCRETE	R. J. NOBLE COMPANY TONY GATOFF, PROJECT MANAGER	YANG, CHAD 9225 STELLAR COURT STE B CORONA, CA 92883 (951)232-7638	\$1,877,610 \$1,368,966 \$1,018,003	01/12/07 02/05/07 08/27/07	53% 86%
HA22	WPCP						SUSPENDED
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --()		IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. MR. JON P. HADLEY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$54,351,276 \$43,877,474 \$2,732,758	03/08/06 03/17/06 11/26/07	77% 80%
HB5	SWPPP						
08-RIV-60-28.8/29.8 08-0G4604 ACST-P060-(133)E G P0-60 1-(3E) --()		IN RIVERSIDE COUNTY IN BEAUMONT FROM 2.5 KM TO 0.9 KM WEST OF ROUTE 10 AND 11172 WESTERN AVENUE 60 SEPARATION INSTALL CONCRETE MEDIAN BARRIER	MODERN ALLOYS INC SANTON CA 90680 (714)893-0551	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$1,730,870 \$290,831 \$290,831	05/15/07 06/04/07 10/11/07	15% 17%
HB1	SWPPP						
08-RIV-62-6.7/9.2 08-0H6104		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 KM EAST OF INDIAN AVENUE TO COUNTY LINE RESURFACE ASPHALT CONCRETE	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92413 (909)382-7100	GONZALEZ, ALFONSO 6690 LA CONTENTA RD. YUCCA VALLEY, CA 92284 (951)538-5218	\$931,609 \$818,083 \$0	05/11/07 05/24/07 07/20/07 07/20/07	97% 92% COMPLETED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 2
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6864	\$9,500,960 \$9,953,528 \$2,265	12/29/03 01/14/04 04/29/08	0% 0% PLANT EST SATIS
08-RIV-74-40.6/42.6 08-0H6704		IN RIVERSIDE COUNTY IN HEMET FROM STATE STREET TO DARTMOUTH AVENUE RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		\$904,371 \$0 \$0	05/30/07 07/03/07	0% 0%
HM1	WPCP						
08-RIV-74-87.6/87.7 08-0C4104		IN RIVERSIDE COUNTY NEAR PALM DESERT AT 3.9 KM SOUTH OF BIG HORN DRIVE AT COACHELLA VALLEY VISTA POINT UPGRADE VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN STE #8 IRVINE, CA 92618	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE #7 BANNING, CA 92220 (951)538-9810	\$692,870 \$0 \$0	05/22/07 06/11/07 11/07/07	0% 0%
HB71	WPCP						
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$603,767 \$1,836	10/03/06 10/13/06 12/23/08	0% 0%
HA21	SWPPP						PLANT EST SATIS
08-RIV-86-15.5/23.2 08-1A5404		IN RIVERSIDE COUNTY IN COACHELLA FROM 58TH AVENUE TO ROUTE 10 GRIND IN RUMBLE STRIPS	PAVEMENT RECYCLING SYSTEMS INC P.O. BOX 1266 RIVERSIDE, CA 92502	MOHAMMADI, ESSI 2781 W. RAMSEY ST. BANNING, CA 92220 (951)453-8943	\$73,623 \$29,220 \$29,220	06/04/07 07/03/07 08/07/07	20% 40%
HB1	WPCP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,481,677 \$3,211,208 \$1,071,028	02/08/07 02/27/07 03/20/09	17% 24%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 3
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	SPRAY, MICHAEL 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)232-6497	\$1,976,917 \$1,445,881 \$180,477	11/03/06 12/05/06 12/21/10	59% 73%
HA25	SWPPP						
08-RIV-215-8.4/23 08-0G6604		IN RIVERSIDE COUNTY FROM ROUTE 15 AND 215 SEPARATION TO 0.4 KM NORTH OF ETHANC ROAD OVERCROSSING COLD PLANE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	\$2,837,657 \$1,680,351 \$1,680,351	04/19/07 05/07/07 08/15/07	60% 59%
HA22	SWPPP						
08-RIV-215-37.7/43.9 08-334844		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$243,544,399 \$192,910,638 \$4,798,538	02/06/04 02/24/04 04/09/08	72% 79%
ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$315,620 \$314,172 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-RIV-371-56.4/77.1 08-0H6904		IN RIVERSIDE COUNTY NEAR CITY OF AGUANGA FROM 0.2 KM EAST OF 79 AND 371 JUNCTION TO 1.2 KM EAST OF WILSON VALLEY ROAD RESURFACE ASPHALT CONCRETE	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92856 (714)637-1550		\$1,842,442 \$0 \$0	06/07/07 06/28/07	0% 0%
HM1	SWPPP						
08-SBD-10-37.2/38.9 08-0C2904		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT FENCING	DANNY C HUBBS CONSTRUCTION INC 37306 VISTA VIEW DR YUCAIPA CA 92399 (909)790-2215		\$770,190 \$0 \$0	06/15/07 07/03/07	0% 0%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 4
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-4.6/5.3 08-0C0704		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM 1.0 KM SOUTH OF FOOTHILL BOULEVARD TO ROUTE 15 AND 66 SEPARATION WIDEN EXISTING RAMP	J. MCLOUGHLIN ENG. CO., INC. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730	PAIBUL, SENI 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)830-9299	\$2,081,311 \$2,059,007 \$0	11/30/06 12/20/06 06/29/07 07/02/07	100% 100% COMPLETED
HB4N	SWPPP						
08-SBD-15-23.0/29.5 08-0H7404		IN SAN BERNARDINO COUNTY FROM 0.2 MILE NORTH OF NORTH ALRAY OVERHEAD TO 0.9 MILE NORTH OF OAKHILL ROAD OVERCROSSING REPLACE PAVEMENT MARKERS	PACIFIC COAST MARKINGS 3104 SACRAMENTO ROAD PHELAN CA 92371 (760)316-9690	GADALLA, AMGAD 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)453-8929	\$128,023 \$797 \$797	05/16/07 06/06/07 09/17/07	37% 1%
HM4	WPCP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,332,900 \$922,639 \$733,481	03/16/07 04/06/07 07/03/08	21% 17%
HE11 HB4N	SWPPP						
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218)1 ACIM-015 -(218)E --() HA22 HB4C	SWPPP	IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769 VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760)256-5558	\$52,305,841 \$55,165,707 \$0	04/07/04 04/26/04 06/21/07 06/21/07	100% 100% COMPLETED
08-SBD-15-87.7/186 08-0C0404 ACIM-015 -(149)E --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MEDIAN GRADING, DRAINAGE, RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$26,439,374 \$14,960,277 \$2,800,344	10/19/06 11/09/06 01/05/09	25% 56%
HB1	SWPPP						
08-SBD-15-115.3/119 08-476104		IN SAN BERNARDINO COUNTY NEAR BAKER FROM 5.9 KM NORTH OF AFTON ROAD OVERCROSSING TO 2.3 KM SOUTH OF BASIN ROAD OVERCROSSING WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION CO. P. O. BOX 50085 WATSONVILLE, CA 95077-5085	TORRES, JOSE 222 E MAIN STREET BARSTOW, CA 92311 (760)256-5239	\$7,032,799 \$5,853,842 \$653,098	08/22/06 09/07/06 09/24/07	76% 79%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 5
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-18-20.5/31 08-0H6204		IN SAN BERNARDINO COUNTY NEAR RIMFOREST, SKYFOREST AND RUNNING SPRINGS AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 264 S LELAND NORTON WY #A170 SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F REDLANDS, CA 92374 (951)232-3706	\$1,242,650 \$1,327,156 \$1,206,086	03/23/07 04/06/07 07/25/07 07/26/07	86% 100%
HM1	WPCP						
08-SBD-18-20.6/39.5 08-0H8104 ER- () -- ()		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F REDLANDS, CA 92374 (909)844-9731	\$1,649,900 \$1,570,300 \$22,000	01/26/06 02/07/06 09/25/07	97% 98%
201 130							
08-SBD-18-32.9/37.9 08-0H7004		IN SAN BERNARDINO COUNTY NEAR SNOW VALLEY FROM KELLER PEAK ROAD TO 1.4 KM EAST OF SNOW VALLEY REPLACE ASPHALT CONCRETE SURFACING	ORTIZ ASPHALT PAVING INC. P O BOX 883 COLTON, CA 92324	DAVIS, DARCY 2781 RAMSEY STREET, SUITE 7 BANNING, CA 92220 (909)844-9731	\$410,417 \$372,575 \$371,738	05/15/07 05/25/07 09/01/07	88% 96%
HM1	WPCP						
08-SBD-18-39.0/43.3 08-0H7104		IN SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.8 KM NORTH OF LAKEVIEW POINT TO ROUTE 38 RESURFACE ASPHALT CONCRETE	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92413 (909)382-7400		\$681,186 \$0 \$0	06/14/07 06/27/07	0% 0%
HM1	SWPPP						
08-SBD-18-59.0/60.8 08-0H8604		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR CITY FROM 0.7 KM SOUTH OF CACTUS ROAD TO SNUBBING POST GRADE ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 382 EAST ORNAGE SHOW ROAD SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F REDLANDS, CA 92374 (951)232-3706	\$419,086 \$420,330 \$0	04/27/07 05/11/07 07/19/07 07/23/07	100% 97%
HM1	WPCP						
08-SBD-18-95.4/95.5 08-483304		IN SAN BERNARDINO COUNTY IN AND NEAR VICTORVILLE AND APPLE VALLEY AT THE MOJAVE RIVER BRIDGE AND OVERHEAD SEISMIC RETROFIT	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD, #101 FREMONT CA 94539	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92393 (951)232-6415	\$2,750,899 \$1,986,797 \$0	01/29/07 02/16/07 07/16/07	75% 75%
HA4S2	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 6
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-38-2.9/4.3 08-498504 ACST-P038-(016)E P0-38 0-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY AT MENTONE FROM WABASH AVENUE TO CRAFTON AVENUE COLD PLANE ROADWAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU THANH 2351 LUGONIA AVE. UNIT F REDLANDS, CA 92374 (909)799-3111	\$2,196,994 \$1,191,685 \$428,229	11/08/06 12/11/06 08/01/07	90% 54%
08-SBD-40-80.0/97 08-0J1304 ER- () --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 BARSTOW, CA 92311 (951)232-7522	\$9,585,000 \$7,772,161 \$830,457	05/30/06 06/08/06 10/27/08	100% 81%
OVER RUN							
201130							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$1,845,000 \$1,310,102 \$0	03/29/06 03/29/06 09/05/08	77% 71%
201 130							
08-SBD-58-13.0/22.4 08-0G6704		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 11.7 KM EAST OF JUNCTION ROUTE 395 TO 8.8 KM WEST OF HINKLEY ROAD GRIND PAVEMENT	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GADALLA, AMGAD 15367 TAMARACK VICTORVILLE, CA 92392 (951)453-8929	\$1,231,340 \$3,200 \$0	04/20/07 05/15/07 08/30/07	0% 0%
HA22	WPCP						
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)232-6497	\$597,901 \$562,687 \$9,234	10/13/05 10/27/05 08/15/07	0% 0%
HA25	WPCP						PLANT EST SATIS
08-SBD-60-/9.9 08-472004 ACNH-P060-(131)E --()		IN SAN BERNARDINO COUNTY IN CHINO AND ONTARIO FROM LOS ANGELES COUNTY LINE TO RIVERSIDE COUNTY LINE REPLACE SLABS AND PAVEMENT	J. MCLOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	AL-SAADON, ALI 2023 CHICAGO AVENUE, SUITE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$11,641,356 \$12,085,408 \$1,639,766	01/16/07 01/31/07 07/30/07	94% 98%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 7
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$1,749,000 \$0 \$0	05/25/07 06/14/07	0% 0%
HM1	WPCP						
08-SBD-83-9.7/9.8 08-420904		IN SAN BERNARDINO COUNTY IN ONTARIO FROM D STREET TO E STREET INSTALL SIGNAL AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$247,247 \$0 \$0	05/25/07 06/27/07	0% 0%
HB1	WPCP						
08-SBD-83-9.9/11.1 08-0H6304		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM G STREET TO JUNCTION 10 AND 83 RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	EHIRIM, DOMINIC 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6629	\$129,800 \$96,719 \$96,719	05/31/07 06/14/07 07/24/07 07/25/07	100% 74%
HM1	WPCP						
08-SBD-138-29.1/37.8 08-0H5804 NH- () -- ()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,199,900 \$2,141,410 \$0	11/30/05 11/30/05 06/25/07	85% 100%
201 130							
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) -- ()		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	OZOWARA, DENIS 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-3714	\$38,699,844 \$30,222,820 \$2,242,976	02/14/06 03/01/06 10/23/07	82% 78%
HB1 HA22	SWPPP						
08-SBD-173-10.8/10.8 08-0J5604		BIG PINE CREEK BRIDGE ON SR 173 EMERGENCY REPAIRS TO BIG PINE CREEK BRIDGE	ATKINSON CONSTRUCTION 27422 PORTOLA PARKWAY, # 250 FOOTHILL RANCH, CA 92610	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$580,000 \$525,551 \$94,859	09/22/06 09/22/06 08/01/07	98% 91%
201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 8
07/30/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$871,064 \$879,819 \$5,390	01/24/06 02/02/06 07/24/07 07/24/07	0% 0% PLANT EST SATIS
HB6	SWPPP						
08-SBD-247-38.0/41 08-0H6404		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.9 KM EAST OF DALLAS AVENUE TO 1.6 KM EAST OF MIDWAY AVENUE RESURFACE ASPHALT CONCRETE	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$493,300 \$0 \$0	05/30/07 06/14/07	0% 0%
HM1	SWPPP						
08-SBD-247-47.0/78 08-482304 ACST-P247-(007)E P2-47 0-(7E) --()		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY AND BARSTOW AT VARIOUS LOCATIONS RESURFACE EXISTING PAVEMENT	YEAGER-SKANSKA, INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$3,577,900 \$3,391,267 \$1,719,534	11/20/06 12/08/06 07/26/07 07/26/07	93% 93%
HA22	SWPPP						

Totals:	Authorized Final Amt:	<u>\$514,143,569</u>	Completed to Date:	<u>\$402,312,774</u>	Work This Month:	<u>\$24,903,174</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-50.9/51.9	08-0H4804	1
08-RIV-10-134.0/144.1	08-0G7204	1
08-RIV-15-3.2/8.1	08-0G6504	1
08-RIV-60-28.8/29.8	08-0G4604	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-62-6.7/9.2	08-0H6104	1
08-RIV-71-/2.7	08-446514	2
08-RIV-74-40.6/42.6	08-0H6704	2
08-RIV-74-87.6/87.7	08-0C4104	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-86-15.5/23.2	08-1A5404	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-.6/1.2	08-456614	3
08-RIV-215-8.4/23	08-0G6604	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-RIV-371-56.4/77.1	08-0H6904	3
08-SBD-10-37.2/38.9	08-0C2904	3
08-SBD-15-4.6/5.3	08-0C0704	4
08-SBD-15-23.0/29.5	08-0H7404	4
08-SBD-15-41.7/42.4	08-333904	4
08-SBD-15-74.9/124	08-4567V4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-87.7/186	08-0C0404	4
08-SBD-15-115.3/119	08-476104	4
08-SBD-18-20.5/31	08-0H6204	5
08-SBD-18-20.6/39.5	08-0H8104	5
08-SBD-18-32.9/37.9	08-0H7004	5
08-SBD-18-39.0/43.3	08-0H7104	5
08-SBD-18-59.0/60.8	08-0H8604	5
08-SBD-18-95.4/95.5	08-483304	5
08-SBD-38-2.9/4.3	08-498504	6
08-SBD-40-80.0/97	08-0J1304	6
08-SBD-40-97.6/97.6	08-0J0204	6
08-SBD-58-13.0/22.4	08-0G6704	6
08-SBD-60-/9.9	08-472004	6
08-SBD-60-.6/3.5	08-451504	6
08-SBD-62-55.0/79.5	08-0H6504	7
08-SBD-83-9.7/9.8	08-420904	7
08-SBD-83-9.9/11.1	08-0H6304	7
08-SBD-138-29.1/37.8	08-0H5804	7
08-SBD-138-/13.9	08-4697V4	7
08-SBD-173-10.8/10.8	08-0J5604	7
08-SBD-210-12.9/13	08-204334	8
08-SBD-247-38.0/41	08-0H6404	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-247-47.0/78	08-482304	8

Statement of Ongoing Contracts - Federal Aid

District 08			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$78,745,215	\$70,125,984
-F-	FEDERAL AID (PRIMARY)	\$311,736,931	\$251,014,930
-S-	FEDERAL AID (SECONDARY)	\$46,205,608	\$35,096,604
-SH-	STATE HIGHWAY	\$37,034,314	\$21,765,601
-ER-	STORM DAMAGE REPAIR	\$11,234,900	\$9,342,461
		\$29,186,601	\$14,967,194
District Total:		<u>\$514,143,569</u>	<u>\$402,312,774</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$56,051,021
Work completed this Period:	\$56,051,021