

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 1  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-50.9/51.9 08-0H4804		IN RIVERSIDE COUNTY IN AND NEAR INDIO FROM 0.2 MILE WEST OF WASHINGTON STREET OVERCROSSING TO 0.2 MILE WEST OF JEFFERSON STREET O CONSTRUCT CONCRETE BARRIER	RSB GROUP INC. 8 MCLAREN STE Q IRVINE, CA 92618	MOHAMMADI, ESSI 2781 W. RAMSEY STREET, SUITE 7 (951) 453-8943	\$732,260 \$740,239 \$0	03/23/07 04/10/07 06/22/07 06/22/07	100% 100%
HB1	SWPPP						
08-RIV-10-134.0/144.1 08-0G7204		IN RIVERSIDE COUNTY NEAR BLYTHE FROM GRANITE CONSTRUCTION CO. 1.6 KM WEST OF WILEY WELL ROAD TO 8.1 3800 MONROE STREET KM WEST OF ROUTE 78 RESURFACE ASPHALT CONCRETE	INDIO, CA 92203	OOI, KEE 790 S VIA LATA, SUITE 100 (951) 840-8323	\$1,762,840 \$3,000 \$0	03/29/07 04/19/07 08/13/07	0% 0%
HA22	SWPPP						
08-RIV-15-3.2/8.1 08-0G6504		IN RIVERSIDE COUNTY NEAR TEMECULA FROM THE SOUTH JUNCTION OF ROUTE 79 TO JUNCTION ROUTE 215 OVERLAY ASPHALT CONCRETE	R. J. NOBLE COMPANY	YANG, CHAD 9225 STELLAR COURT STE B (951) 232-7638	\$1,877,610 \$350,962 \$0	01/12/07 02/05/07 08/27/07	18% 19%
HA22	WPCP						SUSPENDED
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --()		IN RIVERSIDE COUNTY AT GLEN AVON FROM YEAGER SKANSKA INC. ROUTE 15 AND 60 SEPARATION TO VALLEY 1995 AGUA MANSA ROAD WAY UNDERCROSSING WIDEN HIGHWAY	RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 (951) 276-1938	\$53,915,500 \$41,144,716 \$0	03/08/06 03/17/06 11/23/07	71% 76%
HB5	SWPPP						
08-RIV-60-28.8/29.8 08-0G4604 ACST-P060-(133)E G P0-60 1-(3E) --()		IN RIVERSIDE COUNTY IN BEAUMONT FROM MODERN ALLOYS INC 2.5 KM TO 0.9 KM WEST OF ROUTE 10 AND 11172 WESTERN AVENUE 60 SEPARATION INSTALL CONCRETE MEDIAN BARRIER	SANTON CA 90680 (714)893-0551		\$1,730,870 \$0 \$0	05/15/07 06/04/07	0% 0%
HB1	SWPPP						
08-RIV-62-6.7/9.2 08-0H6104		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 KM EAST OF INDIAN AVENUE TO COUNTY LINE RESURFACE ASPHALT CONCRETE	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92413 (909)382-7100	GONZALEZ, ALFONSO 6690 LA CONTENTA RD. (951) 538-5218	\$931,609 \$46,292 \$0	05/11/07 05/24/07 07/20/07	20% 5%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 2  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295  LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,500,960 \$9,951,263 \$0	12/29/03 01/14/04 04/29/08	0% 0%  PLANT EST SATIS
08-RIV-74-87.6/87.7 08-0C4104		IN RIVERSIDE COUNTY NEAR PALM DESERT AT 3.9 KM SOUTH OF BIG HORN DRIVE AT COACHELLA VALLEY VISTA POINT UPGRADE VISTA POINT	RSB GROUP INC. 8 MCLAREN STE #8  IRVINE, CA 92618	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE #7  (951) 538-9810	\$692,870 \$0 \$0	05/22/07 06/11/07 11/07/07	0% 0% 0%
HB71	WPCP						
08-RIV-79-4.9/13.5 08-0J2504		IN RIVERSIDE COUNTY NEAR TEMECULA AT VARIOUS LOCATIONS RESURFACE RUBBERIZED ASPHALT	ORTIZ ASPHALT PAVING INC P O BOX 883  COLTON CA 92324 (909)386-1200	YOUSSEF, MAGED	\$286,068 \$285,428 \$0	03/16/07 04/06/07 05/25/07 05/25/07	100% 100%  COMPLETED
HM1	WPCP						
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205  SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B  (951) 277-8582	\$633,545 \$601,931 \$0	10/03/06 10/13/06 12/23/08	0% 0%  PLANT EST SATIS
HA21	SWPPP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150  LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5  (951) 277-8582	\$13,467,933 \$2,140,180 \$0	02/08/07 02/27/07 03/18/09	12% 16%  PLANT EST SATIS
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT 999 TOWN AND COUNTRY RD 4TH F  ORANGE CA 92868 (714)835-4447	SPRAY, MICHAEL 1110-A RESEARCH DR.  (951) 232-6497	\$1,976,917 \$1,265,404 \$0	11/03/06 12/05/06 12/21/10	49% 64% 64%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 3  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-215-8.4/23 08-0G6604		IN RIVERSIDE COUNTY FROM ROUTE 15 AND ALL AMERICAN ASPHALT 215 SEPARATION TO 0.4 KM NORTH OF ETHANC ROAD OVERCROSSING COLD PLANE ASPHALT CONCRETE	P.O. BOX 2229  CORONA, CA 92878	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B  (951) 232-3610	\$2,837,657 \$0 \$0	04/19/07 05/07/07 08/15/07	0% 0%
HA22	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909) 275-0751	\$244,167,426 \$185,528,499 \$0	02/06/04 02/24/04 02/13/08	72% 76%
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. 8 MCLAREN, SUITE #8  IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7  (951) 538-9810	\$326,775 \$250,534 \$0	02/09/07 03/07/07 07/02/07	82% 77%
HB71	WPCP						
08-SBD-15-4.6/5.3 08-0C0704		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM 1.0 KM SOUTH OF FOOTHILL BOULEVARD TO ROUTE 15 AND 66 SEPARATION WIDEN EXISTING RAMP	J. MCLOUGHLIN ENG. CO., INC. 10641 FULTON CT  RANCHO CUCAMONGA, CA 91730	PAIBUL, SENI 790 S. VIA LATA SUITE 100  (951) 830-9299	\$2,081,311 \$2,019,018 \$0	11/30/06 12/20/06 07/06/07	85% 96%
HB4N	SWPPP						
08-SBD-15-23.0/29.5 08-0H7404		IN SAN BERNARDINO COUNTY FROM 0.2 MILE NORTH OF NORTH ALRAY OVERHEAD TO 0.9 MILE NORTH OF OAKHILL ROAD OVERCROSSING REPLACE PAVEMENT MARKERS	PACIFIC COAST MARKINGS 3104 SACRAMENTO ROAD  PHELAN CA 92371 (760)316-9690		\$128,023 \$0 \$0	05/16/07 06/06/07	0% 0%
HM4	WPCP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD  (951) 232-7826	\$5,332,900 \$189,158 \$0	03/16/07 04/06/07 07/03/08	13% 4%
HE11 HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 4  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-74.9/124 08-4567V4		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN	KIEWIT PACIFIC CO. P.O. BOX 1769	SPENCER, OWEN 222 E. MAIN ST.,	\$51,829,896 \$54,545,691	04/07/04 04/26/04	100%
ACIM-015 -(218)1 ACIM-015 -(218)E --()		STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	VANCOUVER, WA 98668	SUITE 208 BARSTOW, CA 92311 (760) 256-5558	\$0 06/19/07 06/21/07		100%
HA22 HB4C	SWPPP						
08-SBD-15-87.7/186 08-0C0404		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS	GRANITE CONSTRUCTION COMPANY P O BOX 50085	SANTOS, JOHN 222 E. MAIN ST., STE	\$26,359,374 \$12,159,933	10/19/06 11/09/06	20%
ACIM-015 -(149)E --()		MEDIAN GRADING, DRAINAGE, RAILING	WATSONVILLE CA 95077 (831)724-1011	208 (951) 538-5315	\$0 12/30/08		46%
HB1	SWPPP						
08-SBD-15-115.3/119 08-476104		IN SAN BERNARDINO COUNTY NEAR BAKER FROM 5.9 KM NORTH OF AFTON ROAD OVERCROSSING TO 2.3 KM SOUTH OF BASIN ROAD OVERCROSSING WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION CO. P. O. BOX 50085 WATSONVILLE, CA 95077-5085	TORRES, JOSE 222 E MAIN STREET (760) 256-5239	\$7,032,799 \$5,200,744 \$0	08/22/06 09/07/06 09/24/07	62% 70%
HB4C	SWPPP						
08-SBD-18-20.5/31 08-0H6204		IN SAN BERNARDINO COUNTY NEAR RIMFOREST, SKYFOREST AND RUNNING SPRINGS AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 264 S LELAND NORTON WY #A170 SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$1,242,650 \$121,069 \$0	03/23/07 04/06/07 07/25/07	23% 10%
HM1	WPCP						
08-SBD-18-20.6/39.5 08-0H8104		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F (909) 844-9731	\$1,649,900 \$1,548,300 \$0	01/26/06 02/07/06 06/25/07	97% 97%
ER- --()							
201 130							
08-SBD-18-32.9/37.9 08-0H7004		IN SAN BERNARDINO COUNTY NEAR SNOW VALLEY FROM KELLER PEAK ROAD TO 1.4 KM EAST OF SNOW VALLEY REPLACE ASPHALT CONCRETE SURFACING	ORTIZ ASPHALT PAVING INC. P O BOX 883 COLTON, CA 92324	DAVIS, DARCY 2781 RAMSEY STREET, SUITE 7 (909) 844-9731	\$410,417 \$838 \$0	05/15/07 05/25/07 07/16/07	20% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 5  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-18-59.0/60.8 08-0H8604		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR CITY FROM 0.7 KM SOUTH OF CACTUS ROAD TO SNUBBING POST GRADE ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 382 EAST ORNAGE SHOW ROAD SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$414,086 \$0 \$0	04/27/07 05/11/07 06/29/07	0% 0%
HM1	WPCP						
08-SBD-18-95.4/95.5 08-483304		IN SAN BERNARDINO COUNTY IN AND NEAR VICTORVILLE AND APPLE VALLEY AT THE MOJAVE RIVER BRIDGE AND OVERHEAD SEISMIC RETROFIT	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD, #101 FREMONT CA 94539	MINA, EHAB 15367 TAMARACK ROAD (951) 232-6415	\$2,750,899 \$1,986,797 \$0	01/29/07 02/16/07 07/16/07	75% 75%
HA4S2	SWPPP						
08-SBD-38-2.9/4.3 08-498504 ACST-P038-(016)E P0-38 0-(6E) --()		IN SAN BERNARDINO COUNTY AT MENTONE FROM WABASH AVENUE TO CRAFTON AVENUE COLD PLANE ROADWAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU THANH 2351 LUGONIA AVE. UNIT F (909) 799-3111	\$2,186,500 \$763,456 \$0	11/08/06 12/11/06 07/23/07	69% 35%
HB1	SWPPP						
08-SBD-40-80.0/97 08-0J1304 ER- -() --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 (951) 232-7522	\$9,585,000 \$6,941,704 \$0	05/30/06 06/08/06 10/27/08	100% 72%
201130						OVER RUN	
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 (951) 232-7522	\$1,845,000 \$1,310,102 \$0	03/29/06 03/29/06 09/05/08	77% 71%
201 130							
08-SBD-58-13.0/22.4 08-0G6704		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 11.7 KM EAST OF JUNCTION P ROUTE 395 TO 8.8 KM WEST OF HINKLEY ROAD GRIND PAVEMENT	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GADALLA, AMGAD 15367 TAMARACK (951) 453-8929	\$1,231,340 \$3,200 \$0	04/20/07 05/15/07 08/30/07	0% 0%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 6  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$597,901 \$553,453 \$0	10/13/05 10/27/05 08/15/07	90% 97%
HA25	WPCP						
08-SBD-60-/9.9 08-472004 ACNH-P060-(131)E --()		IN SAN BERNARDINO COUNTY IN CHINO AND ONTARIO FROM LOS ANGELES COUNTY LINE TO RIVERSIDE COUNTY LINE REPLACE SLABS AND PAVEMENT	J. MCLOUGHLIN ENGINEERING CO 10641 FULTON COURT  RANCHO CUCAMONGA, CA 91730	AL-SAADON, ALI 2023 CHICAGO AVENUE, SUITE B-6  (951) 276-1945	\$11,335,000 \$10,445,643 \$0	01/16/07 01/31/07 07/25/07	66% 87%
HA22	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360		\$1,749,000 \$0 \$0	05/25/07 06/14/07	0% 0%
HM1	WPCP						
08-SBD-71-5.3/6.2 08-0E9804		IN SAN BERNARDINO COUNTY NEAR CHINO HILLS FROM 0.6 KM SOUTH OF SOQUEL CANYON PARKWAY OVERCROSSING TO 0.5 KM NORTH OF PINE AVENUE U INSTALL METAL BEAM GUARD RAIL	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD  SAN DIMAS, CA 91773	EHIRIM, DOMINIC 790 S. VIA LATA STE 100  (951) 830-6629	\$547,313 \$542,188 \$0	11/13/06 12/06/06 05/18/07 05/21/07	100% 100%
HB1	WPCP						COMPLETED
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --()		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867  BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,971,246 \$0	08/11/05 08/26/05 05/14/07 05/21/07	100% 100%
HA21	WPCP						PLANT EST SATIS
08-SBD-83-9.9/11.1 08-0H6304		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM G STREET TO JUNCTION 10 AND 83 RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 928782229 (951)736-7600		\$129,800 \$0 \$0	05/31/07 06/14/07	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/07**

Page 7  
06/29/07

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-138-29.1/37.8 08-0H5804 NH- ( ) -- ( )		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F  (909) 844-9731	\$2,199,900 \$2,141,410 \$0	11/30/05 11/30/05 06/25/07	85% 100%
201 130							
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) -- ( ) HB1 SWPPP HA22		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	OZOWARA, DENIS 15367 TAMARACK ROAD  (951) 232-3714	\$38,599,844 \$27,979,845 \$0	02/14/06 03/01/06 10/23/07	75% 72%
08-SBD-173-10.8/10.8 08-0J5604		BIG PINE CREEK BRIDGE ON SR 173 EMERGENCY REPAIRS TO BIG PINE CREEK BRIDGE	ATKINSON CONSTRUCTION 27422 PORTOLA PARKWAY, # 250  FOOTHILL RANCH, CA 92610	PARVINJAH, MOHSEN 15367 TAMARACK ROAD  (951) 232-7755	\$500,000 \$430,692 \$0	09/22/06 09/22/06 07/01/07	93% 86%
201 130							
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E -- ( ) HE14 SWPPP		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,930,933 \$0	08/12/03 09/03/03 05/31/07 05/31/07	100% 100%
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E -- ( ) HB6 SWPPP		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE  RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B  (951) 232-3610	\$871,064 \$874,429 \$0	01/24/06 02/02/06 08/21/07	0% 0%
08-SBD-247-38.0/41 08-0H6404  HM1 SWPPP		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.9 KM EAST OF DALLAS AVENUE TO 1.6 KM EAST OF MIDWAY AVENUE RESURFACE ASPHALT CONCRETE	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE  CORONA CA 92883 (951)674-7352		\$493,300 \$0 \$0	05/30/07 06/14/07	0% 0%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 06/20/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-47.0/78 08-482304		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY AND BARSTOW AT VARIOUS LOCATIONS	YEAGER-SKANSKA, INC. 1995 AGUA MANSA ROAD	PARVINJAH, MOHSEN 15367 TAMARACK ROAD	\$3,577,900 \$1,671,733	11/20/06 12/08/06	57%
ACST-P247-(007)E P2-47 0-(7E) --()		RESURFACE EXISTING PAVEMENT	RIVERSIDE, CA 92509	(951) 232-7755	\$0	07/26/07	47%
HA22	SWPPP						

Totals: Authorized Final Amt: \$515,527,548 Completed to Date: \$379,640,030 Work This Month: \$0

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-50.9/51.9	08-0H4804	1
08-RIV-10-134.0/144.1	08-0G7204	1
08-RIV-15-3.2/8.1	08-0G6504	1
08-RIV-60-28.8/29.8	08-0G4604	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-62-6.7/9.2	08-0H6104	1
08-RIV-71-/2.7	08-446514	2
08-RIV-74-87.6/87.7	08-0C4104	2
08-RIV-79-4.9/13.5	08-0J2504	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-.6/1.2	08-456614	2
08-RIV-215-8.4/23	08-0G6604	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-15-4.6/5.3	08-0C0704	3
08-SBD-15-23.0/29.5	08-0H7404	3
08-SBD-15-41.7/42.4	08-333904	3
08-SBD-15-74.9/124	08-4567V4	4
08-SBD-15-87.7/186	08-0C0404	4
08-SBD-15-115.3/119	08-476104	4
08-SBD-18-20.5/31	08-0H6204	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-18-20.6/39.5	08-0H8104	4
08-SBD-18-32.9/37.9	08-0H7004	4
08-SBD-18-59.0/60.8	08-0H8604	5
08-SBD-18-95.4/95.5	08-483304	5
08-SBD-38-2.9/4.3	08-498504	5
08-SBD-40-80.0/97	08-0J1304	5
08-SBD-40-97.6/97.6	08-0J0204	5
08-SBD-58-13.0/22.4	08-0G6704	5
08-SBD-60-/9.9	08-472004	6
08-SBD-60-.6/3.5	08-451504	6
08-SBD-62-55.0/79.5	08-0H6504	6
08-SBD-71-5.3/6.2	08-0E9804	6
08-SBD-83-.9/1	08-449704	6
08-SBD-83-9.9/11.1	08-0H6304	6
08-SBD-138-29.1/37.8	08-0H5804	7
08-SBD-138-/13.9	08-4697V4	7
08-SBD-173-10.8/10.8	08-0J5604	7
08-SBD-210-8.3/15.1	08-498004	7
08-SBD-210-12.9/13	08-204334	7
08-SBD-247-38.0/41	08-0H6404	7
08-SBD-247-47.0/78	08-482304	8

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	08		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$78,189,269	\$66,705,624
-F-	FEDERAL AID (PRIMARY)	\$311,617,826	\$239,260,268
-S-	FEDERAL AID (SECONDARY)	\$52,100,704	\$36,317,212
-SH-	STATE HIGHWAY	\$33,211,992	\$15,711,891
-ER-	STORM DAMAGE REPAIR	\$11,234,900	\$8,490,004
		\$29,172,858	\$13,155,030
<b>District Total:</b>		<b><u>\$515,527,548</u></b>	<b><u>\$379,640,030</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
08	\$6,838,971
<b>Work completed this Period:</b>	\$6,838,971