

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 1  
05/01/08

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-395-11.8/20.4 09-332104		IN INYO COUNTY NEAR LITTLE LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES SOUTH OF CINDER ROAD TO 0.3 MILES NORTH OF HAIWEE POWER HOUSE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION PO BOX 5127 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8949	\$3,972,431 \$0 \$0	04/10/08 04/28/08	0% 0%
HM1	WPCP						
09-INY-395-75.3/77.9 09-337304		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK ON ROUTE 190 AND NEAR INDEPENDENCE ON ROUTE 395 PLACE ASPHALTIC EMULSION CHIP SEAL	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR, CA 95492	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$541,761 \$0 \$0	09/11/07 10/15/07 06/01/08	0% 0% SUSPENDED
HM1	WPCP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,597,351 \$8,560,925 \$875,610	08/23/07 09/18/07 03/27/09	27% 30%
HE13	SWPPP						
09-INY-395-90.9/99.2 09-317704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$7,033,996 \$5,605,999 \$0	05/22/07 06/06/07 01/21/08	99% 79%
HM1	WPCP						
09-MNO-158-/1.1 09-326404		IN MONO COUNTY NEAR JUNE LAKE FROM SOUTH JUNCTION ROUTE 158/395 INTERSECTION TO NORTH SHORE ROAD WIDEN SHOULDER	DON GARCIA EXCAVATING AND PAVING, INC. PO BOX 7176 SOUTH LAKE TAHOE, CA 96158	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)872-0794	\$550,643 \$0 \$0	03/27/08 04/22/08 07/10/08	0% 0%
HB4	WPCP						
09-MNO-395-50.7/52.8 09-336704		IN MONO COUNTY IN AND NEAR JUNE LAKE AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420		\$1,988,007 \$0 \$0	04/03/08 04/28/08	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 2  
05/01/08

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-5712-/0 09-307904		IN MONO COUNTY NEAR TOMS PLACE AT THE DENBOER ENGINEERING AND CONSTR	DANIEL DEYO		\$1,130,566	05/23/07	100%
		MCGEE CREEK MAINTENANCE STATION	4575 E. CAMINO PAROCELA	500 SOUTH MAIN STREET	\$1,121,382	06/07/07	99%
		CONSTRUCT MECHANICS FACILITY	PALM SPRINGS, CA 92264	BISHOP, CA 93514 (760)872-0794	\$21,219	04/23/08	
						OVER RUN	
HA11							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$43,814,755</u>	<b>Completed to Date:</b>	<u>\$15,288,307</u>	<b>Work This Month:</b>	<u>\$896,829</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-395-75.3/77.9	09-337304	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-90.9/99.2	09-317704	1
09-INY-395-11.8/20.4	09-332104	1
09-MNO-158-/1.1	09-326404	1
09-MNO-395-50.7/52.8	09-336704	1
09-MNO-5712-/0	09-307904	2

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-SH-	STATE HIGHWAY	\$43,814,755	\$15,288,307
<b>District Total:</b>		<u><b>\$43,814,755</b></u>	<u><b>\$15,288,307</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	