State of California Department of Transportation Statement of Ongoing Contracts as of 07/20/07

Page 1 07/30/07

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	pproved	%Time % Work Message
09-INY-136- 09-312104	-3.3/10.5	IN INYO COUNTY NEAR KELLER AT VARIOUS LOCATIONS REPLACE CULVERTS	S CIMMARON INC 10424 CIMARRON TRAIL OAKDALE, CA 95361	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 935154 (760)872-0781	\$132,060	05/14/07 06/04/07 11/02/07	20% 31%
HA22	WPCP						
09-INY-395- 09-333004 ACNH-P395-(()	,	IN INYO COUNTY NEAR LONE PINE AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	GRANITE CONSTRUCTION PM: WALT WEISHAAR PO BOX 848 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	' '	05/31/07 06/20/07 10/11/07	14% 0%
HA22	WPCP		MOUNVE, CA 95502				
)9-INY-395-)9-317704	-90.9/99.2	IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION CO PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$7,057,407 \$2,875 \$2,875	05/22/07 06/06/07 11/26/07	0% 0%
HM1	WPCP						
9-INY-395- 9-301704	-115.0/129.5	IN INYO COUNTY IN AND NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION IN PO BOX 50760 SPARKS NV 89435	ICCHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,373,185 \$4,026,640 \$3,177,771		55% 78%
HA22	WPCP						
9-MNO-108- 9-307004	-/15	IN MONO COUNTY NEAR SONORA JUNCTION AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS	CIMARRON, INC. 10424 CIMARRON TRAIL OAKDALE, CA 95361	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$557,505 \$281,290 \$82,820	09/05/06 09/15/06 09/28/07	47% 49%
HA22	WPCP						
09-MNO-395- 09-321904	-76.9/78.8	IN MONO COUNTY NEAR BRIDGEPORT FROM THE RICKEY DITCH OVERFLOW BRIDGE TO 0.4 KM SOUTH OF THE DRESSLER CREEK BRIDGE SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$649,889 \$532,938 \$532,938	05/23/07 06/06/07 09/18/07	20% 81%

HB1

SWPPP

State of California Department of Transportation Statement of Ongoing Contracts as of 07/20/07

09

District

Page 2 07/30/07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Awarded Bid + CCOs Est Comp Comp To date Approved This Month Accepted	%Time % Work Message
09-MNO-5712 09-307904	-/0	IN MONO COUNTY NEAR TOMS PLACE A MCGEE CREEK MAINTENANCE STATION CONSTRUCT MECHANICS FACILITY	T THE DENBOER ENGINEERING AND 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264	500 SOUTH MAIN STREET BISHOP, CA 93514	\$1,097,000 05/23/07 \$253,407 06/07/07 \$253,407 12/27/07	16% 23%
HA11						

Totals: Authorized Final Amt: \$20,246,099 Completed to Date: \$5,252,552 Work This Month: \$4,205,213

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-3.3/10.5	09-312104	1
09-INY-395-44.9/54.7	09-333004	1
09-INY-395-90.9/99.2	09-317704	1
09-INY-395-115.0/129.5	09-301704	1
09-MNO-108-/15	09-307004	1
09-MNO-395-76.9/78.8	09-321904	1
09-MNO-5712-/0	09-307904	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,084,702	\$23,343
-SH-	STATE HIGHWAY	\$15,161,397	\$5,229,209
District Total:		\$20,246,099	\$5,252,552

Statement of Ongoing Contracts -Summary

District Work Completed This Period

Work completed this Period: