

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/07

Page 1
12/03/07

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-136-3.3/10.5 09-312104		IN INYO COUNTY NEAR KELLER AT VARIOUS LOCATIONS REPLACE CULVERTS	CIMMARON INC 10424 CIMARRON TRAIL OAKDALE, CA 95361	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 935154 (760)872-0781	\$426,411 \$410,585 \$0	05/14/07 06/04/07 10/26/07 10/26/07	100% 100% COMPLETED
HA22	WPCP						
09-INY-395-44.9/54.7 09-333004 ACNH-P395-(217)E --()		IN INYO COUNTY NEAR LONE PINE AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	GRANITE CONSTRUCTION PM: WALT WEISHAAR PO BOX 848 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$5,160,908 \$5,260,596 \$0	05/31/07 06/20/07 10/19/07 10/24/07	100% 100% COMPLETED
HA22	WPCP						
09-INY-395-75.3/77.9 09-337304		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK ON ROUTE 190 AND NEAR INDEPENDENCE ON ROUTE 395 PLACE ASPHALTIC EMULSION CHIP SEAL	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR, CA 95492	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$541,761 \$0 \$0	09/11/07 10/15/07 06/01/08	0% 0% SUSPENDED
HM1	WPCP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM SKANSKA USA CIVIL WEST 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,312,332 \$226,487 \$226,487	08/23/07 09/18/07 03/12/09	2% 1%
HE13	SWPPP						
09-INY-395-90.9/99.2 09-317704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$7,039,211 \$6,534,449 \$3,775,605	05/22/07 06/06/07 11/21/07	99% 92%
HM1	WPCP						
09-MNO-5712-/0 09-307904		IN MONO COUNTY NEAR TOMS PLACE AT THE MCGEE CREEK MAINTENANCE STATION CONSTRUCT MECHANICS FACILITY	DENBOER ENGINEERING AND CONSTR 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,128,981 \$795,325 \$34,007	05/23/07 06/07/07 03/10/08	57% 70%
HA11							

Totals:	Authorized Final Amt:	<u>\$42,609,603</u>	Completed to Date:	<u>\$13,227,442</u>	Work This Month:	<u>\$4,036,099</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-3.3/10.5	09-312104	1
09-INY-395-44.9/54.7	09-333004	1
09-INY-395-75.3/77.9	09-337304	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-90.9/99.2	09-317704	1
09-MNO-5712-/0	09-307904	1

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,160,908	\$5,260,596
-SH-	STATE HIGHWAY	\$37,448,696	\$7,966,846
District Total:		<u>\$42,609,603</u>	<u>\$13,227,442</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$5,587,319
Work completed this Period:	\$5,587,319