

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 1
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTORS INC 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)631-8000		\$5,693,000 \$0 \$0	03/18/08 04/17/08	0% 0%
HA11	WPCP						
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. P. O. BOX 1630 LODI, 95241	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP		(209)334-0790				
10-AMA-49-.5/.6 10-0M5104		IN AMADOR COUNTY NEAR SCOTTSVILLE 0.9 KM NORTH OF MOKELUMNE RIVER BRIDGE CONSTRUCT TURNOUT	VINCIGUERRA CONSTRUCTION 907 VOGAN TOLL ROAD JACKSON, CA 95642	RICE, CLIFFORD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$356,638 \$0 \$0	02/08/08 03/19/08 12/31/08	0% 0%
HB4N	WPCP						SUSPENDED
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,833,352 \$1,765	11/20/06 12/26/06 12/31/12	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$157,164 \$137,397 \$3,822	08/10/05 08/24/05 12/31/08	0% 0%
HB1	WPCP						PLANT EST SATIS
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION INC P.O.BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O.BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$23,929,107 \$551,379 \$441,775	08/10/07 09/07/07 08/10/10	96% 2%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 2
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-CAL-4-24.0/28 10-0M3704		IN CALAVERAS AND AMADOR COUNTIES ON ROUTE 4 AT VALLECITO FROM SIX MILE ROAD TO DAVIS RANCH ROAD AND ON ROUTE 104 IN AND NEAR IONE RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD 1110 WEST KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6922	\$1,306,700 \$0 \$0	01/31/08 02/20/08 12/31/08	0% 0% SUSPENDED
	WPCP						
10-CAL-4-37.3/37.7 10-0C9804		IN CALAVERAS COUNTY AT AVERY FROM MORAN ROAD TO 0.2 KM EAST OF AVERY HOTEL ROAD CONSTRUCT LEFT TURN LANE	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$395,938 \$0 \$0	10/16/07 11/07/07	0% 0%
	WPCP						
10-CAL-12-10.2/18.2 10-0N5904		IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM TRAILER COURT ENTRANCE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 1630 LODI CA 95241 (209)334-0790		\$926,033 \$0 \$0	04/08/08 04/28/08	0% 0%
	WPCP						
10-CAL-12-14.0/14.5 10-0H3804		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.2 KM EAST OF HAUPT CREEK BRIDGE TO 0.2 KM EAST OF DOUBLE SPRINGS ROAD WIDEN AND RESURFACE ROADWAY	ON GRADE CONTRACTING INC P.O. BOX 159 JAMESTOWN, CA 95327	CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563	\$385,048 \$0 \$0	02/21/08 03/24/08 08/12/08	0% 0%
	SWPPP						
10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E -- ()		IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352	GURDIP "DANNY" UPPAL P.O.BOX 311 MERCED, CA 95341 (209)724-9505	\$23,410,873 \$2,694,399 \$493,224	07/09/07 07/27/07 09/19/08	86% 11% SUSPENDED
	WPCP		(209)523-0734				
10-MER-33-16.4/16.4 10-0L0504		IN MERCED COUNTY IN SANTA NELLA AT ROUTE 33 AND 5 SEPARATION CONSTRUCT RIGHT TURN LANE	TEICHERT CONSTRUCTION TURLOCK (209)632-6600	KEWAL VIRK (559)696-1545	\$300,606 \$100,990 \$100,990	10/16/07 11/07/07 07/22/08	13% 34%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 3
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	(916)635-9370	KEWAL VIRK (559)696-1545	\$6,556,254 \$510,705 \$484,176	09/25/07 10/24/07 06/06/09	8% 8%
HA21	SWPPP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION 2716 SOUTH GRANITE COURT FRESNO, CA 93706	KEWAL VIRK P.O.BOX 311 MERCED,CA.95341 (559)665-9083	\$71,018,990 \$71,992,603 \$0	11/10/05 11/28/05 04/03/08 04/04/08	100% 100% COMPLETED
HE14	SWPPP		(831)724-1011				
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,167,465 \$0	01/06/06 01/17/06 08/04/09	13% 89%
HA25	SWPPP						
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	INC. CONCORD CA 94524	SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	\$30,526,644 \$0 \$0	03/20/08 04/07/08	0% 0%
HE14	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM AGEE CONSTRUCTION CORPORATION 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	P O BOX 629 CLOVIS CA 93613 P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. TURLOCK CA 95381-1863 (209)656-1845	\$24,301,678 \$24,117,855 \$0	11/07/05 11/18/05 03/28/08 03/31/08	100% 100% COMPLETED
HB4C	SWPPP						
10-MER-99-28.7/30.5 10-0A1364		IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	FORSTER & KROEGER 15 LIBRARY PL SAN ANSELMO CA 94960	UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9512	\$269,610 \$254,660 \$20,100	03/14/07 04/10/07 06/19/08	83% 94%
	WPCP		(415)456-6684				

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 4
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,538,908 \$0	02/13/03 02/25/03 10/14/08	99% 99% SUSPENDED
HA22	SWPPP						
10-MER-152-20.9/21.3 10-0H5304		IN MERCED COUNTY IN LOS BANOS FROM 11TH STREET TO ROUTE 165 INSTALL SIGNALS AND CURB RAMPS	T D S ENGINEERING 1014 S WESTLAKE BLVD 14 136 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$306,022 \$0 \$0	03/25/08 04/11/08	0% 0%
HB1	WPCP						
10-MER-165-34.4/0 10-0C5704 ACST-P165-(007)E G P1-65 0-(7ES)T 6210- 005-()		IN MERCED COUNTY IN HILMAR AT AUGUST AVENUE INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600	KEWAL VIRK (559)696-1545	\$435,236 \$391,887 \$175,624	10/19/07 11/14/07 05/08/08	17% 90%
HB1	WPCP						
10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --()		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	JAKHAR, HASSAN (209)724-9096	\$1,707,677 \$1,677,741 \$400	12/15/06 01/11/07 12/16/08	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$9,985,000 \$6,275,299 \$788	06/16/06 06/17/06 06/30/08	25% 63%
201130							
10-SJ-5-.3/13.8 10-0N0104		IN SAN JOAQUIN COUNTY AT AND NEAR BANTA FROM GAFFERY ROAD UNDERCROSSING TO PARADISE CUT OVERFLOW BRIDGE RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$2,111,945 \$0 \$0	03/24/08 04/11/08	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 5
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM NEHEMIAH CONSTRUCTION INC 0.1 KM NORTH OF PARADISE CUT OVERFLOW 4790 E 2ND STREET BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	BENICIA CA 94501 (707)746-6870	DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$13,544,436 \$10,542,858 \$240,213	11/15/06 11/30/06 01/26/09	62% 78%
HE13	SWPPP						
10-SJ-5-16.4/38.1 10-0S0404		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, LATHROP AND STOCKTON INSTALL MICROWAVE VEH DETECT SYS	ROYAL ELECTRIC COMPANY P O BOX 231430 SACRAMENTO CA 95823 (916)428-0286	DEOL HARMINDER 1110 WEST KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6930	\$1,459,040 \$291,848 \$127,164	11/09/07 12/05/07 06/02/08	54% 20%
HB4N	WPCP						
10-SJ-5-22.7/0 10-0M7104		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT FRENCH CAMP ROAD UNDERCROSSING INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$342,392 \$324,986 \$0	08/15/07 09/10/07 03/25/08 04/02/08	100% 100% COMPLETED
HB1	WPCP						
10-SJ-12-13.7/0 10-0L3904 ACST-P012-(097)E G P0-12 0-(7ES)T 6210- 004-()		IN SAN JOAQUIN COUNTY NEAR LODI AT DAVIS ROAD INSTALL NEW SIGNALS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	JASWINDER SINGH BAJWA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6098	\$231,625 \$223,439 \$0	08/28/07 10/03/07 04/03/08 04/03/08	100% 100% COMPLETED
HB1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,195,914 \$2,298,891 \$1,180	05/18/06 05/31/06 07/21/09	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-88-9.6/0 10-0J3904 ACST-P088-(048)E P0-88 0-(8ES)T 6210- 006-()		IN SAN JOAQUIN COUNTY NEAR LOCKEFORD AT HARNEY LANE INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381	NOMER GUTIERREZ 611 SAN JUAN AVENUE, STOCKTON CA 95203 (209)942-6160	\$368,494 \$191,450 \$148,900	10/17/07 11/07/07 06/30/07	36% 52%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 6
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-9.1/14.2 10-0Q6804		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.1 MILE SOUTH OF LATHROP ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD OVERCROSSING REPLACE RIGHT OF WAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$121,330 \$0 \$0	04/09/08 04/30/08	0% 0%
HM2	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$78,414,702 \$51,469,948 \$2,366,065	03/28/06 04/12/06 08/23/10	58% 65%
HB4C	SWPPP						
10-SJ-580-9.0/15.3 10-0N5804		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 0.9 MILE WEST OF CORRAL HOLLOW ROAD OVERCROSSING TO THE ALAMEDA COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	TOM MAYO CONSTRUCTION INC 4735 E FREMONT ST STOCKTON CA 95215 (209)943-6248		\$1,144,783 \$0 \$0	02/11/08 02/29/08	0% 0%
	WPCP						
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,245,373 \$3,421,712 \$53,922	02/06/06 02/22/06 06/01/08	29% 80%
HA25	SWPPP						
10-StA-99-10.3/12 10-0L6404 OTS- -() --()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380-9519 (209)632-6600	GURDIP "DANNY" UPPAL 952 GOODWIN DRIVE RIPON, CA 95366 (209)815-1075	\$2,461,011 \$0 \$0	11/08/07 11/30/07 09/17/08	0% 0%
HB1	SWPPP						
10-StA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCRICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR. RIPON,CA 95366 (209)599-5264		\$1,734,451 \$797,205 \$0	09/18/07 10/16/07 12/15/08	34% 45%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/08

Page 7
05/01/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-STA-108-31.5/0 10-0H0304 ACST-P108-(042)E P1-08 0-(2ES)T 6210- 007-() HB1	WPCP	IN STANISLAUS COUNTY IN RIVERBANK AT JACKSON AVENUE INSTALL SIGNAL	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO, CA 95828	RICHARD ONOCHIE/ABDUL RASHID (209)599-5264	\$319,111 \$39,780 \$0	11/30/07 12/17/07 06/11/08	20% 12%
10-STA-165-/1.4 10-0M4704		IN STANISLAUS COUNTY NEAR TURLOCK FROM MERCED COUNTY LINE TO SIMMONS ROAD REPAIR ASPHALT CONCRETE ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863	\$272,006 \$0 \$0	02/07/08 02/27/08	0% 0%
	WPCP						
10-TUO-108-3.5/4.2 10-0L6004 ACST-P108-(043)E P1-08 0-(3ES)T 5932- 042-() SWPPP		IN TUOLUMNE COUNTY NEAR SONORA FROM EDGEMONT ACRES ROAD TO STANDARD ROAD CONSTRUCT BIKEWAY	GEORGE REED INC. P. O. BOX 548 SONORA CA 95370	BAL BAHADUR S PAUL 611 SAN JUAN AVE STOCKTON CA95203 (209)948-7216	\$901,197 \$0 \$0	12/05/07 01/08/08 07/08/08	0% 0%
							SUSPENDED
10-TUO-120-19.4/0 10-0Q6704		IN TUOLUMNE COUNTY NEAR CHINESE CAMP AT DON PEDRO LAKE VISTA POINT AND NEAR MOCCASIN ASPHALT CONCRETE OVERLAY	CAMP TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$72,756 \$0 \$0	02/15/08 03/12/08	0% 0%
HM2	WPCP						

Totals:	Authorized Final Amt:	<u>\$319,925,636</u>	Completed to Date:	<u>\$185,962,481</u>	Work This Month:	<u>\$4,660,106</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-1.9/0	10-444204	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-.5/.6	10-0M5104	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-7.4/0	10-1A6714	1
10-CAL-4-24.0/28	10-0M3704	1
10-CAL-4-37.3/37.7	10-0C9804	2
10-CAL-4-21.1/23.4	10-362504	2
10-CAL-12-10.2/18.2	10-0N5904	2
10-CAL-12-14.0/14.5	10-0H3804	2
10-MER-5-/32.5	10-0N1504	2
10-MER-33-16.4/16.4	10-0L0504	2
10-MER-59-26.9/27.5	10-1A0704	3
10-MER-99-10.2/12.8	10-363114	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.7/30.5	10-0A1364	3
10-MER-140-27.0/30.2	10-0A5804	4
10-MER-152-20.9/21.3	10-0H5304	4
10-MER-165-34.4/0	10-0C5704	4
10-MPA-49-12.0/12.4	10-1A9304	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-MPA-140-42.3/43.5	10-0P4404	4
10-SJ-5-.3/13.8	10-0N0104	4
10-SJ-5-16.4/38.1	10-0S0404	5
10-SJ-5-13.9/15.6	10-3A1204	5
10-SJ-5-22.7/0	10-0M7104	5
10-SJ-12-13.7/0	10-0L3904	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-88-9.6/0	10-0J3904	5
10-SJ-99-9.1/14.2	10-0Q6804	6
10-SJ-205-3.0/13.6	10-300164	6
10-SJ-580-9.0/15.3	10-0N5804	6
10-STA-99-9.9/15	10-0F7204	6
10-STA-99-10.3/12	10-0L6404	6
10-STA-99-15.0/16.5	10-0F7304	6
10-STA-108-31.5/0	10-0H0304	7
10-STA-165-/1.4	10-0M4704	7
10-TUO-108-3.5/4.2	10-0L6004	7
10-TUO-120-19.4/0	10-0Q6704	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$23,410,873
			\$2,694,399
-F-		FEDERAL AID (PRIMARY)	\$179,290,555
			\$152,169,584
-S-		FEDERAL AID (SECONDARY)	\$11,061,656
			\$9,615,216
-SH-		STATE HIGHWAY	\$97,145,287
			\$20,972,576
			\$9,017,265
			\$510,705
District Total:			<u>\$319,925,636</u>
			<u>\$185,962,481</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$95,894,684
Work completed this Period:	\$95,894,684