

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 1
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-16-9.3/0 10-0L5204		IN AMADOR COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	RICHARD A. HEAPS ELECTRICAL CONTRACTORS 8909 FLORIN ROAD SACRAMENTO, CA 95829	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$266,588 \$255,035 \$0	04/18/07 05/04/07 12/17/07 12/17/07	100% 100% SUSPENDED
HB1	WPCP						
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. P. O. BOX 1630 LODI, 95241	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP		(209)334-0790				
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,826,224 \$1,901	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$157,164 \$129,895 \$3,822	08/10/05 08/24/05 12/31/08	0% 0% PLANT EST SATIS
HB1	WPCP						
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLER BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O.BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$23,898,107 \$0 \$0	08/10/07 09/07/07 12/31/10	0% 0% SUSPENDED
HE14	SWPPP						
10-CAL-4-37.3/37.7 10-0C9804		IN CALAVERAS COUNTY AT AVERY FROM MORAN ROAD TO 0.2 KM EAST OF AVERY HOTEL ROAD CONSTRUCT LEFT TURN LANE	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$383,038 \$0 \$0	10/16/07 11/07/07	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 2
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --()		IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352 (209)523-0734	GURDIP "DANNY" UPPAL P.O.BOX 311 MERCED, CA 95341 (209)724-9505	\$22,998,597 \$1,794,637 \$0	07/09/07 07/27/07 04/29/08	3% 8% SUSPENDED
HA22	WPCP						
10-MER-33-16.4/16.4 10-0L0504		IN MERCED COUNTY IN SANTA NELLA AT ROUTE 33 AND 5 SEPARATION CONSTRUCT RIGHT TURN LANE	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$288,606 \$0 \$0	10/16/07 11/07/07	0% 0% SUSPENDED
HB4N	WPCP						
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CCMYERS INC MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	P.O.BOX 2948 RANCHO CORDOVA (916)635-9370	KEWAL VIRK P.O.BOX 311 MERCED,CA.95341	\$6,484,254 \$0 \$0	09/25/07 10/24/07	0% 0%
HA21	SWPPP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION 2716 SOUTH GRANITE COURT FRESNO, CA 93706 (559)665-9083	KEWAL VIRK P.O.BOX 311 MERCED,CA.95341	\$70,832,913 \$70,965,578 \$239,989	11/10/05 11/28/05 04/21/08	84% 99%
HE14	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 (831)724-1011	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,125,633 \$6,972	01/06/06 01/17/06 08/04/09	13% 86%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM AGE 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. TURLOCK CA 95381-1863 (209)656-1845	\$24,195,072 \$22,519,261 \$745,377	11/07/05 11/18/05 02/02/08	94% 92%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 3
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-28.7/30.5 10-0A1364		IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	FORSTER & KROEGER 15 LIBRARY PL SAN ANSELMO CA 94960	UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9512	\$239,620 \$158,460 \$13,740	03/14/07 04/10/07 06/03/08	65% 66%
	WPCP		(415)456-6684				
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,538,908 \$0	02/13/03 02/25/03 10/14/08	99% 99%
HA22	SWPPP						SUSPENDED
10-MER-165-34.4/0 10-0C5704 ACST-P165-(007)E G P1-65 0-(7ES)T 6210- 005-()		IN MERCED COUNTY IN HILMAR AT AUGUST AVENUE INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$423,236 \$0 \$0	10/19/07 11/14/07	0% 0%
HB1	WPCP			(559)696-1545			
10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --()		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	JAKHAR, HASSAN P.O. BOX 3367 (209)724-9096	\$1,692,177 \$1,657,587 \$25,999	12/15/06 01/11/07 12/16/08	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$9,985,000 \$6,252,858 \$8,294	06/16/06 06/17/06 12/31/07	42% 63%
201130							
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	NEHEMIAH CONSTRUCTION INC 4790 E 2ND STREET BENICIA CA 94501 (707)746-6870	DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$13,272,658 \$9,105,234 \$209,600	11/15/06 11/30/06 01/09/09	47% 69%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 4
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-16.4/38.1 10-0S0404		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, LATHROP AND STOCKTON INSTALL MICROWAVE VEH DETECT SYS	ROYAL ELECTRIC COMPANY P O BOX 231430 SACRAMENTO CA 95823 (916)428-0286		\$1,454,040 \$0 \$0	11/09/07 12/05/07	0% 0%
HB4N	WPCP						
10-SJ-5-22.7/0 10-0M7104		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT FRENCH CAMP ROAD UNDERCROSSING INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$321,629 \$122,168 \$122,168	08/15/07 09/10/07 03/15/07	18% 38%
HB1	WPCP						
10-SJ-12-13.7/0 10-0L3904 ACST-P012-(097)E G P0-12 0-(7ES)T 6210- 004-()		IN SAN JOAQUIN COUNTY NEAR LODI AT DAVIS ROAD INSTALL NEW SIGNALS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	JASWINDER SINGH BAJWA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6098	\$222,425 \$23,813 \$23,813	08/28/07 10/03/07 02/22/08	69% 11%
HB1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,195,914 \$2,291,811 \$3,900	05/18/06 05/31/06 09/21/09	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-88-9.6/0 10-0J3904 ACST-P088-(048)E P0-88 0-(8ES)T 6210- 006-()		IN SAN JOAQUIN COUNTY NEAR LOCKEFORD AT HARNEY LANE INSTALL TRAFFIC SIGNALS	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$358,494 \$0 \$0	10/17/07 11/07/07	0% 0%
HB1	WPCP						
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A LIVERMORE CA 94550	BAL BAHADUR PAUL 1110 W. KETTLEMAN LANE #35 LODI CA 95240 (209)948-7216	\$568,273 \$524,898 \$0	06/23/06 07/14/06 02/26/08	52% 94%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 5
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$25,193,827 \$24,770,759 \$1,950	05/13/02 05/28/02 12/26/07 12/21/07	0% 0% PLANT EST SATIS
HE11 HE11	SWPPP						
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1926	\$10,221,419 \$9,863,689 \$100,907	06/30/06 07/12/06 01/15/08	92% 95%
HB1	SWPPP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$76,550,394 \$46,509,099 \$2,274,411	03/28/06 04/12/06 08/23/10	48% 60%
HB4C	SWPPP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,210,990 \$3,173,330 \$29,749	02/06/06 02/22/06 01/31/08	29% 75%
HA25	SWPPP						
10-STA-99-10.3/12 10-0L6404 OTS- -() --()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$2,461,011 \$0 \$0	11/08/07 11/30/07	0% 0%
HB1	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 800 W. EIGHT MILE RD. 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCRICHARD ONOCHIE/ABDUL RASHID STOCKTON, CA 95209	611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-0806	\$1,803,824 \$23,001 \$23,001	09/18/07 10/16/07 11/21/08	8% 1%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 6
01/02/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-STA-108-31.5/0 10-0H0304 ACST-P108-(042)E P1-08 0-(2ES)T 6210- 007-() HB1	WPCP	IN STANISLAUS COUNTY IN RIVERBANK AT JACKSON AVENUE INSTALL SIGNAL	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911		\$319,111 \$0 \$0	11/30/07 12/17/07	0% 0%
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	OBAIDULLAH "ABDUL" RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203	\$2,485,000 \$869,908 \$0	08/10/06 08/14/06 12/12/07	15% 35%
201 130				(209)941-1915			
10-TUO-120-/2.8 10-0Q3904		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR COULTERVILLE ON GREELEY HILL ROAD AND SMITH STATION ROAD FROM ROUTE 49 TO ROUTE 120 REPLACE ASPHALT CONCRETE SURFACING	GEORGE REED, INC. P.O. BOX 548, SONORA CA 95370	HASSAN JAKHAR 107 HERON WAY, P.O. BOX 311, CA 95341 (209)724-9096	\$519,653 \$512,900 \$0	08/23/07 09/20/07 11/30/07 11/30/07	100% 100% COMPLETED
HA23	WPCP						

Totals:	Authorized Final Amt:	<u>\$312,019,888</u>	Completed to Date:	<u>\$209,130,409</u>	Work This Month:	<u>\$3,835,592</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-16-9.3/0	10-0L5204	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-7.4/0	10-1A6714	1
10-CAL-4-37.3/37.7	10-0C9804	1
10-CAL-4-21.1/23.4	10-362504	1
10-MER-5-/32.5	10-0N1504	2
10-MER-33-16.4/16.4	10-0L0504	2
10-MER-59-26.9/27.5	10-1A0704	2
10-MER-99-10.2/12.8	10-363114	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-26.5/28.8	10-3169E4	2
10-MER-99-28.7/30.5	10-0A1364	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-165-34.4/0	10-0C5704	3
10-MPA-49-12.0/12.4	10-1A9304	3
10-MPA-140-42.3/43.5	10-0P4404	3
10-SJ-5-16.4/38.1	10-0S0404	3
10-SJ-5-13.9/15.6	10-3A1204	4
10-SJ-5-22.7/0	10-0M7104	4
10-SJ-12-13.7/0	10-0L3904	4
10-SJ-26-15.3/15.9	10-499004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-88-9.6/0	10-0J3904	4
10-SJ-99-1.7/0	10-0K8104	4
10-SJ-99-14.1/15	10-1A7004	5
10-SJ-99-25.4/29	10-0F3004	5
10-SJ-205-3.0/13.6	10-300164	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-99-10.3/12	10-0L6404	5
10-STA-99-15.0/16.5	10-0F7304	5
10-STA-108-31.5/0	10-0H0304	6
10-TUO-120-24.5/30	10-0P7704	6
10-TUO-120-/2.8	10-0Q3904	6

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
10			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$22,998,597	\$1,794,637
-F-	FEDERAL AID (PRIMARY)	\$202,293,009	\$169,063,660
-S-	FEDERAL AID (SECONDARY)	\$20,335,178	\$18,621,426
-SH-	STATE HIGHWAY	\$56,879,565	\$19,125,788
		\$9,513,538	\$524,898

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
District Total:			Work Comp
			<u>\$312,019,888</u>
			<u>\$209,130,409</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$786,240
Work completed this Period:	\$786,240