Page 1 03/03/08

| District   | 10                  |   |   |  |  |   |                            |
|--|---------------------|---|---|--|--|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code                        | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-AMA-16-,<br>10-1A4904<br>ACST-P016-(<br>P0-16 0-(<br>()<br>HA22 | (028)E              | IN AMADOR COUNTY NEAR DRYTOWN FROM<br>SACRAMENTO AND AMADOR COUNTY LINE TO<br>ROUTE 49 AND 16 INTERSECTION<br>RESURFACE ROADWAY   | GEORGE REED, INC. P. O. BOX<br>1630 LODI, 95241<br>(209)334-0790                | JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222                    | \$2,197,847<br>\$2,115,724<br>\$0        | 12/06/04                                    | 100%                       |
| 10-AMA-49-1<br>10-049954<br>HE14                                   |                     | IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION                                 | ODYSSEY LANDSCAPE COMPANY, IN<br>800 WEST EIGHT MILE ROAD<br>STOCKTON, CA 95209 | NCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$1,961,803<br>\$1,829,686<br>\$0        | 12/26/06<br>12/31/12<br>PL                  | 0%<br>0%<br>ANT EST<br>FIS |
| 10-AMA-88-7<br>10-1A6714<br>ACST-P088-0<br>P0-88 0-0               | (047)E              | IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION  | WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886        | OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928   | \$157,164<br>\$133,575<br>\$3,680        | 08/24/05<br>12/31/08                        | 0%<br>0%<br>ANT EST<br>FIS |
| 10-CAL-4-21<br>10-362504<br>HE14                                   | 1.1/23.4<br>SWPPP   | IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES                    | TEICHERT CONSTRUCTION P.O.BOX 1118 STOCKTON, CA-95201                           | SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910                     | \$23,898,107<br>\$63,605<br>\$63,605     | 09/07/07<br>06/30/10                        | 1%<br>0%<br>SPENDED        |
| 10-CAL-4-24<br>10-0M3704   | 4.0/28<br>WPCP      | IN CALAVERAS AND AMADOR COUNTIES ON<br>ROUTE 4 AT VALLECITO FROM SIX MILE<br>ROAD TO DAVIS RANCH ROAD AND ON ROUTE<br>104 IN AND NEAR IONE<br>RUBBERIZED ASPHALT CONCRETE OVERLAY | GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202                       |  | \$1,306,700<br>\$0<br>\$0                | 02/20/08                                    | 0%<br>0%                   |
| 10-CAL-4-37<br>10-0C9804   | 7.3/37.7<br>WPCP    | IN CALAVERAS COUNTY AT AVERY FROM<br>MORAN ROAD TO 0.2 KM EAST OF AVERY<br>HOTEL ROAD<br>CONSTRUCT LEFT TURN LANE   | TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300          |  | \$395,938<br>\$0<br>\$0                  |   | 0%<br>0%                   |

Page 2 03/03/08

| District   | 10                  |  |   |  |   |   |                            |
|--|---------------------|--|---|--|---|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code        | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer   | Bid + CCOs                                | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-MER-5-/3<br>10-0N1504<br>ACIM-005 -             |                     | IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY  | GEORGE REED P.O. BOX 4760<br>MODESTO, CA 95352                                    | GURDIP "DANNY" UPPAL<br>P.O.BOX 311<br>MERCED, CA 95341                          | \$23,051,929<br>\$1,847,969<br>\$0        | 07/09/07<br>07/27/07<br>06/24/08            | 35%<br>8%                  |
| ( )  |                     | LINE<br>RESURFACE ROADWAY  |   | (209)724-9505  |   | SU  | SPENDED                    |
| HA22   | WPCP                | TODO TO  | (209)523-0734   |  |   |   |                            |
| 10-MER-33-1<br>10-0L0504                           | 16.4/16.4           | IN MERCED COUNTY IN SANTA NELLA AT<br>ROUTE 33 AND 5 SEPARATION<br>CONSTRUCT RIGHT TURN LANE   | TEICHERT CONSTRUCTION P O BOX 3367  TURLOCK CA 95381                              |  | \$288,606<br>\$0<br>\$0                   | 10/16/07<br>11/07/07                        | 0%<br>0%                   |
|  |                     |  | (209)632-6600   |  |   | SU  | SPENDED                    |
| HB4N   | WPCP                |  |   |  |   |   |                            |
| 10-MER-59-1<br>10-1A0704<br>ASCT-S059-<br>S0-59 0- | (047)E              | IN MERCED COUNTY ABOUT 18 KM NORTH OF<br>MERCED FROM 0.5 KM SOUTH TO 0.5 KM<br>NORTH OF MERCED RIVER BRIDGE<br>REPLACE BRIDGE              | C.C.MYERS (916)635-9370   | KEWAL VIRK<br>P.O.BOX 311<br>MERCED, 95341<br>(559)696-1545                      | \$6,551,254<br>\$13,650<br>\$0            | 09/25/07<br>10/24/07<br>06/06/09            | 6%<br>0%                   |
| HA21   | SWPPP               |  | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,   |  |   |   |                            |
| 10-MER-99-1<br>10-363114<br>ACNH-P099-             |                     | IN MERCED COUNTY IN AND NEAR MERCED<br>FROM MCHENRY ROAD TO 0.4 KM SOUTH OF<br>CHILDS AVENUE OVERCROSSING<br>CONSTRUCT FREEWAY AND BRIDGES | GRANITE CONSTRUCTION 2716<br>SOUTH GRANITE COURT FRESNO, C<br>93706               | KEWAL VIRK<br>Ap.O.BOX 311<br>MERCED,CA.95341<br>(559)665-9083                   | \$70,995,365<br>\$71,491,875<br>\$253,677 | 11/10/05<br>11/28/05<br>04/21/08            | 87%<br>99%                 |
| HE14   | SWPPP               |  |   |  |   |   |                            |
| 10-MER-99-<br>10-482314<br>ACNH-P099-<br>()        | ,                   | IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION              | (831)724-1011  WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA 94901 | HASSAN JAKHAR<br>(209)726-5485   | \$1,309,813<br>\$1,167,465<br>\$41,832    | 01/06/06<br>01/17/06<br>08/04/09            | 13%<br>89%                 |
| HA25   | SWPPP               |  |   |  |   |   |                            |
| 10-MER-99-<br>10-3169E4<br>ACNH-P099-<br>()        |                     | IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY           | P O BOX 629 CLOVIS CA 93613   | SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. TURLOCK CA 95381-1863 (209)656-1845 | \$24,198,072<br>\$23,697,351<br>\$409,558 |   | 98%<br>97%                 |

Page 3 03/03/08

| District   | 10                  |  |  |   |                                       |   |                            |
|--|---------------------|--|--|---|---------------------------------------|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code                              | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  |                                       | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-MER-99-<br>10-0A1364  | 28.7/30.5           | IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING                 | FORSTER & KROEGER 15 LIBRARY<br>PL SAN ANSELMO CA 94960            | UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9512                   | \$269,610<br>\$203,440<br>\$16,195    | 04/10/07                                    | 69%<br>75%                 |
|  | WPCP                |  | (415)456-6684  |   |                                       |   |                            |
| 10-MER-140<br>10-0A5804<br>ACST-P140-<br>P1-40 0-<br>()<br>HA22          | (027)E              | IN MERCED COUNTY NEAR MERCED FROM MC<br>SWAIN ROAD TO 1.2 KM EAST OF<br>APPLEGATE ROAD<br>ASPHALT CONCRETE OVERLAY | W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248             | VIRK, KEWAL<br>P.O. BOX 878<br>CHOWCHILLA, CA 93610<br>(559)665-9083                | \$2,547,392<br>\$2,538,908<br>\$0     | 02/25/03<br>10/14/08                        | 99%<br>99%<br>SPENDED      |
| 10-MER-165<br>10-0S9304<br>101020113                                     | -25.6/25.7          | IN MERCED COUNTY NEAR HILMAR AT THE<br>SAN JOAQUIN RIVER BRIDGE<br>BRIDGE PILES AND CROSS BRACING                  | CC MYERS 3286 FITAGERALD ROAD RANCHO CORDOAVA CA 95742             | SAYED HASHEMYAN<br>490 S. GOLDEN STATE<br>BLVD<br>TURLOCK CA 95381<br>(209)656-1845 | \$1,985,000<br>\$291,272<br>\$0       | 01/22/08<br>02/09/08<br>02/09/08            | 100%<br>100%<br>MPLETED    |
| 10-MER-165<br>10-0C5704<br>ACST-P165-<br>G P1-65 0-<br>6210- 005-<br>HB1 | (007)E<br>(7ES)T    | IN MERCED COUNTY IN HILMAR AT AUGUST<br>AVENUE<br>INSTALL TRAFFIC SIGNALS  | TEICHERT CONSTRUCTION P O BOX 3367  TURLOCK CA 95381 (209)632-6600 | (559)696-1545   | \$423,236<br>\$0<br>\$0               | 10/19/07<br>11/14/07                        | 0%<br>0%                   |
| 10-MPA-49-<br>10-1A9304<br>ACST-P049-                                    |                     | IN MARIPOSA COUNTY AT BOOTJACK FROM<br>0.4 KM WEST OF DARRAH ROAD TO 0.3 KM<br>EAST OF DARRAH ROAD                 | TEICHERT CONSTRUCTION P.O. BOX 3367                                | JAKHAR, HASSAN  | \$1,707,677<br>\$1,676,901<br>\$9,309 | 01/11/07                                    | 0%<br>0%                   |
| P0-49 1-<br>()<br>HB1  | -(9E)<br>SWPPP      | CONSTRUCT LEFT AND RIGHT TURN LANES  | TURLOCK, CA 95381  | (209)724-9096   |                                       |   | ANT EST                    |
| 10-MPA-140<br>10-0P4404  | -42.3/43.5          | IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY                                 | TEICHERT CONSTRUCTION P. O. BOX 3367  TURLOCK, CA 95381            | DEOL, HARMINDER P. O. BOX 1863 TURLOCK, CA 95381 (209)667-1869                      | \$9,985,000<br>\$6,252,858<br>\$0     |   | 42%<br>63%                 |

201130

Page 4 03/03/08

| District   | 10                  |  |  |  |  |   |                            |
|--|---------------------|--|--|--|--|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code                                  | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer   | Bid + CCOs                               | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-SJ-5-13.<br>10-3A1204<br>HE13   | 9/15.6<br>SWPPP     | IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES | 4790 E 2ND STREET  | DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930     | \$13,442,777<br>\$9,891,399<br>\$444,464 |   | 55%<br>73%                 |
| 10-SJ-5-16.<br>10-0S0404   | 4/38.1              | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, LATHROP AND STOCKTON INSTALL MICROWAVE VEH DETECT SYS   | ROYAL ELECTRIC COMPANY P O BOX 231430  SACRAMENTO CA 95823 (916)428-0286 |  | \$1,459,040<br>\$0<br>\$0                | 11/09/07<br>12/05/07                        | 0%<br>0%                   |
| HB4N   | WPCP                |  |  |  |  |   |                            |
| 10-SJ-5-22.<br>10-0M7104   | 7/0                 | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT FRENCH CAMP ROAD UNDERCROSSING   | RICHARD A HEAPS ELECTRICAL<br>CONTRACTOR INC<br>8909 FLORIN ROAD         | DEOL, HARMINDER 1110 WEST KETTLEMAN LANE, SUITE 35                               | \$332,629<br>\$304,696<br>\$41,581       |   | 78%<br>92%                 |
| HB1  | WPCP                |  | SACRAMENTO CA 95829<br>(916)386-8857                                     | LODI, CA 95240<br>(209)333-6930  |  | SU  | SPENDED                    |
| 10-SJ-12-13<br>10-0L3904<br>ACST-P012-(<br>G P0-12 0-(<br>6210- 004-(<br>HB1 | (097)E<br>(7ES)T    | IN SAN JOAQUIN COUNTY NEAR LODI AT<br>DAVIS ROAD<br>INSTALL NEW SIGNALS  | AMLAND<br>3168 KNIGHTS BRIDGE ROAD<br>SAN JOSE CA 95132                  | JASWINDER SINGH BAJWA<br>611 SAN JUAN AVE<br>STOCKTON, CA 95203<br>(209)942-6098 | \$222,425<br>\$96,355<br>\$32,128        |   | 40%<br>43%                 |
| 10-SJ-26-15<br>10-499004<br>ACST-P026-(<br>P0-26 0-(                         | 022)E<br>2E)        | IN SAN JOAQUIN COUNTY NEAR BELLOTA<br>FROM CALAVERAS RIVER BRIDGE TO 1.5 KM<br>WEST OF DUCK CREEK BRIDGE<br>REALIGN EXISTING CURVE                           | GRANITE CONSTRUCTION COMPANY 1 PO BOX 151 STOCKTON CA 95201              | NOMER GUTIERREZ<br>611 SAN JUAN AVENUE<br>STOCKTON CA 95203<br>(209)942-6160     | \$2,195,914<br>\$2,291,811<br>\$0        |   | 0%<br>0%<br>ANT EST<br>FIS |
| HB1  | SWPPP               |  |  |  |  | ) DA  | 115                        |
| 10-SJ-88-9.<br>10-0J3904<br>ACST-P088-(<br>P0-88 0-(<br>6210- 006-(          | (048)E<br>(8ES)T    | IN SAN JOAQUIN COUNTY NEAR LOCKEFORD<br>AT HARNEY LANE<br>INSTALL TRAFFIC SIGNALS  | TEICHERT CONSTRUCTION P O BOX 3367  TURLOCK CA 95381 (209)632-6600       |  | \$358,494<br>\$0<br>\$0                  | 10/17/07<br>11/07/07                        | 0%<br>0%                   |

HB1

WPCP

Page 5 03/03/08

| District  | 10                  |  |  |   |   |   |                            |
|---|---------------------|--|--|---|---|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code                     | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month  | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-SJ-99-1<br>10-0K8104<br>OTS-000C-(:                          | . , .               | IN SAN JOAQUIN COUNTY IN RIPON AT<br>MILGEO AVENUE OVERCROSSING<br>CHANGEABLE MESSAGE SIGN   | TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A LIVERMORE CA 94550   | BAL BAHADUR PAUL<br>1110 W. KETTLEMAN<br>LANE #35<br>LODI CA 95240<br>(209)948-7216 | \$568,273<br>\$524,898<br>\$0             | 07/14/06                                    | 52%<br>94%                 |
| 10-SJ-99-2:<br>10-0F3004<br>ACST-P099-<br>G P0-99 5-<br>()      | 5.4/29<br>(502)E    | IN SAN JOAQUIN COUNTY NEAR LODI FROM<br>EIGHT MILE ROAD OVERCROSSING TO SOUTH<br>LODI OVERCROSSING<br>CONSTRUCT CONCRETE MEDIAN BARRIER                      |  | MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1926                  | \$10,253,857<br>\$9,863,689<br>\$0        | 07/12/06<br>01/15/08<br>01/31/08            | 92%<br>95%<br>MPLETED      |
| 10-SJ-205-<br>10-300164<br>ACNH-X077-<br>X0-77 0-<br>()<br>HB4C | (014)N              | IN SAN JOAQUIN COUNTY IN AND NEAR<br>TRACY AT VARIOUS LOCATIONS<br>WIDEN FREEWAY AND BRIDGES   | OC JONES/CC MEYERS JV<br>1520 FOURTH STREET<br>BERKELEY,CA 94710   | MARQUEZ, PAMELA J<br>157 SLOAN CT, SUITE B<br>TRACY, CA 95304<br>(209)221-6585      | \$77,601,694<br>\$48,043,690<br>\$566,331 | 04/12/06                                    | 53%<br>61%                 |
| 10-SJ-580-<br>10-0N5804   | 9.0/15.3<br>WPCP    | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 0.9 MILE WEST OF CORRAL HOLLOW ROAD OVERCROSSING TO THE ALAMEDA COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY | TOM MAYO CONSTRUCTION INC<br>4735 E FREMONT ST<br>STOCKTON CA 95215<br>(209)943-6248   |   | \$1,144,783<br>\$0<br>\$0                 | 02/29/08                                    | 0%<br>0%                   |
| 10-STA-99-<br>10-0F7204<br>ACNH-P099-<br>()                     | ,                   | IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION    | WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691 | SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147                | \$4,245,373<br>\$3,336,037<br>\$37,817    | 02/22/06                                    | 29%<br>78%                 |
| 10-STA-99-1<br>10-0L6404<br>OTS(                                | ,                   | IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER     | TEICHERT CONSTRUCTION GP O BOX 3367  TURLOCK CA 95381 (209)632-6600  |   | \$2,461,011<br>\$0<br>\$0                 |   | 0%<br>0%                   |

HB1

SWPPP

Page 6 03/03/08

| District   | 10                  |  |  |  |                                       |   |                            |
|--|---------------------|--|--|--|---------------------------------------|---|----------------------------|
| Location<br>Contract<br>Fed Aid<br>Pgm Code                            | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor   | Resident<br>Engineer   | Bid + CCOs                            | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
| 10-STA-99-<br>10-0F7304<br>HA25  | 15.0/16.5<br>SWPPP  | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, :   | INCRICHARD ONOCHIE/ABDUL<br>RASHID<br>952 GOODWIN DR.<br>RIPON,CA 95366<br>(209)599-5264 | \$1,803,824<br>\$335,470<br>\$125,595 | 09/18/07<br>10/16/07<br>12/11/08            | 19%<br>19%                 |
| 10-STA-108<br>10-0H0304<br>ACST-P108-<br>P1-08 0-<br>6210- 007-<br>HB1 | -(042)E<br>-(2ES)T  | IN STANISLAUS COUNTY IN RIVERBANK AT JACKSON AVENUE INSTALL SIGNAL   | MARTIN BROTHERS CONSTRUCTION<br>20 LIGHT SKY COURT<br>SACRAMENTO CA 95828<br>(916)381-0911 | N  | \$319,111<br>\$0<br>\$0               | 11/30/07<br>12/17/07                        | 0%                         |
| 10-STA-165<br>10-0M4704  | 5-/1.4<br>WPCP      | IN STANISLAUS COUNTY NEAR TURLOCK<br>FROM MERCED COUNTY LINE TO SIMMONS<br>ROAD<br>REPAIR ASPHALT CONCRETE ROADWAY                         | GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011             | Y  | \$272,006<br>\$0<br>\$0               | 02/07/08<br>02/27/08                        | 0%<br>0%                   |
| 10-TUO-108<br>10-0L6004<br>ACST-P108-<br>P1-08 0-<br>5932- 042-        | -(043)E<br>-(3ES)T  | IN TUOLUMNE COUNTY NEAR SONORA FROM EDGEMONT ACRES ROAD TO STANDARD ROAD CONSTRUCT BIKEWAY   | GEORGE REED INC<br>P O BOX 548<br>SONORA CA 95370<br>(209)984-5202                         | BLUM, ALFRED<br>952 GOODWIN DRIVE<br>RIPON, CA 95366<br>(209)599-1940                    | \$901,197<br>\$0<br>\$0               | 12/05/07<br>01/08/08                        | 0%<br>0%<br>SPENDED        |
| 10-TUO-120<br>10-0P7704<br>201 130                                     | 0-24.5/30           | IN TUOLUMNE COUNTY ON NEW PRIEST<br>GRADE AT VARIOUS LOCATIONS<br>WIDENING ROADWAY AT VARIOUS<br>LOCATIONS                                 | TEICHERT CONSTRUCTION  | OBAIDULLAH "ABDUL" RASHID 952 GOODWIN DR. RIPON, CA 95366 (209)599-5264                  | \$2,485,000<br>\$876,903<br>\$0       | 08/10/06<br>08/14/06<br>01/31/08            | 35%<br>35%                 |

 Totals:
 Authorized Final Amt:
 \$293,297,919
 Completed to Date:
 \$188,889,226
 Work This Month:
 \$2,045,771

#### **Statement of Ongoing Contracts - Index**

| Cnty Rt Pm           | Contract  | Page |
|----------------------|-----------|------|
| 10-AMA-16-/9.4       | 10-1A4904 | 1    |
| 10-AMA-49-7.0/11     | 10-049954 | 1    |
| 10-AMA-88-7.4/0      | 10-1A6714 | 1    |
| 10-CAL-4-24.0/28     | 10-0M3704 | 1    |
| 10-CAL-4-37.3/37.7   | 10-0C9804 | 1    |
| 10-CAL-4-21.1/23.4   | 10-362504 | 1    |
| 10-MER-5-/32.5       | 10-0N1504 | 2    |
| 10-MER-33-16.4/16.4  | 10-0L0504 | 2    |
| 10-MER-59-26.9/27.5  | 10-1A0704 | 2    |
| 10-MER-99-10.2/12.8  | 10-363114 | 2    |
| 10-MER-99-15.2/16.2  | 10-482314 | 2    |
| 10-MER-99-26.5/28.8  | 10-3169E4 | 2    |
| 10-MER-99-28.7/30.5  | 10-0A1364 | 3    |
| 10-MER-140-27.0/30.2 | 10-0A5804 | 3    |
| 10-MER-165-25.6/25.7 | 10-0S9304 | 3    |
| 10-MER-165-34.4/0    | 10-0C5704 | 3    |
| 10-MPA-49-12.0/12.4  | 10-1A9304 | 3    |
| 10-MPA-140-42.3/43.5 | 10-0P4404 | 3    |
| 10-SJ-5-16.4/38.1    | 10-0S0404 | 4    |
| 10-SJ-5-13.9/15.6    | 10-3A1204 | 4    |
| 10-SJ-5-22.7/0       | 10-0M7104 | 4    |
| 10-SJ-12-13.7/0      | 10-0L3904 | 4    |

#### **Statement of Ongoing Contracts - Index**

| Cnty Rt Pm          | Contract  | Page |
|---------------------|-----------|------|
| 10-SJ-26-15.3/15.9  | 10-499004 | 4    |
| 10-SJ-88-9.6/0      | 10-0J3904 | 4    |
| 10-SJ-99-1.7/0      | 10-0K8104 | 5    |
| 10-SJ-99-25.4/29    | 10-0F3004 | 5    |
| 10-SJ-205-3.0/13.6  | 10-300164 | 5    |
| 10-SJ-580-9.0/15.3  | 10-0N5804 | 5    |
| 10-STA-99-9.9/15    | 10-0F7204 | 5    |
| 10-STA-99-10.3/12   | 10-0L6404 | 5    |
| 10-STA-99-15.0/16.5 | 10-0F7304 | 6    |
| 10-STA-108-31.5/0   | 10-0н0304 | 6    |
| 10-STA-165-/1.4     | 10-0M4704 | 6    |
| 10-TUO-108-3.5/4.2  | 10-0L6004 | 6    |
| 10-TUO-120-24.5/30  | 10-0P7704 | 6    |

#### **Statement of Ongoing Contracts - Federal Aid**

#### **District** 10

| Federal Aid | Category                 | Bid + CCO     | Work Comp     |
|-------------|--------------------------|---------------|---------------|
| -I-         | FEDERAL AID (INTERSTATE) | \$23,051,929  | \$1,847,969   |
| -F-         | FEDERAL AID (PRIMARY)    | \$178,350,316 | \$147,736,418 |
| -S-         | FEDERAL AID (SECONDARY)  | \$21,284,314  | \$18,716,962  |

#### **Statement of Ongoing Contracts - Federal Aid**

District 10

| Federal Aid     | Category      | Bid + CCO     | Work Comp     |
|-----------------|---------------|---------------|---------------|
| -SH-            | STATE HIGHWAY | \$61,030,823  | \$20,049,329  |
|                 |               | \$9,580,538   | \$538,548     |
| District Total: |               | \$293,297,919 | \$188,889,226 |

**Statement of Ongoing Contracts -Summary** 

District Work Completed This Perio

10 \$12,238,857

Work completed this Period: \$12,238,857