

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 1
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-89-21.4/23.9 10-0M3904		IN ALPINE COUNTY NEAR WOODFORDS FROM ROUTE 88 TO EL DORADO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	BEC CONSTRUCTION COMPANY 1645 ESMERALDA AVENUE MINDEN, NV 89423	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$562,130 \$489,607 \$489,607	02/16/07 02/28/07 06/25/07 06/25/07	40% 88%
	WPCP						
10-AMA-16-9.3/0 10-0L5204		IN AMADOR COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN RD SACRAMENTO CA 95829 (916)386-8857		\$238,588 \$0 \$0	04/18/07 05/04/07	0% 0%
	WPCP						
10-AMA-16-9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$1,925,803 \$1,555,155 \$0	11/20/06 12/26/06 12/31/12	22% 80%
	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$118,288 \$3,963	08/10/05 08/24/05 12/31/08	0% 0%
	WPCP						PLANT EST SATIS
10-AMA-104-5.8/6 10-0J0304		IN AMADOR COUNTY IN IONE FROM SUTTER CREEK BRIDGE TO IONE STREET RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION POST OFFICE BOX 15144 SACRAMENTO, CA 95851	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$502,466 \$69,103 \$69,103	04/19/07 05/03/07 12/31/07	11% 14%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 2
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --() HA21	WPCP	IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONTRACTORS 3701 MALLARD DRIVE BENECIA, CA-94510	SHIVINDER SINGH 260 HANFORD STREET STOCKTON, CA 95203 (209) 333-6923	\$2,851,303 \$2,722,227 \$0	04/06/05 04/13/05 08/21/07	46% 94%
10-CAL-4-35.4/0 10-2A9804	WPCP	IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE CONTRACTING POST OFFICE BOX 159 JAMESTOWN, CA 95327	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$1,643,028 \$1,636,405 \$0	01/30/06 02/10/06 06/15/07 06/15/07	100% 100% OVER RUN
10-MER-33-17.1/0 10-0H3604	WPCP	IN MERCED COUNTY IN SANTA NELLA AT PLAZA DRIVE RECONSTRUCT CURB AND SIDEWALK	UNITED SHOTCRETE INCORPORATED 29227 RANGEWOOD ROAD CASTAIC CA 91384 (661)799-4951	DEOL, HARMINDER (209) 667-1869	\$194,535 \$196,109 \$0	01/19/07 02/14/07 06/19/07 06/19/07	100% 91% COMPLETED
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --() HE14	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$69,916,661 \$64,784,393 \$0	11/10/05 11/28/05 04/21/08	62% 92%
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --() HA25	SWPPP	IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209) 726-5485	\$1,308,792 \$1,080,476 \$0	01/06/06 01/17/06 08/04/09	13% 83%
10-MER-99-15.4/0 10-0M1904	WPCP	IN MERCED COUNTY IN MERCED AT R STREET AND 13TH STREET INTERSECTION INSTALL OVERHEAD SIGN	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$254,848 \$0 \$0	05/21/07 06/06/07	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 3
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. STOCKTON, CA 95203 (209) 656-1845	\$24,091,301 \$18,209,606 \$0	11/07/05 11/18/05 01/16/08	68% 75%
HB4C	SWPPP						
10-MER-99-28.7/30.5 10-0A1364		IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	FORSTER & KROEGER (415)456-6684	DEOL HARMINDER PO BOX 311 (209) 724-9505	\$239,000 \$56,720 \$21,840	03/14/07 04/10/07 04/24/08	16% 24%
	WPCP						
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,533,063 \$0	02/13/03 02/25/03 10/14/08	100% 99%
HA22	SWPPP						SUSPENDED
10-MER-152-11.3/18.4 10-0M3404		IN MERCED COUNTY NEAR LOS BANOS FROM 0.1 KM EAST OF ROUTE 152 AND 33 SEPARATION TO 2.0 KM EAST OF RAMOS ROAD RESURFACE ASPHALT CONCRETE	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	DEOL, HARMINDER P.O. BOX 311 (209) 724-9505	\$1,277,119 \$0 \$0	05/14/07 06/01/07 08/10/07	0% 0%
	WPCP						
10-MER-152-25.3/0 10-0M7204		IN MERCED COUNTY NEAR LOS BANOS AT DELTA ROAD CONSTRUCT LEFT TURN CHANNELIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$281,999 \$0 \$0	05/16/07 06/14/07	0% 0%
HB4N	WPCP						
10-MER-152-/3.5 10-0P2704		IN MERCED COUNTY ABOUT 30 KM WEST OF LOS BANOS FROM SANTA CLARA COUNTY LINE TO 1.7 KM EAST OF VISTA POINT REPLACE MEDIAN DRAIN	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	DEOL, HARMINDER P.O. BOX 311 (209) 724-9505	\$505,805 \$0 \$0	04/23/07 05/03/07 07/17/07	0% 0%
	WPCP						

Page 4
06/29/07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MPA-49-.5/28.9 10-0M2904		IN MARIPOSA COUNTY FROM MADERA COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 140 CHIP SEAL	NORTHERN CA PAVING 320 OBERLIN ROAD YREKA, CA 96097	HASSAN JAKHAR 107 HERON WAY, MERCED, CA 95340	\$677,092 \$0 \$0	02/13/07 03/02/07	0% 0%
	WPCP						
10-MPA-49-12.0/12.4 10-1A9304		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD	TEICHERT CONSTRUCTION P.O. BOX 3367	JAKHAR, HASSAN	\$1,613,720 \$592,430	12/15/06 01/11/07	29% 37%
ACST-P049-(139)E P0-49 1-(9E) --()		CONSTRUCT LEFT AND RIGHT TURN LANES	TURLOCK, CA 95381	(209) 724-9096	\$551,330	07/25/07	
HB1	SWPPP						SUSPENDED
10-MPA-140-9.2/9.5 10-0M6204		IN MARIPOSA COUNTY NEAR CATHEYS VALLEY FROM 0.4 KM WEST OF HORNITOS ROAD TO 0.1 KM EAST OF HORNITOS ROAD WIDEN SHOULDERS	LOCKWOOD GENERAL ENGINEERING 10533 W GOSHEN AVE VISALIA CA 93291 (559)651-4804		\$282,540 \$0 \$0	06/06/07 06/28/07	0% 0%
	WPCP						
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$9,985,000 \$5,955,051 \$125,347	06/16/06 06/17/06 06/30/07	38% 60%
201130							
10-SJ-5-13.8/25.4 10-0N0204		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM PARADISE CUT OVERFLOW BRIDGE TO CHARTER WAY UNDERCROSSING RESURFACE EXISTING ROADWAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$2,849,615 \$0 \$0	05/21/07 06/18/07	0% 0%
	WPCP						
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	NEHEMIAH CONSTRUCTION INC 4790 E 2ND STREET BENICIA CA 94501 (707)746-6870	GURDIP "DANNY" UPPAL (209) 333-6930	\$13,060,866 \$5,990,391 \$294,068	11/15/06 11/30/06 01/09/09	23% 46%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 5
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC. (408)682-0100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$561,022 \$522,779 \$0	05/30/06 06/08/06 06/05/07	7% 93%
HA25	WPCP						
10-SJ-5-32.9/49.8 10-0N6004		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.2 MILE NORTH OF HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE STRIPING AND MARKING	CENTRAL STRIPING SERVICES (916)635-5175	KAREN BONNETTI 1110 W. KETTLEMAN LANE, SUITE 35 (209) 610-9363	\$217,654 \$18,330 \$18,330	04/20/07 05/22/07 07/10/07	47% 8%
	WPCP						
10-SJ-12-/.1 10-3A2304		IN SAN JOAQUIN COUNTY NEAR RIO VISTA AT MOKELUMNE RIVER BRIDGE REHABILITATE BRIDGE DECK	TRUESDELL CORPORATION OF 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$388,388 \$0 \$0	03/23/07 04/05/07	0% 0%
HA21	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY PO BOX 151 STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$2,195,914 \$2,283,111 \$0	05/18/06 05/31/06 06/26/09	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-88-/5.2 10-0M3304		IN SAN JOAQUIN COUNTY NEAR STOCKTON AND MANTECA AT VARIOUS LOCATIONS RESURFACE HIGHWAY	GEORGE REED INC. 686 EAST LOCKEFORD STREET LODI CA 95240	BAL BAHADUR PAUL 611 SAN JUAN AVE	\$1,643,075 \$380,375 \$380,375	04/13/07 05/03/07 07/23/07	22% 23%
HM1	WPCP						
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A LIVERMORE CA 94550	BAL BAHADUR PAUL 1110 W. KETTLEMAN LANE #35 (209) 948-7216	\$568,273 \$518,898 \$0	06/23/06 07/14/06 02/02/07	33% 93%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 6
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,193,827 \$24,765,059 \$0	05/13/02 05/28/02 12/18/07	0% 0% PLANT EST SATIS
HE11 HE11	SWPPP						
10-SJ-99-16.7/0 10-0H5204		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	RGW CONSTRUCTION INC. PO BOX 2910 550 GREENVILLE RD LIVERMORE CA 94550-9235	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$1,371,235 \$1,449,148 \$0	05/17/06 05/30/06 05/25/07 05/29/07	100% 100% COMPLETED
HB1	WPCP						
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$7,072,240 \$6,682,109 \$26,348	06/24/05 07/12/05 06/21/07	100% 96% SUSPENDED
HB1	SWPPP						
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 941-1926	\$10,125,848 \$5,471,452 \$113,901	06/30/06 07/12/06 12/05/07	55% 54%
HB1	SWPPP						
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$447,809 \$0	06/17/03 06/27/03 11/09/06	100% 100%
HB32	SWPPP						
10-SJ-99-32.0/36 10-0L2904		IN SAN JOAQUIN COUNTY NEAR GALT FROM ARROW FENCING 0.9 KM SOUTH OF WOODBRIDGE ROAD OVERCROSSING TO 1.1 KM SOUTH OF COLLIER ROAD OVERCROSSING REPLACE EXISTING FENCE	P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$129,420 \$0 \$0	04/09/07 04/27/07	0% 0%
HM2	WPCP						

Page 7
06/29/07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() HB4C	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM, ALFRED 157 SLOAN COURT, SUITE D (209) 221-6584	\$74,660,588 \$20,964,200 \$115,172	03/28/06 04/12/06 08/19/09	32% 28%
10-SJ-580-5.0/9 10-0M3104		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM 1.5 KM EAST OF CHRISMAN ROAD OVERCROSSING TO 1.4 KM WEST OF CORRAL HOLLOW OVERCROSSIN RESURFACE EXISTING FREEWAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$812,150 \$0 \$0	05/18/07 06/18/07	0% 0%
HB1	WPCP						
10-STA-5-12.9/0 10-0N6404		IN STANISLAUS COUNTY NEAR PATTERSON AT SOUTHBOUND VISTA POINT AND AT NORTHBOUND VISTA POINT SLURRY SEAL	CALIFORNIA PAVEMENT 9390 ELDER CREEK ROAD SACRAMENTO CA 958299326 (916)381-8033	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$124,062 \$0 \$0	05/02/07 06/18/07 07/20/07	0% 0%
	WPCP						
10-STA-5-28.1/0 10-0N2104		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR NEWMAN, PATTERSON AND WESTLEY FROM MERCED AND STANISLAUS COUNTY LINE TO GAFFER RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$6,336,520 \$2,665,599 \$2,660,599	09/20/06 10/05/06 09/11/07	25% 41%
HA22	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$4,141,005 \$2,111,645 \$0	02/06/06 02/22/06 08/21/07	25% 51%
HA25	SWPPP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598 WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED (209) 536-2646	\$45,760,870 \$44,761,875 \$0	06/21/01 07/07/01 08/23/07	0% 0%
HE14	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 8
06/29/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-120-11.4/0 10-0L5604		IN TUOLUMNE COUNTY ABOUT 25 KM EAST OF OAKDALE AT OBYRNES FERRY ROAD INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN RD SACRAMENTO CA 95829 (916)386-8857		\$235,968 \$0 \$0	04/11/07 04/25/07	0% 0%
HB1	WPCP						
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$2,485,000 \$733,333 \$0	08/10/06 08/14/06 06/30/07	100% 30%

201 130

Totals:	Authorized Final Amt:	<u>\$323,637,501</u>	Completed to Date:	<u>\$221,880,469</u>	Work This Month:	<u>\$4,869,984</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-89-21.4/23.9	10-0M3904	1
10-AMA-16-9.3/0	10-0L5204	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-104-5.8/6	10-0J0304	1
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-35.4/0	10-2A9804	2
10-MER-33-17.1/0	10-0H3604	2
10-MER-99-10.2/12.8	10-363114	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-15.4/0	10-0M1904	2
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.7/30.5	10-0A1364	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-152-11.3/18.4	10-0M3404	3
10-MER-152-25.3/0	10-0M7204	3
10-MER-152-/3.5	10-0P2704	3
10-MPA-49-.5/28.9	10-0M2904	4
10-MPA-49-12.0/12.4	10-1A9304	4
10-MPA-140-9.2/9.5	10-0M6204	4
10-MPA-140-42.3/43.5	10-0P4404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-13.8/25.4	10-0N0204	4
10-SJ-5-28.3/29.5	10-0M8204	4
10-SJ-5-32.9/49.8	10-0N6004	5
10-SJ-5-13.9/15.6	10-3A1204	5
10-SJ-12-/.1	10-3A2304	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-88-/5.2	10-0M3304	5
10-SJ-99-1.7/0	10-0K8104	5
10-SJ-99-14.1/15	10-1A7004	6
10-SJ-99-16.7/0	10-0H5204	6
10-SJ-99-17.1/25.4	10-3A4304	6
10-SJ-99-25.4/29	10-0F3004	6
10-SJ-99-28.2/29	10-0J6104	6
10-SJ-99-32.0/36	10-0L2904	6
10-SJ-205-3.0/13.6	10-300164	7
10-SJ-580-5.0/9	10-0M3104	7
10-STA-5-12.9/0	10-0N6404	7
10-STA-5-28.1/0	10-0N2104	7
10-STA-99-9.9/15	10-0F7204	7
10-TUO-108-1.8/4.6	10-3404U4	7
10-TUO-120-11.4/0	10-0L5604	8
10-TUO-120-24.5/30	10-0P7704	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$199,312,174
-S-		FEDERAL AID (SECONDARY)	\$74,522,298
-SH-		STATE HIGHWAY	\$49,234,756
			\$568,273
District Total:			<u>\$323,637,501</u>
			<u>\$221,880,469</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$3,208,797
Work completed this Period:	\$3,208,797