

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 1  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-0-/0 12-0E1604 ACST-X059-(046)E G X0-59 0-(6E) --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	NAJM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7826	\$2,711,321 \$2,651,148 \$17,942	10/10/06 10/24/06 10/31/07	100% 98% OVER RUN
HB4N	WPCP						
12-ORA-1-5.3/0 12-0H0504		IN ORANGE COUNTY IN LAGUNA BEACH AT 9TH AVENUE SIGNAL AND LIGHTING	RSB GROUP INC 8 MCLAREN STE Q IRVINE CA 92618 (949)454-1999		\$279,210 \$0 \$0	05/18/07 06/06/07	0% 0%
HB4N	WPCP						
12-ORA-1-18.2/18.5 12-0H2174		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.24 KM WEST OF DOVER DRIVE TO 0.21 KM WEST OF BAYSIDE DRIVE MODIFY TRAFFIC SIGNAL	TDS ENGINEERING 2899 AGOURA RD. SUITE 171 WEST LAKE VILLAGE, CA 91361	ELSAIED MOHAMED 15510 ROCKFIELD BLVD. SUITE A IRVINE, CA 92618 (949)279-8806	\$335,409 \$75,862 \$75,862	02/07/07 03/02/07 11/08/07	10% 23%
HB1	SWPPP						
12-ORA-1-18.4/19.8 12-0F7424		IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO 0.1 KM SOUTH OF ROUTE 1 AND 55 SEPARATION ROADWAY LIGHTING AND TRAFFIC SIGNAL	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$308,324 \$0 \$0	04/10/07 04/24/07	0% 0%
HB1	WPCP						
12-ORA-1-18.5/19.8 12-0F7414		IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO OLD NEWPORT BOULEVARD ROADWAY STREET LIGHTING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7829	\$969,284 \$847,795 \$0	07/13/06 07/24/06 09/30/07	100% 88% OVER RUN
HB1	WPCP						
12-ORA-5-3.6/0 12-0E7404		IN ORANGE COUNTY IN SAN CLEMENTE AT SOUTHBOUND AVENIDA PICO OFF RAMP WIDEN EXISTING OFF RAMP	BRUTOCO ENGINEERING & CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334-0429	JOUBEEN, JAY 15700 RUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (714)558-4062	\$4,176,050 \$1,723,306 \$271,785	09/25/06 10/10/06 08/29/08	39% 41%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 2  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-7.3/8 12-0A3904 ACIM-005 -(931)7 --()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO ON ROUTE 5 AT STONEHILL DRIVE AND CAMINO CAPISTRANO NORTHBOUND SERRA ON RAMP REALIGN RAMP AND EXTEND RAMP METER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949)279-8638	\$6,576,700 \$6,336,624 \$537,042	11/07/05 11/18/05 08/31/07	100% 96% OVER RUN
HB4N	SWPPP						
12-ORA-5-8.9/8.9 12-0F5104		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT SAN JUAN CREEK BRIDGE SCOUR MITIGATION	BERT W SALAS, INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92207	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92781 (949)279-8595	\$125,973 \$0 \$0	06/19/07 07/16/07 11/30/07	0% 0% 0%
HA21	SWPPP						
12-ORA-5-10.0/14.5 12-0H2144 ACIM-4116-(004)E --()		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS REPAIR SLOPE FAILURE	HIGHLAND COSNTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	NADERI, ARSALAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8439	\$1,209,349 \$1,284,317 \$12,784	11/28/06 12/11/06 09/28/07	0% 0% 0%
							PLANT EST SATIS
HA23	SWPPP						
12-ORA-5-14.5/21.4 12-0E0204 ACIM-005 -(937)8 --()		IN ORANGE COUNTY IN MISSION VIEJO, LAKE FOREST, LAGUNA HILLS AND IRVINE FROM OSO CREEK BRIDGE TO 0.1 KM NORTH OF ROUTE 5 AND 405 REHABILITATE ROADWAY	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	ZOKAI, FRID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$7,985,101 \$4,592,162 \$1,741,627	04/09/07 05/07/07 08/20/07	54% 55% 55%
HA22	WPCP						
12-ORA-5-21.3/31.4 12-0G4004 ACIM-005 -(935)9 --()		IN ORANGE COUNTY IN IRVINE, TUSTIN AND SANTA ANA FROM ROUTE 405 AND 5 SEPARATION TO 0.5 KM NORTH OF FOURTH STREET OVERCROSSING RESURFACE ROADWAY	ALL AMERICAN ASPHALT 400 E. 6TH STREET CORONA, CA 91718-2229	KELLERMAN, LARRY 1550 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8407	\$11,234,170 \$9,746,264 \$2,043,560	02/15/07 03/09/07 10/26/07	65% 86% 86%
HA22	WPCP						
12-ORA-5-23.9/24.8 12-0F9504		IN ORANGE COUNTY IN IRVINE FROM 0.5 KM SOUTH OF ROUTE 5 AND 133 SEPARATION TO 0.2 KM SOUTH OF JEFFREY ROAD OVERCROSSING CROSS SLOPE CORRECTION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8625	\$9,465,266 \$8,735,232 \$1,939,134	08/01/06 08/15/06 12/31/07	100% 95% OVER RUN
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 3  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-29.5/30.3 12-0H4204		IN ORANGE COUNTY IN TUSTIN FROM 0.2 KM SOUTH OF NEWPORT AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ROUTE 5 AND 55 SEPARATION INSTALL OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTIOON INC. 1792 KAISER AVENUE IRVINE,CA 92612-5706	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$560,231 \$0 \$0	05/25/07 06/19/07	0% 0%
HB4N	WPCP						
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$959,300 \$3,933 \$0	01/04/07 01/30/07 08/06/07	6% 0% SUSPENDED
HA22	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$196,133,110 \$60,923,549 \$2,773,210	04/18/06 04/25/06 11/01/10	31% 31%
HE13	SWPPP						
12-ORA-39-2.6/0 12-0H22U4		IN ORANGE COUNTY IN HUNTINGTON BEACH AND LA HABRA AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$254,254 \$0 \$0	03/15/07 04/19/07	0% 0%
HB1	WPCP						
12-ORA-39-3.2/5.8 12-0H4004		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM MAIN STREET AND P O BOX 2229 ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE	ALL AMERICAN ASPHALT CORONA CA 928782229 (951)736-7620		\$1,315,113 \$0 \$0	04/03/07 04/18/07	0% 0%
HM1	WPCP						
12-ORA-39-4.6/7.7 12-0H0354		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNAL	DYNALECTRIC 4462 CORPORATE CENTRE DRIVE LOS ALAMITOS, CA 90720	ESSAYLI, MOUSSA 15510 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8816	\$520,900 \$239,871 \$94,450	02/07/07 03/02/07 09/14/07	82% 46%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 4  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-39-11.1/14.5 12-0H0334		IN ORANGE COUNTY IN BUENA PARK AT ORANGETHORPE AVENUE AND BEACH BOULEVARD INTERSECTION AND IN STANTON AT CERRITOS AVENUE AND BEACH INSTALL SAFETY LIGHTING	TDS ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	ELSAIED, MOHAMED 15510 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8806	\$141,356 \$0 \$0	02/07/07 03/02/07 11/08/07	0% 0%
HB1	WPCP						
12-ORA-39-11.6/0 12-0H23U4		IN ORANGE COUNTY IN STANTON, ANAHEIM AND BUENA PARTK AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	TDS ENGINEERING 2899 AGOURA RODA, SUITE 171 WEST VILLAGE, CA 91361	ELSAIED, MOHAMED 15510 ROCKFILED BLVD., SUITE A IRVINE, CA 92618 (949)279-8806	\$304,637 \$0 \$0	02/05/07 02/21/07 12/05/07	0% 0%
HB1	WPCP						
12-ORA-39-17.3/19.2 12-0H4104		IN ORANGE AND LOS ANGELES COUNTIES IN ALL AMERICAN ASPHALT LA MIRADA AND LA HABRA FROM ROSECRANS P O BOX 2229 AVENUE TO ROUTE 90 RESURFACE EXISTING ROADWAY	CORONA CA 928782229 (951)736-7600		\$789,201 \$0 \$0	05/21/07 06/07/07	0% 0%
HM1	WPCP						
12-ORA-55-5.5/0 12-0G1904		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE WIDEN STREET, CURBS AND SIGNALS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	KUGAN RAMANATHAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8495	\$316,300 \$165,572 \$165,572	05/21/07 06/14/07 10/16/07	48% 52%
HA22	WPCP						
12-ORA-55-6.8/7.2 12-0H5704		IN ORANGE COUNTY IN SANTA ANA FROM 0.3 KM SOUTH OF MACARTHUR BOULEVARD UNDERCROSSING TO 0.4 KM NORTH OF MACARTHUR BOULEVARD UNDERC PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT, INC. 1212 SEVERN WAY RIVERSIDE, CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$496,811 \$295,757 \$154,903	03/29/07 05/03/07 10/14/08	65% 60%
HA25	SWPPP						
12-ORA-55-10.3/10.3 12-0H3704		IN ORANGE COUNTY IN TUSTIN AT ROUTE 5 AND 55 SEPARATION RESURFACE ASPHALT CONCRETE OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$222,300 \$0 \$0	06/01/07 06/20/07	0% 0%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 5  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-55-17.5/0 12-0H2104 ACNH-P055-(049)E --()		IN ORANGE COUNTY IN ANAHEIM AT CIRCLE HAVEN ROAD AND SANTIAGO BOULEVARD REPAIR DAMAGED SLOPE	FCI CONSTRUCTORS, INC. 1021 EDINGER AVE. TUSTIN, CA 92780	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$7,610,910 \$648,800 \$624,600	04/16/07 05/11/07 11/20/08	16% 9%
HA23	SWPPP						
12-ORA-57-8.5/9.7 12-0G7804		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TELEVISION	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$384,994 \$0 \$0	04/10/07 04/24/07	0% 0%
HB4N	WPCP						
12-ORA-57-11.8/13 12-0H2484		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.02 KM SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO 0.74 NORTH OF KATELLA AVENUE UNDER GROOVE EXISTING PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$674,700 \$634,227 \$138,089	05/04/07 06/14/07 08/24/07	92% 92%
HB1	WPCP						
12-ORA-57-11.9/20.6 12-0G6704		IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT AND JOINT SEAL BRIDGES	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE, AZ 85282	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$894,477 \$700,744 \$14,200	05/01/07 05/11/07 09/28/07	65% 77%
HM3	WPCP						
12-ORA-57-13.0/16.6 12-084404 ACNH-P057-(051)E --()		IN ORANGE COUNTY IN ANAHEIM AND PLACENTIA FROM 0.7 KM NORTH OF KATELLA UNDERCROSSING T9 0.3 KM NORTH OF ORANGETHORPE UNDERCROSSI PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622-6270	JOUBEEN, JAY 15700 TUSTIN WAY VILLAGE, TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$1,159,687 \$1,119,180 \$1,950	02/01/06 02/09/06 12/10/07	83% 96%
HA25	SWPPP						
12-ORA-57-20.0/20.3 12-0H0184 ACST-P057-(052)E P0-57 0-(2E) --()		IN ORANGE COUNTY IN BREA FROM ROUTE 99 AND 57 SEPARATION TO BIRCH STREET UNDERCROSSING WIDEN HIGHWAY	GRIFFITH COMPANY 2020 SOUTH YALE STREET SANTA ANA, CA 92704	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$1,623,719 \$444,099 \$437,774	02/23/07 03/09/07 04/15/08	23% 28%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 6  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-73-16.3/16.3 12-0C9834		IN ORANGE COUNTY AT VARIOUS LOCATIONS COMPOST STORM FILTER SYSTEM	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE  CORONA, CA 92883	AMUTHASAKARAN, KAUSI 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (919)509-5047	\$2,211,459 \$2,076,323 \$5,212	08/23/06 09/05/06 12/03/07	0% 0%  PLANT EST SATIS
HA42	SWPPP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4  ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$145,845 \$691	02/17/05 02/25/05 12/09/10	44% 76%
HA25	WPCP						
12-ORA-73-22.4/24.3 12-0G0704		IN ORANGE COUNTY IN IRVINE AND NEWPORT BEACH FROM BONITA CANYON DRIVE UNDERCROSSING TO UNIVERSITY DRIVE OVERCROSSING OVERLAY EXISTING PAVEMENT	R J NOBLE COMPANY P.O. BOX 620  ORANGE, CA 92865	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5012	\$1,238,654 \$1,189,519 \$730,263	02/10/06 02/17/06 08/21/07	471% 95%
HB1	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD  IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$33,566,077 \$10,590,102 \$1,559,780	12/22/06 01/11/07 12/20/09	18% 31%
HB1	SWPPP						
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTOCO ENGINEERING AND CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$31,093,452 \$5,991,067 \$1,559,535	11/22/06 12/20/06 08/16/10	15% 19%
HB4N	SWPPP						
12-ORA-91-1.2/2.2 12-0H2154		IN ORANGE COUNTY IN ANAHEIM ON ROUTE 91 AT BROOKHURST STREET UNDERCROSSING AND EUCLID STREET UNDERCROSSING REPAINT TWO BRIDGES	MURPHY INDUSTRIAL COATINGS 2704 GUNDY AVE.  SIGNAL HILL, CA 90755-1811	INCKUGAN RAMANATHAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4490	\$1,368,000 \$0 \$0	06/25/07 07/23/07 02/14/08	0% 0%
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 7  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-91-16.9/17.4 12-0G7604		IN ORANGE COUNTY IN YORBA LINDA FROM ALL AMERICAN ASPHALT ROUTE 241 OFF RAMP TO 1 KM WEST OF 400 EAST SIX STREET COAL CANYON UNDERCROSSING ASPHALT CONCRETE OVERLAY		MATINPOUR, HAMID 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8601	\$2,097,224 \$1,872,599 \$0	06/29/06 07/17/06 07/25/07 07/25/07	100% 100%  COMPLETED
HB1	WPCP						
12-ORA-241-16.9/37.5 12-0H2474 ACST-4119-(004)E 41-19 0-(4E) --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS MCKENNA GENERAL ENGINEERING REPAIR ROCK SLOPE INC. 1335 CORONA POINTE COURT CORONA, CA 92879		NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,104,537 \$402,777 \$199,651	05/10/07 06/07/07 02/14/08	26% 36%
HA23	SWPPP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY PACIFIC RESTORATION GROUP, INCHONG, JOHN ROAD AND UNIVERSITY DRIVE TO SAN P.O. BOX 77038 DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION		15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,190,925 \$9,570	02/15/06 03/07/06 04/29/10	37% 88%
HA25	SWPPP						
12-ORA-405-6.9/0 12-0H0054		IN ORANGE COUNTY IN IRVINE FROM ALL AMERICAN ASPHALT NORTHBOUND JAMBOREE ROAD LOOP ON RAMP P O BOX 2229 TO NORTHBOUND ROUTE 405 WIDEN ON RAMP			\$689,153 \$0 \$0	04/26/07 05/11/07	0% 0%
HB4N	SWPPP						
12-ORA-405-16.9/24.2 12-0E0604 ACIM-405 -(936)1 ACIM-405 -(936)E --()		IN ORANGE COUNTY IN WESTMINSTER, PAVE-TECH, INC. HUNTINGTON BEACH AND SEAL BEACH FROM 735 LAGUNA DRIVE ROUTE 405 AND 39 SEPARATION TO LOS CARLSBAD,CA 92008 ANGELES COUNTY LINE REPLACE SLABS AND TREAT BRIDGE DECK		WANG, T H 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (714)558-4110	\$10,496,266 \$9,208,656 \$1,198,257	01/12/07 01/30/07 01/06/09	0% 0%  PLANT EST SATIS
HA22	SWPPP						
12-ORA-405-20.6/0 12-079304		IN ORANGE COUNTY IN WESTMINSTER AT PERERA CONSTRUCTION AND DESIGN RAMANATHAN, KUGAN THE BOLSA CHICA MAINTENANCE STATION 2890 INLAND EMPIRE BLVD.,#102 CONSTRUCT MAINTENANCE BUILDINGS		15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8495	\$4,087,497 \$2,677,828 \$433,817	10/12/06 11/09/06 10/29/07	76% 66%
HA12	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/07**

Page 8  
09/06/07

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-20.8/23.1 12-0G6904 ACIM-405 -(934)1 ACIM-405 -(934)E -- ( ) HB1	SWPPP	IN ORANGE COUNTY IN SEAL BEACH FROM 0.2 KM NORTH OF ROUTE 22 AND 405 SEPARATION TO 7TH STREET OVERCROSSING INSTALL DRAINS AND OVERHEAD LIGHTS	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRIVNE, CA 92614-5706	PHAM, DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$8,275,729 \$6,222,196 \$983,190	09/18/06 09/27/06 12/12/07	97% 75%
12-ORA-405-22.5/22.5 12-0G5604  HB1	SWPPP	IN ORANGE COUNTY IN SEAL BEACH ON SOUTHBOUND ROUTE 405 ON RAMP FROM SEAL BEACH BOULEVARD SHOULDER WIDENING, MODIFY DRAINAGE	PETERSON CHASE 1792 KAISER AVENUE IRVINE, CA 92614	PHAM, DAT 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$899,938 \$884,141 \$36,750	08/29/06 09/11/06 02/04/08	0% 0% PLANT EST SATIS

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$358,396,713</u>	<b>Completed to Date:</b>	<u>\$143,620,418</u>	<b>Work This Month:</b>	<u>\$17,761,198</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-0-/0	12-0E1604	1
12-ORA-1-5.3/0	12-0H0504	1
12-ORA-1-18.4/19.8	12-0F7424	1
12-ORA-1-18.5/19.8	12-0F7414	1
12-ORA-1-18.2/18.5	12-0H2174	1
12-ORA-5-3.6/0	12-0E7404	1
12-ORA-5-7.3/8	12-0A3904	2
12-ORA-5-8.9/8.9	12-0F5104	2
12-ORA-5-10.0/14.5	12-0H2144	2
12-ORA-5-14.5/21.4	12-0E0204	2
12-ORA-5-21.3/31.4	12-0G4004	2
12-ORA-5-23.9/24.8	12-0F9504	2
12-ORA-5-29.5/30.3	12-0H4204	3
12-ORA-5-35.9/35.9	12-0F9404	3
12-ORA-5-42.1/44.4	12-101674	3
12-ORA-39-2.6/0	12-0H22U4	3
12-ORA-39-3.2/5.8	12-0H4004	3
12-ORA-39-4.6/7.7	12-0H0354	3
12-ORA-39-11.1/14.5	12-0H0334	4
12-ORA-39-11.6/0	12-0H23U4	4
12-ORA-39-17.3/19.2	12-0H4104	4
12-ORA-55-5.5/0	12-0G1904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-55-6.8/7.2	12-0H5704	4
12-ORA-55-10.3/10.3	12-0H3704	4
12-ORA-55-17.5/0	12-0H2104	5
12-ORA-57-8.5/9.7	12-0G7804	5
12-ORA-57-11.8/13	12-0H2484	5
12-ORA-57-11.9/20.6	12-0G6704	5
12-ORA-57-13.0/16.6	12-084404	5
12-ORA-57-20.0/20.3	12-0H0184	5
12-ORA-73-16.3/16.3	12-0C9834	6
12-ORA-73-21.5/21.5	12-0G2704	6
12-ORA-73-22.4/24.3	12-0G0704	6
12-ORA-74-13.3/16.6	12-043214	6
12-ORA-90-11.8/12.5	12-056214	6
12-ORA-91-1.2/2.2	12-0H2154	6
12-ORA-91-16.9/17.4	12-0G7604	7
12-ORA-241-16.9/37.5	12-0H2474	7
12-ORA-405-3.7/6.4	12-075704	7
12-ORA-405-6.9/0	12-0H0054	7
12-ORA-405-16.9/24.2	12-0E0604	7
12-ORA-405-20.6/0	12-079304	7
12-ORA-405-20.8/23.1	12-0G6904	8
12-ORA-405-22.5/22.5	12-0G5604	8

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	12			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$45,777,314	\$37,390,219
-F-		FEDERAL AID ( PRIMARY )	\$204,903,706	\$62,691,529
-S-		FEDERAL AID ( SECONDARY )	\$39,005,653	\$14,088,125
-SH-		STATE HIGHWAY	\$37,616,588	\$23,459,477
			\$31,093,452	\$5,991,067
<b>District Total:</b>			<b><u>\$358,396,713</u></b>	<b><u>\$143,620,418</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
12	\$2,097,224
<b>Work completed this Period:</b>	\$2,097,224