

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 1
01/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-1-5.3/0 12-0H0504		IN ORANGE COUNTY IN LAGUNA BEACH AT 9TH AVENUE SIGNAL AND LIGHTING	R S B GROUP, INC. 8 MCLAREN SUITE "Q" IRVINE, CA 92618	CHAUDRY, MONAS 15510 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8801	\$279,210 \$3,250 \$3,250	05/18/07 06/06/07 06/30/08	16% 1%
HB4N	WPCP						
12-ORA-1-18.4/19.8 12-0F7424		IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO 0.1 KM SOUTH OF ROUTE 1 AND 55 SEPARATION ROADWAY LIGHTING AND TRAFFIC SIGNAL	TDS ENGINEERING 2899 AGOURA RD. SUITE 171 WESTLAKE VILLAGE, CA 91361	THAI, DANH 15510 ROCKFIELD BLVD. SUITE A IRVINE. CA 92618 (949)279-8803	\$317,324 \$0 \$0	04/10/07 04/24/07 03/11/08	0% 0% SUSPENDED
HB1	WPCP						
12-ORA-1-31.5/32.2 12-078004 ACST-S001-(536)E S0-01 5-(6E) --()		IN ORANGE COUNTY IN SEAL BEACH AT THE ANAHEIM BAY BRIDGE ROCK SLOPE PROTECTION	MCKENNA GENERAL ENGINEERING INC 1335 CORONA POINTE COURT CORONA, CA 92879	NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,863,725 \$592,829 \$413,077	09/14/07 10/11/07 09/14/09	52% 33%
HA42	SWPPP						
12-ORA-5-3.6/0 12-0E7404		IN ORANGE COUNTY IN SAN CLEMENTE AT SOUTHBOUND AVENIDA PICO OFF RAMP WIDEN EXISTING OFF RAMP	BRUTOCO ENGINEERING & CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334-0429	JOUBEEN, JAY 15700 RUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (714)558-4062	\$4,186,050 \$3,923,153 \$1,058,389	09/25/06 10/10/06 08/29/08	70% 91%
HB4N	SWPPP						
12-ORA-5-14.5/21.4 12-0E0204 ACIM-005 -(937)8 --()		IN ORANGE COUNTY IN MISSION VIEJO, LAKE FOREST, LAGUNA HILLS AND IRVINE FROM OSO CREEK BRIDGE TO 0.1 KM NORTH OF ROUTE 5 AND 405 REHABILITATE ROADWAY	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$8,002,101 \$8,486,188 \$134,158	04/09/07 05/07/07 12/28/07	100% 98% OVER RUN
HA22	WPCP						
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANSCAPE MANGMNT 12112 SEVERN WAY RIVERSIDE CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,292,122 \$82,414 \$63,413	08/22/07 09/21/07 10/17/11	20% 6%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 2
01/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-23.9/24.8 12-0F9504		IN ORANGE COUNTY IN IRVINE FROM 0.5 KM SOUTH OF ROUTE 5 AND 133 SEPARATION TO 0.2 KM SOUTH OF JEFFREY ROAD OVERCROSSING CROSS SLOPE CORRECTION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8625	\$9,465,266 \$9,196,544 \$0	08/01/06 08/15/06 12/15/07 12/07/07	87% 99% COMPLETED
HB1	SWPPP						
12-ORA-5-29.5/30.3 12-0H4204		IN ORANGE COUNTY IN TUSTIN FROM 0.2 KM SOUTH OF NEWPORT AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ROUTE 5 AND 55 SEPARATION INSTALL OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92612-5706	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$560,231 \$20,790 \$20,790	05/25/07 06/19/07 01/31/08	13% 4%
HB4N	WPCP						
12-ORA-5-30.3/0 12-0H2454		IN ORANGE COUNTY IN TUSTIN AND SANTA ANA AT ROUTE 5/55 INTERCHANGE CONNECTOR OGAC OVERLAY AND REPLACE GUARD RAIL	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$149,054 \$0 \$0	11/15/07 11/30/07 04/09/08	0% 0% SUSPENDED
HB1	WPCP						
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$974,300 \$391,959 \$242,545	01/04/07 01/30/07 04/11/09	43% 42%
HA22	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	CONSTRUCTORS/BALFOUR BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$196,295,194 \$73,781,741 \$2,325,584	04/18/06 04/25/06 09/30/10	38% 37%
HE13	SWPPP						
12-ORA-22-10.4/0 12-0H7004		IN ORANGE COUNTY IN ORANGE AT ROUTE 5/22/57 SEPARATION REPLACE OVERHEAD SIGN	PETERSON-CHASE 1792 KAISER AVE IRVINE, CA 926145706	HAMIDI, FRED 3251 1/4 UNIVERSITY DR IRVINE, CA 92612 (949)509-5017	\$655,461 \$0 \$0	11/09/07 11/21/07 10/16/08	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 3
01/02/08

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message		
12-ORA-39-2.6/0 12-0H22U4		IN ORANGE COUNTY IN HUNTINGTON BEACH AND LA HABRA AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	FREEWAY ELECTRIC BRIAN MENDOZA (OWNER) 5942 ACORN ST. RIVERSIDE, CA 92504	CHAUDRY, MONAS 15510 ROCKFIELD BLVD. IRVINE, CA 92618 (949)590-3529	\$254,254 \$202,534 \$18,500	03/15/07 04/19/07 01/28/08	57% 80%		
HB1	WPCP								
12-ORA-39-3.2/5.8 12-0H4004		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM MAIN STREET AND ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878	WANG, T.H. 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$1,315,113 \$1,550 \$0	04/03/07 04/18/07 11/13/07	22% 0%	SUSPENDED	
HM1	WPCP								
12-ORA-39-11.1/14.5 12-0H0334		IN ORANGE COUNTY IN BUENA PARK AT ORANGETHORPE AVENUE AND BEACH BOULEVARD INTERSECTION AND IN STANTON AT CERRITOS AVENUE AND BEACH INSTALL SAFETY LIGHTING	TDS ENGINEERING 2899 AGOURA RD. STE 171 WESTLAKE VILLAGE, CA 91361	ELSAIED, MOHAMED 15510 ROCKFIELD BLVD. STE A IRVINE, CA 92618 (949)279-8806	\$141,356 \$137,485 \$0	02/07/07 03/02/07 12/05/07 12/05/07	100% 100%	COMPLETED	
HB1	WPCP								
12-ORA-39-11.6/0 12-0H23U4		IN ORANGE COUNTY IN STANTON, ANAHEIM AND BUENA PARTK AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	TDS ENGINEERING 2899 AGOURA RD. STE 171 WESTLAKE VILLAGE, CA 91361	ELSAIED, MOHAMED 15510 ROCKFIELD BLVD. STE A IRVINE, CA 92618 (949)279-8806	\$304,637 \$282,927 \$0	02/05/07 02/21/07 12/05/07 12/05/07	100% 100%	COMPLETED	
HB1	WPCP								
12-ORA-55-3.4/4.1 12-0H5104		IN ORANGE COUNTY IN COSTA MESA FROM 0.2 MILE NORTH OF WILSON STREET OVERCROSSING TO 0.5 MILE SOUTH OF BRISTOL STREET UNDERCROSSIN INSTALL SIGN PANEL AND STRUCTURE	PETERSON-CHASE 1792 KAISER AVE IRVINE, CA 92614-5706	HAMIDI, FRED 3251 1/4 UNIVERSITY DR IRVINE, CA 92612 (949)509-5017	\$110,547 \$0 \$0	11/09/07 11/21/07 09/24/08	0% 0%		
HB1	WPCP								
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ANKHASARIAN SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,404,685 \$52,434 \$36,772	09/10/07 10/11/07 11/03/11	14% 4%		
HA25	SWPPP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 4
01/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-55-6.8/7.2 12-0H5704		IN ORANGE COUNTY IN SANTA ANA FROM 0.3 KM SOUTH OF MACARTHUR BOULEVARD UNDERCROSSING TO 0.4 KM NORTH OF MACARTHUR BOULEVARD UNDERC PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT, INC. 1212 SEVERN WAY RIVERSIDE, CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$505,811 \$454,267 \$3,379	03/29/07 05/03/07 10/29/08	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-55-10.3/10.3 12-0H3704		IN ORANGE COUNTY IN TUSTIN AT ROUTE 5 AND 55 SEPARATION RESURFACE ASPHALT CONCRETE OVERLAY	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	MANSOURI, HOSSAIN 1550 ROCKFIELD BLVD. SUITE #A IRVINE, CA 92618 (949)279-8507	\$224,600 \$213,027 \$0	06/01/07 06/20/07 11/21/07 11/21/07	100% 100% COMPLETED
HB1	WPCP						
12-ORA-55-17.5/0 12-0H2104 ACNH-P055-(049)E --()		IN ORANGE COUNTY IN ANAHEIM AT CIRCLE HAVEN ROAD AND SANTIAGO BOULEVARD REPAIR DAMAGED SLOPE	FCI CONSTRUCTORS, INC. 1021 EDINGER AVE. TUSTIN, CA 92780	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$7,681,910 \$2,096,611 \$791,236	04/16/07 05/11/07 11/20/08	36% 27%
HA23	SWPPP						
12-ORA-57-8.5/9.7 12-0G7804		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TELEVISION	TDS ENGINEERING 2899 AGOURA RD. SUITE 171 WESTLAKE VILLAGE, CA 91361	THAI, DANH 15510 ROCKFIELD BLVD. SUITE A IRVINE, CA 92618 (949)279-8803	\$392,994 \$0 \$0	04/10/07 04/24/07 03/04/08	0% 0%
HB4N	WPCP						
12-ORA-57-13.0/16.6 12-084404 ACNH-P057-(051)E --()		IN ORANGE COUNTY IN ANAHEIM AND PLACENTIA FROM 0.7 KM NORTH OF KATELLA UNDERCROSSING T9 0.3 KM NORTH OF ORANGETHORPE UNDERCROSSI PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622-6270	JOUBEEN, JAY 15700 TUSTIN WAY VILLAGE, TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$1,159,687 \$1,135,584 \$0	02/01/06 02/09/06 12/10/07 12/07/07	96% 97% COMPLETED
HA25	SWPPP						
12-ORA-57-20.0/20.3 12-0H0184 ACST-P057-(052)E P0-57 0-(2E) --()		IN ORANGE COUNTY IN BREA FROM ROUTE 99 AND 57 SEPARATION TO BIRCH STREET UNDERCROSSING WIDEN HIGHWAY	GRIFFITH COMPANY 2020 SOUTH YALE STREET SANTA ANA, CA 92704	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$1,672,929 \$1,609,610 \$325,322	02/23/07 03/09/07 04/15/08	85% 95%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 5
01/02/08

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$150,230 \$2,312	02/17/05 02/25/05 12/09/10	50% 78%
HA25	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$35,528,025 \$16,096,882 \$1,228,562	12/22/06 01/11/07 12/30/09	30% 45%
HB1	SWPPP						
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTOCO ENGINEERING AND CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$31,251,852 \$9,225,896 \$1,128,214	11/22/06 12/20/06 07/26/10	24% 29%
HB4N	SWPPP						
12-ORA-91-1.2/2.2 12-0H2154		IN ORANGE COUNTY IN ANAHEIM ON ROUTE 91 AT BROOKHURST STREET UNDERCROSSING AND EUCLID STREET UNDERCROSSING REPAINT TWO BRIDGES	MURPHY INDUSTRIAL COATINGS 2704 GUNDY AVE. SIGNAL HILL, CA 90755-1811	INCKUGAN RAMANATHAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4490	\$969,104 \$863,262 \$81,942	06/25/07 07/23/07 01/14/08	85% 89%
HM3	WPCP						
12-ORA-405-2.0/2.9 12-0J1604		IN ORANGE COUNTY IN IRVINE FROM 0.8 KM SOUTH OF SAND AVENUE CANYON OVERCROSSING TO 0.6 KM SOUTH OF JEFFREY ROAD OVERCROSSING INSTALL OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92714	WANG, T H 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8411	\$540,397 \$0 \$0	10/01/07 10/10/07 05/16/08	0% 0%
HB4N	WPCP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877-0101	INCHONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,209,663 \$4,050	02/15/06 03/07/06 04/29/10	46% 89%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 6
01/02/08

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-6.9/0 12-0H0054		IN ORANGE COUNTY IN IRVINE FROM NORTHBOUND JAMBOREE ROAD LOOP ON RAMP TO NORTHBOUND ROUTE 405 WIDEN ON RAMP	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$689,153 \$136,293 \$111,318	04/26/07 05/11/07 03/07/08	31% 20%
HB4N	SWPPP						
12-ORA-405-13.4/13.6 12-0H5404		IN ORANGE COUNTY IN FOUNTAIN VALLEY FROM 0.4 KM TO 0.8 KM SOUTH OF BROOKHURST STREET OVERCROSSING RAMP WIDENING AND ADD SHOULDERS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$783,300 \$283,452 \$145,354	08/20/07 09/18/07 01/20/09	60% 38%
HB1	WPCP						
12-ORA-405-15.4/16.3 12-0A7624		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM 0.3 KM NORTHWEST OF MAGNOLIA STREET OVERCROSSING TO EDINGER AVENUE OVER WIDEN ROADWAY	POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$4,922,088 \$1,617,560 \$493,154	09/13/07 10/12/07 08/30/09	26% 33%
HB4N	SWPPP						
12-ORA-405-16.9/24.2 12-0E0604 ACIM-405 -(936)1 ACIM-405 -(936)E --() HA22	SWPPP	IN ORANGE COUNTY IN WESTMINSTER, HUNTINGTON BEACH AND SEAL BEACH FROM ROUTE 405 AND 39 SEPARATION TO LOS ANGELES COUNTY LINE REPLACE SLABS AND TREAT BRIDGE DECK	PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD,CA 92008	WANG, T H 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (714)558-4110	\$10,563,859 \$10,198,176 \$0	01/12/07 01/30/07 01/06/09	0% 0% PLANT EST SATIS
12-ORA-405-20.6/0 12-079304		IN ORANGE COUNTY IN WESTMINSTER AT THE BOLSA CHICA MAINTENANCE STATION CONSTRUCT MAINTENANCE BUILDINGS	PERERA CONSTRUCTION AND DESIGN 2890 INLAND EMPIRE BLVD.,#102 ONTARIO, CA 91764	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8495	\$4,118,399 \$3,959,628 \$0	10/12/06 11/09/06 12/10/07 12/14/07	100% 96% OVER RUN
HA12	SWPPP						
12-ORA-405-20.8/23.1 12-0G6904 ACIM-405 -(934)1 ACIM-405 -(934)E --() HB1	SWPPP	IN ORANGE COUNTY IN SEAL BEACH FROM 0.2 KM NORTH OF ROUTE 22 AND 405 SEPARATION TO 7TH STREET OVERCROSSING INSTALL DRAINS AND OVERHEAD LIGHTS	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRIVNE, CA 92614-5706	PHAM, DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$8,275,729 \$7,412,241 \$0	09/18/06 09/27/06 11/21/07 11/21/07	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 7
01/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-22.5/22.5 12-0G5604		IN ORANGE COUNTY IN SEAL BEACH ON SOUTHBOUND ROUTE 405 ON RAMP FROM SEAL BEACH BOULEVARD SHOULDER WIDENING, MODIFY DRAINAGE	PETERSON CHASE 1792 KAISER AVENUE IRVINE, CA 92614	PHAM, DAT 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$929,215 \$922,404 \$7,863	08/29/06 09/11/06 02/04/08	0% 0% PLANT EST SATIS
HB1	SWPPP						

Totals:	Authorized Final Amt:	<u>\$339,310,252</u>	Completed to Date:	<u>\$154,740,581</u>	Work This Month:	<u>\$8,639,184</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-5.3/0	12-0H0504	1
12-ORA-1-18.4/19.8	12-0F7424	1
12-ORA-1-31.5/32.2	12-078004	1
12-ORA-5-3.6/0	12-0E7404	1
12-ORA-5-14.5/21.4	12-0E0204	1
12-ORA-5-22.2/28.5	12-0A7304	1
12-ORA-5-23.9/24.8	12-0F9504	2
12-ORA-5-29.5/30.3	12-0H4204	2
12-ORA-5-30.3/0	12-0H2454	2
12-ORA-5-35.9/35.9	12-0F9404	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-22-10.4/0	12-0H7004	2
12-ORA-39-2.6/0	12-0H22U4	3
12-ORA-39-3.2/5.8	12-0H4004	3
12-ORA-39-11.1/14.5	12-0H0334	3
12-ORA-39-11.6/0	12-0H23U4	3
12-ORA-55-3.4/4.1	12-0H5104	3
12-ORA-55-5.5/6.3	12-075604	3
12-ORA-55-6.8/7.2	12-0H5704	4
12-ORA-55-10.3/10.3	12-0H3704	4
12-ORA-55-17.5/0	12-0H2104	4
12-ORA-57-8.5/9.7	12-0G7804	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-57-13.0/16.6	12-084404	4
12-ORA-57-20.0/20.3	12-0H0184	4
12-ORA-73-21.5/21.5	12-0G2704	5
12-ORA-74-13.3/16.6	12-043214	5
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-1.2/2.2	12-0H2154	5
12-ORA-405-2.0/2.9	12-0J1604	5
12-ORA-405-3.7/6.4	12-075704	5
12-ORA-405-6.9/0	12-0H0054	6
12-ORA-405-13.4/13.6	12-0H5404	6
12-ORA-405-15.4/16.3	12-0A7624	6
12-ORA-405-16.9/24.2	12-0E0604	6
12-ORA-405-20.6/0	12-079304	6
12-ORA-405-20.8/23.1	12-0G6904	6
12-ORA-405-22.5/22.5	12-0G5604	7

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$26,841,688	\$26,096,605

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$205,136,790
-S-		FEDERAL AID (SECONDARY)	\$39,064,678
-SH-		STATE HIGHWAY	\$37,015,243
			\$31,251,852
District Total:			<u>\$339,310,252</u>
			<u>\$154,740,581</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$23,689,674
Work completed this Period:	\$23,689,674