

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 1
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-0-/0 12-0E1604 ACST-X059-(046)E G X0-59 0-(6E) --() HB4N	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	NAJM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7826	\$2,692,880 \$2,633,206 \$431,008	10/10/06 10/24/06 07/31/07	100% 98% OVER RUN
12-ORA-1-5.3/0 12-0H0504 HB4N	WPCP	IN ORANGE COUNTY IN LAGUNA BEACH AT 9TH AVENUE SIGNAL AND LIGHTING	RSB GROUP INC 8 MCLAREN STE Q IRVINE CA 92618 (949)454-1999		\$279,210 \$0 \$0	05/18/07 06/06/07	0% 0%
12-ORA-1-18.2/18.5 12-0H2174 HB1	SWPPP	IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.24 KM WEST OF DOVER DRIVE TO 0.21 KM WEST OF BAYSIDE DRIVE MODIFY TRAFFIC SIGNAL	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$335,409 \$0 \$0	02/07/07 03/02/07	0% 0%
12-ORA-1-18.4/19.8 12-0F7424 HB1	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO 0.1 KM SOUTH OF ROUTE 1 AND 55 SEPARATION ROADWAY LIGHTING AND TRAFFIC SIGNAL	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$308,324 \$0 \$0	04/10/07 04/24/07	0% 0%
12-ORA-1-18.5/19.8 12-0F7414 HB1	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO OLD NEWPORT BOULEVARD ROADWAY STREET LIGHTING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7829	\$959,284 \$847,795 \$108,743	07/13/06 07/24/06 09/30/07	100% 88% OVER RUN
12-ORA-5-3.6/0 12-0E7404 HB4N	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE AT SOUTHBOUND AVENIDA PICO OFF RAMP WIDEN EXISTING OFF RAMP	BRUTO CO ENGINEERING & CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334-0429	JOUBEEN, JAY 15700 RUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (714)558-4062	\$4,161,050 \$1,451,520 \$594,954	09/25/06 10/10/06 08/29/08	62% 35%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 2
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-7.3/8 12-0A3904 ACIM-005 -(931)7 --()	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO ON ROUTE 5 AT STONEHILL DRIVE AND CAMINO CAPISTRANO NORTHBOUND SERRA ON RAMP REALIGN RAMP AND EXTEND RAMP METER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949)279-8638	\$6,576,700 \$5,799,582 \$123,709	11/07/05 11/18/05 07/30/07	100% 88%
HB4N							OVER RUN
12-ORA-5-10.0/14.5 12-0H2144 ACIM-4116-(004)E --()	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS REPAIR SLOPE FAILURE	HIGHLAND COSNTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	NADERI, ARSALAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8439	\$1,209,349 \$1,271,532 \$61,600	11/28/06 12/11/06 08/31/07	0% 0%
HA23							PLANT EST SATIS
12-ORA-5-14.5/21.4 12-0E0204 ACIM-005 -(937)8 --()	WPCP	IN ORANGE COUNTY IN MISSION VIEJO, LAKE FOREST, LAGUNA HILLS AND IRVINE FROM OSO CREEK BRIDGE TO 0.1 KM NORTH OF ROUTE 5 AND 405 REHABILITATE ROADWAY	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	ZOKAI, FRID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$7,911,101 \$2,850,535 \$1,960,090	04/09/07 05/07/07 11/13/07	35% 36%
HA22							
12-ORA-5-21.3/31.4 12-0G4004 ACIM-005 -(935)9 --()	WPCP	IN ORANGE COUNTY IN IRVINE, TUSTIN AND SANTA ANA FROM ROUTE 405 AND 5 SEPARATION TO 0.5 KM NORTH OF FOURTH STREET OVERCROSSING RESURFACE ROADWAY	ALL AMERICAN ASPHALT 400 E. 6TH STREET CORONA, CA 91718-2229	KELLERMAN, LARRY 1550 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8407	\$11,213,670 \$7,702,704 \$3,291,913	02/15/07 03/09/07 10/23/07	50% 69%
HA22							
12-ORA-5-23.9/24.8 12-0F9504	SWPPP	IN ORANGE COUNTY IN IRVINE FROM 0.5 KM SOUTH OF ROUTE 5 AND 133 SEPARATION TO 0.2 KM SOUTH OF JEFFREY ROAD OVERCROSSING CROSS SLOPE CORRECTION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8625	\$9,465,266 \$6,796,098 \$1,198,271	08/01/06 08/15/06 12/31/07	100% 71%
HB1							OVER RUN
12-ORA-5-29.5/30.3 12-0H4204	WPCP	IN ORANGE COUNTY IN TUSTIN FROM 0.2 KM SOUTH OF NEWPORT AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ROUTE 5 AND 55 SEPARATION INSTALL OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$560,231 \$0 \$0	05/25/07 06/19/07	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 3
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$959,300 \$3,933 \$0	01/04/07 01/30/07 08/06/07	6% 0% SUSPENDED
HA22	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	BEATY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$195,509,697 \$58,150,339 \$3,816,501	04/18/06 04/25/06 11/01/10	29% 30%
HE13	SWPPP						
12-ORA-39-2.6/0 12-0H22U4		IN ORANGE COUNTY IN HUNTINGTON BEACH AND LA HABRA AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$254,254 \$0 \$0	03/15/07 04/19/07	0% 0%
HB1	WPCP						
12-ORA-39-3.2/5.8 12-0H4004		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM MAIN STREET AND ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7620		\$1,315,113 \$0 \$0	04/03/07 04/18/07	0% 0%
HM1	WPCP						
12-ORA-39-4.6/7.7 12-0H0354		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNAL	DYNALECTRIC 4462 CORPORATE CENTRE DRIVE LOS ALAMITOS, CA 90720	CHAUDRY, MONAS 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 90621-2228 (714)680-7834	\$520,900 \$145,421 \$44,636	02/07/07 03/02/07 09/14/07	58% 28%
HB1	WPCP						
12-ORA-39-11.1/14.5 12-0H0334		IN ORANGE COUNTY IN BUENA PARK AT ORANGETHORPE AVENUE AND BEACH BOULEVARD INTERSECTION AND IN STANTON AT CERRITOS AVENUE AND BEACH INSTALL SAFETY LIGHTING	TDS ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAE CA 91361 (805)371-4639		\$141,356 \$0 \$0	02/07/07 03/02/07	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 4
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-39-11.6/0 12-0H23U4		IN ORANGE COUNTY IN STANTON, ANAHEIM T D S ENGINEERING AND BUENA PARTK AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING	2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$304,637 \$0 \$0	02/05/07 02/21/07	0% 0%
HB1	WPCP						
12-ORA-39-17.3/19.2 12-0H4104		IN ORANGE AND LOS ANGELES COUNTIES IN ALL AMERICAN ASPHALT LA MIRADA AND LA HABRA FROM ROSECRANS P O BOX 2229 AVENUE TO ROUTE 90 RESURFACE EXISTING ROADWAY	CORONA CA 928782229 (951)736-7600		\$789,201 \$0 \$0	05/21/07 06/07/07	0% 0%
HM1	WPCP						
12-ORA-55-5.5/0 12-0G1904		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE WIDEN STREET, CURBS AND SIGNALS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	KUGAN RAMANATHAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8495	\$306,300 \$0 \$0	05/21/07 06/14/07 10/16/07	0% 0%
HA22	WPCP						
12-ORA-55-6.8/7.2 12-0H5704		IN ORANGE COUNTY IN SANTA ANA FROM 0.3 KM SOUTH OF MACARTHUR BOULEVARD UNDERCROSSING TO 0.4 KM NORTH OF MACARTHUR BOULEVARD UNDERC PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT, INC. 1212 SEVERN WAY RIVERSIDE, CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$498,878 \$140,854 \$86,884	03/29/07 05/03/07 10/14/08	44% 28%
HA25	SWPPP						
12-ORA-55-10.3/10.3 12-0H3704		IN ORANGE COUNTY IN TUSTIN AT ROUTE 5 AND 55 SEPARATION RESURFACE ASPHALT CONCRETE OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$222,300 \$0 \$0	06/01/07 06/20/07	0% 0%
HB1	WPCP						
12-ORA-55-17.5/0 12-0H2104 ACNH-P055-(049)E --()		IN ORANGE COUNTY IN ANAHEIM AT CIRCLE HAVEN ROAD AND SANTIAGO BOULEVARD REPAIR DAMAGED SLOPE	FCI CONSTRUCTORS, INC. 1021 EDINGER AVE. TUSTIN, CA 92780	PIRZADEH,BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN,CA 92780 (949)279-8595	\$7,610,910 \$24,200 \$400	04/16/07 05/11/07 11/20/08	10% 0%
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 5
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-57-8.5/9.7 12-0G7804		IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TELEVISION	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$384,994 \$0 \$0	04/10/07 04/24/07	0% 0%
HB4N	WPCP						
12-ORA-57-11.8/13 12-0H2484		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.02 KM SOUTH OF ORANGEWOOD AVENUE UNDERCROSSING TO 0.74 NORTH OF KATELLA AVENUE UNDER GROOVE EXISTING PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$674,700 \$496,138 \$496,138	05/04/07 06/14/07 08/24/07	50% 75%
HB1	WPCP						
12-ORA-57-11.9/20.6 12-0G6704		IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT AND JOINT SEAL BRIDGES	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE, AZ 85282	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$894,477 \$686,544 \$632,184	05/01/07 05/11/07 08/30/07	57% 76%
HM3	WPCP						
12-ORA-57-13.0/16.6 12-084404 ACNH-P057-(051)E --()		IN ORANGE COUNTY IN ANAHEIM AND PLACENTIA FROM 0.7 KM NORTH OF KATELLA UNDERCROSSING T9 0.3 KM NORTH OF ORANGETHORPE UNDERCROSSI PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622-6270	JOUBEEN, JAY 15700 TUSTIN WAY VILLAGE, TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$1,159,687 \$1,117,230 \$1,950	02/01/06 02/09/06 12/10/07	78% 96%
HA25	SWPPP						
12-ORA-57-20.0/20.3 12-0H0184 ACST-P057-(052)E P0-57 0-(2E) --()		IN ORANGE COUNTY IN BREA FROM ROUTE 99 AND 57 SEPARATION TO BIRCH STREET UNDERCROSSING WIDEN HIGHWAY	GRIFFITH COMPANY 2020 SOUTH YALE STREET SANTA ANA, CA 92704	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$1,621,219 \$6,325 \$6,325	02/23/07 03/09/07 04/15/08	8% 0%
HB1	SWPPP						
12-ORA-73-16.3/16.3 12-0C9834		IN ORANGE COUNTY AT VARIOUS LOCATIONS COMPOST STORM FILTER SYSTEM	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	AMUTHASAKARAN, KAUSI 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (919)509-5047	\$2,211,459 \$2,071,111 \$11,416	08/23/06 09/05/06 12/03/07	0% 0%
HA42	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 6
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$145,154 \$691	02/17/05 02/25/05 12/09/10	42% 76%
HA25	WPCP						
12-ORA-73-22.4/24.3 12-0G0704		IN ORANGE COUNTY IN IRVINE AND NEWPORT BEACH FROM BONITA CANYON DRIVE UNDERCROSSING TO UNIVERSITY DRIVE OVERCROSSING OVERLAY EXISTING PAVEMENT	R J NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92865	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5012	\$1,238,654 \$459,256 \$63,880	02/10/06 02/17/06 08/14/07	456% 37%
HB1	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$33,516,077 \$9,030,322 \$334,710	12/22/06 01/11/07 12/20/09	15% 27%
HB1	SWPPP						
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTOCO ENGINEERING AND CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$31,060,473 \$4,431,532 \$530,132	11/22/06 12/20/06 07/16/10	13% 14%
HB4N	SWPPP						
12-ORA-91-16.9/17.4 12-0G7604		IN ORANGE COUNTY IN YORBA LINDA FROM ROUTE 241 OFF RAMP TO 1 KM WEST OF COAL CANYON UNDERCROSSING ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT 400 EAST SIX STREET CORONA, CA 92878	MATINPOUR, HAMID 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8601	\$2,097,224 \$1,788,655 \$262,257	06/29/06 07/17/06 07/27/07	100% 81%
HB1	WPCP						OVER RUN
12-ORA-133-4.2/8.1 12-1072U4 ACST-P133-(010)E P1-33 0-(0E) --()		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST, CA 92630	EMAM, KAMRAN 15510 ROCKFIELD BOULEVARD, SUITE A IRVINE, CA. 92618 (949)598-3588	\$25,251,719 \$25,330,749 \$0	12/06/02 12/16/02 07/13/07 07/13/07	100% 98%
HA22	SWPPP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 7
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-133-8.3/0 12-0H2494		IN ORANGE COUNTY IN IRVINE AT ROUTE 133 AND 405 SEPARATION RESURFACE ASPHALT CONCRETE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)265-7701	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$234,667 \$259,766 \$0	04/18/07 05/04/07 07/11/07 07/11/07	100% 100% COMPLETED
HB1	WPCP						
12-ORA-241-16.9/37.5 12-0H2474 ACST-4119-(004)E 41-19 0-(4E) --() HA23		IN ORANGE COUNTY AT VARIOUS LOCATIONS REPAIR ROCK SLOPE	MCKENNA GENERAL ENGINEERING INC. 1335 CORONA POINTE COURT CORONA, CA 92879	NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,104,537 \$203,126 \$203,126	05/10/07 06/07/07 02/14/08	13% 18%
12-ORA-241-17.6/25 12-0F1804		IN ORANGE COUNTY IN MISSION VIEJO, LAKE FOREST AND IRVINE FROM ANTONIO PARKWAY OVERCROSSING TO PORTOLA PARKWAY NORTH OVERCROSSING REHABILITATE ROADWAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8439	\$1,563,612 \$1,644,172 \$0	09/12/06 09/22/06 06/29/07 06/29/07	100% 100% COMPLETED
HA22	WPCP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877-0101	INCHONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,181,355 \$23,641	02/15/06 03/07/06 04/29/10	35% 87%
HA25	SWPPP						
12-ORA-405-6.9/0 12-0H0054		IN ORANGE COUNTY IN IRVINE FROM NORTHBOUND JAMBOREE ROAD LOOP ON RAMP TO NORTHBOUND ROUTE 405 WIDEN ON RAMP	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		\$689,153 \$0 \$0	04/26/07 05/11/07	0% 0%
HB4N	SWPPP						
12-ORA-405-16.9/24.2 12-0E0604 ACIM-405 -(936)1 ACIM-405 -(936)E --() HA22		IN ORANGE COUNTY IN WESTMINSTER, HUNTINGTON BEACH AND SEAL BEACH FROM ROUTE 405 AND 39 SEPARATION TO LOS ANGELES COUNTY LINE REPLACE SLABS AND TREAT BRIDGE DECK	PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD,CA 92008	WANG, T H 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (714)558-4110	\$10,246,318 \$8,010,400 \$1,043,325	01/12/07 01/30/07 01/06/09	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/07

Page 8
07/30/07

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-20.6/0 12-079304		IN ORANGE COUNTY IN WESTMINSTER AT THE BOLSA CHICA MAINTENANCE STATION CONSTRUCT MAINTENANCE BUILDINGS	PERERA CONSTRUCTION AND DESIGN 2890 INLAND EMPIRE BLVD.,#102 ONTARIO, CA 91764	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8495	\$4,087,497 \$2,244,011 \$202,986	10/12/06 11/09/06 10/26/07	67% 55%
HA12	SWPPP						
12-ORA-405-20.8/23.1 12-0G6904		IN ORANGE COUNTY IN SEAL BEACH FROM 0.2 KM NORTH OF ROUTE 22 AND 405 SEPARATION TO 7TH STREET OVERCROSSING	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614-5706	PHAM, DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$8,275,729 \$5,239,005 \$1,124,940	09/18/06 09/27/06 08/28/07	87% 64%
ACIM-405 -(934)1 ACIM-405 -(934)E --()		INSTALL DRAINS AND OVERHEAD LIGHTS					
HB1	SWPPP						
12-ORA-405-22.5/22.5 12-0G5604		IN ORANGE COUNTY IN SEAL BEACH ON SOUTHBOUND ROUTE 405 ON RAMP FROM SEAL BEACH BOULEVARD SHOULDER WIDENING, MODIFY DRAINAGE	PETERSON CHASE 1792 KAISER AVENUE IRVINE, CA 92614	PHAM, DAT 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$899,938 \$781,691 \$51,129	08/29/06 09/11/06 08/08/07	89% 86%
HB1	SWPPP						

Totals:	Authorized Final Amt:	<u>\$382,848,024</u>	Completed to Date:	<u>\$152,944,262</u>	Work This Month:	<u>\$16,707,541</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-0-/0	12-0E1604	1
12-ORA-1-5.3/0	12-0H0504	1
12-ORA-1-18.4/19.8	12-0F7424	1
12-ORA-1-18.5/19.8	12-0F7414	1
12-ORA-1-18.2/18.5	12-0H2174	1
12-ORA-5-3.6/0	12-0E7404	1
12-ORA-5-7.3/8	12-0A3904	2
12-ORA-5-10.0/14.5	12-0H2144	2
12-ORA-5-14.5/21.4	12-0E0204	2
12-ORA-5-21.3/31.4	12-0G4004	2
12-ORA-5-23.9/24.8	12-0F9504	2
12-ORA-5-29.5/30.3	12-0H4204	2
12-ORA-5-35.9/35.9	12-0F9404	3
12-ORA-5-42.1/44.4	12-101674	3
12-ORA-39-2.6/0	12-0H22U4	3
12-ORA-39-3.2/5.8	12-0H4004	3
12-ORA-39-4.6/7.7	12-0H0354	3
12-ORA-39-11.1/14.5	12-0H0334	3
12-ORA-39-11.6/0	12-0H23U4	4
12-ORA-39-17.3/19.2	12-0H4104	4
12-ORA-55-5.5/0	12-0G1904	4
12-ORA-55-6.8/7.2	12-0H5704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-10.3/10.3	12-0H3704	4
12-ORA-55-17.5/0	12-0H2104	4
12-ORA-57-8.5/9.7	12-0G7804	5
12-ORA-57-11.8/13	12-0H2484	5
12-ORA-57-11.9/20.6	12-0G6704	5
12-ORA-57-13.0/16.6	12-084404	5
12-ORA-57-20.0/20.3	12-0H0184	5
12-ORA-73-16.3/16.3	12-0C9834	5
12-ORA-73-21.5/21.5	12-0G2704	6
12-ORA-73-22.4/24.3	12-0G0704	6
12-ORA-74-13.3/16.6	12-043214	6
12-ORA-90-11.8/12.5	12-056214	6
12-ORA-91-16.9/17.4	12-0G7604	6
12-ORA-133-4.2/8.1	12-1072U4	6
12-ORA-133-8.3/0	12-0H2494	7
12-ORA-241-16.9/37.5	12-0H2474	7
12-ORA-241-17.6/25	12-0F1804	7
12-ORA-405-3.7/6.4	12-075704	7
12-ORA-405-6.9/0	12-0H0054	7
12-ORA-405-16.9/24.2	12-0E0604	7
12-ORA-405-20.6/0	12-079304	8
12-ORA-405-20.8/23.1	12-0G6904	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-405-22.5/22.5	12-0G5604	8

Statement of Ongoing Contracts - Federal Aid

District 12			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$45,432,866	\$30,873,758
-F-	FEDERAL AID (PRIMARY)	\$204,280,293	\$59,291,770
-S-	FEDERAL AID (SECONDARY)	\$64,186,431	\$37,203,727
-SH-	STATE HIGHWAY	\$37,887,961	\$21,143,474
		\$31,060,473	\$4,431,532
District Total:		<u>\$382,848,024</u>	<u>\$152,944,262</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
12	\$27,049,998
Work completed this Period:	\$27,049,998