

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 1  
09/03/08

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                 | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer   | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|---|--|--|---|----------------------------|
| 12-ORA-1-5.3/0<br>12-0H0504   |                     | IN ORANGE COUNTY IN LAGUNA BEACH AT<br>9TH AVENUE<br>SIGNAL AND LIGHTING  | RSB GROUP, INC.<br>22600-G LAMBERT STREET, #1405<br>LAKE FOREST, CA 92630             | CHAUDRY, MONAS<br>15510 ROCKFIELD<br>BLVD., SUITE A<br>IRVINE, CA 92618<br>(949)279-8801 | \$339,380<br>\$302,036<br>\$0            | 05/18/07<br>06/06/07<br>06/30/08            | 97%<br>94%<br>SUSPENDED    |
| HB4N  | WPCP                |   |   |  |  |   |                            |
| 12-ORA-1-31.5/32.2<br>12-078004<br>ACST-S001-(536)E<br>S0-01 5-(6E)<br>--() |                     | IN ORANGE COUNTY IN SEAL BEACH AT THE MCKENNA GENERAL ENGINEERING<br>ANAHEIM BAY BRIDGE<br>ROCK SLOPE PROTECTION  | INC<br>1335 CORONA POINTE COURT<br>CORONA, CA 92879                                   | NITA UPADHYAYA<br>3251 1/4 UNIVERSITY<br>DR.<br>IRVINE, CA 92612<br>(949)509-5018        | \$1,863,725<br>\$1,318,312<br>\$4,565    | 09/14/07<br>10/11/07<br>02/14/09            | 0%<br>0%<br>PLANT EST      |
| HA42  | SWPPP               |   |   |  |  |   | SATIS                      |
| 12-ORA-5-3.6/0<br>12-0E7404   |                     | IN ORANGE COUNTY IN SAN CLEMENTE AT<br>SOUTHBOUND AVENIDA PICO OFF RAMP<br>WIDEN EXISTING OFF RAMP  | BRUTOCO ENGINEERING &<br>CONSTRUCTION, INC.<br>P.O. BOX 429<br>FONTANA, CA 92334-0429 | JOUBEEN, JAY<br>15700 RUSTIN VILLAGE<br>WAY, #3<br>TUSTIN, CA 92780<br>(714)558-4062     | \$4,226,487<br>\$4,319,308<br>\$20,331   | 09/25/06<br>10/10/06<br>11/10/08            | 0%<br>0%<br>PLANT EST      |
| HB4N  | SWPPP               |   |   |  |  |   | SATIS                      |
| 12-ORA-5-6.9/14.5<br>12-0H5004  |                     | IN ORANGE COUNTY IN SAN CLEMENTE FROM SUDHAKAR COMPANY INTERNATIONAL<br>SAN DIEGO/ORANGE COUNTY LINE TO EL<br>CAMINO REAL UNDERCROSSING AND IN SAN<br>JUAN CAPISTRANO<br>REPLACE PAVEMENT DELINEATION | 1450 N FITZGERALD AVENUE<br>RIALTO CA 92376<br>(909)879-2933                          |  | \$294,995<br>\$0<br>\$0                  | 05/20/08<br>08/01/08                        | 0%<br>0%                   |
| HM4   | WPCP                |   |   |  |  |   |                            |
| 12-ORA-5-13.8/13.8<br>12-0F8204   |                     | IN ORANGE COUNTY IN MISSION VIEJO AT<br>CROWN VALLEY PARKWAY<br>WIDEN RAMP  | O'DONNELL CONSTRUCTION INC.<br>559 W. COVINA BLVD.<br>SAN DIMAS, CA 91773-2911        | OH, KENNETH<br>15510 ROCKFIELD BLVD.<br>#A<br>IRVINE, CA 92618<br>(949)769-1404          | \$1,634,301<br>\$177,243<br>\$115,504    | 03/19/08<br>04/11/08<br>03/24/09            | 38%<br>11%                 |
| HB4N  | SWPPP               |   |   |  |  |   |                            |
| 12-ORA-5-15.1/16.4<br>12-0E0704   |                     | IN ORANGE COUNTY IN LAGUNA HILLS AND<br>MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING SUITE 200<br>OSO PARKWAY OVERCROSSING TO 0.7 MILE<br>NORTH OF OSO PARKW<br>WIDEN FREEWAY AND OVERHEAD          | ORTIZ ENTERPRISES INCORPORATED<br>IRVINE CA 92618<br>(949)753-1414                    |  | \$12,675,455<br>\$0<br>\$0               | 07/22/08<br>07/29/08                        | 0%<br>0%                   |
| HB4N  | SWPPP               |   |   |  |  |   |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 2  
09/03/08

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                    | Storm Water<br>Plan | Description<br>Type Of Work  | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Est Comp<br>Approved<br>Accepted  | %Time<br>% Work<br>Message |
|--|---------------------|--|---|---|--|--|----------------------------|
| 12-ORA-5-22.2/28.5<br>12-0A7304  |                     | IN ORANGE COUNTY IN IRVINE AND TUSTIN<br>FROM 0.3 KM SOUTH OF ALTON PARKWAY<br>OVERCROSSING TO 0.3 KM NORTH OF<br>TUSTIN RANCH ROAD OVERCRO<br>PLANTING AND IRRIGATION | DIVERSIFIED LANSCAPE MANGMNT<br>12112 SEVERN WAY<br>RIVERSIDE CA 92503                              | ANKHASIRISAN, SANDY<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8741           | \$1,280,639<br>\$781,895<br>\$46,295     | 08/22/07<br>09/21/07<br>11/03/11             | 81%<br>59%                 |
| HA25   | SWPPP               |  |   |   |  |  |                            |
| 12-ORA-5-23.6/23.9<br>12-0J8904  |                     | IN ORANGE COUNTY IN IRVINE AT IRVINE<br>OVERHEAD AND AT SAND CANYON AVENUE<br>UNDERCROSSING<br>REPLACE APPROACH SLABS  | ALL AMERICAN ASPHALT<br>P.O. BOX 2229<br>CORONA, CA 92878-2229                                      | ZOKAI, FARID<br>15700 TUSTIN WAY<br>VILLAGE, #1<br>TUSTIN, CA 92780<br>(949)279-8435              | \$835,711<br>\$5,745<br>\$950            | 06/04/08<br>06/20/08<br>09/08/08             | 73%<br>1%<br>SUSPENDED     |
| HA22   | WPCP                |  |   |   |  |  |                            |
| 12-ORA-5-26.6/27.2<br>12-0C6404  |                     | IN ORANGE COUNTY IN IRVINE FROM 0.1<br>KM SOUTH OF CULVER DRIVE<br>UNDERCROSSING TO 0.8 KM NORTH OF<br>CULVER DRIVE UNDERCROSSING<br>WIDEN EXISTING RAMP               | MC KENNA GENERAL ENGINEERING<br>INC<br>1335 CORONA POINTE COURT<br>CORONA CA 92879<br>(951)736-7707 |   | \$1,954,345<br>\$0<br>\$0                | 03/13/08<br>04/11/08                         | 0%<br>0%                   |
| HB4N<br>HB4N   | SWPPP               |  |   |   |  |  |                            |
| 12-ORA-5-30.3/0<br>12-0H2454   |                     | IN ORANGE COUNTY IN TUSTIN AND SANTA<br>ANA AT ROUTE 5/55 INTERCHANGE<br>CONNECTOR<br>OGAC OVERLAY AND REPLACE GUARD RAIL  | AUTOBAHN CONSTRUCTION, INC.<br>P.O. BOX 11238<br>SANTA ANA, CA 92711-1238                           | HAMIDI, FRED<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5017                 | \$157,839<br>\$163,287<br>\$0            | 11/15/07<br>11/30/07<br>07/30/08<br>07/30/08 | 100%<br>100%<br>COMPLETED  |
| HB1  | WPCP                |  |   |   |  |  |                            |
| 12-ORA-5-33.3/0<br>12-0J0304   |                     | IN ORANGE COUNTY ON ROUTES 5 AND 91<br>AT VARIOUS LOCATIONS<br>JOINT SEALS AND TREAT BRIDGE DECKS  | TRUESDELL CORPORATION<br>1310 W. 23RD STREET<br>TEMPE, ARIZONA 85282-1821                           | PIRZADEH, BEHROOZ<br>15700 TUSTIN VILLAGE<br>WAY, TRAILER #3<br>TUSTIN, CA 92780<br>(949)279-8595 | \$1,613,613<br>\$0<br>\$0                | 06/11/08<br>07/07/08<br>11/13/08             | 0%<br>0%<br>SUSPENDED      |
| HM3H   | WPCP                |  |   |   |  |  |                            |
| 12-ORA-5-35.1/36.3<br>12-0J1704<br>ACHS-005 -(939)1<br>IMG-005 -(939)1<br>--() |                     | IN ORANGE COUNTY IN ORANGE AND<br>ANAHEIM FROM 0.1 MILE S OF STATE<br>COLLEGE BOULEVARD OC TO 0.1 MI S OF<br>KATELLA AVENUE OVERCROSSING<br>MODIFY TRAFFIC SIGNALS     | T D S ENGINEERING<br>1014 S WESTLAKE BLVD STE 1413<br>WESTLAKE VILLAGE CA 91361<br>(805)371-4639    |   | \$1,141,158<br>\$0<br>\$0                | 07/07/08<br>07/21/08                         | 0%<br>0%                   |
| HB1  | WPCP                |  |   |   |  |  |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 3  
09/03/08

| District 12  |                  |   |  |   |   |  |
|--|------------------|---|--|---|---|--|
| Location Contract Fed Aid Pgm Code   | Storm Water Plan | Description Type Of Work  | Contractor   | Resident Engineer   | Bid + CCOs Comp To date This Month            | Awarded Est Comp Approved Accepted %Time % Work Message            |
| 12-ORA-5-35.4/41.1<br>12-0H6804  |                  | IN ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM ORANGEWOOD AVENUE UNDERCROSSING TO 0.1 MILE NORTH OF LAPALMA AVENUE OVERCROS IMPROVE DRAINAGE SYSTEMS                                 | DREAMBUILDER<br>1361 E GARTEN DRIVE<br><br>PLACENTIA, CA 92870                             | ZOKAI, FARID<br>15700 TUSTIN VILLAGE<br>WAY #1<br>TUSTIN, CA 92780<br>(949)279-8435       | \$323,061<br>\$8,665<br>\$8,665               | 06/20/08<br>07/21/08<br>11/20/08<br>16%<br>3%                      |
| HA42   | WPCP             |   |  |   |   |  |
| 12-ORA-5-35.9/35.9<br>12-0F9404  |                  | IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY  | BEADOR CONSTRUCTION COMPANY<br>26320 LESTER CIRCLE<br><br>CORONA, CA 92883                 | BERRIOS, JOSE<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5023        | \$995,353<br>\$899,588<br>\$5,657             | 01/04/07<br>01/30/07<br>04/13/09<br>0%<br>0%<br>PLANT EST<br>SATIS |
| HA22   | SWPPP            |   |  |   |   |  |
| 12-ORA-5-42.1/44.4<br>12-101674<br>ACNH-005 -(932)1<br>I-005 -(932)N<br>--() |                  | IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY | BEATTY A JOINT VENTURE<br>2585 BUISNESS PARK DRIVE<br><br>VISTA, CA 92081-8831             | BUI, DA KEN G.<br>6231 MANCHESTER BLVD.<br>BUENA PARK, CA 90621-<br>2228<br>(714)367-2080 | \$197,433,751<br>\$104,656,184<br>\$6,772,658 | 04/18/06<br>04/25/06<br>09/27/10<br>52%<br>53%                     |
| HE13   | SWPPP            |   |  |   |   |  |
| 12-ORA-5-72.0/72.4<br>12-0C8704  |                  | IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION                          | AMERICAN WEST LANDSCAPE ROY ANTHONY<br>12328 WOODRUFF AVE<br><br>DOWNEY, CA 90241          | ANKHASIRISAN, SANDY<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8741   | \$1,126,758<br>\$4,568<br>\$4,568             | 06/16/08<br>07/23/08<br>05/02/12<br>1%<br>0%                       |
| HA25   | SWPPP            |   |  |   |   |  |
| 12-ORA-22-3.2/12.9<br>12-0H9904  |                  | IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS  | J. MCLOUGHLIN ENGINEERING CO. INC.<br>10641 FULTON COURT<br><br>RANCHO CUCAMONGA, CA 91730 | ZOKAI, FARID<br>15700 TUSTIN VILLAGE<br>WAY #1<br>TUSTIN, CA 92780<br>(949)279-8435       | \$496,858<br>\$346,965<br>\$346,965           | 04/18/08<br>05/08/08<br>10/08/08<br>55%<br>69%                     |
| HM1  | WPCP             |   |  |   |   |  |
| 12-ORA-22-10.3/0<br>12-0J0404  |                  | IN ORANGE COUNTY IN ORANGE ON ROUTE 22 AT CHAPMAN AVENUE OFF-RAMP MODIFY TRAFFIC SIGNAL AND STRIPING  | TDS ENGINEERING<br>1014 S WESTLAKE BLVD STE14136<br><br>WESTLAKE VILLAGE, CA 91361         | CHAUDRY, MONAS<br>15510 ROCKFIELD BLVD.<br>SUITE A<br>IRVINE, CA 92618<br>(949)279-8801   | \$176,317<br>\$0<br>\$0                       | 02/15/08<br>03/05/08<br>10/14/08<br>0%<br>0%                       |
| HB1  | WPCP             |   |  |   |   |  |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 4  
09/03/08

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
|---|---------------------|---|---|---|--|---|----------------------------|
| 12-ORA-22-10.4/0<br>12-0H7004               |                     | IN ORANGE COUNTY IN ORANGE AT ROUTE<br>5/22/57 SEPARATION<br>REPLACE OVERHEAD SIGN  | PETERSON-CHASE<br>1792 KAISER AVE<br><br>IRVINE, CA 926145706               | HAMIDI, FRED<br>3251 1/4 UNIVERSITY<br>DR<br>IRVINE, CA 92612<br>(949)509-5017            | \$679,461<br>\$239,472<br>\$0            | 11/09/07<br>11/21/07<br>11/15/08            | 96%<br>36%                 |
| HB1   | WPCP                |   |   |   |  |   | SUSPENDED                  |
| 12-ORA-39-3.2/5.8<br>12-0H4004              |                     | IN ORANGE COUNTY IN HUNTINGTON BEACH ALL AMERICAN ASPHALT<br>AND WESTMINSTER FROM MAIN STREET AND P.O. BOX 2229<br>ELLIS AVENUE TO SOUTH OF ROUTE 39 AND<br>405 SEPARATION<br>RUBBERIZED ASPHALT CONCRETE | CORONA, CA 92878  | WANG, T.H.<br>15700 TUSTIN VILLAGE<br>WAY #2<br>TUSTIN, CA 92780<br>(949)279-8405         | \$1,315,113<br>\$1,360,527<br>\$98,724   | 04/03/07<br>04/18/07<br>09/19/08            | 100%<br>96%                |
| HM1   | WPCP                |   |   |   |  |   |                            |
| 12-ORA-39-3.9/19.2<br>12-0H7104             |                     | IN ORANGE COUNTY AT VARIOUS LOCATIONS O'DONNELL CONSTRUCTION INC<br>FROM NEWMAN AVENUE TO IMPERIAL<br>HIGHWAY<br>CONSTRUCT BUS PADS   | 559 W. COVINA BLVD<br><br>SAN DIMAS, CA 91773-2911                          | PIRZADEH, BEHROOZ<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8595     | \$495,603<br>\$0<br>\$0                  | 06/09/08<br>07/29/08<br>04/16/09            | 0%<br>0%                   |
| HA22  | WPCP                |   |   |   |  |   |                            |
| 12-ORA-39-4.1/0<br>12-0H8404                |                     | IN ORANGE COUNTY IN HUNTINGTON BEACH P T M GENERAL ENGINEERING<br>AT SLATER AVENUE<br>REPLACE SIGNAL  | SERVICES INC<br>P O BOX 7745<br><br>RIVERSIDE CA 925137745<br>(951)710-1000 |   | \$91,867<br>\$0<br>\$0                   | 02/27/08<br>03/14/08                        | 0%<br>0%                   |
| HB1   | WPCP                |   |   |   |  |   |                            |
| 12-ORA-39-8.9/22.6<br>12-0J0804             |                     | IN ORANGE COUNTY AT VARIOUS LOCATIONS D.G. YEAGER CONSTRUCTION<br>REPLACE CURB, SIDEWALK AND DRIVEWAY<br>COMPANY<br>P.O.BOX 74073<br>SAN CLEMENTE, CA 92673   |   | JAVAHERNESHAN, MAJID<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5031 | \$157,321<br>\$146,821<br>\$70,473       | 04/29/08<br>05/13/08<br>09/12/08            | 100%<br>100%               |
| HM2   | WPCP                |   |   |   |  |   | OVER RUN                   |
| 12-ORA-39-20.5/0<br>12-0H2164               |                     | IN ORANGE COUNTY IN LA HABRA AT<br>GREGORY LANE<br>UPGRADE SIGNALS AND CURB RAMPS   | PTM GENERAL ENG. SVC<br>P.O.BOX 7745<br>RIVERSIDE, CA 92513-7745            | CHAUDRY, MONAS<br>15510 ROCKFIELD STE A<br>IRVINE, CA 92618<br>(949)279-8801              | \$134,129<br>\$0<br>\$0                  | 04/14/08<br>05/30/08<br>02/26/09            | 0%<br>0%                   |
| HB4N  | WPCP                |   |   |   |  |   |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 5  
09/03/08

| District 12                        |                  |  |   |  |   |                                    |                                |
|------------------------------------|------------------|--|---|--|---|------------------------------------|--------------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer  | Bid + CCOs Comp To date This Month        | Awarded Est Comp Approved Accepted | %Time % Work Message           |
| 12-ORA-39-/21.9<br>12-0C3504       |                  | IN ORANGE COUNTY IN LA HABRA AT EUCLID STREET<br>IMPROVE DRAINAGE SYSTEM   | PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC<br>1792 KAISER AVENUE<br><br>IRVINE CA 926145706<br>(949)252-0441 |  | \$699,021<br>\$0<br>\$0                   | 06/06/08<br>07/23/08               | 0%<br>0%                       |
| HA42                               | WPCP             |  |   |  |   |                                    |                                |
| 12-ORA-55-3.4/4.1<br>12-0H5104     |                  | IN ORANGE COUNTY IN COSTA MESA FROM 0.2 MILE NORTH OF WILSON STREET<br>OVERCROSSING TO 0.5 MILE SOUTH OF BRISTOL STREET UNDERCROSSIN<br>INSTALL SIGN PANEL AND STRUCTURE | PETERSON-CHASE<br>1792 KAISER AVE<br><br>IRVINE, CA 92614-5706  | HAMIDI, FRED<br>3251 1/4 UNIVERSITY DR<br>IRVINE, CA 92612<br>(949)509-5017          | \$110,547<br>\$109,309<br>\$0             | 11/09/07<br>11/21/07<br>09/30/08   | 100%<br>99%<br>SUSPENDED       |
| HB1                                | WPCP             |  |   |  |   |                                    |                                |
| 12-ORA-55-5.5/0<br>12-0J2704       |                  | IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING<br>SLOPE PAVING AND IMPROVE SIDEWALK  | D.G. YEAGER CONSTRUCTION CO.<br>P.O.BOX 74073<br><br>SAN CLEMENTE, CA 92673   | T H WANG<br>15700 TUSTIN VILLAGE WAY #2<br>TUSTIN, CA 92780<br>(949)279-8405         | \$249,999<br>\$20,940<br>\$20,940         | 05/23/08<br>06/24/08<br>10/23/08   | 41%<br>8%                      |
| HA42                               | WPCP             |  |   |  |   |                                    |                                |
| 12-ORA-55-5.5/6.3<br>12-075604     |                  | IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS<br>PLANTING AND IRRIGATION  | DIVERSIFIED LANDSCAPE CO.<br>33801 WASHINGTON ST.<br><br>WINCHESTER, CA 92596   | ANKHASARIAN SANDY<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8741   | \$1,459,756<br>\$547,583<br>\$47,295      | 09/10/07<br>10/11/07<br>11/21/11   | 77%<br>37%                     |
| HA25                               | SWPPP            |  |   |  |   |                                    |                                |
| 12-ORA-55-6.8/7.2<br>12-0H5704     |                  | IN ORANGE COUNTY IN SANTA ANA FROM 0.3 KM SOUTH OF MACARTHUR BOULEVARD<br>UNDERCROSSING TO 0.4 KM NORTH OF MACARTHUR BOULEVARD UNDERC<br>PLANTING AND IRRIGATION         | DIVERSIFIED LANDSCAPE MANAGEMENT, INC.<br>1212 SEVERN WAY<br><br>RIVERSIDE, CA 92503                                  | ANKHASIRISAN, SANDY<br>15700 TUSTIN VILLAGE WAY<br>TUSTIN, CA 92780<br>(949)279-8741 | \$505,811<br>\$493,502<br>\$2,723         | 03/29/07<br>05/03/07<br>10/29/08   | 0%<br>0%<br>PLANT EST<br>SATIS |
| HA25                               | SWPPP            |  |   |  |   |                                    |                                |
| 12-ORA-55-11.6/17.6<br>12-0H3404   |                  | IN ORANGE COUNTY IN TUSTIN, ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF SEVENTEENTH STREET OVERCROSSING TO ROUTE 55/91 SEPARATION<br>RUBBERIZED ASPHALT CONCRETE OVERLAY   | ALL AMERICAN ASPHALT<br>P.O. BOX 2229<br><br>CORONA,CA 92878-2229   | WANG T H<br>15700 TUSTIN VILLAGE WAY #2<br>TUSTIN, CA 92780<br>(949)279-8405         | \$3,996,120<br>\$3,490,036<br>\$2,632,975 | 04/11/08<br>05/21/08<br>09/12/08   | 77%<br>87%                     |
| HM1                                | WPCP             |  |   |  |   |                                    |                                |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 6  
09/03/08

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code                                  | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor   | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month    | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message |
|--|---------------------|---|--|---|---|---|----------------------------|
| 12-ORA-55-17.5/0<br>12-0H2104<br>ACNH-P055-(049)E<br>--()                    |                     | IN ORANGE COUNTY IN ANAHEIM AT CIRCLE F C I CONSTRUCTOR, INC.<br>HAVEN ROAD AND SANTIAGO BOULEVARD<br>REPAIR DAMAGED SLOPE  | 1770 LA COSTA MEADOWS DRIVE<br>SAN MARCOS, CA 92009  | PIRZADEH,BEHROOZ<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN,CA 92780<br>(949)279-8595                           | \$7,656,885<br>\$6,072,304<br>\$725,382     | 04/16/07<br>05/11/07<br>12/20/08            | 75%<br>79%                 |
| HA23   | SWPPP               |   |  |   |   |   |                            |
| 12-ORA-57-21.2/0<br>12-0H9404  |                     | IN ORANGE COUNTY IN BREA FROM 0.1<br>MILE SOUTH TO 0.3 MILE NORTH OF<br>LAMBERT ROAD<br>MODIFY TRAFFIC SIGNALS  | PETERSON CHASE GENERAL<br>ENGINEERING CONSTRUCTION INC<br>1792 KAISER AVENUE<br>IRVINE CA 926145706<br>(949)252-0441 |   | \$343,779<br>\$0<br>\$0                     | 04/18/08<br>05/02/08                        | 0%<br>0%                   |
| HB1  | WPCP                |   |  |   |   |   |                            |
| 12-ORA-73-21.5/21.5<br>12-0G2704   |                     | IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT<br>COAST DRIVE UNDERCROSSING<br>MITIGATION PLANTING AND IRRIGATION                                       | CLIFFORD BRICE<br>999 TOWN AND COUNTRY FLR 4<br>ORANGE, CA 92868   | HONG, JOHN<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8741                                | \$191,258<br>\$155,757<br>\$691             | 02/17/05<br>02/25/05<br>12/09/10            | 61%<br>81%                 |
| HA25   | WPCP                |   |  |   |   |   |                            |
| 12-ORA-74-13.3/16.6<br>12-043214<br>ACST-P074-(050)E<br>P0-74 0-(0E)<br>--() |                     | IN ORANGE COUNTY NEAR SAN JUAN HOT<br>SPRINGS FROM SAN JUAN CANYON BRIDGE<br>TO RIVERSIDE COUNTY LINE<br>WIDEN ROADWAY AND BRIDGES  | BRENT ENGINEERING, INC.<br>GENERAL ENGINEERING<br>CONTRACTORRON BUREK PRESIDENT<br>81 SHIELD<br>IRVINE, CA 92618     | LINDQUIST, KARL<br>31726 RANCHO VIEJO<br>ROAD, SUITE 115<br>SAN JUAN CAPISTRANO, CA<br>92675<br>(949)487-4011 | \$35,279,475<br>\$32,467,896<br>\$2,432,554 | 12/22/06<br>01/11/07<br>10/17/10            | 52%<br>90%                 |
| HB1  | SWPPP               |   |  |   |   |   |                            |
| 12-ORA-90-2.6/5.1<br>12-0H0094   |                     | IN ORANGE COUNTY IN FULLERTON AND<br>BREA ON ROUTE 90 AND ON ROUTE 142<br>REHABILITATE ROADWAY  | ORTIZ ASPHALT PAVING AL VILLA<br>P.O.BOX 883<br>COLTON, CA 92324   | T.H. WANG<br>15700 TUSTIN VILLAGE<br>WAY #2<br>TUSTIN, CA 92780<br>(949)279-8405                              | \$1,821,005<br>\$0<br>\$0                   | 05/28/08<br>06/12/08<br>10/31/08            | 0%<br>0%                   |
| HM1  | WPCP                |   |  |   |   |   |                            |
| 12-ORA-90-11.8/12.5<br>12-056214<br>HP21-6212-(011)E<br>62-12 0-(1E)<br>--() |                     | IN ORANGE COUNTY IN YORBA LINDA AND<br>ANAHEIM ON ROUTE 90 FROM .95 KM EAST<br>OF KELLOGG DRIVE UNDERCROSSING TO LA<br>PLAMA AVENUE<br>CONSTRUCT BRIDGE AND WIDEN ROADWAY | BRUTOCO ENGINEERING & CONST.<br>P.O. BOX 310189<br>FONTANA, CA 92331-0189  | YII, JAMES<br>1250 N. LAKEVIEW<br>AVENUE, SUITE M<br>ANAHEIM, CA 92807<br>(714)779-2683                       | \$32,021,258<br>\$18,680,274<br>\$1,498,965 | 11/22/06<br>12/20/06<br>07/26/10            | 43%<br>58%                 |
| HB4N   | SWPPP               |   |  |   |   |   |                            |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 7  
09/03/08

| District 12                        |                  |  |   |   |  |   |
|------------------------------------|------------------|--|---|---|--|---|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work   | Contractor  | Resident Engineer   | Bid + CCOs Comp To date This Month     | Awarded Est Comp Approved Accepted %Time % Work Message |
| 12-ORA-91-17.9/17.9<br>12-0H7904   |                  | IN ORANGE COUNTY IN ANAHEIM AT COAL CANYON ROAD UNDERCROSSING<br>CONSTRUCT ACCESS ROAD   | GRAND PACIFIC CONTRACTORS,<br>INCWAYNE STEVENSON - C.E.O.<br>680 N. COTA STREET<br><br>CORONA, CA 92880 | WANG, T H<br>15700 TUSTIN VILLAGE<br>WAY, #2<br>TUSTIN, CA 92780<br>(949)279-8405         | \$89,165<br>\$79,781<br>\$79,781       | 06/11/08<br>07/03/08<br>09/12/08<br>60%<br>89%          |
| HM2                                | WPCP             |  |   |   |  |   |
| 12-ORA-241-14.6/17.5<br>12-0H3604  |                  | IN ORANGE COUNTY IN RANCHO SANTA MARGARITA FROM OSO PARKWAY<br>OVERCROSSING TO 0.1 MILE NORTH OF ANTONIO PARKWAY OVERCROSSING<br>RUBBERIZED ASPHALT CONCRETE OVERLAY | ALL AMERICAN ASPHALT<br>P O BOX 2229<br><br>CORONA, CA 92878  | UPADHYAYA, NITA<br>3251 1/4 UNIVERSITY<br>DR.<br>IRVINE, CA 92612<br>(949)509-5018        | \$814,552<br>\$54,524<br>\$54,524      | 03/05/08<br>03/24/08<br>09/17/08<br>76%<br>7%           |
| HM1                                | WPCP             |  |   |   |  |   |
| 12-ORA-405-2.0/2.9<br>12-0J1604    |                  | IN ORANGE COUNTY IN IRVINE FROM 0.8 KM SOUTH OF SAND AVENUE CANYON<br>OVERCROSSING TO 0.6 KM SOUTH OF JEFFREY ROAD OVERCROSSING<br>INSTALL OVERHEAD SIGNS            | PETERSON CHASE GENERAL<br>ENGINEERING CONSTRUCTION INC.<br>1792 KAISER AVE.<br><br>IRVINE, CA 92714     | WANG, T H<br>15700 TUSTIN VILLAGE<br>WAY, #2<br>TUSTIN, CA 92780<br>(949)279-8411         | \$540,397<br>\$533,587<br>\$0          | 10/01/07<br>10/10/07<br>08/22/08<br>100%<br>99%         |
| HB4N                               | WPCP             |  |   |   |  |   |
| 12-ORA-405-3.7/6.4<br>12-075704    |                  | IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK<br>HIGHWAY PLANTING AND IRRIGATION   | JEFFERY PACIFIC RESTORATION GROUP, INC.<br>P.O. BOX 77038<br><br>CORONA, CA 92877-0101                  | INCHONG, JOHN<br>15700 TUSTIN VILLAGE<br>WAY<br>TUSTIN, CA 92780<br>(949)279-8741         | \$1,339,316<br>\$1,242,063<br>\$4,050  | 02/15/06<br>03/07/06<br>04/29/10<br>64%<br>92%          |
| HA25                               | SWPPP            |  |   |   |  |   |
| 12-ORA-405-8.4/0<br>12-0J1204      |                  | IN ORANGE COUNTY, AT REDHILL AVENUE, CITY OF COSTA MESA, DIR'S EMERGENCY FORCE ACCOUNT CONTRACT<br>REPAIR TWO SLOPE EMBANKMENTS                                      | DRILL TECH DRILLING &<br>SHORING, INC.<br>2200 WYMORE WAY<br><br>ANTIOCH, CA 94509-8548                 | JAVAHERNESHAN, MAJID<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)289-3551 | \$3,726,500<br>\$1,645,177<br>\$10,848 | 11/01/07<br>11/01/07<br>06/08/09<br>45%<br>44%          |
| 201130                             |                  |  |   |   |  |   |
| 12-ORA-405-13.4/13.6<br>12-0H5404  |                  | IN ORANGE COUNTY IN FOUNTAIN VALLEY FROM 0.4 KM TO 0.8 KM SOUTH OF BROOKHURST STREET OVERCROSSING<br>RAMP WIDENING AND ADD SHOULDERS                                 | BEADOR CONSTRUCTION COMPANY<br>26320 LESTER CIRCLE<br><br>CORONA, CA 92883                              | JAVAHERNESHAN, MAJID<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5031 | \$866,954<br>\$829,097<br>\$2,750      | 08/20/07<br>09/18/07<br>01/20/09<br>0%<br>0%            |
| HB1                                | WPCP             |  |   |   |  | PLANT EST<br>SATIS                                      |

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/08**

Page 8  
09/03/08

**District 12**

| Location<br>Contract<br>Fed Aid<br>Pgm Code | Storm Water<br>Plan | Description<br>Type Of Work   | Contractor  | Resident<br>Engineer  | Bid + CCOs<br>Comp To date<br>This Month | Awarded<br>Est Comp<br>Approved<br>Accepted | %Time<br>% Work<br>Message     |
|---|---------------------|---|---|---|--|---|--------------------------------|
| 12-ORA-405-15.4/16.3<br>12-0A7624           |                     | IN ORANGE COUNTY IN HUNTINGTON BEACH<br>AND WESTMINSTER FROM 0.3 KM NORTHWEST<br>OF MAGNOLIA STREET OVERCROSSING TO<br>EDINGER AVENUE OVER<br>WIDEN ROADWAY | POWELL CONSTRUCTION<br>8555 BANANA AVENUE<br>FONTANA, CA 92335            | JAVAHERNESHAN, MAJID<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5031 | \$5,126,630<br>\$5,021,123<br>\$152,486  | 09/13/07<br>10/12/07<br>08/30/09            | 0%<br>0%<br>PLANT EST<br>SATIS |
| HB4N  | SWPPP               |   |   |   |  |   |                                |
| 12-ORA-405-18.0/0<br>12-0J1904              |                     | IN ORANGE COUNTY IN WESTMINSTER AT<br>BOLSA AVENUE OFF RAMP<br>REPLACE METAL BEAM GUARD RAIL  | AUTOBAHN CONSTRUCTION, INC.<br>P.O. BOX 11238<br>SANTA ANA, CA 92711-1238 | HAMIDI, FRED<br>3251 1/4 UNIVERSITY<br>DRIVE<br>IRVINE, CA 92612<br>(949)509-5017         | \$179,791<br>\$0<br>\$0                  | 06/04/08<br>06/16/08<br>01/12/09            | 0%<br>0%<br>0%                 |
| HB1   | WPCP                |   |   |   |  |   |                                |

|                |                              |                      |                           |                      |                         |                     |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| <b>Totals:</b> | <b>Authorized Final Amt:</b> | <u>\$328,461,457</u> | <b>Completed to Date:</b> | <u>\$186,173,568</u> | <b>Work This Month:</b> | <u>\$15,161,318</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>  | <b>Contract</b> | <b>Page</b> |
|--------------------|-----------------|-------------|
| 12-ORA-1-5.3/0     | 12-0H0504       | 1           |
| 12-ORA-1-31.5/32.2 | 12-078004       | 1           |
| 12-ORA-5-3.6/0     | 12-0E7404       | 1           |
| 12-ORA-5-6.9/14.5  | 12-0H5004       | 1           |
| 12-ORA-5-13.8/13.8 | 12-0F8204       | 1           |
| 12-ORA-5-15.1/16.4 | 12-0E0704       | 1           |
| 12-ORA-5-22.2/28.5 | 12-0A7304       | 2           |
| 12-ORA-5-23.6/23.9 | 12-0J8904       | 2           |
| 12-ORA-5-26.6/27.2 | 12-0C6404       | 2           |
| 12-ORA-5-30.3/0    | 12-0H2454       | 2           |
| 12-ORA-5-33.3/0    | 12-0J0304       | 2           |
| 12-ORA-5-35.1/36.3 | 12-0J1704       | 2           |
| 12-ORA-5-35.4/41.1 | 12-0H6804       | 3           |
| 12-ORA-5-35.9/35.9 | 12-0F9404       | 3           |
| 12-ORA-5-42.1/44.4 | 12-101674       | 3           |
| 12-ORA-5-72.0/72.4 | 12-0C8704       | 3           |
| 12-ORA-22-3.2/12.9 | 12-0H9904       | 3           |
| 12-ORA-22-10.3/0   | 12-0J0404       | 3           |
| 12-ORA-22-10.4/0   | 12-0H7004       | 4           |
| 12-ORA-39-3.2/5.8  | 12-0H4004       | 4           |
| 12-ORA-39-3.9/19.2 | 12-0H7104       | 4           |
| 12-ORA-39-4.1/0    | 12-0H8404       | 4           |

**Statement of Ongoing Contracts - Index**

| <b>Cnty Rt Pm</b>    | <b>Contract</b> | <b>Page</b> |
|----------------------|-----------------|-------------|
| 12-ORA-39-8.9/22.6   | 12-0J0804       | 4           |
| 12-ORA-39-20.5/0     | 12-0H2164       | 4           |
| 12-ORA-39-/21.9      | 12-0C3504       | 5           |
| 12-ORA-55-3.4/4.1    | 12-0H5104       | 5           |
| 12-ORA-55-5.5/6.3    | 12-075604       | 5           |
| 12-ORA-55-6.8/7.2    | 12-0H5704       | 5           |
| 12-ORA-55-11.6/17.6  | 12-0H3404       | 5           |
| 12-ORA-55-17.5/0     | 12-0H2104       | 5           |
| 12-ORA-55-5.5/0      | 12-0J2704       | 6           |
| 12-ORA-57-21.2/0     | 12-0H9404       | 6           |
| 12-ORA-73-21.5/21.5  | 12-0G2704       | 6           |
| 12-ORA-74-13.3/16.6  | 12-043214       | 6           |
| 12-ORA-90-2.6/5.1    | 12-0H0094       | 6           |
| 12-ORA-90-11.8/12.5  | 12-056214       | 6           |
| 12-ORA-91-17.9/17.9  | 12-0H7904       | 7           |
| 12-ORA-241-14.6/17.5 | 12-0H3604       | 7           |
| 12-ORA-405-2.0/2.9   | 12-0J1604       | 7           |
| 12-ORA-405-3.7/6.4   | 12-075704       | 7           |
| 12-ORA-405-8.4/0     | 12-0J1204       | 7           |
| 12-ORA-405-13.4/13.6 | 12-0H5404       | 7           |
| 12-ORA-405-15.4/16.3 | 12-0A7624       | 8           |
| 12-ORA-405-18.0/0    | 12-0J1904       | 8           |

### Statement of Ongoing Contracts - Federal Aid

|                        |    |                         |                             |
|------------------------|----|-------------------------|-----------------------------|
| <b>District</b>        | 12 |                         |                             |
| <b>Federal Aid</b>     |    | <b>Category</b>         | <b>Bid + CCO</b>            |
| -F-                    |    | FEDERAL AID (PRIMARY)   | \$205,090,636               |
| -S-                    |    | FEDERAL AID (SECONDARY) | \$37,143,200                |
| -SH-                   |    | STATE HIGHWAY           | \$53,065,206                |
|                        |    |                         | \$33,162,416                |
| <b>District Total:</b> |    |                         | <b><u>\$328,461,457</u></b> |
|                        |    |                         | <b><u>\$186,173,568</u></b> |

### Statement of Ongoing Contracts -Summary

|                                    |                                  |
|------------------------------------|----------------------------------|
| <b>District</b>                    | <b>Work Completed This Perio</b> |
| 12                                 | \$157,839                        |
| <b>Work completed this Period:</b> | \$157,839                        |