

SENATE BILL 1

Program Progress Report to the California Transportation Commission

For the period: March 1, 2018 – August 31, 2018



October 17, 2018

TABLE OF CONTENTS

Section 1	Page
Program Progress Report - Overall Program Summary.....	1
Section 2 – Individual Program Reports	
1. State Highway Operation and Protection Program.....	3
2. Trade Corridor Enhancement Program.....	93
3. Solutions for Congested Corridors Program.....	99
4. Local Partnership Program Competitive.....	105
5. Active Transportation Program.....	112



Senate Bill 1 Program Progress Report - Overall Program Summary

March 1, 2018 – August 31, 2018



Purpose:

Senate Bill 1 (SB 1) increased the California Transportation Commission's (Commission) oversight responsibilities to ensure the California Department of Transportation (Caltrans) and local governments are held accountable for the efficient investment of public funds through performance goals that are tracked and reported. The Commission adopted the SB 1 Accountability and Transparency Guidelines on March 21, 2018, and amended on May 16, 2018, and August 15, 2018, to require Caltrans to prepare and submit to the Commission progress reports for each SB 1 Program at specified timelines. Progress reports will include information appropriate to assess the current state of the overall program.

Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

The 2018 SB 1 Programs:

The Commission developed the Accountability and Transparency guidelines outlining the requirements for reporting progress on projects' approved scope, cost, schedule and benefits. The guidelines apply to the following programs: State Highway Operation & Protection Program (SHOPP), the Trade Corridor Enhancement Program (TCEP), the Solutions for Congested Corridors Program (SCCP), the Local Partnership Program – Competitive (LPP-C), Local Partnership Program Formulaic (LPP-F) and the Active Transportation Program (ATP).

SB 1 at a Glance:	SHOPP	TCEP	SCCP	LPP-C	ATP
Programmed SB 1 funds	\$6.8 B*	\$794 M**	\$1.0 B	\$309 M	\$200 M***
No. Programmed projects/segments	506	41	28	34	147
Total cost of all programmed projects	\$10.8 B	\$4.3 B	\$3.2 B	\$1.7 B	\$540 M
No. Projects allocated	381	14	3	4	69
SB 1 dollars allocated	\$920 M	\$79.9 M	\$243 M	\$59.6 M	\$48.7 M
No. of awarded projects	21	0	0	0	7
Total \$ awarded projects	\$251 M	0	0	0	\$5 M

M = Million B = Billion

*SHOPP includes \$442 million from the 2016 SHOPP and \$6.4 billion from the 2018 SHOPP for a total of \$6.8 billion

**In addition to the \$794 million, the Commission programmed an additional \$546 million from other funds for a total of \$1.3 billion

***In addition to the \$200 million, the Commission programmed an additional \$84 million from other funds for a total of \$284 million



Major Activities and Accomplishments: Thirteen baseline agreements were approved at the August meeting and 101 are anticipated to be approved at the October meeting. Approximately 200 are expected to be approved at future Commission meetings.

Program Benefits: Highlighted SB 1 benefits for each program are listed below. A more detailed list is included in each program report. Some projects are funded by multiple programs; therefore, some benefits may be shown under each program.

SHOPP Program Benefits:

- 7,122 Transportation Management System Elements
- 4,600 lane miles of pavement
- 898 culvert improvements
- 292 bridge improvements

TCEP Program Benefits:

- 166 Transportation Management System Elements
- 80 miles of High Occupancy Vehicle (HOV)/ High Occupancy Toll (HOT) lanes
- 34 mixed flow lane miles
- 10 miles of new track
- 7 grade separation/ rail grade crossing improvements

SCCP Program Benefits:

- 141 miles of HOV/HOT lanes
- 36 local road improvements
- 21 operational improvements
- 11 bridge improvements
- 11 new miles of track

LPP-C Program Benefits:

- 59 transit vehicles
- 53 local road improvements
- 27 intersections modified
- 24 miles of HOV/HOT lanes
- 17 grade separation/ rail grade crossing improvements
- 10 miles of new track

ATP Program Benefits:

- 250 miles of bike lanes
- 219 programs for education, encouragement, enforcement, and evaluation
- 132 crosswalks
- 67 miles of sidewalk
- 6 plans

SB 1 State Highway Operation and Protection Program Report

Progress Report: March 1, 2018 – August 31, 2018

State Highway Operation and Protection Program (SHOPP)

Program Objectives: The SHOPP is a four-year portfolio of projects adopted by the California Transportation Commission (Commission.) Projects included in the SHOPP are limited to capital improvements related to the maintenance, safety, operation, and rehabilitation of the state highway system that do not add new capacity to the system.

The SHOPP Program

A four-year program funded with a combination of federal and state funds, including the Road Maintenance and Rehabilitation Account created by Senate Bill 1 (SB 1) of 2017. The 2018 SHOPP was adopted in March 2018 for \$18 billion for the four-year period ending in fiscal year 2021-22. SB 1 provides approximately \$6.4 billion of the funding in the 2018 SHOPP and \$442 million in the 2016 SHOPP. In general, only projects that improve the condition of pavement, bridges, culverts and Transportation Management System (TMS) elements will receive SB 1 funding. SB 1 requires that the Department measure the degree to which progress is made annually toward achieving the following minimum performance targets by 2027:

- 98% of state highway system pavement in good or fair condition.
- 90% in the level of service achieved for maintenance of potholes, spalls, and cracks.
- 90% of culverts in good or fair condition.
- 90% of TMS elements in good condition.
- Fix an additional 500 bridges.



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

2018 SHOPP at a Glance:	Total
Total programmed SB 1 funds (4-year period)	\$6.4 Billion
Total cost of all programmed projects	\$18.0 Billion
Number of projects programmed	1,101*

*It is anticipated that 416 projects will receive an SB 1 allocation

SHOPP SB 1 at a Glance:	2016 SHOPP SB 1	2018 SHOPP SB 1	Total
Total programmed SB 1 funds	\$442 Million	\$6.4 Billion	\$6.8 Billion
Number of programmed projects	90	416*	506
Total cost of all programmed projects	\$2.4 Billion	\$8.4 Billion	\$10.8 Billion
Number of projects allocated	90	291	381
Total SB 1 dollars allocated	\$442 Million	\$478 Million	\$920 Million
Number of awarded projects	21	0	21
Total dollars of awarded projects	\$251 Million	\$0	\$251 Million
Total remaining SB 1 allocations	\$0	\$5.9 Billion**	\$5.9 Billion

*It is anticipated that 416 projects will receive an SB 1 allocation

**Additional 2018 SHOPP projects will receive SB 1 allocations when 1) The Project Approval phase is completed and Caltrans is ready to begin the Design and Right of Way phases, and 2) Projects are delivered and ready for construction. In general, only projects that improve the condition of pavement, bridges, culverts, and TMS elements will receive SB 1 funding.

Program Status: A total of 381 projects have received SB 1 allocations for approximately \$920 million since the approval of the SB 1. The total cost of all projects with SB 1 funding is approximately \$10.8 billion.

Caltrans has awarded 21 contracts valued at approximately \$251 million and is well on its way to achieving the performance targets specified in SB 1.

Program Benefits: Expected benefits (outputs) for the 381 allocated SB 1 projects are as follows:

SB 1 SHOPP Program Benefits		
Benefit	Miles	Each
Pavement	4,600	
Bridges		292
Culverts		898
Drainage Systems		63
Fiber Optic Cable	77	
TMS Elements		7,122
Bridge Rail		29,436 linear feet

Project List: All projects with SB 1 funding are shown in Attachment 1.

Baseline Agreements Status: As of August 31, 2018, four of 263 baseline agreements have been approved by the Commission. 69 baseline agreements are proposed for the Commission’s October 2018 meeting, and 190 baseline agreements are planned for future Commission meetings. 838 SHOPP projects do not require baseline agreements. A list of SHOPP projects that require baseline agreements is shown in Attachment 2.

	SB1	Non-SB1	Total
Approved (August 2018)	1	3	4*
Planned (October 2018)	30	39	69**
Planned (Future)	85	105	190
Total Baselines Required	116	147	263
Baselines Not Required	265	573	838
Total Projects	381	720	1,101

* Two additional baseline agreements were approved in August 2018. One as part of the Solutions for Congested Corridors Program (SCCP) and another one as part of the Trade Corridor Enhancement Program (TCEP.)

**Six additional baseline agreements are pending for October 2018. Two as part of the TCEP, one as part of the Local Partnership Program Competitive, two as part of the SCCP, and one with funds from SHOPP, TCEP and SCCP.

Construction Contract Awards: As of August 31, 2018, 21 out of 28 construction contracts have been awarded.

Planned	28
Actual Contracts Awarded	21
Dollar Value of Contracts Awarded	\$251 Million

ATTACHMENT 1

Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects

October 2018

March 1 - August 31, 2018

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
2016 SHOPP										
1	01-3047B Lak 20/29/53 Culvert Rehab LAK-VAR	PAED	880	17/18	0	0		PAED	0	28 Drainage system(s)
		PSE	1,346	17/18	1,573	0	06/28/17	RW Cert		
		RW Sup	746	17/18	500	0	06/28/17	RTL		
		Con Sup	1,135	17/18	1,135	571	05/16/18	Advertise 06/18/18		
		RW Cap	438	17/18	**	**	**	Award 08/15/18		
		Con Cap	3,773	17/18	4,087	2,000	05/16/18	Begin Con		
		Total	8,318		7,295	2,570		Complete 01/01/24		
2	01-4545 McCoy Creek Bridge MEN-271 Replacement	PAED	1,588	17/18	1,588	0	06/28/17	PAED	0	1 Bridge(s)
		PSE	973	17/18	973	0	06/28/17	RW Cert		
		RW Sup	162	17/18	162	0	06/28/17	RTL		
		Con Sup	1,696	17/18	1,829	915	06/27/18	Advertise 07/16/18		
		RW Cap	464	17/18	**	**	**	Award 10/15/18		
		Con Cap	4,934	17/18	4,897	2,589	06/27/18	Begin Con		
		Total	9,817		9,449	3,504		Complete 12/01/22		
3	01-4589 Mendocino Mitigation Bank MEN-VAR	PAED	74	17/18	0	0		PAED	0	0 Bridge(s)
		PSE	63	17/18	63	0	06/28/17	RW Cert		
		RW Sup	66	17/18	66	0	06/28/17	RTL		
		Con Sup	73	17/18	73	37	05/16/18	Advertise 06/01/18		
		RW Cap	0		**	**	**	Award 10/01/18		
		Con Cap	5,500	17/18	5,500	2,750	05/16/18	Begin Con		
		Total	5,776		5,702	2,787		Complete 10/13/22		
4	01-4598 Flynn Creek CAPM & MEN-128 Tapered Edge	PAED	807	17/18	807	0	06/28/17	PAED	0	36 Lane mile(s)
		PSE	1,093	17/18	1,093	0	12/06/17	RW Cert		
		RW Sup	21	17/18	21	21	12/06/17	RTL		
		Con Sup	1,887	17/18	1,887	217	06/27/18	Advertise 06/25/18		
		RW Cap	6	17/18	**	**	**	Award 09/01/18		
		Con Cap	17,419	17/18	13,260	1,219	06/27/18	Begin Con		
		Total	21,233		17,068	1,457		Complete 12/31/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
5	02-3346 Sidehill & Dog Creek Seismic Retrofit	PAED	671	14/15	0	0		PAED	14,655	2 Bridge(s)
		PSE	1,278	14/15	0	0		RW Cert		
		RW Sup	52	14/15	0	0		RTL		
		Con Sup	4,090	14/15	5,137	1,680	06/28/17	Advertise 09/21/15		
		RW Cap	82	14/15	**	**	**	Award 02/03/16		
		Con Cap	10,961	14/15	13,142	3,700	08/27/15	Begin Con		
		Total	17,134		18,279	5,380		Complete 02/03/22		
6	02-3424 263 Klamath River Bridge SIS-263	PAED	2,700	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	1,600	17/18	1,600	0	06/28/17	RW Cert		
		RW Sup	280	17/18	280	0	06/28/17	RTL		
		Con Sup	2,620	17/18	3,100	1,550	08/15/18	Advertise 07/23/18		
		RW Cap	440	17/18	**	**	**	Award 11/13/18		
		Con Cap	15,300	17/18	15,359	7,680	08/15/18	Begin Con		
		Total	22,940		20,339	9,230		Complete 10/21/27		
7	02-3453 East Red Bluff CAPM	PAED	260	16/17	0	0		PAED	5,006	14 Lane mile(s)
		PSE	650	16/17	915	0	06/28/17	RW Cert		
		RW Sup	440	16/17	505	0	06/28/17	RTL		
		Con Sup	720	16/17	720	553	08/16/17	Advertise 09/18/17		
		RW Cap	97	16/17	**	**	**	Award 12/18/17		
		Con Cap	4,920	16/17	5,200	0	08/16/17	Begin Con		
		Total	7,087		7,340	553		Complete 12/31/21		
8	02-3456 Dri Whiskey SHA-299	PAED	2,480	17/18	2,480	0	06/28/17	PAED	16,699	21 Lane mile(s)
		PSE	840	17/18	840	0	08/16/17	RW Cert		
		RW Sup	90	17/18	90	0	06/28/17	RTL		
		Con Sup	1,430	17/18	1,480	170	05/16/18	Advertise 05/07/18		
		RW Cap	15	17/18	**	**	**	Award 08/07/18		
		Con Cap	14,310	17/18	16,270	1,953	05/16/18	Begin Con		
		Total	19,165		21,160	2,123		Complete 01/03/22		
9	02-3483 Hat Creek Bridge SHA-44 replacement	PAED	1,120	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	1,130	17/18	1,330	0	06/28/17	RW Cert		
		RW Sup	400	17/18	410	0	06/28/17	RTL		
		Con Sup	1,530	17/18	1,670	835	05/16/18	Advertise 05/14/18		
		RW Cap	484	17/18	**	**	**	Award 08/14/18		
		Con Cap	5,180	17/18	5,397	2,699	05/16/18	Begin Con		
		Total	9,844		8,807	3,534		Complete 04/30/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
10	02-3484 Butte & Ash Creek Bridge MOD-299 Replacement	PAED	1,820	17/18	0	0		PAED	0	2 Bridge(s)
		PSE	940	17/18	1,150	0	06/28/17	RW Cert		
		RW Sup	485	17/18	526	0	06/28/17	RTL		
		Con Sup	1,860	17/18	1,950	975	08/15/18	Advertise 09/03/18		
		RW Cap	131	17/18	**	**	**	Award 10/31/18		
		Con Cap	5,600	17/18	6,502	3,251	08/15/18	Begin Con		
		Total	10,836		10,128	4,226		Complete 07/14/23		
11	02-3509 Black Butte OH Br SIS-5 replacement	PAED	500	17/18	0	0		PAED	9,439	1 Bridge(s)
		PSE	1,200	17/18	1,420	0	06/28/17	RW Cert		
		RW Sup	190	17/18	190	0	06/28/17	RTL		
		Con Sup	2,040	17/18	2,170	1,085	05/16/18	Advertise 05/07/18		
		RW Cap	68	17/18	**	**	**	Award 08/07/18		
		Con Cap	8,600	17/18	9,604	4,746	05/16/18	Begin Con		
		Total	12,598		13,384	5,831		Complete 01/17/24		
12	02-3314 96 Culverts SIS-96	PAED	1,200	17/18	1,385	0	06/28/17	PAED	0	28 Drainage system(s)
		PSE	600	17/18	600	0	06/28/17	RW Cert		
		RW Sup	92	17/18	155	0	06/28/17	RTL		
		Con Sup	700	17/18	720	360	06/27/18	Advertise 07/30/18		
		RW Cap	200	17/18	**	**	**	Award 09/25/18		
		Con Cap	1,679	17/18	1,974	987	06/27/18	Begin Con		
		Total	4,471		4,834	1,347		Complete 01/15/26		
13	02-3544 Route 273 Gaps SHA-273	PAED	880	17/18	0	0		PAED	11,183	20 Lane mile(s)
		PSE	990	17/18	1,100	0	06/28/17	RW Cert		
		RW Sup	500	17/18	500	0	06/28/17	RTL		
		Con Sup	990	17/18	990	114	05/16/18	Advertise 05/07/18		
		RW Cap	233	17/18	**	**	**	Award 07/18/18		
		Con Cap	8,520	17/18	10,012	1,292	05/16/18	Begin Con		
		Total	12,113		12,602	1,406		Complete 02/04/22		
14	02-3548 Pit River Deck Improvements	PAED	360	17/18	0	0		PAED	7,644	1 Bridge(s)
		PSE	630	17/18	1,100	0	06/28/17	RW Cert		
		RW Sup	70	17/18	70	0	06/28/17	RTL		
		Con Sup	1,900	17/18	1,950	0	01/31/18	Advertise 03/05/18		
		RW Cap	345	17/18	**	**	**	Award 05/21/18		
		Con Cap	9,300	17/18	9,300	31	01/31/18	Begin Con		
		Total	12,605		12,420	31		Complete 10/25/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
15	02-3468 Good Fred LAS-36	PAED	3,150	17/18	4,094	0	06/28/17	PAED 05/01/18	0	21 Lane mile(s)
		PSE	2,880	18/19	2,950	2,950	06/27/18	RW Cert 08/01/19		
		RW Sup	400	18/19	400	400	06/27/18	RTL 08/14/19		
		Con Sup	3,592	19/20	0	0		Advertise 11/13/19		
		RW Cap	1,347	19/20	**	**	**	Award 01/10/20		
		Con Cap	26,400	19/20	0	0		Begin Con 01/24/20		
		Total	37,769		7,444	3,350		Complete 04/15/24		
16	02-3522 Caldwell Bridgeway MOD-299	PAED	1,322	17/18	0	0		PAED	15,764	19 Lane mile(s)
		PSE	1,464	17/18	1,464	0	06/28/17	RW Cert		
		RW Sup	120	17/18	415	0	06/28/17	RTL		
		Con Sup	3,280	17/18	3,280	0	01/31/18	Advertise 02/26/18		
		RW Cap	375	17/18	**	**	**	Award 05/08/18		
		Con Cap	15,950	17/18	18,444	53	01/31/18	Begin Con		
		Total	22,511		23,603	53		Complete 04/15/22		
17	02-3445A Redding to Anderson Six SHA-5 Lane - Phase 1 & 2	PAED	333	14/15	0	0		PAED	0	8 Bridge(s)
		PSE	6,140	14/15	0	0		RW Cert		
		RW Sup	280	15/16	0	0		RTL		
		Con Sup	17,800	17/18	8,700	4,550	06/27/18	Advertise 07/09/18		
		RW Cap	1,262	15/16	**	**	**	Award 10/02/18		
		Con Cap	118,028	17/18	70,722	24,800	06/27/18	Begin Con		
		Total	143,843		79,422	29,350		Complete 04/07/24		
18	03-6701 Install Ramp Meters YOL-80	PAED	734	17/18	0	0		PAED	4,581	4 Field element(s)
		PSE	1,300	17/18	2,100	0	06/28/17	RW Cert		
		RW Sup	220	17/18	220	0	06/28/17	RTL		
		Con Sup	2,200	17/18	2,200	1,100	06/27/18	Advertise 05/21/18		
		RW Cap	0		**	**	**	Award 08/31/18		
		Con Cap	8,000	17/18	5,579	435	06/27/18	Begin Con		
		Total	12,454		10,099	1,535		Complete 02/11/22		
19	03-4781 Pla-49 Rehab Project PLA-49	PAED	2,400	17/18	2,400	0	06/28/17	PAED	0	19 Lane mile(s)
		PSE	1,300	17/18	2,000	0	06/28/17	RW Cert		
		RW Sup	1,250	17/18	1,250	0	06/28/17	RTL		
		Con Sup	4,300	17/18	4,300	493	08/15/18	Advertise 09/03/19		
		RW Cap	555	17/18	**	**	**	Award 11/12/19		
		Con Cap	29,000	17/18	33,572	3,851	08/15/18	Begin Con		
		Total	38,805		43,522	4,344		Complete 10/02/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
20	03-2950 Colusa Rehab COL-20	PAED	1,100	16/17	0	0		PAED	0	4 Lane mile(s)
		PSE	500	16/17	900	0	06/28/17	RW Cert		
		RW Sup	500	16/17	750	0	06/28/17	RTL		
		Con Sup	1,500	16/17	1,500	172	05/16/18	Advertise 07/23/18		
		RW Cap	200	16/17	**	**	**	Award 10/10/18		
		Con Cap	9,700	16/17	14,469	1,660	05/16/18	Begin Con		
		Total	13,500		17,619	1,832		Complete 01/02/23		
21	03-3304 Sidehill Viaduct Bridge ED-50 (Echo Summit)	PAED	2,000	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	1,100	17/18	1,300	0	06/28/17	RW Cert		
		RW Sup	16	17/18	38	0	06/28/17	RTL		
		Con Sup	1,502	17/18	1,750	875	06/27/18	Advertise 06/20/18		
		RW Cap	60	17/18	**	**	**	Award 08/20/18		
		Con Cap	7,360	17/18	8,659	4,330	06/27/18	Begin Con		
		Total	12,038		11,747	5,205		Complete 12/01/23		
22	03-9427 Yol-275 Tower Br Fender YOL-275 Replc 3F550 [0313*137]	PAED	700	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	950	17/18	1,200	0	06/28/17	RW Cert		
		RW Sup	135	17/18	147	0	06/28/17	RTL		
		Con Sup	2,380	17/18	2,380	1,190	05/16/18	Advertise 07/09/18		
		RW Cap	41	17/18	**	**	**	Award 09/07/18		
		Con Cap	10,710	17/18	12,596	6,298	05/16/18	Begin Con		
		Total	14,916		16,323	7,488		Complete 11/01/23		
23	03-6239 Sac 50 Fiber Optics SAC-50	PAED	400	17/18	0	0		PAED	0	9 Mile(s) of cable
		PSE	700	17/18	800	0	06/28/17	RW Cert		
		RW Sup	400	17/18	400	0	06/28/17	RTL		
		Con Sup	1,200	17/18	1,200	600	06/27/18	Advertise 07/16/18		
		RW Cap	800	17/18	**	**	**	Award 09/10/18		
		Con Cap	6,000	17/18	6,015	781	06/27/18	Begin Con		
		Total	9,500		8,415	1,381		Complete 02/11/22		
24	03-5854 Sac 5 Corridor SAC-5 Enhancement Project	PAED	6,580	16/17	40	0	01/31/18	PAED	0	67 Lane mile(s)
		PSE	14,970	16/17	10,470	0	06/28/17	RW Cert		
		RW Sup	2,450	16/17	2,450	0	06/28/17	RTL		
		Con Sup	26,940	18/19	30,290	3,424	05/16/18	Advertise 06/18/18		
		RW Cap	1,007	18/19	**	**	**	Award 10/22/18		
		Con Cap	227,373	18/19	262,670	30,051	05/16/18	Begin Con		
		Total	279,320		305,920	33,475		Complete 12/15/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
25	04-0315D OLEMA CREEK	PAED	400	17/18	0	0		PAED	3,212	1 Location(s)
		PSE	3,200	17/18	3,720	0	06/28/17	RW Cert		
		RW Sup	100	17/18	100	0	06/28/17	RTL		
		Con Sup	700	17/18	833	0	01/31/18	Advertise 02/26/18		
		RW Cap	90	17/18	**	**	**	Award 04/26/18		
		Con Cap	2,650	17/18	3,000	73	01/31/18	Begin Con		
		Total	7,140		7,653	73		Complete 12/31/21		
26	04-0587H SR 128 CONN CREEK NAP-128 BRIDGE REPLACEMENT	PAED	1,188	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	2,200	17/18	2,200	0	06/28/17	RW Cert		
		RW Sup	950	17/18	950	0	06/28/17	RTL		
		Con Sup	2,600	17/18	2,850	1,425	08/15/18	Advertise 09/17/18		
		RW Cap	3,800	17/18	**	**	**	Award 11/19/18		
		Con Cap	7,165	17/18	8,262	4,131	08/15/18	Begin Con		
		Total	17,903		14,262	5,556		Complete 12/30/22		
27	04-0135A Rte. 580 Rehab- Grind & ALA-580 Pave Roadway; Guard Rail; ADA Curbs @ Ramps	PAED	1,400	17/18	0	0		PAED	0	79 Lane mile(s)
		PSE	2,385	17/18	2,655	0	06/28/17	RW Cert		
		RW Sup	120	17/18	120	0	06/28/17	RTL		
		Con Sup	5,400	17/18	5,400	619	08/15/18	Advertise 10/11/18		
		RW Cap	57	17/18	**	**	**	Award 01/17/19		
		Con Cap	36,000	17/18	37,403	4,290	08/15/18	Begin Con		
		Total	45,362		45,578	4,909		Complete 07/21/23		
28	04-8315N Dan Wilson Creek Br. SOL-80	PAED	1,200	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	592	17/18	851	0	06/28/17	RW Cert		
		RW Sup	50	17/18	100	0	06/28/17	RTL		
		Con Sup	600	17/18	714	0	03/21/18	Advertise 12/03/18		
		RW Cap	145	17/18	**	**	**	Award 02/26/19		
		Con Cap	2,600	17/18	3,090	1,545	03/21/18	Begin Con		
		Total	5,187		4,755	1,545		Complete 03/07/22		
29	04-0044Q Ala 880 Roadway ALA-880 Rehabilitation Project	PAED	10	17/18	0	0		PAED	0	4 Lane mile(s)
		PSE	2,000	17/18	2,000	0	06/28/17	RW Cert		
		RW Sup	100	17/18	100	0	06/28/17	RTL		
		Con Sup	2,100	17/18	2,100	177	08/15/18	Advertise 09/10/18		
		RW Cap	100	17/18	**	**	**	Award 11/14/18		
		Con Cap	8,000	17/18	9,582	808	08/15/18	Begin Con		
		Total	12,310		13,782	985		Complete 01/03/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
30	04-0350H Bridge replacement San MRN-101 Rafael harbor creek	PAED	900	17/18	1,190	0	06/28/17	PAED	0	1 Bridge(s)
		PSE	1,900	17/18	1,900	0	06/28/17	RW Cert		
		RW Sup	300	17/18	300	0	06/28/17	RTL		
		Con Sup	2,571	17/18	2,700	1,350	08/15/18	Advertise 09/10/18		
		RW Cap	570	17/18	**	**	**	Award 11/07/18		
		Con Cap	8,546	17/18	9,785	4,893	08/15/18	Begin Con		
		Total	14,787		15,875	6,243		Complete 07/16/21		
31	04-0086Q CRANDALL CREEK ALA-880 SEISMIC RETROFIT BRIDGE #33-0273	PAED	846	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	1,874	17/18	1,874	0	06/28/17	RW Cert		
		RW Sup	90	17/18	90	0	06/28/17	RTL		
		Con Sup	1,700	17/18	1,700	850	08/15/18	Advertise 10/08/18		
		RW Cap	20	17/18	**	**	**	Award 01/02/19		
		Con Cap	5,400	17/18	6,425	3,213	08/15/18	Begin Con		
		Total	9,930		10,089	4,063		Complete 12/08/21		
32	04-0086U SR 121 Repair Bridge NAP-121 Girders.	PAED	378	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	357	17/18	450	0	06/28/17	RW Cert		
		RW Sup	208	17/18	208	0	06/28/17	RTL		
		Con Sup	512	17/18	512	256	06/27/18	Advertise 08/27/18		
		RW Cap	262	17/18	**	**	**	Award 10/12/18		
		Con Cap	2,170	17/18	1,493	747	06/27/18	Begin Con		
		Total	3,887		2,663	1,003		Complete 12/31/21		
33	04-0448E BRIDGE PRESERVATION ALA-238 2 BRIDGE LOCATIONS 238 and 580	PAED	864	17/18	0	0		PAED	0	3 Bridge(s)
		PSE	720	17/18	995	0	06/28/17	RW Cert		
		RW Sup	72	17/18	72	0	06/28/17	RTL		
		Con Sup	2,091	17/18	2,091	1,046	08/15/18	Advertise 08/27/18		
		RW Cap	20	17/18	**	**	**	Award 11/02/18		
		Con Cap	7,164	17/18	4,090	2,045	08/15/18	Begin Con		
		Total	10,931		7,248	3,091		Complete 12/08/20		
34	04-0483W Ala-880 CAPM, Fremont OC to High UC	PAED	654	16/17	0	0		PAED	46,273	107 Lane mile(s)
		PSE	5,200	16/17	5,920	0	06/28/17	RW Cert		
		RW Sup	166	16/17	166	0	06/28/17	RTL		
		Con Sup	6,600	16/17	6,600	0	08/16/17	Advertise 10/16/17		
		RW Cap	40	16/17	**	**	**	Award 02/14/18		
		Con Cap	44,446	16/17	46,273	9,407	08/16/17	Begin Con		
		Total	57,106		58,959	9,407		Complete 01/02/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
35	04-1488T ALA-VAR Detection Restoration Service Contract	PAED	64	17/18	64	0	06/28/17	PAED	0	248 Field element(s)
		PSE	393	17/18	393	0	08/16/17	RW Cert		
		RW Sup	10	17/18	10	0	08/16/17	RTL		
		Con Sup	901	17/18	901	451	06/27/18	Advertise 10/15/18		
		RW Cap	10	17/18	**	**	**	Award 11/30/18		
		Con Cap	4,549	17/18	4,549	2,275	06/27/18	Begin Con		
		Total	5,927		5,917	2,726		Complete 02/15/23		
36	04-1488V CC-VAR Detection Restoration Service Contract	PAED	50	17/18	50	0	06/28/17	PAED	0	235 Field element(s)
		PSE	314	17/18	314	0	08/16/17	RW Cert		
		RW Sup	10	17/18	10	0	08/16/17	RTL		
		Con Sup	722	17/18	722	361	06/27/18	Advertise 10/15/18		
		RW Cap	10	17/18	**	**	**	Award 11/30/18		
		Con Cap	3,644	17/18	3,644	1,822	06/27/18	Begin Con		
		Total	4,750		4,740	2,183		Complete 02/15/23		
37	04-1488W SCL-VAR Detection Restoration Service Contract	PAED	68	17/18	68	0	06/28/17	PAED	0	295 Field element(s)
		PSE	415	17/18	415	0	08/16/17	RW Cert		
		RW Sup	10	17/18	10	0	08/16/17	RTL		
		Con Sup	951	17/18	951	475	06/27/18	Advertise 10/15/18		
		RW Cap	10	17/18	**	**	**	Award 11/30/18		
		Con Cap	4,801	17/18	4,801	2,400	06/27/18	Begin Con		
		Total	6,255		6,245	2,875		Complete 02/15/23		
38	04-1488X SM-VAR Detection Restoration Service Contract	PAED	37	17/18	37	0	06/28/17	PAED	0	144 Field element(s)
		PSE	236	17/18	236	0	08/16/17	RW Cert		
		RW Sup	10	17/18	10	0	08/16/17	RTL		
		Con Sup	545	17/18	545	273	06/27/18	Advertise 10/15/18		
		RW Cap	10	17/18	**	**	**	Award 11/30/18		
		Con Cap	2,747	17/18	2,747	1,374	06/27/18	Begin Con		
		Total	3,585		3,575	1,647		Complete 02/15/23		
39	04-1488Y SON-VAR Detection Restoration Service Contract	PAED	101	17/18	101	0	06/28/17	PAED	0	392 Field element(s)
		PSE	600	17/18	600	0	08/16/17	RW Cert		
		RW Sup	10	17/18	10	0	08/16/17	RTL		
		Con Sup	1,371	17/18	1,371	686	06/27/18	Advertise 10/15/18		
		RW Cap	10	17/18	**	**	**	Award 11/30/18		
		Con Cap	6,929	17/18	6,929	3,465	06/27/18	Begin Con		
		Total	9,021		9,011	4,151		Complete 02/15/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
40	04-1490C CAPM only in City of Santa Clara SCL-82	PAED	469	17/18	0	0		PAED	0	22 Lane mile(s)
		PSE	870	17/18	0	0		RW Cert		
		RW Sup	20	17/18	0	0		RTL		
		Con Sup	400	17/18	400	46	08/15/18	Advertise 09/10/18		
		RW Cap	20	17/18	**	**	**	Award 11/14/18		
		Con Cap	8,000	17/18	9,380	1,076	08/15/18	Begin Con		
		Total	9,779		9,780	1,122		Complete 08/30/22		
41	05-1501 SALSIPUEDES CREEK SB-1 BRIDGE SCOUR MITIGATION	PAED	2,445	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	2,819	17/18	2,819	0	06/28/17	RW Cert		
		RW Sup	139	17/18	139	0	06/28/17	RTL		
		Con Sup	2,000	17/18	2,360	1,180	06/27/18	Advertise 07/17/18		
		RW Cap	195	17/18	**	**	**	Award 09/17/18		
		Con Cap	6,500	17/18	5,146	2,573	06/27/18	Begin Con		
		Total	14,098		10,464	3,753		Complete 11/02/21		
42	05-2387 Pismo Creek Scour Repair SLO-101 Project	PAED	930	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	1,116	17/18	1,401	0	06/28/17	RW Cert		
		RW Sup	185	17/18	185	0	06/28/17	RTL		
		Con Sup	846	17/18	993	497	08/15/18	Advertise 09/07/18		
		RW Cap	275	17/18	**	**	**	Award 11/07/18		
		Con Cap	2,442	17/18	2,357	1,179	08/15/18	Begin Con		
		Total	5,794		4,936	1,676		Complete 10/01/21		
43	05-2474 Salinas Rehab MON-101	PAED	780	17/18	0	0		PAED	0	18 Lane mile(s)
		PSE	2,060	17/18	2,060	0	06/28/17	RW Cert		
		RW Sup	180	17/18	180	0	06/28/17	RTL		
		Con Sup	5,324	17/18	6,189	710	08/15/18	Advertise 10/10/18		
		RW Cap	95	17/18	**	**	**	Award 12/17/18		
		Con Cap	43,740	17/18	47,541	5,453	08/15/18	Begin Con		
		Total	52,179		55,970	6,163		Complete 01/21/22		
44	05-2478 Replace 7 Culverts on MON-1 Mon-1	PAED	400	17/18	0	0		PAED	0	7 Drainage system(s)
		PSE	1,154	17/18	1,324	0	06/28/17	RW Cert		
		RW Sup	344	17/18	344	0	06/28/17	RTL		
		Con Sup	783	17/18	885	443	06/27/18	Advertise 07/25/18		
		RW Cap	300	17/18	**	**	**	Award 09/27/18		
		Con Cap	3,279	17/18	2,956	1,478	06/27/18	Begin Con		
		Total	6,260		5,509	1,921		Complete 04/12/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
45	05-2538 N Route 17 CAPM SCR-17	PAED	0		0	0		PAED	0	26 Lane mile(s)
		PSE	1,932	17/18	1,932	0	06/28/17	RW Cert		
		RW Sup	64	17/18	64	0	06/28/17	RTL		
		Con Sup	1,660	17/18	1,660	190	08/15/18	Advertise 09/17/18		
		RW Cap	7	17/18	**	**	**	Award 11/14/18		
		Con Cap	15,381	17/18	15,353	1,761	08/15/18	Begin Con		
		Total	19,044		19,009	1,951		Complete 12/02/21		
46	05-2542 Las Cruces CAPM	PAED	0		0	0		PAED	16,852	43 Lane mile(s)
		PSE	950	17/18	950	0	06/28/17	RW Cert		
		RW Sup	87	17/18	87	0	06/28/17	RTL		
		Con Sup	1,742	17/18	1,716	0	12/06/17	Advertise 01/02/18		
		RW Cap	0		**	**	**	Award 04/05/18		
		Con Cap	14,229	17/18	14,209	51	12/06/17	Begin Con		
		Total	17,008		16,962	51		Complete 11/19/19		
47	05-2587 Cayucos CAPM SLO-1	PAED	0		0	0		PAED	0	26 Lane mile(s)
		PSE	1,194	17/18	1,369	0	06/28/17	RW Cert		
		RW Sup	30	17/18	30	0	06/28/17	RTL		
		Con Sup	2,157	17/18	2,157	1,078	06/27/18	Advertise 07/09/18		
		RW Cap	10	17/18	**	**	**	Award 08/28/18		
		Con Cap	14,469	17/18	11,913	5,957	06/27/18	Begin Con		
		Total	17,860		15,469	7,035		Complete 07/05/21		
48	05-2548 King City Combined Projects MON-101	PAED	2,203	17/18	2,203	0	06/28/17	PAED	0	21 Lane mile(s)
		PSE	8,672	17/18	8,672	0	06/28/17	RW Cert		
		RW Sup	201	17/18	201	0	06/28/17	RTL		
		Con Sup	16,851	17/18	16,851	4,358	08/15/18	Advertise 10/15/18		
		RW Cap	1,027	17/18	**	**	**	Award 01/22/19		
		Con Cap	92,620	17/18	90,035	18,681	08/15/18	Begin Con		
		Total	121,574		117,962	23,039		Complete 10/27/27		
49	06-6661 Bakersfield 99 Rehab KER-99	PAED	3,000	17/18	0	0		PAED	0	34 Lane mile(s)
		PSE	4,000	17/18	4,500	0	06/28/17	RW Cert		
		RW Sup	20	17/18	20	0	06/28/17	RTL		
		Con Sup	9,300	17/18	11,000	5,500	06/27/18	Advertise 06/18/18		
		RW Cap	70	17/18	**	**	**	Award 10/01/18		
		Con Cap	86,000	17/18	77,250	38,625	06/27/18	Begin Con		
		Total	102,390		92,770	44,125		Complete 12/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
50	06-6673 Summit OH Bridge Rails KER-58	PAED	0		0	0		PAED	0	1,135 Linear feet
		PSE	711	17/18	900	0	06/28/17	RW Cert		
		RW Sup	25	17/18	25	0	06/28/17	RTL		
		Con Sup	680	17/18	803	402	05/16/18	Advertise 06/11/18		
		RW Cap	25	17/18	**	**	**	Award 09/01/18		
		Con Cap	1,425	17/18	1,691	846	05/16/18	Begin Con		
		Total	2,866		3,419	1,248		Complete 08/01/21		
51	06-6674 Cache Creek Bridge KER-58 Replacement	PAED	414	17/18	0	0		PAED	0	2 Bridge(s)
		PSE	2,327	17/18	2,500	0	06/28/17	RW Cert		
		RW Sup	60	17/18	60	0	06/28/17	RTL		
		Con Sup	2,768	17/18	2,768	1,384	05/16/18	Advertise 06/11/18		
		RW Cap	60	17/18	**	**	**	Award 09/15/18		
		Con Cap	11,000	17/18	8,265	3,898	05/16/18	Begin Con		
		Total	16,629		13,593	5,282		Complete 11/01/22		
52	06-6678 Gap Closure Rehab	PAED	0		0	0		PAED	24,968	10 Lane mile(s)
		PSE	1,771	17/18	2,300	0	06/28/17	RW Cert		
		RW Sup	35	17/18	35	0	06/28/17	RTL		
		Con Sup	3,410	17/18	4,055	0	01/31/18	Advertise 03/05/18		
		RW Cap	30	17/18	**	**	**	Award 05/02/18		
		Con Cap	21,370	17/18	22,987	506	01/31/18	Begin Con		
		Total	26,616		29,377	506		Complete 09/01/23		
53	06-6716 Oakhurst CAPM	PAED	600	17/18	0	0		PAED	4,037	10 Lane mile(s)
		PSE	703	17/18	905	0	06/28/17	RW Cert		
		RW Sup	192	17/18	192	0	06/28/17	RTL		
		Con Sup	698	17/18	698	0	03/21/18	Advertise 04/23/18		
		RW Cap	37	17/18	**	**	**	Award 06/13/18		
		Con Cap	3,396	17/18	3,490	53	03/21/18	Begin Con		
		Total	5,626		5,285	53		Complete 09/03/21		
54	06-6732 Chowchilla 2R Rehab MAD-99	PAED	499	17/18	0	0		PAED	0	26 Lane mile(s)
		PSE	1,885	17/18	1,535	0	06/28/17	RW Cert 02/01/18		
		RW Sup	30	17/18	30	0	06/28/17	RTL 03/23/18		
		Con Sup	2,507	17/18	2,507	288	05/16/18	Advertise 08/30/18		
		RW Cap	30	17/18	**	**	**	Award 07/01/19		
		Con Cap	17,000	17/18	15,580	1,787	05/16/18	Begin Con 03/01/19		
		Total	21,951		19,652	2,075		Complete 10/01/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
55	06-6729 Lost Hills Rubber Rehab	PAED	650	17/18	650	0	06/28/17	PAED	20,388	36 Lane mile(s)
		PSE	1,300	17/18	1,300	0	06/28/17	RW Cert		
		RW Sup	140	17/18	140	0	06/28/17	RTL		
		Con Sup	2,100	17/18	2,300	0	12/06/17	Advertise 12/18/17		
		RW Cap	35	17/18	**	**	**	Award 02/22/18		
		Con Cap	25,000	17/18	23,357	331	12/06/17	Begin Con		
		Total	29,225		27,747	331		Complete 01/07/22		
56	06-6753 Derrick CAPM FRE-5	PAED	147	17/18	310	0	06/28/17	PAED	0	40 Lane mile(s)
		PSE	600	17/18	600	0	12/06/17	RW Cert		
		RW Sup	11	17/18	0	0		RTL		
		Con Sup	1,012	17/18	1,200	600	06/27/18	Advertise 07/30/18		
		RW Cap	20	17/18	**	**	**	Award 11/01/18		
		Con Cap	21,000	17/18	14,811	7,406	06/27/18	Begin Con		
		Total	22,790		16,921	8,006		Complete 09/30/22		
57	06-6754 Shaver to Huntington CAPM FRE-168 & Culvert Rehab	PAED	1,562	17/18	1,867	0	06/28/17	PAED	13,570	40 Lane mile(s)
		PSE	1,541	17/18	2,196	0	06/28/17	RW Cert		
		RW Sup	596	17/18	590	0	06/28/17	RTL		
		Con Sup	1,495	17/18	2,495	0	01/31/18	Advertise 04/16/18		
		RW Cap	725	17/18	**	**	**	Award 06/15/18		
		Con Cap	18,700	17/18	13,200	3,338	01/31/18	Begin Con		
		Total	24,619		20,348	3,338		Complete 12/03/21		
58	06-6880 TMS Repair Service FRE-VAR Contract	PAED	0		0	0		PAED	0	38 Field element(s)
		PSE	319	17/18	319	0	08/16/17	RW Cert		
		RW Sup	8	17/18	8	0	08/16/17	RTL		
		Con Sup	166	17/18	166	19	05/16/18	Advertise		
		RW Cap	0		**	**	**	Award		
		Con Cap	1,284	17/18	1,174	135	05/16/18	Begin Con		
		Total	1,777		1,667	154		Complete 05/01/20		
59	07-4697 Cold Plane.	PAED	80	17/18	0	0		PAED	13,888	25 Lane mile(s)
		PSE	1,165	17/18	1,600	0	06/28/17	RW Cert		
		RW Sup	5	17/18	25	0	06/28/17	RTL		
		Con Sup	1,785	17/18	2,000	229	03/21/18	Advertise 05/07/18		
		RW Cap	20	17/18	**	**	**	Award 06/12/18		
		Con Cap	12,309	17/18	13,810	1,727	03/21/18	Begin Con		
		Total	15,364		17,435	1,956		Complete 12/15/21		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
60	07-4698 Pavement Rehab VEN-23	PAED	32	17/18	277	0	06/28/17	PAED	0	10 Lane mile(s)
		PSE	750	17/18	750	0	06/28/17	RW Cert		
		RW Sup	20	17/18	20	0	06/28/17	RTL		
		Con Sup	900	17/18	1,250	143	08/15/18	Advertise 12/14/18		
		RW Cap	20	17/18	**	**	**	Award 05/03/19		
		Con Cap	3,646	17/18	5,374	616	08/15/18	Begin Con		
		Total	5,368		7,671	759		Complete 07/05/22		
61	07-4696 SR 1 Cnty Ln Pavement VEN-1 Rehab	PAED	44	17/18	0	0		PAED	0	14 Lane mile(s)
		PSE	830	17/18	1,100	0	06/28/17	RW Cert		
		RW Sup	60	17/18	60	0	06/28/17	RTL		
		Con Sup	970	17/18	1,100	550	06/27/18	Advertise 07/20/18		
		RW Cap	66	17/18	**	**	**	Award 12/13/18		
		Con Cap	4,875	17/18	5,839	2,920	06/27/18	Begin Con		
		Total	6,845		8,099	3,470		Complete 03/10/23		
62	07-4702 Pavement Rehab LA-5	PAED	170	17/18	0	0		PAED	0	4 Lane mile(s)
		PSE	1,300	17/18	1,300	0	06/28/17	RW Cert		
		RW Sup	230	17/18	230	0	06/28/17	RTL		
		Con Sup	1,900	17/18	2,261	0	03/21/18	Advertise 07/20/18		
		RW Cap	10	17/18	**	**	**	Award 07/02/19		
		Con Cap	14,890	17/18	14,478	1,661	03/21/18	Begin Con		
		Total	18,500		18,269	1,661		Complete 04/17/25		
63	07-4700 PCH CAPM LA-10	PAED	74	17/18	0	0		PAED	0	99 Lane mile(s)
		PSE	7,462	17/18	7,522	0	06/28/17	RW Cert		
		RW Sup	126	17/18	126	0	06/28/17	RTL		
		Con Sup	4,361	17/18	4,361	368	08/15/18	Advertise 09/24/18		
		RW Cap	168	17/18	**	**	**	Award 12/27/18		
		Con Cap	33,000	17/18	35,170	2,965	08/15/18	Begin Con		
		Total	45,191		47,179	3,333		Complete 07/03/23		
64	07-4730 Paint LA River Bridge LA-110	PAED	50	17/18	0	0		PAED	0	2 Bridge(s)
		PSE	900	17/18	1,000	0	06/28/17	RW Cert		
		RW Sup	50	17/18	400	0	06/28/17	RTL		
		Con Sup	900	17/18	1,900	950	08/15/18	Advertise 08/06/18		
		RW Cap	133	17/18	**	**	**	Award 01/29/19		
		Con Cap	5,631	17/18	6,038	3,019	08/15/18	Begin Con		
		Total	7,664		9,338	3,969		Complete 10/20/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
65	07-4769 Pavement Preservation and ADA Curb Ramps	PAED	45	17/18	0	0		PAED	4,730	16 Lane mile(s)
		PSE	1,329	17/18	1,600	0	06/28/17	RW Cert		
		RW Sup	50	17/18	50	0	06/28/17	RTL		
		Con Sup	1,458	17/18	1,735	0	12/06/17	Advertise 01/29/18		
		RW Cap	100	17/18	**	**	**	Award 03/20/18		
		Con Cap	9,608	17/18	8,600	83	12/06/17	Begin Con		
		Total	12,590		11,985	83		Complete 10/06/25		
66	07-5247 LA-5 ITS Restoration	PAED	0		0	0		PAED	0	602 Field element(s)
		PSE	2,962	17/18	2,962	0	08/16/17	RW Cert		
		RW Sup	18	17/18	18	0	08/16/17	RTL		
		Con Sup	4,704	17/18	4,702	0	01/31/18	Advertise 04/11/18		
		RW Cap	173	17/18	**	**	**	Award 07/23/18		
		Con Cap	23,670	17/18	23,670	473	01/31/18	Begin Con		
		Total	31,527		31,352	473		Complete 06/30/25		
67	07-5246 LA-10 ITS Restoration work in Shimelis area	PAED	0		0	0		PAED	0	384 Field element(s)
		PSE	2,295	17/18	2,295	0	08/16/17	RW Cert		
		RW Sup	18	17/18	18	0	08/16/17	RTL		
		Con Sup	3,645	17/18	3,645	0	01/31/18	Advertise 07/20/18		
		RW Cap	54	17/18	**	**	**	Award 07/23/18		
		Con Cap	15,515	17/18	15,513	340	01/31/18	Begin Con		
		Total	21,527		21,471	340		Complete 06/30/25		
68	07-5245 LA-2 ITS Restoration Work in Hassan Manaa's area	PAED	0		0	0		PAED	0	170 Field element(s)
		PSE	3,047	17/18	3,047	0	08/16/17	RW Cert		
		RW Sup	200	17/18	200	0	08/16/17	RTL		
		Con Sup	4,840	17/18	3,150	361	08/15/18	Advertise 08/30/18		
		RW Cap	750	17/18	**	**	**	Award 10/30/18		
		Con Cap	17,254	17/18	13,866	1,590	08/15/18	Begin Con		
		Total	26,091		20,263	1,951		Complete 11/14/23		
69	08-0033E SBD-60 SBd 60 - REPLACE PIPELINE, MONTE VISTA AND BENSON BRIDGES	PAED	2,243	17/18	0	0		PAED	0	3 Bridge(s)
		PSE	3,320	17/18	3,320	0	06/28/17	RW Cert		
		RW Sup	1,030	17/18	1,030	0	06/28/17	RTL		
		Con Sup	4,253	17/18	4,742	2,371	08/15/18	Advertise 10/01/18		
		RW Cap	3,912	17/18	**	**	**	Award 02/01/19		
		Con Cap	20,472	17/18	22,644	11,322	08/15/18	Begin Con		
		Total	35,230		31,736	13,693		Complete 04/03/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
70	08-0133N SBd 10 Santa Ana River Br SBD-10 Seismic Retrofit	PAED	1,025	17/18	0	0		PAED	0	3 Bridge(s)
		PSE	3,300	17/18	3,300	0	06/28/17	RW Cert		
		RW Sup	64	17/18	64	0	06/28/17	RTL		
		Con Sup	3,660	17/18	2,910	1,455	08/15/18	Advertise 11/05/18		
		RW Cap	1,133	17/18	**	**	**	Award 03/04/19		
		Con Cap	23,171	17/18	15,063	7,532	08/15/18	Begin Con		
		Total	32,353		21,337	8,987		Complete 07/01/22		
71	08-0127J SBD 2 UPGRADE BR SBD-2 RAILING @ SHEEP CREEK	PAED	324	17/18	0	0		PAED	0	228 Linear feet
		PSE	878	17/18	1,048	0	06/28/17	RW Cert		
		RW Sup	36	17/18	36	0	06/28/17	RTL		
		Con Sup	1,557	17/18	1,813	907	05/16/18	Advertise 07/16/18		
		RW Cap	12	17/18	**	**	**	Award 10/01/18		
		Con Cap	3,237	17/18	3,338	1,669	05/16/18	Begin Con		
		Total	6,044		6,235	2,576		Complete 11/02/22		
72	08-0163C SBD 10 Redlands Rehab SBD-10	PAED	0		0	0		PAED	0	10 Lane mile(s)
		PSE	2,700	17/18	2,700	0	06/28/17	RW Cert		
		RW Sup	18	17/18	18	0	06/28/17	RTL		
		Con Sup	6,400	17/18	4,850	2,425	06/27/18	Advertise 10/08/18		
		RW Cap	10	17/18	**	**	**	Award 02/08/19		
		Con Cap	39,164	17/18	35,130	17,565	06/27/18	Begin Con		
		Total	48,292		42,698	19,990		Complete 09/15/23		
73	08-0256C SBD 330 CITY CREEK SBD-330 REPLACE BRIDGE RAIL	PAED	767	17/18	0	0		PAED	0	1,230 Linear feet
		PSE	725	17/18	725	0	06/28/17	RW Cert		
		RW Sup	19	17/18	19	0	06/28/17	RTL		
		Con Sup	700	17/18	773	387	08/15/18	Advertise 09/03/18		
		RW Cap	30	17/18	**	**	**	Award 12/03/18		
		Con Cap	2,901	17/18	2,836	1,418	08/15/18	Begin Con		
		Total	5,142		4,353	1,805		Complete 02/01/22		
74	08-0241C SBD 142 Chino Hills CAPM SBD-142	PAED	356	17/18	0	0		PAED	0	14 Lane mile(s)
		PSE	570	17/18	570	0	06/28/17	RW Cert		
		RW Sup	36	17/18	75	0	06/28/17	RTL		
		Con Sup	1,299	17/18	1,500	172	08/15/18	Advertise 10/01/18		
		RW Cap	20	17/18	**	**	**	Award 01/03/19		
		Con Cap	7,560	17/18	7,565	868	08/15/18	Begin Con		
		Total	9,841		9,710	1,040		Complete 03/01/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
75	08-3002T Riv 10/60/86 Install RIV-10 Changeable Message Signs	PAED	425	17/18	425	0	06/28/17	PAED	0	6 Field element(s)
		PSE	450	17/18	450	0	08/16/17	RW Cert		
		RW Sup	20	17/18	20	0	08/16/17	RTL		
		Con Sup	550	17/18	635	73	08/15/18	Advertise 11/01/18		
		RW Cap	10	17/18	**	**	**	Award 02/04/19		
		Con Cap	3,228	17/18	3,166	363	08/15/18	Begin Con		
		Total	4,683		4,696	436		Complete 09/01/21		
76	08-0224N SBD 60 Replace Lanes and SBD-60 Slabs - (G-13)	PAED	0		0	0		PAED	0	95 Lane mile(s)
		PSE	6,037	17/18	6,037	0	06/28/17	RW Cert		
		RW Sup	70	17/18	70	0	06/28/17	RTL		
		Con Sup	10,372	17/18	11,441	1,312	08/15/18	Advertise 10/01/18		
		RW Cap	48	17/18	**	**	**	Award 02/01/19		
		Con Cap	133,242	17/18	147,398	16,907	08/15/18	Begin Con		
		Total	149,769		164,946	18,219		Complete 05/01/23		
77	08-0007N RIV 10 PAVEMENT RIV-10 REPLACEMENT	PAED	5,375	17/18	0	0		PAED	0	133 Lane mile(s)
		PSE	10,817	17/18	10,817	0	06/28/17	RW Cert		
		RW Sup	312	17/18	562	0	06/28/17	RTL		
		Con Sup	11,413	17/18	11,611	962	08/15/18	Advertise 10/01/18		
		RW Cap	32	17/18	**	**	**	Award 02/01/19		
		Con Cap	180,139	17/18	205,824	17,241	08/15/18	Begin Con		
		Total	208,088		228,814	18,203		Complete 05/01/23		
78	09-0657 South Lone Pine CAPM INY-395	PAED	130	17/18	142	0	06/28/17	PAED	0	12 Lane mile(s)
		PSE	490	17/18	490	0	06/28/17	RW Cert		
		RW Sup	220	17/18	220	0	06/28/17	RTL		
		Con Sup	890	17/18	890	102	08/15/18	Advertise 09/12/18		
		RW Cap	0		**	**	**	Award 11/08/18		
		Con Cap	7,170	17/18	7,969	914	08/15/18	Begin Con		
		Total	8,900		9,711	1,016		Complete 02/01/22		
79	10-0338 DWR BRIDGE SEISMIC MER-VAR RETROFIT	PAED	1,224	17/18	0	0		PAED	0	6 Bridge(s)
		PSE	3,928	17/18	3,928	0	06/28/17	RW Cert		
		RW Sup	50	17/18	50	0	06/28/17	RTL		
		Con Sup	2,650	17/18	2,650	1,325	08/15/18	Advertise 09/17/18		
		RW Cap	34	17/18	**	**	**	Award 11/28/18		
		Con Cap	23,373	17/18	2,852	1,426	08/15/18	Begin Con		
		Total	31,259		9,480	2,751		Complete 02/28/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
80	10-0126 WEST LONG BARN CAPM	PAED	0		0	0		PAED	1,432	4 Lane mile(s)
		PSE	434	17/18	434	0	06/28/17	RW Cert		
		RW Sup	11	17/18	11	0	06/28/17	RTL		
		Con Sup	333	17/18	333	0	01/31/18	Advertise 03/19/18		
		RW Cap	0		**	**	**	Award 04/23/18		
		Con Cap	2,046	17/18	1,842	178	01/31/18	Begin Con		
		Total	2,824		2,620	178		Complete 11/30/20		
81	10-0321 RIPON BRIDGE REHAB SJ-99	PAED	1,969	17/18	0	0		PAED	0	1 Bridge(s)
		PSE	3,031	17/18	3,031	0	06/28/17	RW Cert		
		RW Sup	180	17/18	180	0	06/28/17	RTL		
		Con Sup	3,250	17/18	3,500	1,750	08/15/18	Advertise 09/15/18		
		RW Cap	480	17/18	**	**	**	Award 12/15/18		
		Con Cap	14,653	17/18	8,507	4,254	08/15/18	Begin Con		
		Total	23,563		15,218	6,004		Complete 02/01/23		
82	10-4736 Midpines CAPM	PAED	208	17/18	0	0		PAED	2,853	6 Lane mile(s)
		PSE	410	17/18	411	0	06/28/17	RW Cert		
		RW Sup	2	17/18	2	0	06/28/17	RTL		
		Con Sup	314	17/18	375	0	01/31/18	Advertise 03/12/18		
		RW Cap	13	17/18	**	**	**	Award 05/07/18		
		Con Cap	3,126	17/18	2,843	374	01/31/18	Begin Con		
		Total	4,073		3,631	374		Complete 04/01/21		
83	10-0165 CLEMENTS CAPM SJ-88	PAED	219	17/18	0	0		PAED	7,178	20 Lane mile(s)
		PSE	629	17/18	629	0	06/28/17	RW Cert		
		RW Sup	10	17/18	10	0	12/06/17	RTL		
		Con Sup	432	17/18	488	56	05/16/18	Advertise 04/30/18		
		RW Cap	10	17/18	**	**	**	Award 08/15/18		
		Con Cap	6,100	17/18	6,343	943	05/16/18	Begin Con		
		Total	7,400		7,470	999		Complete 09/10/21		
84	10-3088 SR99 STANISLAUS CAPM STA-99 RAMPS	PAED	1,224	17/18	0	0		PAED	0	20 Lane mile(s)
		PSE	1,710	17/18	2,350	0	06/28/17	RW Cert		
		RW Sup	8	17/18	50	0	06/28/17	RTL		
		Con Sup	4,057	17/18	4,546	2,273	06/27/18	Advertise 08/01/18		
		RW Cap	3	17/18	**	**	**	Award 11/15/18		
		Con Cap	21,344	17/18	21,916	10,958	06/27/18	Begin Con		
		Total	28,346		28,862	13,231		Complete 04/03/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
85	10-3192 STA SR 99 Replace Bridge STA-99 Deck AC Overlay	PAED	310	17/18	310	0	06/28/17	PAED	0	6 Bridge(s)
		PSE	845	17/18	845	0	06/28/17	RW Cert		
		RW Sup	10	17/18	10	0	06/28/17	RTL		
		Con Sup	1,040	17/18	1,230	615	06/27/18	Advertise 07/30/18		
		RW Cap	30	17/18	**	**	**	Award 12/04/18		
		Con Cap	4,929	17/18	5,585	3,083	06/27/18	Begin Con		
		Total	7,164		7,980	3,698		Complete 01/31/22		
86	10-3235 Mathews Road UC SJ-5	PAED	798	17/18	798	0	06/28/17	PAED	0	1 Bridge(s)
		PSE	300	17/18	300	0	01/31/18	RW Cert		
		RW Sup	5	17/18	5	5	08/15/18	RTL		
		Con Sup	700	17/18	700	350	06/27/18	Advertise 07/23/18		
		RW Cap	10	17/18	**	**	**	Award 09/24/18		
		Con Cap	2,000	17/18	1,867	934	06/27/18	Begin Con		
		Total	3,813		3,670	1,289		Complete 12/30/21		
87	11-1176 52 PAVEMENT REHAB SD-52	PAED	0		0	0		PAED	0	26 Lane mile(s)
		PSE	1,056	17/18	1,235	0	06/28/17	RW Cert		
		RW Sup	0		0	0		RTL		
		Con Sup	2,086	17/18	2,086	239	08/15/18	Advertise 08/20/18		
		RW Cap	0		**	**	**	Award 10/18/18		
		Con Cap	15,248	17/18	13,104	1,503	08/15/18	Begin Con		
		Total	18,390		16,425	1,742		Complete 05/18/22		
88	11-1175 805 - PAVEMENT REHAB SD-805	PAED	0		0	0		PAED	6,564	14 Lane mile(s)
		PSE	1,181	17/18	1,357	0	06/28/17	RW Cert		
		RW Sup	0		0	0		RTL		
		Con Sup	1,302	17/18	1,510	755	06/27/18	Advertise 05/21/18		
		RW Cap	90	17/18	**	**	**	Award 08/09/18		
		Con Cap	8,120	17/18	6,782	3,342	06/27/18	Begin Con		
		Total	10,693		9,649	4,097		Complete 06/05/20		
89	11-0615F I-5 CMGC: BIRMINGHAM SD-5 TO PALOMAR AIRPORT ROAD HOV	PAED	0		0	0		PAED 10/23/13	0	103 Field element(s)
		PSE	1,497	17/18	1,497	0	08/16/17	RW Cert 08/02/19		
		RW Sup	122	18/19	0	0		RTL 03/17/20		
		Con Sup	5,670	19/20	5,670	1,590	08/15/18	Advertise 04/27/20		
		RW Cap	3	19/20	**	**	**	Award 05/27/20		
		Con Cap	28,981	19/20	28,981	6,334	08/15/18	Begin Con 06/16/20		
		Total	36,273		36,148	7,924		Complete 08/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
90	12-2753B 5 CCTV, fiber opt. ORA-5 upgradesouz	PAED	330	17/18	0	0		PAED	0	7
		PSE	780	17/18	780	0	06/28/17	RW Cert		Field
		RW Sup	0		0	0		RTL		element(s)
		Con Sup	750	17/18	750	375	06/27/18	Advertise 08/31/18		
		RW Cap	0		**	**	**	Award 12/27/18		
		Con Cap	3,000	17/18	2,132	682	06/27/18	Begin Con		
		Total	4,860		3,662	1,057		Complete 08/01/22		
2016 SHOPP Totals		PAED	73,740		21,286	0			250,916	
		PSE	170,075		168,476	2,950				
		RW Sup	16,938		17,710	426				
		Con Sup	261,769		262,711	68,225				
		RW Cap	24,139		**	**				
		Con Cap	1,821,765		1,782,043	369,981				
		Total	2,368,426		2,252,226	441,581				

Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure		
			Amount	FY	Total	SB1	Date					
2018 SHOPP												
91	01-0100V DN-101	Dr. Fine Bridge Replacement	PAED	10,942	17/18	12,355	0	06/28/17	PAED	12/01/19	0	1 Bridge(s)
			PSE	4,200	18/19	0	0		RW Cert	03/19/21		
			RW Sup	650	17/18	650	580	12/06/17	RTL	04/19/21		
			Con Sup	12,250	20/21	0	0		Advertise	07/10/21		
			RW Cap	3,900	20/21	**	**	**	Award	09/10/21		
			Con Cap	50,448	20/21	0	0		Begin Con	12/10/21		
			Total	82,390		13,005	580		Complete	12/02/27		
92	01-1072 DN-101	Hunter/Panther Creek Bridge Replacement	PAED	2,159	17/18	3,390	0	06/28/17	PAED	07/01/18	0	2 Bridge(s)
			PSE	3,720	18/19	3,720	3,720	08/15/18	RW Cert	07/01/19		
			RW Sup	373	18/19	373	373	08/15/18	RTL	06/03/19		
			Con Sup	3,842	18/19	0	0		Advertise	03/01/20		
			RW Cap	5,589	18/19	**	**	**	Award	05/15/20		
			Con Cap	17,690	18/19	0	0		Begin Con	06/15/20		
			Total	33,373		7,483	4,093		Complete	12/30/27		
93	01-2380 HUM-101	Eureka CAPM	PAED	107	17/18	232	0	06/28/17	PAED	05/01/18	0	7 Lane mile(s)
			PSE	167	18/19	167	167	05/16/18	RW Cert	03/01/19		
			RW Sup	104	18/19	104	104	05/16/18	RTL	03/15/19		
			Con Sup	725	18/19	0	0		Advertise	07/25/19		
			RW Cap	21	18/19	**	**	**	Award	09/19/19		
			Con Cap	3,135	18/19	0	0		Begin Con	10/03/19		
			Total	4,259		503	271		Complete	12/01/22		
94	01-7002 HUM-101	HUM-101/MEN-271 Culverts	PAED	878	17/18	878	878	10/18/17	PAED	03/01/20	0	38 Culvert(s) (ea)
			PSE	866	19/20	0	0		RW Cert	03/01/21		
			RW Sup	309	19/20	0	0		RTL	03/01/21		
			Con Sup	909	20/21	0	0		Advertise	05/01/21		
			RW Cap	403	20/21	**	**	**	Award	07/01/21		
			Con Cap	2,806	20/21	0	0		Begin Con	08/01/21		
			Total	6,171		878	878		Complete	12/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
95	01-2400 HUM-101 HUM-101 Strengthen 3 Bridges	PAED	1,010	17/18	1,010	0	06/28/17	PAED 09/01/18	0	3 Bridge(s)
		PSE	1,355	18/19	1,355	1,355	06/27/18	RW Cert 06/01/19		
		RW Sup	65	18/19	65	65	06/27/18	RTL 06/01/19		
		Con Sup	2,102	18/19	0	0		Advertise 07/01/19		
		RW Cap	1,359	18/19	**	**	**	Award 09/01/19		
		Con Cap	10,109	18/19	0	0		Begin Con 11/14/19		
		Total	16,000		2,430	1,420		Complete 12/22/22		
96	01-3104 EAST LAKE CO TMS LAK-53	PAED	618	17/18	618	618	10/18/17	PAED 07/01/19	0	30 Field element(s)
		PSE	844	19/20	0	0		RW Cert 06/25/20		
		RW Sup	186	19/20	0	0		RTL 08/01/20		
		Con Sup	1,073	20/21	0	0		Advertise 08/29/20		
		RW Cap	39	20/21	**	**	**	Award 11/19/20		
		Con Cap	2,123	20/21	0	0		Begin Con 12/17/20		
		Total	4,883		618	618		Complete 11/17/24		
97	01-7017 MT KONOCTI TMS LAK-29	PAED	587	17/18	587	587	10/18/17	PAED 07/01/19	0	21 Field element(s)
		PSE	852	19/20	0	0		RW Cert 06/25/20		
		RW Sup	50	19/20	0	0		RTL 08/01/20		
		Con Sup	1,021	20/21	0	0		Advertise 08/29/20		
		RW Cap	30	20/21	**	**	**	Award 11/19/20		
		Con Cap	2,087	20/21	0	0		Begin Con 12/17/20		
		Total	4,627		587	587		Complete 11/17/24		
98	01-4588B Hare Creek Bridge MEN-1	PAED	2,770	18/19	2,770	2,770	06/27/18	PAED 10/01/20	0	868 Linear feet
		PSE	2,979	20/21	0	0		RW Cert 04/01/22		
		RW Sup	183	20/21	0	0		RTL 05/01/22		
		Con Sup	3,498	21/22	0	0		Advertise 09/01/22		
		RW Cap	474	21/22	**	**	**	Award 11/01/22		
		Con Cap	12,452	21/22	0	0		Begin Con 12/01/22		
		Total	22,356		2,770	2,770		Complete 10/01/26		
99	01-2423 Weichpec Bridge HUM-96	PAED	2,434	18/19	2,434	2,434	06/27/18	PAED	0	1 Bridge(s)
		PSE	2,648	19/20	0	0		RW Cert		
		RW Sup	342	19/20	0	0		RTL		
		Con Sup	6,931	22/23	0	0		Advertise 10/27/22		
		RW Cap	138	22/23	**	**	**	Award 12/13/22		
		Con Cap	34,640	22/23	0	0		Begin Con		
		Total	47,133		2,434	2,434		Complete 12/01/29		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
100	01-2422 Redcrest CAPM HUM-101	PAED	579	17/18	579	579	08/16/17	PAED 04/01/18	0	37 Lane mile(s)
		PSE	680	17/18	680	680	05/16/18	RW Cert 02/01/19		
		RW Sup	85	17/18	85	85	05/16/18	RTL 02/01/19		
		Con Sup	1,518	18/19	0	0		Advertise 05/01/19		
		RW Cap	6	18/19	**	**	**	Award 07/01/19		
		Con Cap	14,515	18/19	0	0		Begin Con 08/01/19		
		Total	17,383		1,344	1,344		Complete 12/01/22		
101	01-4526 Russian River Seismic MEN-101	PAED	1,176	18/19	1,176	1,176	06/27/18	PAED	0	1 Bridge(s)
		PSE	1,953	21/22	0	0		RW Cert		
		RW Sup	165	21/22	0	0		RTL		
		Con Sup	9,351	22/23	0	0		Advertise 03/15/23		
		RW Cap	600	22/23	**	**	**	Award 07/01/23		
		Con Cap	44,499	22/23	0	0		Begin Con		
Total	57,744		1,176	1,176		Complete 04/01/29				
102	01-4626 POINT ARENA CAPM MEN-1	PAED	623	17/18	623	623	08/16/17	PAED 12/01/18	0	31 Lane mile(s)
		PSE	704	18/19	0	0		RW Cert 09/17/19		
		RW Sup	85	18/19	0	0		RTL 10/01/19		
		Con Sup	2,590	19/20	0	0		Advertise 12/15/19		
		RW Cap	15	19/20	**	**	**	Award 02/15/20		
		Con Cap	12,585	19/20	0	0		Begin Con 03/15/20		
Total	16,602		623	623		Complete 10/13/22				
103	01-3107 Bachelor Creek Bridge LAK-20	PAED	577	17/18	577	577	10/18/17	PAED 12/26/18	0	1 Bridge(s)
		PSE	708	18/19	0	0		RW Cert 06/24/19		
		RW Sup	14	18/19	0	0		RTL 07/15/20		
		Con Sup	595	20/21	0	0		Advertise 08/12/20		
		RW Cap	21	20/21	**	**	**	Award 11/19/20		
		Con Cap	3,330	20/21	0	0		Begin Con 12/17/20		
Total	5,245		577	577		Complete 11/15/24				
104	01-2429 5 BRIDGES DECK HUM-36 PRESERVATION	PAED	268	18/19	268	268	06/27/18	PAED 05/15/20	0	5 Bridge(s)
		PSE	757	19/20	0	0		RW Cert 07/20/21		
		RW Sup	42	19/20	0	0		RTL 09/08/21		
		Con Sup	772	21/22	0	0		Advertise 01/10/22		
		RW Cap	3	21/22	**	**	**	Award 03/14/22		
		Con Cap	1,480	21/22	0	0		Begin Con 04/11/22		
Total	3,322		268	268		Complete 12/30/25				

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
105	01-4627 South Fork Eel River Bridge MEN-101 Seismic	PAED	739	18/19	739	739	06/27/18	PAED 10/01/20	0	1 Bridge(s)
		PSE	1,028	20/21	0	0		RW Cert 01/01/22		
		RW Sup	248	20/21	0	0		RTL 01/15/22		
		Con Sup	1,278	21/22	0	0		Advertise 02/15/22		
		RW Cap	26	21/22	**	**	**	Award 05/01/22		
		Con Cap	3,605	21/22	0	0		Begin Con 06/01/22		
		Total	6,924		739	739		Complete 04/01/26		
106	01-2430 200/299 SEPARATION HUM-299	PAED	564	18/19	564	564	06/27/18	PAED 08/01/19	0	1 Bridge(s)
		PSE	857	19/20	0	0		RW Cert 02/04/20		
		RW Sup	26	19/20	0	0		RTL 03/03/20		
		Con Sup	1,124	19/20	0	0		Advertise 05/05/20		
		RW Cap	31	19/20	**	**	**	Award 07/07/20		
		Con Cap	4,028	19/20	0	0		Begin Con 08/04/20		
		Total	6,630		564	564		Complete 12/01/23		
107	01-4442 Hopland CAPM MEN-101	PAED	362	17/18	362	362	08/16/17	PAED 09/01/18	0	36 Lane mile(s)
		PSE	635	18/19	635	635	08/15/18	RW Cert 05/01/19		
		RW Sup	4	18/19	4	4	08/15/18	RTL 05/15/19		
		Con Sup	1,724	18/19	0	0		Advertise 08/01/19		
		RW Cap	1	18/19	**	**	**	Award 09/01/19		
		Con Cap	13,289	18/19	0	0		Begin Con 10/01/19		
		Total	16,015		1,001	1,001		Complete 02/01/23		
108	01-2432 Bridge Rail Upgrade HUM-96	PAED	2,621	18/19	2,621	2,621	06/27/18	PAED	0	1,328 Linear feet
		PSE	2,895	21/22	0	0		RW Cert		
		RW Sup	1,138	21/22	0	0		RTL		
		Con Sup	3,287	22/23	0	0		Advertise 05/01/23		
		RW Cap	1,576	22/23	**	**	**	Award 08/01/23		
		Con Cap	29,764	22/23	0	0		Begin Con		
		Total	41,281		2,621	2,621		Complete 01/10/31		
109	01-0154T Pudding Creek CAPM MEN-1	PAED	336	17/18	336	336	08/16/17	PAED 09/01/18	0	33 Lane mile(s)
		PSE	501	18/19	0	0		RW Cert 05/01/19		
		RW Sup	36	18/19	0	0		RTL 05/15/19		
		Con Sup	657	18/19	0	0		Advertise 08/01/19		
		RW Cap	1	18/19	**	**	**	Award 09/01/19		
		Con Cap	13,582	18/19	0	0		Begin Con 10/01/19		
		Total	15,113		336	336		Complete 10/14/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
110	01-2433 HUM-299 HUM-299 Culverts	PAED	904	17/18	904	904	10/18/17	PAED 05/01/20	0	24 Culvert(s) (ea)
		PSE	958	20/21	0	0		RW Cert 08/01/21		
		RW Sup	77	20/21	0	0		RTL 08/01/21		
		Con Sup	1,615	21/22	0	0		Advertise 02/01/22		
		RW Cap	920	21/22	**	**	**	Award 04/01/22		
		Con Cap	4,268	21/22	0	0		Begin Con 02/01/22		
		Total	8,742		904	904		Complete 11/01/24		
111	01-2439 TRINIDAD CAPM HUM-101	PAED	332	17/18	332	332	08/16/17	PAED 08/01/19	0	78 Lane mile(s)
		PSE	561	19/20	0	0		RW Cert 11/01/20		
		RW Sup	84	19/20	0	0		RTL 11/15/20		
		Con Sup	4,287	20/21	0	0		Advertise 03/15/21		
		RW Cap	12	20/21	**	**	**	Award 05/01/21		
		Con Cap	45,355	20/21	0	0		Begin Con 06/01/21		
		Total	50,631		332	332		Complete 12/01/24		
112	01-4636 RUSSIAN GULCH BRIDGE MEN-1	PAED	2,637	18/19	2,637	2,637	06/27/18	PAED 08/14/20	0	1,134 Linear feet
		PSE	2,808	20/21	0	0		RW Cert 03/04/22		
		RW Sup	396	20/21	0	0		RTL 03/18/22		
		Con Sup	13,142	21/22	0	0		Advertise 05/13/22		
		RW Cap	7,128	21/22	**	**	**	Award 08/12/22		
		Con Cap	34,109	21/22	0	0		Begin Con 10/14/22		
		Total	60,220		2,637	2,637		Complete 12/17/27		
113	01-2447 Little Lost Man Fish HUM-101 Passage	PAED	966	17/18	1,505	0	06/28/17	PAED 03/01/18	0	1 Bridge(s)
		PSE	644	17/18	644	644	05/16/18	RW Cert 03/01/19		
		RW Sup	193	17/18	193	193	05/16/18	RTL 03/15/19		
		Con Sup	1,933	18/19	0	0		Advertise 05/05/19		
		RW Cap	1,523	18/19	**	**	**	Award 07/31/19		
		Con Cap	4,919	18/19	0	0		Begin Con 10/15/19		
		Total	10,178		2,342	837		Complete 12/01/23		
114	01-2449 HUM96-169 5 BRIDGES HUM-96 Rail Upgrade	PAED	1,050	18/19	1,050	1,050	06/27/18	PAED 04/01/20	0	2,508 Linear feet
		PSE	2,127	19/20	0	0		RW Cert 10/05/21		
		RW Sup	110	19/20	0	0		RTL 12/15/21		
		Con Sup	2,242	21/22	0	0		Advertise 08/01/22		
		RW Cap	278	21/22	**	**	**	Award 11/01/22		
		Con Cap	10,486	21/22	0	0		Begin Con 12/01/22		
		Total	16,293		1,050	1,050		Complete 12/01/28		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
115	01-4692 South Eel River Bridge MEN-162 Seismic	PAED	737	18/19	737	737	06/27/18	PAED 10/01/20	0	1 Bridge(s)
		PSE	1,295	20/21	0	0		RW Cert 12/30/21		
		RW Sup	127	20/21	0	0		RTL 01/15/22		
		Con Sup	4,179	21/22	0	0		Advertise 02/15/22		
		RW Cap	618	21/22	**	**	**	Award 05/01/22		
		Con Cap	6,383	21/22	0	0		Begin Con 06/01/22		
		Total	13,339		737	737		Complete 02/01/27		
116	02-3515 Sacramento River Bridge TEH-5 Seismic DES Broker	PAED	1,592	17/18	2,290	0	06/28/17	PAED 07/17/18	0	2 Bridge(s)
		PSE	1,659	18/19	1,659	1,659	06/27/18	RW Cert 11/24/19		
		RW Sup	280	18/19	280	280	06/27/18	RTL 12/25/19		
		Con Sup	3,962	19/20	0	0		Advertise 03/23/20		
		RW Cap	56	19/20	**	**	**	Award 06/10/20		
		Con Cap	22,100	19/20	0	0		Begin Con 06/24/20		
		Total	29,649		4,229	1,939		Complete 01/30/26		
117	02-3550 Red Bluff Drainage TEH-36	PAED	760	17/18	850	0	06/28/17	PAED 07/23/18	0	25 Culvert(s) (ea)
		PSE	660	18/19	660	660	06/27/18	RW Cert 09/03/19		
		RW Sup	620	18/19	620	620	06/27/18	RTL 10/10/19		
		Con Sup	1,310	19/20	0	0		Advertise 11/18/19		
		RW Cap	351	19/20	**	**	**	Award 01/16/20		
		Con Cap	2,525	19/20	0	0		Begin Con 02/13/20		
		Total	6,226		2,130	1,280		Complete 09/27/22		
118	02-3589 Modoc 139 Drainage MOD-139	PAED	890	18/19	890	890	05/16/18	PAED	0	15 Culvert(s) (ea)
		PSE	360	20/21	0	0		RW Cert		
		RW Sup	250	20/21	0	0		RTL		
		Con Sup	700	21/22	0	0		Advertise 07/15/22		
		RW Cap	71	21/22	**	**	**	Award 04/02/22		
		Con Cap	1,800	21/22	0	0		Begin Con		
		Total	4,071		890	890		Complete 03/15/26		
119	02-3614 Sac River BOH SIS-5	PAED	1,440	17/18	1,440	1,440	08/16/17	PAED 04/15/20	0	1 Bridge(s)
		PSE	2,660	19/20	0	0		RW Cert 12/15/21		
		RW Sup	450	19/20	0	0		RTL 01/21/22		
		Con Sup	3,480	21/22	0	0		Advertise 04/22/25		
		RW Cap	269	21/22	**	**	**	Award 06/27/22		
		Con Cap	14,350	21/22	0	0		Begin Con 09/20/22		
		Total	22,649		1,440	1,440		Complete 12/31/27		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
120	02-3619 Cromberg Rehab PLU-70	PAED	3,490	18/19	3,490	3,490	03/21/18	PAED 11/05/20	0	46 Lane mile(s)
		PSE	2,620	20/21	0	0		RW Cert 02/25/22		
		RW Sup	1,120	20/21	0	0		RTL 03/28/22		
		Con Sup	6,810	21/22	0	0		Advertise 06/13/22		
		RW Cap	514	21/22	**	**	**	Award 08/30/22		
		Con Cap	88,050	21/22	0	0		Begin Con 09/27/22		
		Total	102,604		3,490	3,490		Complete 12/31/27		
121	02-3620 Portuguese and Cade Creek SIS-96	PAED	1,720	18/19	1,720	1,720	05/16/18	PAED	0	2 Bridge(s)
		PSE	2,740	21/22	0	0		RW Cert		
		RW Sup	160	21/22	0	0		RTL		
		Con Sup	2,840	Future	0	0		Advertise 04/15/24		
		RW Cap	48	Future	**	**	**	Award 06/18/24		
		Con Cap	6,760	Future	0	0		Begin Con		
		Total	14,268		1,720	1,720		Complete 12/31/29		
122	02-3622 Stanshaw Creek and Sandy SIS-96 Bar	PAED	1,910	18/19	1,910	1,910	05/16/18	PAED	0	2 Bridge(s)
		PSE	2,730	21/22	0	0		RW Cert		
		RW Sup	170	21/22	0	0		RTL		
		Con Sup	4,660	Future	0	0		Advertise 05/13/24		
		RW Cap	37	Future	**	**	**	Award 07/18/24		
		Con Cap	16,830	Future	0	0		Begin Con		
		Total	26,337		1,910	1,910		Complete 12/31/29		
123	02-3618 Burney CAPM SHA-299	PAED	1,430	18/19	1,430	1,430	03/21/18	PAED 09/08/20	0	21 Lane mile(s)
		PSE	1,300	20/21	0	0		RW Cert 03/04/22		
		RW Sup	1,020	19/20	0	0		RTL 04/04/22		
		Con Sup	2,430	21/22	0	0		Advertise 05/20/22		
		RW Cap	436	20/21	**	**	**	Award 07/21/22		
		Con Cap	11,165	21/22	0	0		Begin Con 08/30/22		
		Total	17,781		1,430	1,430		Complete 07/15/26		
124	02-3629 Horse Creek Bridge SIS-96 Replacement	PAED	2,640	18/19	2,640	2,640	05/16/18	PAED	0	1 Bridge(s)
		PSE	2,810	21/22	0	0		RW Cert		
		RW Sup	830	21/22	0	0		RTL		
		Con Sup	4,300	Future	0	0		Advertise 01/08/24		
		RW Cap	993	Future	**	**	**	Award 03/27/24		
		Con Cap	19,760	Future	0	0		Begin Con		
		Total	31,333		2,640	2,640		Complete 11/15/32		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure	
			Amount	FY	Total	SB1	Date				
125	02-3630 SHA-5	O Brien Deck and Rail Rehab	PAED	250	18/19	250	250	03/21/18	PAED 11/05/19	0	1 Bridge(s)
			PSE	600	19/20	0	0		RW Cert 09/25/20		
			RW Sup	40	19/20	0	0		RTL 10/26/20		
			Con Sup	580	20/21	0	0		Advertise 12/21/20		
			RW Cap	7	19/20	**	**	**	Award 02/16/21		
			Con Cap	2,215	20/21	0	0		Begin Con 02/16/21		
			Total	3,692		250	250		Complete 07/15/24		
126	02-3631 SIS-5	Azalea Deck and Rail Rehab	PAED	320	18/19	320	320	03/21/18	PAED 10/07/19	0	1 Bridge(s)
			PSE	750	19/20	0	0		RW Cert 09/25/20		
			RW Sup	40	19/20	0	0		RTL 10/26/20		
			Con Sup	710	20/21	0	0		Advertise 02/08/21		
			RW Cap	7	20/21	**	**	**	Award 03/23/21		
			Con Cap	1,851	20/21	0	0		Begin Con 04/10/21		
			Total	3,678		320	320		Complete 01/03/25		
127	02-3633 TRI-3	Trinity Four Bridges	PAED	900	17/18	900	900	10/18/17	PAED 07/02/20	0	4 Bridge(s)
			PSE	1,030	20/21	0	0		RW Cert 01/21/22		
			RW Sup	230	20/21	0	0		RTL 02/22/22		
			Con Sup	2,060	21/22	0	0		Advertise 03/28/22		
			RW Cap	206	21/22	**	**	**	Award 07/26/22		
			Con Cap	6,300	21/22	0	0		Begin Con 08/09/22		
			Total	10,726		900	900		Complete 12/31/27		
128	02-3642 TEH-99	Champlin Slough	PAED	850	18/19	850	850	03/21/18	PAED 05/05/20	0	1 Bridge(s)
			PSE	1,170	20/21	0	0		RW Cert 10/22/21		
			RW Sup	90	20/21	0	0		RTL 11/24/21		
			Con Sup	990	21/22	0	0		Advertise 02/07/22		
			RW Cap	90	19/20	**	**	**	Award 04/05/22		
			Con Cap	4,370	21/22	0	0		Begin Con 04/19/22		
			Total	7,560		850	850		Complete 01/02/26		
129	02-3643 SIS-3	Yreka Rehab	PAED	1,830	18/19	1,830	1,830	03/21/18	PAED 11/04/19	0	13 Lane mile(s)
			PSE	2,200	19/20	0	0		RW Cert 03/04/22		
			RW Sup	5,880	19/20	0	0		RTL 03/21/22		
			Con Sup	9,650	21/22	0	0		Advertise 06/13/22		
			RW Cap	1,482	19/20	**	**	**	Award 08/30/22		
			Con Cap	52,950	21/22	0	0		Begin Con 09/27/22		
			Total	73,992		1,830	1,830		Complete 05/17/28		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
130	02-3668 Trinity Culverts TRI-299	PAED	930	17/18	930	930	08/16/17	PAED 06/03/20	0	18 Culvert(s) (ea)
		PSE	980	20/21	0	0		RW Cert 07/19/21		
		RW Sup	330	20/21	0	0		RTL 08/19/21		
		Con Sup	990	21/22	0	0		Advertise 09/20/21		
		RW Cap	311	21/22	**	**	**	Award 11/30/21		
		Con Cap	5,390	21/22	0	0		Begin Con 12/14/21		
		Total	8,931		930	930		Complete 01/02/26		
131	02-3685 Dunsmuir GAP SIS-5	PAED	1,620	17/18	1,620	1,620	10/18/17	PAED 10/02/20	0	25 Lane mile(s)
		PSE	5,090	20/21	0	0		RW Cert 10/04/21		
		RW Sup	80	20/21	0	0		RTL 03/10/22		
		Con Sup	12,860	21/22	0	0		Advertise 06/13/22		
		RW Cap	135	21/22	**	**	**	Award 08/30/22		
		Con Cap	116,040	21/22	0	0		Begin Con 09/27/22		
		Total	135,825		1,620	1,620		Complete 05/16/29		
132	02-3696 I 5 Big and Tall SIS-5	PAED	2,790	17/18	2,790	2,790	10/18/17	PAED 03/01/19	0	8 Bridge(s)
		PSE	1,820	19/20	0	0		RW Cert 06/19/20		
		RW Sup	90	19/20	0	0		RTL 07/21/20		
		Con Sup	6,200	20/21	0	0		Advertise 08/24/20		
		RW Cap	149	20/21	**	**	**	Award 11/24/20		
		Con Cap	28,200	20/21	0	0		Begin Con 12/22/20		
		Total	39,249		2,790	2,790		Complete 12/31/26		
133	02-3543 Sims Crag Combine SHA-5	PAED	1,250	17/18	1,220	0	06/28/17	PAED 02/01/18	0	2 Bridge(s)
		PSE	2,880	17/18	2,880	0	12/06/17	RW Cert 02/22/19		
		RW Sup	260	17/18	260	260	12/06/17	RTL 03/26/19		
		Con Sup	4,799	18/19	0	0		Advertise 06/10/19		
		RW Cap	36	18/19	**	**	**	Award 08/13/19		
		Con Cap	16,860	18/19	0	0		Begin Con 08/27/19		
		Total	26,085		4,360	260		Complete 01/02/24		
134	03-9587 Loma Rica Rd./Spring YUB-20 Valley Road Widening & Rehab	PAED	1,160	17/18	0	0		PAED 06/13/16	0	4 Lane mile(s)
		PSE	1,610	17/18	1,800	0	06/28/17	RW Cert 03/01/18		
		RW Sup	950	17/18	950	0	06/28/17	RTL 03/15/18		
		Con Sup	1,600	18/19	1,800	206	08/15/18	Advertise 06/11/18		
		RW Cap	1,400	18/19	**	**	**	Award 08/29/18		
		Con Cap	10,700	18/19	11,823	1,356	08/15/18	Begin Con 01/02/19		
		Total	17,420		16,373	1,562		Complete 11/15/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
135	03-5097 PLA 80 Bridge Rehab PLA-80	PAED	2,720	17/18	3,000	0	06/28/17	PAED 02/15/18	0	6 Bridge(s)
		PSE	6,350	18/19	6,350	6,350	08/15/18	RW Cert 04/20/20		
		RW Sup	485	18/19	485	485	08/15/18	RTL 05/07/20		
		Con Sup	6,430	19/20	0	0		Advertise 06/15/20		
		RW Cap	200	19/20	**	**	**	Award 07/30/20		
		Con Cap	32,200	19/20	0	0		Begin Con 12/15/20		
		Total	48,385		9,835	6,835		Complete 12/01/27		
136	03-6707 Seismic Retrofit SAC-99	PAED	321	17/18	330	0	06/28/17	PAED 04/01/18	0	2 Bridge(s)
		PSE	759	17/18	800	800	03/21/18	RW Cert 11/01/19		
		RW Sup	18	17/18	18	18	03/21/18	RTL 12/15/19		
		Con Sup	691	19/20	0	0		Advertise 08/08/19		
		RW Cap	0		**	**	**	Award 09/26/19		
		Con Cap	1,900	19/20	0	0		Begin Con 06/01/20		
		Total	3,689		1,148	818		Complete 11/27/23		
137	03-2425 Cottonwood Creek Bridge BUT-99 Replacement	PAED	700	17/18	900	0	06/28/17	PAED 05/01/18	0	1 Bridge(s)
		PSE	1,390	17/18	1,500	1,500	06/27/18	RW Cert 10/01/19		
		RW Sup	270	17/18	270	270	06/27/18	RTL 10/15/19		
		Con Sup	2,200	19/20	0	0		Advertise 11/15/19		
		RW Cap	590	19/20	**	**	**	Award 02/15/20		
		Con Cap	6,814	19/20	0	0		Begin Con 05/15/20		
		Total	11,964		2,670	1,770		Complete 11/01/24		
138	03-8784 4F650 Yolo Pavement YOL-80 Rehab	PAED	10,337	18/19	10,337	10,337	05/16/18	PAED	0	48 Lane mile(s)
		PSE	18,186	21/22	0	0		RW Cert		
		RW Sup	4,928	21/22	0	0		RTL		
		Con Sup	31,323	Future	0	0		Advertise 04/01/24		
		RW Cap	866	Future	**	**	**	Award 07/01/24		
		Con Cap	277,665	Future	0	0		Begin Con		
		Total	343,305		10,337	10,337		Complete 12/01/29		
139	03-6177 Sac 50 - Rehab Pavement SAC-50	PAED	7,800	17/18	7,800	7,800	08/16/17	PAED 12/01/18	0	56 Lane mile(s)
		PSE	17,000	19/20	0	0		RW Cert 02/03/20		
		RW Sup	1,800	17/18	1,800	1,800	08/16/17	RTL 02/14/20		
		Con Sup	31,800	19/20	0	0		Advertise 03/15/20		
		RW Cap	3,900	19/20	**	**	**	Award 07/15/20		
		Con Cap	216,000	19/20	0	0		Begin Con 08/01/20		
		Total	278,300		9,600	9,600		Complete 12/01/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
140	03-4124 Nev-49 Culvert Rehab NEV-49 (South)	PAED	513	17/18	513	513	10/18/17	PAED 01/02/20	0	24 Culvert(s) (ea)
		PSE	743	19/20	0	0		RW Cert 10/01/21		
		RW Sup	547	19/20	0	0		RTL 10/15/21		
		Con Sup	607	21/22	0	0		Advertise 12/15/20		
		RW Cap	325	21/22	**	**	**	Award 03/15/21		
		Con Cap	3,257	21/22	0	0		Begin Con 04/15/22		
		Total	5,992		513	513		Complete 02/01/23		
141	03-2433 But 99 Bridge Rail BUT-99 Replacement	PAED	610	17/18	800	0	06/28/17	PAED 02/01/18	0	999 Linear feet
		PSE	1,230	17/18	1,400	1,400	06/27/18	RW Cert 08/15/19		
		RW Sup	160	17/18	160	160	06/27/18	RTL 08/15/19		
		Con Sup	1,425	19/20	0	0		Advertise 11/15/19		
		RW Cap	363	19/20	**	**	**	Award 03/01/20		
		Con Cap	5,235	19/20	0	0		Begin Con 04/01/20		
		Total	9,023		2,360	1,560		Complete 06/01/24		
142	03-4291 UPGRADE EMS SIGNS PLA-80	PAED	190	17/18	190	0	06/28/17	PAED 01/01/18	0	7 Field element(s)
		PSE	210	17/18	210	0	12/06/17	RW Cert 07/01/19		
		RW Sup	30	17/18	30	30	12/06/17	RTL 08/01/19		
		Con Sup	500	19/20	0	0		Advertise 08/26/19		
		RW Cap	35	19/20	**	**	**	Award 11/25/19		
		Con Cap	1,600	19/20	0	0		Begin Con 04/01/20		
		Total	2,565		430	30		Complete 02/28/25		
143	03-8571 AVC REPAIR & INSTALL YOL-5	PAED	1,000	17/18	1,000	0	06/28/17	PAED 01/01/18	0	32 Field element(s)
		PSE	1,000	17/18	1,000	0	12/06/17	RW Cert 09/01/18		
		RW Sup	190	17/18	190	190	12/06/17	RTL 10/01/18		
		Con Sup	1,900	18/19	0	0		Advertise 03/25/19		
		RW Cap	80	18/19	**	**	**	Award 05/09/19		
		Con Cap	9,400	18/19	0	0		Begin Con 03/01/19		
		Total	13,570		2,190	190		Complete 04/09/23		
144	03-4125 COUNT STATION REPAIR NEV-49 & INSTALL	PAED	1,000	17/18	1,000	0	06/28/17	PAED 01/01/18	0	63 Field element(s)
		PSE	1,000	17/18	1,190	1,190	03/21/18	RW Cert 09/01/19		
		RW Sup	180	17/18	210	210	03/21/18	RTL 10/01/19		
		Con Sup	1,800	19/20	0	0		Advertise 10/26/19		
		RW Cap	30	19/20	**	**	**	Award 01/10/20		
		Con Cap	9,200	19/20	0	0		Begin Con 04/15/20		
		Total	13,210		2,400	1,400		Complete 12/01/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
145	03-6713 SAC/PLACER 80 FIBER SAC-80 OPTICS	PAED	1,200	17/18	1,200	0	06/28/17	PAED 03/01/18	0	18 Mile(s) of cable
		PSE	1,200	17/18	1,425	1,425	06/27/18	RW Cert 11/01/19		
		RW Sup	300	17/18	300	300	06/27/18	RTL 11/15/19		
		Con Sup	1,800	19/20	0	0		Advertise 11/21/19		
		RW Cap	50	19/20	**	**	**	Award 01/19/20		
		Con Cap	12,200	19/20	0	0		Begin Con 05/15/20		
		Total	16,750		2,925	1,725		Complete 11/15/22		
146	03-6925 Sac 99 Fiber Optics SAC-99	PAED	700	17/18	700	700	08/16/17	PAED 10/01/20	0	14 Mile(s) of cable
		PSE	1,000	20/21	0	0		RW Cert 09/01/21		
		RW Sup	50	20/21	0	0		RTL 10/01/21		
		Con Sup	1,300	21/22	0	0		Advertise 03/01/21		
		RW Cap	100	21/22	**	**	**	Award 04/19/21		
		Con Cap	9,000	21/22	0	0		Begin Con 05/01/22		
		Total	12,150		700	700		Complete 11/01/24		
147	03-5114 Placer 80 Culverts PLA-80	PAED	429	17/18	429	429	10/18/17	PAED 12/15/19	0	32 Culvert(s) (ea)
		PSE	667	19/20	0	0		RW Cert 04/10/21		
		RW Sup	195	19/20	0	0		RTL 04/20/21		
		Con Sup	806	20/21	0	0		Advertise 04/01/21		
		RW Cap	220	20/21	**	**	**	Award 06/01/21		
		Con Cap	3,069	20/21	0	0		Begin Con 12/05/21		
		Total	5,386		429	429		Complete 10/01/25		
148	03-3315 ED 50 Culverts ED-50	PAED	630	18/19	725	725	06/27/18	PAED 02/01/20	0	28 Culvert(s) (ea)
		PSE	570	19/20	0	0		RW Cert 02/01/22		
		RW Sup	540	19/20	0	0		RTL 02/01/22		
		Con Sup	940	21/22	0	0		Advertise 03/07/22		
		RW Cap	180	21/22	**	**	**	Award 04/25/22		
		Con Cap	3,900	21/22	0	0		Begin Con 08/01/22		
		Total	6,760		725	725		Complete 12/01/26		
149	03-6247 Sac 50 Paint SAC-50	PAED	350	18/19	350	350	06/27/18	PAED 07/01/19	0	11 Bridge(s)
		PSE	940	19/20	0	0		RW Cert 02/01/21		
		RW Sup	10	19/20	0	0		RTL 02/01/21		
		Con Sup	3,010	20/21	0	0		Advertise 05/01/21		
		RW Cap	20	20/21	**	**	**	Award 08/01/21		
		Con Cap	16,700	20/21	0	0		Begin Con 09/01/21		
Total	21,030		350	350		Complete 12/01/25				

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
150	03-5960 Rio Vista Bridge Operation SAC-12 Overhaul	PAED	760	18/19	760	760	06/27/18	PAED 07/01/19	0	1 Bridge(s)
		PSE	2,460	19/20	0	0		RW Cert 06/01/21		
		RW Sup	20	19/20	0	0		RTL 07/01/21		
		Con Sup	3,120	21/22	0	0		Advertise 10/07/21		
		RW Cap	100	21/22	**	**	**	Award 11/25/21		
		Con Cap	16,400	21/22	0	0		Begin Con 02/01/22		
		Total	22,860		760	760		Complete 12/01/25		
151	03-8378 Live Oak Rehab SUT-99	PAED	20	17/18	20	20	08/16/17	PAED 09/01/18	0	5 Lane mile(s)
		PSE	380	17/18	380	380	03/21/18	RW Cert 09/01/19		
		RW Sup	50	17/18	50	50	08/16/17	RTL 09/01/19		
		Con Sup	1,500	19/20	0	0		Advertise 11/01/19		
		RW Cap	0		**	**	**	Award 02/01/20		
		Con Cap	18,100	19/20	0	0		Begin Con 03/01/20		
		Total	20,050		450	450		Complete 10/01/23		
152	03-6714 SAC 80 R&R RHMA SAC-80	PAED	50	17/18	50	50	08/16/17	PAED 08/01/19	0	36 Lane mile(s)
		PSE	1,500	19/20	1,500	1,500	06/27/18	RW Cert 09/20/21		
		RW Sup	80	19/20	80	80	06/27/18	RTL 10/15/21		
		Con Sup	2,500	21/22	0	0		Advertise 12/15/20		
		RW Cap	100	21/22	**	**	**	Award 03/15/21		
		Con Cap	14,000	21/22	0	0		Begin Con 04/01/22		
		Total	18,230		1,630	1,630		Complete 09/04/24		
153	03-5863 I-5 West End Viaduct SAC-5	PAED	5,700	17/18	5,700	5,700	10/18/17	PAED	0	2 Bridge(s)
		PSE	5,800	19/20	0	0		RW Cert		
		RW Sup	400	19/20	0	0		RTL		
		Con Sup	24,000	Future	0	0		Advertise 06/01/22		
		RW Cap	900	Future	**	**	**	Award 07/27/22		
		Con Cap	120,000	Future	0	0		Begin Con		
		Total	156,800		5,700	5,700		Complete 12/01/26		
154	03-3317 ED 50 Culvert Rehab ED-50	PAED	200	18/19	200	200	08/15/18	PAED 05/01/20	0	32 Culvert(s) (ea)
		PSE	600	19/20	0	0		RW Cert 08/01/21		
		RW Sup	120	19/20	0	0		RTL 08/15/21		
		Con Sup	960	21/22	0	0		Advertise 09/15/21		
		RW Cap	620	21/22	**	**	**	Award 11/15/21		
		Con Cap	3,000	21/22	0	0		Begin Con 12/15/21		
		Total	5,500		200	200		Complete 10/01/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
155	03-6248 SAC-50 Sac/ED Fiber Optics	PAED	240	17/18	240	240	10/18/17	PAED 11/01/18	0	12 Mile(s) of cable
		PSE	950	18/19	0	0		RW Cert 06/15/20		
		RW Sup	110	18/19	0	0		RTL 07/01/20		
		Con Sup	1,050	20/21	0	0		Advertise 08/07/20		
		RW Cap	21	20/21	**	**	**	Award 09/25/20		
		Con Cap	4,650	20/21	0	0		Begin Con 11/01/20		
		Total	7,021		240	240		Complete 12/01/24		
156	03-6411 SAC-5 SAC CONNECTOR RAMP METERS	PAED	320	17/18	320	320	10/18/17	PAED 08/01/19	0	4 Field element(s)
		PSE	660	18/19	0	0		RW Cert 07/01/20		
		RW Sup	20	18/19	0	0		RTL 08/01/20		
		Con Sup	1,020	20/21	0	0		Advertise 09/14/20		
		RW Cap	20	20/21	**	**	**	Award 11/30/20		
		Con Cap	3,000	20/21	0	0		Begin Con 01/01/21		
		Total	5,040		320	320		Complete 02/16/24		
157	03-2437 BUT-99 Chico ITS	PAED	561	17/18	561	561	08/16/17	PAED 07/02/19	0	9 Mile(s) of cable
		PSE	1,177	19/20	0	0		RW Cert 07/02/20		
		RW Sup	41	19/20	0	0		RTL 08/01/20		
		Con Sup	1,352	20/21	0	0		Advertise 10/01/20		
		RW Cap	35	20/21	**	**	**	Award 12/01/20		
		Con Cap	8,470	20/21	0	0		Begin Con 01/02/21		
		Total	11,636		561	561		Complete 10/01/24		
158	03-8563 YOL-5 Permit Vehicle Clearance @ 3 Str	PAED	744	17/18	744	744	10/18/17	PAED 10/01/19	0	3 Bridge(s)
		PSE	1,885	20/21	0	0		RW Cert 03/01/21		
		RW Sup	98	20/21	0	0		RTL 04/01/21		
		Con Sup	3,901	20/21	0	0		Advertise 06/11/20		
		RW Cap	655	20/21	**	**	**	Award 07/30/20		
		Con Cap	11,032	20/21	0	0		Begin Con 10/01/21		
		Total	18,315		744	744		Complete 11/01/24		
159	03-6412 SAC-80 SAC 51/80	PAED	1,300	18/19	1,300	1,300	06/27/18	PAED 10/01/19	0	4,413 Linear feet
		PSE	3,000	19/20	0	0		RW Cert 01/03/22		
		RW Sup	500	19/20	0	0		RTL 01/15/22		
		Con Sup	4,300	21/22	0	0		Advertise 02/15/22		
		RW Cap	6	21/22	**	**	**	Award 04/15/22		
		Con Cap	20,104	21/22	0	0		Begin Con 05/15/22		
		Total	29,210		1,300	1,300		Complete 12/01/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
160	03-9504 Putah Creek YOL-505	PAED	941	18/19	941	941	06/27/18	PAED 02/01/20	0	2 Bridge(s)
		PSE	1,755	19/20	0	0		RW Cert 03/01/22		
		RW Sup	371	19/20	0	0		RTL 03/15/22		
		Con Sup	2,662	21/22	0	0		Advertise 04/15/22		
		RW Cap	215	21/22	**	**	**	Award 06/15/22		
		Con Cap	13,960	21/22	0	0		Begin Con 07/15/22		
		Total	19,904		941	941		Complete 12/01/26		
161	03-6717 Repair loop Detectors, (198 SAC-80 Field Elements) Var. Counties, Var Routes	PAED	94	17/18	94	0	08/16/17	PAED 04/01/18	0	300 Field element(s)
		PSE	211	17/18	211	211	03/21/18	RW Cert 09/15/18		
		RW Sup	22	17/18	22	22	03/21/18	RTL 10/01/18		
		Con Sup	365	18/19	0	0		Advertise 03/20/19		
		RW Cap	15	18/19	**	**	**	Award 05/15/19		
		Con Cap	922	18/19	0	0		Begin Con 05/05/19		
		Total	1,629		327	233		Complete 01/01/22		
162	03-8920 Repair Field Elements SAC-5	PAED	148	17/18	148	0	08/16/17	PAED 04/01/18	0	48 Field element(s)
		PSE	249	17/18	260	260	03/21/18	RW Cert 09/15/18		
		RW Sup	22	17/18	22	22	03/21/18	RTL 10/01/18		
		Con Sup	507	18/19	0	0		Advertise 11/04/19		
		RW Cap	15	18/19	**	**	**	Award 12/19/19		
		Con Cap	1,403	18/19	0	0		Begin Con 05/05/19		
		Total	2,344		430	282		Complete 07/11/22		
163	03-6250 Sac Yolo ICM SAC-50	PAED	940	18/19	940	940	06/27/18	PAED 03/01/19	0	122 Field element(s)
		PSE	2,700	18/19	0	0		RW Cert 09/15/20		
		RW Sup	520	18/19	0	0		RTL 10/01/20		
		Con Sup	3,900	20/21	0	0		Advertise 01/04/21		
		RW Cap	200	20/21	**	**	**	Award 03/05/21		
		Con Cap	38,400	20/21	0	0		Begin Con 04/01/21		
		Total	46,660		940	940		Complete 01/30/26		
164	03-5868 I-5 Permit Load Mobility SAC-5 Improvement	PAED	16,780	17/18	16,780	16,780	10/18/17	PAED 12/01/19	0	3 Bridge(s)
		PSE	19,340	21/22	0	0		RW Cert 11/01/21		
		RW Sup	2,910	21/22	0	0		RTL 11/15/21		
		Con Sup	28,390	21/22	0	0		Advertise 12/15/21		
		RW Cap	3,110	21/22	**	**	**	Award 03/15/22		
		Con Cap	176,700	21/22	0	0		Begin Con 04/15/22		
		Total	247,230		16,780	16,780		Complete 11/01/28		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
165	03-5869 I-5 Vertical Clearance YOL-5	PAED	1,700	17/18	1,700	1,700	10/18/17	PAED 02/01/19	0	5 Bridge(s)
		PSE	1,570	19/20	0	0		RW Cert 04/01/20		
		RW Sup	430	19/20	0	0		RTL 04/15/20		
		Con Sup	2,470	19/20	0	0		Advertise 05/15/20		
		RW Cap	620	19/20	**	**	**	Award 08/15/20		
		Con Cap	15,700	19/20	0	0		Begin Con 09/15/20		
		Total	22,490		1,700	1,700		Complete 11/01/24		
166	03-3335 Culvert Rehab and Wildlife ED-50 Crossing	PAED	90	18/19	103	103	08/15/18	PAED	0	4 Culvert(s) (ea)
		PSE	290	18/19	0	0		RW Cert		
		RW Sup	60	18/19	0	0		RTL		
		Con Sup	480	19/20	0	0		Advertise 06/01/19		
		RW Cap	310	18/19	**	**	**	Award 07/20/19		
		Con Cap	1,500	19/20	0	0		Begin Con		
		Total	2,730		103	103		Complete 12/01/25		
167	04-0050N Lake Merritt Railroad Bridge ALA-880 Replacement	PAED	0		0	0		PAED	0	0 Bridge(s)
		PSE	1,100	17/18	2,200	1,081	06/28/17	RW Cert		
		RW Sup	350	17/18	500	350	06/28/17	RTL		
		Con Sup	1,700	18/19	0	0		Advertise 09/23/19		
		RW Cap	7,500	18/19	**	**	**	Award 11/20/19		
		Con Cap	3,000	18/19	0	0		Begin Con		
		Total	13,650		2,700	1,431		Complete 12/01/23		
168	04-0587D 04-3G620_SF 101_ SF-101 Alemany Circle UC	PAED	4,000	17/18	4,000	0	06/28/17	PAED 11/15/17	0	1 Bridge(s)
		PSE	3,000	17/18	3,540	0	12/06/17	RW Cert 04/15/19		
		RW Sup	20	17/18	20	20	06/27/18	RTL 05/01/19		
		Con Sup	3,250	18/19	0	0		Advertise 09/16/19		
		RW Cap	20	18/19	**	**	**	Award 11/15/19		
		Con Cap	32,400	18/19	0	0		Begin Con 08/26/19		
		Total	42,690		7,560	20		Complete 06/30/23		
169	04-0732J SM 280 Culvert Rehab SM-280	PAED	1,800	18/19	1,800	1,800	06/27/18	PAED 02/01/20	0	28 Culvert(s) (ea)
		PSE	2,000	19/20	0	0		RW Cert 10/01/21		
		RW Sup	260	19/20	0	0		RTL 11/01/21		
		Con Sup	3,000	21/22	0	0		Advertise 02/01/22		
		RW Cap	13	21/22	**	**	**	Award 04/01/22		
		Con Cap	16,404	21/22	0	0		Begin Con 05/01/22		
		Total	23,477		1,800	1,800		Complete 05/01/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
170	04-0480D Real McCoy Ramp SOL-84	PAED	2,080	18/19	2,080	2,080	03/21/18	PAED 10/01/20	0	1 Bridge(s)
		PSE	2,080	20/21	0	0		RW Cert 05/01/22		
		RW Sup	260	20/21	0	0		RTL 06/01/22		
		Con Sup	2,080	21/22	0	0		Advertise 09/15/22		
		RW Cap	350	21/22	**	**	**	Award 11/15/22		
		Con Cap	12,630	21/22	0	0		Begin Con 12/01/22		
		Total	19,480		2,080	2,080		Complete 12/30/25		
171	04-0756K Lagunitas Creek Bridge MRN-1	PAED	4,187	17/18	4,187	0	06/28/17	PAED 06/01/18	0	1 Bridge(s)
		PSE	2,850	18/19	2,850	2,850	08/15/18	RW Cert 07/24/20		
		RW Sup	750	18/19	750	750	08/15/18	RTL 08/03/20		
		Con Sup	2,500	20/21	0	0		Advertise 11/18/20		
		RW Cap	6,500	20/21	**	**	**	Award 01/24/21		
		Con Cap	11,552	20/21	0	0		Begin Con 02/08/21		
		Total	28,339		7,787	3,600		Complete 12/31/25		
172	04-0480N Br Rehab+Scour SOL-80	PAED	990	17/18	990	0	06/28/17	PAED 08/31/18	0	4 Bridge(s)
		PSE	880	18/19	880	880	08/15/18	RW Cert 02/28/20		
		RW Sup	66	18/19	0	0		RTL 05/31/20		
		Con Sup	880	19/20	0	0		Advertise 07/29/20		
		RW Cap	423	19/20	**	**	**	Award 10/29/20		
		Con Cap	1,379	19/20	0	0		Begin Con 11/02/20		
		Total	4,618		1,870	880		Complete 02/28/24		
173	04-0481R sol 80 raise oc SOL-80	PAED	1,870	17/18	2,100	0	06/28/17	PAED 06/29/18	0	6 Bridge(s)
		PSE	2,154	18/19	2,154	2,154	08/15/18	RW Cert 07/01/19		
		RW Sup	154	18/19	0	0		RTL 06/30/19		
		Con Sup	1,859	18/19	0	0		Advertise 09/16/19		
		RW Cap	10	18/19	**	**	**	Award 12/15/19		
		Con Cap	15,951	18/19	0	0		Begin Con 06/01/20		
		Total	21,998		4,254	2,154		Complete 03/15/24		
174	04-0488K CAPM 12 SON-12	PAED	808	17/18	1,308	0	06/28/17	PAED 04/01/18	0	8 Lane mile(s)
		PSE	870	17/18	1,030	1,030	03/21/18	RW Cert 01/02/20		
		RW Sup	62	17/18	62	0	06/28/17	RTL 02/01/20		
		Con Sup	746	19/20	0	0		Advertise 04/01/20		
		RW Cap	5	19/20	**	**	**	Award 06/30/20		
		Con Cap	6,208	19/20	0	0		Begin Con 07/30/20		
		Total	8,699		2,400	1,030		Complete 06/30/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
175	04-1463D Ala-680 Ramp Metering ALA-680 (Phase 2B)	PAED	0		0	0		PAED 11/16/16	0	44 Field element(s)
		PSE	5,600	17/18	5,600	5,600	08/16/17	RW Cert 06/15/18		
		RW Sup	100	17/18	100	100	08/16/17	RTL 06/15/18		
		Con Sup	4,500	18/19	4,500	379	08/15/18	Advertise 09/24/18		
		RW Cap	800	18/19	**	**	**	Award 01/07/19		
		Con Cap	19,000	18/19	19,000	1,602	08/15/18	Begin Con 01/28/19		
		Total	30,000		29,200	7,681		Complete 03/15/23		
176	04-1480B SCL 17 CAPM SCL-17	PAED	1,750	17/18	2,400	0	06/28/17	PAED 07/02/18	0	50 Lane mile(s)
		PSE	2,750	18/19	2,750	2,750	06/27/18	RW Cert 01/17/20		
		RW Sup	150	18/19	175	175	08/15/18	RTL 01/27/20		
		Con Sup	3,150	19/20	0	0		Advertise 04/15/20		
		RW Cap	20	19/20	**	**	**	Award 06/15/20		
		Con Cap	30,141	19/20	0	0		Begin Con 07/15/20		
		Total	37,961		5,325	2,925		Complete 06/24/24		
177	04-0334J Ramp Metering MRN-101	PAED	0		0	0		PAED 05/07/14	0	11 Field element(s)
		PSE	1,500	17/18	1,500	0	08/16/17	RW Cert 05/01/18		
		RW Sup	50	17/18	50	0	08/16/17	RTL 06/01/18		
		Con Sup	1,600	18/19	1,900	218	08/15/18	Advertise 10/22/18		
		RW Cap	110	18/19	**	**	**	Award 12/28/18		
		Con Cap	9,700	18/19	6,717	770	08/15/18	Begin Con 01/16/19		
		Total	12,960		10,167	988		Complete 12/31/21		
178	04-1482F BIG PAVE SEGMENT 2 SON-101	PAED	5,149	17/18	5,149	0	06/28/17	PAED 06/30/18	0	43 Lane mile(s)
		PSE	6,799	17/18	6,799	6,799	06/27/18	RW Cert 06/20/19		
		RW Sup	170	17/18	170	0	06/28/17	RTL 06/28/19		
		Con Sup	7,600	18/19	0	0		Advertise 09/15/19		
		RW Cap	890	18/19	**	**	**	Award 11/01/19		
		Con Cap	68,200	18/19	0	0		Begin Con 11/01/19		
		Total	88,808		12,118	6,799		Complete 12/30/22		
179	04-1483D East Crk Slough Scour ALA-880 Mitigation	PAED	1,000	17/18	1,000	1,000	10/18/17	PAED 06/15/20	0	1 Bridge(s)
		PSE	850	20/21	0	0		RW Cert 12/15/21		
		RW Sup	160	20/21	0	0		RTL 01/15/22		
		Con Sup	1,170	21/22	0	0		Advertise 09/01/21		
		RW Cap	100	21/22	**	**	**	Award 11/01/21		
		Con Cap	2,307	21/22	0	0		Begin Con 08/15/22		
		Total	5,587		1,000	1,000		Complete 12/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
180	04-1487A TMS on ALA-580 ALA-580	PAED	2,700	17/18	2,700	0	06/28/17	PAED 10/01/18	0	89 Field element(s)
		PSE	2,700	18/19	2,700	2,700	08/15/18	RW Cert 04/16/20		
		RW Sup	50	18/19	50	50	08/15/18	RTL 06/15/20		
		Con Sup	3,600	19/20	0	0		Advertise 11/01/20		
		RW Cap	10	19/20	**	**	**	Award		
		Con Cap	17,970	19/20	0	0		Begin Con 11/16/20		
		Total	27,030		5,450	2,750		Complete 01/15/24		
181	04-1487E Roadway Rehab 2R CC-80	PAED	3,083	17/18	3,083	3,083	10/18/17	PAED 04/01/20	0	22 Lane mile(s)
		PSE	4,624	19/20	0	0		RW Cert 12/01/21		
		RW Sup	206	19/20	0	0		RTL 02/01/22		
		Con Sup	7,501	21/22	0	0		Advertise 07/11/22		
		RW Cap	28	21/22	**	**	**	Award 10/18/22		
		Con Cap	61,317	21/22	0	0		Begin Con 11/15/22		
		Total	76,759		3,083	3,083		Complete 12/31/26		
182	04-1487D San Antonio Crk SON-101	PAED	982	17/18	982	982	10/18/17	PAED 10/01/20	0	2 Bridge(s)
		PSE	416	20/21	0	0		RW Cert 12/01/21		
		RW Sup	24	20/21	0	0		RTL 12/01/21		
		Con Sup	468	21/22	0	0		Advertise 03/01/22		
		RW Cap	160	21/22	**	**	**	Award 05/02/22		
		Con Cap	997	21/22	0	0		Begin Con 06/01/22		
		Total	3,047		982	982		Complete 01/31/25		
183	04-1487J SM-101 Pavement SM-101 Preservation	PAED	1,056	17/18	1,056	0	06/28/17	PAED 04/02/18	0	59 Lane mile(s)
		PSE	1,342	17/18	1,342	1,342	08/15/18	RW Cert 10/15/19		
		RW Sup	132	17/18	132	132	08/15/18	RTL 11/01/19		
		Con Sup	1,628	19/20	0	0		Advertise 02/15/20		
		RW Cap	100	19/20	**	**	**	Award 05/01/20		
		Con Cap	16,500	19/20	0	0		Begin Con 04/29/20		
		Total	20,758		2,530	1,474		Complete 05/01/23		
184	04-0449A SCL-SM-280 CAPM SCL-280	PAED	1,853	17/18	1,853	0	06/28/17	PAED 12/01/17	0	90 Lane mile(s)
		PSE	3,284	17/18	3,284	0	12/06/17	RW Cert 04/01/19		
		RW Sup	48	17/18	48	48	12/06/17	RTL 05/01/19		
		Con Sup	6,661	18/19	0	0		Advertise 07/24/19		
		RW Cap	50	18/19	**	**	**	Award 10/01/19		
		Con Cap	47,574	18/19	0	0		Begin Con 10/08/19		
		Total	59,470		5,185	48		Complete 11/01/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
185	04-1490D York to Junction 128 CAPM NAP-29	PAED	900	17/18	900	900	10/18/17	PAED 10/01/19	0	15 Lane mile(s)
		PSE	1,100	19/20	0	0		RW Cert 10/01/20		
		RW Sup	44	19/20	0	0		RTL 11/02/20		
		Con Sup	1,100	20/21	0	0		Advertise 03/01/21		
		RW Cap	20	20/21	**	**	**	Award 05/14/21		
		Con Cap	9,647	20/21	0	0		Begin Con 06/30/21		
		Total	12,811		900	900		Complete 12/27/24		
186	04-1483K SCL, 280, Seismic SCL-280 Restoration, Arasteradero RD, UC and Bird Ave. OC	PAED	1,144	17/18	1,144	0	06/28/17	PAED 02/27/18	0	3 Bridge(s)
		PSE	1,034	17/18	1,034	1,034	03/21/18	RW Cert 03/01/19		
		RW Sup	66	17/18	66	66	03/21/18	RTL 03/15/19		
		Con Sup	600	18/19	0	0		Advertise 07/15/19		
		RW Cap	90	18/19	**	**	**	Award 10/07/19		
		Con Cap	2,635	18/19	0	0		Begin Con 10/28/19		
		Total	5,569		2,244	1,100		Complete 12/19/22		
187	04-1453K SHEEHY CRK CULVERT NAP-29 REHAB	PAED	1,086	17/18	1,086	1,086	10/18/17	PAED 11/02/20	0	2 Culvert(s) (ea)
		PSE	786	20/21	0	0		RW Cert 05/02/22		
		RW Sup	350	20/21	0	0		RTL 06/30/22		
		Con Sup	706	21/22	0	0		Advertise 10/17/22		
		RW Cap	294	21/22	**	**	**	Award 12/28/22		
		Con Cap	3,336	21/22	0	0		Begin Con 01/11/23		
		Total	6,558		1,086	1,086		Complete 11/01/25		
188	04-1492C PSSR - SCL-87 Pavement SCL-87 2R	PAED	2,767	17/18	2,767	2,767	10/18/17	PAED 10/01/20	0	30 Lane mile(s)
		PSE	4,425	20/21	0	0		RW Cert 04/01/22		
		RW Sup	50	20/21	0	0		RTL 06/30/22		
		Con Sup	6,581	21/22	0	0		Advertise 10/03/22		
		RW Cap	304	21/22	**	**	**	Award 12/01/22		
		Con Cap	55,263	21/22	0	0		Begin Con 02/01/23		
		Total	69,390		2,767	2,767		Complete 03/01/27		
189	04-1498F CAPM SCL-82	PAED	888	19/20	888	888	06/27/18	PAED 03/03/20	0	43 Lane mile(s)
		PSE	1,974	20/21	0	0		RW Cert 07/06/21		
		RW Sup	99	20/21	0	0		RTL 08/11/21		
		Con Sup	1,974	21/22	0	0		Advertise 11/15/21		
		RW Cap	360	21/22	**	**	**	Award 01/18/22		
		Con Cap	22,885	21/22	0	0		Begin Con 11/30/21		
		Total	28,180		888	888		Complete 01/31/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
190	04-1493A CC-24 Seismic Restoration	PAED	925	18/19	925	925	03/21/18	PAED 04/13/20	0	1 Bridge(s)
		PSE	1,175	19/20	0	0		RW Cert 01/04/22		
		RW Sup	175	19/20	0	0		RTL 02/21/22		
		Con Sup	375	21/22	0	0		Advertise 07/06/22		
		RW Cap	38	21/22	**	**	**	Award 11/15/22		
		Con Cap	2,067	21/22	0	0		Begin Con 12/22/22		
		Total	4,755		925	925		Complete 07/12/18		
191	04-1498G SM-280 SM-280 SM-280 Seismic at 6 Br.s	PAED	600	17/18	600	600	10/18/17	PAED 10/01/20	0	6 Bridge(s)
		PSE	1,000	20/21	0	0		RW Cert 05/01/22		
		RW Sup	100	20/21	0	0		RTL 04/01/22		
		Con Sup	1,000	21/22	0	0		Advertise 06/01/22		
		RW Cap	262	21/22	**	**	**	Award 05/01/22		
		Con Cap	7,470	21/22	0	0		Begin Con 10/01/22		
		Total	10,432		600	600		Complete 06/01/24		
192	04-1494G SM-1 SM-1 SM-1 SM-1 Pescadero Crk. Br. rails	PAED	1,200	18/19	1,200	1,200	06/27/18	PAED 11/01/20	0	1 Bridge(s)
		PSE	1,000	20/21	0	0		RW Cert 04/01/22		
		RW Sup	8	20/21	0	0		RTL 05/01/22		
		Con Sup	1,200	21/22	0	0		Advertise 08/01/22		
		RW Cap	260	21/22	**	**	**	Award 10/15/22		
		Con Cap	4,434	21/22	0	0		Begin Con 12/15/22		
		Total	8,102		1,200	1,200		Complete 06/01/27		
193	04-1451C NAP-128 Hopper Slough Br.	PAED	2,074	18/19	2,074	2,074	03/21/18	PAED 10/01/20	0	1 Bridge(s)
		PSE	1,988	20/21	0	0		RW Cert 04/04/22		
		RW Sup	206	19/20	0	0		RTL 05/02/22		
		Con Sup	2,014	21/22	0	0		Advertise 09/20/22		
		RW Cap	1,514	21/22	**	**	**	Award 12/20/22		
		Con Cap	7,864	21/22	0	0		Begin Con 12/01/22		
		Total	15,660		2,074	2,074		Complete 12/01/26		
194	04-1494K ALA-580 Bridge Rehab	PAED	0		0	0		PAED 05/27/17	0	1 Bridge(s)
		PSE	398	17/18	398	398	08/16/17	RW Cert 12/31/19		
		RW Sup	21	17/18	21	21	08/16/17	RTL 01/31/20		
		Con Sup	212	19/20	0	0		Advertise 08/01/19		
		RW Cap	0		**	**	**	Award 10/01/19		
		Con Cap	360	19/20	0	0		Begin Con 08/31/20		
		Total	991		419	419		Complete 09/01/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
195	04-1494C ALA 185 CAPM ALA-185	PAED	1,417	18/19	1,417	1,417	05/16/18	PAED 12/01/19	0	24 Lane mile(s)
		PSE	2,093	19/20	0	0		RW Cert 07/01/21		
		RW Sup	375	20/21	0	0		RTL 08/02/21		
		Con Sup	2,405	21/22	0	0		Advertise 11/08/21		
		RW Cap	40	21/22	**	**	**	Award 02/09/22		
		Con Cap	14,928	21/22	0	0		Begin Con 02/23/22		
		Total	21,258		1,417	1,417		Complete 11/03/26		
196	04-1493K Irwn Cr Br Rehab Culvert MRN-101	PAED	1,100	17/18	1,100	1,100	10/18/17	PAED 08/01/20	0	1 Bridge(s)
		PSE	880	20/21	0	0		RW Cert 05/01/22		
		RW Sup	215	20/21	0	0		RTL 06/01/22		
		Con Sup	610	21/22	0	0		Advertise 01/06/22		
		RW Cap	944	21/22	**	**	**	Award 03/02/22		
		Con Cap	1,903	21/22	0	0		Begin Con 09/15/22		
		Total	5,652		1,100	1,100		Complete 08/01/25		
197	04-1493M SON 12 CAPM SON-12	PAED	2,084	18/19	2,084	2,084	03/21/18	PAED 04/01/20	0	22 Lane mile(s)
		PSE	2,900	19/20	0	0		RW Cert 11/01/21		
		RW Sup	66	19/20	0	0		RTL 12/01/21		
		Con Sup	3,350	21/22	0	0		Advertise 02/28/22		
		RW Cap	280	21/22	**	**	**	Award 05/15/22		
		Con Cap	27,681	21/22	0	0		Begin Con 05/02/22		
		Total	36,361		2,084	2,084		Complete 04/23/26		
198	04-1494E Bridge Rail Replacement NAP-29	PAED	2,600	18/19	2,600	2,600	03/21/18	PAED 06/30/20	0	682 Linear feet
		PSE	1,200	20/21	0	0		RW Cert 01/31/22		
		RW Sup	350	20/21	0	0		RTL 04/15/22		
		Con Sup	1,500	21/22	0	0		Advertise 08/29/22		
		RW Cap	295	21/22	**	**	**	Award 11/28/22		
		Con Cap	7,111	21/22	0	0		Begin Con 12/15/22		
		Total	13,056		2,600	2,600		Complete 12/29/25		
199	04-1499J ATMS and PCDC Upgrade ALA-980 Project	PAED	111	17/18	111	111	10/18/17	PAED 10/01/18	0	1 Location(s)
		PSE	553	18/19	0	0		RW Cert 09/01/19		
		RW Sup	12	18/19	0	0		RTL 12/01/19		
		Con Sup	431	19/20	0	0		Advertise 07/01/20		
		RW Cap	0		**	**	**	Award 09/01/20		
		Con Cap	3,687	19/20	0	0		Begin Con 11/01/20		
		Total	4,794		111	111		Complete 10/29/27		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
200	04-1453J Son 1 Culverts Rehab SON-1	PAED	744	17/18	744	744	10/18/17	PAED 10/15/20	0	22 Culvert(s) (ea)
		PSE	1,369	20/21	0	0		RW Cert 06/15/22		
		RW Sup	429	20/21	0	0		RTL 06/01/22		
		Con Sup	1,385	21/22	0	0		Advertise 10/18/22		
		RW Cap	321	21/22	**	**	**	Award 12/18/22		
		Con Cap	4,256	21/22	0	0		Begin Con 01/01/23		
		Total	8,504		744	744		Complete 05/02/26		
201	04-1462K Bridge Rail Replacement NAP-29	PAED	1,040	18/19	1,040	1,040	05/16/18	PAED	0	328 Linear feet
		PSE	800	20/21	0	0		RW Cert		
		RW Sup	500	20/21	0	0		RTL		
		Con Sup	800	22/23	0	0		Advertise 05/11/23		
		RW Cap	748	22/23	**	**	**	Award 07/01/23		
		Con Cap	4,188	22/23	0	0		Begin Con		
		Total	8,076		1,040	1,040		Complete 10/01/25		
202	04-1450E SF-101 & SM-1 Baluster SF-101 Rails	PAED	657	18/19	657	657	06/27/18	PAED 10/01/19	0	2,249 Linear feet
		PSE	1,751	19/20	0	0		RW Cert 01/01/21		
		RW Sup	164	19/20	0	0		RTL 03/01/21		
		Con Sup	1,805	20/21	0	0		Advertise 07/01/21		
		RW Cap	10	20/21	**	**	**	Award 09/01/21		
		Con Cap	5,461	20/21	0	0		Begin Con 10/01/21		
		Total	9,848		657	657		Complete 10/01/24		
203	04-1451A Replace Bridge Rails SON-101	PAED	650	18/19	650	650	03/21/18	PAED 10/01/19	0	1,395 Linear feet
		PSE	780	19/20	0	0		RW Cert 08/01/21		
		RW Sup	130	19/20	0	0		RTL 09/01/21		
		Con Sup	988	21/22	0	0		Advertise 11/01/21		
		RW Cap	116	21/22	**	**	**	Award 02/01/22		
		Con Cap	4,343	21/22	0	0		Begin Con 03/01/21		
		Total	7,007		650	650		Complete 03/01/25		
204	04-1454C CAPM ALA-84-6.9/10.8 ALA-84	PAED	2,080	18/19	2,080	2,080	05/16/18	PAED 04/01/20	0	12 Lane mile(s)
		PSE	2,340	19/20	0	0		RW Cert 12/01/21		
		RW Sup	780	19/20	0	0		RTL 02/01/22		
		Con Sup	2,080	21/22	0	0		Advertise 05/01/22		
		RW Cap	173	21/22	**	**	**	Award 08/01/22		
		Con Cap	12,874	21/22	0	0		Begin Con 09/01/22		
		Total	20,327		2,080	2,080		Complete 11/05/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
205	04-1452J ALA-61 CAPM ALA-61	PAED	1,220	17/18	1,220	1,220	10/18/17	PAED 02/01/20	0	6 Lane mile(s)
		PSE	1,200	19/20	0	0		RW Cert 03/01/21		
		RW Sup	22	19/20	0	0		RTL 05/01/21		
		Con Sup	1,500	20/21	0	0		Advertise 08/02/21		
		RW Cap	5	20/21	**	**	**	Award 10/01/21		
		Con Cap	4,874	20/21	0	0		Begin Con 11/01/21		
		Total	8,821		1,220	1,220		Complete 07/01/25		
206	04-1462R CC-4 CAPM CC-4	PAED	2,720	18/19	2,720	2,720	06/27/18	PAED 06/01/20	0	95 Lane mile(s)
		PSE	6,400	20/21	0	0		RW Cert 03/01/22		
		RW Sup	780	20/21	0	0		RTL 06/01/22		
		Con Sup	8,320	21/22	0	0		Advertise 09/01/22		
		RW Cap	93	21/22	**	**	**	Award 11/01/22		
		Con Cap	55,281	21/22	0	0		Begin Con 12/01/22		
		Total	73,594		2,720	2,720		Complete 12/01/25		
207	04-1452D SCL-152 CAPM SCL-152	PAED	1,400	17/18	1,400	0	06/28/17	PAED 06/15/18	0	8 Lane mile(s)
		PSE	1,600	17/18	1,900	1,900	12/06/17	RW Cert 12/05/18		
		RW Sup	58	17/18	68	68	12/06/17	RTL 12/19/18		
		Con Sup	1,800	19/20	0	0		Advertise 03/01/19		
		RW Cap	125	19/20	**	**	**	Award 05/15/19		
		Con Cap	14,165	19/20	0	0		Begin Con 06/14/19		
		Total	19,148		3,368	1,968		Complete 12/01/22		
208	04-1464L TMC Hardware ALA-980 Replacement	PAED	110	17/18	110	110	10/18/17	PAED 10/01/18	0	1 Field element(s)
		PSE	392	18/19	0	0		RW Cert 09/01/19		
		RW Sup	10	18/19	0	0		RTL 12/01/19		
		Con Sup	262	19/20	0	0		Advertise 07/01/20		
		RW Cap	10	19/20	**	**	**	Award 09/01/20		
		Con Cap	2,570	19/20	0	0		Begin Con 11/01/20		
		Total	3,354		110	110		Complete 10/29/24		
209	04-1464M 2018 SHOPP TMS Service ALA-Var Contract	PAED	450	17/18	450	450	10/18/17	PAED 04/15/19	0	800 Field element(s)
		PSE	1,340	18/19	0	0		RW Cert 08/15/19		
		RW Sup	10	18/19	0	0		RTL 12/30/19		
		Con Sup	3,000	19/20	0	0		Advertise 05/01/20		
		RW Cap	10	19/20	**	**	**	Award 07/01/20		
		Con Cap	15,990	19/20	0	0		Begin Con 08/01/20		
		Total	20,800		450	450		Complete 09/30/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure	
			Amount	FY	Total	SB1	Date				
210	05-1967 SCR-1	DAVENPORT CULVERT	PAED	964	17/18	964	964	08/16/17	PAED 01/30/20	0	4
		REPLACEMENT	PSE	1,940	19/20	0	0		RW Cert 07/09/21	Culvert(s) (ea)	
		RW Sup	344	19/20	0	0		RTL 07/19/21			
		Con Sup	1,365	21/22	0	0		Advertise 06/30/21			
		RW Cap	84	21/22	**	**	**	Award 09/02/21			
		Con Cap	3,570	21/22	0	0		Begin Con 12/27/21			
		Total	8,267		964	964		Complete 10/11/24			
211	05-2534 MON-1	Big Sur CAPM	PAED	858	17/18	858	0	06/28/17	PAED 05/31/18		0
			PSE	1,427	18/19	1,427	1,427	08/15/18	RW Cert 05/28/19	Lane mile(s)	
			RW Sup	41	18/19	41	41	08/15/18	RTL 06/11/19		
			Con Sup	2,828	18/19	0	0		Advertise 10/02/19		
			RW Cap	56	18/19	**	**	**	Award 12/23/19		
			Con Cap	24,335	18/19	0	0		Begin Con 01/02/20		
			Total	29,545		2,326	1,468		Complete 04/14/23		
212	05-2586 SB-1	Solomon Canyon CAPM	PAED	515	17/18	1,110	0	06/28/17	PAED 07/02/18		0
			PSE	916	18/19	916	916	08/15/18	RW Cert 08/01/19	Lane mile(s)	
			RW Sup	104	18/19	104	104	08/15/18	RTL 11/01/19		
			Con Sup	905	19/20	0	0		Advertise 01/27/20		
			RW Cap	795	19/20	**	**	**	Award 04/08/20		
			Con Cap	9,583	19/20	0	0		Begin Con 05/21/20		
			Total	12,818		2,130	1,020		Complete 12/10/21		
213	05-0072 SLO-1	Toro Creek Bridge	PAED	1,424	17/18	1,895	0	06/28/17	PAED 06/18/18		0
		replacement	PSE	2,300	18/19	2,300	2,300	08/15/18	RW Cert 04/17/20	Bridge(s)	
			RW Sup	275	18/19	275	275	08/15/18	RTL 06/29/20		
			Con Sup	2,400	19/20	0	0		Advertise 09/29/20		
			RW Cap	906	19/20	**	**	**	Award 12/04/20		
			Con Cap	5,200	19/20	0	0		Begin Con 02/04/21		
			Total	12,505		4,470	2,575		Complete 10/17/24		
214	05-0072A SLO-1	Old Creek Bridge	PAED	1,399	17/18	1,399	0	06/28/17	PAED 11/02/17		0
		replacement	PSE	1,900	18/19	1,900	1,900	06/27/18	RW Cert 01/02/20	Bridge(s)	
			RW Sup	200	18/19	200	200	06/27/18	RTL 04/28/20		
			Con Sup	1,900	19/20	0	0		Advertise 09/16/20		
			RW Cap	450	19/20	**	**	**	Award 11/19/20		
			Con Cap	4,200	19/20	0	0		Begin Con 11/13/20		
			Total	10,049		3,499	2,100		Complete 08/23/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
215	05-0072B Trout Creek Bridge SLO-58 replacement	PAED	1,419	17/18	1,419	0	06/28/17	PAED 11/01/17	0	1 Bridge(s)
		PSE	2,500	17/18	2,500	0	12/06/17	RW Cert 12/02/19		
		RW Sup	210	17/18	210	210	12/06/17	RTL 01/08/20		
		Con Sup	2,900	19/20	0	0		Advertise 04/27/20		
		RW Cap	308	19/20	**	**	**	Award 06/30/20		
		Con Cap	5,987	19/20	0	0		Begin Con 08/12/20		
		Total	13,324		4,129	210		Complete 02/28/24		
216	05-2629 Santa Maria CAPM SB-135	PAED	0		0	0		PAED 06/16/17	0	24 Lane mile(s)
		PSE	1,869	17/18	1,869	1,869	08/16/17	RW Cert 09/30/20		
		RW Sup	1,832	17/18	1,832	1,832	08/16/17	RTL 11/19/20		
		Con Sup	2,396	20/21	0	0		Advertise 03/12/21		
		RW Cap	378	20/21	**	**	**	Award 05/17/21		
		Con Cap	14,372	20/21	0	0		Begin Con 05/24/21		
		Total	20,847		3,701	3,701		Complete 10/04/23		
217	05-2630 Pismo Beach CAPM SLO-1	PAED	1,156	17/18	1,156	1,156	08/16/17	PAED 02/01/19	0	14 Lane mile(s)
		PSE	1,751	18/19	0	0		RW Cert 04/06/22		
		RW Sup	1,670	18/19	0	0		RTL 04/06/22		
		Con Sup	1,568	21/22	0	0		Advertise 06/13/22		
		RW Cap	303	21/22	**	**	**	Award 08/09/22		
		Con Cap	8,618	21/22	0	0		Begin Con 08/23/22		
		Total	15,066		1,156	1,156		Complete 04/03/24		
218	05-2631 Pacific Grove CAPM MON-68	PAED	482	17/18	482	482	08/16/17	PAED 02/26/19	0	7 Lane mile(s)
		PSE	1,638	18/19	0	0		RW Cert 10/26/20		
		RW Sup	312	18/19	0	0		RTL 12/11/20		
		Con Sup	1,675	20/21	0	0		Advertise 04/02/21		
		RW Cap	70	20/21	**	**	**	Award 06/16/21		
		Con Cap	7,996	20/21	0	0		Begin Con 07/15/21		
		Total	12,173		482	482		Complete 12/01/22		
219	05-2632 Lompoc CAPM SB-246	PAED	0		0	0		PAED 04/24/17	0	9 Lane mile(s)
		PSE	3,630	17/18	3,630	3,630	08/16/17	RW Cert 12/10/21		
		RW Sup	2,460	17/18	2,460	2,460	08/16/17	RTL 12/15/21		
		Con Sup	1,750	21/22	0	0		Advertise 04/25/22		
		RW Cap	350	21/22	**	**	**	Award 07/06/22		
		Con Cap	6,900	21/22	0	0		Begin Con 07/27/22		
		Total	15,090		6,090	6,090		Complete 01/21/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
220	05-0064Q Mon 101 TMS MON-101	PAED	260	17/18	260	0	08/16/17	PAED 07/16/18	0	11 Field element(s)
		PSE	1,000	18/19	1,000	1,000	06/27/18	RW Cert 01/11/19		
		RW Sup	45	18/19	45	45	06/27/18	RTL 04/15/19		
		Con Sup	420	18/19	0	0		Advertise 07/05/19		
		RW Cap	9	18/19	**	**	**	Award 08/30/19		
		Con Cap	1,500	18/19	0	0		Begin Con 09/16/19		
		Total	3,234		1,305	1,045		Complete 04/07/21		
221	05-2649 San Jose Ck Bridge SB-101 replacement	PAED	1,400	17/18	1,400	1,400	10/18/17	PAED 04/20/20	0	2 Bridge(s)
		PSE	2,730	19/20	0	0		RW Cert 07/01/21		
		RW Sup	70	19/20	0	0		RTL 10/01/21		
		Con Sup	3,480	21/22	0	0		Advertise 02/22/22		
		RW Cap	40	21/22	**	**	**	Award 04/27/22		
		Con Cap	9,240	21/22	0	0		Begin Con 06/15/22		
		Total	16,960		1,400	1,400		Complete 11/30/26		
222	05-2651 Rehab Primavera & La SB-154 Colina Bridges	PAED	928	17/18	928	928	10/18/17	PAED 12/20/19	0	2 Bridge(s)
		PSE	2,135	19/20	0	0		RW Cert 04/15/21		
		RW Sup	52	19/20	0	0		RTL 07/30/21		
		Con Sup	2,186	21/22	0	0		Advertise 10/21/21		
		RW Cap	3	21/22	**	**	**	Award 12/28/21		
		Con Cap	6,416	21/22	0	0		Begin Con 01/05/22		
		Total	11,720		928	928		Complete 07/26/24		
223	05-2654 Garrapata Creek Bridge MON-1 Rehab	PAED	700	17/18	700	700	08/16/17	PAED 04/18/19	0	1 Bridge(s)
		PSE	1,500	18/19	0	0		RW Cert 09/15/20		
		RW Sup	90	18/19	0	0		RTL 01/08/21		
		Con Sup	2,100	20/21	0	0		Advertise 04/22/21		
		RW Cap	0		**	**	**	Award 06/28/21		
		Con Cap	7,400	20/21	0	0		Begin Con 07/12/21		
		Total	11,790		700	700		Complete 07/21/23		
224	05-2655 San Lorenzo River Bridge SCR-9 and Kings Creek Bridge Replacement	PAED	2,692	17/18	2,692	2,692	10/18/17	PAED 04/10/20	0	2 Bridge(s)
		PSE	2,884	19/20	0	0		RW Cert 09/03/21		
		RW Sup	888	19/20	0	0		RTL 10/29/21		
		Con Sup	4,158	21/22	0	0		Advertise 04/26/22		
		RW Cap	660	21/22	**	**	**	Award 06/22/22		
		Con Cap	11,928	21/22	0	0		Begin Con 03/04/22		
		Total	23,210		2,692	2,692		Complete 09/20/27		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
225	05-2656 MON-1 Castro Cyn Bridge Rail Upgrade	PAED	608	18/19	608	608	03/21/18	PAED 10/01/19	0	542 Linear feet
		PSE	1,345	19/20	0	0		RW Cert 12/01/20		
		RW Sup	141	19/20	0	0		RTL 04/01/21		
		Con Sup	762	20/21	0	0		Advertise 08/02/21		
		RW Cap	41	19/20	**	**	**	Award 11/01/21		
		Con Cap	1,605	20/21	0	0		Begin Con 12/01/21		
		Total	4,502		608	608		Complete 06/01/23		
226	05-2679 MON-101 Prunedale Rehab	PAED	4,500	17/18	4,500	4,500	10/18/17	PAED 09/03/19	0	49 Lane mile(s)
		PSE	6,300	19/20	0	0		RW Cert 05/12/21		
		RW Sup	1,300	19/20	0	0		RTL 08/03/21		
		Con Sup	12,600	21/22	0	0		Advertise 11/22/21		
		RW Cap	393	21/22	**	**	**	Award 02/10/22		
		Con Cap	104,000	21/22	0	0		Begin Con 02/25/22		
		Total	129,093		4,500	4,500		Complete 06/20/25		
227	05-2696 MON-1 Garrapata Creek Bridge Rail Replacement	PAED	1,600	18/19	1,600	1,600	03/21/18	PAED	0	603 Linear feet
		PSE	1,900	20/21	0	0		RW Cert		
		RW Sup	130	20/21	0	0		RTL		
		Con Sup	1,300	22/23	0	0		Advertise 06/21/23		
		RW Cap	5	22/23	**	**	**	Award 08/24/23		
		Con Cap	3,000	22/23	0	0		Begin Con		
		Total	7,935		1,600	1,600		Complete 07/09/25		
228	05-2700 SB-101 Gaviota-Nojoqui Rehab	PAED	2,160	17/18	2,160	2,160	10/18/17	PAED 12/02/19	0	28 Lane mile(s)
		PSE	2,648	19/20	0	0		RW Cert 05/21/21		
		RW Sup	74	19/20	0	0		RTL 09/22/21		
		Con Sup	5,026	21/22	0	0		Advertise 02/01/22		
		RW Cap	21	21/22	**	**	**	Award 04/07/22		
		Con Cap	59,218	21/22	0	0		Begin Con 05/02/22		
		Total	69,147		2,160	2,160		Complete 07/01/24		
229	05-2735 MON-Var TMS Detection Repair	PAED	585	17/18	585	585	10/18/17	PAED 09/05/18	0	78 Field element(s)
		PSE	1,160	18/19	0	0		RW Cert 01/03/20		
		RW Sup	20	18/19	0	0		RTL 04/01/20		
		Con Sup	465	19/20	0	0		Advertise 08/06/20		
		RW Cap	21	19/20	**	**	**	Award 10/09/20		
		Con Cap	3,200	19/20	0	0		Begin Con 11/06/20		
		Total	5,451		585	585		Complete 01/26/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
230	05-2426 SB 101 Rehab - Carpinteria SB-101 (Segment 4A)	PAED	9,200	17/18	9,200	0	06/28/17	PAED	0	8 Lane mile(s)
		PSE	1,380	18/19	1,380	1,380	08/15/18	RW Cert		
		RW Sup	220	18/19	220	220	08/15/18	RTL		
		Con Sup	10,040	19/20	0	0		Advertise 10/31/19		
		RW Cap	4,880	18/19	**	**	**	Award 01/09/20		
		Con Cap	41,430	19/20	0	0		Begin Con		
		Total	67,150		10,800	1,600		Complete 04/01/25		
231	05-2426A SB 101 Rehab - Padaro SB-101 (Segment 4B)	PAED	0		0	0		PAED	0	12 Lane mile(s)
		PSE	4,370	18/19	4,370	4,370	08/15/18	RW Cert		
		RW Sup	290	18/19	290	290	08/15/18	RTL		
		Con Sup	12,490	20/21	0	0		Advertise 01/06/21		
		RW Cap	410	18/19	**	**	**	Award 03/12/21		
		Con Cap	60,650	20/21	0	0		Begin Con		
		Total	78,210		4,660	4,660		Complete 09/29/25		
232	05-2426C SB 101 Rehab - SB-101 Summerland (Segment 4C)	PAED	0		0	0		PAED	0	7 Lane mile(s)
		PSE	330	18/19	330	330	08/15/18	RW Cert		
		RW Sup	90	18/19	90	90	08/15/18	RTL		
		Con Sup	6,380	20/21	0	0		Advertise 09/08/20		
		RW Cap	270	18/19	**	**	**	Award 11/10/20		
		Con Cap	31,890	20/21	0	0		Begin Con		
		Total	38,960		420	420		Complete 06/25/25		
233	06-5335A Madera 99 Widening MAD-99	PAED	0		0	0		PAED 08/14/15	0	23 Lane mile(s)
		PSE	1,500	18/19	1,500	1,850	03/21/18	RW Cert 05/01/18		
		RW Sup	0		0	0		RTL 06/01/18		
		Con Sup	7,500	18/19	0	0		Advertise 08/01/19		
		RW Cap	0		**	**	**	Award 11/15/19		
		Con Cap	53,000	18/19	0	0		Begin Con 11/01/19		
		Total	62,000		1,500	1,850		Complete 07/01/24		
234	06-6521 Bridge Widening TUL-201	PAED	1,728	16/17	0	0		PAED 04/20/15	0	1,149 Linear feet
		PSE	3,900	16/17	4,491	0	06/28/17	RW Cert 06/21/17		
		RW Sup	617	16/17	617	0	06/28/17	RTL 06/22/17		
		Con Sup	2,357	18/19	2,800	1,400	08/15/18	Advertise 09/17/18		
		RW Cap	450	18/19	**	**	**	Award 12/21/18		
		Con Cap	9,371	18/19	11,065	5,533	08/15/18	Begin Con 01/21/19		
		Total	18,423		18,973	6,933		Complete 07/19/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
235	06-6749 Grapevine Channel Repair KER-5	PAED	375	17/18	475	0	06/28/17	PAED 04/01/18	0	5 Culvert(s) (ea)
		PSE	670	17/18	670	670	05/16/18	RW Cert 02/01/19		
		RW Sup	100	17/18	100	100	05/16/18	RTL 03/30/19		
		Con Sup	690	18/19	0	0		Advertise 06/01/19		
		RW Cap	150	18/19	**	**	**	Award 09/01/19		
		Con Cap	5,100	18/19	0	0		Begin Con 11/01/19		
		Total	7,085		1,245	770		Complete 11/01/22		
236	06-6679 Tipton Bridge Deck Rehab TUL-99	PAED	453	17/18	453	0	06/28/17	PAED 02/01/18	0	1 Bridge(s)
		PSE	1,730	17/18	1,730	1,730	03/21/18	RW Cert 02/03/20		
		RW Sup	54	17/18	54	204	03/21/18	RTL 03/02/20		
		Con Sup	1,354	19/20	0	0		Advertise 04/13/20		
		RW Cap	343	19/20	**	**	**	Award 07/01/20		
		Con Cap	7,521	19/20	0	0		Begin Con 08/03/20		
		Total	11,455		2,237	1,934		Complete 04/03/23		
237	06-6681 Union Ave to White Lane 2R KER-99 Rehab	PAED	700	17/18	960	0	06/28/17	PAED 03/01/18	0	41 Lane mile(s)
		PSE	2,300	17/18	2,300	2,300	05/16/18	RW Cert 01/01/20		
		RW Sup	20	17/18	20	20	05/16/18	RTL 03/02/20		
		Con Sup	4,800	19/20	0	0		Advertise 05/15/20		
		RW Cap	30	19/20	**	**	**	Award 07/15/20		
		Con Cap	45,440	19/20	0	0		Begin Con 08/01/20		
		Total	53,290		3,280	2,320		Complete 11/01/23		
238	06-6802 Fre-198/Ker-119 Culverts FRE-198	PAED	0		0	0		PAED 05/22/17	0	7 Culvert(s) (ea)
		PSE	1,184	17/18	1,184	0	06/28/17	RW Cert 03/01/19		
		RW Sup	463	17/18	484	484	12/06/17	RTL 04/01/19		
		Con Sup	454	18/19	0	0		Advertise 06/17/19		
		RW Cap	165	18/19	**	**	**	Award 08/19/19		
		Con Cap	1,206	18/19	0	0		Begin Con 10/14/19		
		Total	3,472		1,668	484		Complete 07/01/21		
239	06-6766 Kings Canyon Bridge Rail FRE-180	PAED	480	17/18	480	0	06/28/17	PAED 01/15/18	0	535 Linear feet
		PSE	923	17/18	923	0	01/31/18	RW Cert 01/21/19		
		RW Sup	10	17/18	10	10	01/31/18	RTL 02/25/19		
		Con Sup	814	18/19	0	0		Advertise 06/10/19		
		RW Cap	4	18/19	**	**	**	Award 08/19/19		
		Con Cap	3,153	18/19	0	0		Begin Con 09/02/19		
		Total	5,384		1,413	10		Complete 11/01/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
240	06-6756 West Rosedale CAPM KER-58	PAED	1,400	18/19	1,400	1,400	03/21/18	PAED 10/01/20	0	12 Lane mile(s)
		PSE	1,200	20/21	0	0		RW Cert 01/01/22		
		RW Sup	250	21/22	0	0		RTL 03/01/22		
		Con Sup	1,900	21/22	0	0		Advertise 05/15/22		
		RW Cap	350	19/20	**	**	**	Award 08/01/22		
		Con Cap	8,500	21/22	0	0		Begin Con 09/01/22		
		Total	13,600		1,400	1,400		Complete 03/01/26		
241	06-6787 Woodlake Bridge TUL-245 Replacement	PAED	1,325	17/18	1,325	1,325	10/18/17	PAED 12/13/19	0	2 Bridge(s)
		PSE	2,260	19/20	0	0		RW Cert 04/15/21		
		RW Sup	645	19/20	0	0		RTL 04/26/21		
		Con Sup	1,940	20/21	0	0		Advertise 08/10/21		
		RW Cap	395	20/21	**	**	**	Award 09/06/21		
		Con Cap	12,100	20/21	0	0		Begin Con 10/05/21		
		Total	18,665		1,325	1,325		Complete 04/15/25		
242	06-6796 Kern-Kings Pumping Plant KER-Var Upgrades	PAED	650	17/18	650	0	06/28/17	PAED 07/13/18	0	11 Culvert(s) (ea)
		PSE	2,190	18/19	2,190	2,190	05/16/18	RW Cert 11/08/19		
		RW Sup	610	18/19	610	610	05/16/18	RTL 11/20/19		
		Con Sup	2,150	19/20	0	0		Advertise 01/03/20		
		RW Cap	122	19/20	**	**	**	Award 03/20/20		
		Con Cap	5,080	19/20	0	0		Begin Con 05/11/20		
		Total	10,802		3,450	2,800		Complete 04/30/24		
243	06-6788 Pixley-Earlimart Bridge Rail TUL-99	PAED	740	18/19	740	740	05/16/18	PAED 11/20/19	0	1,493 Linear feet
		PSE	1,122	19/20	0	0		RW Cert 01/15/21		
		RW Sup	30	19/20	0	0		RTL 02/01/21		
		Con Sup	1,048	20/21	0	0		Advertise 07/15/21		
		RW Cap	108	19/20	**	**	**	Award 09/14/21		
		Con Cap	2,120	20/21	0	0		Begin Con 10/15/21		
		Total	5,168		740	740		Complete 03/01/24		
244	06-6795 Tul-Fre-Mad Pumping Plant TUL-99 Upgrades	PAED	650	17/18	650	0	06/28/17	PAED 07/13/18	0	11 Culvert(s) (ea)
		PSE	2,060	18/19	2,060	2,060	05/16/18	RW Cert 11/08/19		
		RW Sup	620	18/19	620	620	05/16/18	RTL 11/20/19		
		Con Sup	2,230	19/20	0	0		Advertise 03/09/20		
		RW Cap	65	19/20	**	**	**	Award 05/15/20		
		Con Cap	5,140	19/20	0	0		Begin Con 05/11/20		
		Total	10,765		3,330	2,680		Complete 07/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
245	06-6809 Morgan Canyon CAPM FRE-168	PAED	750	17/18	750	750	10/18/17	PAED 02/15/19	0	15 Lane mile(s)
		PSE	1,230	18/19	0	0		RW Cert 03/13/20		
		RW Sup	1	18/19	0	0		RTL 03/26/20		
		Con Sup	1,140	19/20	0	0		Advertise 06/22/20		
		RW Cap	5	19/20	**	**	**	Award 08/21/20		
		Con Cap	5,000	19/20	0	0		Begin Con 09/18/20		
		Total	8,126		750	750		Complete 11/01/23		
246	06-6810 Wasco Route 46 CAPM KER-46	PAED	710	17/18	710	710	10/18/17	PAED 07/19/18	0	6 Lane mile(s)
		PSE	950	18/19	950	950	06/27/18	RW Cert 04/03/20		
		RW Sup	360	18/19	415	415	06/27/18	RTL 05/01/20		
		Con Sup	900	19/20	0	0		Advertise 06/15/20		
		RW Cap	90	19/20	**	**	**	Award 08/14/20		
		Con Cap	4,600	19/20	0	0		Begin Con 10/29/20		
		Total	7,610		2,075	2,075		Complete 12/01/23		
247	06-6820 Lost Hills Rubber Rehab II KER-5	PAED	440	17/18	440	440	10/18/17	PAED 08/03/18	0	21 Lane mile(s)
		PSE	1,200	18/19	1,200	1,200	08/15/18	RW Cert 09/06/19		
		RW Sup	25	18/19	25	25	08/15/18	RTL 10/04/19		
		Con Sup	1,900	19/20	0	0		Advertise 01/05/20		
		RW Cap	65	19/20	**	**	**	Award 03/22/20		
		Con Cap	21,500	19/20	0	0		Begin Con 04/12/20		
		Total	25,130		1,665	1,665		Complete 11/13/23		
248	06-6803 Weedpatch Hwy 3R Rehab KER-184	PAED	2,425	17/18	2,425	2,425	10/18/17	PAED 10/01/19	0	19 Lane mile(s)
		PSE	3,175	19/20	0	0		RW Cert 08/01/21		
		RW Sup	2,630	19/20	0	0		RTL 08/16/21		
		Con Sup	3,750	21/22	0	0		Advertise 07/01/22		
		RW Cap	2,230	21/22	**	**	**	Award 10/01/22		
		Con Cap	17,700	21/22	0	0		Begin Con 02/01/22		
		Total	31,910		2,425	2,425		Complete 11/03/25		
249	06-6889 Golden Empire CAPM KER-204	PAED	450	17/18	450	450	10/18/17	PAED 08/13/18	0	5 Lane mile(s)
		PSE	740	18/19	0	0		RW Cert 11/15/19		
		RW Sup	65	18/19	0	0		RTL 12/10/19		
		Con Sup	550	19/20	0	0		Advertise 03/26/20		
		RW Cap	10	19/20	**	**	**	Award 05/26/20		
		Con Cap	3,290	19/20	0	0		Begin Con 06/15/20		
		Total	5,105		450	450		Complete 12/10/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
250	06-6789 Berenda CAPM MAD-99	PAED	0		0	0		PAED 05/11/16	0	26 Lane mile(s)
		PSE	1,118	17/18	1,118	1,118	08/16/17	RW Cert 12/01/18		
		RW Sup	19	17/18	19	0	10/18/17	RTL 01/23/19		
		Con Sup	1,379	18/19	0	0		Advertise 04/19/19		
		RW Cap	27	18/19	**	**	**	Award 06/15/19		
		Con Cap	11,210	18/19	0	0		Begin Con 07/15/19		
		Total	13,753		1,137	1,118		Complete 01/01/23		
251	06-6800 Selma to Fowler Rehab FRE-99	PAED	845	17/18	845	1,065	08/16/17	PAED 12/03/18	0	32 Lane mile(s)
		PSE	2,000	18/19	0	0		RW Cert 12/13/19		
		RW Sup	24	18/19	0	0		RTL 01/24/20		
		Con Sup	11,000	19/20	0	0		Advertise 05/11/20		
		RW Cap	56	19/20	**	**	**	Award 08/03/20		
		Con Cap	86,000	19/20	0	0		Begin Con 09/02/20		
		Total	99,925		845	1,065		Complete 01/16/25		
252	06-6798 Morning Drive 3R Rehab KER-184	PAED	1,020	17/18	1,020	1,020	10/18/17	PAED 01/02/19	0	11 Lane mile(s)
		PSE	1,520	18/19	0	0		RW Cert 09/09/20		
		RW Sup	50	18/19	0	0		RTL 10/02/20		
		Con Sup	1,600	20/21	0	0		Advertise 07/01/21		
		RW Cap	350	20/21	**	**	**	Award 09/01/21		
		Con Cap	7,600	20/21	0	0		Begin Con 04/11/21		
		Total	12,140		1,020	1,020		Complete 05/13/24		
253	06-6887 SOUTH GATEWAY DRIVE MAD-99 OC DECK REHAB	PAED	950	17/18	950	950	10/18/17	PAED 03/15/19	0	1 Bridge(s)
		PSE	1,600	18/19	0	0		RW Cert 04/02/20		
		RW Sup	1	18/19	0	0		RTL 05/01/20		
		Con Sup	1,300	19/20	0	0		Advertise 04/20/20		
		RW Cap	30	19/20	**	**	**	Award 06/19/20		
		Con Cap	2,700	19/20	0	0		Begin Con 10/28/20		
		Total	6,581		950	950		Complete 12/01/23		
254	06-6857 COTTONWOOD CREEK MAD-99 BRIDGE REPLACEMENT (Br. No. 41-0065 L/R&S)	PAED	2,400	17/18	2,400	2,400	10/18/17	PAED 07/01/20	0	3 Bridge(s)
		PSE	3,200	20/21	0	0		RW Cert 07/07/21		
		RW Sup	100	20/21	0	0		RTL 07/26/21		
		Con Sup	6,100	21/22	0	0		Advertise 11/22/21		
		RW Cap	137	20/21	**	**	**	Award 02/01/22		
		Con Cap	24,500	21/22	0	0		Begin Con 03/02/22		
		Total	36,437		2,400	2,400		Complete 09/01/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
255	06-6873 KIN-41 STRATFORD KINGS RIVER BRIDGE REPLACEMENT	PAED	2,300	17/18	2,300	2,300	10/18/17	PAED 04/02/20	0	1 Bridge(s)
		PSE	2,700	19/20	0	0		RW Cert 09/01/21		
		RW Sup	400	19/20	0	0		RTL 10/01/21		
		Con Sup	6,400	21/22	0	0		Advertise 12/27/21		
		RW Cap	94	21/22	**	**	**	Award 03/08/22		
		Con Cap	21,400	21/22	0	0		Begin Con 05/11/22		
		Total	33,294		2,300	2,300		Complete 11/17/25		
256	06-6881 FRE-41 Fre-41;99;168 & 180 Fiber Optic	PAED	619	17/18	619	619	10/18/17	PAED 12/01/18	0	89 Field element(s)
		PSE	1,809	18/19	0	0		RW Cert 01/04/21		
		RW Sup	165	18/19	0	0		RTL 03/01/21		
		Con Sup	1,791	20/21	0	0		Advertise 05/15/21		
		RW Cap	30	20/21	**	**	**	Award 07/19/21		
		Con Cap	16,010	20/21	0	0		Begin Con 08/16/21		
		Total	20,424		619	619		Complete 02/01/25		
257	06-6884 KER-5 Grapevine Culvert Repair	PAED	955	17/18	955	955	10/18/17	PAED 03/01/19	0	4 Culvert(s) (ea)
		PSE	2,173	18/19	0	0		RW Cert 02/01/20		
		RW Sup	29	18/19	0	0		RTL 03/01/20		
		Con Sup	2,763	19/20	0	0		Advertise 06/16/20		
		RW Cap	132	19/20	**	**	**	Award 08/16/20		
		Con Cap	8,162	19/20	0	0		Begin Con 09/16/20		
		Total	14,214		955	955		Complete 12/01/23		
258	06-6923 FRE-Var TMS Detection Repair	PAED	400	18/19	400	400	08/15/18	PAED	0	76 Field element(s)
		PSE	900	19/20	0	0		RW Cert		
		RW Sup	10	19/20	0	0		RTL		
		Con Sup	800	20/21	0	0		Advertise 04/01/21		
		RW Cap	0		**	**	**	Award 06/01/21		
		Con Cap	4,000	20/21	0	0		Begin Con		
		Total	6,110		400	400		Complete 10/01/23		
259	06-6876 KER-99 I-5 Fast Freight Corridor I-5/Rte 99 Separation	PAED	1,600	17/18	1,600	0	06/28/17	PAED 04/02/18	0	1 Bridge(s)
		PSE	470	18/19	470	470	05/16/18	RW Cert 07/02/18		
		RW Sup	10	18/19	10	10	05/16/18	RTL 08/01/18		
		Con Sup	1,500	18/19	0	0		Advertise 11/05/18		
		RW Cap	10	18/19	**	**	**	Award 01/04/19		
		Con Cap	7,795	18/19	0	0		Begin Con 12/14/18		
Total	11,385		2,080	480		Complete 02/14/20				

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
260	06-6877 I-5 Freight Corridor KER-5 California Aqueduct	PAED	1,910	17/18	1,910	0	06/28/17	PAED 04/02/18	0	2 Bridge(s)
		PSE	430	18/19	430	430	05/16/18	RW Cert 07/02/18		
		RW Sup	10	18/19	10	10	05/16/18	RTL 08/01/18		
		Con Sup	725	18/19	0	0		Advertise 11/05/18		
		RW Cap	10	18/19	**	**	**	Award 01/04/19		
		Con Cap	1,876	18/19	0	0		Begin Con 12/14/18		
		Total	4,961		2,350	440		Complete 02/14/22		
261	06-6921 Fresno 198 Culvert Rehab FRE-198	PAED	3,000	18/19	3,000	3,000	08/15/18	PAED	0	102 Culvert(s) (ea)
		PSE	1,600	19/20	0	0		RW Cert		
		RW Sup	1,600	19/20	0	0		RTL		
		Con Sup	2,800	21/22	0	0		Advertise 06/24/24		
		RW Cap	660	19/20	**	**	**	Award 08/30/24		
		Con Cap	14,900	21/22	0	0		Begin Con		
		Total	24,560		3,000	3,000		Complete 07/31/29		
262	06-6965 Kings 43 CAPM KIN-43	PAED	550	18/19	550	550	08/15/18	PAED	0	7 Lane mile(s)
		PSE	900	18/19	0	0		RW Cert		
		RW Sup	150	18/19	0	0		RTL		
		Con Sup	700	19/20	0	0		Advertise 06/10/20		
		RW Cap	100	18/19	**	**	**	Award 07/30/20		
		Con Cap	4,500	19/20	0	0		Begin Con		
		Total	6,900		550	550		Complete 09/01/23		
263	07-4688 VEN-23 REHAB VEN-23	PAED	889	17/18	1,300	0	06/28/17	PAED 09/29/17	0	57 Lane mile(s)
		PSE	7,500	17/18	7,500	7,500	03/21/18	RW Cert 05/15/19		
		RW Sup	100	17/18	100	100	03/21/18	RTL 06/14/19		
		Con Sup	17,000	18/19	0	0		Advertise 08/12/19		
		RW Cap	860	18/19	**	**	**	Award 11/13/19		
		Con Cap	92,445	18/19	0	0		Begin Con 07/09/20		
		Total	118,794		8,900	7,600		Complete 11/22/27		
264	07-4712 LANE REPLACEMENT LA-10	PAED	990	17/18	990	0	06/28/17	PAED 02/14/18	0	50 Lane mile(s)
		PSE	8,385	18/19	8,385	8,385	05/16/18	RW Cert 08/30/19		
		RW Sup	23	18/19	0	0		RTL 11/19/19		
		Con Sup	8,444	19/20	0	0		Advertise 02/11/20		
		RW Cap	147	19/20	**	**	**	Award 09/30/20		
		Con Cap	60,496	19/20	0	0		Begin Con 05/07/20		
		Total	78,485		9,375	8,385		Complete 01/30/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure	
			Amount	FY	Total	SB1	Date				
265	07-4770 LA-101	Pavement Rehab and ADA curb ramps	PAED	370	17/18	1,074	0	06/28/17	PAED 03/26/18	0	4 Lane mile(s)
			PSE	2,224	18/19	2,224	2,224	06/27/18	RW Cert 12/19/19		
			RW Sup	649	18/19	649	649	08/15/18	RTL 03/19/20		
			Con Sup	1,607	19/20	0	0		Advertise 07/01/20		
			RW Cap	2,389	19/20	**	**	**	Award 09/17/20		
			Con Cap	9,995	19/20	0	0		Begin Con 08/20/20		
			Total	17,234		3,947	2,873		Complete 10/23/23		
266	07-4801 LA-210	Pavement Preservation	PAED	500	17/18	750	0	06/28/17	PAED 09/29/17	0	52 Lane mile(s)
			PSE	6,000	17/18	8,200	0	06/28/17	RW Cert 02/15/19		
			RW Sup	500	17/18	500	500	06/27/18	RTL 03/28/19		
			Con Sup	16,500	18/19	0	0		Advertise 06/13/19		
			RW Cap	490	18/19	**	**	**	Award 10/30/19		
			Con Cap	120,000	18/19	0	0		Begin Con 01/06/20		
			Total	143,990		9,450	500		Complete 03/28/25		
267	07-4848 LA-134	Drainage Improvement	PAED	200	17/18	200	0	06/28/17	PAED 10/19/17	0	3 Culvert(s) (ea)
			PSE	1,200	17/18	1,200	1,200	03/21/18	RW Cert 07/31/18		
			RW Sup	50	17/18	50	50	03/21/18	RTL 09/10/18		
			Con Sup	1,175	18/19	0	0		Advertise 08/09/19		
			RW Cap	10	18/19	**	**	**	Award 10/28/19		
			Con Cap	1,810	18/19	0	0		Begin Con 03/25/19		
			Total	4,445		1,450	1,250		Complete 04/17/23		
268	07-4849 LA-110	Drainage Improvement & Replace Culvert System	PAED	110	17/18	110	0	06/28/17	PAED 01/17/18	0	1 Culvert(s) (ea)
			PSE	1,325	17/18	1,325	1,325	03/21/18	RW Cert 02/28/19		
			RW Sup	20	17/18	20	20	03/21/18	RTL 03/29/19		
			Con Sup	1,200	18/19	0	0		Advertise 08/21/19		
			RW Cap	50	18/19	**	**	**	Award 11/20/19		
			Con Cap	2,820	18/19	0	0		Begin Con 03/13/20		
			Total	5,525		1,455	1,345		Complete 12/27/23		
269	07-4887 LA-14	Reconstruct Pavement Structure and Ramps	PAED	3,000	18/19	3,000	3,000	03/21/18	PAED 04/11/19	0	82 Lane mile(s)
			PSE	21,200	18/19	0	0		RW Cert 09/02/20		
			RW Sup	280	18/19	0	0		RTL 11/06/20		
			Con Sup	25,800	20/21	0	0		Advertise 07/30/21		
			RW Cap	210	20/21	**	**	**	Award 11/30/21		
			Con Cap	142,660	20/21	0	0		Begin Con 02/24/21		
Total	193,150		3,000	3,000		Complete 05/23/25					

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
270	07-4910 Upgrade Pumps LA-5	PAED	360	17/18	360	0	06/28/17	PAED 12/01/17	0	9 Culvert(s) (ea)
		PSE	1,038	17/18	1,038	1,038	03/21/18	RW Cert 12/31/18		
		RW Sup	30	17/18	30	30	03/21/18	RTL 01/30/19		
		Con Sup	1,500	18/19	0	0		Advertise 04/26/19		
		RW Cap	10	18/19	**	**	**	Award 09/13/19		
		Con Cap	4,803	18/19	0	0		Begin Con 08/14/19		
		Total	7,741		1,428	1,068		Complete 08/06/24		
271	07-4915 Bridge Replacement LA-101	PAED	1,033	17/18	1,033	0	06/28/17	PAED 03/26/18	0	1 Bridge(s)
		PSE	3,205	17/18	3,205	0	01/31/18	RW Cert 02/21/19		
		RW Sup	500	17/18	500	500	01/31/18	RTL 03/21/19		
		Con Sup	2,442	18/19	0	0		Advertise 09/23/19		
		RW Cap	1,067	18/19	**	**	**	Award 01/06/20		
		Con Cap	10,819	18/19	0	0		Begin Con 09/19/19		
		Total	19,066		4,738	500		Complete 01/18/24		
272	07-4966 Strengthen Bridge LA-10	PAED	508	18/19	508	508	03/21/18	PAED 07/15/20	0	1 Bridge(s)
		PSE	1,493	20/21	0	0		RW Cert 09/22/21		
		RW Sup	5	20/21	0	0		RTL 10/21/21		
		Con Sup	1,188	21/22	0	0		Advertise 03/11/22		
		RW Cap	22	21/22	**	**	**	Award 08/12/22		
		Con Cap	2,253	21/22	0	0		Begin Con 05/22/22		
		Total	5,469		508	508		Complete 03/06/26		
273	07-4967 Nickname Required LA-91	PAED	910	18/19	910	910	03/21/18	PAED 10/15/19	0	1 Bridge(s)
		PSE	2,468	19/20	0	0		RW Cert 02/15/21		
		RW Sup	43	19/20	0	0		RTL 03/15/21		
		Con Sup	2,073	20/21	0	0		Advertise 03/15/21		
		RW Cap	40	20/21	**	**	**	Award 10/15/21		
		Con Cap	3,230	20/21	0	0		Begin Con 04/15/22		
		Total	8,764		910	910		Complete 06/03/25		
274	07-4972 Nickname Required VEN-1	PAED	1,200	17/18	1,200	1,200	10/18/17	PAED 12/14/18	0	1 Bridge(s)
		PSE	2,500	18/19	0	0		RW Cert 11/15/21		
		RW Sup	540	18/19	0	0		RTL 12/15/21		
		Con Sup	1,650	21/22	0	0		Advertise 05/02/22		
		RW Cap	983	21/22	**	**	**	Award 07/01/22		
		Con Cap	3,565	21/22	0	0		Begin Con 08/15/22		
		Total	10,438		1,200	1,200		Complete 12/31/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
275	07-4979 LA-605 Pavement Rehabilitation	PAED	1,960	17/18	1,960	1,960	10/18/17	PAED 02/15/19	0	104 Lane mile(s)
		PSE	9,290	18/19	0	0		RW Cert 10/15/21		
		RW Sup	150	18/19	0	0		RTL 02/15/22		
		Con Sup	24,620	21/22	0	0		Advertise 07/15/22		
		RW Cap	25	21/22	**	**	**	Award 09/15/22		
		Con Cap	99,810	21/22	0	0		Begin Con 11/15/22		
		Total	135,855		1,960	1,960		Complete 04/30/27		
276	07-4984 LA-405 PSSR Bridge	PAED	2,140	17/18	2,140	2,140	10/18/17	PAED 09/15/19	0	3 Bridge(s)
		PSE	6,840	19/20	0	0		RW Cert 02/16/22		
		RW Sup	300	19/20	0	0		RTL 03/20/22		
		Con Sup	5,840	21/22	0	0		Advertise 10/17/22		
		RW Cap	254	21/22	**	**	**	Award 12/16/22		
		Con Cap	15,831	21/22	0	0		Begin Con 11/04/22		
		Total	31,205		2,140	2,140		Complete 02/26/27		
277	07-4998 LA-1 Cold Plane and Overlay AC	PAED	1,680	17/18	1,680	1,680	10/18/17	PAED 12/15/18	0	99 Lane mile(s)
		PSE	4,886	18/19	0	0		RW Cert 02/26/22		
		RW Sup	920	18/19	0	0		RTL 03/30/22		
		Con Sup	7,684	21/22	0	0		Advertise 07/06/22		
		RW Cap	1,554	21/22	**	**	**	Award 09/07/22		
		Con Cap	38,220	21/22	0	0		Begin Con 11/06/22		
		Total	54,944		1,680	1,680		Complete 07/15/26		
278	07-5002 LA-110 Bridge Rail Upgrade	PAED	465	18/19	465	465	03/21/18	PAED 02/21/19	0	1,565 Linear feet
		PSE	1,673	19/20	0	0		RW Cert 07/15/20		
		RW Sup	30	19/20	0	0		RTL 08/26/20		
		Con Sup	1,632	20/21	0	0		Advertise 08/06/21		
		RW Cap	30	20/21	**	**	**	Award 09/17/21		
		Con Cap	3,520	20/21	0	0		Begin Con 04/01/21		
		Total	7,350		465	465		Complete 08/29/25		
279	07-5003 LA-134 Bridge Rail Upgrade	PAED	1,300	18/19	1,300	1,300	03/21/18	PAED 09/20/19	0	3,434 Linear feet
		PSE	2,500	21/22	0	0		RW Cert 07/15/21		
		RW Sup	200	21/22	0	0		RTL 12/30/21		
		Con Sup	2,860	21/22	0	0		Advertise 11/30/21		
		RW Cap	2,530	21/22	**	**	**	Award 01/26/22		
		Con Cap	5,420	21/22	0	0		Begin Con 02/26/22		
		Total	14,810		1,300	1,300		Complete 03/03/27		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
280	07-5004 Union Pacific OH Deck LA-103 Rehabilitation	PAED	669	18/19	669	669	03/21/18	PAED 11/12/19	0	1 Bridge(s)
		PSE	3,482	19/20	0	0		RW Cert 12/31/21		
		RW Sup	376	18/19	0	0		RTL 01/30/22		
		Con Sup	4,228	21/22	0	0		Advertise 08/03/21		
		RW Cap	1,730	21/22	**	**	**	Award 01/28/22		
		Con Cap	12,478	21/22	0	0		Begin Con 08/28/22		
		Total	22,963		669	669		Complete 02/20/26		
281	07-5007 Overlay AC LA-27	PAED	1,593	18/19	1,593	1,593	03/21/18	PAED 03/28/20	0	54 Lane mile(s)
		PSE	4,405	20/21	0	0		RW Cert 09/21/21		
		RW Sup	576	20/21	0	0		RTL 10/21/21		
		Con Sup	5,540	21/22	0	0		Advertise 02/17/22		
		RW Cap	499	21/22	**	**	**	Award 05/19/22		
		Con Cap	30,550	21/22	0	0		Begin Con 07/01/22		
		Total	43,163		1,593	1,593		Complete 07/01/27		
282	07-5008 Bridge Structure Painting VEN-33	PAED	320	17/18	320	320	10/18/17	PAED 12/15/18	0	1 Bridge(s)
		PSE	850	18/19	0	0		RW Cert 09/01/21		
		RW Sup	50	18/19	0	0		RTL 10/31/21		
		Con Sup	620	21/22	0	0		Advertise 02/10/22		
		RW Cap	30	21/22	**	**	**	Award 04/01/22		
		Con Cap	660	21/22	0	0		Begin Con 06/02/22		
		Total	2,530		320	320		Complete 08/31/26		
283	07-5013 I-5 Pavement Rehab LA-5	PAED	100	17/18	100	100	10/18/17	PAED 10/30/19	0	112 Lane mile(s)
		PSE	6,000	17/18	6,000	6,000	03/21/18	RW Cert 12/30/20		
		RW Sup	250	17/18	250	250	03/21/18	RTL 01/29/21		
		Con Sup	7,200	20/21	0	0		Advertise 03/30/21		
		RW Cap	250	20/21	**	**	**	Award 04/01/21		
		Con Cap	43,080	20/21	0	0		Begin Con 04/01/21		
		Total	56,880		6,350	6,350		Complete 01/24/24		
284	07-5014 CapM VEN-150	PAED	600	18/19	600	600	03/21/18	PAED 09/03/19	0	16 Lane mile(s)
		PSE	1,500	19/20	0	0		RW Cert 08/05/20		
		RW Sup	250	19/20	0	0		RTL 10/05/20		
		Con Sup	1,700	20/21	0	0		Advertise 10/05/20		
		RW Cap	221	20/21	**	**	**	Award 03/08/21		
		Con Cap	5,588	20/21	0	0		Begin Con 04/08/21		
		Total	9,859		600	600		Complete 09/09/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
285	07-5018 PCH CAPM VEN-1	PAED	625	19/20	625	625	03/21/18	PAED 07/15/20	0	12 Lane mile(s)
		PSE	1,850	20/21	0	0		RW Cert 11/01/21		
		RW Sup	60	20/21	0	0		RTL 12/15/21		
		Con Sup	3,350	21/22	0	0		Advertise 04/15/22		
		RW Cap	14	21/22	**	**	**	Award 07/05/22		
		Con Cap	10,200	21/22	0	0		Begin Con 08/05/22		
		Total	16,099		625	625		Complete 03/15/27		
286	07-5022 Cold Plane and AC Overlay LA-22	PAED	670	18/19	670	670	03/21/18	PAED 09/15/19	0	7 Lane mile(s)
		PSE	2,523	19/20	0	0		RW Cert 11/05/20		
		RW Sup	12	19/20	0	0		RTL 12/15/20		
		Con Sup	1,967	20/21	0	0		Advertise 03/15/21		
		RW Cap	126	20/21	**	**	**	Award 07/02/21		
		Con Cap	4,376	20/21	0	0		Begin Con 09/05/21		
		Total	9,674		670	670		Complete 09/05/25		
287	07-5024 Repair/upgrade pump LA-5 stations	PAED	254	18/19	254	254	03/21/18	PAED 12/01/19	0	15 Culvert(s) (ea)
		PSE	1,075	19/20	0	0		RW Cert 01/01/21		
		RW Sup	73	20/21	0	0		RTL 02/28/21		
		Con Sup	1,110	20/21	0	0		Advertise 06/28/21		
		RW Cap	14	20/21	**	**	**	Award 09/30/21		
		Con Cap	5,946	20/21	0	0		Begin Con 11/30/21		
		Total	8,472		254	254		Complete 11/27/24		
288	07-5026 Hinge and Diaphragm LA-210 Repairs	PAED	1,061	18/19	1,061	1,061	03/21/18	PAED 10/04/19	0	1 Bridge(s)
		PSE	3,665	19/20	0	0		RW Cert 11/06/20		
		RW Sup	444	19/20	0	0		RTL 01/06/21		
		Con Sup	4,244	20/21	0	0		Advertise 04/01/21		
		RW Cap	596	20/21	**	**	**	Award 08/30/21		
		Con Cap	18,697	20/21	0	0		Begin Con 10/28/21		
		Total	28,707		1,061	1,061		Complete 06/30/25		
289	07-5029 Slab Replacement and LA-605 Shoulder Resurfacing	PAED	1,375	17/18	1,375	1,375	10/18/17	PAED 12/01/18	0	40 Lane mile(s)
		PSE	6,856	19/20	0	0		RW Cert 08/09/21		
		RW Sup	138	19/20	0	0		RTL 11/08/21		
		Con Sup	6,242	21/22	0	0		Advertise 03/05/21		
		RW Cap	2,721	21/22	**	**	**	Award 04/06/22		
		Con Cap	16,410	21/22	0	0		Begin Con 09/06/22		
		Total	33,742		1,375	1,375		Complete 07/09/27		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
290	07-5034 LA-1 Cold Plane and Overlay AC	PAED	1,960	17/18	1,960	1,960	10/18/17	PAED 12/15/18	0	105 Lane mile(s)
		PSE	6,770	18/19	0	0		RW Cert 02/26/22		
		RW Sup	780	18/19	0	0		RTL 03/30/22		
		Con Sup	8,770	21/22	0	0		Advertise 07/06/22		
		RW Cap	1,900	21/22	**	**	**	Award 09/07/22		
		Con Cap	45,900	21/22	0	0		Begin Con 12/01/22		
		Total	66,080		1,960	1,960		Complete 07/15/26		
291	07-5032 LA-5 Tejon Pass OC Bridge; Seismic Retrofit	PAED	700	18/19	700	700	03/21/18	PAED 10/01/19	0	1 Bridge(s)
		PSE	1,500	20/21	0	0		RW Cert 06/15/21		
		RW Sup	400	20/21	0	0		RTL 07/15/21		
		Con Sup	1,500	21/22	0	0		Advertise 10/07/21		
		RW Cap	50	21/22	**	**	**	Award 12/15/21		
		Con Cap	1,800	21/22	0	0		Begin Con 01/05/22		
		Total	5,950		700	700		Complete 02/20/25		
292	07-5035 LA-138 39, 71, 138 Seismic Retrofit	PAED	1,372	18/19	1,372	1,372	03/21/18	PAED 08/01/19	0	3 Bridge(s)
		PSE	4,549	19/20	0	0		RW Cert 08/07/21		
		RW Sup	488	19/20	0	0		RTL 10/03/21		
		Con Sup	5,686	21/22	0	0		Advertise 12/10/21		
		RW Cap	101	21/22	**	**	**	Award 05/11/22		
		Con Cap	19,329	21/22	0	0		Begin Con 06/10/22		
		Total	31,525		1,372	1,372		Complete 07/10/26		
293	07-5040 LA-60 Upgrade Transportation Management System	PAED	30	17/18	30	30	10/18/17	PAED 06/15/18	0	62 Field element(s)
		PSE	1,028	19/20	0	0		RW Cert 08/21/20		
		RW Sup	45	19/20	0	0		RTL 10/21/20		
		Con Sup	1,450	20/21	0	0		Advertise 07/01/20		
		RW Cap	153	20/21	**	**	**	Award 07/01/20		
		Con Cap	6,674	20/21	0	0		Begin Con 05/22/21		
		Total	9,380		30	30		Complete 11/05/27		
294	07-5041 LA-1 Nickname Required	PAED	539	17/18	539	539	10/18/17	PAED 12/15/18	0	129 Field element(s)
		PSE	3,159	18/19	0	0		RW Cert 08/22/20		
		RW Sup	43	18/19	0	0		RTL 10/15/20		
		Con Sup	3,284	20/21	0	0		Advertise 10/21/20		
		RW Cap	327	20/21	**	**	**	Award 04/22/21		
		Con Cap	17,264	20/21	0	0		Begin Con 05/13/21		
		Total	24,616		539	539		Complete 12/03/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
295	07-5043 LA-103 New Pump Station	PAED	1,198	18/19	1,198	1,198	03/21/18	PAED 12/31/19	0	2 Culvert(s) (ea)
		PSE	2,586	19/20	0	0		RW Cert 01/15/21		
		RW Sup	420	19/20	0	0		RTL 03/30/21		
		Con Sup	3,954	20/21	0	0		Advertise 02/16/21		
		RW Cap	1,646	20/21	**	**	**	Award 01/28/22		
		Con Cap	22,593	20/21	0	0		Begin Con 10/01/21		
		Total	32,397		1,198	1,198		Complete 04/24/26		
296	07-5067 LA-10 San Gabriel Br OH	PAED	813	18/19	813	813	03/21/18	PAED 10/01/19	0	3 Bridge(s)
		PSE	3,927	19/20	0	0		RW Cert 01/03/22		
		RW Sup	915	19/20	0	0		RTL 02/01/22		
		Con Sup	3,526	21/22	0	0		Advertise 06/10/22		
		RW Cap	1,262	21/22	**	**	**	Award 10/11/22		
		Con Cap	8,140	21/22	0	0		Begin Con 09/25/22		
		Total	18,583		813	813		Complete 01/29/27		
297	07-5069 LA-105 105-replace joint seals	PAED	259	18/19	259	259	03/21/18	PAED 08/01/19	0	2 Bridge(s)
		PSE	891	19/20	0	0		RW Cert 10/01/20		
		RW Sup	26	19/20	0	0		RTL 12/01/20		
		Con Sup	1,022	20/21	0	0		Advertise 12/01/20		
		RW Cap	27	20/21	**	**	**	Award 04/01/21		
		Con Cap	1,340	20/21	0	0		Begin Con 07/30/21		
		Total	3,565		259	259		Complete 06/30/25		
298	07-5070 LA-10 Bridge Painting	PAED	141	17/18	141	141	10/18/17	PAED 06/01/19	0	1 Bridge(s)
		PSE	550	19/20	0	0		RW Cert 01/12/22		
		RW Sup	25	19/20	0	0		RTL 02/17/22		
		Con Sup	522	21/22	0	0		Advertise 02/17/22		
		RW Cap	10	21/22	**	**	**	Award 07/20/22		
		Con Cap	1,632	21/22	0	0		Begin Con 09/23/22		
		Total	2,880		141	141		Complete 12/30/26		
299	07-5184 LA-2 Nickname Required	PAED	1,900	18/19	1,900	1,900	03/21/18	PAED 07/01/20	0	18 Lane mile(s)
		PSE	5,000	20/21	0	0		RW Cert 01/05/22		
		RW Sup	160	20/21	0	0		RTL 03/01/22		
		Con Sup	5,000	21/22	0	0		Advertise 05/19/22		
		RW Cap	38	21/22	**	**	**	Award 08/15/22		
		Con Cap	19,810	21/22	0	0		Begin Con 12/01/22		
		Total	31,908		1,900	1,900		Complete 02/27/29		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
300	07-5188 Bluetooth Detection System LA-110	PAED	40	17/18	40	240	08/16/17	PAED 12/28/18	0	76 Field element(s)
		PSE	200	18/19	0	0		RW Cert 07/21/20		
		RW Sup	0		0	0		RTL 10/21/20		
		Con Sup	300	20/21	0	0		Advertise 02/22/21		
		RW Cap	10	20/21	**	**	**	Award 03/22/21		
		Con Cap	1,373	20/21	0	0		Begin Con 04/22/21		
		Total	1,923		40	240		Complete 02/23/24		
301	07-5219 Rte 14 Drainage Culvert LA-14	PAED	556	17/18	556	556	10/18/17	PAED 07/13/18	0	1 Culvert(s) (ea)
		PSE	1,881	18/19	1,881	1,881	08/15/18	RW Cert 09/03/19		
		RW Sup	23	18/19	0	0		RTL 10/01/19		
		Con Sup	1,262	19/20	0	0		Advertise 02/03/20		
		RW Cap	10	19/20	**	**	**	Award 05/15/20		
		Con Cap	2,719	19/20	0	0		Begin Con 05/01/20		
		Total	6,451		2,437	2,437		Complete 04/15/24		
302	07-5222 LA-134 Upgrade TMS LA-134	PAED	454	17/18	454	454	10/18/17	PAED 07/15/18	0	69 Field element(s)
		PSE	2,840	18/19	0	0		RW Cert 08/03/21		
		RW Sup	154	18/19	0	0		RTL 01/03/22		
		Con Sup	1,953	21/22	0	0		Advertise 04/29/22		
		RW Cap	13	21/22	**	**	**	Award 07/01/22		
		Con Cap	7,559	21/22	0	0		Begin Con 08/01/22		
		Total	12,973		454	454		Complete 09/01/26		
303	07-5223 Nickname Required LA-5	PAED	709	17/18	709	709	10/18/17	PAED 07/15/18	0	1 Culvert(s) (ea)
		PSE	2,548	18/19	0	0		RW Cert 09/01/19		
		RW Sup	123	18/19	0	0		RTL 10/01/19		
		Con Sup	2,462	19/20	0	0		Advertise 02/28/20		
		RW Cap	10	19/20	**	**	**	Award 04/01/20		
		Con Cap	1,654	19/20	0	0		Begin Con 05/01/20		
		Total	7,506		709	709		Complete 01/02/24		
304	07-5221 LA-101 Upgrade LA-101 CCTV/CMS	PAED	438	17/18	438	438	10/18/17	PAED 07/15/18	0	98 Field element(s)
		PSE	3,008	18/19	0	0		RW Cert 09/03/21		
		RW Sup	162	18/19	0	0		RTL 01/03/22		
		Con Sup	1,863	21/22	0	0		Advertise 04/29/22		
		RW Cap	13	21/22	**	**	**	Award 07/01/22		
		Con Cap	9,718	21/22	0	0		Begin Con 08/01/22		
		Total	15,202		438	438		Complete 09/01/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
305	07-5226 Upgrade TMS LA-91	PAED	511	17/18	511	511	10/18/17	PAED 12/12/18	0	68 Field element(s)
		PSE	2,630	18/19	0	0		RW Cert 08/03/21		
		RW Sup	150	18/19	0	0		RTL 01/03/22		
		Con Sup	2,237	21/22	0	0		Advertise 01/03/22		
		RW Cap	590	21/22	**	**	**	Award 11/01/22		
		Con Cap	10,851	21/22	0	0		Begin Con 08/01/22		
		Total	16,969		511	511		Complete 06/30/27		
306	07-5297 Freight Corridor LA-60 Improvements on LA-60	PAED	3,320	17/18	3,320	3,320	10/18/17	PAED 10/31/19	0	4 Bridge(s)
		PSE	3,984	20/21	0	0		RW Cert 05/29/20		
		RW Sup	500	20/21	0	0		RTL 06/30/20		
		Con Sup	8,466	20/21	0	0		Advertise 09/02/21		
		RW Cap	1,000	20/21	**	**	**	Award 09/01/21		
		Con Cap	37,600	20/21	0	0		Begin Con 07/30/21		
		Total	54,870		3,320	3,320		Complete 03/13/26		
307	07-5298 LA-39/ N. Fork San Gabriel LA-39 Bridge Replacement	PAED	0		0	0		PAED 09/20/17	0	1 Bridge(s)
		PSE	1,930	18/19	1,930	1,930	03/21/18	RW Cert 09/03/18		
		RW Sup	20	18/19	20	20	05/16/18	RTL 11/01/18		
		Con Sup	4,476	18/19	0	0		Advertise 01/07/19		
		RW Cap	10	18/19	**	**	**	Award 06/03/19		
		Con Cap	11,742	18/19	0	0		Begin Con 08/01/19		
		Total	18,178		1,950	1,950		Complete 03/01/24		
308	08-0181J SBD 18 CULVERTS SBD-18	PAED	1,192	18/19	1,192	1,192	03/21/18	PAED 07/05/20	0	41 Culvert(s) (ea)
		PSE	1,493	20/21	0	0		RW Cert 12/01/21		
		RW Sup	2,708	20/21	0	0		RTL 01/18/22		
		Con Sup	1,417	21/22	0	0		Advertise 03/15/22		
		RW Cap	700	18/19	**	**	**	Award 06/15/22		
		Con Cap	4,107	21/22	0	0		Begin Con 07/15/22		
		Total	11,617		1,192	1,192		Complete 10/01/24		
309	08-0205C SBd 38 Replace Culverts SBD-38	PAED	600	17/18	600	0	06/28/17	PAED 10/17/18	0	43 Culvert(s) (ea)
		PSE	1,730	18/19	1,730	1,730	08/15/18	RW Cert 03/02/20		
		RW Sup	2,822	18/19	2,822	2,822	08/15/18	RTL 03/16/20		
		Con Sup	1,029	19/20	0	0		Advertise 07/15/20		
		RW Cap	868	19/20	**	**	**	Award 08/17/20		
		Con Cap	3,580	19/20	0	0		Begin Con 09/15/20		
		Total	10,629		5,152	4,552		Complete 11/21/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
310	08-3002F RIV 10 REHAB RIV-10 SUBSTRUCTURE	PAED	953	17/18	953	0	06/28/17	PAED 05/02/18	0	2 Bridge(s)
		PSE	1,645	18/19	1,916	1,916	06/27/18	RW Cert 06/03/19		
		RW Sup	8	18/19	8	8	06/27/18	RTL 06/18/19		
		Con Sup	2,300	18/19	0	0		Advertise 10/29/19		
		RW Cap	20	18/19	**	**	**	Award 01/29/20		
		Con Cap	12,399	18/19	0	0		Begin Con 01/21/20		
		Total	17,325		2,877	1,924		Complete 11/14/23		
311	08-3009N SBD 71 INSTALL, CCTV, SBD-71 CMS, VDS & FIBER OPTIC COMM SYS	PAED	561	17/18	561	561	10/18/17	PAED 12/03/18	0	31 Field element(s)
		PSE	1,361	18/19	0	0		RW Cert 01/06/20		
		RW Sup	113	18/19	0	0		RTL 05/01/20		
		Con Sup	1,657	19/20	0	0		Advertise 08/03/20		
		RW Cap	99	19/20	**	**	**	Award 11/16/20		
		Con Cap	11,167	19/20	0	0		Begin Con 01/05/21		
		Total	14,958		561	561		Complete 03/01/23		
312	08-0066Q RIV-79 NEAR TEMECULA RIV-79 MILL & OVERLAY	PAED	240	17/18	1,133	0	06/28/17	PAED 05/15/18	0	33 Lane mile(s)
		PSE	560	18/19	660	660	05/16/18	RW Cert 04/12/19		
		RW Sup	17	18/19	17	17	05/16/18	RTL 05/10/19		
		Con Sup	800	18/19	0	0		Advertise 09/03/19		
		RW Cap	10	18/19	**	**	**	Award 02/03/20		
		Con Cap	8,742	18/19	0	0		Begin Con 02/14/20		
		Total	10,369		1,810	677		Complete 03/02/23		
313	08-3009A SBD 10 INSTALL TMS SBD-10 ELEMENTS	PAED	300	17/18	300	0	08/16/17	PAED 06/01/18	0	26 Field element(s)
		PSE	1,000	18/19	1,000	1,000	05/16/18	RW Cert 05/01/19		
		RW Sup	10	18/19	10	10	05/16/18	RTL 06/03/19		
		Con Sup	1,600	18/19	0	0		Advertise 09/02/19		
		RW Cap	10	18/19	**	**	**	Award 09/02/19		
		Con Cap	7,654	18/19	0	0		Begin Con 11/01/19		
		Total	10,574		1,310	1,010		Complete 02/01/21		
314	08-0184C SBD 18 RELINE OR SBD-18 REPLACE CULVERTS	PAED	742	17/18	742	742	10/18/17	PAED 05/01/20	0	63 Culvert(s) (ea)
		PSE	1,090	20/21	0	0		RW Cert 02/15/22		
		RW Sup	1,240	20/21	0	0		RTL 05/02/22		
		Con Sup	1,059	21/22	0	0		Advertise 08/01/22		
		RW Cap	385	21/22	**	**	**	Award 12/01/22		
		Con Cap	7,185	21/22	0	0		Begin Con 01/17/23		
		Total	11,701		742	742		Complete 10/01/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
315	08-3006C SBD 18/10/215 BRIDGE SBD-18 REHAB	PAED	320	18/19	320	320	03/21/18	PAED 03/06/20	0	3 Bridge(s)
		PSE	780	19/20	0	0		RW Cert 09/17/21		
		RW Sup	100	19/20	0	0		RTL 10/15/21		
		Con Sup	690	21/22	0	0		Advertise 10/05/21		
		RW Cap	62	18/19	**	**	**	Award 04/04/22		
		Con Cap	2,639	21/22	0	0		Begin Con 04/29/22		
		Total	4,591		320	320		Complete 08/29/25		
316	08-3002V SBD 95 Roadway SBD-95 Rehabilitation	PAED	450	17/18	672	0	06/28/17	PAED 05/04/18	0	48 Lane mile(s)
		PSE	640	18/19	640	640	06/27/18	RW Cert 01/07/20		
		RW Sup	85	18/19	85	85	06/27/18	RTL 02/21/20		
		Con Sup	1,500	19/20	0	0		Advertise 06/22/20		
		RW Cap	100	19/20	**	**	**	Award 09/21/20		
		Con Cap	9,567	19/20	0	0		Begin Con 10/26/20		
		Total	12,342		1,397	725		Complete 10/25/23		
317	08-3003Y SBD 95 Roadway SBD-95 Rehabilitation	PAED	200	17/18	489	0	06/28/17	PAED 05/04/18	0	32 Lane mile(s)
		PSE	650	18/19	650	650	06/27/18	RW Cert 01/07/20		
		RW Sup	95	18/19	95	95	06/27/18	RTL 02/21/20		
		Con Sup	690	19/20	0	0		Advertise 06/22/20		
		RW Cap	100	19/20	**	**	**	Award 09/21/20		
		Con Cap	4,389	19/20	0	0		Begin Con 10/26/20		
		Total	6,124		1,234	745		Complete 10/25/23		
318	08-3003K Temecula Lane RIV-15 Replacement	PAED	1,014	17/18	1,364	0	06/28/17	PAED 02/01/18	0	24 Lane mile(s)
		PSE	1,200	17/18	1,200	0	12/06/17	RW Cert 08/01/19		
		RW Sup	10	17/18	10	20	12/06/17	RTL 02/03/20		
		Con Sup	5,181	19/20	0	0		Advertise 10/08/19		
		RW Cap	10	19/20	**	**	**	Award 01/08/20		
		Con Cap	34,890	19/20	0	0		Begin Con 09/01/20		
		Total	42,305		2,574	20		Complete 11/10/23		
319	08-3003L RIV 015 Slab Replacement RIV-15	PAED	1,108	17/18	1,108	0	06/28/17	PAED 11/01/17	0	57 Lane mile(s)
		PSE	926	17/18	926	0	12/06/17	RW Cert 02/01/19		
		RW Sup	10	17/18	10	20	12/06/17	RTL 05/01/19		
		Con Sup	3,347	18/19	0	0		Advertise 08/01/19		
		RW Cap	10	18/19	**	**	**	Award 12/02/19		
		Con Cap	20,762	18/19	0	0		Begin Con 01/15/20		
		Total	26,163		2,044	20		Complete 08/02/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
320	08-3003M RIV 015 Bridge RIV-15 Maintenance	PAED	1,022	17/18	1,022	0	06/28/17	PAED 03/29/18	0	80 Lane mile(s)
		PSE	930	17/18	1,066	1,066	06/27/18	RW Cert 01/03/20		
		RW Sup	10	17/18	10	10	06/27/18	RTL 03/02/20		
		Con Sup	4,771	19/20	0	0		Advertise 07/16/20		
		RW Cap	10	19/20	**	**	**	Award 11/12/20		
		Con Cap	24,040	19/20	0	0		Begin Con 01/15/21		
		Total	30,783		2,098	1,076		Complete 08/02/22		
321	08-3003U SBD 15 REHAB (G-13) SBD-15	PAED	900	17/18	900	0	06/28/17	PAED 03/01/18	0	59 Lane mile(s)
		PSE	5,300	18/19	5,300	5,300	05/16/18	RW Cert 11/04/19		
		RW Sup	210	18/19	210	210	05/16/18	RTL 02/03/20		
		Con Sup	11,700	19/20	0	0		Advertise 05/26/20		
		RW Cap	10	19/20	**	**	**	Award 09/11/20		
		Con Cap	159,029	19/20	0	0		Begin Con 10/29/20		
		Total	177,149		6,410	5,510		Complete 04/26/24		
322	08-3005Q RIV 74 REPLACE RIV-74 BRIDGES/UPGRADE RAIL	PAED	1,690	18/19	1,690	1,690	03/21/18	PAED 02/22/21	0	2 Bridge(s)
		PSE	1,295	20/21	0	0		RW Cert 02/28/22		
		RW Sup	150	20/21	0	0		RTL 03/30/22		
		Con Sup	2,390	21/22	0	0		Advertise 08/01/22		
		RW Cap	653	18/19	**	**	**	Award 11/01/22		
		Con Cap	6,824	21/22	0	0		Begin Con 11/30/22		
		Total	13,002		1,690	1,690		Complete 12/01/26		
323	08-3004A SBD 62 Roadway SBD-62 Rehabilitation	PAED	400	17/18	635	0	06/28/17	PAED 05/04/18	0	42 Lane mile(s)
		PSE	1,050	18/19	1,050	1,050	06/27/18	RW Cert 01/07/20		
		RW Sup	87	18/19	87	87	06/27/18	RTL 02/21/20		
		Con Sup	2,660	19/20	0	0		Advertise 06/22/20		
		RW Cap	100	19/20	**	**	**	Award 09/21/20		
		Con Cap	11,314	19/20	0	0		Begin Con 10/26/20		
		Total	15,611		1,772	1,137		Complete 10/25/23		
324	08-3007M SBD 18 PAVEMENT SBD-18 PRESERVATION	PAED	564	18/19	564	564	03/21/18	PAED 07/15/19	0	38 Lane mile(s)
		PSE	1,588	19/20	0	0		RW Cert 11/16/20		
		RW Sup	77	19/20	0	0		RTL 02/16/21		
		Con Sup	2,366	20/21	0	0		Advertise 06/01/21		
		RW Cap	65	18/19	**	**	**	Award 10/01/21		
		Con Cap	16,442	20/21	0	0		Begin Con 10/15/21		
		Total	21,102		564	564		Complete 11/01/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
325	08-3008K SBD 40 BRIDGE SCOUR SBD-40 MITIGATION	PAED	1,393	18/19	1,393	1,393	03/21/18	PAED 09/14/20	0	2 Bridge(s)
		PSE	1,903	20/21	0	0		RW Cert 02/22/22		
		RW Sup	55	20/21	0	0		RTL 03/15/22		
		Con Sup	2,538	21/22	0	0		Advertise 08/01/22		
		RW Cap	30	18/19	**	**	**	Award 10/03/22		
		Con Cap	9,652	21/22	0	0		Begin Con 11/02/22		
		Total	15,571		1,393	1,393		Complete 11/04/25		
326	08-3008A Riv 10 Blythe Pavement RIV-10 Rehab: mainline, shoulders, ramps	PAED	7,000	17/18	7,000	7,000	10/18/17	PAED 08/28/20	0	52 Lane mile(s)
		PSE	15,800	20/21	0	0		RW Cert 04/22/22		
		RW Sup	90	20/21	0	0		RTL 05/27/22		
		Con Sup	22,000	21/22	0	0		Advertise 08/03/22		
		RW Cap	10	21/22	**	**	**	Award 09/02/22		
		Con Cap	157,000	21/22	0	0		Begin Con 01/13/13		
		Total	201,900		7,000	7,000		Complete 07/03/28		
327	08-3008Y Riv 10 Blythe Pavement RIV-10 Rehab: mainline, shoulders, ramps	PAED	16,900	17/18	16,900	16,900	10/18/17	PAED 06/28/19	0	116 Lane mile(s)
		PSE	21,800	19/20	0	0		RW Cert 04/24/20		
		RW Sup	153	19/20	0	0		RTL 05/29/20		
		Con Sup	37,500	19/20	0	0		Advertise 10/02/20		
		RW Cap	10	19/20	**	**	**	Award 12/03/20		
		Con Cap	263,010	19/20	0	0		Begin Con 01/15/21		
		Total	339,373		16,900	16,900		Complete 01/02/26		
328	08-3009K Riv 10 Blythe Pavement RIV-10 Rehab: mainline, shoulders, ramps	PAED	9,000	17/18	9,000	9,000	10/18/17	PAED 08/28/20	0	90 Lane mile(s)
		PSE	21,000	20/21	0	0		RW Cert 04/22/22		
		RW Sup	117	20/21	0	0		RTL 05/27/22		
		Con Sup	29,000	21/22	0	0		Advertise 10/02/20		
		RW Cap	10	21/22	**	**	**	Award 12/03/20		
		Con Cap	207,000	21/22	0	0		Begin Con 01/10/23		
		Total	266,127		9,000	9,000		Complete 01/02/26		
329	08-3008M RIV 10 REPLACE RIV-10 EXISTING ROCK SLOPE PROTECTION	PAED	825	18/19	825	825	03/21/18	PAED 09/23/20	0	16 Bridge(s)
		PSE	1,282	20/21	0	0		RW Cert 02/16/22		
		RW Sup	217	20/21	0	0		RTL 03/16/22		
		Con Sup	2,336	21/22	0	0		Advertise 07/20/22		
		RW Cap	140	18/19	**	**	**	Award 10/12/22		
		Con Cap	7,356	21/22	0	0		Begin Con 12/12/22		
		Total	12,156		825	825		Complete 10/15/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
330	08-3008P RIV 10 REPLACE RIV-10 EXISTING ROCK SLOPE PROTECTION	PAED	938	18/19	938	938	03/21/18	PAED 09/23/20	0	18 Bridge(s)
		PSE	1,442	20/21	0	0		RW Cert 02/16/22		
		RW Sup	281	20/21	0	0		RTL 03/16/22		
		Con Sup	2,732	21/22	0	0		Advertise 08/01/22		
		RW Cap	131	18/19	**	**	**	Award 10/03/22		
		Con Cap	8,832	21/22	0	0		Begin Con 11/16/22		
		Total	14,356		938	938		Complete 12/01/25		
331	08-3008N RIV 10 REPLACE RIV-10 EXISTING ROCK SLOPE PROTECTION	PAED	967	18/19	967	967	03/21/18	PAED 09/23/20	0	24 Bridge(s)
		PSE	1,232	20/21	0	0		RW Cert 02/16/22		
		RW Sup	259	20/21	0	0		RTL 03/16/22		
		Con Sup	3,648	21/22	0	0		Advertise 07/20/22		
		RW Cap	190	18/19	**	**	**	Award 10/17/22		
		Con Cap	10,440	21/22	0	0		Begin Con 11/04/22		
		Total	16,736		967	967		Complete 12/17/25		
332	08-3006W RIV/SBD REPAIR RIV-Var DETECTION SITES	PAED	346	17/18	346	0	08/16/17	PAED 02/15/18	0	188 Field element(s)
		PSE	912	17/18	1,000	0	01/31/18	RW Cert 09/14/18		
		RW Sup	90	17/18	90	90	01/31/18	RTL 10/15/18		
		Con Sup	1,274	18/19	0	0		Advertise 02/04/19		
		RW Cap	10	18/19	**	**	**	Award 05/01/19		
		Con Cap	4,260	18/19	0	0		Begin Con 06/14/19		
		Total	6,892		1,436	90		Complete 06/01/22		
333	08-3009R SBD/RIV EXPAND SBD-10 MULTI-MODAL FREIGHT MOVEMENT	PAED	5,822	17/18	5,822	5,822	10/18/17	PAED 12/11/19	0	6 Bridge(s)
		PSE	6,370	20/21	0	0		RW Cert 02/12/21		
		RW Sup	350	20/21	0	0		RTL 03/10/21		
		Con Sup	8,000	20/21	0	0		Advertise 07/02/21		
		RW Cap	1,000	20/21	**	**	**	Award 10/12/21		
		Con Cap	60,900	20/21	0	0		Begin Con 01/05/22		
		Total	82,442		5,822	5,822		Complete 01/21/25		
334	09-2633 Rosamond-Mojave Rehab KER-14	PAED	370	17/18	370	370	10/18/17	PAED 07/02/18	0	32 Lane mile(s)
		PSE	1,460	18/19	1,460	1,460	06/27/18	RW Cert 01/03/20		
		RW Sup	250	18/19	250	250	06/27/18	RTL 01/23/20		
		Con Sup	3,010	19/20	0	0		Advertise 06/01/20		
		RW Cap	22	19/20	**	**	**	Award 09/01/20		
		Con Cap	40,515	19/20	0	0		Begin Con 10/15/20		
		Total	45,627		2,080	2,080		Complete 11/30/21		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
335	10-0335 CAP M East of Buck TUO-120 Meadows	PAED	931	17/18	1,000	0	06/28/17	PAED 03/03/18	0	2 Lane mile(s)
		PSE	1,070	17/18	1,158	0	01/31/18	RW Cert 11/07/18		
		RW Sup	55	17/18	55	55	01/31/18	RTL 12/07/18		
		Con Sup	2,793	18/19	0	0		Advertise 08/28/19		
		RW Cap	6	18/19	**	**	**	Award 10/29/19		
		Con Cap	20,520	18/19	0	0		Begin Con 07/10/19		
		Total	25,375		2,213	55		Complete 04/15/22		
336	10-0157 Long Barn CAPM TUO-108	PAED	687	17/18	687	687	08/16/17	PAED 10/01/19	0	52 Lane mile(s)
		PSE	1,152	19/20	0	0		RW Cert 12/01/20		
		RW Sup	8	19/20	0	0		RTL 01/01/21		
		Con Sup	2,092	20/21	0	0		Advertise 04/15/21		
		RW Cap	88	20/21	**	**	**	Award 06/15/21		
		Con Cap	17,970	20/21	0	0		Begin Con 07/15/21		
		Total	21,997		687	687		Complete 12/01/25		
337	10-3089 SR99 MERCED REHAB MER-99	PAED	1,600	17/18	2,100	0	06/28/17	PAED 04/02/18	0	20 Lane mile(s)
		PSE	3,700	18/19	3,700	3,700	06/27/18	RW Cert 04/15/20		
		RW Sup	122	18/19	0	0		RTL 05/15/20		
		Con Sup	12,400	19/20	0	0		Advertise 08/07/20		
		RW Cap	95	19/20	**	**	**	Award 10/30/20		
		Con Cap	46,000	19/20	0	0		Begin Con 11/13/20		
		Total	63,917		5,800	3,700		Complete 10/15/27		
338	10-3119 TUOLUMNE DRAINAGE AMA-88 RESTORATION	PAED	250	17/18	475	0	06/28/17	PAED 03/01/18	0	35 Culvert(s) (ea)
		PSE	448	17/18	525	778	05/16/18	RW Cert 12/01/18		
		RW Sup	65	17/18	65	0	06/28/17	RTL 01/02/19		
		Con Sup	616	18/19	0	0		Advertise 07/01/19		
		RW Cap	55	18/19	**	**	**	Award 09/15/19		
		Con Cap	2,640	18/19	0	0		Begin Con 08/15/19		
		Total	4,074		1,065	778		Complete 02/01/23		
339	10-3139 DRAINAGE RESTORATION MER-152	PAED	622	17/18	840	0	06/28/17	PAED 06/04/18	0	16 Culvert(s) (ea)
		PSE	743	18/19	743	743	08/15/18	RW Cert 04/01/19		
		RW Sup	124	18/19	124	124	08/15/18	RTL 05/01/19		
		Con Sup	765	19/20	0	0		Advertise 09/16/19		
		RW Cap	151	19/20	**	**	**	Award 12/04/19		
		Con Cap	1,768	19/20	0	0		Begin Con 01/03/20		
		Total	4,173		1,707	867		Complete 09/20/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
340	10-3252 SR140 MARIPOSA CAPM MPA-140	PAED	1,025	18/19	1,025	1,025	05/16/18	PAED 02/01/20	0	27 Lane mile(s)
		PSE	1,095	19/20	0	0		RW Cert 05/01/22		
		RW Sup	416	19/20	0	0		RTL 06/01/22		
		Con Sup	1,689	21/22	0	0		Advertise 09/01/22		
		RW Cap	1,989	19/20	**	**	**	Award 11/01/22		
		Con Cap	17,363	21/22	0	0		Begin Con 12/01/22		
		Total	23,577		1,025	1,025		Complete 07/01/26		
341	10-3158 Culvert Rehabilitation near MPA-41 Fish Camp in Mariposa County	PAED	435	17/18	650	0	06/28/17	PAED 10/27/17	0	20 Culvert(s) (ea)
		PSE	929	17/18	929	0	01/31/18	RW Cert 12/03/18		
		RW Sup	84	17/18	84	84	01/31/18	RTL 12/04/18		
		Con Sup	905	18/19	0	0		Advertise 08/01/19		
		RW Cap	16	18/19	**	**	**	Award 11/05/19		
		Con Cap	1,893	18/19	0	0		Begin Con 07/01/19		
		Total	4,262		1,663	84		Complete 01/06/23		
342	10-3247 Upgrade bridge rails of three CAL-26 bridges	PAED	757	18/19	757	1,033	05/16/18	PAED 08/03/20	0	808 Linear feet
		PSE	1,604	20/21	0	0		RW Cert 05/03/21		
		RW Sup	60	20/21	0	0		RTL 08/02/21		
		Con Sup	1,540	21/22	0	0		Advertise 11/02/20		
		RW Cap	8	20/21	**	**	**	Award 12/01/21		
		Con Cap	4,536	21/22	0	0		Begin Con 01/03/22		
		Total	8,505		757	1,033		Complete 04/01/25		
343	10-3251 Replace Drainage Pumps STA-99	PAED	278	18/19	330	330	06/27/18	PAED 06/29/19	0	6 Culvert(s) (ea)
		PSE	1,142	19/20	0	0		RW Cert 08/10/20		
		RW Sup	93	19/20	0	0		RTL 09/09/20		
		Con Sup	1,991	20/21	0	0		Advertise 01/11/21		
		RW Cap	13	19/20	**	**	**	Award 03/10/21		
		Con Cap	6,440	20/21	0	0		Begin Con 03/26/21		
		Total	9,957		330	330		Complete 03/29/24		
344	10-3193 SJ SR 5 Bridge Deck SJ-5 Rehabilitation	PAED	335	17/18	335	335	08/16/17	PAED 07/13/18	0	2 Bridge(s)
		PSE	1,030	18/19	1,030	1,030	05/16/18	RW Cert 09/20/19		
		RW Sup	10	18/19	0	0		RTL 01/03/20		
		Con Sup	1,950	19/20	0	0		Advertise 04/14/20		
		RW Cap	5	19/20	**	**	**	Award 06/12/20		
		Con Cap	4,766	19/20	0	0		Begin Con 07/13/20		
		Total	8,096		1,365	1,365		Complete 04/28/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
345	10-3198 SJ SR 4 Reconstruction of SJ-4 Hinge 32	PAED	648	17/18	648	0	06/28/17	PAED 11/15/17	0	1 Bridge(s)
		PSE	848	17/18	848	0	01/31/18	RW Cert 03/01/19		
		RW Sup	37	17/18	37	37	01/31/18	RTL 03/15/19		
		Con Sup	631	18/19	0	0		Advertise 05/06/19		
		RW Cap	115	18/19	**	**	**	Award 07/15/19		
		Con Cap	3,428	18/19	0	0		Begin Con 11/29/19		
		Total	5,707		1,533	37		Complete 10/03/22		
346	10-3167 MPA Route 140 Pavement MPA-140 Preservation	PAED	900	18/19	982	982	05/16/18	PAED 05/01/20	0	55 Lane mile(s)
		PSE	1,900	19/20	0	0		RW Cert 09/01/21		
		RW Sup	30	19/20	0	0		RTL 10/01/21		
		Con Sup	2,330	21/22	0	0		Advertise 01/01/22		
		RW Cap	162	19/20	**	**	**	Award 03/15/22		
		Con Cap	23,765	21/22	0	0		Begin Con 04/15/22		
		Total	29,087		982	982		Complete 06/15/26		
347	10-3165 SJ SR 4 Pavement SJ-4 Resurfacing and Restoration	PAED	538	17/18	538	792	08/16/17	PAED 05/07/18	0	10 Lane mile(s)
		PSE	2,324	18/19	2,478	2,478	05/16/18	RW Cert 10/10/19		
		RW Sup	19	18/19	0	0		RTL 11/10/19		
		Con Sup	4,589	19/20	0	0		Advertise 03/02/20		
		RW Cap	48	19/20	**	**	**	Award 05/15/20		
		Con Cap	30,576	19/20	0	0		Begin Con 07/11/20		
		Total	38,094		3,016	3,270		Complete 01/05/23		
348	10-3169 SJ Route 26 Increase SJ-26 Bridge Vertical Clearance	PAED	598	18/19	598	598	06/27/18	PAED 05/01/19	0	1 Bridge(s)
		PSE	1,827	18/19	0	0		RW Cert 12/15/20		
		RW Sup	13	18/19	0	0		RTL 01/15/21		
		Con Sup	3,221	20/21	0	0		Advertise 04/15/21		
		RW Cap	7	18/19	**	**	**	Award 06/15/21		
		Con Cap	6,112	20/21	0	0		Begin Con 07/01/21		
		Total	11,778		598	598		Complete 02/27/26		
349	10-3250 SJ Changeable Message SJ-5 Signs	PAED	820	17/18	820	820	10/18/17	PAED 08/28/18	0	22 Field element(s)
		PSE	2,550	18/19	2,550	2,550	05/16/18	RW Cert 11/23/21		
		RW Sup	380	18/19	380	380	08/15/18	RTL 12/22/21		
		Con Sup	1,805	21/22	0	0		Advertise 04/15/22		
		RW Cap	80	21/22	**	**	**	Award 06/14/22		
		Con Cap	8,960	21/22	0	0		Begin Con 07/14/22		
		Total	14,595		3,750	3,750		Complete 02/27/26		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
350	10-3274 SR-4 Ramp Metering SJ-4 System Installation	PAED	2,177	18/19	2,177	2,177	06/27/18	PAED 09/15/19	0	8 Field element(s)
		PSE	2,697	19/20	0	0		RW Cert 03/15/22		
		RW Sup	667	19/20	0	0		RTL 04/15/22		
		Con Sup	4,220	21/22	0	0		Advertise 08/15/22		
		RW Cap	1,269	19/20	**	**	**	Award 11/01/22		
		Con Cap	17,513	21/22	0	0		Begin Con 12/01/22		
		Total	28,543		2,177	2,177		Complete 05/19/27		
351	10-3219 Mokelumne River Bridge AMA-49 Upgrade	PAED	1,590	18/19	1,590	1,590	05/16/18	PAED 06/30/20	0	810 Linear feet
		PSE	2,010	20/21	0	0		RW Cert 04/28/22		
		RW Sup	135	20/21	0	0		RTL 05/02/22		
		Con Sup	2,055	21/22	0	0		Advertise 09/28/22		
		RW Cap	185	21/22	**	**	**	Award 11/28/22		
		Con Cap	3,914	21/22	0	0		Begin Con 12/27/22		
		Total	9,889		1,590	1,590		Complete 05/19/26		
352	10-3230 SR 120 TMC Upgrade SJ-120	PAED	373	17/18	373	373	10/18/17	PAED 08/17/18	0	59 Field element(s)
		PSE	1,221	18/19	1,221	1,221	08/15/18	RW Cert 12/03/20		
		RW Sup	5	18/19	0	0		RTL 01/29/21		
		Con Sup	1,121	20/21	0	0		Advertise 06/21/21		
		RW Cap	68	20/21	**	**	**	Award 08/23/21		
		Con Cap	3,550	20/21	0	0		Begin Con 09/13/21		
		Total	6,338		1,594	1,594		Complete 09/13/24		
353	10-3229 SJ DRAINAGE PUMP SJ-99 PLANT UPGRADE	PAED	439	18/19	439	439	06/27/18	PAED 09/09/19	0	5 Culvert(s) (ea)
		PSE	1,530	19/20	0	0		RW Cert 12/13/21		
		RW Sup	59	19/20	0	0		RTL 01/13/22		
		Con Sup	1,289	21/22	0	0		Advertise 04/21/22		
		RW Cap	260	19/20	**	**	**	Award 06/21/22		
		Con Cap	5,169	21/22	0	0		Begin Con 07/05/22		
		Total	8,746		439	439		Complete 05/06/26		
354	10-3273 Potato Slough Bridge SJ-12 Bearing Pads	PAED	553	17/18	553	553	10/18/17	PAED 07/20/20	0	1 Bridge(s)
		PSE	905	20/21	0	0		RW Cert 02/17/21		
		RW Sup	2	20/21	0	0		RTL 05/20/21		
		Con Sup	1,232	20/21	0	0		Advertise 09/15/21		
		RW Cap	925	20/21	**	**	**	Award 11/15/21		
		Con Cap	3,028	20/21	0	0		Begin Con 12/15/21		
		Total	6,645		553	553		Complete 02/17/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
355	10-3233 Mariposa SR 49 CAPM MPA-49	PAED	403	17/18	403	403	08/16/17	PAED 10/09/18	0	35 Lane mile(s)
		PSE	1,032	18/19	0	0		RW Cert 10/01/19		
		RW Sup	9	18/19	0	0		RTL 02/18/20		
		Con Sup	2,150	19/20	0	0		Advertise 06/16/20		
		RW Cap	7	19/20	**	**	**	Award 08/22/20		
		Con Cap	16,197	19/20	0	0		Begin Con 09/27/20		
		Total	19,798		403	403		Complete 02/05/24		
356	10-3226 D 10 TMS Repair SJ-120	PAED	632	17/18	632	632	10/18/17	PAED 04/26/19	0	59 Field element(s)
		PSE	1,191	18/19	0	0		RW Cert 11/05/20		
		RW Sup	107	18/19	0	0		RTL 01/05/21		
		Con Sup	1,243	20/21	0	0		Advertise 04/21/21		
		RW Cap	33	20/21	**	**	**	Award 06/21/21		
		Con Cap	2,065	20/21	0	0		Begin Con 07/06/21		
		Total	5,271		632	632		Complete 01/06/25		
357	10-3255 Replace Bridge CAL-4	PAED	605	17/18	605	605	08/16/17	PAED 08/06/19	0	1 Bridge(s)
		PSE	1,392	19/20	0	0		RW Cert 02/04/21		
		RW Sup	103	19/20	0	0		RTL 08/11/21		
		Con Sup	1,241	21/22	0	0		Advertise 12/09/21		
		RW Cap	278	21/22	**	**	**	Award 02/11/22		
		Con Cap	2,000	21/22	0	0		Begin Con 02/28/22		
		Total	5,619		605	605		Complete 02/04/25		
358	10-3235B DEUEL OVERHEAD UC SJ-5	PAED	498	17/18	0	0		PAED 12/30/17	0	2 Bridge(s)
		PSE	925	17/18	925	0	01/31/18	RW Cert 01/30/20		
		RW Sup	70	17/18	70	70	01/31/18	RTL 02/28/20		
		Con Sup	1,700	19/20	0	0		Advertise 06/15/20		
		RW Cap	440	19/20	**	**	**	Award 08/12/20		
		Con Cap	7,700	19/20	0	0		Begin Con 08/26/20		
		Total	11,333		995	70		Complete 08/30/23		
359	10-3286 TTI SYSTEM UPGRADE STA-99	PAED	163	18/19	163	163	06/27/18	PAED 07/01/19	0	161 Field element(s)
		PSE	377	18/19	0	0		RW Cert 01/28/20		
		RW Sup	4	18/19	0	0		RTL 04/07/20		
		Con Sup	401	19/20	0	0		Advertise 07/28/20		
		RW Cap	6	18/19	**	**	**	Award 09/25/20		
		Con Cap	1,619	19/20	0	0		Begin Con 08/17/20		
		Total	2,570		163	163		Complete 12/22/23		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure	
			Amount	FY	Total	SB1	Date				
360	11-1134 SD-78	CULVERT REHABILITATION	PAED	568	17/18	706	0	06/28/17	PAED 07/20/18	0	7 Culvert(s) (ea)
			PSE	988	18/19	988	988	06/27/18	RW Cert 05/22/19		
			RW Sup	418	18/19	418	418	06/27/18	RTL 06/03/19		
			Con Sup	718	19/20	0	0		Advertise 03/04/20		
			RW Cap	483	18/19	**	**	**	Award 05/06/20		
			Con Cap	2,646	19/20	0	0		Begin Con 10/18/19		
			Total	5,821		2,112	1,406		Complete 12/27/22		
361	11-1177 SD-94	SR-94 PAVEMENT REHAB	PAED	505	17/18	577	0	06/28/17	PAED 01/19/18	0	21 Lane mile(s)
			PSE	1,252	17/18	1,252	0	01/31/18	RW Cert 10/28/19		
			RW Sup	10	17/18	10	10	01/31/18	RTL 11/26/19		
			Con Sup	1,537	19/20	0	0		Advertise 03/04/20		
			RW Cap	159	19/20	**	**	**	Award 06/01/20		
			Con Cap	11,312	19/20	0	0		Begin Con 06/16/20		
			Total	14,775		1,839	10		Complete 05/21/23		
362	11-0602 IMP-115	CULVERT REPLACEMENT	PAED	165	17/18	190	0	06/28/17	PAED 07/05/18	0	4 Culvert(s) (ea)
			PSE	371	18/19	371	371	06/27/18	RW Cert 06/04/19		
			RW Sup	0		0	0		RTL 07/08/19		
			Con Sup	190	19/20	0	0		Advertise 06/13/19		
			RW Cap	0		**	**	**	Award 08/12/19		
			Con Cap	417	19/20	0	0		Begin Con 03/06/20		
			Total	1,143		561	371		Complete 07/29/20		
363	11-1171 SD-Var	TMS ELEMENT IN-HOUSE FIBER OPTIC	PAED	0		0	0		PAED 06/19/15	0	25 Field element(s)
			PSE	585	17/18	685	685	05/16/18	RW Cert 10/14/19		
			RW Sup	0		0	0		RTL 12/12/19		
			Con Sup	886	19/20	0	0		Advertise 10/14/19		
			RW Cap	0		**	**	**	Award 01/09/20		
			Con Cap	4,401	19/20	0	0		Begin Con 09/04/20		
			Total	5,872		685	685		Complete 11/30/21		
364	11-1174 SD-Var	DVMS PANELS	PAED	389	17/18	389	0	06/28/17	PAED 03/24/17	0	25 Field element(s)
			PSE	585	17/18	843	0	06/28/17	RW Cert 02/22/18		
			RW Sup	0		0	0		RTL 05/25/18		
			Con Sup	886	18/19	825	95	08/15/18	Advertise 09/03/18		
			RW Cap	0		**	**	**	Award 11/07/18		
			Con Cap	4,586	18/19	3,004	345	08/15/18	Begin Con 01/23/19		
			Total	6,446		5,061	440		Complete 03/14/22		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
365	11-1247 SD-78 CULVERT REPLACEMENT	PAED	811	17/18	811	811	10/18/17	PAED 03/18/20	0	65 Culvert(s) (ea)
		PSE	1,469	19/20	0	0		RW Cert 12/10/21		
		RW Sup	212	19/20	0	0		RTL 12/10/21		
		Con Sup	2,047	21/22	0	0		Advertise 02/28/22		
		RW Cap	204	21/22	**	**	**	Award 05/13/22		
		Con Cap	8,519	21/22	0	0		Begin Con 06/13/22		
		Total	13,262		811	811		Complete 12/07/26		
366	11-1255 SD-8 I8 - PAVEMENT REHAB	PAED	936	17/18	936	936	10/18/17	PAED 12/04/19	0	23 Lane mile(s)
		PSE	3,276	19/20	0	0		RW Cert 09/21/21		
		RW Sup	0		0	0		RTL 11/03/21		
		Con Sup	5,479	21/22	0	0		Advertise 03/26/21		
		RW Cap	0		**	**	**	Award 06/09/21		
		Con Cap	43,768	21/22	0	0		Begin Con 03/14/22		
		Total	53,459		936	936		Complete 01/13/25		
367	11-1257 SD-125 SR-125 CAPM	PAED	1,383	17/18	1,383	1,383	10/18/17	PAED 12/02/19	0	50 Lane mile(s)
		PSE	2,541	19/20	0	0		RW Cert 09/30/21		
		RW Sup	53	19/20	0	0		RTL 11/09/21		
		Con Sup	3,863	21/22	0	0		Advertise 08/25/21		
		RW Cap	252	21/22	**	**	**	Award 11/22/21		
		Con Cap	34,185	21/22	0	0		Begin Con 06/08/22		
		Total	42,277		1,383	1,383		Complete 07/31/25		
368	11-1241 SD-5 INTELLIGENT TRANSPORTATION SYSTEM TECHNOLOGY	PAED	818	17/18	818	818	10/18/17	PAED 02/08/19	0	14 Mile(s) of cable
		PSE	1,721	18/19	0	0		RW Cert 04/10/20		
		RW Sup	62	18/19	0	0		RTL 07/03/20		
		Con Sup	4,404	20/21	0	0		Advertise 04/20/20		
		RW Cap	375	20/21	**	**	**	Award 07/14/20		
		Con Cap	19,827	20/21	0	0		Begin Con 03/29/21		
		Total	27,207		818	818		Complete 10/28/24		
369	11-1246 SD-8 SD-008-L0.7/R23.0 - DRAINAGE SYSTEM RESTORATION	PAED	1,173	17/18	1,173	1,173	08/16/17	PAED 11/26/18	0	100 Culvert(s) (ea)
		PSE	1,590	18/19	0	0		RW Cert 02/04/20		
		RW Sup	0		0	0		RTL 03/30/20		
		Con Sup	2,020	19/20	0	0		Advertise 08/14/20		
		RW Cap	80	19/20	**	**	**	Award 10/14/20		
		Con Cap	8,367	19/20	0	0		Begin Con 10/08/20		
		Total	13,230		1,173	1,173		Complete 09/05/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
370	11-1262 REPAIR EXISTING LOOP SD-Var DETECTORS	PAED	911	17/18	911	0	06/28/17	PAED 08/22/18	0	239 Field element(s)
		PSE	2,160	18/19	2,160	2,160	08/15/18	RW Cert 11/15/19		
		RW Sup	0		0	0		RTL 12/13/19		
		Con Sup	2,264	19/20	0	0		Advertise 02/14/20		
		RW Cap	0		**	**	**	Award 04/24/20		
		Con Cap	11,535	19/20	0	0		Begin Con 05/15/20		
		Total	16,870		3,071	2,160		Complete 03/26/24		
371	11-1263 INSTALL RADAR SD-15 DETECTION SYSTEMS	PAED	372	17/18	372	0	06/28/17	PAED 04/18/18	0	62 Field element(s)
		PSE	865	18/19	865	865	06/27/18	RW Cert 03/08/19		
		RW Sup	0		0	0		RTL 05/08/19		
		Con Sup	654	18/19	0	0		Advertise 08/19/19		
		RW Cap	0		**	**	**	Award 10/24/19		
		Con Cap	3,324	18/19	0	0		Begin Con 12/13/19		
		Total	5,215		1,237	865		Complete 03/15/22		
372	12-3230A 12-0F970 SR-39 C&G SW, ORA-39 and ADA	PAED	0		0	0		PAED 06/26/17	0	24 Culvert(s) (ea)
		PSE	870	17/18	870	870	10/18/17	RW Cert 11/01/19		
		RW Sup	153	17/18	153	0	10/18/17	RTL 11/15/19		
		Con Sup	906	19/20	0	0		Advertise 02/15/20		
		RW Cap	414	19/20	**	**	**	Award 05/15/20		
		Con Cap	2,226	19/20	0	0		Begin Con 07/15/20		
		Total	4,569		1,023	870		Complete 09/30/22		
373	12-4337 Cold plane pavement and ORA-90 place RHMA	PAED	478	17/18	478	478	10/18/17	PAED 11/01/18	0	12 Lane mile(s)
		PSE	1,249	18/19	0	0		RW Cert 12/03/19		
		RW Sup	129	18/19	0	0		RTL 01/30/20		
		Con Sup	2,269	19/20	0	0		Advertise 04/30/20		
		RW Cap	0		**	**	**	Award 07/31/20		
		Con Cap	8,208	19/20	0	0		Begin Con 09/01/20		
		Total	12,333		478	478		Complete 09/30/23		
374	12-2499A 12-0P590 Resurface 14.9 ORA-1 lane miles	PAED	1,720	17/18	1,720	1,720	10/18/17	PAED 01/05/19	0	15 Lane mile(s)
		PSE	2,932	18/19	0	0		RW Cert 05/15/21		
		RW Sup	1,245	18/19	0	0		RTL 05/30/21		
		Con Sup	2,358	20/21	0	0		Advertise 10/16/21		
		RW Cap	111	20/21	**	**	**	Award 12/30/21		
		Con Cap	8,770	20/21	0	0		Begin Con 01/30/22		
		Total	17,136		1,720	1,720		Complete 04/30/24		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure		
			Amount	FY	Total	SB1	Date					
375	12-2859C ORA-5	12-0P670 I-5, SR 57, & SR 91 ICM 4 Project - Install and modify ITS	PAED	2,380	17/18	2,380	2,380	08/16/17	PAED	11/01/18	0	311 Field element(s)
			PSE	3,650	18/19	0	0		RW Cert	05/01/20		
			RW Sup	320	18/19	0	0		RTL	06/01/20		
			Con Sup	3,650	19/20	0	0		Advertise	09/01/20		
			RW Cap	0		**	**	**	Award	01/04/21		
			Con Cap	13,673	19/20	0	0		Begin Con	02/01/21		
			Total	23,673		2,380	2,380		Complete	04/01/26		
376	12-2330 ORA-1	2-0P680 Upgrade Traffic Signal	PAED	1,891	17/18	1,891	1,891	10/18/17	PAED	01/05/19	0	20 Field element(s)
			PSE	4,299	18/19	0	0		RW Cert	05/15/21		
			RW Sup	1,244	18/19	0	0		RTL	05/30/21		
			Con Sup	3,537	20/21	0	0		Advertise	10/16/21		
			RW Cap	191	20/21	**	**	**	Award	12/30/21		
			Con Cap	12,925	20/21	0	0		Begin Con	01/30/22		
			Total	24,087		1,891	1,891		Complete	04/30/24		
377	12-2563 ORA-5	12-0P700 Drainage Restoration	PAED	452	17/18	452	452	10/18/17	PAED	03/01/19	0	1 Culvert(s) (ea)
			PSE	963	18/19	0	0		RW Cert	05/01/20		
			RW Sup	111	18/19	0	0		RTL	06/01/20		
			Con Sup	1,080	19/20	0	0		Advertise	09/09/20		
			RW Cap	15	19/20	**	**	**	Award	12/01/20		
			Con Cap	4,303	19/20	0	0		Begin Con	12/11/20		
			Total	6,924		452	452		Complete	04/01/27		
378	12-2246 ORA-1	12-0H150 PCH Laguna Beach Rehabilitate Pavement & ADA upgrades	PAED	0		0	0		PAED	08/30/05	0	16 Lane mile(s)
			PSE	3,200	17/18	3,200	3,200	08/16/17	RW Cert	05/01/20		
			RW Sup	400	19/20	0	0		RTL	06/01/20		
			Con Sup	1,739	19/20	0	0		Advertise	08/18/20		
			RW Cap	65	19/20	**	**	**	Award	10/22/20		
			Con Cap	7,071	19/20	0	0		Begin Con	01/04/21		
			Total	12,475		3,200	3,200		Complete	05/28/24		
379	12-2859B ORA-Var	12-0P42U I-5, SR57, & SR 91 ICM123 Project combined with ICM 1,2, & 3	PAED	1,323	17/18	1,655	0	06/28/17	PAED	07/01/18	0	176 Field element(s)
			PSE	2,030	18/19	2,400	2,400	05/16/18	RW Cert	04/01/20		
			RW Sup	0		0	0		RTL	04/10/20		
			Con Sup	3,045	19/20	0	0		Advertise	09/04/20		
			RW Cap	9	19/20	**	**	**	Award	12/03/20		
			Con Cap	22,073	19/20	0	0		Begin Con	01/04/21		
			Total	28,480		4,055	2,400		Complete	04/01/25		

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
			Amount	FY	Total	SB1	Date			
380	12-3450A 1217000003 - 12-0Q390 ORA-Var Bridge Seismic Restoration	PAED	1,048	18/19	1,048	1,048	08/15/18	PAED 09/25/19	0	3 Bridge(s)
		PSE	2,279	19/20	0	0		RW Cert 01/15/21		
		RW Sup	11	19/20	0	0		RTL 02/02/21		
		Con Sup	5,381	20/21	0	0		Advertise 06/01/21		
		RW Cap	0		**	**	**	Award 08/01/21		
		Con Cap	15,456	20/21	0	0		Begin Con 09/09/21		
		Total	24,175		1,048	1,048		Complete 12/03/24		
381	12-1203 12-0Q690 detection system ORA-Var rehab.	PAED	0		0	0		PAED 06/22/17	0	754 Field element(s)
		PSE	2,060	17/18	2,060	2,060	10/18/17	RW Cert 02/01/20		
		RW Sup	0		0	0		RTL 05/01/20		
		Con Sup	1,800	19/20	0	0		Advertise 09/15/20		
		RW Cap	24	19/20	**	**	**	Award 11/05/20		
		Con Cap	6,530	19/20	0	0		Begin Con 01/01/21		
		Total	10,414		2,060	2,060		Complete 09/01/24		
2018 SHOPP Totals		PAED	379,605		389,160	281,138			0	
		PSE	690,697		206,512	162,197				
		RW Sup	89,079		25,413	23,277				
		Con Sup	1,058,931		11,825	2,298				
		RW Cap	122,781		**	**				
		Con Cap	<u>6,027,288</u>		<u>51,609</u>	<u>9,606</u>				
		Total	8,368,381		684,519	478,516				

**Senate Bill 1 (SB1) Report for State Highway Operation and Protection Program (SHOPP) Projects
October 2018
March 1 - August 31, 2018**

Dist-PPNO No. Co-Route Title	Phase	Programmed (\$1,000s)		Allocated (\$1,000s)			Milestones	Award Amount (\$1,000s)	Performance Measure
		Amount	FY	Total	SB1	Date			
Grand Totals	PAED	453,345		410,446	281,138			250,916	
	PSE	860,772		374,988	165,147				
	RW Sup	106,017		43,123	23,703				
	Con Sup	1,320,700		274,536	70,523				
	RW Cap	146,920							
	Con Cap	7,849,053		1,833,652	379,587				
	Total	10,736,807		2,936,745	920,097				

**SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018**

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
1	01-4490	MEN-1	Albion River Bridge Replacement	53,699	78,945	Future
2	01-4491	MEN-1	Salmon Creek Bridge Replacement	36,775	61,592	Future
3	01-0100V	DN-101	Dr. Fine Bridge Replacement	50,448	82,390	Future
4	01-4507	MEN-1	Mendocino 1 Three Bridges Project	15,650	27,371	Future
5	01-1072	DN-101	Hunter/Panther Creek Bridge Replacement	17,690	33,373	Future
6	01-2363	HUM-36	Bridge Rail Replacement - 3 bridges	16,001	28,061	Future
7	01-2382	HUM-101	King Salmon Rehab 2R	31,243	40,261	Future
8	01-4587	MEN-20	Calpella 2 Bridge Replacements	25,832	39,382	Future
9	01-4553	MEN-162	Rodeo Creek Slide II	14,836	22,821	Future
10	01-3099	LAK-29	Lake 29 Expressway - Safety	38,578	66,050	Pending Oct 2018
11	01-4588B	MEN-1	Hare Creek Bridge	12,452	22,356	Future
12	01-2423	HUM-96	Weichpec Bridge	34,640	47,133	Future
13	01-2422	HUM-101	Redcrest CAPM	14,515	17,383	Pending Oct 2018
14	01-4526	MEN-101	Russian River Seismic	44,499	57,744	Future
15	01-4626	MEN-1	POINT ARENA CAPM	12,585	16,602	Future
16	01-4442	MEN-101	Hopland CAPM	13,289	16,015	Future
17	01-2432	HUM-96	Bridge Rail Upgrade	29,764	41,281	Future
18	01-2439	HUM-101	TRINIDAD CAPM	45,355	50,631	Future
19	01-4636	MEN-1	RUSSIAN GULCH BRIDGE	34,109	60,220	Future
20	01-2301B	HUM-101	EEL RIVER BRIDGE SEISMIC	26,813	42,251	Future
21	01-8503	MEN-101	MEN-101 Storm Damage	14,600	17,450	Future
22	02-3467	LAS-299	Bieber to Adin Pavement	14,317	19,898	Future
23	02-3468	LAS-36	Lower Fredonyer Paving & Shoulder Widening	22,789	29,854	Pending Oct 2018
24	02-3515	TEH-5	Sacramento River Bridge Seismic DES Broker	22,100	29,649	Future
25	02-3599	PLU-70	Chilcoot 2R	20,547	24,038	Pending Oct 2018
26	02-3600	LAS-299	Adin Maintenance Facility-DES Brokered Project	12,850	19,020	Pending Oct 2018
27	02-3611	TEH-5	SB Cottonwood Scales	13,200	18,225	Future
28	02-3614	SIS-5	Sac River BOH	14,350	22,649	Future
29	02-3619	PLU-70	Cromberg Rehab	88,050	102,604	Future
30	02-3622	SIS-96	Stanshaw Creek and Sandy Bar	16,830	26,337	Future
31	02-3618	SHA-299	Burney CAPM	11,165	17,781	Future
32	02-3629	SIS-96	Horse Creek Bridge Replacement	19,760	31,333	Future

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
33	02-3643	SIS-3	Yreka Rehab	52,950	73,992	Future
34	02-3680	SHA-299	Whiskey Creek Rehabilitation Long Lead	69,236	92,055	Future
35	02-3685	SIS-5	Dunsmuir GAP	116,040	135,825	Future
36	02-3696	SIS-5	I 5 Big and Tall	28,200	39,249	Future
37	02-3543	SHA-5	Sims Crag Combine	16,860	26,085	Pending Oct 2018
38	02-3702	SHA-5	Big Asset	46,981	60,522	Pending Oct 2018
39	03-8901	YOL-80	Sac River BOH (Bryte Bend) 0F250 [03*75]	32,760	39,497	Future
40	03-9579	YUB-20	Browns Valley Rehab	38,100	62,610	Pending Oct 2018
41	03-5097	PLA-80	PLA 80 Bridge Rehab	32,200	48,385	Pending Oct 2018
42	03-2633	GLE-162	Butte City Bridge Replacement	34,000	54,000	Future
43	03-6402	SAC-51	Bridge Deck Replacement	123,000	163,940	Future
44	03-9812	YUB-70	Simmerly Slough (SHOPP)	68,500	82,900	Pending Oct 2018
45	03-6912	SAC-99	Cosumnes Br Replc	113,000	139,000	Future
46	03-9590	YUB-20	Timbuctoo	48,500	67,321	Pending Oct 2018
47	03-8140	YUB-20	Feather River Scour	26,441	36,568	Future
48	03-6916	SAC-99	Lagoon Creek and American River Bridge	20,270	26,792	Pending Oct 2018
49	03-3290	ED-50	Camino Safety Project	32,000	48,000	Pending Oct 2018
50	03-4451	NEV-174	SR-174 Safety Improvement Project	17,000	28,803	Pending Oct 2018
51	03-9819	YUB-70	Yuba 70 Safety Segment 4 & 5 SHOPP	70,735	104,640	Future
52	03-8784	YOL-80	4F650 Yolo Pavement Rehab	277,665	343,305	Future
53	03-6177	SAC-50	Sac 50 - Rehab Pavement	216,000	278,300	Pending Oct 2018
54	03-9820	YUB-70	Marysville Railroad Bridge Rehab (SHOPP)	85,000	104,500	Future
55	03-6924	SAC-99	RHMA Overlay	38,760	45,012	Pending Oct 2018
56	03-6247	SAC-50	Sac 50 Paint	16,700	21,030	Future
57	03-5960	SAC-12	Rio Vista Bridge Operation Overhaul	16,400	22,860	Future
58	03-8378	SUT-99	Live Oak Rehab	18,100	20,050	Pending Oct 2018
59	03-6714	SAC-80	SAC 80 R&R RHMA	14,000	18,230	Future
60	03-5863	SAC-5	I-5 West End Viaduct	120,000	156,800	Future
61	03-8563	YOL-5	Permit Vehicle Clearance @ 3 Str	11,032	18,315	Future
62	03-6412	SAC-80	SAC 51/80	20,104	29,210	Future
63	03-9504	YOL-505	Putah Creek	13,960	19,904	Future
64	03-9058	YOL-84	YOL-84 Stabilize Levee Road	51,950	70,040	Future
65	03-4000	NEV-20	Lowell Hill Curves	27,480	39,480	Future
66	03-2635	BUT-162	162 Road Widening	14,075	22,352	Future

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
67	03-6250	SAC-50	US 50 ICM Infrastructure	38,400	46,660	Future
68	03-5868	SAC-5	I-5 Permit Load Mobility Improvement	176,700	247,230	Future
69	03-5869	YOL-5	I-5 Vertical Clearance	15,700	22,490	Future
70	03-3326	ED-50	Fresh Pond Slipout	12,300	18,410	Future
71	03-2293	BUT-70	Pulga 70 Profile Change	43,846	58,866	Future
72	03-2294	BUT-70	Ophir Palermo Safety, (Seg 1 SHOPP)	23,130	32,720	Future
73	03-2295	BUT-70	Palermo Cox Safety (Seg 2 SHOPP)	25,350	36,860	Future
74	03-2296	BUT-70	Butte Safety - (Segment 3 SHOPP)	28,750	44,068	Future
75	04-0886	SOL-84	Miner Slough	24,500	38,482	Pending Oct 2018
76	04-0084B	ALA-84	NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT	24,000	42,074	Pending Oct 2018
77	04-0738	SON-121	SON-121 Widening, Rumble Strips, & Curve Correction	25,000	43,514	Future
78	04-0587D	SF-101	Aleman Circle UC Deck Replacement	32,400	42,690	Pending Oct 2018
79	04-0732J	SM-280	SM 280 Culvert Rehab	16,404	23,477	Future
80	04-0775G	NAP-121	HIUCHICA CREEK-REMOVE CULVERTS AND WIDEN ROADWAY	12,247	20,469	Pending Oct 2018
81	04-0386F	SCL-9	SCL 9 Saratoga Bridge Project	11,668	28,173	Future
82	04-0480D	SOL-84	Real McCoy Ramp	12,630	19,480	Future
83	04-0756K	MRN-1	Lagunitas Creek Bridge	11,552	28,339	Pending Oct 2018
84	04-0482T	SON-1	Soldier Pile Wall	13,856	21,169	Future
85	04-0480A	ALA-880	PATTERSON SLOUGH CREEK BRIDGE DECK REPLACEMENT	11,784	19,515	Future
86	04-0481M	ALA-84	Scour at Arroyo De La Laguna	13,000	22,813	Future
87	04-0481P	ALA-680	REHABILITATE PAVEMENT	109,853	142,128	Future
88	04-0480P	SOL-12	Sol 12 3R	73,200	102,193	Future
89	04-0481R	SOL-80	sol 80 raise oc	15,951	21,998	Pending Oct 2018
90	04-0076B	ALA-84	Niles Canyon Safety Project (Medium Term Improvements)	19,500	39,800	Pending Oct 2018
91	04-1463D	ALA-680	Ala-680 Ramp Metering (Phase 2B)	19,000	30,000	Approved Aug 2018
92	04-1480A	MRN-1	MRN 1 CAPM	13,783	20,310	Future
93	04-1480B	SCL-17	SCL 17 CAPM	30,141	37,961	Future
94	04-1482F	SON-101	BIG PAVE SEGMENT 2	68,200	88,808	Pending Oct 2018
95	04-1483C	SM-101	SM 101 Cordilleras Crk Br Replacement	26,570	48,480	Future
96	04-1483S	SF-101	SF 101 Bridge Painting PID	100,793	125,855	Future
97	04-1487A	ALA-580	TMS on ALA-580	17,970	27,030	Pending Oct 2018
98	04-1487E	CC-80	Roadway Rehab 2R	61,317	76,759	Future
99	04-1487J	SM-101	SM-101 Pavement Preservation	16,500	20,758	Future
100	04-0449A	SCL-280	SCL-SM-280 CAPM	47,574	59,470	Pending Oct 2018

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
101	04-1488S	ALA-80	Ala 80 Median Barrier & Lighting	14,587	22,837	Future
102	04-1490F	SF-101	04-4J390_SF 101-MITIGATE WET PAVEMENT	21,970	28,220	Future
103	04-1493F	ALA-84	Install Outer Separation Barriers	15,560	26,080	Future
104	04-1492C	SCL-87	PSSR - SCL-87 Pavement 2R	55,263	69,390	Future
105	04-1498F	SCL-82	CAPM	22,885	28,180	Future
106	04-1497F	CC-80	CC 80 Lights and Median Barrier	52,621	75,314	Future
107	04-1494C	ALA-185	ALA 185 CAPM	14,928	21,258	Future
108	04-1493M	SON-12	SON 12 CAPM	27,681	36,361	Future
109	04-1497A	SM-84	CAPM SR-84	18,225	27,150	Future
110	04-1496J	SM-82	SM 82 Roadway Rehab 3R	86,061	120,999	Future
111	04-1454C	ALA-84	CAPM ALA-84-6.9/10.8	12,874	20,327	Future
112	04-1454G	ALA-880	CAPM ALA-880-0.0/12.0	57,166	71,236	Future
113	04-1462R	CC-4	CC-4 CAPM	55,281	73,594	Future
114	04-1452D	SCL-152	SCL-152 CAPM	14,165	19,148	Pending Oct 2018
115	04-1452H	ALA-80	University--Increase Vertical Clearance	27,678	39,793	Future
116	04-1453E	SF-101	04-2K950_SF 101_REPLACE MATERIAL'S LAB	12,087	19,588	Future
117	04-1460R	ALA-80	MacArthur Maze/Increase Vertical Clearance	105,489	128,449	Future
118	04-1464M	ALA-Var	2018 SHOPP TMS Service Contract	15,990	20,800	Future
119	05-2386	SB-217	San Jose Creek Bridge Replacement	18,600	30,810	Future
120	05-2392	SB-154	Cold Spring Bridge Maintenance Inspection Access	19,000	23,225	Future
121	05-2432	SCR-1	SCR-1 CAPM	14,952	17,699	Pending Oct 2018
122	05-2448	SB-101	Refugio Bridge Replacement	34,640	36,960	Future
123	05-2524	MON-1	Limekiln Creek Bridge Replacement	64,644	83,129	Future
124	05-2534	MON-1	Big Sur CAPM	24,335	29,545	Pending Oct 2018
125	05-2546	MON-101	Paris Valley 2R Rehab	26,950	32,327	Pending Oct 2018
126	05-2540	MON-101	Salinas CAPM	24,100	28,660	Pending Oct 2018
127	05-2629	SB-135	Santa Maria CAPM	14,372	20,847	Pending Oct 2018
128	05-2650	SLO-1	Santa Maria River Bridge Replacement	28,461	45,690	Future
129	05-2655	SCR-9	San Lorenzo River Bridge and Kings Creek Bridge Replacement	11,928	23,210	Future
130	05-2667	SB-1	Solomon Canyon Rumble Strip/Shoulder Widening	15,401	28,748	Future
131	05-2678	MON-183	Castroville Improvement Project	13,300	31,000	Future
132	05-2679	MON-101	Prunedale Rehab	104,000	129,093	Future
133	05-2700	SB-101	Gaviota-Nojoqui Rehab	59,218	69,147	Future
134	05-2703	SB-135	Route 135 Signal Modifications	11,111	19,135	Future

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
135	05-2426	SB-101	SB 101 Rehab - Carpinteria (Segment 4A)	41,430	67,150	Pending Oct 2018
136	05-2426A	SB-101	SB 101 Rehab - Padaro (Segment 4B)	60,650	78,210	Pending Oct 2018
137	05-2426C	SB-101	SB 101 Rehab - Summerland (Segment 4C)	31,890	38,960	Pending Oct 2018
138	05-2766	SLO-101	Wellsona Safety Improvements	14,019	23,881	Future
139	06-5335A	MAD-99	Madera 99 Widening	53,000	62,000	Pending Oct 2018
140	06-6681	KER-99	Union Ave to White Lane 2R Rehab	45,440	53,290	Pending Oct 2018
141	06-6708	MAD-41	Ranchos Rehab	10,184	22,215	Future
142	06-6731	KER-99	Kern 99 N/B 2R	48,000	56,180	Pending Oct 2018
143	06-6727	FRE-99	Kingsburg 99 Rehab	39,851	47,342	Pending Oct 2018
144	06-6726	KER-166	Calif Aqueduct Bridge Rehab	30,000	44,045	Future
145	06-6787	TUL-245	Woodlake Bridge Replacement	12,100	18,665	Future
146	06-6820	KER-5	Lost Hills Rubber Rehab II	21,500	25,130	Future
147	06-6803	KER-184	Weedpatch Hwy 3R Rehab	17,700	31,910	Future
148	06-6800	FRE-99	Selma to Fowler Rehab	86,000	99,925	Future
149	06-6797	KIN-Var	KINGS AND TULARE CO WIRE THEFT RESTORATION	15,000	20,500	Pending Oct 2018
150	06-6857	MAD-99	COTTONWOOD CREEK BRIDGE REPLACEMENT	24,500	36,437	Future
151	06-6873	KIN-41	STRATFORD KINGS RIVER BRIDGE REPLACEMENT	21,400	33,294	Future
152	06-6805	KER-119	Pumpkin Center 3R Rehab	26,500	57,300	Future
153	06-6881	FRE-41	Fre-41;99;168 & 180 Fiber Optic	16,010	20,424	Future
154	06-6879	FRE-41	Ashlan/Shaw Aux Lane	14,700	22,957	Future
155	06-6921	FRE-198	Fresno 198 Culvert Rehab	14,900	24,560	Future
156	07-4498	LA-1	TRANCAS CREEK BRIDGE	11,628	54,933	Pending Oct 2018
157	07-3923	LA-10	TMDL- 19/20	24,000	36,863	Pending Oct 2018
158	07-4688	VEN-23	VEN-23 REHAB	92,445	118,794	Pending Oct 2018
159	07-4687	VEN-101	Ven 101 Padre Juan Rehab	42,500	52,250	Future
160	07-4709	LA-101	Median Barrier Replacement	35,300	46,704	Pending Oct 2018
161	07-4712	LA-10	LANE REPLACEMENT	60,496	78,485	Pending Oct 2018
162	07-4718	LA-57	Lane Replacement	75,920	98,900	Pending Oct 2018
163	07-3884	LA-210	TMDL project	15,000	22,506	Pending Oct 2018
164	07-4801	LA-210	Pavement Preservation	120,000	143,990	Pending Oct 2018
165	07-4805	LA-5	Route 5 Rehab	41,600	56,014	Future
166	07-4804	LA-138	RHMA Overlay on NW LA-138	21,879	27,899	Pending Oct 2018
167	07-4817	LA-134	LA-134 Pavement Preservation	34,034	45,172	Pending Oct 2018
168	07-4830	LA-110	TMS Installations	29,000	38,547	Pending Oct 2018

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
169	07-4846	LA-1	Fish Passage and Culverts	7,900	25,900	Future
170	07-4887	LA-14	Reconstruct Pavement Structure and Ramps	142,660	193,150	Future
171	07-4930	VEN-1	Rock Slope Protection	27,179	33,745	Future
172	07-4979	LA-605	Pavement Rehabilitation	99,810	135,855	Future
173	07-4984	LA-405	PSSR Bridge	15,831	31,205	Future
174	07-4997	LA-605	TMDL- 21/22	15,050	23,356	Future
175	07-4998	LA-1	Cold Plane and Overlay AC	38,220	54,944	Future
176	07-5001	LA-118	TMDL - 21/22	11,750	21,800	Future
177	07-5004	LA-103	Union Pacific OH Deck Rehabilitation	12,478	22,963	Future
178	07-5007	LA-27	Overlay AC	30,550	43,163	Future
179	07-5010	VEN-33	Upgrade ADA ramps and accessibility	6,481	21,120	Future
180	07-5013	LA-5	I-5 Pavement Rehab	43,080	56,880	Pending Oct 2018
181	07-5026	LA-210	Hinge and Diaphragm Repairs	18,697	28,707	Future
182	07-5029	LA-605	Slab Replacement and Shoulder Resurfacing	16,410	33,742	Future
183	07-5034	LA-1	Cold Plane and Overlay AC	45,900	66,080	Future
184	07-5035	LA-138	39, 71, 138 Seismic Retrofit	19,329	31,525	Future
185	07-4985	LA-210	transfer from Mirna	4,480	26,428	Future
186	07-5041	LA-1	Nickname Required	17,264	24,616	Future
187	07-5043	LA-103	New Pump Station	22,593	32,397	Future
188	07-5083	LA-110	LA 110 Hard Running Shoulder	25,284	43,544	Future
189	07-5151	LA-2	LA 2 MBGR	16,507	22,845	Future
190	07-5152	LA-10	Install Type 60 Barrier & High Mast LED	18,394	27,556	Future
191	07-5157	LA-5	Pilot Project #1	16,927	24,649	Future
192	07-5181	VEN-1	Big Sycamore Creek	11,099	21,961	Future
193	07-5184	LA-2	Route 2 Cold plane & Overlay	19,810	31,908	Future
194	07-5234	LA-605	Nickname Required	12,901	22,569	Future
195	07-5236	LA-605	Nickname Required	15,187	25,368	Future
196	07-5237	LA-14	Protective Betterment	24,600	32,245	Future
197	07-5281	LA-5	I-5 Freight Corridor	221,390	504,540	Future
198	07-5293	LA-14	Storm Damage	24,410	45,182	Future
199	07-5296	LA-405	Slope Stability	14,357	23,698	Future
200	07-5297	LA-60	Freight Corridor Improvements on LA-60	37,600	54,870	Future
201	07-5298	LA-39	LA-39/ N. Fork San Gabriel Bridge Replacement	11,742	18,178	Pending Oct 2018
202	08-0045G	RIV-60	RIV 60 WB Shoulder Widening	25,000	32,650	Approved Aug 2018

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
203	08-3001R	SBD-40	SBD 40 REGRADE MEDIAN CROSS SLOPE (NEAR ARIZONA)	24,520	38,430	Future
204	08-3007X	SBD-40	SBD 40 REGRADE MEDIAN CROSS SLOPE (NEAR BARSTOW)	28,488	39,263	Future
205	08-3001S	SBD-40	SBD 40 COLORADO RIVER BR REHAB	28,800	44,141	Future
206	08-3005R	SBD-15	NEW FONTANA MAINTENANCE FACILITY	19,800	24,920	Future
207	08-0033N	RIV-60	Riv 60 Rehab Pavement near Beaumont	15,000	15,000	Approved Aug 2018
208	08-3002E	SBD-15	SBD 15 REGRADE CENTER MEDIAN	15,058	20,088	Pending Oct 2018
209	08-0050P	RIV-74	Riv 74 Widen Lanes, Add Shoulders & Rumble Strips	53,600	65,149	Future
210	08-0023C	RIV-62	RIV 62 MILL & OVERLAY	35,355	47,444	Pending Oct 2018
211	08-3002S	SBD-215	WASHINGTON BR. - SBD 215	18,395	31,343	Pending Oct 2018
212	08-3002W	SBD-40	SBD-40 Regrade Median PM 100-125 Near Essex.	25,500	40,106	Future
213	08-3003J	SBD-40	SBD 40 NEEDLES REGRADE MEDIAN	19,134	32,340	Future
214	08-3003K	RIV-15	Temecula Lane Replacement	34,890	42,305	Pending Oct 2018
215	08-3003L	RIV-15	RIV 015 Slab Replacement	20,762	26,163	Pending Oct 2018
216	08-3003M	RIV-15	RIV 015 Bridge Maintenance	24,040	30,783	Pending Oct 2018
217	08-3003V	SBD-15	SBD 15 REHABILITATE MAINLINE AND RAMP PAVEMENT	26,798	30,718	Pending Oct 2018
218	08-3003U	SBD-15	SBD 15 REHAB (G-13)	159,029	177,149	Pending Oct 2018
219	08-3003T	SBD-15	SBD 15 REHAB	26,073	30,413	Pending Oct 2018
220	08-3007M	SBD-18	SBD 18 PAVEMENT PRESERVATION	16,442	21,102	Future
221	08-3006G	RIV-79	RIV 79 TEMECULA WIDEN SHOULDERS	43,272	63,028	Future
222	08-3008A	RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	157,000	201,900	Future
223	08-3008Y	RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	263,010	339,373	Future
224	08-3009K	RIV-10	Riv 10 Blythe Pavement Rehab: mainline, shoulders, ramps	207,000	266,127	Future
225	08-3008L	RIV-74	RIV 74 CORRIDOR IMPROVEMENTS	31,282	49,319	Future
226	08-3003N	SBD-60	SBD 60 ADD WB AUX LANE, ADD EB DECELERATION LANE	20,955	35,662	Future
227	08-3009R	SBD-10	SBD/RIV EXPAND MULTI-MODAL FREIGHT MOVEMENT	60,900	82,442	Future
228	09-0662	MNO-395	North Sherwin Shoulders	13,740	20,351	Future
229	09-2641	INY-395	Meadow Farms ADA	9,901	25,009	Future
230	09-2633	KER-14	Rosamond-Mojave Rehab	40,515	45,627	Future
231	09-2460	MNO-395	Sonora Jct Shoulders	12,567	20,060	Future
232	10-3133	SJ-5	STOCKTON CHANNEL VIADUCT BRIDGE REHAB	815,000	819,169	Future
233	10-0335	TUO-120	CAP M East of Buck Meadows	20,520	25,375	Pending Oct 2018
234	10-5431	MER-99	MER-99 PAVEMENT REHABILITATION	60,600	81,819	Pending Oct 2018
235	10-3132	CAL-26	CAL 26 SLOPE STABILIZATION	10,548	18,939	Future
236	10-0157	TUO-108	Long Barn CAPM	17,970	21,997	Future

SB1 Baseline Agreement Report for SHOPP Projects
October 2018
March 1 - August 31, 2018

No.	Dist-PPNO	Co-Route	Project Title	Con Cap	Total	Status
237	10-3089	MER-99	SR99 MERCED REHAB	46,000	63,917	Future
238	10-3146	SJ-205	SR205 SMART CORRIDOR - PHASE 2	13,257	26,454	Future
239	10-0280	MPA-140	Ferguson Slide Rock Shed Construction	175,000	199,600	Future
240	10-3252	MPA-140	SR140 MARIPOSA CAPM	17,363	23,577	Future
241	10-3167	MPA-140	MPA Route 140 Pavement Preservation	23,765	29,087	Future
242	10-3165	SJ-4	SJ SR 4 Pavement Resurfacing and Restoration	30,576	38,094	Future
243	10-3215	MER-5	MER John Erreca Roadside Rest Area	16,700	23,760	Future
244	10-3274	SJ-4	SR-4 Ramp Metering System Installation	17,513	28,543	Future
245	10-3233	MPA-49	Mariposa SR 49 CAPM	16,197	19,798	Future
246	11-1162	SD-78	SR-78 PAVEMENT REHABILITATION	17,731	29,648	Future
247	11-1195	SD-76	SR 76 CULVERT REPLACEMENT/FISH PASSAGE	14,300	24,862	Future
248	11-1255	SD-8	I8 - PAVEMENT REHAB	43,768	53,459	Future
249	11-1257	SD-125	SR-125 CAPM	34,185	42,277	Future
250	11-1188	SD-54	SR 54 PAVEMENT PRESERVATION	21,329	27,132	Future
251	11-1281	SD-5	I-5NCC ITS ELEMENTS	19,621	24,238	Future
252	11-1241	SD-5	INTELLIGENT TRANSPORTATION SYSTEM TECHNOLOGY	19,827	27,207	Approved Aug 2018
253	11-1280	SD-805	I-805 SWEETWATER RIVER BRIDGE UPGRADE	18,367	23,390	Pending Oct 2018
254	11-1310	SD-125	SD-125 (SD-54 TO SD-94)	54,357	72,449	Future
255	11-1302	SD-52	SD-52 & SD-163 PAVEMENT REHAB	33,738	44,970	Future
256	12-4051A	ORA-73	Upgrade Safety Devices	16,500	23,088	Pending Oct 2018
257	12-4846	ORA-133	12-0N890 Add 2nd lane to SB 133 SB 5 connector	14,926	25,102	Future
258	12-4218	ORA-74	12-0P030 Rte. 74 Super Elevation Correction.	35,611	52,345	Future
259	12-3483	ORA-55	12-0G950 Rte 55 NB Aux lane	13,100	46,800	Pending Oct 2018
260	12-2859C	ORA-5	I-5, SR 57, & SR 91 ICM 4 Project - Install and modify ITS	13,673	23,673	Future
261	12-2330	ORA-1	Upgrade Traffic Signal	12,925	24,087	Future
262	12-2859B	ORA-Var	I-5, SR57, & SR 91 ICM123 Project combined with ICM 1,2, & 3	22,073	28,480	Pending Oct 2018
263	12-3450A	ORA-Var	Bridge Seismic Restoration	15,456	24,175	Future
Total				10,570,190	14,435,307	Approved 4 Pending 69 Future 190 Total 263

SB 1 Trade Corridor Enhancement Program Report

Progress Report: March 1, 2018 – August 31, 2018

Trade Corridor Enhancement Program (TCEP)

Program Objectives: TCEP was established by SB 1 to fund infrastructure improvements on federally designated Trade Corridors of National and Regional Significance, on the Primary Freight Network as identified in the California Freight Mobility Plan, and along other corridors that have a high volume of freight movement.

The 2018 TCEP Program

The TCEP is a three-year program, with nearly \$1.3 billion in funding, which includes \$535 million of funding from the National Highway Freight Program, \$794 million from the Trade Corridor Enhancement Account, and a one-time appropriation of \$11 million from the Budget Act of 2015. The California Transportation Commission (Commission) adopted the 2018 Program in May 2018, consisting of 28 projects with 41 segments, valued at more than \$4 billion, and leveraging other federal, state and local funds. The selected projects include a variety of improvements to goods movement on corridors with high volumes of freight including but not limited to, projects that increase the use of on-dock rail; improve safety by eliminating at-grade railroad crossings; reduce impacts to surrounding communities such as noise, congestion, safety, and public health; reduce border wait times; and increase rail capacity with double tracking.

2018 TCEP at a Glance:

Total programmed SB 1 funds (3-year period)	\$794 Million*
Number of programmed project segments within the 28 approved projects	41
Total cost of all programmed projects	\$4.3 Billion
Number of project (phases) allocated	14
Total SB 1 dollars allocated	\$79.9 Million**
Number of awarded projects (segments)	0
Total dollars of awarded projects	0
Total remaining SB 1 program funds	\$0

*In addition to the \$794 million, the Commission programmed an additional \$535 million from the National Highway Freight Program and a one-time appropriation of \$11 million from the Budget Act of 2015, for a total of \$1.3 billion.

**The Commission allocated \$79.9 million from SB 1 funds and \$206 million in other state and local funds for a total of \$286 million.



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.



Program Status: The first funding cycle of TCEP included three years of project programming for fiscal year (FY) 2017-18 through FY 2019-20. TCEP consist of 41 programmed project segments, which received funds for various phases of a project. Currently, 14 project segments have received TCEP fund allocations for certain phases totaling \$286 million, with a total of \$1.5 billion in total project costs leveraged from other state and local funds. Some TCEP projects have additional phases for which an allocation has not been requested. These allocations may be requested in the near future. Five projects in TCEP are multi-funded and are leveraging funds from other SB 1 programs.

Program Benefits: Expected benefits (Outputs) for the 28 programmed TCEP projects are as follows, but not limited to:

Category of Benefits	Miles	Each
Grade Separation/Rail Crossing Improvements		7
Miles of new track	10	
Intersections modified	7	9
Local road lane-miles rehabilitated	3	
Local road operational improvements		3
New local bridge structure		1
Truck climbing lanes/ Auxiliary lane miles constructed	7	
High Occupancy Vehicle /High Occupancy Toll lane miles constructed	80	
Transportation Management System Elements		166
Mixed flow lane miles constructed	34	

Baseline Agreements: All 28 TCEP projects require baseline agreements. Six baseline agreements were approved at the August 2018 Commission meeting. Nineteen baseline agreements are anticipated to receive approval at the October 2018 meeting and the remaining three are anticipated to receive approval at a future meeting.

Baseline Agreements Status:

Approved (August 2018)	6
Planned (October 2018)	19
Future	3
Total Baselines Required	28

Project List: All 41 project segments in the TCEP Program are shown on attached spreadsheet. Fourteen project phases have received TCEP fund allocations totaling \$286 million. Out of this total, \$233 million are allocations for the construction phase for 4 projects.

**Senate Bill 1 (SB 1) Report for Trade Corridor Enhancement Program (TCEP) Projects
October 2018
March 1 - August 31, 20 18**

No.	Dist-PPNO Co-Route	Mode - RR, PT, LO, H or MT	TCEP Phase and Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SB1 Programmed TCEP (\$1,000s)				SB1 Allocated TCEP (\$1,000s)			Construction Award Date	Baseline Approved Date
					Milestone	Approved	SB1 Programmed TCEP	Total Project Cost	PAED	PSE	RW	CON	Milestone	CTC Allocation	CTC Allocation Date		
1	02-3445A Sha-5	H	Caltrans, SRTA	Redding to Anderson Six Lane - Phase 1 & 2	PAED PSE RW Beg CON End CON	Dec-18 Aug-16 May-16 Jan-17 Jan-19	\$65,700	\$126,258				\$65,700	PAED PSE RW CON	\$65,700	Jun-18		
2	04-2103D ALA	LO	CON-Alameda CTC	7th Street Grade Separation (East)	PAED PSE RW Beg CON End CON	Jun-18 Dec-19 Dec-19 Jun-20 Dec-22	\$175,000	\$252,000				\$175,000	PAED PSE RW CON				
3	04-T0003 ALA	Rail	Alameda CTC	Freight Intelligent Transportation System (FITS)	PAED PSE RW Beg CON End CON	Jul-18 Mar-19 Dec-18 Aug-19 Dec-21	\$12,456	\$30,600				\$12,456	PAED PSE RW CON				
4	04-T0004 ALA	Rail	City of Emeryville	Quiet Zone Safety Engineering Measures	PAED PSE RW Beg CON End CON	May-18 Feb-19 Apr-19 Sep-19 May-19	\$4,200	\$6,480				\$4,200	PAED PSE RW CON				
5	04-0462G SCI-101/25	H	Santa Clara Valley Transportation Authority	US 101/State Route 25 Interchange - Phase 1	PAED PSE RW Beg CON End CON	Sep-13 Dec-20 Dec-20 May-21 May-23	\$4,200	\$65,000		\$4,200			PAED PSE RW CON	\$4,200			8/15/2018
6	04-5301X Sol- 80/680/12	H	Solano Transportation Authority	I-80/I-680/Route 12 Interchange Package 2A	PAED PSE RW Beg CON End CON	Oct-18 Jun-19 Jun-20 Sep-20 Sep-22	\$53,200	\$76,000				\$53,200	PAED PSE RW CON				
7			SBCAG	Route 101 Multimodal Corridor													
7.1	05-7101C SB-101	H	Santa Barbara County Association of Governments	South Coast 101 HOV Lanes - Carpinteria (Segment 4A)	PAED PSE RW Beg CON End CON	Aug-18 Jul-19 Jul-19 Jan-20 Jan-24	\$51,000	\$135,845				\$51,000	PAED PSE RW CON				
7.2	05-7101D SB-101	H	Santa Barbara County Association of Governments	South Coast 101 HOV Lanes - Padaro (Segment 4B)	PAED PSE RW Beg CON End CON	Aug-18 Jan-21 Nov-20 Jul-21 Dec-25	\$0	\$202,380					PAED PSE RW CON				
7.3	05-7101E SB-101	H	Santa Barbara County Association of Governments	South Coast 101 HOV Lanes - Summerland (Segment 4C)	PAED PSE RW Beg CON End CON	Aug-18 Jan-21 Nov-20 Jul-21 Dec-25	\$0	\$135,845					PAED PSE RW CON				
8	06-6955 Ker	H	Kern County of Governments	Rt 58/99 Bakersfield Freeway Connector	PAED PSE RW Beg CON End CON	Dec-18 Jun-18 Apr-18 Aug-18 Feb-21	\$25,000	\$50,000				\$25,000	PAED PSE RW CON	\$25,000	Jun-18		
9			LA Metro	Southern California Rail Projects (6 of 8 projects)													
9.1	07-T0005 LA	RR	LA Metro	1. Alameda Corridor Southern Terminus Gap Closure	PAED PSE RW Beg CON End CON	Dec-18 Oct-18 Aug-19 Aug-20	\$5,992	\$9,529				\$5,992	PAED PSE RW CON				
9.2	07-T0006 LA	RR	LA Metro	2. Terminal Island Railyard Enhancement Project	PAED PSE RW Beg CON End CON	Oct-18 Jun-19 Apr-20 Sep-21	\$21,645	\$34,016				\$21,645	PAED PSE RW CON				
9.3	07-T0007 LA	RR	LA Metro	4. Pier G and J Double Track	PAED PSE RW Beg CON End CON	Nov-18 Mar-19 Mar-19 Dec-19 Dec-21	\$14,000	\$25,000				\$14,000	PAED PSE RW CON				

**Senate Bill 1 (SB 1) Report for Trade Corridor Enhancement Program (TCEP) Projects
October 2018
March 1 - August 31, 20 18**

No.	Dist-PPNO Co-Route	Mode - RR, PT, LO, H or MT	TCEP Phase and Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SB1 Programmed TCEP (\$1,000s)				SB1 Allocated TCEP (\$1,000s)			Construction Award Date	Baseline Approved Date
					Milestone	Approved	SB1 Programmed TCEP	Total Project Cost	PAED	PSE	RW	CON	Milestone	CTC Allocation	CTC Allocation Date		
9.4	07-T0008 LA	RR	LA Metro	6. Montebello Boulevard Grade Separation Project	PAED PSE RW Beg CON End CON	Jun-18 Aug-18 Oct-18 Jan-18 Jan-23	\$49,000	\$128,611				\$49,000	PAED PSE RW CON				
9.5	07-T0009 LA	RR	LA Metro	7. Tumbull Canyon Road Grade Separation Project	PAED PSE RW Beg CON End CON	Jun-18 Oct-19 Mar-20 Jun-20 Mar-23	\$29,000	\$86,246				\$29,000	PAED PSE RW CON				
9.6	07-2002A LA	RR	LA Metro	8. Rosecrans/Marquardt Grade Separation	PAED PSE RW Beg CON End CON	Aug-18 May-18 Sep-19 Jul-20 Jun-23	\$9,000	\$155,300				\$9,000	PAED PSE RW CON				
10	07-5388 LA-605/91	H	LA Metro	Route 605/91 Interchange Improvement: Gateway Cities Freight Crossroads Project	PAED PSE RW Beg CON End CON	Jan-18 Feb-21 Feb-21 May-21 Oct-22	\$32,000	\$187,800		\$3,000	\$29,000		PAED PSE RW CON				
11	07-3189B LA-5	H	Caltrans/LA Metro	I-5 Golden State Chokepoint Relief	PAED PSE RW Beg CON End CON	Sep-18 Dec-18 May-19 Sep-19 Jan-23	\$247,000	\$539,200				\$247,000	PAED PSE RW CON				
12	07-2741S LA-71	H	LA Metro	Route 71 Expressway to Freeway Conversion (Mission Road to Route 60)	PAED PSE RW Beg CON End CON	Aug-19 Aug-19 Feb-20 Jul-24	\$44,000	\$175,519				\$44,000	PAED PSE RW CON				
13	07-5394 LA-57/60	H	Caltrans/LA Metro	Route 57/60 Confluence: Chokepoint Relief Program	PAED PSE RW Beg CON End CON	Dec-18 Apr-20 Apr-20 Jan-19 Dec-24	\$22,000	\$288,600		\$17,000	\$5,000		PAED PSE RW CON	\$17,000	Jun-18		
14	07-4961 Ven-34	RR	Caltrans	Rice Avenue/Fifth Street/UPRR Grade Separation Project	PAED PSE RW Beg CON End CON	May-18 Dec-19 Dec-19 Jun-20 Dec-23	\$68,606	\$79,192		\$4,406	\$8,000	\$56,200	PAED PSE RW CON	\$4,406 \$8,000	Jun-18 Jun-18		8/15/2018
15	08-3010T Riv-60	H	City of Moreno Valley	Route 60 Truck Safety and Efficiency Project - Phase 1A	PAED PSE RW Beg CON End CON	Jun-19 Dec-19 Dec-21	\$16,800	\$24,000				\$16,800	PAED PSE RW CON				
16	08-0260J Sbd-395	H	SBCTA, Caltrans	Route 395 Widening from SR 18 to Chamberlaine Way	PAED PSE RW Beg CON End CON	Dec-09 Jul-18 Jul-18 Feb-19 Sep-21	\$24,292	\$52,321				\$24,292	PAED PSE RW CON	\$24,292	Aug-18		8/15/2018
17	08-3009P Sbd-10	H	Caltrans, San Bernardino County Transportation Authority	I-10 Express Lanes - San Antonio Ave to Route 15 (Contract 1)	PAED PSE RW Beg CON End CON	Jul-18 Nov-21 Mar-22 Jul-18 Feb-24	\$117,831	\$625,400				\$117,831	PAED PSE RW CON	\$117,831	Jun-18	Aug-18	
18	08-T0011 Sbd-10/15	RR	Caltrans, City of Rancho Cucamonga	Etiwanda Avenue Grade Separation	PAED PSE RW Beg CON End CON	Jun-18 Jan-20 Jan-20 Jun-20 Dec-21	\$60,000	\$60,000	\$850	\$2,000	\$5,000	\$52,150	PAED PSE RW CON	\$2,000 \$5,000	Aug-18 Aug-18		8/15/2018
19	10-0161A Mer-99	H	Caltrans, MCAG	Livingston Widening Northbound	PAED PSE RW Beg CON End CON	Jun-18 Jan-18 Dec-17 Aug-20 Apr-22	\$29,050	\$37,420				\$29,050	PAED PSE RW CON				

**Senate Bill 1 (SB 1) Report for Trade Corridor Enhancement Program (TCEP) Projects
October 2018
March 1 - August 31, 20 18**

No.	Dist-PPNO Co-Route	Mode - RR, PT, LO, H or MT	TCEP Phase and Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SB1 Programmed TCEP (\$1,000s)				SB1 Allocated TCEP (\$1,000s)			Construction Award Date	Baseline Approved Date	
					Milestone	Approved	SB1 Programmed TCEP	Total Project Cost	PAED	PSE	RW	CON	Milestone	CTC Allocation	CTC Allocation Date			
20	10-T0002 SJ	RR	Port of Stockton	Fyffe Avenue Grade Separation	PAED PSE RW Beg CON End CON	May-18 Jun-20 Jun-19 Jun-20 Jun-23	\$9,000	\$13,000			\$1,000		\$8,000	PAED PSE RW CON	\$1,000	Jun-18		8/15/2018
21			City of Tracy	Central Calley Gateway (2 Projects):														
21.1	10-3415 SJ-205	H	City of Tracy	1. I-205/International Parkway Interchange Improvements	PAED PSE RW Beg CON End CON	Nov-18 Jun-19 Aug-19 Dec-19 Nov-20	\$7,600	\$15,690			\$450		\$7,150	PAED PSE RW CON				
21.2	10-3416 SJ-580	H	City of Tracy	2. I-580/International Parkway Interchange	PAED PSE RW Beg CON End CON	Nov-18 Jun-19 Aug-19 Dec-19 Nov-20	\$5,180	\$8,970					\$5,180	PAED PSE RW CON				
22	10-0944M Sta-132	H	Stanislaus Council of Governments	Route 132 Expressway, Phase 1	PAED PSE RW Beg CON End CON	Jan-18 Oct-18 Jan-19 Mar-19 Dec-20	\$21,000	\$149,400					\$21,000	PAED PSE RW CON				
23			Caltrans, SANDAG, ICTC, SCAG	California-Mexico Border System Network Improvements (6 projects):														
23.1	11-1036 SD-125/905	H	Caltrans, SANDAG, ICTC, SCAG	1. Route 125/905 Connector	PAED PSE RW Beg CON End CON	Jul-04 Aug-19 Aug-19 Mar-20 Apr-22	\$21,980	\$36,255					\$21,980	PAED PSE RW CON				8/15/2018
23.2	11-0999E SD-11	H	Caltrans, SANDAG, ICTC, SCAG	2. Siempre Viva Interchange at State Route 11 and Commercial Vehicle Enforcement Facility Segment 2B	PAED PSE RW Beg CON End CON	Mar-12 Mar-20 Mar-20 Sep-20 Mar-23	\$37,118	\$45,400		\$4,800			\$32,308	PAED PSE RW CON	\$4,800	Aug-18		8/15/2018
23.3	11-0999F SD-11	H	Caltrans, SANDAG, ICTC, SCAG	3. Otay Mesa East Port of Entry - Segment 3A	PAED PSE RW Beg CON End CON	Apr-12 Jan-20 Jan-20 Jul-20 Apr-22	\$5,050	\$40,350		\$3,900	\$1,150			PAED PSE RW CON	\$3,900	Aug-18		5/18/2018
23.4	11-1241 SD/Imp-98	H	Caltrans, SANDAG, ICTC, SCAG	4. Intelligent Transportation System Technology (Advanced Technology Corridors ar Border Ports of Entry)	PAED PSE RW Beg CON End CON	Nov-18 Feb-20 Feb-20 Jul-20 May-22	\$11,969	\$39,175		\$2,317			\$9,652	PAED PSE RW CON				8/15/2018
23.5	11-1258 Imp-98	H	Caltrans, SANDAG, ICTC, SCAG	5. Route 98 Widening	PAED PSE RW Beg CON End CON	Feb-09 Aug-19 Jul-19 Feb-20 May-22	\$3,370	\$11,650					\$3,370	PAED PSE RW CON				8/15/2018
23.6	11-1335 Imp-7	H	Caltrans, SANDAG, ICTC, SCAG	6. Calexico East Port of Entry Truck Crossing Improvement	PAED PSE RW Beg CON End CON	Jun-20 Jun-21 Jun-21 Dec-21 Mar-23	\$3,000	\$29,844	\$3,000					PAED PSE RW CON	\$3,000	Aug-18		8/15/2018
24	11-T0014 SD	RR	SANDAG	Sorrento to Miramar, Phase 2 Intermodal Improvements	PAED PSE RW Beg CON End CON	Jun-18 Jul-20 Jul-20 Dec-20 Jul-24	\$10,500	\$129,037			\$10,500			PAED PSE RW CON				
25	11-1334 SD	LO	City of San Diego	Otay Mesa Truck Route, Phase 4A	PAED PSE RW Beg CON End CON	Feb-18	\$6,000	\$19,530					\$6,000	PAED PSE RW CON				
26	11-T0012 SD	RR	SD Unified Port District	National City Marine terminal Rail Track Extension Project	PAED PSE RW Beg CON End CON	Dec-20	\$585	\$13,120		\$585				PAED PSE RW CON				

**Senate Bill 1 (SB 1) Report for Trade Corridor Enhancement Program (TCEP) Projects
October 2018
March 1 - August 31, 20 18**

No.	Dist-PPNO Co-Route	Mode - RR, PT, LO, H or MT	TCEP Phase and Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SB1 Programmed TCEP (\$1,000s)				SB1 Allocated TCEP (\$1,000s)			Construction Award Date	Baseline Approved Date	
					Milestone	Approved	SB1 Programmed TCEP	Total Project Cost	PAED	PSE	RW	CON	Milestone	CTC Allocation	CTC Allocation Date			
27	11-T0013 SD	RR	SD Unified Port District	Tenth Avenue Marine Terminal Beyond Compliance Environmental Enhancement Project	PAED PSE RW Beg CON End CON	Aug-19 Aug-19 Apr-20	\$5,600	\$8,100				\$5,600	PAED PSE RW CON					
28	12-3834 Ora-57	H	Caltrans, City of Brea	SR-57 - Lambert Road Interchange Improvements	PAED PSE RW Beg CON End CON	Aug-18 May-19 Apr-19 Jan-20 Jan-23	\$65,705	\$100,000				\$65,705	PAED PSE RW CON					
TOTAL 28 projects							\$1,394,629	\$4,248,083	\$3,850	\$43,208	\$59,100	\$1,288,461		\$286,129				

Legend: *Mode
 RR - Railroad
 H - Highway
 PT - Port
 LO - Local
 MT-Mass Transit

****Milestones**
 PAED - Report Approval and Environmental Document
 PSE - Plans Specifications and Estimates
 RW Sup - Right of Way Support
 Con Sup - Construction Support
 RW Cap - Right of Way Capital
 Con Cap - Construction Capital

SB 1 Solutions for Congested Corridors Program Report

Progress Report: March 1, 2018 – August 31, 2018

Solutions for Congested Corridors Program (SCCP)

Program Objectives: The SCCP was established by SB 1 to fund projects designed to reduce congestion in highly-traveled and highly-congested corridors through performance improvements that balance transportation improvements, community impacts, and environmental benefits.

The 2018 SCCP Program

The SCCP is a four- year program with \$1 Billion in funding for the four Fiscal Years (FY) 2017-18 through 2020-21. The California Transportation Commission (Commission) adopted the SCCP in May 2018, consisting of 9 projects with 28 segments, valued at more than \$3 billion, and leveraging more than \$2 billion in other federal, state and local funds. The selected projects are part of a comprehensive corridor plan that will reduce congestion in highly traveled corridors, including the state highway system, local streets and roads, public transit facilities, bicycle and pedestrian facilities or required mitigation and/or restoration projects.

2018 SCCP at a Glance:

Total programmed SB 1 funds (4-year period)	\$1.0 Billion
Number of programmed project segments within the 9 approved projects	28
Total cost of all programmed projects	\$3.2 Billion
Number of projects (segments) allocated	3
Total SB 1 dollars allocated	\$243 Million
Number of awarded projects (segments)	0
Total dollars with awarded projects	\$0
Total remaining SB 1 program funds	\$0



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

Program Status: The first funding cycle of SCCP included four years of project programming through FY 2020-21. The program consists of 28 programmed project segments. Three project segments received allocations for construction in August 2018 for a total of \$243 million in SCCP funds. The three projects leveraged over \$388 million in other state and local funding.

Program Benefits: Expected benefits (Outputs) for the nine programmed SCCP projects are as follows:

Category of Benefits – Outputs	Miles	Each
High Occupancy Vehicle lanes constructed	141	
Auxiliary lanes constructed	3	
Operational improvements		21
Local road operational improvements		36
Modified/Reconstructed bridges		11
Pedestrian/Bicycle facilities constructed	11	
Bicycle lanes constructed	6	
Sound walls constructed	3	
New track	11	
Purchase Rail cars/transit vehicles		5
Station Improvements		1

Baseline Agreements: All nine programmed SCCP projects require Baseline Agreements. Two baseline agreements were approved at the August 2018 Commission meeting. Another six baseline agreements are anticipated to be approved at the October 2018 Commission meeting and the remaining baseline agreement will be approved in a future meeting.

Baseline Agreements Status

Approved (August 2018)	2
Planned (October 2018)	6
Future	1
Total Baselines Required	9

Construction Contract Awards

Planned	28
Actual	0

Project List: All 28 project segments in the SCCP Program are shown on the attached spreadsheet. Three project segments have received SCCP fund allocations totaling \$243 Million for construction.

Senate Bill 1 (SB 1) Report for Solutions for Congested Corridor Program (SCCP) Projects

October 2018

March 1 - August 31, 2018

No.	Dist-PPNO Co-Rte	Mode	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SCCP Con Sup (\$1,000s)	SCCP Con Cap (\$1,000s)	Allocated SB1-SCCP (\$1,000s)	CTC Allocation Date	Construction Award Date	Baseline Approved Date
					Milestone	Approved	Programmed SB1-SCCP	Total Project Cost						
1				Sac 5 Corridor Enhancements/I-5 HOV Lanes - Phase 1										
	03-5835 Sac-5	H	Caltrans	<i>I-5 HOV Lanes - Phase 1</i>	PAED PSE RW Beg Con End Con	Jul-13 Nov-17 Aug-15 Apr-18 Oct-21	\$14,800	\$319,465	\$1,280	\$13,520	\$14,800	05/16/18		
	03-1788 Sac-5	LO	City of Elk Grove	<i>Franklin Boulevard Class IV Bikeway Project</i>	PAED PSE RW Beg Con End Con	Jan-19 Feb-19 Jan-19 Apr-19	\$200	\$251	\$0	\$200				
2				US 50 Multimodal Corridor Enhancements (2)										
	03-3301 Sac-50	H	Caltrans	<i>US 50 HOV Lanes</i>	PAED PSE RW Beg Con End Con	May-16 Feb-20 Aug-15 Jul-20 Dec-24	\$90,000	\$396,700	\$10,000	\$80,000				
	03-1787 Sac-50	MT	Sacramento Regional Transit District	<i>Light Rail Expansion Project</i>	PAED PSE RW Beg Con End Con	Sep-19 May-20 Jul-19 Nov-20 Oct-22	\$20,300	\$48,395	\$0	\$20,300				
3				San Mateo and Santa Clara US 101 Managed Lanes										
	04-0658D SM/SCL-101	H	Caltrans	<i>US 101 Managed Lane Project</i>	PAED PSE RW Beg Con End Con	Oct-18 May-19 May-19 Jul-19 Feb-23	\$200,000	\$514,300	\$23,500	\$176,500				8/15/2018
	04-2015E SM/SCL-101/85	H	Caltrans	<i>Silicon Valley Express Lanes Program - Phase 3</i>	PAED PSE RW Beg Con End Con	Oct-15 Jul-18 Jul-18 Dec-18 Jun-21	\$33,200	\$56,318	\$0	\$33,200	\$33,200	8/15/2018		8/15/2018

Senate Bill 1 (SB 1) Report for Solutions for Congested Corridor Program (SCCP) Projects

October 2018

March 1 - August 31, 2018

No.	Dist-PPNO Co-Rte	Mode	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SCCP Con Sup (\$1,000s)	SCCP Con Cap (\$1,000s)	Allocated SB1-SCCP (\$1,000s)	CTC Allocation Date	Construction Award Date	Baseline Approved Date
					Milestone	Approved	Programmed SB1-SCCP	Total Project Cost						
4	04-0360Q Son-101	H	Caltrans	Marin-Sonoma narrows Segment C2 - HOV Lanes Gap Closure	PAED PSE RW Beg Con End Con	May-10 Dec-18 Mar-14 Aug-19 Aug-22	\$84,791	\$121,525	\$12,600	\$72,191				
5				US 101 Santa Barbara Multimodal Corridor (3)										
	05-7101C SB-101	H	Caltrans	<i>South Coast 101 HOV Lanes Carpinteria Segment 4A</i>	PAED PSE RW Beg Con End Con	Jul-18 Jul-19 Jul-18 Jan-20 Jan-24	\$0	\$142,265	\$0	\$0				
	05-7101D SB-101	H	Caltrans	<i>South Coast 101 HOV Lanes Padaro Segment 4B</i>	PAED PSE RW Beg Con End Con	Jul-8 Jan-21 Jul-18 Jul-21 Dec-25	\$61,810	\$198,330	\$12,250	\$49,560				
	05-7101E SB-101	H	Caltrans	<i>South Coast 101 HOV Lanes Summerland Segment 4C</i>	PAED PSE RW Beg Con End Con	Sep-14 Jan-21 May-16 Jul-21 Dec-25	\$42,000	\$120,300	\$7,940	\$34,060				
	05-2985 SB-101	H	Caltrans	<i>Santa Monica Road and Via Real Intersection Improvements</i>	PAED PSE RW Beg Con End Con	Jun-9 Jul-21 Jun-19 Jan-22 Sep-23	\$3,610	\$6,318	\$750	\$2,860				
	05-2896 SB	LO	Santa Barbara County Association of Governments	<i>Santa Claus Lane Class 1 Bikeway</i>	PAED PSE RW Beg Con End Con	Sep-18 Sep-19 Sep-18 Jul-20 Mar-20	\$6,830	\$8,150	\$0	\$6,830				
	05-2897 SB	LO	Santa Barbara County	<i>Santa Clause Lane Streetscape, Coastal Access Parking and Railroad Crossing</i>	PAED PSE RW Beg Con End Con	Jan-18 Jun-19 Mar-21	\$7,040	\$7,040	\$560	\$6,480				

Senate Bill 1 (SB 1) Report for Solutions for Congested Corridor Program (SCCP) Projects

October 2018

March 1 - August 31, 2018

No.	Dist-PPNO Co-Rte	Mode	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SCCP Con Sup (\$1,000s)	SCCP Con Cap (\$1,000s)	Allocated SB1-SCCP (\$1,000s)	CTC Allocation Date	Construction Award Date	Baseline Approved Date	
					Milestone	Approved	Programmed SB1-SCCP	Total Project Cost							
	05-2893 SB	LO	Santa Barbara County Association of Governments	<i>North Padaro lane Coastal Access Improvements</i>	PAED PSE RW Beg Con End Con	Apr-19 Mar-20 Apr-19 Jan-22 Dec-22		\$3,270	\$3,690	\$0	\$3,270				
	05-2894 SB	LO	Santa Barbara County Association of Governments	<i>Summerland Area Coastal Access Improvements</i>	PAED PSE RW Beg Con End Con	Jun-19 Apr-20 Jun-19 Jul-22 Jun-23		\$8,320	\$9,820	\$0	\$8,320				
6	07-5497 LA	MT	LA Metro	Airport Metro Connector 96th Street Transit Station	PAED PSE RW Beg Con End Con	May-17 Jun-19 Jul-19 Dec-19 Jun-23		\$150,000	\$525,200	\$0	\$150,000				
7	08-1230 SBD	MT	SBCTA	Redlands Passenger Rail	PAED PSE RW Beg Con End Con	Oct-15 Aug-18 Dec-16 Mar-19 May-21		\$65,000	\$282,277	\$0	\$65,000				
8				San Diego North Coast Corridor: Phase 1											
	11-0615F SD-5	H	Caltrans	<i>1) HOV Extension - Phase 1- Encinitas</i>	PAED PSE RW Beg Con End Con	Aug-14 Jun-18 Jun-18 Oct-18 Sep-22		\$195,000	\$300,729	\$32,000	\$163,000	\$195,000	8/15/2018		
	11-0615G SD-5	H	Caltrans	<i>2) HOV Extension - Phase 1- Carlsbad</i>	PAED PSE RW Beg Con End Con	Aug-14 Jul-19 Jul-19 Sep-20 Oct-22		\$0	\$109,163	\$0	\$0				
9				Orange County Central Corridor Improvements (1)											
	12-2156 ORA-	MT	OCTA	<i>Bravo! Main Street Rapid Bus</i>	PAED PSE RW Beg Con End Con	Jul-20 Jun-21 Dec-21 Dec-23		\$4,331	\$5,414	\$0	\$4,331				

Senate Bill 1 (SB 1) Report for Solutions for Congested Corridor Program (SCCP) Projects

October 2018

March 1 - August 31, 2018

No.	Dist-PPNO Co-Rte	Mode	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)		SCCP Con Sup (\$1,000s)	SCCP Con Cap (\$1,000s)	Allocated SB1-SCCP (\$1,000s)	CTC Allocation Date	Construction Award Date	Baseline Approved Date
					Milestone	Approved	Programmed SB1-SCCP	Total Project Cost						
12-2175 ORA-	LO	OCTA		<i>Traffic Light Synchronization-Warner Avenue</i>	PAED PSE RW Beg Con End Con	Aug-19 Jun-20 Jul-20 Jul-23		\$4,092 \$5,115	\$0	\$4,092				
12-2176 ORA-	LO	OCTA		<i>Traffic Light Synchronization-MacArthur Blvd</i>	PAED PSE RW Beg Con End Con	Aug-19 Jun-20 Jul-20 Jul-23		\$2,951 \$3,689	\$0	\$2,951				
12-2177 ORA-	LO	OCTA		<i>Traffic Light Synchronization-Edinger Ave</i>	PAED PSE RW Beg Con End Con	Aug-19 Jun-20 Jul-20 Jul-23		\$4,957 \$6,196	\$0	\$4,957				
12-2178 ORA-	LO	City of Santa Ana		<i>Warner Avenue Class II Bikeway Project</i>	PAED PSE RW Beg Con End Con	Jul-20 Jun-21 Dec-21 Dec-23		\$1,443 \$1,640	\$0	\$1,443				
12-2183 ORA-	LO	City of Tustin		<i>Main Street Class II Bikeway Project</i>	PAED PSE RW Beg Con End Con	Jul-19 Jun-20 Jul-19 Dec-20 Jun-21		\$255 \$290	\$0	\$255				
12-2179 ORA--	LO	City of Tustin		<i>Red Hill Class II Bikeway Project</i>	PAED PSE RW Beg Con End Con	Jul-20 Jun-21 Jul-20 Dec-21 Dec-22		\$383 \$435	\$0	\$383				
12-2181 ORA--	LO	City of Tustin		<i>Newport Avenue Class II Bikeway Project</i>	PAED PSE RW Beg Con End Con	Jul-20 Jun-21 Jul-20 Dec-21 Dec-23		\$485 \$551	\$0	\$485				
12-2182 ORA-	LO	City of Tustin		<i>Santa Ana-Santa Fe Channel Class 1 Bikeway Project</i>	PAED PSE RW Beg Con End Con	Dec-19 Dec-20 Dec-19 Jul-21 Jun-22		\$1,021 \$1,160	\$0	\$1,021				
TOTALS:								\$1,006,089	\$3,194,726			\$243,000		

Legend: *Mode

RR - Railroad
H - Highway
PT - Port
LO - Local
MT-Mass Transit

****Milestones**

PAED - Report Approval and Environmental Document
PSE - Plans Specifications and Estimates
RW Sup - Right of Way Support
Con Sup - Construction Support
RW Cap - Right of Way Capital
Con Cap - Construction Capital

SB 1 Local Partnership Program Report

Progress Report: March 1, 2018 – August 31, 2018

Local Partnership Program (LPP)

Program Objectives: The objective of the LPP is to provide funding to counties, cities, districts, and regional transportation agencies in which voters have approved fees or taxes solely dedicated to transportation improvements or that have enacted fees solely dedicated to transportation. The initial programming cycle for fiscal years (FY) 2017-18 through 2019-20, will distribute 50 percent of the funds through a competitive process (LPP-C) and 50 percent via formula (LPP-F.)

The 2018 LPP Competitive Program (LPP-C)

LPP-C is a three-year program, with nearly \$309 million in funding for FY 2017-18 through 2019-20. The California Transportation Commission (Commission) adopted the 2018 Program in May 2018, consisting of 27 projects, with 34 segments, valued at more than \$1.7 billion, and leveraging more than \$1.3 billion in other funding. The selected projects provide multimodal improvements in localities across the state, including new transit stations, tracks for passenger rail high occupancy vehicle and express lanes, active transportation improvements, traffic light synchronization, bus purchases, and local road improvements and rehabilitation. Projects not selected for funding in the current cycle will have the opportunity to apply for funding in subsequent cycles.

The 2018 LPP Formulaic Program (LPP-F)

The initial cycle will cover fiscal years 2017-18 and 2018-19, with annual programming cycles thereafter. Jurisdictions with voter approved taxes, tolls and fees will be eligible for a formulaic distribution of funds if the taxes, tolls or fees are dedicated solely for transportation.

2018 LPP Competitive at a Glance:

Total programmed SB1 funds (3-year period)	\$309 Million
Number of programmed project segments within the 27 approved projects	34
Total cost of all programmed projects	\$1.7 Billion
Number of projects (segments) allocated	4
Total SB 1 dollars allocated	\$59.6 Million
Number of awarded projects (segments)	0
Total dollars of awarded projects	\$0
Total remaining SB 1 program funds	\$0



Background:

Senate Bill 1 (SB 1), The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

LPP-C Program Status: Cycle 1 of LPP-C funding included 3 FY's of project programming. Cycle 2 is expected to be programmed in FY 2019-20 and will include projects to be funded in FY 2020-21 and 2021-22. Six projects in LPP-C Cycle 1 are also funded with other SB1 funding sources such as the Active Transportation Program (ATP), Local Partnership Program Formula (LPP-F), Solutions for Congested Corridors (SCCP) and the State Highway Operation and Protection Program (SHOPP). Four projects have received allocations of LPP-C funds totaling \$59.6 million with a total project cost of \$204 million leveraged with other state and local funds.

LPP-F Program Status: LPP-F was adopted by the Commission in January 2018. The first cycle is a two-year program through FY 2018-19. Sixty-seven projects were programmed for \$185.3 million with a total value of \$6.18 billion. Seven agencies did not request their shares, which represent the balance of \$14.7 million, during the first cycle and are eligible to request them within two cycles. Cycle two will be adopted at the October Commission meeting for one year. Subsequent cycles are expected to be programmed annually.

Program Benefits: Expected benefits (Outputs) for the LPP-C projects are as follows:

Category	Outputs	Miles	Each
Local Improvements	New Roadway Lane	13.1	
	Intersections Modified		27
	Bicycle Lane	20.2	
	Local Road Operational Improvements	53	
	Local Road Lane Rehab	16.4	
	Sidewalk	9.2	
	Pedestrian Bicycle Facilities	12.8	
	Signs, Lights, Greenway & Other Safety Beautification		50
	Mixed Flow Lane	1.6	
	New Bridge		3
	Operational Improvements		2
	Intersections Constructed New		2
	Intercity Rail / Mass Transit	Transit Vehicles	
Grade Separation / Rail Crossing Improvements		17	
Pedestrian / Bicycle Facilities		1	
Station Improvements			1
New Track		10	
State Highway Road Construction	Modified / Improved Interchanges	7	7
	Mixed Flow Lane Constructed	7.8	
	High Occupancy Vehicle Lane Constructed	24	
	Auxiliary Lane Constructed	3	
	Operational Improvements		8.5
	Intersections Modified		5
	Sound Wall Constructed	1.1	
	Pedestrian / Bicycle Facilities	0.6	

Baseline Agreements: There are 12 LPP-C projects that require baseline agreements. Three of the 12 are also funded with SB 1 SCCP funds. Two baseline agreements were approved at the August 2018 Commission meeting and seven are anticipated to be approved at the October meeting. The remaining three baseline agreements will be approved in future Commission meetings. There are 15 LPP-C projects that do not require baseline agreements due to the dollar threshold.

Baseline Agreement Status

Approved (August 2018)	2
Planned (October 2018)	7
Future	3
Total Baseline Agreements Required	12
Projects not requiring baseline agreements	15

Construction Contract Awards

Awards Planned	34
Awards to date	0

Project List: The attached list shows 27 projects with 34 segments that are programmed with LPP-C funds. Three of these projects have multiple segments, which are all shown in the attached list. Four projects have received LPP-C fund allocations totaling \$59.6 million for construction.

**Senate Bill 1 (SB 1) Report for Local Partnership Program-Competitive (LPP-C) Projects
October 2018
March 1-August 31, 2018**

No.	Dist-PPNO Co-Route	*Mode - RR, H, PT, LO or MT	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)			SB1 Allocated LPP-C	CTC Allocation Date	Construction Award Date	Baseline Required
					**Milestone	Approved	SB1 Programmed LPP-C	Total Project Cost	Total Construction				
Capital SouthEast Connector Expressway - 3 Projects													YES
1.1	03-1789 SAC	LO	City of Elk Grove	1) A2 Kammerer Road	PAED PSE RW Beg CON End CON	Jun-14 Nov-19 Nov-19 Apr-20 Apr-21	\$3,000	\$11,800	\$8,400	\$0			
1.2	03-1784 SAC	LO	City of Elk Grove	2) B2 Grantline Rd from Waterman to Bradshaw	PAED PSE RW Beg CON End CON	Aug-17 Nov-19 Nov-19 Apr-20 Apr-21	\$7,000	\$23,345	\$15,100	\$0			
1.3	03-1785 SAC	LO	City of Folsom	3) D3 Prairie City Rd and Carson Crossing Rd	PAED PSE RW Beg CON End CON	Jan-16 Nov-19 Nov-19 Apr-20 Mar-22	\$10,000	\$26,265	\$20,865	\$0			
2	03-1790 SAC	LO	City of Sacramento	Downtown Sacramento Grid 3.0 Mobility	PAED PSE RW Beg CON End CON	Mar-18 May-19 NA Jun-19 Dec-19	\$5,000	\$11,870	\$10,360	\$0			NO
3	03-1926 YOL	LO	City of Woodland	W Main St Bike/Ped Mobility and Safety	PAED PSE RW Beg CON End CON	Mar-18 Jun-18 Apr-18 Feb-19 Nov-19	\$2,000	\$10,747	\$10,047	\$2,000	Aug-18		NO
4	03-1217A ED-50	H	City of Placerville	Western Placerville Interchange Ph 2	PAED PSE RW Beg CON End CON	Jun-14 Jun-17 Jun-17 Jan-18 Jun-19	\$1,070	\$11,885	\$11,092	\$0			NO
5	04-2122H CC	LO	City of San Pablo	Rumrill Blvd Complete Streets	PAED PSE RW Beg CON End CON	Mar-18 Jun-19 NA Oct-19 Oct-20	\$3,200	\$15,267	\$14,299	\$0			NO
6	04-9098M SF	LO	SFCTA	Jefferson Street Improvements Ph 2	PAED PSE RW Beg CON End CON	Sep-12 Jun-18 NA Apr-19 Apr-20	\$6,782	\$14,883	\$13,565	\$0			NO
7	04-0298E CC-680/4	H	CCTA	Rte 680/4 Interchange Ph 3	PAED PSE RW Beg CON End CON	Feb-09 Mar-18 Mar-18 Jul-18 Jul-20	\$33,600	\$135,099	\$100,599	\$33,600	Jun-18		YES

**Senate Bill 1 (SB 1) Report for Local Partnership Program-Competitive (LPP-C) Projects
October 2018
March 1-August 31, 2018**

No.	Dist-PPNO Co-Route	*Mode - RR, H, PT, LO or MT	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)			SB1 Allocated LPP-C	CTC Allocation Date	Construction Award Date	Baseline Required
					**Milestone	Approved	SB1 Programmed LPP-C	Total Project Cost	Total Construction				
8	04-0658D SM-101	H	Caltrans	Rte 101 San Mateo and Santa Clara Managed Lanes	PAED PSE RW Beg CON End CON	Jul-18 Jul-19 Jul-19 Jul-19 Jul-21	\$20,000	\$514,300	\$435,750	\$0			YES
9	04-0462H SCL- 237/101	H	SCVTA	Mathilda Ave Improvements at Rte 237 & Rte 101	PAED PSE RW Beg CON End CON	Jan-17 Apr-18 Apr-18 Nov-18 May-20	\$17,000	\$42,000	\$34,000	\$17,000	Aug-18		YES
10	04-2320B ALA	MT	ACCTD	Purchase Hybrid Buses	PAED PSE RW Beg CON End CON	Sep-18 Dec-18 NA Dec-18 Jun-20	\$15,000	\$47,200	\$47,200	\$0			YES
11	05-2572 MON	LO	City of Marina	Marina Salinas Multimodal Parkway: Imjin Pkwy	PAED PSE RW Beg CON End CON	Aug-18 Apr-19 Jul-18 Sep-19 Oct-21	\$19,000	\$42,300	\$38,000	\$0			YES
				Scotts Valley: Glenwood Active Transportation - 3 Projects									NO
12.1	05-2833A SCR	LO	City of Scotts Valley	1) Glenwood Bike Lanes	PAED PSE RW Beg CON End CON	Sep-18 Feb-19 NA Apr-19 Aug-19	\$680	\$1,360	\$1,360	\$0			
12.2	05-2833B SCR	LO	City of Scotts Valley	2) Glenwood Safe Routes to School	PAED PSE RW Beg CON End CON	Jul-18 Jul-18 NA Sep-18 May-19	\$155	\$310	\$310	\$0			
12.3	05-2833C SCR	LO	City of Scotts Valley	3) Glenwood Preserve Trails	PAED PSE RW Beg CON End CON	Aug-18 Aug-18 NA Nov-18 May-19	\$165	\$330	\$330	\$0			
13	06-6968 MAD-41	H	Madera County	Oakhurst Midtown Connector	PAED PSE RW Beg CON End CON	Sep-18 Dec-18 Mar-19 Apr-19 Mar-20	\$5,000	\$11,270	\$11,270	\$0			NO
14	07-5498 LA	LO	City of Claremont	Foothill Blvd Master Plan Green Streets Improvements	PAED PSE RW Beg CON End CON	Oct-17 Dec-17 NA Sep-18 Oct-19	\$7,000	\$16,000	\$16,000	\$7,000	Aug-18		NO

**Senate Bill 1 (SB 1) Report for Local Partnership Program-Competitive (LPP-C) Projects
October 2018
March 1-August 31, 2018**

No.	Dist-PPNO Co-Route	*Mode - RR, H, PT, LO or MT	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)			SB1 Allocated LPP-C	CTC Allocation Date	Construction Award Date	Baseline Required
					**Milestone	Approved	SB1 Programmed LPP-C	Total Project Cost	Total Construction				
15	07-4218 LA-210	H	City of LaCanada Flintridge	La Canada Flintridge Soundwalls	PAED PSE RW Beg CON End CON	Jun-18 Nov-19 Oct-19 Jun-20 Nov-21	\$5,000	\$10,720	\$10,000	\$0			NO
16	07-5504 LA	MT	LACMTA	Metro Orange Line Bus Rapid Transit Improvements	PAED PSE RW Beg CON End CON	Jul-18 Mar-19 Mar-20 Mar-20 Aug-23	\$75,000	\$320,300	\$300,300	\$0			YES
17	07-5503 LA	MT	City of Santa Clarita	Vista Canyon Metrolink Station	PAED PSE RW Beg CON End CON	Aug-14 Nov-18 Mar-19 Jun-19 Jun-21	\$8,908	\$28,210	\$27,710	\$0			YES
18	08-1247 RIV/SBD	LO	Calimesa and Yucaipa	Calimesa and Yucaipa County Line Transp Corridor	PAED PSE RW Beg CON End CON	Sep-18 Aug-18 Jun-18 Dec-18 Jul-19	\$3,747	\$10,050	\$7,522	\$0			NO
19	08-1244 SBD	LO	City of Hesperia	Ranchero Road Widening	PAED PSE RW Beg CON End CON	Jun-13 Jul-18 Jul-18 Oct-18 May-20	\$3,900	\$37,000	\$30,180	\$0			YES
20	08-1248 SBD	LO	City of Highland	3rd St Corridor Improvements	PAED PSE RW Beg CON End CON	Nov-17 Mar-20 Jan-20 Jun-20 Jun-21	\$1,700	\$7,057	\$5,809	\$0			NO
21	08-1249 SBD	LO	City of Rialto	Alder Ave/ Randall Ave Roadway Improvements	PAED PSE RW Beg CON End CON	May-17 Jun-18 Jun-18 Jul-18 Jun-19	\$2,291	\$4,582	\$4,582	\$0			NO
22	08-3004U RIV-15	H	RCTC	Rte 15 Railroad Canyon Rd IC	PAED PSE RW Beg CON End CON	Aug-17 Oct-19 Oct-19 Feb-20 Dec-21	\$15,000	\$45,295	\$35,000	\$0			YES
23	08-3010U SBD-18	H	Town of Apple Valley	Rte 18 West End Widening Ph 1 - Apple Valley Rd	PAED PSE RW Beg CON End CON	Oct-12 Jul-19 Nov-18 Sep-19 Jun-20	\$4,460	\$8,920	\$8,920	\$0			NO

**Senate Bill 1 (SB 1) Report for Local Partnership Program-Competitive (LPP-C) Projects
October 2018
March 1-August 31, 2018**

No.	Dist-PPNO Co-Route	*Mode - RR, H, PT, LO or MT	Implementing Agency	Project Title	Approved Schedule		Approved Budget (\$1,000s)			SB1 Allocated LPP-C	CTC Allocation Date	Construction Award Date	Baseline Required
					**Milestone	Approved	SB1 Programmed LPP-C	Total Project Cost	Total Construction				
24	08-1230 SBD	MT	SBCTA	Redlands Passenger Rail	PAED PSE RW Beg CON End CON	Feb-15 Aug-18 Jul-18 Mar-19 May-21	\$10,831	\$282,277	\$223,832	\$0			YES
25	10-3414 STA-99	H	City of Turlock	Rte 99 Fulkerth Rd Interchange Improvement	PAED PSE RW Beg CON End CON	Dec-13 Apr-18 Mar-18 Jul-18 Dec-19	\$3,009	\$12,020	\$10,610	\$0			NO
26	11-1333 SD	LO	City of Escondido	Citricado Parkway Transportation Connections	PAED PSE RW Beg CON End CON	Apr-12 Dec 18 Jun-16 Jul-19 Dec-20	\$12,500	\$25,731	\$25,731	\$0			YES
Orange County Signal Synch - 4 Projects													NO
27.1	12-2186 ORA	LO	OCTA	1) Main St - Taft to Culver	PAED PSE RW Beg CON End CON	Jul-18 Jun-19 NA Feb-19 May-19	\$1,926	\$3,852	\$1,926	\$0			
27.2	12-2184 ORA	LO	OCTA	2) Garden Grove Blvd - Valley View to Bristol	PAED PSE RW Beg CON End CON	Jul-18 Jun-19 NA Feb-19 May-19	\$1,353	\$2,706	\$1,353	\$0			
27.3	12-2174 ORA	LO	OCTA	3) Katella Ave/ Villa Park/ Santiago Canyon - I-605 to Lemon St	PAED PSE RW Beg CON End CON	Jul-18 Jun-19 NA Feb-19 May-19	\$2,449	\$4,898	\$4,898	\$0			
27.4	12-2185 ORA	LO	OCTA	4) Los Alisos Blvd - Melinda/Santa Margarita to Aliso Viejo/ Paris	PAED PSE RW Beg CON End CON	Jul-18 Jun-19 NA Feb-19 May-19	\$1,117	\$2,234	\$1,117	\$0			
TOTAL 27							\$309M	\$1.7B	\$1.5B	\$59.6M			

Legend:

*Mode	**Milestones
RR - Railroad	PAED - Report Approval and Environmental Document
H - Highway	PSE - Plans Specifications and Estimates
PT - Port	RW Sup - Right of Way Support
LO - Local	Con Sup - Construction Support
MT-Mass Transit	RW Cap - Right of Way Capital
	Con Cap - Construction Capital

SB 1 Active Transportation Program Report

Progress Report: March 1, 2018 – August 31, 2018

Active Transportation Program (ATP)

Program Objectives: ATP was established in 2013 to encourage increased use of active modes of transportation, such as biking and walking. The goals of the ATP are to increase the proportion of trips accomplished by biking and walking; increase the safety and mobility of non-motorized users; advance the active transportation efforts of regional agencies; enhance public health; ensure that disadvantaged communities fully share in the benefits of the program; and provide a broad spectrum of projects to benefit many types of active transportation users.

The ATP Program

ATP consolidated various transportation programs – including the federal Transportation Alternatives Program, State Bicycle Transportation Account, and federal and state Safe Routes to School programs into a single program with roughly \$123 million per year for projects competitively selected for a four-year cycle. On June 28, 2017, the California Transportation Commission (Commission) adopted an amendment to the 2017 ATP Guidelines for the augmentation of the program with SB 1 funds. The ATP Augmentation guidelines set forth the process to augment the 2017 ATP for funds available for fiscal years 2017-18 and 2018-19. SB 1 provided an additional \$100 million annually which allowed the Commission to select funding for projects over the next two fiscal years. The Commission programmed \$200 million of SB 1 funding on 147 projects as part of the 2017 ATP Augmentation (Cycle 3A). The total amount of ATP provided to these projects is \$284 million, which includes the SB 1 funding, State Highway Account funding and federal funding from the Transportation Alternatives Program, and the Surface Transportation Block Grant Program. The next cycle of ATP projects, to be adopted in January 2019, will incorporate new funding levels.



Background (SB 1):

Senate Bill 1, The Road Repair and Accountability Act of 2017, was signed into law on April 28, 2017. SB 1 provides additional funding for transportation infrastructure, increases accountability for how transportation funds are spent, and creates new transportation funding programs. SB 1 provides the first significant, stable, and ongoing increase in state transportation funding in more than two decades, investing \$54 billion over the next decade to fix roads, freeways and bridges, and puts more dollars toward transit and safety, in communities across California.

SB 1 ATP at a Glance:	
Total programmed SB 1 funds (2-year period)	\$200 Million*
Number of programmed projects	147
Total cost of all programmed projects	\$540 Million
Number of projects allocated	69
Total SB 1 dollars allocated	\$48.7 Million
Number of awarded projects	7
Total dollars of awarded projects	\$5 Million
Total remaining SB 1 to program	\$0

*In addition to the \$200 million in SB 1 funds, the Commission programmed an additional \$84 million from a combination of the State Highway Account, Transportation Alternatives Program, and the Surface Transportation Block Grant Program for a total of \$284 million.

Program Status: The Commission adopted Cycle 3A, covering Fiscal Years (FY) 2017-18 and 2018-19. Cycle 3A consists of 147 adopted projects valued at more than \$540 million. The 2019 program's (Cycle 4) call-for-projects opened in May 2018 with applications due by July 31, 2018. Cycle 4 includes \$445 million in available funding and is scheduled to be adopted in January 2019.

Program Benefits: The table below summarizes the projected Infrastructure and Non-Infrastructure benefits and outputs for Cycle 3A projects.

INFRASTRUCTURE as PROGRAMMED		
Benefits Category - Outputs	Miles	Each
Bike Lanes - Class 1	90	-
Bike Lanes - Class 2	122	-
Bike Lanes - Class 3	25	-
Bike Lanes - Class 4	13	-
Sidewalks - < 8 feet wide	57	-
Sidewalks - > 8 feet wide	7	-
Sidewalks - Widen Existing	3	-
Crosswalks	-	132
NON-INFRASTRUCTURE as PROGRAMMED		
Benefits Category - Outputs	Each	
*Programs - Education	100	
*Programs - Encouragement	71	
*Programs - Enforcement	10	
*Programs - Evaluation	38	
Plans	6	

*Non-Infrastructure programs may include more than one 'E' (Education, Encouragement, Enforcement or Evaluation) component and are counted per school. For example, an education and enforcement program for three schools will be counted as 3 each for both the education and enforcement outputs/outcomes.

Project List: All projects programmed or allocated with SB 1 ATP funding are attached. The attached list includes general project information with the approved schedule and budget. The list also includes whether the project requires a baseline agreement.

Baseline Agreements Status: Four of the 147 programmed projects require a baseline agreement. No baseline agreements have been approved and signed as of August 31, 2018.

Approved (August 2018)	0
Planned (October 2018)	2
Future	2
Total Baseline Agreements Required	4
Not Required	143

Construction Contract Awards All of the adopted projects will award a construction contract. Seven contracts have been awarded to date.

Planned Contract Awards	143
Actual Contracts Awarded	7
Dollar Amount of Contracts Awarded	\$5 Million

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required	
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON				
1	01-2505 HUM	LO	City of Blue Lake	Blue Lake Annie & Mary Trail, Phase 1	PAED PSE RW Beg CON CON	Sep-20 Jun-21 Mar-21 Sep-21 Jun-22	\$ 983	\$ 976	\$ 976	\$ 120				PAED PSE RW CON	Feb-18	-	N
2	01-2506 HUM	LO/NI	Humboldt County Public Works	Fortuna & McKinleyville Active Transportation Education Program	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Jun-21	\$ 595	\$ 595	\$ 595				\$ 595	PAED PSE RW CON	May-18	May-18	N
3	01-3120 LAK	LO	City of Lakeport	Hartley Street Safe Route to School Project	PAED PSE RW Beg CON CON	Feb-20 Dec-20 Jul-20 Jun-21 Sep-21	\$ 1,874	\$ 1,852	\$ 1,852	\$ 30				PAED PSE RW CON	Jun-18	-	N
4	01-2504 HUM	LO/NI	Humboldt County Public Works	McKinleyville Safe Routes to School Program	PAED PSE RW Beg CON CON	Feb-20 Jun-20 Mar-21 Jun-21 Sep-21	\$ 612	\$ 612	\$ 77	\$ 25				PAED PSE RW CON	Jun-18	-	N
5	02-2580 SHA	LO	City of Redding	West Street Area School Safety Improvements	PAED PSE RW Beg CON CON	Oct-18 Jun-20 Jun-20 Mar-21 Nov-21	\$ 3,196	\$ 2,538	\$ 400	\$ 400				PAED PSE RW CON	Oct-17	-	N
6	03-1028 BUT	LO	Town of Paradise	ATP Gap Closure Complex	PAED PSE RW Beg CON CON	Oct-17 Jun-19 Nov-17 Apr-20 Aug-20	\$ 4,995	\$ 3,787	\$ 3,787				\$ 3,787	PAED PSE RW CON	Jun-18	-	N
7	03-1693 A&B SAC	LO	City of Citrus Heights	Citrus Heights Electric Greenway (Class 1 Multi-Use Trail)	PAED PSE RW Beg CON CON	Jun-19 Sep-20 Dec-20 Apr-21 Dec-22	\$ 7,015	\$ 6,216	\$ 661	\$ 350				PAED PSE RW CON	Feb-18	-	N
8	03-1770 SAC	LO	Rancho Cordova	Cordova Park SRTS	PAED PSE RW Beg CON CON	Nov-19 May-20 Sep-20 Nov-21 Feb-21	\$ 2,346	\$ 1,889	\$ 1,889		\$ 210			PAED PSE RW CON	Feb-18	-	N
9	03-1224 ED	LO	El Dorado County	El Dorado Trail - Missouri Flat Road to El Dorado	PAED PSE RW Beg CON CON	Jul-17 Jun-19 May-19 Mar-20 Nov-20	\$ 4,394	\$ 3,419	\$ 3,419					PAED PSE RW CON		-	N
10	03-2017 YUB	LO/NI	Yuba County	Eleventh Avenue Bicycle Lane and Pedestrian Route Improvements	PAED PSE RW Beg CON CON	Jan-20 Mar-21 May-16 Jul-21 Jun-22	\$ 1,701	\$ 1,505	\$ 1,505	\$ 57	\$ 170			PAED PSE RW CON	Dec-17 Jun-18	-	N
11	03-1769 SAC	LO	Elk Grove	Elk Grove Florin Rd Sidewalk Infill SRTS	PAED PSE RW Beg CON CON	Jun-19 Sep-20 Jun-19 Jun-21 Nov-21	\$ 1,101	\$ 814	\$ 41	\$ 41				PAED PSE RW CON	Feb-18	-	N
12	03-1695 SAC	LO	Sacramento County	Folsom Boulevard Complete Street Improvements, Phase 1	PAED PSE RW Beg CON CON	May-18 Dec-20 Dec-20 Apr-21 Nov-21	\$ 5,001	\$ 4,180	\$ 708					PAED PSE RW CON		-	N
13	03-1809 SUT	LO	Yuba City	Harter Parkway and Sutter Bike Path Gap Closure	PAED PSE RW Beg CON CON	Aug-19 Dec-19 Jul-20 Mar-21 Aug-21	\$ 2,241	\$ 153	\$ 153					PAED PSE RW CON		-	N
14	03-1772 SAC	LO	Sacramento County	Howe Avenue Bicycle and Pedestrian Improvements	PAED PSE RW Beg CON CON	May-18 Dec-20 Dec-20 Apr-21 Nov-21	\$ 2,152	\$ 400	\$ 400		\$ 191			PAED PSE RW CON	May-18	-	N
15	03-1694 SAC	LO	Citrus Heights	Mariposa SRTS (Phase IV)	PAED PSE RW Beg CON CON	Oct-19 Dec-20 Dec-20 May-21 Apr-22	\$ 2,603	\$ 2,100	\$ 449	\$ 109				PAED PSE RW CON	Mar-18 02/01/2018	-	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required	
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON				
16	03-2018 YUB	LO/NI	Yuba County	McGowan Parkway Bicycle Lane and Pedestrian Route Improvements	PAED PSE RW Beg CON CON	Jan-20 Mar-21 May-16 Jul-21 Jun-22	\$ 1,559	\$ 1,246	\$ 216	\$ 54	\$ 162			PAED PSE RW CON	Dec-17 Jun-18	-	N
17	03-1771 SAC	LO	Sacramento	Meadowview Road Complete Street Phase 2	PAED PSE RW Beg CON CON	Mar-18 Jun-20 Feb-21 Jul-21 Dec-21	\$ 3,119	\$ 1,618	\$ 1,618		\$ 250	\$ 174		PAED PSE RW CON	May-18 May-18	-	N
18	03-1528 PLA	LO	Placer County	Placer County West Shore Highway Crossing Improvements	PAED PSE RW Beg CON CON	No Approved Schedule	\$ 426	\$ 326	\$ 326	\$ 75				PAED PSE RW CON	May-18	-	N
19	03-1924 YOL	LO	City of Davis	Providing Safe Passage: Connecting Montgomery Elementary & Olive Dr	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Oct-20 Dec-20 Dec-21	\$ 4,425	\$ 3,540	\$ 412					PAED PSE RW CON		-	N
20	03-1773 SAC	NI	Rancho Cordova	Safe Routes to School Plan	PAED PSE RW Beg CON CON	n/a n/a n/a Oct-19 Apr-21	\$ 277	\$ 245	\$ 245				\$ 245	PAED PSE RW CON	02/01/2018	-	N
21	03-1768 SAC	LO	City of Sacramento	Two Rivers Trail (Phase II)	PAED PSE RW Beg CON CON	Nov-18 Jan-20 Jun-20 May-21 Feb-22	\$ 6,361	\$ 3,333	\$ 3,333					PAED PSE RW CON		-	N
22	03-1225 ED	LO	City of Placerville	Upper Broadway Pedestrian Connection	PAED PSE RW Beg CON CON	Mar-17 Jun-18 Jun-18 Sep-19 Aug-20	\$ 2,206	\$ 1,886	\$ 1,886		\$ 173	\$ 327		PAED PSE RW CON	May-18 May-18	-	N
23	04-2307 ALA	LO	Oakland Department of Transportation	14th Street, Safe Routes to the City	PAED PSE RW Beg CON CON	Dec-16 Apr-18 Mar-18 Mar-21 Nov-21	\$ 13,393	\$ 10,578	\$ 1,235					PAED PSE RW CON		-	Y
24	04-2301 ALA	LO/NI	Alameda County Public Works Department	Active Oakland Comprehensive SRTS Program	PAED PSE RW Beg CON CON	n/a n/a n/a Sep-19 Aug-21	\$ 977	\$ 977	\$ 977					PAED PSE RW CON		-	N
25	04-2306 ALA	LO	Emeryville	Bike/Ped Greenway Safety & Connectivity Improvement	PAED PSE RW Beg CON CON	Jun-16 Jul-20 Jan-20 Sep-20 Jul-21	\$ 330	\$ 265	\$ 265					PAED PSE RW CON		-	N
26	04-2326 MRN	LO	Corte Madera	Central Marin Regional Pathways Gap Closure	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Oct-20 Dec-20 Dec-21	\$ 2,968	\$ 415	\$ 415	\$ 70				PAED PSE RW CON	Mar-18 Aug-18	-	N
27	04-2302 ALA	LO	Alameda County Public Works Department	D Street Improvements	PAED PSE RW Beg CON CON	Jun-19 No-20 Apr-20 Jul-21 Dec-22	\$ 3,306	\$ 542	\$ 542					PAED PSE RW CON		-	N
28	04-2320 ALA	LO	East Bay Regional Park District	Doolittle Drive Bay Trail, Martin Luther King Jr. Shoreline, Oakland	PAED PSE RW Beg CON CON	Dec-17 Apr-18 Mar-18 Mar-21 Nov-21	\$ 7,950	\$ 4,000	\$ 4,000					PAED PSE RW CON		-	N
29	04-2325 CC	LO	Concord	Downtown Corridors Bike/Ped Improvements	PAED PSE RW Beg CON CON	Apr-19 Mar-20 Mar-20 Jun-20 Jun-22	\$ 4,349	\$ 623	\$ 623	\$ 134				PAED PSE RW CON	May-18	-	N
30	04-2308 ALA	LO	City of Oakland	Fruitvale Alive Gap Closure	PAED PSE RW Beg CON CON	Dec-17 Oct-20 Oct-20 Feb-21 Feb-23	\$ 8,241	\$ 5,850	\$ 5,850		\$ 800	\$ 50		PAED PSE RW CON	Jun-18 Jun-18	-	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required	
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON				
31	04-2319 SF	LO	San Francisco Municipal Transportation Agency	Geneva Ave Pedestrian and Bicycle Safety Improvement	PAED PSE RW Beg CON CON	Jun-17 Dec-18 Jun-19 Mar-20 Mar-22	\$ 9,987	\$ 2,350	\$ 2,350					PAED PSE RW CON	-	N	
32	04-2323 ALA-80	H	Alameda County Transportation Commission	I-80 Gilman I/C Bike/Ped Over-crossing & Access Improv	PAED PSE RW Beg CON CON	Sep-17 May-19 May-19 Jan-20 Dec-21	\$ 42,534	\$ 4,152	\$ 4,152					PAED PSE RW CON	-	Y	
33	04-2305 ALA	LO	Berkeley	John Muir Elementary SRTS Improvements	PAED PSE RW Beg CON CON	Sep-17 Apr-20 Oct-20 Jun-21 Aug-21	\$ 336	\$ 270	\$ 270				\$ 270	PAED PSE RW CON	May-18	-	N
34	04-2303 ALA	LO	Alameda County Public Works Department	Lewelling Boulevard SRTS	PAED PSE RW Beg CON CON	Jun-19 Nov-20 Apr-20 Jul-21 Dec-22	\$ 3,065	\$ 400	\$ 400					PAED PSE RW CON	-	N	
35	04-2327 NAP	LO/NI	Napa County Office of Education	Napa County SRTS	PAED PSE RW Beg CON CON	n/a n/a n/a Sep-19 May-21	\$ 811	\$ 437	\$ 437				\$ 437	PAED PSE RW CON	May-18	-	N
36	04-2324 ALA	LO	Oakland	Oakland SRTS: Crossing to Safety	PAED PSE RW Beg CON CON	Jun-19 Dec-20 Dec-20 Apr-21 Oct-23	\$ 2,245	\$ 1,895	\$ 1,895					PAED PSE RW CON	-	N	
37	04-2310 CC	LO	Contra Costa County PW	Pacheco Blvd Sidewalk Gap Closure Phase 3	PAED PSE RW Beg CON CON	Mar-17 Oct-16 Dec-17 Apr-20 Jul-20	\$ 1,239	\$ 619	\$ 619				\$ 619	PAED PSE RW CON	Mar-18	-	N
38	04-2321 CC	NI	City of Pittsburg	Pittsburg Active Transportation & Safe Routes Plan (WalkBikePittsburg2035)	PAED PSE RW Beg CON CON	n/a n/a n/a Oct-19 Nov-21	\$ 312	\$ 312	\$ 312				\$ 312	PAED PSE RW CON	Mar-18	Apr-18	N
39	04-2329 SM-101	H	San Carlos	Route 101 Holly Street Bike/Ped Overcrossing	PAED PSE RW Beg CON CON	May 16 May-17 Jul-17 Jan-20 Jul-21	\$ 6,250	\$ 4,200	\$ 4,200				\$ 4,200	PAED PSE RW CON	Jun-18	-	N
40	04-2322 ALA	LO	City of Berkeley	Sacramento Street Complete Streets Improvements	PAED PSE RW Beg CON CON	Sep-17 Oct-20 Feb-21 May-21 Oct 22	\$ 1,814	\$ 1,542	\$ 185		\$ 185			PAED PSE RW CON	8/16/2018	-	N
41	04-2318 SON	LO	Sonoma-Marin Area Rail Transit District	SMART Pathway - Petaluma (Payran to Southpoint)	PAED PSE RW Beg CON CON	May-16 Feb-17 Feb-17 Nov-19 Apr-21	\$ 3,272	\$ 1,461	\$ 1,461				\$ 1,461	PAED PSE RW CON	May-18	-	N
42	04-2304 ALA	LO	Alameda County Public Works Department	Somerset Avenue School Corridor SRTS	PAED PSE RW Beg CON CON	Jun-19 Nov-20 Apr-20 Jul-21 Dec-23	\$ 3,652	\$ 330	\$ 330					PAED PSE RW CON	-	N	
43	04-2146 SCL	LO/NI	City of Sunnyvale	Sunnyvale Safe Routes to School Improvements	PAED PSE RW Beg CON CON	Dec-19 Dec-20 Jan-21 Mar-21 Aug-22	\$ 2,362	\$ 1,889	\$ 380					PAED PSE RW CON	-	N	
44	04-2328 SF	LO/NI	San Francisco Municipal Transportation Agency	Vision Zero SF Safer Intersections	PAED PSE RW Beg CON CON	n/a n/a n/a Sep-19 Aug-21	\$ 2,062	\$ 2,002	\$ 2,002				\$ 2,002	PAED PSE RW CON	Feb-18	Apr-18	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
45	04-2314 SM	LO	Woodside	Woodside Elementary Student Pathway Phase 3	PAED PSE RW Beg CON CON	Aug-17 Nov-17 Oct-17 Jun-20 Sep-20	\$ 745	\$ 528	\$ 528					PAED PSE RW CON		N
46	05-2771 SB	LO	City of Santa Barbara	Eastside Green Lanes & Bike Boulevard Gap Closure	PAED PSE RW Beg CON CON	Jun-20 Jun-21 Apr-21 Jan-22 Apr-22	\$ 2,763	\$ 2,736	\$ 280	\$ 73				PAED PSE RW CON	Dec-17	N
47	005-2805 SB-1	H	City of Guadalupe	Guadalupe Street (Hwy 1) Pedestrian Improvements	PAED PSE RW Beg CON CON	Oct-19 Dec-19 Dec-19 Jun-20 Sep-20	\$ 458	\$ 401	\$ 401					PAED PSE RW CON		N
48	05-2810 MON	LO	Monterey County Resource Management Agency Department of Public Works	Las Lomas Drive Bicycle Lane & Pedestrian Project	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Jun-21 Sep-21 Feb-22	\$ 3,168	\$ 368	\$ 368	\$ 98				PAED PSE RW CON	Mar-18	N
49	05-2601 SB	LO	City of Santa Barbara	Las Positas and Modoc Roads Class I Construction	PAED PSE RW Beg CON CON	Dec-16 Jan-18 Jul-17 Oct-19 Oct-21	\$ 17,106	\$ 500	\$ 500			\$ 500		PAED PSE RW CON	Feb-18	Y
50	05-2818 SCR	LO/NI	City of Watsonville	Lincoln Street Safety Improvements	PAED PSE RW Beg CON CON	Jun-20 Feb-21 Dec-20 Jun-21 Sep-21	\$ 661	\$ 633	\$ 195	\$ 33			\$ 100	PAED PSE RW CON	May-18 May-18	N
51	05-2817 MON	LO	Monterey County	Moss Landing Segment Bicycle/Pedestrian Path & Bridge	PAED PSE RW Beg CON CON	Sep-15 Jul-17 Mar-17 Sep-19 Nov-21	\$ 13,427	\$ 7,587	\$ 7,587					PAED PSE RW CON		N
52	05-2813 SLO	LO	San Luis Obispo County	Oceano Elementary Safe Routes to School	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Jun-21 Aug-21 Feb-22	\$ 621	\$ 422	\$ 89	\$ 11	\$ 70	\$ 8		PAED PSE RW CON	Jun-18 Aug-18 Aug-18	N
53	05-2747 SB	LO	Santa Barbara County Association of Governments	Rincon Multi-use Trail	PAED PSE RW Beg CON CON	Sep-16 Mar-18 Mar-19 Oct-19 Jun-20	\$ 7,828	\$ 6,833	\$ 802					PAED PSE RW CON		N
54	05-2811 MON	LO/NI	Monterey County	Via Salinas Valley: An Active Transportation Education Program	PAED PSE RW Beg CON CON	n/a n/a n/a Sep-19 Aug-21	\$ 1,158	\$ 964	\$ 964				\$ 964	PAED PSE RW CON	May-18	N
55	06-6904 TUL	LO/NI	Tulare County	Allensworth Elementary Sidewalk Improvements	PAED PSE RW Beg CON CON	Apr-20 Nov-20 Jan-20 Jul-21 Oct-21	\$ 313	\$ 260	\$ 260				\$ 260	PAED PSE RW CON	May-18	N
56	06-6911 FRE	LO	Coalinga	Coalinga SRTS Sidewalk Gap Closure & Ped Improvements*	PAED PSE RW Beg CON CON	Nov-19 Sep-20 Dec-19 Dec-20 Aug-21	\$ 1,284	\$ 1,109	\$ 1,109	\$ 10	\$ 100			PAED PSE RW CON	Mar-18 Jun-18	N
57	06-6901 TUL	LO	Tulare County	County of Tulare: Earlimart Sidewalk Improvements	PAED PSE RW Beg CON CON	Apr-20 Nov-20 Jan-20 Jul-21 Oct-21	\$ 1,973	\$ 1,868	\$ 1,868		\$ 180			PAED PSE RW CON	Dec-17	N
58	06-6902 FRE	LO	City of Fresno	Downtown Fresno Courthouse Park Interconnectivity Project	PAED PSE RW Beg CON CON	May-20 Mar-21 Jun-16 Sep-21 Aug-22	\$ 915	\$ 809	\$ 809	\$ 28				PAED PSE RW CON	May-18	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
59	06-6937 KER	LO	Bakersfield	Downtown Pedestrian Connectivity Project	PAED PSE RW Beg CON CON	Oct-19 Jun-20 Jul-19 Sep-20 Jan-21	\$ 1,032	\$ 825	\$ 825				\$ 825	PAED PSE RW CON Jun-18	-	N
60	06-6920A TUL	LO	Farmersville	Farmersville SRTS East Walnut Avenue	PAED PSE RW Beg CON CON	Feb-20 Jun-21 Feb-21 Oct-21 Apr-22	\$ 827	\$ 520	\$ 520	\$ 25	\$ 63			PAED PSE RW CON Mar-18 Jun-18	-	N
61	06-6916 FRE	LO/NI	Fresno PARCS	Fresno Pedestrian and Bike Safety Education Program	PAED PSE RW Beg CON CON	n/a n/a n/a Oct-19 Dec-20	\$ 265	\$ 250	\$ 250					PAED PSE RW CON	-	N
62	06-6936 KER	LO	McFarland	Kern Avenue Elementary SR2S Connectivity	PAED PSE RW Beg CON CON	Feb-20 Nov-20 Nov-20 Apr-21 Jun-21	\$ 396	\$ 396	\$ 396	\$ 5	\$ 56			PAED PSE RW CON May-18 Jun-18	-	N
63	06-6938 KER	LO	Wasco	Palm Ave. Bike & Pedestrian Improvement	PAED PSE RW Beg CON CON	Jul-19 Jun-20 Jul-19 Sep-20 Feb-22	\$ 206	\$ 188	\$ 188					PAED PSE RW CON	-	N
64	06-6900 KER	LO	Kern County Road Department	Rexland Acres Community Sidewalk	PAED PSE RW Beg CON CON	Dec-20 May-20 Aug-20 Oct-20 Jun-21	\$ 6,376	\$ 5,640	\$ 5,640	\$ 25	\$ 746	\$ 350		PAED PSE RW CON Feb-18 Feb-18 Feb-18	-	N
65	06-6914 FRE	LO	Sanger	Sanger Active Transportation Access**	PAED PSE RW Beg CON CON	Jun-18 Dec-20 Aug-18 May-21 Apr-22	\$ 960	\$ 849	\$ 849		\$ 75			PAED PSE RW CON May-18	-	N
66	06-6903 KER	LO	Kern County Road Department	Virginia Street Pedestrian Path Project	PAED PSE RW Beg CON CON	Dec-20 May-20 Aug-20 Nov-20 Apr-21	\$ 2,456	\$ 2,173	\$ 442	\$ 22				PAED PSE RW CON Jun-18	-	N
67	06-6921 TUL	LO	Tulare County	Woodville Sidwalk Improvements along Road 168	PAED PSE RW Beg CON CON	Apr-20 Nov-20 Jan-20 Jul-21 Oct-21	\$ 837	\$ 832	\$ 832		\$ 75			PAED PSE RW CON Mar-18	-	N
68	07-5325 LA	LO	City of Lancaster	2020 Safe Route To School Pedestrian Improvements	PAED PSE RW Beg CON CON	Jul-19 Jul-19 Jul-19 Jul-20 Mar-21	\$ 7,443	\$ 5,272	\$ 5,272					PAED PSE RW CON	-	N
69	07-5425 LA	LO	City of Santa Monica	Active Aging - Safe Routes for Seniors	PAED PSE RW Beg CON CON	n/a n/a n/a Jun-20 Nov-22	\$ 500	\$ 400	\$ 400					PAED PSE RW CON	-	N
70	07-5426 LA	LO	City of Norwalk	Alondra Active Transportation Improvement	PAED PSE RW Beg CON CON	Oct-19 May-20 Nov-19 Jul-20 Feb-21	\$ 973	\$ 963	\$ 150	\$ 12				PAED PSE RW CON Jun-18	-	N
71	07-5447 LA	NI	Commerce	City of Commerce Active Transportation & SRTS Plan	PAED PSE RW Beg CON CON	n/a n/a n/a Nov-19 Oct-21	\$ 245	\$ 245	\$ 245				\$ 245	PAED PSE RW CON Jun-18	-	N
72	07-5423 LA	LO	City of Palmdale	City of Palmdale - Civic Center Complete Streets	PAED PSE RW Beg CON CON	Aug-20 Jun-21 Sep-20 Sep-21 Jun-22	\$ 2,564	\$ 1,700	\$ 276	\$ 66				PAED PSE RW CON Feb-18	-	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
73	07-5326 LA	LO	City of Compton	Compton-Carson Regional Safe Bicycling and Wayfinding	PAED PSE RW Beg CON CON	Jul-17 May-18 Sep-18 Dec-19 May-20	\$ 1,868	\$ 1,617	\$ 1,617					PAED PSE RW CON		N
74	07-5445 VEN	LO	Thousand Oaks	Conejo School Road and Willow Lane SRTS Sidewalk Improvements	PAED PSE RW Beg CON CON	Jan-20 Feb-21 Apr-20 Sep-21 Aug-23	\$ 3,924	\$ 775	\$ 775					PAED PSE RW CON		N
75	07-5456 LA	LO	Carson	Dominguez Channel Bicycle Path Extension from Avalon to 223rd/Wilmington	PAED PSE RW Beg CON CON	Feb-20 Jan-21 Sep-20 Jun-21 Feb-22	\$ 2,225	\$ 2,225	\$ 2,225					PAED PSE RW CON		N
76	07-5448 LA	NI	Office of Exposition Park Management	Exposition Park Active Transportation Plan	PAED PSE RW Beg CON CON	n/a n/a n/a Nov-19 Oct-21	\$ 240	\$ 200	\$ 200					PAED PSE RW CON		N
77	07-5422 LA	LO	City of Glendale	Glendale Transp Center 1st/Last Mile Regional Improv Phase II	PAED PSE RW Beg CON CON	Nov-19 Jan-21 Jan-20 Jul-21 Apr-22	\$ 1,301	\$ 1,101	\$ 1,101	\$ 43	\$ 129			PAED PSE RW CON	Mar-18 Jun-18	N
78	07-5452 LA	LO	Glendora	Glendora Urban Trail and Greenway Network	PAED PSE RW Beg CON CON	Oct-17 Sep-18 Dec-18 Oct-19 Oct-20	\$ 2,242	\$ 1,792	\$ 268	\$ 100				PAED PSE RW CON	Jun-18	N
79	07-5459 VEN	LO	Ventura	Harmon Barranca Corridor Gap Closure for Montalvo and Portola ES	PAED PSE RW Beg CON CON	Dec-19 Aug-20 May-20 Dec-20 May-21	\$ 507	\$ 501	\$ 19					PAED PSE RW CON		N
80	07-5332 LA	LO	Los Angeles Department of Public Works (Bureau of Engineering)	Jefferson Boulevard Complete Street	PAED PSE RW Beg CON CON	Dec-19 Feb-21 Jan-21 Sep-21 Sep-22	\$ 6,336	\$ 5,986	\$ 5,986	\$ 600	\$ 325			PAED PSE RW CON	May-18 Jun-18	N
81	07-5437 LA	LO	Los Angeles County Department of Public Works	Marvin Braude Beach Trail Gap Closure	PAED PSE RW Beg CON CON	Apr-20 Mar-21 Apr-21 Dec-21 May-22	\$ 2,936	\$ 2,936	\$ 2,936	\$ 200				PAED PSE RW CON		N
82	07-5458 LA	LO	Artesia	Mitigate Pedestrian and Bicycle Safety Deficiencies	PAED PSE RW Beg CON CON	Oct-19 Apr-20 Dec-19 Jul-20 Oct-20	\$ 623	\$ 563	\$ 563					PAED PSE RW CON		N
83	07-5349 VEN	LO	Ventura	Montalvo SRTS Cypress Point Gap Closure & Complete Streets Project	PAED PSE RW Beg CON CON	Dec-19 Aug-20 May-20 Dec-20 May-22	\$ 1,560	\$ 1,380	\$ 243	\$ 88				PAED PSE RW CON	Mar-18	N
84	07-5454 LA	LO	Montebello	Montebello Boulevard Bike Lane and Sidewalk Improvement Project	PAED PSE RW Beg CON CON	Sep-18 Jan-19 Nov-18 Nov-20 Sep-21	\$ 5,755	\$ 4,187	\$ 4,187				\$ 4,187	PAED PSE RW CON	Jun-18	N
85	07-5453 LA	LO	Artesia	Norwalk Artesia Boulevards Safe Streets Project	PAED PSE RW Beg CON CON	Jul-18 Apr-19 Jun-16 Oct-19 May-20	\$ 2,327	\$ 1,987	\$ 1,987					PAED PSE RW CON		N
86	07-5446 LA	NI	Pasadena	Pasadena - PUSD SRTS Education and Encouragement Program	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Jun-21	\$ 832	\$ 780	\$ 780				\$ 780	PAED PSE RW CON	Aug-18	N
87	07-5451 LA	LO	Santa Monica	Pico Blvd and Santa Monica College Pedestrian Safety Improvements	PAED PSE RW Beg CON CON	Feb-20 Apr-21 Nov-20 Sep-21 Sep-21	\$ 1,178	\$ 943	\$ 943	\$ 25	\$ 88			PAED PSE RW CON	May-18 Jun-18	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required	
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON				
88	07-5460 VEN	LO	Ventura County	Potrero Road Bike Lanes - Phase I	PAED PSE RW Beg CON CON	Jul-17 Jul-18 Jul-18 Sep-19 Apr-20	\$ 2,530	\$ 467	\$ 467					PAED PSE RW CON	-	N	
89	07-5428 LA	LO/NI	Los Angeles County Department of Public Works	Puente Creek Bikeway	PAED PSE RW Beg CON CON	May-20 May-21 May-20 Dec-21 Aug-22	\$ 3,700	\$ 2,960	\$ 400					PAED PSE RW CON	-	N	
90	07-5462 VAR	NI	Southern California Association of Governments (SCAG)	SCAG 2017 Active Transportation Local Planning Initiative	PAED PSE RW Beg CON CON	n/a n/a n/a Jan-20 Dec-21	\$ 1,529	\$ 1,289	\$ 1,289				\$ 1,289	PAED PSE RW CON	Jun-18	-	N
91	07-5461 VAR	NI	Southern California Association of Governments (SCAG)	SCAG 2017 Active Transportation Safety and Encouragement Campaign Phase 2	PAED PSE RW Beg CON CON	n/a n/a n/a Sep-19 Aug-21	\$ 403	\$ 320	\$ 320					PAED PSE RW CON	-	N	
92	07-5335 LA	NI	Southern California Association of Governments (SCAG)	Southern California Disadvantaged Communities Planning Initiative	PAED PSE RW Beg CON CON	n/a n/a n/a Jan-20 Dec-21	\$ 1,350	\$ 1,150	\$ 1,150				\$ 1,150	PAED PSE RW CON	May-18	-	N
93	07-5438 LA	LO	Los Angeles County Department of Public Works	Temple Avenue Complete Street Improvements	PAED PSE RW Beg CON CON	Apr-20 Mar-21 Apr-21 Nov-21 Apr-22	\$ 1,847	\$ 1,847	\$ 1,847	\$ 60				PAED PSE RW CON	Mar-18	-	N
94	07-5333 LA	LO	City of Paramount	West Santa Ana Branch Bikeway Phase 2	PAED PSE RW Beg CON CON	Jun-19 May-20 Oct-20 Jan-21 Dec-21	\$ 4,550	\$ 3,423	\$ 3,423		\$ 345			PAED PSE RW CON	May-18	-	N
95	08-1209 SBD	LO	City of Big Bear Lake	Alpine Pedal Path Rathbun Creek Extension - Big Bear Lake	PAED PSE RW Beg CON CON	Dec-19 May-21 May-21 Aug-21 Dec-21	\$ 986	\$ 788	\$ 788					PAED PSE RW CON	-	N	
96	08-1207 SBD	LO	Town of Apple Valley	Apple Valley South - Safe Routes to School	PAED PSE RW Beg CON CON	Jul-20 May-21 May-21 Aug-21 Dec-21	\$ 4,294	\$ 3,470	\$ 3,470		\$ 333			PAED PSE RW CON	Mar-18	-	N
97	08-1237 SBD	LO	Victorville	Arrowhead Drive/Seventh Avenue Complete Streets	PAED PSE RW Beg CON CON	Jul-17 Jul-19 Jul-19 Nov-19 Sep-20	\$ 2,303	\$ 1,329	\$ 1,329					PAED PSE RW CON	-	N	
98	08-1208 SBD	LO	City of Victorville	Bear Valley Road Class 1 Bike Path Connector	PAED PSE RW Beg CON CON	Jul-17 Jul-19 Jul-19 Nov-19 Sep-20	\$ 999	\$ 792	\$ 792				\$ 792	PAED PSE RW CON	Mar-18	-	N
99	08-1220 RIV	LO	Riverside County Transportation	Cabazon Safe Routes to School Sidewalk Safety Improvements	PAED PSE RW Beg CON CON	Jun-19 Aug-20 Aug-20 Apr-21 Nov-21	\$ 1,120	\$ 1,070	\$ 1,070		\$ 122	\$ 160		PAED PSE RW CON	May-18 May-18	-	N
100	08-1235 SBD	LO	Rialto	Cactus Avenue Multi-Use Path	PAED PSE RW Beg CON CON	Dec-20 Nov-21 Nov-22 Apr-23 Mar-24	\$ 1,760	\$ 1,260	\$ 1,260					PAED PSE RW CON	-	N	
101	08-1221 RIV	LO	Riverside County Transportation Department	Clark Street SR2S Sidewalk and Intersection Safety Improvements	PAED PSE RW Beg CON CON	Sep-16 Sep-16 Jul-17 Mar-20 Aug-20	\$ 2,945	\$ 684	\$ 684					PAED PSE RW CON	-	N	
102	08-1226 RIV	LO	Coachella Valley AOG	CV Link - Multi-Modal Transportation Corridor	PAED PSE RW Beg CON CON	Apr-17 Dec-17 Oct-18 Sep-19 Jun-21	\$ 99,962	\$ 10,792	\$ 10,792					PAED PSE RW CON	-	Y	

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required	
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON				
103	08-1211 SBD	LO/NI	City of Fontana	Fontana Safe Routes to Schools Pedestrian Improvements	PAED PSE RW Beg CON CON	Nov-19 May-20 Dec-20 Feb-21 Sep-21	\$ 1,918	\$ 1,918	\$ 167	\$ 10				PAED PSE RW CON	Dec-17	-	N
104	08-1212 RIV	LO/NI	City of Hemet	Hemet Valley Bikeway Connect	PAED PSE RW Beg CON CON	Jul-19 Feb-21 Jul-19 Jun-21 Jun-23	\$ 2,288	\$ 2,288	\$ 200					PAED PSE RW CON		-	N
105	08-1213 RIV	LO/NI	City of Indio	Herbert Hoover Elementary Pedestrian Improvements	PAED PSE RW Beg CON CON	Dec-19 Sep-20 Nov-20 Feb-21 Aug-21	\$ 2,983	\$ 2,983	\$ 340	\$ 100				PAED PSE RW CON	Dec-17	-	N
106	08-1215 RIV	LO	City of Moreno Valley	Juan Bautista De Anza Trail Gap Closure	PAED PSE RW Beg CON CON	Jul-20 Jun-21 Jun-21 Dec-21 Dec-22	\$ 3,149	\$ 2,849	\$ 2,849	\$ 90				PAED PSE RW CON	Dec-17	-	N
107	08-1214 RIV	LO	City of La Quinta	La Quinta Village Complete Streets - A Road Diet	PAED PSE RW Beg CON CON	Sep-18 Sep-19 Mar-20 Oct-20 Sep-21	\$ 9,533	\$ 7,313	\$ 7,313					PAED PSE RW CON		-	N
108	08-1210 RIV	LO	Desert Hot Springs	Palm Drive Bike and Pedestrian Improvements	PAED PSE RW Beg CON CON	Aug-17 Apr-20 Oct-16 Jul-20 Dec-20	\$ 965	\$ 772	\$ 772					PAED PSE RW CON		-	N
109	08-1217 RIV	LO	City of Perris	Perris Valley Storm Drain Channel Trail - Phase 2	PAED PSE RW Beg CON CON	Jul-20 May-21 Jun-21 Dec-21 Oct-22	\$ 3,204	\$ 3,004	\$ 761	\$ 237				PAED PSE RW CON	Dec-17	-	N
110	08-1219 RIV	NI	Riverside Co Department of Public Health (Injury Prevention Services)	Riverside County SRTS Program	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Jun-20	\$ 1,099	\$ 849	\$ 849				\$ 849	PAED PSE RW CON	Aug-18	-	N
111	08-1218 RIV	NI	Riverside County Dept. of Public Health (Injury Prevention Services)	Riverside County SRTS Program, Lake Elsinore	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Jun-21	\$ 625	\$ 500	\$ 500				\$ 500	PAED PSE RW CON	Aug-18	Aug-18	N
112	08-1234 SBD	LO	Yucaipa	Safe Routes to Dunlap Elementary School	PAED PSE RW Beg CON CON	Aug-18 Oct-18 Dec-19 Apr-21 Jan-22	\$ 532	\$ 402	\$ 402					PAED PSE RW CON		-	N
113	08-1223 RIV	LO	City of Temecula	Santa Gertrudis Creek Ped and Bicycle Trail Ext & Interconnect	PAED PSE RW Beg CON CON	Sep-20 Dec-19 Mar-20 Oct-20 Dec-21	\$ 4,761	\$ 3,759	\$ 3,759	\$ 189				PAED PSE RW CON	Dec-17	-	N
114	08-1216 SBD	LO	City of Ontario	Sultana Elementary & De Anza Middle School Ped Improvements	PAED PSE RW Beg CON CON	May-19 Apr-21 Apr-21 Jul-21 Dec-21	\$ 1,506	\$ 1,278	\$ 178		\$ 136	\$ 42		PAED PSE RW CON	Dec-17 Dec-17	-	N
115	08-1236 SBD	LO	San Bernardino County	Sunburst Avenue Class II Bike Lanes, Joshua Tree	PAED PSE RW Beg CON CON	Sep-20 May-21 Jun-21 Sep-21 Dec-21	\$ 1,118	\$ 1,118	\$ 1,118	\$ 15				PAED PSE RW CON	Jun-18	-	N
116	09-2650 KER	LO	Kern County Road Department	Boron/Desert Lake Pedestrian Path	PAED PSE RW Beg CON CON	Dec-18 Sep-20 Sep-20 Mar-21 Feb-22	\$ 2,319	\$ 1,971	\$ 1,971		\$ 268	\$ 193		PAED PSE RW CON	Feb-18 Feb-18	-	N
117	09-6939 KER	LO	Tehachapi	Cherry Lane Southside Sidewalk Project	PAED PSE RW Beg CON CON	Dec-19 Sep-20 Sep-20 Mar-12 Aug-21	\$ 512	\$ 462	\$ 462					PAED PSE RW CON		-	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
118	09-2651 MONO	LO	Mono County	Mono County Complete Streets: Bridgeport Main Street Revitalization	PAED PSE RW Beg CON CON	Nov-19 Jul-20 Feb-20 Nov-20 Jun-21	\$ 434	\$ 434	\$ 66					PAED PSE RW CON		N
119	10-3289 SJ	NI	Stockton	Active Safe Routes to School	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Jun-21	\$ 359	\$ 359	\$ 359					PAED PSE RW CON		N
120	10-3284 MER	LO	Merced County Public Works	Delhi Community Pedestrian and Bike Connectivity Project	PAED PSE RW Beg CON CON	Aug-20 Apr-21 Feb-21 Jun-21 Dec-21	\$ 1,531	\$ 1,531	\$ 266	\$ 88	\$ 178			PAED PSE RW CON	Dec-17 Jun-18	N
121	10-3268 SJ	LO	Tracy	Lowell Avenue Sidewalk Reconstruction Project	PAED PSE RW Beg CON CON	Dec-19 Jun-20 Jun-16 Aug-20 Nov-20	\$ 328	\$ 232	\$ 232				\$ 232	PAED PSE RW CON	Feb-18 Jun-18	N
122	10-3265 SJ	LO	City of Stockton	Miner Avenue Complete Streets	PAED PSE RW Beg CON CON	Dec-17 Feb-21 Oct-19 Sep-21 Jun-22	\$ 5,347	\$ 4,486	\$ 4,486	\$ 670				PAED PSE RW CON	Mar-18	N
123	10-3279 STA	LO	City of Patterson	Ninth Street Improvements	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Jul-19 Dec-20 Aug-21	\$ 907	\$ 907	\$ 907	\$ 75				PAED PSE RW CON	Dec-17	N
124	10-3282 MER	LO	Merced County Public Works	Plainsburg Road Complete Street Upgrade	PAED PSE RW Beg CON CON	Aug-20 Apr-21 Feb-21 Jun-21 Dec-21	\$ 1,688	\$ 1,671	\$ 276	\$ 76				PAED PSE RW CON	Dec-17	N
125	10-3283 TUO	LO	City of Sonora	Red Church Pedestrian and Circulation Improvement	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Feb-21 Apr-22 Nov-22	\$ 815	\$ 722	\$ 722		\$ 67	\$ 9		PAED PSE RW CON	Dec-17 Dec-17	N
126	10-3280 CAL-49	H	City of Angels Camp	Route 49 Sidewalk Infill and Bike Lanes, Angels Camp	PAED PSE RW Beg CON CON	Dec-16 Dec-17 May-20 Sep-20 Aug-21	\$ 1,985	\$ 1,985	\$ 1,985					PAED PSE RW CON		N
127	10-3269 SJ	LO	SJ Regional Transit District	RTD's Bike and Bus Transportation Project**	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Feb-20	\$ 272	\$ 198	\$ 198					PAED PSE RW CON		N
128	10-3270 STA	LO	Turlock	SRTS ADA Ped Improvements, Various Locations**	PAED PSE RW Beg CON CON	Apr-20 Nov-20 Aug-20 Mar-21 Mar-22	\$ 1,760	\$ 1,521	\$ 1,521	\$ 125	\$ 124			PAED PSE RW CON	Feb-18 Mar-18	N
129	11-1298 SD	NI	City of El Cajon	Cajon Valley Union School District SRTS Plan (Phase 2)	PAED PSE RW Beg CON CON	n/a n/a n/a Aug-19 Dec-22	\$ 500	\$ 500	\$ 500				\$ 500	PAED PSE RW CON	Jun-18 Feb-18	N
130	11-1317 SD	NI	Chula Vista Elementary School District/City of Chula Vista	Chula Vista Rides to School!	PAED PSE RW Beg CON CON	Oct-19 Mar-21 Aug-21 Nov-21 Dec-21	\$ 202	\$ 202	\$ 202	\$ 1	\$ 1		\$ 180	PAED PSE RW CON	Aug-18	N
131	11-1297 SD	LO	City of Chula Vista	Class 2 Bike Lanes on Broadway in Chula Vista, CA	PAED PSE RW Beg CON CON	Jul-19 Dec-19 Dec-19 Jul-20 Dec-20	\$ 1,466	\$ 851	\$ 851		\$ 104			PAED PSE RW CON	Mar-18	N
132	11-1292 SDG	LO	Escondido	Escondido Creek Trail Bike Path Improvements	PAED PSE RW Beg CON CON	May-20 Mar-21 Jul-19 Jul-21 Dec-22	\$ 1,632	\$ 1,632	\$ 290	\$ 90				PAED PSE RW CON	Jun-18	N

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
133	11-1284 SD	LO	National City	Euclid Avenue Bicycle and Pedestrian Enhancements	PAED PSE RW Beg CON CON	Jun-16 Sep-18 Sep-18 Nov-19 Apr-21	\$ 3,960	\$ 3,335	\$ 3,335					PAED PSE RW CON		N
134	11-1296 SD	LO/NI	City of Imperial Beach	Imperial Beach Boulevard Improvement and Safe Routes to Schools	PAED PSE RW Beg CON CON	Jul-19 Aug-20 Mar-21 May-21 May-22	\$ 5,175	\$ 2,570	\$ 2,570		\$ 303	\$ 9	\$ 65	PAED PSE RW CON	Feb-18 Mar-18	N
135	11-1328 SDG	LO	San Diego Association of Governments	Inland Rail Trail-City of Vista Segment	PAED PSE RW Beg CON CON	Aug-13 Aug-17 Aug-18 Oct-19 Jan-21	\$ 11,083	\$ 5,603	\$ 500		\$ 500			PAED PSE RW CON	Aug-18	N
136	11-1291 SD	LO/NI	Escondido	Juniper Elementary Bike/Ped Improvements & SRTS Outreach	PAED PSE RW Beg CON CON	May-20 Mar-21 Jul-19 Jul-21 Dec-22	\$ 1,386	\$ 1,336	\$ 179	\$ 86				PAED PSE RW CON	Jun-18	N
137	11-1324 SD	LO	San Diego County	Rock Springs Road SRTS Sidewalks and Bike Lanes	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Jun-21 Aug-21 Feb-22	\$ 1,717	\$ 1,160	\$ 1,160	\$ 100				PAED PSE RW CON	Jun-18	N
138	11-1299 SD	LO/NI	City of Encinitas	Santa Fe Drive Corridor Bike and Pedestrian Improvements	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Feb-21 Jun-21 Jun-22	\$ 1,142	\$ 996	\$ 41	\$ 41				PAED PSE RW CON	May-18	N
139	11-1327 IMP	LO	Imperial County	Sidewalk Improvements on Rio Vista Street in Seeley California	PAED PSE RW Beg CON CON	Feb-20 Oct-20 Mar-21 Sep-21 Mar-22	\$ 1,584	\$ 369	\$ 369		\$ 193			PAED PSE RW CON	May-18	N
140	11-1273 ORA	LO/NI	City of Buena Park	Buena Park School District Safe Routes to School (SRTS) Improvements	PAED PSE RW Beg CON CON	Apr-20 Dec-20 Jan-21 Apr-21 Aug-21	\$ 1,654	\$ 1,644	\$ 216	\$ 50	\$ 75			PAED PSE RW CON	May-18 Aug-18 Aug-18	N
141	11-2188 ORA	LO	City of Santa Ana	City of Santa Ana - First Street Pedestrian Improvements	PAED PSE RW Beg CON CON	Apr-20 Jun-21 May-20 Dec-21 Dec-24	\$ 4,572	\$ 4,572	\$ 540					PAED PSE RW CON	Feb-18	N
142	12-1271C ORA	NI	Buena Park	Go Human Event: Explore Beach Boulevard	PAED PSE RW Beg CON CON	Apr-20 Dec-20 Jan-21 Apr-21 Aug-21	\$ 220	\$ 200	\$ 200				\$ 200	PAED PSE RW CON	Mar-18	N
143	12-2187 ORA	LO	Orange County	Hazard Avenue Bikeway Project	PAED PSE RW Beg CON CON	Apr-19 Sep-19 Dec-19 Sep-20 Aug-21	\$ 3,566	\$ 3,566	\$ 3,566					PAED PSE RW CON		N
144	12-2180 ORA	LO	Seal Beach	Lampson Avenue Bike Lane Gap Closure Project 2016	PAED PSE RW Beg CON CON	Jan-20 Nov-20 Jun-16 Jan-21 Mar-21	\$ 1,265	\$ 637	\$ 27	\$ 27				PAED PSE RW CON	Feb-18	N
145	12-2190 ORA	LO	Santa Ana	SRTS Davis Elementary ADA Compliance	PAED PSE RW Beg CON CON	Apr-20 Jun-21 May-20 Dec-21 Dec-24	\$ 5,754	\$ 5,754	\$ 920					PAED PSE RW CON		N
146	12-2189 ORA	LO	Santa Ana	West Willits Street Protected Bicycle Lanes	PAED PSE RW Beg CON CON	Apr-20 Jun-21 May-20 Dec-21 Dec-24	\$ 2,970	\$ 2,970	\$ 495					PAED PSE RW CON		N
							\$ 275,633	\$ 191,424	\$ 191,424	\$ 5,059	\$ 6,797	\$ 1,822	\$ 27,046			

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
147			California Conservation Corps and certified Local Community Conservation Corps		Varies		\$ 16,353	\$ 8,000		Varies				Jun-18	-	N
	4 CC	LO	Civcorps	1) Green Transportation Network Trail Construction and Improvements	N/A		\$ 271	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	3 ED	LO	CCC Tahoe Center	2) Bumpy Meadows Trail Realignment	N/A		\$ 120	\$ 120		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	3 ED	LO	CCC Greenwood Center	3) El Dorado Trail Extension	N/A		\$ 137	\$ 137		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	3 ED	LO	CCC Greenwood Center	4) Monroe Ridge -Connector Trail Construction	N/A		\$ 325	\$ 325		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	6 FRE	LO	Fresno Local Conservation Corps	5) San Joaquin River New Trail Construction	N/A		\$ 271	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	1 HUM	LO	CCC Fortuna Center	6) McKay Community Forest Trail Construction	N/A		\$ 660	\$ 660		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	Los Angeles Conservation Corps	7) Council District 15 Sidewalk Repair	N/A		\$ 441	\$ 142		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	Los Angeles Conservation Corps	8) Duck Farm San Gabriel River Parkway Trail Construction	N/A		\$ 93	\$ 58		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	Orange County Conservation Corps	9) Duck Farm San Gabriel River Parkway Trail Construction	N/A		\$ 359	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	CCC Pomona Center	10) El Encanto Azusa River Wilderness Park Trail Extension and Improvements	N/A		\$ 1,026	\$ 211		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	CCC Pomona Center	11) Emerald Necklace Greenway Trail Construction	N/A		\$ 205	\$ 205		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	CCC Pomona Center	12) Galster Park Trail Rehabilitation & Improvements	N/A		\$ 123	\$ 123		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	Conservation Corps of Long Beach	13) Healthy Active Streets - Bike Improvements	N/A		\$ 276	\$ 76		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	CCC Pomona Center	14) Heritage Park Trail Improvements & Rehabilitation	N/A		\$ 81	\$ 81		N/A	N/A	N/A	N/A	N/A	N/A	N/A

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
	7 LA	LO	Conservation Corps of Long Beach	15) Parque Dos Rios Trail Construction	N/A		\$ 1,395	\$ 195		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	7 LA	LO	Los Angeles Conservation Corps	16) Westmont-West Athens Tree Planting	N/A		\$ 1,072	\$ 72		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	4 MRN	LO	Conservation Corps North Bay	17) Dipsea Trail Rehabilitation	N/A		\$ 596	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	10 MPA	LO	CCC Delta Center	18) Stockton Creek Preserve Trail Construction	N/A		\$ 342	\$ 212		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	3 SAC	LO	Sacramento Regional Conservation Corps	19) Del Paso Regional Park Multi-Use Trail Construction	N/A		\$ 321	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	3 SAC	LO	CCC Greenwood Center	20) Willow Hill Reservoir Park Multi-Use Trail	N/A		\$ 248	\$ 223		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	8 SBD	LO	Southern California Mountains Foundation - Urban Conservation Corps of the Inland Empire	21) Big Bear Valley Trails Improvements	N/A		\$ 311	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	8 SBD	LO	Southern California Mountains Foundation - Urban Conservation Corps of the Inland Empire	22) Rathbun Creek Corridor Trail Improvements	N/A		\$ 391	\$ 282		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	11 SD	LO	Urban Corps of San Diego County	23) Tri Canyon Trail Improvements	N/A		\$ 1,128	\$ 272		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	11 SD	LO	Urban Corps of San Diego County	24) San Dieguito River Trail Rehabilitation	N/A		\$ 198	\$ 133		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	10 SJ	LO	San Joaquin Regional Conservation Corps dba Greater Valley Conservation Corps	25) Transworld Campus - Trail Landscaping Improvements	N/A		\$ 271	\$ 272		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	10 SJ	LO	San Joaquin County Office of Education dba Greater Valley Conservation Corps	26) SJCOE Redwood School Campus - Trail Construction & Improvements	N/A		\$ 150	\$ 150		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	5 SLO	LO	CCC Los Padres Center	27) Pedestrian Safety Enhancements & Sidewalk Repair	N/A		\$ 67	\$ 62		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	4 SCL	LO	San Jose Conservation Corps	28) San Jose Trails - Trail Safety Project	N/A		\$ 543	\$ 543		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	5 SCR	LO	CCC Monterey Bay Center	29) Felton Nature Discovery Park Trail Construction and Landscaping	N/A		\$ 602	\$ 87		N/A	N/A	N/A	N/A	N/A	N/A	N/A

Senate Bill 1 (SB1) Report for Active Transportation Program (ATP) Projects
October 2018 Report
March 1 - August 31, 2018

General Project Information					Approved Schedule		Approved Budget (1000s)			Allocated ATP (1000s)				CTC Allocation Date	CON Award Date	Baseline Agreement Required
No.	Dist-PPNO Co-Route	*Mode	Implementing Agency	Project Title	**Milestone	Approved	Total Project Cost	Total ATP Funds	Total SB1	PAED	PSE	RW	CON			
	5 SCR	LO	CCC Monterey Bay Center	30) Heart of Soquel Trail Extension and Improvements	N/A		\$ 514	\$ 174		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	5 SCR	LO	CCC Monterey Bay Center	31) North Monterey County Amphibian Habitat Restoration - CCC Trail Construction & Improvements Phase	N/A		\$ 485	\$ 92		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	2 SHA	LO	CCC Redding Center	32) Henderson/Parkview Open Space Trail and Landscape Improvements	N/A		\$ 1,002	\$ 575		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	2 SHA	LO	CCC Redding Center	33) Sundial to Downtown Trail & Landscape Improvements	N/A		\$ 270	\$ 174		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	10 STA	LO	CCC Delta Center	34) MJC Bike Path Landscaping & Irrigation	N/A		\$ 129	\$ 59		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	2 TRI	LO	CCC Redding Center	35) Trinity Bike Park and Trails	N/A		\$ 106	\$ 103		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	2 TRI	LO	Community Service Education & Training dba Sequoia Community Corps	36) Dinuba Pedestrian Pathway	N/A		\$ 285	\$ 285		N/A	N/A	N/A	N/A	N/A	N/A	N/A
	2 TRI	LO	Community Service Education & Training dba Sequoia Community Corps	37) St. John's Parkway Trail Shading & Greening	N/A		\$ 1,539	\$ 271		N/A	N/A	N/A	N/A	N/A	N/A	N/A

Legend: *Mode
 LO - Local
 NI - Non-Infrastructure
 LO/NI - Local & Non-Infrastructure Combination
 H - Highway

**Milestones
 PAED - Report Approval and Environmental Document
 PSE - Plans Specifications and Estimates
 RW - Right of Way
 CON - Construction

Allocated: \$ 40,724
 Total with CCC: \$ 48,724