



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR APRIL 16, 2015 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS									
Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
U.S. 101 Ventura/Santa Barbara High Occupancy Vehicle (HOV) Lanes (07-26070)	Between Mussel Shoals in Ventura County and Casitas Pass Road in Carpinteria (PM VEN 39.8-SB 2.2)	Construct one (HOV) lane in each direction for project six miles	Winter 2011/2012 - 2015	\$93.4 Million	CMIA	Caltrans (D7)	Ravi Ghate	Granite Construction	Project Ribbon Cutting Held March 23.
U.S. 101 Milpas to Hot Springs Planting (447814)	From west of the Olive Mill Road Overcrossing to the Milpas Street Undercrossing (PM 10.8-12.8)	Landscape Mitigation	Winter 2010 - Summer 2017	\$1.1 Million	STIP	Caltrans	David Beard (CJ)	Clean Cut Landscape, Clovis	A three year plant establishment period is now underway.
U.S. 101 Santa Barbara Sign/Delineation Improvements (05-1F320)	In Santa Barbara from Quarantina Street to Fairview Avenue (PM 13.0 to 22.8)	Replace overhead sign panels and barrier delineation	2014-2015	\$555,000	SHOPP	Caltrans	David Beard (JK)	Traffic Development Services Inc. Moorpark CA	This project was completed at the end of March 2015.
U.S. 101 Goleta Drainage Upgrades (05-0G070)	In Goleta from 0.2 mile east to 0.7 west of Fairview Ave. Overcrossing (PM 22.3 to 23.0)	Upgrade Drainage Culverts	2014-2017	\$16.6 Million	SHOPP	Caltrans	Steve DiGrazia	Flat Iron West of San Marcos, CA	Northbound Fairview on-ramp and Southbound Fairview off-ramp eight month closure now underway.
U.S. 101 Cathedral Oaks Overcrossing (0M14V)	In Goleta at the Hollister Avenue Overcrossing (PM 26.5-27.1)	Plant Establishment Project	Winter 2011/2012-Summer 2015	\$760,000	SHOPP	Caltrans	Paul Martinez (DB)	Speiss Construction of Santa Maria	Plant Establishment continues through fall/summer 2015.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR APRIL 16, 2015 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
U.S. 101 Gaviota Rest Area Rehabilitation (05-1A620)	In Gaviota at the Roadside Safety Roadside Rest Area (PM 46.8 to 46.9)	Rehabilitate plumbing, electrical work and remodel two existing restroom buildings	2014-2015	\$927,000	SHOPP	Caltrans	David Beard (CJ)	Prism Engineering of Hayward, CA	Rest Area re-opened in late March following investigation of water leaks.
U.S. 101 Union Valley Parkway Interchange Planting (463814)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Irrigation, Planting, Erosion Control	2013-Summer 2017	\$600,000	STIP	Caltrans	David Beard	Empire Landscaping Inc. of Davis, CA	Plant Establishment began in January 2014.
U.S. 101 Overlay Existing Roadway (05-1A3904)	Near Santa Maria From 0.1 Mile South Of South Santa Maria Undercrossing To 0.1 Mile North Of North Santa Maria Connector (PM 84.1 to 90.9)	Roadway Overlay	Summer - 2014	\$3.4 Million	SHOPP	Caltrans	Kelly McClain	Contract Awarded to Papich Construction of Pismo Beach, CA.	Project is completed.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR APRIL 16, 2015 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
U.S. 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the city of Santa Barbara (PM 1.4-12.3)	Construct one High occupancy Vehicle (HOV) lane in each direction. Project length is 10.9 miles	Begin 2018 (first phase) funding dependent	\$350 Million	STIP and Measure A	Caltrans	Scott Eades	PA&ED	A corridor advisor is assisting in developing a plan to proceed with this project. There has been approval for advancing the design of the project.
U.S. 101 Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue Overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.	2016-2020	\$63 Million	STIP	Caltrans	David Beard	PS&E/ R/W/ Permitting.	Working with City and Coastal Commission on LCP amendment and coastal permit. Working to solve FEMA floodplain mapping issues.
U.S. 101 Gaviota Curve Realignment (0T6301)	In Gaviota from north of the Beckstead Overcrossing to south of the Gaviota Tunnel (PM 45.6-46.4)	Realign curve on Northbound Hwy. 101	2016-2017	\$6.6 Million	SHOPP	Caltrans	David Beard	PS&E/ R/W/ Permitting.	Work continuing on design, right of way, and Coastal Permit.
Hwy. 154 Cachuma Pass (1C830)	Near Santa Barbara from 0.4 mi west of Edison Street to Cold Springs Canyon (PM R5.5-22.9)	Pavement Preservation	2016-2017	\$9.9 Million	SHOPP	Caltrans	Paul Martinez	PAED	Environmental documentation complete. Work continuing on PS&E. Anticipate ready to list in spring 2016.
Former Hwy. 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara 1.5 miles south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair Retaining Wall	2017-2018	\$1 Million	SHOPP	Caltrans	Paul Martinez	PAED	Environmental document and preliminary design being prepared. Anticipate ready to list in spring 2018



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR APRIL 16, 2015 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
Hwy. 154/246 Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Route 246 intersection (PM8.1)	Landscaping	2015-2018	\$140,000	SHOPP	Caltrans	Paul Martinez	PS&E	Project will be delayed at least 1 year due to drought.
Hwy. 246 Route 246 Drainage Repair (1A170)	In Santa Ynez at Cuesta Street (PM 32.5-32.8)	Drainage and slope repair	2018-2019	\$1 Million	SHOPP	Caltrans	Paul Martinez	PAED	PAED Milestone July 2015. Begin final design.
Hwy. 246 Route 246 Passing Lanes (0C640)	In Santa Barbara County near Lompoc, from Cebada Canyon Road to Hapgood Road (PM 12.3-R16.7)	Passing Lanes and Operational Improvements	2015-2018	\$21 Million	STIP and Measure A	Caltrans	Paul Martinez	PS&E/ R/W/ Permitting.	Apparent low bidder at opening is Papich Construction of Pismo Beach. Construction expected in late spring 2015.
U.S. 101 Castillo Street Concrete Pavers (1F610)	In the City of Santa Barbara at Castillo Street (PM R14.2)	Install concrete pavers on Castillo Street to address ponding water and rough pavement	Summer 2015	\$850,000	SHOPP	Caltrans	David Beard	PS&E	Currently advertising for construction from June through August 2015.