

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Time Work Message
06-FRE-5-22.8/26.8 06-0M7304 ACHS-0555-(140)3 IMG-0555-(140)3 --()		IN FRESNO COUNTY NEAR COALINGA FROM 1.8 MILES NORTH OF TUOLUMNE AVENUE OVERCROSSING TO 3.1 MILES SOUTH OF ROUTE 5/33 SEPARATION	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$2,138,010 \$2,081,224 \$9,427	07/12/12 07/30/12 04/02/13	100% 96% OVER RUN
HB1	SWPPP	INSTALL MEDIAN BARRIER					
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --()		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	\$3,360,618 \$0 \$0	01/15/13 02/06/13	0% 0%
HA21	WPCP						
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$468,462 \$4,492	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$632,638 \$623,180 \$1,188	05/24/10 06/25/10 12/04/13	0% 0% PLANT EST SATIS
SWPPP							
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$495,692 \$452,981 \$31,173	12/23/09 01/19/10 08/23/13	80% 88%
HE13	SWPPP						
06-FRE-99-10.5/16.5 06-0M7604 ACHN-P099-(554)E --()		ON ROUTE 99, IN FRESNO AND MADERA CO FROM SOUTH OF THE MERCED STREET UNDERCROSSING IN FOWLER TO ROAD 24 IN MADERA CO (FRE-99-10.5/	LEE WILSON ELECTRIC COMPANY INC P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	MENGGONI, MARK 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$592,381 \$431,864 \$291,200	03/27/12 04/13/12 03/07/13	35% 73% SUSPENDED
HB4N	WPCP	INSTALL VEHICLE DETECTION SYSTEMS					

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$40,507,982 \$2,658,813 \$668,260	10/10/12 11/06/12 03/27/15	0% 7% SUSPENDED
HE13	SWPPP						
06-FRE-168-7.8/8.2 06-0M9904		IN FRESNO COUNTY IN CLOVIS FROM 0.2 MILE WEST OF FOWLER AVENUE OVERCROSSING TO 0.2 MILE EAST OF FOWLER AVENUE OVERCROSSING RAMP METERING AND DRAINAGE SYSTEM	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424		\$693,406 \$0 \$0	11/30/12 01/10/13	0% 0%
HB4N	WPCP						
06-FRE-168-14.4/15 06-0H9404 ACST-P168-(056)E - ()		IN FRESNO COUNTY NEAR CLOVIS, FROM 0.4 MILE WEST OF SHEPHERD AVENUE TO 0.3 MILE EAST OF SHEPHERD AVENUE REALIGN THE HORIZONTAL CURVE	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 (559)299-1256	Haidar Haddadin 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)917-2487	\$1,137,966 \$1,065,919 \$0	08/14/12 08/31/12 02/04/13 02/04/13	100% 100% SUSPENDED
HB1	SWPPP						
06-FRE-168-25.5/32.9 06-0H1004 CSTP-P168-(057)E --()		IN FRESNO COUNTY AT AND NEAR PRATHER TEICHERT CONSTRUCTION FROM 0.1 MILE NORTH OF OAK CREEK ROAD P O BOX 520 TO 0.1 MILE NORTH OF SJ AND E ROAD AC OVERLAY AND RECONSTRUCT MBGR	FOWLER CA 93625 (559)813-3100		\$2,016,304 \$0 \$0	02/05/13 03/01/13	0% 0%
HA22	WPCP						
06-FRE-168-40.4/46.6 06-0P7904		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.6 MILE NORTH OF CRESSMAN ROAD TO ROAD TO CAMP EDISON COLD PLANE & OVERLAY WITH HMA	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (243)-35-43	\$1,412,562 \$1,748,759 \$0	06/06/12 07/16/12 06/15/13	100% 100% OVER RUN
HM1	WPCP						
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L BROSAMER INC ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK AVENUE FRESNO CA 93726 (559)243-3856	\$40,796,726 \$15,237,660 \$1,749,095	01/12/12 01/20/12 12/20/13	56% 37%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	HAIDAR HADDADIN 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)917-2487	\$4,551,238 \$596,813 \$479,642	08/23/12 09/27/12 05/13/14	13% 13%
	WPCP						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	\$664,416 \$384,569 \$0	06/14/11 07/13/11 04/30/13	77% 57%
	WPCP						
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,689,549 \$4,762,074 \$0	10/11/10 10/27/10 01/22/13 01/22/13	100% 100% COMPLETED
	SWPPP						
06-KER-5-4.1/0 06-0N0704 ACST-P005-(419)1 9E- () --()		NEAR WHEELER RIDGE, AT BRIDGE NO. 50- ABHE & SVOBODA INC 0271 AND NO. 50-0240R; ALSO IN FRESNO COUNTY NEAR MENDOTA AT BRIDGE NO. 42-0253 MAINTENANCE	P O BOX 251 PRIOR LAKE MINNESOTA 55372 (952)447-6025	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)341-3377	\$2,032,515 \$664,308 \$82,591	04/23/12 05/14/12 05/14/13	74% 33%
	WPCP						
06-KER-5-5.2/5.9 06-0L1804 HSIM-G005-(189)E 10- 1-(9E) --()		IN KERN COUNTY NEAR FORT TEJON FROM 0.2 MIL NORTH TO 0.9 MILE NORTH TO 0.9 MILE NORTH OF FORT TEJON OVERCROSSING INSTALL MEDIAN BARRIER	ARTHURS CONTRACTING, INC. P O BOX 2650 ATASCADERO CA 93423 (805)461-0104	ALNATOUR, HISHAM 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4747	\$1,292,999 \$1,307,564 \$0	10/26/11 11/17/11 05/14/13	72% 98%
	SWPPP						
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010		\$1,784,000 \$0 \$0	12/05/12 12/27/12	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()		IN KERN COUNTY AT FORT TEJON FROM LOS GRANITE CONSTRUCTION COMPANY ANGELES COUNTY LINE TO 0.1 MILE NORTH P O BOX 50085 OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,843,264 \$11,566,061 \$524,041	02/03/11 02/16/11 02/25/13	99% 96%
HA22	SWPPP						
06-KER-58-59.6/64.4 06-0N1504 ACNH-P058-(115)E --()		IN KERN CO NEAR BAKERSFIELD FROM RTE 58/184 SEPARATION TO 0.2 MILE WEST OF TEJON HIGHWAY OC & FROM 0.3 MILE WEST OF CALIENTE CREEK OVERLAY WITH HOT MIX ASPHALT	SYNERGY PROJECT MANAGEMENT INC 150 EXECUTIVE PARK BLVD #4100 SAN FRANCISCO CA 94134 (415)467-3000		\$2,888,374 \$0 \$0	01/15/13 02/14/13	0% 0%
HM							
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --()		ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,598,379 \$0 \$0	12/20/12 01/10/13	0% 0%
	WPCP						SUSPENDED
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,533,427 \$791,553 \$39,735	08/14/12 09/18/12 02/21/13	96% 51%
HB1	WPCP						
06-KER-99-17.0/22.1 06-0G8304		IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$20,351,817 \$0 \$0	10/24/12 12/03/12	0% 0%
	SWPPP						
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$85,771,852 \$55,316,351 \$2,902,641	01/18/12 02/14/12 05/15/13	58% 64%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-43.6/49.3 06-0N1704		IN KERN COUNTY NEAR AND AT MCFARLAND FROM 99/46 SEP TO SHERWOOD AVE OC REPLACE SLABS AND GRING CONCRETE	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE, SUITE A CONCORD CA 94520 (925)288-1566	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)333-9357	\$944,141 \$0 \$0	01/26/12 03/09/12 12/31/12	0% 0%
HM	WPCP						
06-KER-119-4.7/8.5 06-0J5204 ACHS-STP -(015)E 19- 0-(5E) --()		ON ROUTE 119 BETWEEN 0.2 MILES EAST OF WEED CREEK (PM 4.7) AND 0.3 MILES WEST OF LAKEVIEW WASH BRIDGE (PM 8.5) WIDEN SHOULDERS AND HMA OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$3,198,558 \$1,690,958 \$7,579	01/26/12 02/14/12 02/22/13	98% 53% SUSPENDED
HB1	SWPPP						
06-KIN-41-37.5/38.1 06-0J0404 ACNH-P041-(123)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.3 MILE SOUTH OF JACKSON AVENUE TO 0.3 MILE NORTH OF JACKSON AVENUE CONSTRUCT LEFT-TURN CHANNELIZATION	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424	DALLIA FOSTER 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8333	\$985,704 \$39,501 \$39,501	10/29/12 12/13/12 04/12/13	15% 4%
HB1	SWPPP						
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --()		IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	Haidar Haddadin 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$6,668,517 \$1,448,359 \$0	04/06/12 04/27/12 09/04/13	29% 22%
HA22	SWPPP						
06-KIN-43-17.9/18.6 06-0M9004 ACST-P043-(041)E - ()		IN KINGS COUNTY IN AND NEAR HANFORD FROM 0.5 MILE NO OF HANDFOR-ARMONA ROAD TO 0.2 MILE NO OF LACEY BLVD INSTALL TRAFFIC SIGNALS	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8314	\$816,797 \$694,721 \$262,490	06/11/12 07/16/12 03/04/13	87% 85%
HB4N	SWPPP						
06-KIN-43-24.2/24.7 06-0J0504 ACHS-P043-(040)E P- ()		IN KINGS COUNTY ON ROUTE 43 NEAR HANFORD BETWEEN 0.78 MILE NORTH OF ELDER AVE AND 0.77 MILE SOUTH OF DOVER AVE CHANNELIZE WITH SIGNALS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308 (661)392-6640	FOSTER, DALLIA 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$940,715 \$819,181 \$0	05/17/12 06/12/12 01/18/13 01/24/13	100% 100% COMPLETED
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$18,704,271 \$63,050 \$63,050	10/24/12 12/03/12 10/23/14	1% 0%
HE11	SWPPP						
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	\$1,407,635 \$863,682 \$0	05/22/12 06/20/12 02/10/14	25% 67%
HE14	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$49,860,886 \$51,193,537 \$459,219	09/01/09 09/22/09 02/22/13	100% 100%
HE14	SWPPP						
HE14							
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$43,861,820 \$0 \$0	12/07/12 01/10/13	0% 0%
HE11	SWPPP						
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	\$26,660,148 \$18,098,363 \$642,045	06/28/11 08/22/11 09/13/13	72% 68%
HA22							
06-TUL-63-2.9/3.2 06-0K5404 ACST-P063-(022)E P0-63 0-(2E) --()		IN TULARE COUNTY NEAR VISALIA FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 256 REALIGN INTERSECT & INSTALL SIGNAL	LEE'S PAVING INC 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337		\$611,404 \$0 \$0	11/26/12 12/20/12	0% 0%
HBI	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-19.8/25 06-0E0704 ACNH-P099-(553)E --()		IN TULARE COUNTY FROM 0.3 MILE NORTH OF AVENUE 152 OVERCROSSING TO ELK BAYOU BRIDGE. PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	\$9,308,603 \$8,755,688 \$115,608	12/21/11 01/18/12 03/19/13	89% 94% SUSPENDED
HA22	SWPPP						
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,824,675 \$8,952,895 \$178,067	04/06/11 04/25/11 02/27/13	0% 0% PLANT EST SATIS
HA26	SWPPP						
06-TUL-99-23.5/0 06-0N5404		IN TULARE COUNTY NEAR TULARE AT AVENUE 184 OVERCROSSING RAMP OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016		\$250,884 \$0 \$0	12/20/12 01/11/13	0% 0%
HA22	WPCP						
06-TUL-99-23.5/0 06-0N8504		IN TULARE COUNTY IN TULARE AT AVENUE 184 OVERCROSSING REPAIR BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$742,961 \$0 \$0	10/12/12 11/06/12	0% 0%
HA23	WPCP						
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016		\$32,611,185 \$0 \$0	12/07/12 12/27/12	0% 0%
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$69,236,761 \$28,355,931 \$1,077,767	01/04/11 01/19/11 01/03/14	60% 41%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/13**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,172,665 \$304,886 \$282,211	10/01/12 11/06/12 07/03/17	6% 11%
	WPCP						
06-TUL-190-21.2/26.4 06-337414		IN TULARE COUNTY NEAR PORTERVILLE FROM 0.1 MILE EAST OF ROAD 284 TO PLEASANT OAK DRIVE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ, BLAS 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$5,633,528 \$1,263,719 \$0	06/20/12 07/16/12 01/30/13	47% 22%
ACST-P190-(016)E P1-90 0-(6E) --()		PAVEMENT REHABILITATION					
HA22	SWPPP						

Totals: Authorized Final Amt: \$517,825,521 Completed to Date: \$222,702,626 Work This Month: \$9,911,021

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-22.8/26.8	06-0M7304	1
06-FRE-33-/0	06-0C1304	1
06-FRE-41-27.6/30.4	06-0E9714	1
06-FRE-41-30.7/31.7	06-0A4904	1
06-FRE-99-10.5/16.5	06-0M7604	1
06-FRE-99-26.7/31.6	06-442624	1
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-168-40.4/46.6	06-0P7904	2
06-FRE-168-7.8/8.2	06-0M9904	2
06-FRE-168-14.4/15	06-0H9404	2
06-FRE-168-25.5/32.9	06-0H1004	2
06-FRE-180-58.4/60.4	06-0C1104	2
06-FRE-180-62.6/66.3	06-342564	3
06-KER-5-.8/0	06-0A9904	3
06-KER-5-4.1/0	06-0N0704	3
06-KER-5-5.2/5.9	06-0L1804	3
06-KER-5-13.5/0	06-0M2204	3
06-KER-5-.5/62.6	06-0G6804	3
06-KER-5-/4.6	06-460604	4
06-KER-58-108.9/0	06-0G2704	4
06-KER-58-59.6/64.4	06-0N1504	4
06-KER-58-99.3/99.7	06-0K3904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-17.0/22.1	06-0G8304	4
06-KER-99-28.4/43.9	06-0L6404	4
06-KER-99-43.6/49.3	06-0N1704	5
06-KER-119-4.7/8.5	06-0J5204	5
06-KIN-41-37.5/38.1	06-0J0404	5
06-KIN-41-42.1/44.9	06-416004	5
06-KIN-43-17.9/18.6	06-0M9004	5
06-KIN-43-24.2/24.7	06-0J0504	5
06-KIN-198-8.9/10.1	06-325504	6
06-KIN-198-21.5/28.3	06-0L0504	6
06-KIN-198-21.5/28.3	06-3568U4	6
06-MAD-99-9.5/13.1	06-0E0404	6
06-MAD-99-6.9/8.2	06-471004	6
06-TUL-63-2.9/3.2	06-0K5404	6
06-TUL-99-19.8/25	06-0E0704	7
06-TUL-99-22.4/0	06-0A9704	7
06-TUL-99-23.5/0	06-0N5404	7
06-TUL-99-23.5/0	06-0N8504	7
06-TUL-99-37.3/41.3	06-360214	7
06-TUL-99-41.3/53.9	06-324504	7
06-TUL-99-48.5/53.9	06-324514	8
06-TUL-190-21.2/26.4	06-337414	8

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$11,843,264
			\$11,566,061
-F-		FEDERAL AID (PRIMARY)	\$192,822,468
			\$109,309,312
-S-		FEDERAL AID (SECONDARY)	\$10,232,210
			\$3,688,667
-SH-		STATE HIGHWAY	\$166,795,351
			\$6,081,520
			\$136,132,228
			\$92,057,065
District Total:			<u>\$517,825,521</u>
			<u>\$222,702,626</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$6,768,230
Work completed this Period:	\$6,768,230