

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-1-.1/2.1 07-3Y1504		IN LOS ANGELES COUNTY IN LONG BEACH FROM SAN GABRIEL RIVER TO ULTIMO AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$851,275 \$0 \$0	04/23/08 05/14/08 09/30/08	0% 0% 0%
HM1	WPCP						
07-LA-1-9.5/12.2 07-2Y5104		IN LOS ANGELES COUNTY IN LOS ANGELES FROM BLINN AVENUE TO VERMONT AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$1,026,893 \$0 \$0	05/02/08 05/21/08 12/30/08	0% 0% 0%
HM1	WPCP						
07-LA-1-19.4/32 07-4L7704 OTS- () --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND REDONDO BEACH AT GARFIELD AVENUE AND PEARL STREET PEDESTRIAN SIGNAL IMPROVEMENT	FREEWAY ELECTRIC 5942 ACORN STREET RIVERSIDE, CA 92504	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$201,900 \$0 \$0	09/05/07 10/04/07 09/11/08	0% 0% 0%
HB1	WPCP						
07-LA-1-27.4/30.9 07-1660U4		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN AND REALIGN ROADWAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA 90806	TRUJILLO JR., GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 WESTCHESTER, CA 90045 (310)649-1821	\$11,122,296 \$10,212,556 \$99,461	05/04/05 05/17/05 09/29/09	100% 89% OVER RUN
HE13	SWPPP						
07-LA-1-28.7/29.6 07-1661A4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM LA TIJERA BOULEVARD TO 0.9 KM SOUTH OF LMU DRIVE WIDEN ROADWAY	LOS ANGELES ENGINEERING 4134 TEMPLE CITY BLVD. ROSEMEAD, CA 91770	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1827	\$4,156,698 \$2,559,319 \$241,929	12/05/06 12/15/06 06/24/08	98% 63% 0%
HE11	SWPPP						
07-LA-1-35.2/59.9 07-1X9204		CLEAR STORM DEBRIS FROM ROADWAY AND SHOULDERS DIR'S EMERGENCY F.A. CONTRACT CLEAR STORM DEBRIS TO KEEP ROAD OPEN	BURNS PACIFIC CONSTRUCTION 505 THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCSAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	\$2,120,000 \$2,034,833 \$255,737	01/26/08 01/28/08 06/24/08	100% 96% OVER RUN

201130

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-1-35.3/46.9 07-254304		IN LOS ANGELES COUNTY IN SANTA MONICA, LOS ANGELES AND MALIBU FROM PALISADES BEACH ROAD TO MALIBU LAGOON BRIDGE. PLACE RUBBERIZED ASPHALT CONCRETE	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	RAMIN, SIXTO M 12975 CULVER BLVD. LOS ANGELES, CA 90066 (213)216-4406	\$6,099,017 \$3,733,585 \$2,122,518	12/12/07 12/31/07 10/31/08	19% 61%
HM1	WPCP						
07-LA-2-15.5/0 07-457204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	IZADPANAH, MOE 2550 CORPORATE PLACE SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$603,199 \$575,497 \$0	06/20/07 07/06/07 04/22/08 05/27/08	100% 100% COMPLETED
HM3H	WPCP						
07-LA-2-24.4/82.3 07-214204		IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.1 KM WEST OF ROUTE 2 AND 210 SEPARATION TO SAN BERNARDINO COUNTY LIN RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$20,990,246 \$19,355,162 \$0	06/22/06 07/05/06 06/30/08	49% 94%
HA22	SWPPP						
07-LA-2-74.0/74.1 07-4J1804		IN LOS ANGELES COUNTY NEAR BIG PINES AT 9.3 KM WEST OF BIG PINES HIGHWAY CONSTRUCT BRIDGE	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,660,486 \$0 \$0	05/14/08 05/29/08 10/30/08	0% 0%
HA23	WPCP						
07-LA-2-/0 07-231314 ACIM-X037-(132)E NHX0-37 1-(3E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92385	MALACALZA, GEORGE 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	\$8,291,026 \$8,250,667 \$153,965	02/09/07 02/27/07 10/21/08	0% 0%
HA42	SWPPP						PLANT EST SATIS
07-LA-5-13.1/13.5 07-255804 ACIM-005 -(938)E 00-5 29-(8E) --()		IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE FROM 0.3 KM WEST OF TRIGGS STREET OVERCROSSING TO 0.5 KM SOUTH OF ROUTE 710/5 SEPAR REPLACE OUTER SEPARATION BARRIER	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$965,775 \$139,230 \$0	02/29/08 03/18/08 11/30/08	0% 14% SUSPENDED
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-5-13.5/14.3 07-4K6604		IN LOS ANGELES COUNTY IN LOS ANGELES AND CITY OF COMMERCE AT DOWNEY ROAD ON RAMP AND AT EASTERN AVENUE OFF RAMP SLOPE PAVING	METROPOLE P O BOX 1632 LAKE FOREST CA 92609 (714)299-2302	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$831,018 \$791,062 \$586	03/08/07 03/30/07 12/30/08	87% 95%
HA42	SWPPP						
07-LA-5-16.9/28.7 07-193104 ACIM-005 -(064)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$45,671,189 \$28,000,352 \$637,100	10/24/05 11/05/05 10/31/10	60% 61%
HA22	WPCP						
07-LA-5-27.2/28.7 07-2266A4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS P.O. BOX 698 FONTANA, CA 92334	WIDJAJA, DANIEL 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	\$5,493,569 \$1,540,763 \$363,058	12/20/06 01/17/07 04/29/10	29% 28%
HA42	SWPPP						
07-LA-5-28.1/28.6 07-0510C4		IN LOS ANGELES COUNTY IN GLENDALE AND BURBANK FROM 0.1 KM NORTH OF WESTERN AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ALAMEDA AVENUE PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT SERV 999 TOWN & COUNTRY RD 4TH FL ORANGE, CA 92868	AGUILAR, ANGEL 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$365,651 \$330,362 \$2,011	06/19/06 07/06/06 12/07/09	0% 0% PLANT EST SATIS
HB311	WPCP						
07-LA-5-28.9/37.4 07-4S5104		IN LOS ANGELES COUNTY IN LOS ANGELES AND BURBANK FROM VERDUGO AVENUE UNDERCROSSING TO OSBORNE STREET UNDERCROSSING REPLACE SLABS	PETERSON-CHASE 1792 KAISER AVENUE IRVINE, CA 92614	AL-JAMAL, ABDUL 13171 TELFAIR AVE., SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$410,538 \$0 \$0	05/08/08 05/21/08 10/21/08	0% 0% SUSPENDED
HA22	WPCP						
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --()		IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM CONSTRUCTION, INC. P.O. BOX 867 BLOOMINGTON, CA 92316	PATEL, JAGDISH 5160 HASKELL AVE ENCINO, CA 91436 (818)788-3303	\$114,415,514 \$0 \$0	03/27/08 05/01/08 03/07/13	0% 0%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-10-4.6/17.2 07-182104		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS UPGRADE SURVEILLANCE SYSTEM	TERNO, INC. 15701 HERON AVE. LA MIRADA, CA 90638	NGUYEN, LUKE 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$2,163,376 \$1,869,760 \$198,609	09/22/06 10/05/06 08/21/08	100% 86% OVER RUN
HB4N	WPCP						
07-LA-10-4.7/13.2 07-4S0904 OTS-0319-(014)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS INSTALL METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	HUSSAIN, MUSTAFA (310)478-7970	\$344,464 \$230,817 \$64,762	08/27/07 09/27/07 06/30/08	42% 56%
HB1	WPCP						
07-LA-10-5.6/8.9 07-2267A4 ACIM-X037-(137)E IMX0-37 1-(8E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVE. FONTANA, CA 923355	TAWFIK, GAMAL 11229 S. WOODRUFF DOWNEY, CA 92603 (562)401-3333	\$10,984,848 \$4,730,768 \$1,181,649	10/04/07 10/25/07 01/10/10	14% 43%
HA42	SWPPP						
07-LA-10-14.2/18.1 07-222224 ACIM-X037-(134)E NHP0-60 1-(2E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS BRIDGE RESTORATION	BALFOUR BEATTY INFRASTRUCTURE, INC. 2012 CECILIA CIRCLE, SUITE101 CORONA, CA 92881	PATEL, PRAVIN 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$17,583,166 \$6,840,794 \$330,422	04/27/07 06/04/07 07/16/09	46% 39%
HA21	WPCP						
07-LA-10-21.0/0 07-1X2404		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK ON ROUTE 10 AND ROUTE 710 REHABILITATE ROADWAY	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	AZIMA HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$494,700 \$0 \$0	05/15/08 05/30/08 09/15/08	0% 0%
HA23	WPCP						
07-LA-10-28.0/31.2 07-2Y9604		IN LOS ANGELES COUNTY IN EL MONTE AND BALDWIN PARK FROM BALDWIN AVENUE UNDERCROSSING TO ROUTE 605 AND 10 SEPARATION EXTEND PLANT ESTABLISHMENT PERIOD	LASTING IMAGES LANDSCAPE 15942 LOS SERRANOS CC DR.D401 CHINO HILLS CA 91709	CHOU, MICHAEL 1041 BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$135,509 \$124,985 \$6,995	06/25/07 07/18/07 08/04/08	85% 92%
HM2	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-10-33.3/42.5 07-2Y7104		IN LOS ANGELES COUNTY IN BALDWIN PARK, WEST COVINA, SAN DIMAS AND POMONA FROM PUENTE AVENUE UNDERCROSSING TO ROUTE 10/71 SEPARATI REPAIR BRIDGE JOINT SEALS	PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD, CA 92008	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$196,720 \$0 \$0	04/23/08 05/14/08 09/05/08	0% 0%
HM3	WPCP						
07-LA-14-24.7/25.1 07-1X8304		MULTI-VEHICLE COLLISION & FIRE WITHIN LA-14/SB LA-5 TRUCK BYPASS TUNNEL, FIRE DEBRIS, DAMAGE TO PAVEMENT & STRUCTURE DIR'S EMERGEN CLEAR FIRE DEBRIS, STRUCTURE REPAIR	CHUMO CONSTRUCTION 14425 JOANBRIDGE ST. BALDWIN PARK, CA 91706-1747	FRED YOUNG 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$4,435,000 \$2,852,624 \$0	10/15/07 10/15/07 04/18/08 05/27/08	100% 100% COMPLETED
201130							
07-LA-14-35.8/43.1 07-194104 ACNH-P014-(063)E --()		LOS ANGELES COUNTY NEAR SANTA CLARITA AT VARIOUS LOCATIONS CUT AND STABILIZE ROCK SLOPES	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	MOGHADDAS, SEYED 25061 W. AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$7,669,548 \$8,351,584 \$0	01/10/06 01/24/06 06/05/08 06/06/08	100% 100% COMPLETED
HA42	SWPPP						
07-LA-14-39.8/68 07-4L5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM AGUA DULCE ROAD UNDERCROSSING TO AVENUE J UNDERCROSSING REPLACE APPROACH SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVE IRVINE, CA 92614-5706	CARRANZA, ALVARO 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	\$706,797 \$0 \$0	05/09/08 05/21/08	0% 0%
HM3	WPCP						
07-LA-19-3.9/7.4 07-4H3404		IN LOS ANGELES COUNTY IN LAKEWOOD AT VARIOUS LOCATIONS MODIFY SIGNAL AND LIGHTING	CALIFORNIA ENGINEERING & CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY, CA 92708	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$557,520 \$533,372 \$0	06/15/07 07/31/07 07/07/08	93% 95%
HB4N	WPCP						
07-LA-27-6.9/0 07-4S3504		IN LOS ANGELES COUNTY AT GLENVIEW AT 0.2 KM NORTH OF HAPPY TRAIL RESURFACE ASPHALT CONCRETE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)345-6275	\$526,290 \$519,048 \$0	12/11/06 01/03/07 09/14/07	100% 100%
HA42	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-27-11.1/12.1 07-2Y5504		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MULHOLLAND WAY TO AVENUE SAN LUIS REPLACE CONCRETE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O. BOX 74073 SAN CLEMENTE, CA 92673	MOHSENZADEH, ALI 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (213)729-8867	\$145,264 \$89,696 \$64,709	04/22/08 05/13/08 10/02/08	29% 62%
HM2	WPCP						
07-LA-27-12.5/14.3 07-4K1404		IN LOS ANGELES COUNTY IN LOS ANGELES FRO BURBANK BOULEVARD TO HART STREET WIDEN ROADWAY	SECURITY PAVING COMPANY P.O. BOX 1489 SUN VALLEY, CA 91353-1489	SAYKALI, ZARIF 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1821	\$575,409 \$542,995 \$0	11/29/06 12/19/06 05/30/08	56% 94% SUSPENDED
HB4N	WPCP						
07-LA-27-14.3/17.2 07-4S6004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM BASSETT STREET TO PARTHENIA STREET WIDEN AND RESTRIPE ROADWAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$516,000 \$0 \$0	04/03/08 04/17/08 09/24/08	0% 0%
HB4N	WPCP						
07-LA-39-30.6/30.6 07-231204 ACST-P039-(020)E P0-39 0-(0E) --()		IN LOS ANGELES COUNTY NEAR FALLING SPRINGS AT NORTH FORK SAN GABRIEL RIVER BRIDGE REPLACE BRIDGE FOUNDATION	J. MCLAUGHLIN ENGINEERING CO. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730	CHOU, MICHAEL 12901 E. RAMONA BLVD. SUITE H IRWINDALE, CA 91076 (626)338-3430	\$2,245,509 \$344,649 \$280,338	11/08/07 12/03/07 05/26/08	12% 16%
HA21	SWPPP						
07-LA-47-.9/2 07-224804 ACNH-P047-(008)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM WEST OF HARBOR BOULEVARD UNDERCROSSING TO 0.1 KM EAST OF FERRY STREET UNDERCROSS REPAIR BRIDGE DECKS	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	TRAN, K. 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$6,426,390 \$2,733,345 \$167,660	10/04/07 11/05/07 10/27/08	48% 43%
HA21	WPCP						
07-LA-47-.9/.9 07-4S0304		IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 KM WEST OF HARBOR BOULEVARD REPLACE OVERHEAD SIGN	PETERSON CHASE, INC. 1792 KAISER AVE. IRVINE, CA 92614	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$365,244 \$0 \$0	02/29/08 03/14/08 09/20/08	0% 0%
HM4	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-47-/2.4 07-2Y5204		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS ON ROUTE 110 AND ROUTE 47 HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$654,400 \$0 \$0	04/29/08 05/21/08 12/30/08	0% 0% 0%
HM1A	WPCP						
07-LA-47-/.9 07-179904		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC PO BOX 6270 BUENA PARK CA 90622	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,792,918 \$1,640,063 \$17,000	09/01/06 09/18/06 11/07/08	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-57-6.8/7.7 07-3Y1604		IN LOS ANGELES COUNTY IN POMONA FROM POMONA BOULEVARD UNDERCROSSING TO ROUTE 57/10 SEPARATION REPLACE CONCRETE PAVEMENT	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$642,222 \$111,701 \$111,001	02/08/08 02/27/08 12/30/08	54% 17% 0%
HM1	WPCP						
07-LA-60-.4/4.1 07-4L8404		IN LOS ANGELES COUNTY IN LOS ANGELES AND MONTEREY PARK FROM SOTO STREET UNDERCROSSING TO WOODS AVENUE UNDERCROSSING REPLACE JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 85282	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$728,728 \$0 \$0	04/29/08 05/21/08 01/30/09	0% 0% 0%
HM3	WPCP						
07-LA-60-1.0/1.2 07-241404		IN LOS ANGELES COUNTY IN LOS ANGELES FROM EUCLID AVENUE OVERCROSSING TO WHITTIER BOULEVARD UNDERCROSSING CONSTRUCT SLOPE PAVING	O'DONNELL CONSTRUCTION 559 W. COVINA BOULEVARD SAN DIMAS, CA 91773-2911	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$661,300 \$629,045 \$84,034	09/07/07 10/04/07 11/30/08	0% 0% PLANT EST SATIS
HA28	SWPPP						
07-LA-60-5.0/12 07-3Y0604		IN LOS ANGELES COUNTY IN MONTEREY PARK, MONTEBELLO, SOUTH EL MONTE, AND CITY OF INDUSTRY SEAL DECK AND REPLACE JOINT SEALS	J. MCLOUGHLIN 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	SANDOVAL, MARTIN 721 BREA CANYON ROAD, STE. 6 WALNUT, CA, 91789 (909)594-3720	\$750,395 \$0 \$0	03/26/08 04/17/08 03/20/09	0% 0% 0%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-60-8.5/10.6 07-4K4704		IN LOS ANGELES COUNTY IN ROSEMEAD AND SOUTH EL MONTE AT VARIOUS LOCATIONS SLOPE PAVING AND LANDSCAPING	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$688,369 \$690,449 \$0	05/18/07 06/06/07 05/29/08 05/29/08	100% 100% COMPLETED
HA42	SWPPP						
07-LA-60-11.8/23.3 07-1294V4 ACNH-P060-(130)E LN62-07 0-(0E) --()		IN LOS ANGELES COUNTY AT HACIENDA HEIGHTS AND ROWLAND HEIGHTS AT VARIOUS LOCATIONS CONSTRUCT HOV LANE AND SOUNDWALLS	SKANSKA USA CIVIL WEST CALIF 1995 AGUA MANSADA ROAD RIVERSIDE, CA 92509	BASHOURA, YANINA 721 BREA CANYON ROAD #6 WALNUT, CA 91789 (909)594-3739	\$114,957,994 \$37,349,225 \$4,480,346	03/13/07 04/18/07 08/30/10	24% 32%
HB5 HB5 SWPPP HB311							
07-LA-60-18.0/30.5 07-3Y1204		IN LOS ANGELES COUNTY IN CITY OF INDUSTRY, HACIENDA HEIGHTS, ROWLAND HEIGHTS, DIAMOND BAR AND POMONA SEAL DECK AND REPLACE JOINT SEALS	PAVE TECH, INC. 735 LAGUNA DRIVE CARLSBAD, CA 92008	SANDOVAL, MARTIN 721 BREA CANYON ROAD., STE. 6 WALNUT, CA 91789 (909)594-3720	\$361,827 \$332,367 \$328,187	03/19/08 04/11/08 10/31/08	30% 86%
HM3	WPCP						
07-LA-60-19.0/23.3 07-2Y4304		IN LOS ANGELES COUNTY IN CITY OF INDUSTRY, DIAMOND BAR AND AT ROWLAND HEIGHTS RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING, INC. P.O. BOX 883 COLTON, CA 92324	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE G WALNUT, CA 91789 (213)798-6063	\$940,658 \$808,272 \$57,666	03/24/08 04/07/08 09/15/08	41% 86%
HM1A	WPCP						
07-LA-60-29.4/0 07-201704		IN LOS ANGELES COUNTY IN POMONA AT THE POMONA MAINTENANCE STATION CONSTRUCT NEW MAINTENANCE STATION	BRUTO CO ENGINEERING & CONSTR. P.O. BOX 429 FONTANA, CA 92334	GALVAN, PATRICIA 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-9311	\$13,181,848 \$12,752,492 \$0	02/10/06 02/22/06 07/15/08	0% 0% PLANT EST SATIS
HA12	SWPPP						
07-LA-90-1.2/1 07-1693C4		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	TRUJILLO, GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1821	\$11,818,677 \$11,945,259 \$41,469	02/16/05 03/03/05 12/29/08	0% 0% PLANT EST SATIS
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-91-6.0/14.1 07-182204 ACNH-091 -(123)E --()		IN LOS ANGELES COUNTY IN CARSON, COMPTON AND LONG BEACH AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706-1747	LONGAZO, RON 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$71,609,260 \$58,842,073 \$994,504	11/03/05 11/21/05 02/12/09	63% 79%
HA22	SWPPP						
07-LA-91-9.8/10 07-1Y6504		IN LOS ANGELES COUNTY IN COMPTON AT ACACIA AVENUE UNDERCROSSING AND AT COLLEGE OVERHEAD REPAIR EROSION AND SPALLS	PK CONSTRUCTION 2126 N. FAIR OAKS ALTA DENA, CA 91001	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$438,590 \$235,686 \$0	04/06/06 04/18/06 11/20/08	100% 54% OVER RUN
HA21	WPCP						
07-LA-91-11.6/20.5 07-4L8904		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	O'DONNELL CONSTRUCTION INC 579 W. COVINA BLVD SAN DIMAS, CA 91773-2911	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,279,034 \$1,272,063 \$36,691	05/17/07 06/06/07 06/28/08	48% 96%
HM3	WPCP						
07-LA-91-17.8/18.8 07-180004 ACNH-P091-(125)E --()		IN LOS ANGELES COUNTY IN ARTESIA AND CERRITOS FROM 0.4 KM WEST OF PIONEER BOULEVARD UNDERCROSSING TO 0.2 KM EAST OF NORWALK BOULEV PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA 92570	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$2,273,388 \$2,156,598 \$4,800	01/05/06 01/23/06 12/30/09	56% 94%
HA25	SWPPP						
07-LA-101-.6/10.4 07-232304		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS ROADSIDE MAINTENANCE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVINE, CA 92614-5706	IZADPANA, MOE 2550 CORPORATE PLACE, STE. C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$2,906,975 \$2,873,165 \$0	09/01/06 09/12/06 05/20/08	0% 0% PLANT EST SATIS
HA28	SWPPP						
07-LA-101-.9/8.1 07-4S3804		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MAIN ST OVERCROSSING TO PILGRIMAGE OVERCROSSING REPLACE CONCRETE PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878-2229	IZADPANA, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$505,403 \$0 \$0	04/01/08 04/17/08 10/30/08	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-101-1.3/31.9 07-4L9104		IN LOS ANGELES COUNTY IN LOS ANGELES, HIDDEN HILLS AND CALABASAS AT VARIOUS LOCATIONS SEAL BRIDGE DECKS AND JOINTS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD, CA 92008	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$1,294,146 \$1,310,576 \$331,735	06/25/07 07/27/07 11/30/08	55% 97% SUSPENDED
HM3	WPCP						
07-LA-101-25.3/38.2 07-120884 ACNH-000C-(276)E --()		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL COMMUNICATION SYSTEM	GOLDEN STATE UTILITY CO P.O. BOX 2810 CERES, CA 95307	MANNAA, HASSAN 13171 TELFAIR AVE., SUITE 101 SYLMAR, CA. 91342 (818)364-2760	\$10,872,388 \$10,854,779 \$0	11/14/05 11/29/05 05/27/08 05/28/08	100% 100% COMPLETED
HB4N	WPCP						
07-LA-101-33.2/33.4 07-4S3604		IN LOS ANGELES COUNTY IN AGOURA HILLS AT 0.3 MILES EAST OF PALO COMADO CANYON ROAD UPGRADE MEDIAN BARRIER	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	DIPSIA MICHAEL 1525 RANCHO CONEJO #102 THOUSAND OAKS, CA 91320 (310)345-6263	\$418,709 \$0 \$0	03/25/08 04/07/08 09/26/08	0% 0%
HA27	WPCP						
07-LA-101-34.2/38.2 07-186104 ACST-Q101-(121)E G Q1-01 1-(1E) --()		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CONCRETE MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	IRA, ALFRED 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (805)480-4928	\$4,096,779 \$3,809,585 \$49,202	12/15/06 01/11/07 03/20/09	0% 0% PLANT EST SATIS
HA27	SWPPP						
07-LA-103-1.8/2.3 07-4C0604		IN LOS ANGELES COUNTY IN LOS ANGELES HIGHLAND CONSTRUCTION, INC. AND LONG BEACH AT VARIOUS LOCATIONS FROM I STREET TO ROUTE 1/103 SEPARATION INSTALL DRAINAGE FACILITIES	5133 N. PIXLEY STREET ORANGE, CA 92868	JAHROMI, R. 11229 SOUTH WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$540,055 \$7,000 \$7,000	05/09/08 05/21/08 09/16/09	2% 1%
HA42	WPCP						
07-LA-105-.5/.5 07-4L7304		IN LOS ANGELES COUNTY IN LOS ANGELES RSB GROUP INC AT SEPULVEDA BOULEVARD WIDEN AND RESURFACE ON-RAMP	22600 G LAMBERT STREET NO 140 LAKE FOREST CA 92630 (949)454-1999	NJOYA, DAVID (310)609-0264	\$488,045 \$0 \$0	11/16/07 12/05/07 10/30/08	0% 0% SUSPENDED
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-105-2.4/2.4 07-1X7304		ON WB LA-105 TRANSITION RD TO SB LA-405 LOS ANGELES COUNTY, DIR'S EMERGENCY F.A. RMVE APPRCH SLABS, RSTOR SPPRT, REPLC SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$960,000 \$206,339 \$2,413	04/18/07 04/18/07 06/30/08	100% 21%
2010							
07-LA-110-.9/21.5 07-4L9504		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 110/47 SEPARATION TO VENICE BOULEVARD UNDERCROSSING REPLACE JOINT SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$488,737 \$0 \$0	05/02/08 05/21/08 01/30/09	0% 0%
HM3	WPCP						
07-LA-110-9.0/9 07-1X8804		REBUILD THE ROADBED, SUPPORT SB 110 OFF- RAMP TO 190TH STREET, REMOVE AND REBUILD ROADWAY BASE AND PAVEMENT DIR'S EMERGENCY F.A. REMOVE & REBUILD DAMAGED PAVEMENT	BURNS-PACIFIC CONSTRUCTION INC 505 E. THOUSAND OAKS BLVD, THOUSAND OAKS, CA 91360	INC GALLARDO, SAM 18730 S. WILMINGTON AVE, STE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,385,000 \$1,105,595 \$118,175	11/26/07 11/26/07 06/30/08	100% 80%
20.10							OVER RUN
07-LA-110-11.5/14.2 07-3Y2104		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 149TH STREET OVERCROSSING TO 111TH PLACE OVERCROSSING REPLACE SLABS AND SEAL JOINTS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$3,100,162 \$0 \$0	05/02/08 05/21/08 08/03/09	0% 0%
HM1	WPCP						
07-LA-110-13.7/13.7 07-4J7004		IN LOS ANGELES COUNTY IN LOS ANGELES AT NORTHBOUND IMPERIAL HIGHWAY OFF RAMP RESURFACE ASPHALT CONCRETE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	SOHEILI, ANDY 18730 S. WILMINGTON AVE. STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$609,973 \$544,998 \$53,927	06/26/07 07/16/07 09/25/08	76% 87%
HA22	WPCP						
07-LA-110-21.4/23.5 07-254104 ACST-P110-(014)E P1-10 0-(4E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 10/110 SEPARATION TO 0.3 KM NORTH OF FIRST STREET UNDERCROSSING GRIND PAVEMENT AND REPLACE SLABS	JOE MCLOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$2,138,285 \$2,046,463 \$0	09/10/07 10/09/07 09/15/08	51% 95%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-110-22.0/23.2 07-246704 ACST-0110-(793)E 01-10 7-(3E) --()	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 7TH STREET OVERCROSSING TO 0.1 KM SOUTH OF 3RD STREET OVERCROSSING TREAT MEDIAN AND GORE AREAS	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$492,715 \$139,940 \$0	02/22/08 03/21/08 10/30/08	22% 28%
07-LA-110-24.5/25.5 07-243504 ACST-S110-(010)E G S1-10 0-(0E) --()	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.3 KM SOUTH OF STADIUM WAY OVERCROSSING TO 0.4 KM SOUTH OF ROUTE 110 AND 5 SEPARATION INSTALL OVERHEAD SIGNS AND RESTRIPE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,560,174 \$1,966,753 \$0	11/14/05 11/23/05 03/31/08	57% 74%
07-LA-110-24.9/25.5 07-4G3004 ACNH-S110-(012)E --()	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM NORTH OF PARK ROW DRIVE OVERCROSSING TO LOS ANGELES RIVER BRIDGE OVERHEAD REPLACE LIGHTS	ROYAL ELECTRIC COMPANY 3131 52ND AVENUE SACRAMENTO CA 95823 (916)428-0286	MANNAA, HASSAN 13171 TELFAIR AVE. SYLMAR, CA. 91342 (818)364-2760	\$3,748,765 \$3,718,374 \$0	10/04/05 10/20/05 05/27/08 05/28/08	100% 100% COMPLETED
07-LA-110-/0 07-228004 ACST-X035-(135)E X0-35 1-(5E) --()	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB AND GUTTER	PERTERSON CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$1,404,742 \$779,738 \$110,303	09/20/07 10/04/07 09/30/08	71% 56%
07-LA-118-2.6/12.5 07-3Y2004	WPCP	IN LOS ANGELES COUNTY AT CHATSWORTH NORTHIDGE, PACOIMA AND SAN FERNANDO FROM DE SOTO AVENUE UNDERCROSSING TO 0.1 MILE WEST OF BRAD GRIND EXISTING CONCRETE PAVEMENT	PENHALL COMPANY P.O. BOX 310 ROGERS, MN 55374	AL-JAMAL, ABDUL 13171 TELFAIR AVE., SUITE 101 SYLMAR, CA 91342 (805)797-1348	\$1,865,150 \$2,950 \$2,950	04/22/08 05/08/08 10/02/08	22% 0%
07-LA-134-1.9/2.3 07-188504	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	SIMON WANG 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$30,056,729 \$7,164,056 \$265,282	02/23/07 03/12/07 06/13/10	46% 24%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-134-4.6/12.6 07-2M4104		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND PASADENA AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO ARROYO SECO BRI REPLACE BRIDGE JOINT SEALS	J M CLOUGHLING ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$176,910 \$0 \$0	03/18/08 04/07/08 09/30/08	0% 0%
HM3	WPCP						
07-LA-134-5.9/8.6 07-182704		IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC P.O.BOX 6270 BUENA PARK, CA. 90622	RESLER, CAESAR 2090 FERN LN. GLENDALE, CA. 91208 (818)637-2506	\$2,248,480 \$1,507,568 \$107,414	08/07/07 09/10/07 09/27/11	68% 66%
HA25	SWPPP						
07-LA-134-11.5/13 07-182604 ACNH-P134-(033)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND PASADENA FROM 0.3 KM WEST OF FIGUEROA STREET UNDERCROSSING TO ORANGE GROVE BOULEVARD OVER PLANTING AND IRRIGATION	P&D CONSULTANTS, INC. 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA. 92868	AGUILAR, ANGEL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2514	\$1,345,171 \$1,280,647 \$3,158	12/01/05 12/09/05 09/25/09	16% 95%
HA25	SWPPP						
07-LA-138-43.4/47.8 07-4L8204		IN LOS ANGELES COUNTY IN PALMDALE AT VARIOUS LOCATIONS INSTALL MESSAGE SIGNS	TAFT ELECTRIC COMPANY P O BOX 3416 VENTURA CA 93006 (805)642-0121	MANNAA, HASSAN 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	\$106,026 \$0 \$0	08/14/06 08/30/06 08/15/08	0% 0%
HB1	WPCP						
07-LA-138-47.8/49 07-239614 ACST-P138-(042)E G P1-38 0-(2E) --()		IN LOS ANGELES COUNTY IN PALMDALE FROM 0.1 KM WEST OF 45TH STREET TO 0.4 KM NORTH OF AVENUE R RECONSTRUCT INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077	CARRANZA, ALVARO 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	\$6,234,519 \$684,293 \$297,868	01/15/08 01/28/08 04/07/10	19% 11%
HB1	SWPPP						
07-LA-138-51.9/52.5 07-127214		IN LOS ANGELES COUNTY IN LITTLEROCK FROM 60TH STREET EAST TO 1.6 KM EAST OF 60TH STREET EAST WIDEN CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$4,545,454 \$0 \$0	06/10/08 06/20/08	0% 0%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-138-56.2/57.2 07-127234		IN LOS ANGELES COUNTY AT LITTLEROCK FROM 96TH STREET EAST TO 106TH STREET EAST WIDEN CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	HIN HARTANTO 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$5,151,799 \$450,250 \$450,250	03/03/08 03/18/08 06/08/10	5% 9%
HE13	SWPPP						
07-LA-170-14.9/20.6 07-200804 ACST-P170-(003)E P1-70 0-(3E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND BURBANK FROM RIVERSIDE TUJUNGA UNDERCROSSING TO ARLETA SHELDON UNDERCROSSING INSTALL GUARD RAIL	J. FLEATHER CREAMER & SON, INCAZIMA, HASSAN 12874 SAN FERNANDO ROAD SYLMAR, CA 91342	2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$2,394,061 \$1,939,876 \$139,585	10/18/07 11/06/07 07/15/08	95% 80%
HB1	WPCP						
07-LA-170-20.3/20.5 07-4S3404		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.3 KM NORTH OF ARLETA AND SHELDON UNDERCROSSING TO ROUTE 170/5 SEPARATION PLACE ROCK SLOPE PROTECTION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MOGHADDAS, SEYED 25061 W AVE STANFORD, STE 70 VALENCIA, CA 91355 (661)257-0273	\$59,450 \$3,600 \$3,600	03/11/08 03/27/08 07/07/08	83% 6%
HA42	SWPPP						
07-LA-187-6.4/6.4 07-4L7604		IN LOS ANGELES COUNTY IN LOS ANGELES AND CULVER CITY AT MIDWAY AVENUE INSTALL TRAFFIC SIGNAL	JFL ELECTRIC, INC. 8257 COMPTON AVENUE LOS ANGELES, CA 90001-3915	LEE, JEFF 13171 TELFAIR AVENUE, #101 SYLMAR, CA 91342 (818)364-2760	\$552,279 \$483,347 \$0	09/14/06 10/11/06 06/15/08	79% 97%
HB1	WPCP						
07-LA-210-.6/25.1 07-258004 ACIM-210 -(790)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL METERING SYSTEMS	PETERSON-CHASE CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA, CA 91722 (626)338-8811	\$11,625,729 \$11,482,198 \$0	03/26/07 04/16/07 06/09/08 06/10/08	100% 100%
HB4N	WPCP						COMPLETED
07-LA-210-20.8/32.2 07-4L9804		IN LOS ANGELES COUNTY IN LA CANADA, FLINTRIDGE, PASADENA AND ARCADIA AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECK AND SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	KAROUT, REDA (626)338-3430	\$1,201,257 \$1,071,028 \$32,157	06/08/07 06/22/07 10/02/08	72% 86%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-210-24.6/24.7 07-4S4004		IN LOS ANGELES COUNTY IN PASADENA AT ORANGE GROVE BOULEVARD OVERCROSSING SLOPE PAVING	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$191,050 \$54,623 \$51,823	02/13/08 03/09/08 07/30/08	70% 29%
HA42	WPCP						
07-LA-210-29.5/30.7 07-228104		IN LOS ANGELES COUNTY IN AND NEAR ARCADIA FROM ROUTE 210/164 SEPARATION TO 0.1 KM WEST OF BALDWIN AVENUE UNDERCROSSING CONSTRUCT SOUNDWALLS	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON, CA 94583	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$5,627,224 \$1,091,866 \$375,850	01/22/08 02/05/08 01/31/10	13% 19%
HB311	SWPPP						
07-LA-210-33.3/46.8 07-129934 ACIM-210 -(791)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLOSED CIRCUIT TELEVISION SYSTEM	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA, CA 92883	YUE, WARREN 12901 RAMONA BLVD. SUITE H IRWINDALE, CA 91706 (626)338-3430	\$10,576,152 \$6,616,320 \$184,357	07/06/07 07/31/07 10/28/09	36% 62%
HB4N	WPCP						
07-LA-210-40.6/42.1 07-231404		IN LOS ANGELES COUNTY IN GLENDDORA FROM CITRUS AVENUE OVERCROSSING TO GLENDDORA AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	KAROUT, REDA 12901 RAMONA BLVD. STE H IRWINDALE, CA 91706 (626)338-3430	\$8,423,253 \$1,904,956 \$396,594	11/20/07 12/18/07 07/01/10	29% 23%
HB311	SWPPP						
07-LA-210-46.2/49.3 07-172174		IN AND NEAR LAVERNE AND CLAREMONT FROM SAN DIMAS CANYON ROAD TO 0.2 MILES WEST OF TOWNE AVENUE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #H IRWINDALE, CA 91706 (626)338-3430	\$1,504,820 \$1,385,551 \$6,477	08/02/05 08/11/05 08/18/09	72% 91%
HE14	SWPPP						
07-LA-210-48.9/49.3 07-242704		IN LOS ANGELES COUNTY IN LA VERNE AND CLAREMONT FROM 1.3 KM EAST OF FRUIT STREET OVERCROSSING TO LIVE OAK WASH CONSTRUCT SOUND BERM	LT. ENGINEERING 27601 FORBES RD., STE #54 LAGUNA NIGUEL, CA 92677	RAJ PUNJABI 1041 W. BADILLO ST. SUITE 112 COVINA, CA 1722 (626)339-1601	\$525,225 \$16,145 \$8,105	02/13/08 03/12/08 09/02/09	48% 3%
HB311	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-210-49.3/52.1 07-1264F4		IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE TO SAN BERNARDINO COUNTY LINE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #11 IRWINDALE, CA 91706 (626)338-3430	\$1,763,256 \$1,675,450 \$5,040	07/13/05 07/28/05 07/09/09	75% 94%
HE14	SWPPP						
07-LA-213-5.7/5.7 07-4S2104		IN LOS ANGELES COUNTY IN LOS ANGELES AT LOMITA BOULEVARD AND WESTERN AVENUE INSTALL TRAFFIC SIGNAL	PETERSON CHASE ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$456,524 \$0 \$0	02/08/08 02/27/08 08/19/08	0% 0%
HB4N	WPCP						
07-LA-405-.3/2.8 07-4S4104		IN LOS ANGELES COUNTY IN LONG BEACH AT VARIOUS LOCATIONS FROM ATHERTON STREET UNDERCROSSING TO CLARK AVENUE UNDERCROSSING PLACE SLOPE PAVING	O'DONNELL CONSTRUCTION INC 559 WEST COVINA BLVD SAN DIMAS, CA 91773	GALLARDO, SAM 18730 S. WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$338,335 \$0 \$0	05/09/08 05/29/08 12/31/08	0% 0%
HA42	SWPPP						
07-LA-405-5.8/6 07-2X1404		N/B 405 OFFRMP TO N/B ATLANTIC AVE ON BORDBETWEEN THE CITY OF SIGNAL HILL TO EAST & CITY OF LONG BEACH WEST DIR'S EMERGENCY F.A. REBUILD COLLAPSED&WASHEDOUT SIDE-SLOPE	ORTIZ ENTERPRISES INCORPORATEDNJOYA, DAVID 6 CUSHING, SUITE 200 IRVINE, CA 92618	JOYA, DAVID 18730 S. WILMINGTON AVE. STE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$460,000 \$0 \$0	04/21/08 04/25/08 08/11/08	0% 0%
20.10.201 130							
07-LA-405-13.3/20.2 07-2Y6004		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE PORTLAND CEMENT CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614-5706	ALI, MASHHUR 18730 S. WILMINGTON AVENUE SUITE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$621,612 \$612,634 \$190,955	05/23/07 06/06/07 07/30/08	90% 93%
HM1B	WPCP						
07-LA-405-13.8/29.9 07-4S0104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM NORMANDIE AVENUE OVERHEAD TO EXPOSITION OVERHEAD CLEAN AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE, AZ 85282-1837	ALI, MASHHUR 18730 S WILMINGTON AVENUE, SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,077,923 \$993,433 \$0	05/07/07 05/22/07 06/13/08 06/17/08	100% 100%
HM3	WPCP						COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-405-25.9/29.5 07-1178U4 ACNH-405 -(048)N 40-5 30-(8NS)T 6207- 034-() HB5	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT HOV LANES	BALFOUR BEATTY CONSTR. INC. 419 SOUTH HINDRY AVE., STE C INGLEWOOD, CA 91792	VENTOCILLA, JOSE (310)410-9862	\$120,778,449 \$99,377,801 \$1,697,509	09/28/04 10/06/04 06/04/09	100% 82%
07-LA-405-29.5/32.2 07-195904 ACNH-405 -(054)N 40-5 30-(4N) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF ROUTE 10 AND 405 7 CROW CANYON COURT STE 100 SEPARATION TO BURNHAM STREET AND AT SUNSET BOULEVARD WIDEN EXISTING FREEWAY	LOS ANGELES DIABLO CONTRACTORS INC SAN RAMON CA 94583 (925)552-8250	TANJUAQUIO, ALLAN 1220 S. SEPULVEDA LOS ANGELES, CA 90025 (213)216-7346	\$35,424,085 \$35,929,556 \$0	04/12/05 04/26/05 07/07/08	100% 100% OVER RUN
07-LA-405-38.7/39.4 07-201204 ACNH-405 -(050)N 40-5 30-(0N) --() HE11	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM NORTH OF SEPULVEDA BOULEVARD UNCERCROSSING TO 0.3 KM SOUTH OF ROUTE 101 AND 405 S REALIGN AND WIDEN EXISTING HIGHWAY	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 927350128 (714)835-4612	PATEL, JAGDISH 5160 HASKELL AVE. ENCINO, CA 91436 (818)788-3303	\$26,145,126 \$25,697,616 \$5,427	03/02/05 03/18/05 09/17/08	100% 97% OVER RUN
07-LA-405-40.1/46.2 07-218304 ACIM-405 -(055)E --() HA25	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM SOUTH OF BURBANK BOULEVARD OVERCROSSING TO DEVONSHIRE STREET UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY ROAD PERRIS CA 92570 (951)675-8200	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	\$2,496,488 \$2,194,935 \$7,200	11/01/06 12/01/06 05/01/09	0% 0% PLANT EST SATIS
07-LA-405-/48.6 07-243604 ACIM-X037-(140)E X0-37 1-(0E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SAN GABRIEL RIVER BRIDGE TO ROUTE 405/5 SEPARATION INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL 1792 KAISER AVE IRVINE, CA 92614-5706	NJOYA, DAVID 18730 S WILMINGTON AVE STE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$6,037,686 \$474,832 \$284,215	02/28/08 03/12/08 08/14/09	10% 8%
07-LA-405-/12.6 07-244404 ACIM-405 -(929)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH, CARSON AND SIGNAL HILL FROM LOS ANGELES AND ORANGE COUNTY LINE TO ROUTE 405 AND 110 SEPARATIO SLAB REPLACEMENT AND GRINDING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614-5706	ZAWISTOWSKI, TOM 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$14,067,929 \$10,506,013 \$331,403	11/10/05 11/23/05 09/30/09	58% 74%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-710-6.8/9.1 07-234904 ACNH-P710-(011)E --()		IN LOS ANGELES COUNTY IN LONG BEACH FROM ROUTE 1 PACIFIC COAST HIGHWAY TO WARDLOW AVENUE HIGHWAY PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT SERVICES 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA 92868	AKBARIAN, MASSOD 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	\$3,075,844 \$2,995,137 \$9,318	08/05/04 08/19/04 06/30/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-710-9.4/18.4 07-183114 ACNH-710 -(786)N --()		IN LOS ANGELES COUNTY IN LONG BEACH CARSON, COMPTON, PARAMOUNT, LYNWOOD AND SOUTH GATE AT VARIOUS LOCATIONS REHABILITATE ROADWAY	ATKINSON CONSTRUCTION L.P. 27422 PORTOLA PKWY., STE 250 FOOTHILL RANCH, CA 92610	MOUSSA NAZEM 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$144,551,977 \$31,062,252 \$3,268,573	05/31/07 07/05/07 12/17/12	13% 21%
HA22	SWPPP						
07-LA-710-17.3/26.3 07-242604 ACST-710 -(783)E G 71-0 17-(3E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	COOPER MYERS A JOINT VENTURE P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA. 90703 (562)860-3085	\$20,583,532 \$19,656,857 \$0	12/23/05 01/11/06 06/09/08 06/12/08	100% 100% COMPLETED
HA27	SWPPP						
07-LA-710-24.6/24.6 07-4S7404		IN LOS ANGELES COUNTY IN LOS ANGELES AT FIRST STREET SLOPE PAVING	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA, CA 92883	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$264,700 \$2,475 \$2,475	04/11/08 05/02/08 08/20/08	40% 1%
HA42	WPCP						
07-LA-710-40.5/43.7 07-4L7204		IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM 0.3 KM NORTH OF CESAR CHAVEZ AVENUE OVERCROSSING TO 0.3 KM SOUTH OF VALLE INSTALL OVERHEAD SIGN AND PANELS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$464,497 \$461,272 \$0	09/18/07 10/12/07 06/05/08 06/13/08	100% 100% COMPLETED
HB1	WPCP						
07-LA-5707-/0 07-201604		IN LOS ANGELES COUNTY IN LOS ANGELES AT SILVERLAKE MAINTENANCE STATION RECONSTRUCT MAINTENANCE STATION	MEPCO SERVICES INC 9634 WASHBURN ROAD UNIT B DOWNEY CA 90241 (562)803-9499	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA. 91754 (323)981-1795	\$4,767,829 \$3,274,627 \$177,060	12/02/05 12/21/05 09/15/08	90% 69%
HA12	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-5764-/0 07-210804		IN LOS ANGELES COUNTY IN LOS ANGELES AT MAINTENANCE EQUIPMENT TRAINING CENTER CONSTRUCT TRAINING FACILITY	PAVE TECH INC.GENERAL ENGINEERING CONTRACTOR 735 LAGUNA DRIVE CARLSBAD, CA 92008	SYLVAN, SCOTT 5200 W. IMPERIAL HWY LOS ANGELES, CA 90045 (213)216-6068	\$2,671,213 \$2,543,328 \$70,783	01/05/07 01/23/07 07/14/08	92% 93%
HA12	SWPPP						
07-VEN-23-3.5/11.4 07-115454 HP21-6207-(036)L 620-7 03-() --() HE13		IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD UNDERCROSSING TO NEW LOS ANGELES AVENUE UNDERCROSSIN WIDEN ROADWAY AND SOUND WALL	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	EID, EMILE 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$63,479,641 \$58,560,678 \$744,064	04/04/06 04/17/06 08/11/10	61% 93%
07-VEN-23-20.7/21.1 07-1X8904		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD, CA 93033	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD., #102 TOUSAND OAKS, CA 91320 (805)375-9247	\$235,000 \$129,368 \$0	01/26/08 01/28/08 06/30/08	40% 55% SUSPENDED
201130							
07-VEN-33-.4/1.8 07-2Y6204		IN VENTURA COUNTY IN VENTURA FROM MAIN STREET OFF RAMP UNDERCROSSING TO 0.3 MILE NORTH OF STANLEY AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200	DORRI, MIKE 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$446,092 \$467,449 \$9,741	01/18/08 02/04/08 07/01/08	100% 98% OVER RUN
HM1A	WPCP						
07-VEN-33-6.0/57.5 07-203004 ACST-P033-(064)E G P0-33 0-(4E) --() HB1		IN VENTURA COUNTY IN AND NEAR VENTURA AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL AND STRIPING	MODERN ALLOYS, INC. 11172 WESTERN AVE. STANTON, CA 90680	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD. #102 THOUSAND OAKD, CA 91320 (805)375-9247	\$2,987,618 \$2,134,071 \$0	05/24/07 06/22/07 06/30/08	54% 70%
07-VEN-33-7.8/8 07-4K6304		IN VENTURE COUNTY, VENTURA 33 FROM 7.8 NORTHEAST TO PM 8.0, BORDER OF THE OAK VIEW VILLAGE. DIR'S EMERGENCY F.A. CONTRACT STABILIZE & REPAIR A STORM DAMAGED ROADWAY	PM C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	DORRI, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$5,985,000 \$5,902,915 \$0	02/14/05 02/14/05 04/10/08	100% 100%
HA-23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-33-14.0/57.5 07-1X9304		CLEAR ALL STORM DEBRIS, HAUL IT TO APPROVEDISPOSAL SITES, CLEAR & RESTORE ALL DRAINAFLOW LINES ALONG THE ROADWAY SHOULDERS DIR'S E REMOVE SLIDE & STORM DEBRIS, REPAIR & REOP	SUMMER CONSTRUCTION P.O. BOX 30 SANTA PAULA, CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$385,000 \$134,527 \$119,727	01/31/08 01/31/08 06/30/08	100% 35% OVER RUN
201020							
07-VEN-33-17.7/17.7 07-1X9704		REPAIR RECENT STORM DAMAGE AND PROTECT VEN33 FROM DIR'S EMERGENCY F.A. CONTRACT EMERGENCY STORM DAMAGE REPAIR VEN-033	SUMMER CONSTRUCTION P.O. BOX 30 SANTA PAULA, CA 93061	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$1,185,000 \$0 \$0	02/28/08 02/28/08 05/23/08	0% 0%
201020							
07-VEN-101-.4/4.4 07-185504 ACST-Q101-(133)E G Q1-01 1-(3E) --()		IN VENTURA COUNTY IN THOUSAND OAKS FROM 0.4 KM EAST OF WESTLAKE BOULEVARD OVERCROSSING TO 0.4 KM WEST OF CONEJO SCHOOL ROAD UC INSTALL CONCRETE BARRIER	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	\$4,324,056 \$3,540,795 \$149,832	11/19/07 12/03/07 01/21/09	40% 82%
HA27	SWPPP						
07-VEN-101-12.2/12.4 07-4S2904		IN VENTURA COUNTY IN CAMARILLO AT CAMARILLO MAINTENANCE STATION AT 4821 ADOHR LANE RESURFACE ASPHALT CONCRETE	TORO ENTERPRISES INC P O BOX 6285 OXNARD CA 93030 (805)483-4515	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD SUITE 103 THOUSAND OAKS CA 91320 (805)375-9247	\$336,547 \$346,430 \$4,500	06/05/07 06/21/07 07/01/08	87% 100%
HA22	WPCP						
07-VEN-101-22.0/23.7 07-234204		IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNDRY ROAD ORANGE, CA 92868	DIPSIA, MIKE 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$1,792,164 \$618,663 \$86,329	09/06/07 09/21/07 03/11/12	7% 34%
HA21	SWPPP						
07-VEN-118-18.2/32.6 07-116794		VEN 118 18.2/32.6 HWY WIDENING AND ITS FEATURES (SIMI VALLEY-TAPO CANY ON ROAD TO LOS ANGES COUNTY LINE - WIDEN FR 6 TO 8 LANES WI WIDEN HIGHWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$46,573,811 \$32,846,831 \$3,227,530	02/22/07 03/15/07 09/29/09	47% 70%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-118-18.4/0 07-1P3804		IN VENTURA COUNTY IN MOORPARK AT ARROYO SIMI BRIDGE POLYESTER CONCRETE OVERLAY	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$196,855 \$191,715 \$0	06/04/07 06/20/07 11/01/07	100% 100%
HA22	WPCP						
07-VEN-118-32.0/33 07-246904 ACST-P118-(057)E P1-18 0-(7E) --()		IN VENTURA COUNTY IN SIMI VALLEY AT 0.9 KM WEST OF ROCKY PEAK ROAD OC AND FROM 0.3 KM WEST OF ROCKY PEAK OC TO ROCKY PEAK ROAD OC INSTALL CHAIN LINK FENCE	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$167,456 \$49,525 \$49,525	11/19/07 12/14/07 08/04/08	25% 34%
TEA1	WPCP						
07-VEN-118-52.2/2.1 07-2Y6604		IN VENTURA AND LOS ANGELES COUNTIES IN SIMI VALLEY AND NEAR LOS ANGELES FROM ROCKY PEAK ROAD OVERCROSSING TO 0.3 KM WEST OF MOVIE RUBBERIZED HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$392,700 \$0 \$0	04/29/08 05/15/08 10/07/08	0% 0%
HM1	WPCP						
07-VEN-126-19.2/34 07-1X8704		REMOVE DEBRIS TO RESTORE STORM-DRAINAGE FIRE-BURNED UPSTREAM WATERSHED THREATENS TO OVERTOP BRIDGE & HIGHWAY WITH DEBRIS DIR'S EME REMOVE DEBRIS AND RESTORE TO FULL CAPACITY	UNION ENGINEERING COMPANY, INC 3658 N VENTURA AVE. VENTURA, CA 93002	IRA, ALFRED 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (805)480-4928	\$985,000 \$481,108 \$61,719	11/02/07 11/02/07 10/01/08	100% 49% OVER RUN
20.10							
07-VEN-126-28.3/28.3 07-1P6804		IN VENTURA COUNTY IN PIRU AT MAIN STREET AND TORREY ROAD INSTALL TRAFFIC SIGNALS	FREEWAY ELECTRIC PO BOX 7745 RIVERSIDE, CA 92513	LEE, JEFF 13171 TELFAIR AVE, #101 SYLMAR, CA 91342 (818)364-2760	\$107,690 \$96,719 \$0	06/21/07 07/05/07 06/01/08	70% 90%
HB4N	WPCP						SUSPENDED
07-VEN-126-/34.6 07-243704 ACST-P126-(052)E G P1-26 0-(2E) --()		IN VENTURA AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS INSTALL METAL BEAM GUARD RAIL	C & W CONST SPECIALTIES INC 2419 PALMA DRIVE VENTURA, CA 93003	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	\$1,300,728 \$1,234,341 \$0	09/25/07 10/11/07 06/02/08	94% 93%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-150-9.6/9.6 07-1189A4		IN VENTURA COUNTY NEAR RANCHO SANTA ANA AT COYOTE CREEK BRIDGE UPGRADE BRIDGE RAILS	NCCI, INC. P.O. BOX 1422 PARAMOUNT, CA 90723	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,053,522 \$18,180 \$4,625	01/23/08 02/07/08 10/06/09	48% 1%
HA21	SWPPP						
07-VEN-150-11.0/15 07-223304 ACST-P150-(023)E P1-50 0-(3E) --()		IN VENTURA COUNTY NEAR OJAI FROM SANTA ANA CREEK BRIDGE TO LOMA DRIVE REHABILITATE ROADWAY	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	DORRI, MIKE 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$5,203,068 \$4,204,365 \$89,900	06/19/07 07/06/07 10/03/08	70% 85%
HA22	SWPPP						
07-VEN-150-28.5/28.5 07-1189F4 ACST-P150-(024)E P1-50 0-(4E) --()		IN VENTURA COUNTY NEAR SULPHUR SPRINGS AT SISAR CREEK BRIDGE AND SANTA PAULA CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAILING	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE. VALENCIA, CA 91355-4171	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)804-4928	\$2,838,198 \$230,475 \$170,489	01/18/08 02/06/08 03/16/09	32% 8%
HA21	SWPPP						

Totals: Authorized Final Amt: \$1,164,571,594 Completed to Date: \$651,202,073 Work This Month: \$26,093,367

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-.1/2.1	07-3Y1504	1
07-LA-1-9.5/12.2	07-2Y5104	1
07-LA-1-19.4/32	07-4L7704	1
07-LA-1-27.4/30.9	07-1660U4	1
07-LA-1-28.7/29.6	07-1661A4	1
07-LA-1-35.2/59.9	07-1X9204	1
07-LA-1-35.3/46.9	07-254304	2
07-LA-2-15.5/0	07-457204	2
07-LA-2-24.4/82.3	07-214204	2
07-LA-2-74.0/74.1	07-4J1804	2
07-LA-2-/0	07-231314	2
07-LA-5-13.1/13.5	07-255804	2
07-LA-5-13.5/14.3	07-4K6604	3
07-LA-5-16.9/28.7	07-193104	3
07-LA-5-27.2/28.7	07-2266A4	3
07-LA-5-28.1/28.6	07-0510C4	3
07-LA-5-28.9/37.4	07-4S5104	3
07-LA-5-44.2/46	07-168004	3
07-LA-10-4.6/17.2	07-182104	4
07-LA-10-4.7/13.2	07-4S0904	4
07-LA-10-5.6/8.9	07-2267A4	4
07-LA-10-14.2/18.1	07-222224	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-21.0/0	07-1X2404	4
07-LA-10-28.0/31.2	07-2Y9604	4
07-LA-10-33.3/42.5	07-2Y7104	5
07-LA-14-24.7/25.1	07-1X8304	5
07-LA-14-35.8/43.1	07-194104	5
07-LA-14-39.8/68	07-4L5004	5
07-LA-19-3.9/7.4	07-4H3404	5
07-LA-27-6.9/0	07-4S3504	5
07-LA-27-11.1/12.1	07-2Y5504	6
07-LA-27-12.5/14.3	07-4K1404	6
07-LA-27-14.3/17.2	07-4S6004	6
07-LA-39-30.6/30.6	07-231204	6
07-LA-47-.9/2	07-224804	6
07-LA-47-.9/.9	07-4S0304	6
07-LA-47-/2.4	07-2Y5204	7
07-LA-47-/.9	07-179904	7
07-LA-57-6.8/7.7	07-3Y1604	7
07-LA-60-.4/4.1	07-4L8404	7
07-LA-60-1.0/1.2	07-241404	7
07-LA-60-8.5/10.6	07-4K4704	7
07-LA-60-11.8/23.3	07-1294V4	8
07-LA-60-18.0/30.5	07-3Y1204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-60-19.0/23.3	07-2Y4304	8
07-LA-60-29.4/0	07-201704	8
07-LA-60-5.0/12	07-3Y0604	8
07-LA-90-1.2/1	07-1693C4	8
07-LA-91-6.0/14.1	07-182204	9
07-LA-91-9.8/10	07-1Y6504	9
07-LA-91-11.6/20.5	07-4L8904	9
07-LA-91-17.8/18.8	07-180004	9
07-LA-101-.6/10.4	07-232304	9
07-LA-101-.9/8.1	07-4S3804	9
07-LA-101-1.3/31.9	07-4L9104	10
07-LA-101-25.3/38.2	07-120884	10
07-LA-101-33.2/33.4	07-4S3604	10
07-LA-101-34.2/38.2	07-186104	10
07-LA-103-1.8/2.3	07-4C0604	10
07-LA-105-2.4/2.4	07-1X7304	10
07-LA-105-.5/.5	07-4L7304	11
07-LA-110-9.0/9	07-1X8804	11
07-LA-110-11.5/14.2	07-3Y2104	11
07-LA-110-13.7/13.7	07-4J7004	11
07-LA-110-21.4/23.5	07-254104	11
07-LA-110-22.0/23.2	07-246704	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-24.5/25.5	07-243504	12
07-LA-110-24.9/25.5	07-4G3004	12
07-LA-110-.9/21.5	07-4L9504	12
07-LA-110-/0	07-228004	12
07-LA-118-2.6/12.5	07-3Y2004	12
07-LA-134-1.9/2.3	07-188504	12
07-LA-134-5.9/8.6	07-182704	13
07-LA-134-11.5/13	07-182604	13
07-LA-134-4.6/12.6	07-2M4104	13
07-LA-138-43.4/47.8	07-4L8204	13
07-LA-138-47.8/49	07-239614	13
07-LA-138-51.9/52.5	07-127214	13
07-LA-138-56.2/57.2	07-127234	14
07-LA-170-14.9/20.6	07-200804	14
07-LA-170-20.3/20.5	07-4S3404	14
07-LA-187-6.4/6.4	07-4L7604	14
07-LA-210-29.5/30.7	07-228104	14
07-LA-210-40.6/42.1	07-231404	14
07-LA-210-48.9/49.3	07-242704	15
07-LA-210-.6/25.1	07-258004	15
07-LA-210-20.8/32.2	07-4L9804	15
07-LA-210-24.6/24.7	07-4S4004	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-33.3/46.8	07-129934	15
07-LA-210-46.2/49.3	07-172174	15
07-LA-210-49.3/52.1	07-1264F4	16
07-LA-213-5.7/5.7	07-4S2104	16
07-LA-405-.3/2.8	07-4S4104	16
07-LA-405-5.8/6	07-2X1404	16
07-LA-405-13.3/20.2	07-2Y6004	16
07-LA-405-13.8/29.9	07-4S0104	16
07-LA-405-25.9/29.5	07-1178U4	17
07-LA-405-29.5/32.2	07-195904	17
07-LA-405-38.7/39.4	07-201204	17
07-LA-405-40.1/46.2	07-218304	17
07-LA-405-/12.6	07-244404	17
07-LA-405-/48.6	07-243604	17
07-LA-710-6.8/9.1	07-234904	18
07-LA-710-9.4/18.4	07-183114	18
07-LA-710-17.3/26.3	07-242604	18
07-LA-710-24.6/24.6	07-4S7404	18
07-LA-710-40.5/43.7	07-4L7204	18
07-LA-5707-/0	07-201604	18
07-LA-5764-/0	07-210804	19
07-VEN-23-20.7/21.1	07-1X8904	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-23-3.5/11.4	07-115454	19
07-VEN-33-.4/1.8	07-2Y6204	19
07-VEN-33-6.0/57.5	07-203004	19
07-VEN-33-7.8/8	07-4K6304	19
07-VEN-33-14.0/57.5	07-1X9304	20
07-VEN-33-17.7/17.7	07-1X9704	20
07-VEN-101-.4/4.4	07-185504	20
07-VEN-101-12.2/12.4	07-4S2904	20
07-VEN-101-22.0/23.7	07-234204	20
07-VEN-118-32.0/33	07-246904	20
07-VEN-118-52.2/2.1	07-2Y6604	21
07-VEN-118-18.2/32.6	07-116794	21
07-VEN-118-18.4/0	07-1P3804	21
07-VEN-126-19.2/34	07-1X8704	21
07-VEN-126-28.3/28.3	07-1P6804	21
07-VEN-126-/34.6	07-243704	21
07-VEN-150-9.6/9.6	07-1189A4	22
07-VEN-150-11.0/15	07-223304	22
07-VEN-150-28.5/28.5	07-1189F4	22

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	07		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$128,299,988
			\$79,236,111
-F-		FEDERAL AID (PRIMARY)	\$548,878,386
			\$320,348,988
-S-		FEDERAL AID (SECONDARY)	\$58,971,440
			\$42,761,728
-SH-		STATE HIGHWAY	\$249,980,261
			\$150,063,750
			\$178,441,518
			\$58,791,495
District Total:			<u>\$1,164,571,594</u>
			<u>\$651,202,073</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	\$61,768,950
Work completed this Period:	\$61,768,950