

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-1-19.4/32 07-4L7704 OTS- - () -- ()		IN LOS ANGELES COUNTY IN LOS ANGELES AND REDONDO BEACH AT GARFIELD AVENUE P.O. BOX 7745 AND PEARL STREET PEDESTRIAN SIGNAL IMPROVEMENT	LOS ANGELES FREEWAY ELECTRIC RIVERSIDE, CA 92513-7745	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$201,900 \$0 \$0	09/05/07 10/04/07 02/25/08	0% 0% SUSPENDED
HB1	WPCP						
07-LA-1-27.4/30.9 07-1660U4		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN AND REALIGN ROADWAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA 90806	TRUJILLO JR., GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 WESTCHESTER, CA 90045 (310)649-1821	\$11,077,296 \$9,379,986 \$315,831	05/04/05 05/17/05 06/15/09	100% 82%
HE13	SWPPP						
07-LA-1-28.7/29.6 07-1661A4		IN LOS ANGELES COUNTY IN LOS ANGELES FROM LA TIJERA BOULEVARD TO 0.9 KM SOUTH OF LMU DRIVE WIDEN ROADWAY	LOS ANGELES ENGINEERING 4134 TEMPLE CITY BLVD. ROSEMEAD, CA 91770	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1827	\$3,917,983 \$2,114,965 \$173,394	12/05/06 12/15/06 05/05/08	87% 52%
HE11	SWPPP						
07-LA-1-35.2/59.9 07-1X9204		CLEAR STORM DEBRIS FROM ROADWAY AND SHOULDERS DIR'S EMERGENCY F.A. CONTRACT CLEAR STORM DEBRIS TO KEEP ROAD OPEN	BURNS PACIFIC CONSTRUCTION 505 THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	INCSAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	\$985,000 \$655,289 \$498,741	01/26/08 01/28/08 07/22/08	100% 67% OVER RUN
201130							
07-LA-1-35.3/46.9 07-254304		IN LOS ANGELES COUNTY IN SANTA MONICA, LOS ANGELES AND MALIBU FROM PALISADES BEACH ROAD TO MALIBU LAGOON BRIDGE. PLACE RUBBERIZED ASPHALT CONCRETE	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	RAMIN, SIXTO M 12975 CULVER BLVD. LOS ANGELES, CA 90066 (213)216-4406	\$5,921,557 \$0 \$0	12/12/07 12/31/07	0% 0%
HM1	WPCP						
07-LA-1-53.9/57.4 07-1X9104		REBUILD (2) ROADBED SUPPORT SLOPES AND DRAINAGE SYSTEMS WASHED OUT BY STORM RUNOFF DIR'S EMERGENCY F.A. CONTRACT REBUILD SLOPES AND DRAINAGE SYSTEM	DB GENERAL ENGINEERING AND SITE DEVELOPMENT INC 2158 SCENICPARK STREET THOUSAND OAKS CA 91362	MALACALZA, GEORGE 1200 S SEPULVEDA BLVD LOS ANGELES CA 90025 (310)478-7970	\$935,000 \$279,393 \$87,106	01/26/08 01/28/08 04/04/08	100% 30% OVER RUN
20.10							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-2-15.5/0 07-457204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	IZADPANA, MOE 2550 CORPORATE PLACE SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$603,199 \$553,977 \$15,128	06/20/07 07/06/07 04/20/08	87% 90%
HM3H	WPCP						
07-LA-2-24.4/82.3 07-214204		IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.1 KM WEST OF ROUTE 2 AND 210 SEPARATION TO SAN BERNARDINO COUNTY LIN RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$20,245,599 \$19,355,162 \$0	06/22/06 07/05/06 12/30/07	49% 94%
HA22	SWPPP						
07-LA-2-/0 07-231314 ACIM-X037-(132)E NHX0-37 1-(3E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92385	MALACALZA, GEORGE 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	\$8,281,215 \$7,921,716 \$157,832	02/09/07 02/27/07 04/01/08	79% 96%
HA42	SWPPP						
07-LA-5-13.1/13.5 07-255804 ACIM-005 -(938)E 00-5 29-(8E) --()		IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE FROM 0.3 KM WEST OF TRIGGS STREET OVERCROSSING TO 0.5 KM SOUTH OF ROUTE 710/5 SEPAR REPLACE OUTER SEPARATION BARRIER	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$948,275 \$0 \$0	02/29/08 03/18/08	0% 0%
HB1	WPCP						
07-LA-5-13.5/14.3 07-4K6604		IN LOS ANGELES COUNTY IN LOS ANGELES AND CITY OF COMMERCE AT DOWNEY ROAD ON RAMP AND AT EASTERN AVENUE OFF RAMP SLOPE PAVING	METROPOLE P O BOX 1632 LAKE FOREST CA 92609 (714)299-2302	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$831,018 \$759,785 \$10,438	03/08/07 03/30/07 12/30/08	60% 91%
HA42	SWPPP						
07-LA-5-13.9/41 07-2324A4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE DISEASED TREES	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA 92570	IZADPANA, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$517,780 \$476,778 \$5,500	04/07/06 04/21/06 04/15/08	0% 0%
HA25	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-5-16.9/28.7 07-193104 ACIM-005 -(064)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$45,593,664 \$26,183,567 \$698,145	10/24/05 11/05/05 10/31/10	52% 57%
HA22	WPCP						
07-LA-5-27.2/28.7 07-2266A4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS P.O. BOX 698 FONTANA, CA 92334	WIDJAJA, DANIEL 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	\$4,930,569 \$926,561 \$29,178	12/20/06 01/17/07 04/29/10	66% 19%
HA42	SWPPP						
07-LA-5-28.1/28.6 07-0510C4		IN LOS ANGELES COUNTY IN GLENDALE AND BURBANK FROM 0.1 KM NORTH OF WESTERN AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ALAMEDA AVENUE PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT SERV 999 TOWN & COUNTRY RD 4TH FL ORANGE, CA 92868	AGUILAR, ANGEL 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	\$365,651 \$324,463 \$1,944	06/19/06 07/06/06 12/07/09	0% 0% PLANT EST SATIS
HB311	WPCP						
07-LA-5-39.4/45.6 07-122004 ACNH-005 -(051)N 00-5 30-(1N) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 118 AND 5 SEPARATION TO 0.7 KM SOUTH OF ROUTE 14 AND 5 CONNECTOR OVERHEAD WIDEN FREEWAY AND STRUCTURES	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK, CA 92334	YOUNG, FRED 13171 TELFAIR AVE. SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$36,490,154 \$35,900,300 \$393,491	04/12/05 04/27/05 03/28/08	0% 0% PLANT EST SATIS
HB5	SWPPP						
07-LA-5-65.4/65.9 07-4L0404 ACIM-4110-(004)E --()		IN LOS ANGELES COUNTY NEAR CASTAIC FROM 0.2 KM NORTH OF ROUTE 5 NORTHBOUND AND SOUTHBOUND SEPARATION TO 0.1 KM SOUTH OF TEMPLIN SLOPE RECONSTRUCTION	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	MOGHADDAS, SEYED 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$20,510,516 \$20,767,797 \$0	02/01/06 02/09/06 03/05/08 03/07/08	100% 100% PLANT EST SATIS
HA23	SWPPP						
07-LA-10-4.6/17.2 07-182104		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS UPGRADE SURVEILLANCE SYSTEM	TERNO, INC. 15701 HERON AVE. LA MIRADA, CA 90638	NGUYEN, LUKE 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$2,163,376 \$1,319,966 \$169,303	09/22/06 10/05/06 05/18/08	94% 61%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-10-4.7/13.2 07-4S0904 OTS-0319-(014)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS INSTALL METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	MALACALZA, GEORGE 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	\$402,687 \$40,919 \$4,701	08/27/07 09/27/07 04/15/08	25% 10%
HB1	WPCP						
07-LA-10-5.6/8.9 07-2267A4 ACIM-X037-(137)E IMX0-37 1-(8E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVE. FONTANA, CA 923355	TAWFIK, GAMAL 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$10,920,048 \$1,800,412 \$1,407,326	10/04/07 10/25/07 01/10/10	8% 17%
HA42	SWPPP						
07-LA-10-5.8/6.7 07-242004		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM EAST OF MILITARY AVENUE UNDERCROSSING TO 0.1 KM WEST OF MOTOR AVENUE UNDERCROSSI CONSTRUCT SCREENING SYSTEM	OLIVAS VALDEZ, INC. P.O. BOX 4079 RANCHO CUCAMONGA, CA 91729	CASTILLO, ELOY 91004 S. SEPULVEDA BLVD. #200 LOS ANGELES, CA 90045 (310)649-1821	\$2,021,911 \$2,066,083 \$0	11/30/05 12/13/05 01/31/08	94% 100%
HB34	SWPPP						
07-LA-10-14.2/18.1 07-222224 ACIM-X037-(134)E NHP0-60 1-(2E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS BRIDGE RESTORATION	BALFOUR BEATTY INFRASTRUCTURE, INC. 2012 CECILIA CIRCLE, SUITE101 CORONA, CA 92881	PATEL, PRAVIN 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$17,533,166 \$5,279,331 \$625,396	04/27/07 06/04/07 07/16/09	33% 30%
HA21	WPCP						
07-LA-10-28.0/31.2 07-2Y9604		IN LOS ANGELES COUNTY IN EL MONTE AND BALDWIN PARK FROM BALDWIN AVENUE UNDERCROSSING TO ROUTE 605 AND 10 SEPARATION EXTEND PLANT ESTABLISHMENT PERIOD	LASTING IMAGES LANDSCAPE 13704 WOODLANDS STREET CORONA, CA 92880	CHOU, MICHAEL 12901 E. RAMONA BLVD. SUITE H IRWINDALE, CA.91706 (626)338-3430	\$135,509 \$84,800 \$26,195	06/25/07 07/18/07 08/04/08	59% 62%
HM2	WPCP						
07-LA-10-28.2/32.7 07-457104		IN LOS ANGELES COUNTY IN ROSEMEAD, MONTE, BALDWIN PARK, COMMERCE, IRWINDALE AND DUARTE AT VARIOUS LOCATIONS REPLACE APPROACH SLABS	EL PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	KAROUT, REDA 12901 RAMONA BLVD., STE. H IRWINDALE, CA 91702 (626)338-3430	\$2,496,901 \$2,296,463 \$0	04/04/07 04/18/07 03/03/08	82% 92%
HM3H	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-14-24.7/25.1 07-1X8304		MULTI-VEHICLE COLLISION & FIRE WITHIN LA-14/SB LA-5 TRUCK BYPASS TUNNEL, FIRE DEBRIS, DAMAGE TO PAVEMENT & STRUCTURE DIR'S EMERGEN CLEAR FIRE DEBRIS, STRUCTURE REPAIR	CHUMO CONSTRUCTION 14425 JOANBRIDGE ST. BALDWIN PARK, CA 91706-1747	FRED YOUNG 13171 TELFAIR AVE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	\$4,435,000 \$2,334,013 \$0	10/15/07 10/15/07 03/28/08	100% 53% OVER RUN
201130							
07-LA-14-35.8/43.1 07-194104 ACNH-P014-(063)E --()		LOS ANGELES COUNTY NEAR SANTA CLARITA AT VARIOUS LOCATIONS CUT AND STABILIZE ROCK SLOPES	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	MOGHADDAS, SEYED 25061 W. AVENUE STANFORD STE 70 VALENCIA, CA 91355 (661)257-0273	\$7,689,548 \$8,272,269 \$287,875	01/10/06 01/24/06 07/01/08	99% 98%
HA42	SWPPP						
07-LA-14-38.0/41 07-1X8104		REPAIR FIRE DAMAGE NORTH OF SANTA CLARITA ALONG THE SB LA-14 FROM PM 38.0 TO 41.0 14 MILES N. OF LA-5/14 INTERCHANGE DIR'S EMERGENCY F.A. CONTRACT	OUR VALLEY FENCE COMPANY 2203 INYOKERN ROAD RIDGECREST, CA 93555	MOGHADDAS, SEYED 25061 W. AVENUE STANFORD, STE 70 VALENCIA, CA 91355 (661)257-0273	\$635,000 \$207,177 \$0	07/17/07 07/17/07 03/21/08	100% 33% OVER RUN
HA23							
07-LA-19-3.9/7.4 07-4H3404		IN LOS ANGELES COUNTY IN LAKEWOOD AT VARIOUS LOCATIONS MODIFY SIGNAL AND LIGHTING	CALIFORNIA ENGINEERING & CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY, CA 92708	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$557,520 \$518,372 \$25,600	06/15/07 07/31/07 04/07/08	93% 93%
HB4N	WPCP						
07-LA-27-5.7/8.5 07-1X9004		REBUILD ROADBED SUPPORT SLOPES WASHED OUT BY STORM RUNOFF DIR'S EMERGENCY F.A. CONTRACT REBUILD SLOPES TO SUPPORT ROADWAY	SPATES EXCAVATION & EQUIPMENT RENTAL, INC. 1333 THOUSAND OAKS BLVD #210 THOUSAND OAKS, CA 91362	RAMIN, SIXTO M 12975 CULVER BLVD. LOS ANGELES, CA 90066 (213)216-4406	\$385,000 \$239,368 \$239,368	01/26/08 01/28/08 04/30/08	93% 62%
201130							
07-LA-27-6.9/0 07-4S3504		IN LOS ANGELES COUNTY AT GLENVIEW AT 0.2 KM NORTH OF HAPPY TRAIL RESURFACE ASPHALT CONCRETE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)345-6275	\$526,290 \$519,048 \$0	12/11/06 01/03/07 09/14/07	100% 100%
HA42	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-27-12.5/14.3 07-4K1404		IN LOS ANGELES COUNTY IN LOS ANGELES FRO BURBANK BOULEVARD TO HART STREET WIDEN ROADWAY	SECURITY PAVING COMPANY P.O. BOX 1489 SUN VALLEY, CA 91353-1489	SAYKALI, ZARIF 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1821	\$575,409 \$542,995 \$0	11/29/06 12/19/06 01/30/08	56% 94% SUSPENDED
HB4N	WPCP						
07-LA-39-30.6/30.6 07-231204 ACST-P039-(020)E P0-39 0-(0E) --()		IN LOS ANGELES COUNTY NEAR FALLING SPRINGS AT NORTH FORK SAN GABRIEL RIVER BRIDGE REPLACE BRIDGE FOUNDATION	J. MCLAUGHLIN ENGINEERING CO. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730	CHOU, MICHAEL 12901 E. RAMONA BLVD. SUITE H IRWINDALE, CA 91076 (626)338-3430	\$2,237,509 \$0 \$0	11/08/07 12/03/07 10/08/09	0% 0% SUSPENDED
HA21	SWPPP						
07-LA-47-.9/2 07-224804 ACNH-P047-(008)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM WEST OF HARBOR BOULEVARD UNDERCROSSING TO 0.1 KM EAST OF FERRY STREET UNDERCROSS REPAIR BRIDGE DECKS	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	TRAN, K. 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$6,406,390 \$1,479,060 \$60,807	10/04/07 11/05/07 10/15/08	17% 23%
HA21	WPCP						
07-LA-47-.9/.9 07-4S0304		IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 KM WEST OF HARBOR BOULEVARD REPLACE OVERHEAD SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$365,244 \$0 \$0	02/29/08 03/14/08	0% 0%
HM4	WPCP						
07-LA-47-/.9 07-179904		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC PO BOX 6270 BUENA PARK CA 90622	PUNJABI, RAJ 11229 SOUTH WOODRUFF AVENUE DOWNEY CA 90241 (562)572-6230	\$1,792,918 \$1,527,588 \$123,676	09/01/06 09/18/06 11/03/08	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-57-.9/11.6 07-4L5504		IN LOS ANGELES COUNTY IN DIAMOND BAR, CITY OF INDUSTRY, POMONA, SAN DIMAS AND GLENDORA AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PAVE TECH INC 735 LAGUNA DR CARLSBAD CA 92008 (760)729-7592	SAAD, HUSSEIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,369,870 \$1,769,839 \$366,697	05/02/07 05/11/07 07/30/08	74% 70%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-57-6.8/7.7 07-3Y1604		IN LOS ANGELES COUNTY IN POMONA FROM J MC LOUGHLIN ENGINEERING CO POMONA BOULEVARD UNDERCROSSING TO ROUTE 57/10 SEPARATION REPLACE CONCRETE PAVEMENT	FROM J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241-5521 (562)401-3333	\$634,722 \$0 \$0	02/08/08 02/27/08	0% 0% SUSPENDED
HM1	WPCP						
07-LA-60-1.0/1.2 07-241404		IN LOS ANGELES COUNTY IN LOS ANGELES O'DONNELL CONSTRUCTION FROM EUCLID AVENUE OVERCROSSING TO WHITTIER BOULEVARD UNDERCROSSING CONSTRUCT SLOPE PAVING	559 W. COVINA BOULEVARD SAN DIMAS, CA 91773-2911	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$622,350 \$301,230 \$285,384	09/07/07 10/04/07 06/30/08	61% 50%
HA28	SWPPP						
07-LA-60-8.5/10.6 07-4K4704		IN LOS ANGELES COUNTY IN ROSEMEAD AND O'DONNELL CONSTRUCTION INC SOUTH EL MONTE AT VARIOUS LOCATIONS SLOPE PAVING AND LANDSCAPING	559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$688,369 \$670,650 \$8,720	05/18/07 06/06/07 06/30/08	0% 0% PLANT EST SATIS
HA42	SWPPP						
07-LA-60-11.8/23.3 07-1294V4 ACNH-P060-(130)E LN62-07 0-(0E) --()		IN LOS ANGELES COUNTY AT HACIENDA HEIGHTS AND ROWLAND HEIGHTS AT VARIOUS LOCATIONS CONSTRUCT HOV LANE AND SOUNDWALLS	SKANSKA USA CIVIL WEST CALIF 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	BASHOURA, YANINA 721 BREA CANYON ROAD #6 WALNUT, CA 91789 (909)594-3739	\$113,948,871 \$25,453,175 \$2,801,354	03/13/07 04/18/07 08/30/10	24% 22%
HB5 HB5 SWPPP HB311							
07-LA-60-29.4/0 07-201704		IN LOS ANGELES COUNTY IN POMONA AT THE POMONA MAINTENANCE STATION CONSTRUCT NEW MAINTENANCE STATION	BRUTO CO ENGINEERING & CONSTR. P.O. BOX 429 FONTANA, CA 92334	GALVAN, PATRICIA 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-9311	\$13,181,848 \$12,627,666 \$0	02/10/06 02/22/06 02/28/08	0% 0% PLANT EST SATIS
HA12	SWPPP						
07-LA-90-1.0/1.8 07-1693A4		IN LOS ANGELES COUNTY FROM 0.1 KM EAST OF BALLONA CREEK BRIDGE TO 0.4 KM EAST OF CENTINELA AVENUE UNDERCROSSING WIDEN EXISTING RAMP	D.W. POWELL CONSTRUCTION, INC. P.O. BOX 1406 FONTANA, CA 92334-1406	SAYKALI, ZARIF 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1821	\$3,190,040 \$3,015,437 \$0	02/16/05 03/07/05 03/28/08 03/14/08	0% 0% PLANT EST SATIS
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-90-1.2/1 07-1693C4		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	TRUJILLO, GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)649-1821	\$11,818,677 \$11,804,429 \$56,218	02/16/05 03/03/05 07/28/08	0% 0% PLANT EST SATIS
HE13	SWPPP						
07-LA-91-6.0/14.1 07-182204 ACNH-091 -(123)E --()		IN LOS ANGELES COUNTY IN CARSON, COMPTON AND LONG BEACH AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706-1747	LONGAZO, RON 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$71,518,532 \$53,170,866 \$2,749,397	11/03/05 11/21/05 12/29/08	51% 73%
HA22	SWPPP						
07-LA-91-9.8/10 07-1Y6504		IN LOS ANGELES COUNTY IN COMPTON AT ACACIA AVENUE UNDERCROSSING AND AT COLLEGE OVERHEAD REPAIR EROSION AND SPALLS	PK CONSTRUCTION 2126 N. FAIR OAKS ALTA DENA, CA 91001	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$438,590 \$235,686 \$0	04/06/06 04/18/06 11/30/07	100% 54% OVER RUN
HA21	WPCP						
07-LA-91-11.6/20.5 07-4L8904		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	O'DONNELL CONSTRUCTION INC 579 W. COVINA BLVD SAN DIMAS, CA 91773-2911	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$1,279,034 \$1,192,696 \$1,010	05/17/07 06/06/07 04/22/08	82% 91%
HM3	WPCP						
07-LA-91-17.8/18.8 07-180004 ACNH-P091-(125)E --()		IN LOS ANGELES COUNTY IN ARTESIA AND CERRITOS FROM 0.4 KM WEST OF PIONEER BOULEVARD UNDERCROSSING TO 0.2 KM EAST OF NORWALK BOULEV PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA 92570	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$2,259,388 \$2,142,198 \$4,800	01/05/06 01/23/06 12/30/09	49% 94%
HA25	SWPPP						
07-LA-101-.6/10.4 07-232304		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS ROADSIDE MAINTENANCE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVINE, CA 92614-5706	IZADPANAH, MOE 2550 CORPORATE PLACE, STE. C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$2,906,975 \$2,870,065 \$32,852	09/01/06 09/12/06 04/20/08	0% 0% PLANT EST SATIS
HA28	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-101-1.3/31.9 07-4L9104		IN LOS ANGELES COUNTY IN LOS ANGELES, HIDDEN HILLS AND CALABASAS AT VARIOUS LOCATIONS SEAL BRIDGE DECKS AND JOINTS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD, CA 92008	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$1,269,146 \$752,164 \$966	06/25/07 07/27/07 10/15/08	43% 59% SUSPENDED
HM3	WPCP						
07-LA-101-11.7/25.8 07-218504 ACNH-X037-(128)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	\$5,136,953 \$5,042,126 \$0	10/31/05 11/15/05 02/19/08 03/19/08	96% 99% COMPLETED
HB34	SWPPP						
07-LA-101-25.3/38.2 07-120884 ACNH-000C-(276)E --()		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS INSTALL COMMUNICATION SYSTEM	GOLDEN STATE UTILITY CO P.O. BOX 2810 CERES, CA 95307	MANNAA, HASSAN 13171 TELFAIR AVE., SUITE 101 SYLMAR, CA. 91342 (818)364-2760	\$10,777,915 \$10,660,538 \$98,395	11/14/05 11/29/05 04/28/08	100% 97% OVER RUN
HB4N	WPCP						
07-LA-101-34.2/38.2 07-186104 ACST-Q101-(121)E G Q1-01 1-(1E) --()		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS CONSTRUCT CONCRETE MEDIAN BARRIER	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	IRA, ALFRED 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (805)480-4928	\$4,096,779 \$3,723,339 \$30,322	12/15/06 01/11/07 03/20/09	0% 0% PLANT EST SATIS
HA27	SWPPP						
07-LA-105-.5/.5 07-4L7304		IN LOS ANGELES COUNTY IN LOS ANGELES AT SEPULVEDA BOULEVARD WIDEN AND RESURFACE ON-RAMP	RSB GROUP INC 22600 G LAMBERT STREET NO 140 LAKE FOREST CA 92630 (949)454-1999	NJOYA, DAVID (310)609-0264	\$488,045 \$0 \$0	11/16/07 12/05/07	0% 0% SUSPENDED
HB1	WPCP						
07-LA-110-9.0/9 07-1X8804		REBUILD THE ROADBED, SUPPORT SB 110 OFF- RAMP TO 190TH STREET, REMOVE AND REBUILD ROADWAY BASE AND PAVEMENT DIR'S EMERGENCY F.A. REMOVE & REBUILD DAMAGED PAVEMENT	BURNS-PACIFIC CONSTRUCTION INC 505 E. THOUSAND OAKS BLVD, THOUSAND OAKS, CA 91360	INC GALLARDO, SAM 18730 S. WILMINGTON AVE, STE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$835,000 \$615,723 \$34,250	11/26/07 11/26/07 05/20/08	0% 74%
20.10							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-110-13.7/13.7 07-4J7004		IN LOS ANGELES COUNTY IN LOS ANGELES AT NORTHBOUND IMPERIAL HIGHWAY OFF RAMP RESURFACE ASPHALT CONCRETE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	SOHEILI, ANDY 18730 S. WILMINGTON AVE. STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$605,973 \$405,199 \$150,386	06/26/07 07/16/07 09/19/08	73% 66%
HA22	WPCP						
07-LA-110-21.4/23.5 07-254104 ACST-P110-(014)E P1-10 0-(4E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 10/110 SEPARATION TO 0.3 KM NORTH OF FIRST STREET UNDERCROSSING GRIND PAVEMENT AND REPLACE SLABS	JOE MCLOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$2,138,285 \$1,700,326 \$249,856	09/10/07 10/09/07 11/17/08	33% 79%
HB1	WPCP						
07-LA-110-24.5/25.5 07-243504 ACST-S110-(010)E G S1-10 0-(0E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.3 KM SOUTH OF STADIUM WAY OVERCROSSING TO 0.4 KM SOUTH OF ROUTE 110 AND 5 SEPARATION INSTALL OVERHEAD SIGNS AND RESTRIPE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$2,560,174 \$1,966,753 \$0	11/14/05 11/23/05 03/31/08	57% 74%
HB1	WPCP						
07-LA-110-24.9/25.5 07-4G3004 ACNH-S110-(012)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM NORTH OF PARK ROW DRIVE OVERCROSSING TO LOS ANGELES RIVER BRIDGE OVERHEAD REPLACE LIGHTS	ROYAL ELECTRIC COMPANY 3131 52ND AVENUE SACRAMENTO CA 95823 (916)428-0286	MANNAA, HASSAN 13171 TELFAIR AVE. SYLMAR, CA. 91342 (818)364-2760	\$3,718,765 \$3,506,874 \$0	10/04/05 10/20/05 03/28/08	100% 96%
HA22	WPCP						
07-LA-110-/0 07-228004 ACST-X035-(135)E X0-35 1-(5E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB AND GUTTER	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$1,399,742 \$410,198 \$154,235	09/20/07 10/04/07 09/15/08	40% 29%
HB1	SWPPP						
07-LA-134-1.9/2.3 07-188504		IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	SIMON WANG 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	\$29,972,815 \$6,102,063 \$459,407	02/23/07 03/12/07 06/13/10	35% 20%
HE11	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-134-5.9/8.6 07-182704		IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC P.O.BOX 6270 BUENA PARK, CA. 90622	RESLER, CAESAR 2090 FERN LN. GLENDALE, CA. 91208 (818)637-2506	\$2,165,537 \$1,012,247 \$152,139	08/07/07 09/10/07 09/27/11	43% 47%
HA25	SWPPP						
07-LA-134-6.1/13 07-2Y8604		IN LOS ANAGELES COUNTY IN GLENDALE, LOS ANGELES AND PASADENA FROM 0.1 KM WEST OF CONCORD STREET UNDERCROSSING TO ORANGE GROVE BOU ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	MOGHADDAS, SEYED 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$945,530 \$694,469 \$0	06/25/07 07/16/07 03/11/08 03/12/08	100% 100% COMPLETED
HM1A	WPCP						
07-LA-134-11.5/13 07-182604 ACNH-P134-(033)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND PASADENA FROM 0.3 KM WEST OF FIGUEROA STREET UNDERCROSSING TO ORANGE GROVE BOULEVARD OVER PLANTING AND IRRIGATION	P&D CONSULTANTS, INC. 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA. 92868	AGUILAR, ANGEL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2514	\$1,345,171 \$1,272,035 \$2,727	12/01/05 12/09/05 09/25/09	16% 94%
HA25	SWPPP						
07-LA-138-43.4/47.8 07-4L8204		IN LOS ANGELES COUNTY IN PALMDALE AT VARIOUS LOCATIONS INSTALL MESSAGE SIGNS	TAFT ELECTRIC COMPANY P O BOX 3416 VENTURA CA 93006 (805)642-0121	MANNAA, HASSAN 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	\$106,026 \$0 \$0	08/14/06 08/30/06 12/15/07	0% 0%
HB1	WPCP						
07-LA-138-47.8/49 07-239614 ACST-P138-(042)E G P1-38 0-(2E) --()		IN LOS ANGELES COUNTY IN PALMDALE FROM 0.1 KM WEST OF 45TH STREET TO 0.4 KM NORTH OF AVENUE R RECONSTRUCT INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077	CARRANZA, ALVARO 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	\$6,063,826 \$0 \$0	01/15/08 01/28/08	0% 0%
HB1	SWPPP						
07-LA-138-56.2/57.2 07-127234		IN LOS ANGELES COUNTY AT LITTLEROCK FROM 96TH STREET EAST TO 106TH STREET EAST WIDEN CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	HIN HARTANTO 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$5,050,505 \$0 \$0	03/03/08 03/18/08	0% 0%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-138-61.5/63.6 07-127264 ACNH-P138-(037)E --()		IN LOS ANGELES COUNTY AT PEARBLOSSOM AND LLANO FROM 2.1 KM EAST OF LONGVIEW ROAD TO 0.1 KM WEST OF 165TH STREET EAST WIDEN HIGHWAY AND CONSTRUCT BRIDGE	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA. 95077	HORMOZI, IRAJ 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	\$16,686,273 \$16,160,826 \$43,954	10/12/05 10/20/05 05/09/08	0% 0% PLANT EST SATIS
HE13 HB1 SWPPP							
07-LA-170-14.9/20.6 07-200804 ACST-P170-(003)E P1-70 0-(3E) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AND BURBANK FROM RIVERSIDE TUJUNGA UNDERCROSSING TO ARLETA SHELDON UNDERCROSSING INSTALL GUARD RAIL	J. FLEATHER CREAMER & SON, INC. 12874 SAN FERNANDO ROAD SYLMAR, CA 91342	INCAZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$2,353,000 \$642,976 \$432,914	10/18/07 11/06/07 06/30/08	51% 27%
HB1 WPCP							
07-LA-187-6.4/6.4 07-4L7604		IN LOS ANGELES COUNTY IN LOS ANGELES AND CULVER CITY AT MIDWAY AVENUE INSTALL TRAFFIC SIGNAL	JFL ELECTRIC, INC. 8257 COMPTON AVENUE LOS ANGELES, CA 90001-3915	LEE, JEFF 13171 TELFAIR AVENUE, #101 SYLMAR, CA 91342 (818)364-2760	\$522,279 \$483,347 \$0	09/14/06 10/11/06 12/26/07	79% 97% SUSPENDED
HB1 WPCP							
07-LA-210-.6/25.1 07-258004 ACIM-210 -(790)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL METERING SYSTEMS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	FARDOUN, MIKE (626)338-3430	\$11,158,082 \$9,704,023 \$467,333	03/26/07 04/16/07 05/05/08	91% 86%
HB4N WPCP							
07-LA-210-20.8/32.2 07-4L9804		IN LOS ANGELES COUNTY IN LA CANADA, FLINTRIDGE, PASADENA AND ARCADIA AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECK AND SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	KAROUT, REDA (626)338-3430	\$1,201,257 \$565,207 \$351,950	06/08/07 06/22/07 10/02/08	45% 47%
HM3 WPCP							
07-LA-210-24.0/45.1 07-2324E4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE DISEASED TREES	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE, CA 92868	CHOU, MICHAEL 12901 E RAMONA BLVD IRWINDALE, CA 91706 (626)338-3430	\$703,884 \$690,770 \$7,366	08/21/06 09/01/06 03/12/08	0% 0% PLANT EST SATIS
HA25 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-210-24.6/24.7 07-4S4004		IN LOS ANGELES COUNTY IN PASADENA AT ORANGE GROVE BOULEVARD OVERCROSSING SLOPE PAVING	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	AGUILAR, ANGEL 2090 FERN LN. GLENDALE, CA 91208 (818)637-2506	\$185,050 \$0 \$0	02/13/08 03/09/08	0% 0%
HA42	WPCP						
07-LA-210-25.1/52.2 07-257404 ACIM-210 -(789)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEM	ROYAL ELECTRIC COMPANY P O BOX 231430 SACRAMENTO, CA. 95823	YUE, WARREN (626)338-3430	\$5,258,322 \$5,275,772 \$413,289	02/01/07 02/23/07 04/30/08	100% 100%
HB4N	WPCP						
07-LA-210-29.5/30.7 07-228104		IN LOS ANGELES COUNTY IN AND NEAR ARCADIA FROM ROUTE 210/164 SEPARATION TO 0.1 KM WEST OF BALDWIN AVENUE UNDERCROSSING CONSTRUCT SOUNDWALLS	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250		\$5,617,224 \$6,750 \$6,750	01/22/08 02/05/08 01/31/10	0% 0%
HB311	SWPPP						
07-LA-210-33.3/46.8 07-129934 ACIM-210 -(791)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLOSED CIRCUIT TELEVISION SYSTEM	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA, CA 92883	YUE, WARREN 12901 RAMONA BLVD. SUITE H IRWINDALE, CA 91706 (626)338-3430	\$10,516,199 \$5,721,628 \$298,210	07/06/07 07/31/07 10/22/09	24% 54%
HB4N	WPCP						
07-LA-210-40.6/42.1 07-231404		IN LOS ANGELES COUNTY IN GLENDDORA FROM CITRUS AVENUE OVERCROSSING TO GLENDDORA AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	KAROUT, REDA 12901 RAMONA BLVD. STE H IRWINDALE, CA 91706 (626)338-3430	\$8,415,989 \$854,340 \$537,945	11/20/07 12/18/07 06/28/10	13% 10%
HB311	SWPPP						
07-LA-210-46.2/49.3 07-172174		IN AND NEAR LAVERNE AND CLAREMONT FROM SAN DIMAS CANYON ROAD TO 0.2 MILES WEST OF TOWNE AVENUE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #H IRWINDALE, CA 91706 (626)338-3430	\$1,504,820 \$1,370,794 \$4,140	08/02/05 08/11/05 08/18/08	66% 91%
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-210-48.9/49.3 07-242704		IN LOS ANGELES COUNTY IN LA VERNE AND CLAREMONT FROM 1.3 KM EAST OF FRUIT STREET OVERCROSSING TO LIVE OAK WASH CONSTRUCT SOUND BERM	LASTING IMAGES LANDSCAPE 13704 WOODLANDS ST CORONA, CA 92880	CHOU, MICHAEL 12901 E RAMONA BLVD., SUITE H IRWINDALE, CA 91076 (626)338-3430	\$511,225 \$0 \$0	02/13/08 03/12/08	0% 0%
HB311	SWPPP						
07-LA-210-49.3/52.1 07-1264F4		IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE TO SAN BERNARDINO COUNTY LINE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #11 IRWINDALE, CA 91706 (626)338-3430	\$1,763,256 \$1,660,330 \$5,040	07/13/05 07/28/05 07/09/09	68% 93%
HE14	SWPPP						
07-LA-213-5.7/5.7 07-4S2104		IN LOS ANGELES COUNTY IN LOS ANGELES AT LOMITA BOULEVARD AND WESTERN AVENUE INSTALL TRAFFIC SIGNAL	PETERSON CHASE ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	\$446,524 \$0 \$0	02/08/08 02/27/08 08/19/08	0% 0%
HB4N	WPCP						
07-LA-405-9.4/0 07-188804		IN LOS ANGELES COUNTY IN CARSON FROM 0.5 KM EAST OF WILMINGTON AVENUE UNDERCROSSING TO WILMINGTON AVENUE WIDEN OFF RAMP TO 3 LANES	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS, CA 90670	PUNJABI, RAJ 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)572-6230	\$1,924,212 \$1,921,544 \$147,548	08/24/06 09/01/06 03/28/08 03/27/08	100% 97%
HB1	SWPPP						
07-LA-405-13.3/20.2 07-2Y6004		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE PORTLAND CEMENT CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614-5706	ALI, MASHHUR 18730 S. WILMINGTON AVENUE SUITE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$621,612 \$5,900 \$5,900	05/23/07 06/06/07 06/30/08	64% 1%
HM1B	WPCP						
07-LA-405-13.8/29.9 07-4S0104		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM NORMANDIE AVENUE OVERHEAD TO EXPOSITION OVERHEAD CLEAN AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE, AZ 85282-1837	ALI, MASHHUR 18730 S WILMINGTON AVENUE, SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,077,923 \$829,287 \$120,940	05/07/07 05/22/07 06/30/08	74% 76%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-405-21.3/26.4 07-1198U4 ACNH-405 -(032)N 40-5 30-(2N) --()		LOS ANGELES COUNTY IN AND NEAR INGLEWOOD, LOS ANGELES AND CULVER CITY AT VARIOUS LOCATIONS HOV LANE	BALFOUR BEATTY INFRASTRUCTURE, INC (909)886-6823	ALI, MASHHUR 18730 S. WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220	\$36,566,501 \$36,158,139 \$934,507	01/17/03 01/30/03 03/28/08 04/01/08	0% 0% PLANT EST SATIS
07-LA-405-25.9/29.5 07-1178U4 ACNH-405 -(048)N 40-5 30-(8NS)T 6207- 034-() HB5	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT HOV LANES	BALFOUR BEATTY CONSTR. INC. 419 SOUTH HINDRY AVE., STE C INGLEWOOD, CA 91792	VENTOCILLA, JOSE (310)410-9862	\$120,694,134 \$92,600,010 \$1,143,541	09/28/04 10/06/04 05/29/09	94% 76%
07-LA-405-29.5/32.2 07-195904 ACNH-405 -(054)N 40-5 30-(4N) --()	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF ROUTE 10 AND 405 7 CROW CANYON COURT STE 100 SEPARATION TO BURNHAM STREET AND AT SUNSET BOULEVARD WIDEN EXISTING FREEWAY	DIABLO CONTRACTORS INC SAN RAMON CA 94583 (925)552-8250	TANJUAQUIO, ALLAN 1220 S. SEPULVEDA LOS ANGELES, CA 90025 (213)216-7346	\$35,244,259 \$35,737,553 \$38,520	04/12/05 04/26/05 12/31/08	100% 100% OVER RUN
07-LA-405-38.7/39.4 07-201204 ACNH-405 -(050)N 40-5 30-(0N) --()	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM NORTH OF SEPULVEDA BOULEVARD UNCERCROSSING TO 0.3 KM SOUTH OF ROUTE 101 AND 405 S REALIGN AND WIDEN EXISTING HIGHWAY	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 927350128 (714)835-4612	PATEL, JAGDISH 5160 HASKELL AVE. ENCINO, CA 91436 (818)788-3303	\$26,105,467 \$25,642,140 \$67,729	03/02/05 03/18/05 09/17/08	100% 97% OVER RUN
07-LA-405-40.1/46.2 07-218304 ACIM-405 -(055)E --()	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM SOUTH OF BURBANK BOULEVARD OVERCROSSING TO DEVONSHIRE STREET UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY ROAD PERRIS CA 92570 (951)675-8200	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	\$2,496,488 \$2,072,591 \$69,321	11/01/06 12/01/06 08/10/09	76% 82%
07-LA-405-/12.6 07-244404 ACIM-405 -(929)E --()	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH, CARSON AND SIGNAL HILL FROM LOS ANGELES AND ORANGE COUNTY LINE TO ROUTE 405 AND 110 SEPARATIO SLAB REPLACEMENT AND GRINDING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614-5706	ZAWISTOWSKI, TOM 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$14,067,929 \$9,232,724 \$486,427	11/10/05 11/23/05 09/30/09	52% 66%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-405-/48.6 07-243604 ACIM-X037-(140)E X0-37 1-(0E) --()	HB1 WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SAN GABRIEL RIVER BRIDGE TO ROUTE 405/5 SEPARATION INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL 1792 KAISER AVE IRVINE, CA 92614-5706	NJOYA, DAVID 18730 S WILMINGTON AVE STE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$5,486,186 \$0 \$0	02/28/08 03/12/08 08/14/09	0% 0%
07-LA-710-5.5/6.8 07-2203U4 STPL-6207-(039)E 62-07 0-(9E) --()	HA22 HB1 SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM 0.9 KM NORTH OF WEST OCEAN BOULEVARD TO 0.1 KM SOUTH OF ROUTE 1 RESURFACE PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	SAAD, HUSSEIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$4,949,539 \$4,727,285 \$0	11/21/06 12/12/06 06/30/08	95% 97%
07-LA-710-6.8/9.1 07-234904 ACNH-P710-(011)E --()	HA25 SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM ROUTE 1 PACIFIC COAST HIGHWAY TO WARDLOW AVENUE HIGHWAY PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT SERVICES 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA 92868	AKBARIAN, MASSOD 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	\$3,075,844 \$2,967,781 \$14,981	08/05/04 08/19/04 01/30/09	79% 94%
07-LA-710-9.4/18.4 07-183114 ACNH-710 -(786)N --()	HA22 SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH CARSON, COMPTON, PARAMOUNT, LYNWOOD AND SOUTH GATE AT VARIOUS LOCATIONS REHABILITATE ROADWAY	ATKINSON CONSTRUCTION L.P. 27422 PORTOLA PKWY., STE 250 FOOTHILL RANCH, CA 92610	MOUSSA NAZEM 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$144,584,968 \$16,986,494 \$1,705,341	05/31/07 07/05/07 12/17/12	9% 12%
07-LA-710-17.3/26.3 07-242604 ACST-710 -(783)E G 71-0 17-(3E) --()	HA27 SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	COOPER MYERS A JOINT VENTURE P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA. 90703 (562)860-3085	\$20,567,023 \$18,896,548 \$884,355	12/23/05 01/11/06 12/21/08	81% 90%
07-LA-710-40.5/43.7 07-4L7204	HB1 WPCP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM 0.3 KM NORTH OF CESAR CHAVEZ AVENUE OVERCROSSING TO 0.3 KM SOUTH OF VALLE INSTALL OVERHEAD SIGN AND PANELS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	\$454,826 \$3,000 \$0	09/18/07 10/12/07 05/20/08	54% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-LA-5707-/0 07-201604		IN LOS ANGELES COUNTY IN LOS ANGELES AT SILVERLAKE MAINTENANCE STATION RECONSTRUCT MAINTENANCE STATION	MEPCO SERVICES INC 9634 WASHBURN ROAD UNIT B DOWNEY CA 90241 (562)803-9499	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA. 91754 (323)981-1795	\$4,733,155 \$2,712,457 \$152,541	12/02/05 12/21/05 08/30/08	79% 57%
HA12	SWPPP						
07-LA-5764-/0 07-210804		IN LOS ANGELES COUNTY IN LOS ANGELES AT MAINTENANCE EQUIPMENT TRAINING CENTER CONSTRUCT TRAINING FACILITY	PAVE TECH INC.GENERAL ENGINEERING CONTRACTOR 735 LAGUNA DRIVE CARLSBAD, CA 92008	SYLVAN, SCOTT 5200 W. IMPERIAL HWY LOS ANGELES, CA 90045 (213)216-6068	\$2,573,113 \$2,260,805 \$80,196	01/05/07 01/23/07 07/14/08	58% 87%
HA12	SWPPP						
07-VEN-23-3.5/11.4 07-115454 HP21-6207-(036)L 620-7 03-() --()		IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD UNDERCROSSING TO NEW LOS ANGELES AVENUE UNDERCROSSIN WIDEN ROADWAY AND SOUND WALL	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	EID, EMILE 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$63,462,742 \$53,753,309 \$2,269,381	04/04/06 04/17/06 08/11/10	54% 85%
HE13	SWPPP						
07-VEN-23-20.7/21.1 07-1X8904		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD, CA 93033	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$235,000 \$129,368 \$129,368	01/26/08 01/28/08 04/08/08	40% 55% SUSPENDED
201130							
07-VEN-33-.4/1.8 07-2Y6204		IN VENTURA COUNTY IN VENTURA FROM MAIN STREET OFF RAMP UNDERCROSSING TO 0.3 MILE NORTH OF STANLEY AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200	DORRI, MIKE 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$446,092 \$2,464 \$2,464	01/18/08 02/04/08 06/17/08	24% 1%
HM1A	WPCP						
07-VEN-33-6.0/57.5 07-203004 ACST-P033-(064)E G P0-33 0-(4E) --()		IN VENTURA COUNTY IN AND NEAR VENTURA AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL AND STRIPING	MODERN ALLOYS, INC. 11172 WESTERN AVE. STANTON, CA 90680	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$2,932,618 \$1,926,915 \$53,087	05/24/07 06/22/07 11/06/08	37% 65%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-33-7.8/8 07-4K6304		IN VENTURE COUNTY, VENTURA 33 FROM PM 7.8 NORTHEAST TO PM 8.0, BORDER OF THE OAK VIEW VILLAGE. DIR'S EMERGENCY F.A. CONTRACT STABILIZE & REPAIR A STORM DAMAGED ROADWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	DORRI, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$5,985,000 \$5,897,929 \$5,276	02/14/05 02/14/05 04/01/08	100% 99% OVER RUN
HA-23							
07-VEN-33-/7 07-2324F4		IN VENTURA COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE DISEASED TREES	AMERICA WEST LANDSCAPE INC 12328 WOODRUFF AVENUE DOWNEY CA 90241	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS CA 91320 (805)375-9247	\$699,138 \$676,660 \$0	05/24/06 06/06/06 02/01/08	0% 0% PLANT EST SATIS
HA25	WPCP						
07-VEN-101-.4/4.4 07-185504 ACST-Q101-(133)E G Q1-01 1-(3E) --()		IN VENTURA COUNTY IN THOUSAND OAKS FROM 0.4 KM EAST OF WESTLAKE BOULEVARD OVERCROSSING TO 0.4 KM WEST OF CONEJO SCHOOL ROAD UC INSTALL CONCRETE BARRIER	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	\$4,225,342 \$1,347,813 \$602,990	11/19/07 12/03/07 01/21/09	13% 32%
HA27	SWPPP						
07-VEN-101-12.2/12.4 07-4S2904		IN VENTURA COUNTY IN CAMARILLO AT CAMARILLO MAINTENANCE STATION AT 4821 ADOHR LANE RESURFACE ASPHALT CONCRETE	TORO ENTERPRISES INC P O BOX 6285 OXNARD CA 93030 (805)483-4515	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD SUITE 103 THOUSAND OAKS CA 91320 (805)375-9247	\$336,547 \$341,930 \$0	06/05/07 06/21/07 10/10/07	80% 100%
HA22	WPCP						
07-VEN-101-22.0/23.7 07-234204		IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY ROAD ORANGE, CA 92868	DIPSIA, MIKE 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$1,792,164 \$276,149 \$70,219	09/06/07 09/21/07 03/09/12	27% 15%
HA21	SWPPP						
07-VEN-101-38.4/38.4 07-1X4504		REPAIR ROADBED, PAVEMENT AND DRAINAGE SYSTIN VENTURA COUNTY, DIR'S EMERGENCY F.A. REPAIR ROADBED,PVMT,DRAINAGE SYSTEM	ALLIANCE CONTRACTING, INC. 2245 STATHAM BLVD. OXNARD, CA 93033	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$1,485,000 \$314,787 \$0	07/17/06 07/17/06 04/14/08	88% 21%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-118-4.8/0 07-4L6104		IN THE TOWN OF SATICOY N/OF CAMARILLO C.A. RASMUSSEN, INC. VALENCIA	C.A. RASMUSSEN, INC. VALENCIA	IRA, ALFRED	\$350,000	10/04/05	100%
		VENTREPAIR & REPLACE DAMAGED DRAINAGE SYSTEM AS NEEDED, REBUILD THE SIDESLOPE/ROADBED DIR'S	COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	1525 RANCHO CONEJO BLVD. STE. 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$210,245 \$0	11/02/05 02/21/08 03/03/08	100% COMPLETED
HA-23		SLOPE PROTECTION/EROSION CONTROL FOR STORM					
07-VEN-118-18.2/32.6 07-116794		VEN 118 18.2/32.6 HWY WIDENING AND ITS FEATURES (SIMI VALLEY-TAPO CANY ON ROAD TO LOS ANGELES COUNTY LINE - WIDEN FR 6 TO 8 LANES WI WIDEN HIGHWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$43,669,518 \$24,059,542 \$1,861,820	02/22/07 03/15/07 09/29/09	37% 55%
HE13	SWPPP						
07-VEN-118-18.4/0 07-1P3804		IN VENTURA COUNTY IN MOORPARK AT ARROYO SIMI BRIDGE POLYESTER CONCRETE OVERLAY	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$196,855 \$191,715 \$0	06/04/07 06/20/07 11/01/07	100% 100%
HA22	WPCP						
07-VEN-118-24.9/25.6 07-4S0604 OTS-0319-(013)E --()		IN VENTURA COUNTY IN SIMI VALLEY FROM ERRINGER ROAD UNDERCROSSING TO SYCAMORE DRIVE UNDERCROSSING INSTALL METAL BEAM GUARD RAIL	J. FLETCHER CREAMER AND SON, INC. 12874 SAN FERNANDO ROAD SYLMAR, CA 91342	DIPSIA, MIKE 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$339,689 \$366,706 \$0	08/17/07 09/28/07 03/25/08	71% 100%
HB1	WPCP						
07-VEN-118-32.0/33 07-246904 ACST-P118-(057)E P1-18 0-(7E) --()		IN VENTURA COUNTY IN SIMI VALLEY AT 0.9 KM WEST OF ROCKY PEAK ROAD OC AND FROM 0.3 KM WEST OF ROCKY PEAK OC TO ROCKY PEAK ROAD OC INSTALL CHAIN LINK FENCE	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$167,456 \$0 \$0	11/19/07 12/14/07	0% 0%
TEA1	WPCP						
07-VEN-126-19.2/34 07-1X8704		REMOVE DEBRIS TO RESTORE STORM-DRAINAGE FIRE-BURNED UPSTREAM WATERSHED THREATENS TO OVERTOP BRIDGE & HIGHWAY WITH DEBRIS DIR'S EME REMOVE DEBRIS AND RESTORE TO FULL CAPACITY	UNION ENGINEERING COMPANY, INC 3658 N VENTURA AVE. VENTURA, CA 93002	IRA, ALFRED 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (805)480-4928	\$985,000 \$333,321 \$74,412	11/02/07 11/02/07 04/15/08	100% 34% OVER RUN
20.10							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/08**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
07-VEN-126-28.3/28.3 07-1P6804		IN VENTURA COUNTY IN PIRU AT MAIN STREET AND TORREY ROAD INSTALL TRAFFIC SIGNALS	FREEWAY ELECTRIC PO BOX 7745 RIVERSIDE, CA 92513	LEE, JEFF 13171 TELFAIR AVE, #101 SYLMAR, CA 91342 (818)364-2760	\$107,690 \$5,265 \$0	06/21/07 07/05/07 02/03/08	0% 5% SUSPENDED
HB4N	WPCP						
07-VEN-126-/34.6 07-243704 ACST-P126-(052)E G P1-26 0-(2E) --()		IN VENTURA AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS INSTALL METAL BEAM GUARD RAIL	C & W CONST SPECIALTIES INC 2419 PALMA DRIVE VENTURA, CA 93003	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$1,300,728 \$612,436 \$241,974	09/25/07 10/11/07 06/02/08	65% 47%
HB1	WPCP						
07-VEN-150-9.6/9.6 07-1189A4		IN VENTURA COUNTY NEAR RANCHO SANTA ANA AT COYOTE CREEK BRIDGE UPGRADE BRIDGE RAILS	NCCI, INC. P.O. BOX 1422 PARAMOUNT, CA 90723	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$2,053,522 \$7,725 \$7,725	01/23/08 02/07/08 10/06/09	15% 0%
HA21	SWPPP						
07-VEN-150-11.0/15 07-223304 ACST-P150-(023)E P1-50 0-(3E) --()		IN VENTURA COUNTY NEAR OJAI FROM SANTA ANA CREEK BRIDGE TO LOMA DRIVE REHABILITATE ROADWAY	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	DORRI, MIKE 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	\$4,431,338 \$1,994,435 \$0	06/19/07 07/06/07 09/23/08	30% 44%
HA22	SWPPP						
07-VEN-150-28.5/28.5 07-1189F4 ACST-P150-(024)E P1-50 0-(4E) --()		IN VENTURA COUNTY NEAR SULPHUR SPRINGS AT SISAR CREEK BRIDGE AND SANTA PAULA CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAILING	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040		\$2,798,198 \$0 \$0	01/18/08 02/06/08	0% 0%
HA21	SWPPP						

Totals: Authorized Final Amt: \$1,157,235,455 Completed to Date: \$695,585,322 Work This Month: \$26,735,539

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-19.4/32	07-4L7704	1
07-LA-1-27.4/30.9	07-1660U4	1
07-LA-1-28.7/29.6	07-1661A4	1
07-LA-1-35.2/59.9	07-1X9204	1
07-LA-1-35.3/46.9	07-254304	1
07-LA-1-53.9/57.4	07-1X9104	1
07-LA-2-15.5/0	07-457204	2
07-LA-2-24.4/82.3	07-214204	2
07-LA-2-/0	07-231314	2
07-LA-5-13.1/13.5	07-255804	2
07-LA-5-13.5/14.3	07-4K6604	2
07-LA-5-13.9/41	07-2324A4	2
07-LA-5-16.9/28.7	07-193104	3
07-LA-5-27.2/28.7	07-2266A4	3
07-LA-5-28.1/28.6	07-0510C4	3
07-LA-5-39.4/45.6	07-122004	3
07-LA-5-65.4/65.9	07-4L0404	3
07-LA-10-4.6/17.2	07-182104	3
07-LA-10-4.7/13.2	07-4S0904	4
07-LA-10-5.6/8.9	07-2267A4	4
07-LA-10-5.8/6.7	07-242004	4
07-LA-10-14.2/18.1	07-222224	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-28.0/31.2	07-2Y9604	4
07-LA-10-28.2/32.7	07-457104	4
07-LA-14-24.7/25.1	07-1X8304	5
07-LA-14-35.8/43.1	07-194104	5
07-LA-14-38.0/41	07-1X8104	5
07-LA-19-3.9/7.4	07-4H3404	5
07-LA-27-5.7/8.5	07-1X9004	5
07-LA-27-6.9/0	07-4S3504	5
07-LA-27-12.5/14.3	07-4K1404	6
07-LA-39-30.6/30.6	07-231204	6
07-LA-47-.9/2	07-224804	6
07-LA-47-.9/.9	07-4S0304	6
07-LA-47-/.9	07-179904	6
07-LA-57-.9/11.6	07-4L5504	6
07-LA-57-6.8/7.7	07-3Y1604	7
07-LA-60-1.0/1.2	07-241404	7
07-LA-60-8.5/10.6	07-4K4704	7
07-LA-60-11.8/23.3	07-1294V4	7
07-LA-60-29.4/0	07-201704	7
07-LA-90-1.2/1	07-1693C4	7
07-LA-90-1.0/1.8	07-1693A4	8
07-LA-91-6.0/14.1	07-182204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-91-9.8/10	07-1Y6504	8
07-LA-91-11.6/20.5	07-4L8904	8
07-LA-91-17.8/18.8	07-180004	8
07-LA-101-.6/10.4	07-232304	8
07-LA-101-1.3/31.9	07-4L9104	9
07-LA-101-11.7/25.8	07-218504	9
07-LA-101-25.3/38.2	07-120884	9
07-LA-101-34.2/38.2	07-186104	9
07-LA-105-.5/.5	07-4L7304	9
07-LA-110-9.0/9	07-1X8804	9
07-LA-110-13.7/13.7	07-4J7004	10
07-LA-110-21.4/23.5	07-254104	10
07-LA-110-24.5/25.5	07-243504	10
07-LA-110-24.9/25.5	07-4G3004	10
07-LA-110-/0	07-228004	10
07-LA-134-1.9/2.3	07-188504	10
07-LA-134-5.9/8.6	07-182704	11
07-LA-134-11.5/13	07-182604	11
07-LA-134-6.1/13	07-2Y8604	11
07-LA-138-43.4/47.8	07-4L8204	11
07-LA-138-47.8/49	07-239614	11
07-LA-138-56.2/57.2	07-127234	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-138-61.5/63.6	07-127264	12
07-LA-170-14.9/20.6	07-200804	12
07-LA-187-6.4/6.4	07-4L7604	12
07-LA-210-24.0/45.1	07-2324E4	12
07-LA-210-29.5/30.7	07-228104	12
07-LA-210-40.6/42.1	07-231404	12
07-LA-210-48.9/49.3	07-242704	13
07-LA-210-.6/25.1	07-258004	13
07-LA-210-20.8/32.2	07-4L9804	13
07-LA-210-24.6/24.7	07-4S4004	13
07-LA-210-25.1/52.2	07-257404	13
07-LA-210-33.3/46.8	07-129934	13
07-LA-210-46.2/49.3	07-172174	14
07-LA-210-49.3/52.1	07-1264F4	14
07-LA-213-5.7/5.7	07-4S2104	14
07-LA-405-9.4/0	07-188804	14
07-LA-405-13.3/20.2	07-2Y6004	14
07-LA-405-13.8/29.9	07-4S0104	14
07-LA-405-21.3/26.4	07-1198U4	15
07-LA-405-25.9/29.5	07-1178U4	15
07-LA-405-29.5/32.2	07-195904	15
07-LA-405-38.7/39.4	07-201204	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-40.1/46.2	07-218304	15
07-LA-405-/12.6	07-244404	15
07-LA-405-/48.6	07-243604	16
07-LA-710-5.5/6.8	07-2203U4	16
07-LA-710-6.8/9.1	07-234904	16
07-LA-710-9.4/18.4	07-183114	16
07-LA-710-17.3/26.3	07-242604	16
07-LA-710-40.5/43.7	07-4L7204	16
07-LA-5707-/0	07-201604	17
07-LA-5764-/0	07-210804	17
07-VEN-23-20.7/21.1	07-1X8904	17
07-VEN-23-3.5/11.4	07-115454	17
07-VEN-33-.4/1.8	07-2Y6204	17
07-VEN-33-6.0/57.5	07-203004	17
07-VEN-33-7.8/8	07-4K6304	18
07-VEN-33-/7	07-2324F4	18
07-VEN-101-.4/4.4	07-185504	18
07-VEN-101-12.2/12.4	07-4S2904	18
07-VEN-101-22.0/23.7	07-234204	18
07-VEN-101-38.4/38.4	07-1X4504	18
07-VEN-118-4.8/0	07-4L6104	19
07-VEN-118-24.9/25.6	07-4S0604	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-118-32.0/33	07-246904	19
07-VEN-118-18.2/32.6	07-116794	19
07-VEN-118-18.4/0	07-1P3804	19
07-VEN-126-19.2/34	07-1X8704	19
07-VEN-126-28.3/28.3	07-1P6804	20
07-VEN-126-/34.6	07-243704	20
07-VEN-150-9.6/9.6	07-1189A4	20
07-VEN-150-11.0/15	07-223304	20
07-VEN-150-28.5/28.5	07-1189F4	20

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$152,770,089	\$93,959,561
-F-	FEDERAL AID (PRIMARY)	\$642,249,134	\$373,152,383
-S-	FEDERAL AID (SECONDARY)	\$62,221,557	\$37,949,025
-SH-	STATE HIGHWAY	\$235,587,657	\$136,363,420
		\$64,407,018	\$54,160,934
District Total:		<u>\$1,157,235,455</u>	<u>\$695,585,322</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	\$30,133,039
Work completed this Period:	\$30,133,039