

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 1  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 928782229 (951)736-7600		\$14,758,201 \$0 \$0	02/01/08 03/07/08	0% 0%
HA27	SWPPP						
08-RIV-10-27.6/27.6 08-0L5304 ER- ( ) --()		2.5 MILES EAST OF ROUTE 111 JUNCTION NEAR PALM SPRINGS RSP FOR THE CHANNEL BED TO ARMOR THE PIERS	RSB GROUP, INC. 22600-G LAMBERT ST. #1405  LAKE FOREST, CA 92630	FATHI, ALI 2023 CHICAGO AVENUE, SUITE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$849,000 \$561,449 \$0	02/28/08 02/28/08 04/30/08	23% 66%
2010 201130							
08-RIV-10-105.0/134.3 08-0G7004		IN RIVERSIDE COUNTY IN AND NEAR DESERT CENTER FROM DESERT CENTER UNDERCROSSING TO 0.7 MILE WEST OF WILEYS WELL OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	FNF CONSTRUCTION INC 115 SOUTH 48TH STREET  TEMPE AZ 85281 (480)784-2910		\$3,926,690 \$0 \$0	03/07/08 04/16/08	0% 0%
HM1	SWPPP						
08-RIV-10-144.1/156.6 08-0G7304		IN RIVERSIDE COUNTY IN BLYTHE FROM 0.1 MILE WEST OF WEIGH STATION TO THE COLORADO RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$2,318,791 \$0 \$0	03/17/08 04/02/08	0% 0%
HA22	SWPPP						
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. YANG, CHAD MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY  CORONA, CA 91718-2229	9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$8,950,144 \$2,572,393 \$0	09/07/07 10/05/07 03/23/09	18% 29%
HA22	WPCP						
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11		IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE  CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,264,892 \$2,601,422 \$0	11/21/07 12/13/07 11/27/09	15% 20%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 2  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-15-41.5/0 08-0E6804		IN RIVERSIDE COUNTY IN CORONA AT NORTH ROUTE 15 TO WEST ROUTE 91 CONNECTOR OVERCROSSING AND AT TEMESCAL WASH BRIDGE OVERHEAD BRIDGE DECK REHABILITATION	J MC LOUGHLIN ENGINEERING CO. STEVE VAN DORN P.E. OPERATIONS MANAGER 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	YANG, CHAD 9225 STELLER COURT SUITE B CORONA, CA 92883 (951)232-7638	\$1,128,639 \$1,063,148 \$0	09/17/07 10/04/07 05/06/08	65% 97%
HM3	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --()		IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. MR. JON P. HADLEY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$55,317,112 \$54,993,059 \$0	03/08/06 03/17/06 08/14/08	0% 0% PLANT EST SATIS
HB5	SWPPP						
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --()		IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6864	\$9,500,960 \$9,973,913 \$0	12/29/03 01/14/04 04/29/08 04/29/08	0% 0% PLANT EST SATIS
HE13	SWPPP						
08-RIV-74-42.5/0 08-314704		IN RIVERSIDE COUNTY IN HEMET FROM 0.1 DBX INC MILE WEST OF DARTMOUTH STREET TO NEW CHICAGO AVENUE INSTALL TRAFFIC SIGNAL	42066 AVENIDA ALVARADO STE C TEMECULA CA 92590 (951)296-9909	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$219,452 \$224,515 \$0	08/10/07 09/07/07 04/18/08 04/25/08	97% 100%
HB4N	WPCP						
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$622,127 \$0	10/03/06 10/13/06 12/23/08	0% 0% PLANT EST SATIS
HA21	SWPPP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --()		IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,622,638 \$9,437,038 \$0	02/08/07 02/27/07 04/17/09	51% 69%
HE11	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 3  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	SPRAY, MICHAEL 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)232-6497	\$2,005,417 \$1,758,481 \$0	11/03/06 12/05/06 12/24/10	0% 0%  PLANT EST SATIS
HA25	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$256,728,087 \$239,567,139 \$0	02/06/04 02/24/04 08/08/08	88% 92%
08-RIV-243-.1/.6 08-0C3404		IN RIVERSIDE COUNTY IN MOUNTAIN CENTER ON ROUTE 243 FROM 0.2 KM NORTH TO 1.18 KM NORTH OF ROUTE 243 AND 74 SEPARATION WIDEN ROADBED	GRAND PACIFIC CONTRACTORS INC 11405 GEYSER DRIVE MIRA LOMA CA 91752 (951)360-0952	FATHI, ALI 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$543,965 \$610,166 \$0	08/03/07 08/30/07 05/14/08	63% 99%
HB1	SWPPP						
08-RIV-243-13.3/29.7 08-0J5904		IN RIVERSIDE COUNTY IN AND NEAR BANNING FROM 0.6 MILE SOUTH OF INDIAN HILL ROAD TO ROUTE 243/10 SEPARATION PLACE SEAL COAT	GRAHAM CONTRACTORS INC P O BOX 26770 SAN JOSE CA 95159 (408)293-9516		\$747,941 \$0 \$0	03/14/08 04/15/08	0% 0%
HM1	WPCP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-22.3/30.1 08-0E7304		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS IN COLTON AND REDLANDS REHABILITATE BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)840-8327	\$799,469 \$779,509 \$0	08/28/07 10/09/07 03/25/08 03/28/08	100% 100%
HM3	WPCP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 4  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,089,070 \$4,427,255 \$0	06/28/07 07/16/07 10/06/08	55% 48%
HB4N	SWPPP						
08-SBD-10-/39.1 08-0L1304		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS ON ROUTES 10,15,18,6066,71,83 AND 210 REPLC SIGNS, RMV EXCESS SAND, CLEAN INLETS	FREEWAY ELECTRIC 5942 ACORN STREET RIVERSIDE, CA 92504	STOKES, RAY 464 W. 4TH ST. 6TH FLR MS# M-1104 SAN BERNARDINO, CA 92401-1400 (951)232-3748	\$1,200,000 \$636,059 \$0	10/30/07 10/30/07 04/04/08 04/10/08	100% 100% COMPLETED
201130							
08-SBD-15-3.1/7.4 08-0L4404		IN ONTARIO AND RANCHO CUCAMONGA FROM FOURTH STREET UC TO VICTORIA STREET UC GRADE, COMPACT FILL SLOPES & PLACE AC DIKE	CALIFORNIA PROFESSIONAL ENGINEERING INC. 9316 MABEL AVENUE SOUTH EL MONTE, CA 91733	GADALLA, AMGAD 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)453-8929	\$685,000 \$19,390 \$0	01/29/08 01/29/08 06/30/08	40% 3%
2010 201130							
08-SBD-15-9.0/13.1 08-0L7604		IN RANCHO CUCAMONGA FROM CHERRY AVENUE TO LYTLE CREEK BRIDGE REMOVE & REPLACE CONCRETE PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GONZALEZ, ALFONSO 15367 TAMARACK RD. VICTORVILLE, CA 92392 (951)538-5218	\$865,000 \$0 \$0	04/02/08 04/08/08 08/31/08	0% 0%
2080 010010							
08-SBD-15-13.8/28.6 08-0L7704		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM LYTLE CREEK BRIDGE TO OAK HILLS REMOVE & REPLACE CONCRETE PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GONZALEZ, ALFONSO 15367 TAMARACK RD. VICTORVILLE, CA 92392 (951)538-5218	\$865,000 \$0 \$0	04/02/08 04/08/08 08/31/08	0% 0%
2080 010010							
08-SBD-15-14.9/28.8 08-0K7704		IN SAN BERNARDINO COUNTY NEAR DEVORE FROM KENWOOD AVENUE UNDERCROSSING TO 0.2 MILE NORTH OF OAK HILL ROAD OVERCROSSING GRIND PAVEMENT	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957	GONZALEZ, ALFONZO 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)538-5218	\$1,935,246 \$1,697,565 \$0	12/28/07 01/25/08 06/16/08	50% 88%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 5  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,447,532 \$5,323,041 \$0	03/16/07 04/06/07 07/15/08	80% 93%
HE11 HB4N	SWPPP						
08-SBD-15-87.7/186 08-0C0404 ACIM-015 -(149)E --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MEDIAN GRADING, DRAINAGE, RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$26,949,658 \$26,932,295 \$0	10/19/06 11/09/06 03/06/09	56% 96%
HB1	SWPPP						
08-SBD-15-150.0/155 08-0L6604		IN SAN BERNARDINO COUNTY BETWEEN HALLORAN SPRING OC AND HALLORAN SUMMIT OC EXPLORATORY WORK, T/C & PAVEMENT REPAIRS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	SANTOS, JOHN F. 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$1,500,000 \$0 \$0	03/04/08 03/05/08 04/04/08	0% 0%
2010 201130							
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --()		IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREAS RESTORE REST AREAS	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE THOUSAND PALMS CA 92276 (760)469-8923	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$6,514,756 \$1,546,306 \$0	11/29/07 12/21/07 03/23/09	8% 23%
HA26	SWPPP						
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$58,159,493 \$378,467 \$0	10/26/07 11/15/07 04/29/09	2% 1%
HA22 HB1	SWPPP						SUSPENDED
08-SBD-18-11.2/18.1 08-0H4504		IN SAN BERNARDINO COUNTY IN AND NEAR THE CITY OF SAN BERNARDINO FROM CLOUDLAND FOREST ROAD TO ROUTE 18/138 SEPARATION CONSTRUCT RUMBLE STRIP	ORTIZ ASPHALT PAVING INC. 382 ORANGE SHOW RD SAN BERNARDINO, CA 92324	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$327,491 \$2,880 \$0	03/05/08 03/24/08 05/16/08	0% 1%
HB1	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 6  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-18-28.0/40 08-0L1504		ON SBD RTE 18 BETWEEN DUMP-LT TO LAKEVIEW POINT AND SBD 330 FROM PASSING LANES TO JUNCTION 18 REMOVE BURNED TREES	SOUTH BAY TIMBER, LLC 202 NORTH OREGON ST YREKA, CA 96097	GALALLA, AMGAD 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)453-8929	\$650,000 \$286,820 \$0	10/31/07 11/01/07 02/29/08 04/07/08	50% 44%  COMPLETED
201130							
08-SBD-18-28.0/32 08-0L0804 ER- ( ) --( )		NR RUNNING SPRINGS ON RTE 18 FR 1.3 MI EAST OF KUFFEL CYN RD TO JCT RTE 330 AND AND ON RTE 330 FR 2.4 MI EAST OF EAST FORKCITY CRE REMOVE DEBRIS, REPL DAMAGED MBGR & SIGNS	VANCE CORPORATION 2271 N LOCUST AVE RIALTO, CA 92377	GADALLA, AMGAD 15367 TAMARACK VICTORVILLE, CA 92392 (951)453-8929	\$2,500,000 \$401,904 \$0	10/25/07 10/29/07 04/22/08 04/21/08	82% 16%  
201130							
08-SBD-18-34.5/39.1 08-0L1404 NH- ( ) --( )		NEAR RUNNING SPRINGS FROM GREEN VALLEY LAKE ROAD TO 3.5 MI EAST OF SNOW VALLEY AT LAKEVIEW POINT RMV DEBRIS, EROSION CONTROL, SLOPE STABLE	CALIFORNIA PROFESSIONAL ENGINEERING INC. 9316 MABEL AVENUE SOUTH EL MONTE, CA 91733	GADALLA, AMGAD 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)453-8929	\$1,200,000 \$179,658 \$0	10/30/07 10/30/07 03/17/08 03/24/08	100% 100%  COMPLETED
201130							
08-SBD-18-39.0/43.3 08-0H7104		IN SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.8 KM NORTH OF LAKEVIEW POINT TO ROUTE 38 RESURFACE ASPHALT CONCRETE	MATICH CORP. P O BOX 50000 SAN BERNARDINO, CA 92413	DAVIS, DARCY 2781 RAMSEY STREET, SUITE 7 BANNING, CA 92220 (909)844-9731	\$681,186 \$3,750 \$0	06/14/07 06/27/07 07/15/08	0% 1%  
HM1	SWPPP						
08-SBD-18-95.4/95.8 08-474904		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.3 KM EAST TO 0.2 KM WEST OF HESPERIA ROAD INSTALL TRAFFIC SIGNAL AND LIGHTING	MOORE ELECTRICAL CONTRACTING ATTN: PAUL THORP 463 N. SMITH AVENUE CORONA, CA 92880	AL-KHATEEB, TAGHREED 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-7793	\$258,247 \$242,701 \$0	07/30/07 08/23/07 04/16/08 04/22/08	100% 93%  
HB1	WPCP						
08-SBD-30-31.1/31.2 08-0E5804		IN SAN BERNARDINO COUNTY IN REDLANDS AT SANTA ANA RIVER BRIDGE REBUILD BRIDGE DECK JOINTS	RSB GROUP INC. 22600G LAMBERT STREET #1405 LAKE FOREST, CA 92630	EMUH, GODWIN 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3706	\$416,881 \$99,225 \$0	12/20/07 01/14/08 06/05/08	100% 24%  OVER RUN
HA21	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 7  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-40-80.0/97 08-0J1304 ER- ( ) --( )		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 BARSTOW, CA 92311 (951)232-7522	\$9,585,000 \$8,542,519 \$0	05/30/06 06/08/06 10/27/08	100% 89%
201130							OVER RUN
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --( )		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 55475 YUCCA TRAIL YUCCA VALLEY, CA 92284	SHAHIDI, SHANE 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$43,951,746 \$406,662 \$0	09/20/07 10/05/07 03/24/09	8% 1%
HA22 SWPPP							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$1,845,000 \$1,310,102 \$0	03/29/06 03/29/06 09/05/08	77% 71%
201 130							
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	MORO, BILL 464 W. 4TH ST. 6TH FLR., MS# M-1104 SAN BERNARDINO, CA 92401-1400 (909)799-1049	\$433,058 \$46,885 \$0	02/21/08 03/12/08 08/15/11	18% 11%
HA25 SWPPP							
08-SBD-58-11.5/22.4 08-0H6004		IN SAN BERNARDINO COUNTY ABOUT 14.6 MILES WEST OF BARSTOW FROM 4.2 MILES EAST OF RUBBISH ROAD TO 2.3 MILES WEST OF HIDDEN RIVER RO JOINT SEAL PAVEMENT	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$729,108 \$0 \$0	02/26/08 03/14/08	0% 0%
HM1 WPCP							
08-SBD-60-/6.9 08-0G5004		IN SAN BERNARDINO COUNTY IN CHINO AND ONTARIO AT VARIOUS LOCATIONS SEAL BRIDGE DECK	TRUESELLE CORPORATION OF CALIFORNIA INC. ATTN: MR. BLAKE MC GRAW 1310 W. 23RD STREET TEMPE, AZ 85282	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1588	\$437,437 \$205,011 \$0	02/25/08 03/14/08 07/14/08	16% 47%
HM3 WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 8  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-62-27.2/30.7 08-0K4604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM COPPER MOUNTAIN ROAD TO ENCELIA AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	ORTIZ AC PAVING INC. P.O. BOX 883  COLTON, CA 92324	DAVIS, DARCY LOUIS 2781 RAMSEY STREET SUITE 7 BANNING, CA 92220 (951)922-1745	\$160,807 \$0 \$0	03/28/08 04/17/08 05/15/08	0% 0%
HM1	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038  CORONA CA 92877 (951)734-9809	MORO, BILL 464 W. FOURTH ST. 6TH FLR, MS 1104 SAN BERNARDINO, CA 92401-1400 (909)799-1049	\$195,000 \$7,700 \$0	02/08/08 03/05/08 03/24/10	4% 4%
HA21	WPCP						
08-SBD-83-9.7/9.8 08-420904		IN SAN BERNARDINO COUNTY IN ONTARIO FROM D STREET TO E STREET INSTALL SIGNAL AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	SAVALA, MARIO 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)453-8925	\$277,347 \$247,247 \$0	05/25/07 06/27/07 03/21/08 03/26/08	100% 100%
HB1	WPCP						COMPLETED
08-SBD-138-.9/1.5 08-0G9504		IN SAN BERNARDINO COUNTY AT PINON HILLS FROM 0.5 KM WEST TO 0.5 KM EAST OF OASIS ROAD INSTALL TRAFFIC SIGNALS	AUTOBAHN CONSTRUCTION INC P O BOX 11238  SANTA ANA CA 927111238 (714)769-7025	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	\$403,154 \$426,821 \$0	10/30/07 11/21/07 03/24/08 03/24/08	95% 97%
HB1	WPCP						COMPLETED
08-SBD-138-13.0/14 08-0L4704		IN SAN BERNARDINO COUNTY, ON STATE ROUTE 138 FROM ONE MILE EAST OF LONE PINE CANYON ROAD TO LONE PINE CANYON ROAD REMOVE UNSUITABLE MATERIAL AND REGRADE	KAVEH ENGINEERING AND CONSTRUCTION, INC. 751 S WEIR CANYON RD #157-224  ANAHEIM, CA 92808	PARVINJEAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$290,500 \$192,329 \$0	02/15/08 02/15/08 04/23/08 04/23/08	97% 66%
2010 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 9  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-138-14.2/23.9 08-0J6004		IN SAN BERNARDINO COUNTY IN AND HESPERIA FROM PINE LODGE WEST OVERHEAD TO 173/138 SEPARATION PLACE CHIP SEAL COAT	NEAR GRAHAM CONTRACTORS INC P O BOX 26770  SAN JOSE CA 95159 (408)293-9516		\$638,531 \$0 \$0	03/28/08 04/17/08	0% 0%
HM1	WPCP						
08-SBD-142-1.4/2.9 08-0L2704		MAJORITY OF SHOULDER SUPPORT LOST AND NATURAL GAS LINE IS EXPOSED REPLACE AC DIKE, STABILIZE SLOPE, EROSION	KAVEH ENGINEERING AND CONSTRUCTION INC. 751 S WEIR CANYON RD #157-224 ANAHEIM, CA 92808	EHIRIM, DOMINIC 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)830-6629	\$400,000 \$227,873 \$0	01/08/08 01/09/08 04/30/08 04/28/08	100% 57%
2010 201							
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	J M A CONSTRUCTION COMPANY 9909 TOPANGA CANYON BLVD 224 CHATSWORTH CA 91311 (818)674-9659	MORO, WILLIAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6815	\$758,009 \$404,900 \$0	09/21/07 11/14/07 05/02/11	92% 54%
HE11	SWPPP						
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$81,449,880 \$12,611,171 \$0	11/21/07 12/14/07 06/02/11	12% 15%
HB5	SWPPP						
HE11							
08-SBD-215-10.0/17 08-0L0704		IN SAN BERNARDINO FROM MT. VERNON AVE OC TO 0.7 MI SOUTH OF JCT ROUTE 15 RMV DEBRIS, REPLACE DAMAGED MBGR & SIGNS	RIVERSIDE CONSTRUCTION CO. INCMINA, EHAB P.O. BOX 1146 RIVERSIDE, CA 92502-1146	15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$600,000 \$555,016 \$0	10/29/07 10/29/07 04/21/08 04/22/08	98% 93%
201130							
08-SBD-395-15.4/15.9 08-475304		IN SAN BERNARDINO COUNTY IN ADELANTO FROM 1.0 KM NORTH OF RANCHO ROAD TO 0.5 KM SOUTH OF BARTLETT AVENUE INSTALL TRAFFIC SIGNAL	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE AVE ANAHEIM CA 92801 (714)578-9600	PARVINJAH, MOHSEN 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-7755	\$521,408 \$239,488 \$0	12/14/07 01/23/08 06/03/08	31% 46%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/08**

Page 10  
05/01/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY INC P O BOX 1146 RIVERSIDE CA 92502 (951)682-8308	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA (951)232-8949	\$2,909,260 \$1,767,229 \$0	11/15/07 12/14/07 06/10/09	63% 60%
HB4N	SWPPP						
08-SBD-5718-/0 08-374204		IN SAN BERNARDINO COUNTY AT THE MOUNTAIN PASS MAINTENANCE STATION REMODEL EQUIPMENT BUILDING	STEVENS CONSTRUCTION INC 530 WEST AVE L LANCASTER CA 93534 (661)948-1674	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$1,198,000 \$935,313 \$0	08/22/07 10/09/07 05/07/08	97% 78%
HA12							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$653,474,468</u>	<b>Completed to Date:</b>	<u>\$397,198,582</u>	<b>Work This Month:</b>	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-27.6/27.6	08-0L5304	1
08-RIV-10-105.0/134.3	08-0G7004	1
08-RIV-10-144.1/156.6	08-0G7304	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-40.0/40.7	08-452204	1
08-RIV-15-41.5/0	08-0E6804	2
08-RIV-60-.5/7.5	08-354804	2
08-RIV-71-/2.7	08-446514	2
08-RIV-74-42.5/0	08-314704	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-.6/1.2	08-456614	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-.1/.6	08-0C3404	3
08-RIV-243-13.3/29.7	08-0J5904	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-10-22.3/30.1	08-0E7304	3
08-SBD-10-24.0/33.6	08-384204	4
08-SBD-10-/39.1	08-0L1304	4
08-SBD-15-3.1/7.4	08-0L4404	4
08-SBD-15-9.0/13.1	08-0L7604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-15-13.8/28.6	08-0L7704	4
08-SBD-15-41.7/42.4	08-333904	4
08-SBD-15-150.0/155	08-0L6604	5
08-SBD-15-160.8/161.5	08-0A6404	5
08-SBD-15-169.8/181.9	08-4393U4	5
08-SBD-15-14.9/28.8	08-0K7704	5
08-SBD-15-87.7/186	08-0C0404	5
08-SBD-18-28.0/40	08-0L1504	5
08-SBD-18-28.0/32	08-0L0804	6
08-SBD-18-34.5/39.1	08-0L1404	6
08-SBD-18-39.0/43.3	08-0H7104	6
08-SBD-18-95.4/95.8	08-474904	6
08-SBD-18-11.2/18.1	08-0H4504	6
08-SBD-30-31.1/31.2	08-0E5804	6
08-SBD-40-80.0/97	08-0J1304	7
08-SBD-40-97.6/97.6	08-0J0204	7
08-SBD-40-89.0/119	08-486304	7
08-SBD-40-142.2/142.6	08-0C5104	7
08-SBD-58-11.5/22.4	08-0H6004	7
08-SBD-60-/6.9	08-0G5004	7
08-SBD-62-27.2/30.7	08-0K4604	8
08-SBD-62-55.0/79.5	08-0H6504	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-83-.9/1	08-449714	8
08-SBD-83-9.7/9.8	08-420904	8
08-SBD-138-.9/1.5	08-0G9504	8
08-SBD-138-13.0/14	08-0L4704	8
08-SBD-138-14.2/23.9	08-0J6004	9
08-SBD-142-1.4/2.9	08-0L2704	9
08-SBD-210-9.4/11	08-204324	9
08-SBD-215-4.8/6.5	08-007174	9
08-SBD-215-10.0/17	08-0L0704	9
08-SBD-395-15.4/15.9	08-475304	9
08-SBD-5506-/0	08-3770U4	10
08-SBD-5718-/0	08-374204	10

#### Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$168,373,068	\$36,263,377
-F-	FEDERAL AID (PRIMARY)	\$313,245,199	\$294,739,857
-S-	FEDERAL AID (SECONDARY)	\$13,264,892	\$2,601,422
-SH-	STATE HIGHWAY	\$32,727,038	\$14,975,661

### Statement of Ongoing Contracts - Federal Aid

District 08

## Federal Aid

Category

**Bid + CCO**

## Work Comp

-ER-

## STORM DAMAGE REPAIR

\$12,934,000

\$9,505,872

\$112,930,270

\$39,112,393

**District Total:**

\$653,474,468

\$397,198,582

### Statement of Ongoing Contracts -Summary

District

### Work Completed This Period

08

\$4,529,970

**Work completed this Period:**

\$4,529,970