

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 1
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-37.1/0 08-0E5604		IN RIVERSIDE COUNTY IN PALM SPRINGS AT WILLOW WASH BRIDGE RETROFIT BRIDGE	D G YEAGER CONSTRUCTION CO. ATTN: DALE YEAGER P.O. BOX 74073 SAN CLEMENTE, CA 92673	VERLENGIA, ROMANO 2781 W. RAMSEY ST., STE #7 BANNING, CA 92220 (951)538-9810	\$307,292 \$101,051 \$101,051	06/26/07 07/18/07 10/15/07	26% 33%
HM3	SWPPP						
08-RIV-10-71.8/72.3 08-0C3904		IN RIVERSIDE COUNTY NEAR INDIO AT CACTUS CITY SAFETY ROADSIDE REST AREA WESTBOUND UPGRADE EXISTING FACILITIES	ZONDIROS CORPORATION 2401 208TH STREET SUITE C8 TORRANCE CA 90501 (310)320-2558	DAVIS, DARCY 2781 W. RAMSEY STE 7 BANNING, CA 92220-3700 (909)844-9731	\$656,001 \$56,290 \$56,290	06/01/07 07/06/07 12/04/07	18% 9%
HB71	WPCP						
08-RIV-10-134.0/144.1 08-0G7204		IN RIVERSIDE COUNTY NEAR BLYTHE 1.6 KM WEST OF WILEY WELL ROAD TO 8.1 KM WEST OF ROUTE 78 RESURFACE ASPHALT CONCRETE	FROM GRANITE CONSTRUCTION CO. 3800 MONROE STREET INDIO, CA 92203	OOI, KEE 790 S VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$1,910,640 \$1,352,507 \$1,106,347	03/29/07 04/19/07 09/05/07	77% 71%
HA22	SWPPP						
08-RIV-15-3.2/8.1 08-0G6504		IN RIVERSIDE COUNTY NEAR TEMECULA FROM THE SOUTH JUNCTION OF ROUTE 79 TO JUNCTION ROUTE 215 OVERLAY ASPHALT CONCRETE	R J NOBLE COMPANY TONY GATOFF, PROJECT MANAGER P.O. BOX 620 ORANGE, CA 92856	YANG, CHAD 9225 STELLAR COURT STE B CORONA, CA 92883 (951)232-7638	\$1,933,910 \$1,575,428 \$0	01/12/07 02/05/07 08/30/07 08/30/07	100% 100%
HA22	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --()		IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. MR. JON P. HADLEY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$54,290,636 \$46,289,650 \$2,412,176	03/08/06 03/17/06 11/26/07	83% 85%
HB5	SWPPP						
08-RIV-60-28.3/30.3 08-477824		IN RIVERSIDE COUNTY NEAR BEAUMONT AT VARIOUS LOCATIONS UPGRADE GUARD RAILS	DC HUBBS CONSTRUCTION 37306 VISTA VIEW DR. YUCAIPA, CA 92399	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$95,555 \$32,336 \$32,336	06/25/07 07/16/07 09/04/07	60% 34%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 2
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-60-28.8/29.8 08-0G4604 ACST-P060-(133)E G P0-60 1-(3E) --()		IN RIVERSIDE COUNTY IN BEAUMONT FROM MODERN ALLOYS INC 2.5 KM TO 0.9 KM WEST OF ROUTE 10 AND 11172 WESTERN AVENUE 60 SEPARATION INSTALL CONCRETE MEDIAN BARRIER	SANTON CA 90680 (714)893-0551	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$1,730,870 \$386,513 \$95,683	05/15/07 06/04/07 10/11/07	48% 22%
HB1	SWPPP						
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --()		IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6864	\$9,500,960 \$9,955,793 \$2,265	12/29/03 01/14/04 04/29/08	0% 0% PLANT EST SATIS
HE13	SWPPP						
08-RIV-74-40.6/42.6 08-0H6704		IN RIVERSIDE COUNTY IN HEMET FROM STATE STREET TO DARTMOUTH AVENUE RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT 400 E. SIXTH ST. CORONA, CA 92878	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$936,143 \$859,237 \$859,237	05/30/07 07/03/07 09/20/07	53% 90%
HM1	WPCP						
08-RIV-74-87.6/87.7 08-0C4104		IN RIVERSIDE COUNTY NEAR PALM DESERT AT 3.9 KM SOUTH OF BIG HORN DRIVE AT COACHELLA VALLEY VISTA POINT UPGRADE VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN STE #8 IRVINE, CA 92618	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE #7 BANNING, CA 92220 (951)538-9810	\$697,870 \$187,905 \$187,905	05/22/07 06/11/07 11/06/07	12% 27%
HB71	WPCP						
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$622,127 \$18,360	10/03/06 10/13/06 12/23/08	0% 0% PLANT EST SATIS
HA21	SWPPP						
08-RIV-86-15.5/23.2 08-1A5404		IN RIVERSIDE COUNTY IN COACHELLA FROM PAVEMENT RECYCLING SYSTEMS INCMOHAMMADI, ESSI 58TH AVENUE TO ROUTE 10 GRIND IN RUMBLE STRIPS	P.O. BOX 1266 RIVERSIDE, CA 92502	2781 W. RAMSEY ST. BANNING, CA 92220 (951)453-8943	\$73,623 \$72,577 \$0	06/04/07 07/03/07 07/30/07 07/30/07	100% 100% COMPLETED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 3
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,481,677 \$4,275,437 \$1,064,229	02/08/07 02/27/07 03/20/09	21% 32%
08-RIV-91-2.9/3.6 08-0H7704		IN RIVERSIDE COUNTY IN CORONA FROM PRADO OVERHEAD TO SERFAS CLUB DRIVE UNDERCROSSING RECONSTRUCT MEDIAN BARRIER	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156		\$1,356,316 \$0 \$0	06/27/07 07/23/07	0% 0%
HB4N	WPCP						
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	SPRAY, MICHAEL 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)232-6497	\$1,976,917 \$1,589,972 \$144,091	11/03/06 12/05/06 12/21/10	68% 80%
HA25	SWPPP						
08-RIV-215-8.4/23 08-0G6604		IN RIVERSIDE COUNTY FROM ROUTE 15 AND 215 SEPARATION TO 0.4 KM NORTH OF ETHANC ROAD OVERCROSSING COLD PLANE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	\$2,857,657 \$2,550,631 \$0	04/19/07 05/07/07 08/16/07 08/21/07	100% 100%
HA22	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$245,070,885 \$199,183,220 \$6,272,582	02/06/04 02/24/04 04/09/08	74% 81%
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 4
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-371-56.4/77.1 08-0H6904		IN RIVERSIDE COUNTY NEAR CITY OF AGUANGA FROM 0.2 KM EAST OF 79 AND 371 JUNCTION TO 1.2 KM EAST OF WILSON VALLEY ROAD RESURFACE ASPHALT CONCRETE	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92856 (714)637-1550	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$1,842,442 \$146,467 \$146,467	06/07/07 06/28/07 10/30/07	0% 8%
HM1	SWPPP						
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$8,892,606 \$8,738 \$8,738	06/28/07 07/16/07 09/04/08	0% 0%
HB4N	SWPPP						
08-SBD-10-37.2/38.9 08-0C2904		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS RECONSTRUCT FENCING	DANNY C HUBBS CONSTRUCTION INC 37306 VISTER VIEW DRIVE YUCAIPA, CA 92339	INC MUH, GODWIN 2351 LUGONIA AVENUE, SUITE F REDLANDS, CA 92374 (951)232-3706	\$770,190 \$239,530 \$239,530	06/15/07 07/03/07 10/19/07	37% 31%
HA22	SWPPP						
08-SBD-15-23.0/29.5 08-0H7404		IN SAN BERNARDINO COUNTY FROM 0.2 MILE NORTH OF NORTH ALRAY OVERHEAD TO 0.9 MILE NORTH OF OAKHILL ROAD OVERCROSSING REPLACE PAVEMENT MARKERS	PACIFIC COAST MARKINGS 3104 SACRAMENTO ROAD PHELAN CA 92371 (760)316-9690	GADALLA, AMGAD 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)453-8929	\$128,023 \$110,581 \$109,784	05/16/07 06/06/07 09/17/07	72% 86%
HM4	WPCP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,361,083 \$1,247,260 \$324,621	03/16/07 04/06/07 07/03/09	28% 23%
HE11 HB4N	SWPPP						
08-SBD-15-87.7/186 08-0C0404 ACIM-015 -(149)E --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MEDIAN GRADING, DRAINAGE, RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$26,439,374 \$17,197,664 \$2,237,387	10/19/06 11/09/06 01/09/09	29% 64%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 5
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-115.3/119 08-476104		IN SAN BERNARDINO COUNTY NEAR BAKER FROM 5.9 KM NORTH OF AFTON ROAD OVERCROSSING TO 2.3 KM SOUTH OF BASIN ROAD OVERCROSSING WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION CO. P. O. BOX 50085 WATSONVILLE, CA 95077-5085	TORRES, JOSE 222 E MAIN STREET BARSTOW, CA 92311 (760)256-5239	\$7,032,799 \$6,968,447 \$1,114,605	08/22/06 09/07/06 09/28/07	85% 93%
HB4C	SWPPP						
08-SBD-18-20.5/31 08-0H6204		IN SAN BERNARDINO COUNTY NEAR RIMFOREST, SKYFOREST AND RUNNING SPRINGS AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 264 S LELAND NORTON WY #A170 SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F REDLANDS, CA 92374 (951)232-3706	\$1,249,211 \$1,333,494 \$0	03/23/07 04/06/07 07/25/07 07/26/07	100% 100% COMPLETED
HM1	WPCP						
08-SBD-18-20.6/39.5 08-0H8104 ER- () -- ()		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F REDLANDS, CA 92374 (909)844-9731	\$1,649,900 \$1,570,300 \$0	01/26/06 02/07/06 09/25/07	97% 98%
201 130							
08-SBD-18-32.9/37.9 08-0H7004		IN SAN BERNARDINO COUNTY NEAR SNOW VALLEY FROM KELLER PEAK ROAD TO 1.4 KM EAST OF SNOW VALLEY REPLACE ASPHALT CONCRETE SURFACING	ORTIZ ASPHALT PAVING INC. P O BOX 883 COLTON, CA 92324	DAVIS, DARCY 2781 RAMSEY STREET, SUITE 7 BANNING, CA 92220 (909)844-9731	\$385,354 \$391,441 \$0	05/15/07 05/25/07 08/20/07 08/24/07	100% 100%
HM1	WPCP						
08-SBD-18-39.0/43.3 08-0H7104		IN SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.8 KM NORTH OF LAKEVIEW POINT TO ROUTE 38 RESURFACE ASPHALT CONCRETE	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92413 (909)382-7400		\$681,186 \$0 \$0	06/14/07 06/27/07	0% 0%
HM1	SWPPP						
08-SBD-18-59.0/60.8 08-0H8604		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR CITY FROM 0.7 KM SOUTH OF CACTUS ROAD TO SNUBBING POST GRADE ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC. 382 EAST ORNAGE SHOW ROAD SAN BERNARDINO, CA 92408	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F REDLANDS, CA 92374 (951)232-3706	\$419,086 \$420,856 \$0	04/27/07 05/11/07 07/19/07 07/23/07	100% 100% COMPLETED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 6
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-18-95.4/95.5 08-483304		IN SAN BERNARDINO COUNTY IN AND NEAR BUGLER CONSTRUCTION VICTORVILLE AND APPLE VALLEY AT THE MOJAVE RIVER BRIDGE AND OVERHEAD SEISMIC RETROFIT	47000 WARM SPRINGS BLVD, #101 FREMONT CA 94539	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92393 (951)232-6415	\$2,750,899 \$2,215,299 \$228,502	01/29/07 02/16/07 10/01/07	79% 80%
HA4S2	SWPPP						
08-SBD-38-2.9/4.3 08-498504 ACST-P038-(016)E P0-38 0-(6E) --()		IN SAN BERNARDINO COUNTY AT MENTONE FROM WABASH AVENUE TO CRAFTON AVENUE COLD PLANE ROADWAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU THANH 2351 LUGONIA AVE. UNIT F REDLANDS, CA 92374 (909)799-3111	\$2,196,994 \$1,647,800 \$456,115	11/08/06 12/11/06 09/10/07	100% 75% OVER RUN
HB1	SWPPP						
08-SBD-40-80.0/97 08-0J1304 ER- -() --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 BARSTOW, CA 92311 (951)232-7522	\$9,585,000 \$7,772,161 \$0	05/30/06 06/08/06 10/27/08	100% 81% OVER RUN
201130							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$1,845,000 \$1,310,102 \$0	03/29/06 03/29/06 09/05/08	77% 71%
201 130							
08-SBD-40-105.3/105.7 08-0C3804		IN SAN BERNARDINO COUNTY ABOUT 3 KM WEST OF GOFFS ROAD AT THE JOHN WILKIE SAFETY ROADSIDE REST AREA REHABILITATE REST AREA	ZONDIROS CORPORATION 2401 208TH STREET SUITE C8 TORRANCE CA 90501 (310)320-2558		\$575,001 \$0 \$0	06/15/07 07/06/07	0% 0%
HB71	WPCP						
08-SBD-58-2.5/2.9 08-0E2604		IN SAN BERNARDINO COUNTY AT KRAMMER FROM 3.2 KM EAST OF KERN COUNTY TO 3.0 KM WEST OF ROUTE 395 INSTALL SIGNS AND FLASHING BEACONS	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$153,587 \$0 \$0	06/15/07 07/05/07	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 7
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-58-13.0/22.4 08-0G6704		IN SAN BERNARDINO COUNTY IN AND NEAR PENHALL COMPANY BARSTOW FROM 11.7 KM EAST OF JUNCTION P O BOX 310 ROUTE 395 TO 8.8 KM WEST OF HINKLEY ROAD GRIND PAVEMENT	ROGERS MN 55374 (763)428-2244	GADALLA, AMGAD 15367 TAMARACK VICTORVILLE, CA 92392 (951)453-8929	\$1,231,340 \$3,200 \$0	04/20/07 05/15/07 08/30/07	0% 0%
HA22	WPCP						
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)232-6497	\$619,901 \$594,141 \$0	10/13/05 10/27/05 08/15/07 08/15/07	100% 100% PLANT EST SATIS
HA25	WPCP						
08-SBD-60-/9.9 08-472004 ACNH-P060-(131)E --()		IN SAN BERNARDINO COUNTY IN CHINO AND J. MCLOUGHLIN ENGINEERING CO ONTARIO FROM LOS ANGELES COUNTY LINE 10641 FULTON COURT TO RIVERSIDE COUNTY LINE REPLACE SLABS AND PAVEMENT	RANCHO CUCAMONGA, CA 91730	AL-SAADON, ALI 2023 CHICAGO AVENUE, SUITE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$11,644,851 \$12,138,116 \$0	01/16/07 01/31/07 07/30/07 07/30/07	100% 100% COMPLETED
HA22	WPCP						
08-SBD-62-11.9/0 08-0E7704		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT SAGE AVENUE MODIFY TRAFFIC SIGNAL AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$116,427 \$0 \$0	06/25/07 07/05/07	0% 0%
HB1	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE SKANSKA USA CIVIL WEST ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$1,803,600 \$0 \$0	05/25/07 06/14/07	0% 0%
HM1	WPCP						
08-SBD-83-9.7/9.8 08-420904		IN SAN BERNARDINO COUNTY IN ONTARIO FROM D STREET TO E STREET INSTALL SIGNAL AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$247,247 \$0 \$0	05/25/07 06/27/07	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 8
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-83-9.9/11.1 08-0H6304		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM G STREET TO JUNCTION P O BOX 2229 10 AND 83 RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT CORONA CA 928782229 (951)736-7600	EHIRIM, DOMINIC 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6629	\$129,800 \$120,352 \$0	05/31/07 06/14/07 07/24/07 07/25/07	100% 100% COMPLETED
HM1	WPCP						
08-SBD-138-29.1/37.8 08-0H5804 NH- () --()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON 202 N. OREGON ST. RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F REDLANDS, CA 92374 (909)844-9731	\$2,199,900 \$2,144,653 \$0	11/30/05 11/30/05 08/24/07 08/24/07	100% 100%
201 130							
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) --()		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	OZOWARA, DENIS 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-3714	\$38,726,012 \$35,399,378 \$5,176,558	02/14/06 03/01/06 10/23/07	88% 91%
HB1 HA22	SWPPP						
08-SBD-173-10.8/10.8 08-0J5604		BIG PINE CREEK BRIDGE ON SR 173 EMERGENCY REPAIRS TO BIG PINE CREEK BRIDGE	ATKINSON CONSTRUCTION 27422 PORTOLA PARKWAY, # 250 FOOTHILL RANCH, CA 92610	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$580,000 \$525,551 \$0	09/22/06 09/22/06 08/20/07 08/21/07	98% 91%
201 130							
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$878,731 \$887,486 \$0	01/24/06 02/02/06 07/24/07 07/24/07	100% 100% PLANT EST SATIS
HB6	SWPPP						
08-SBD-247-38.0/41 08-0H6404		IN SAN BERNARDINO COUNTY NEAR LUCERNE BEADOR CONSTRUCTION COMPANY VALLEY FROM 0.9 KM EAST OF DALLAS AVENUE TO 1.6 KM EAST OF MIDWAY AVENUE RESURFACE ASPHALT CONCRETE	26320 LESTER CIRCLE CORONA, CA 92883	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$493,300 \$450,565 \$450,565	05/30/07 06/14/07 08/24/07 08/24/07	53% 91%
HM1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/07

Page 9
09/06/07

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-47.0/78 08-482304 ACST-P247-(007)E P2-47 0-(7E) --() HA22		IN SAN BERNARDINO COUNTY NEAR VALLEY AND BARSTOW AT VARIOUS LOCATIONS RESURFACE EXISTING PAVEMENT	LUCERNE YEAGER-SKANSKA, INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951) 232-7755	\$3,577,900 \$3,417,434 \$0	11/20/06 12/08/06 07/26/07 07/26/07	100% 100% COMPLETED
	SWPPP						

Totals:	Authorized Final Amt:	<u>\$472,045,362</u>	Completed to Date:	<u>\$367,669,357</u>	Work This Month:	<u>\$22,845,423</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-37.1/0	08-0E5604	1
08-RIV-10-71.8/72.3	08-0C3904	1
08-RIV-10-134.0/144.1	08-0G7204	1
08-RIV-15-3.2/8.1	08-0G6504	1
08-RIV-60-28.3/30.3	08-477824	1
08-RIV-60-28.8/29.8	08-0G4604	1
08-RIV-60-.5/7.5	08-354804	2
08-RIV-71-/2.7	08-446514	2
08-RIV-74-40.6/42.6	08-0H6704	2
08-RIV-74-87.6/87.7	08-0C4104	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-86-15.5/23.2	08-1A5404	2
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-91-2.9/3.6	08-0H7704	3
08-RIV-215-8.4/23	08-0G6604	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-RIV-371-56.4/77.1	08-0H6904	4
08-SBD-10-24.0/33.6	08-384204	4
08-SBD-10-37.2/38.9	08-0C2904	4
08-SBD-15-23.0/29.5	08-0H7404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-41.7/42.4	08-333904	4
08-SBD-15-87.7/186	08-0C0404	4
08-SBD-15-115.3/119	08-476104	5
08-SBD-18-20.5/31	08-0H6204	5
08-SBD-18-20.6/39.5	08-0H8104	5
08-SBD-18-32.9/37.9	08-0H7004	5
08-SBD-18-39.0/43.3	08-0H7104	5
08-SBD-18-59.0/60.8	08-0H8604	5
08-SBD-18-95.4/95.5	08-483304	6
08-SBD-38-2.9/4.3	08-498504	6
08-SBD-40-80.0/97	08-0J1304	6
08-SBD-40-97.6/97.6	08-0J0204	6
08-SBD-40-105.3/105.7	08-0C3804	6
08-SBD-58-2.5/2.9	08-0E2604	6
08-SBD-58-13.0/22.4	08-0G6704	7
08-SBD-60-/9.9	08-472004	7
08-SBD-60-.6/3.5	08-451504	7
08-SBD-62-11.9/0	08-0E7704	7
08-SBD-62-55.0/79.5	08-0H6504	7
08-SBD-83-9.7/9.8	08-420904	7
08-SBD-83-9.9/11.1	08-0H6304	8
08-SBD-138-29.1/37.8	08-0H5804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-138-/13.9	08-4697V4	8
08-SBD-173-10.8/10.8	08-0J5604	8
08-SBD-210-12.9/13	08-204334	8
08-SBD-247-38.0/41	08-0H6404	8
08-SBD-247-47.0/78	08-482304	9

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$35,331,980	\$17,206,402
-F-	FEDERAL AID (PRIMARY)	\$313,206,271	\$259,755,639
-S-	FEDERAL AID (SECONDARY)	\$46,231,777	\$40,851,125
-SH-	STATE HIGHWAY	\$36,817,983	\$24,147,755
-ER-	STORM DAMAGE REPAIR	\$11,234,900	\$9,342,461
		\$29,222,451	\$16,365,975
District Total:		<u>\$472,045,362</u>	<u>\$367,669,357</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$18,593,102
Work completed this Period:	\$18,593,102