

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

Page 1
06/29/07

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-136-3.3/10.5 09-312104		IN INYO COUNTY NEAR KELLER AT VARIOUS LOCATIONS REPLACE CULVERTS	CIMARRON INC 10424 CIMARRON TRAIL OAKDALE CA 95361 (209)848-1655		\$403,411 \$0 \$0	05/14/07 06/04/07	0% 0%
HA22	WPCP			(760) 872-0781			
09-INY-395-44.9/54.7 09-333004 ACNH-P395-(217)E --()		IN INYO COUNTY NEAR LONE PINE AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	GRANITE CONSTRUCTION PO BOX 848 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET (760) 872-0781	\$5,050,202 \$0 \$0	05/31/07 06/20/07	0% 0%
HA22	WPCP						
09-INY-395-90.9/99.2 09-317704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$7,042,407 \$0 \$0	05/22/07 06/06/07	0% 0%
HM1	WPCP						
09-INY-395-115.0/129.5 09-301704		IN INYO COUNTY IN AND NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION INC PO BOX 50760 SPARKS NV 89435	CHRIS TALBOT 500 S MAIN ST (760) 872-0794	\$5,134,561 \$848,869 \$0	09/12/06 09/21/06 08/22/07	22% 17%
HA22	WPCP						
09-MNO-108-/15 09-307004		IN MONO COUNTY NEAR SONORA JUNCTION AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS	CIMARRON, INC. 10424 CIMARRON TRAIL OAKDALE, CA 95361	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$557,505 \$198,470 \$0	09/05/06 09/15/06 09/18/07	29% 35%
HA22	WPCP						
09-MNO-395-76.9/78.8 09-321904		IN MONO COUNTY NEAR BRIDGEPORT FROM THE RICKEY DITCH OVERFLOW BRIDGE TO 0.4 KM SOUTH OF THE DRESSLER CREEK BRIDGE SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$620,620 \$0 \$0	05/23/07 06/06/07 09/18/07	0% 0%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/07

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-5712-/0 09-307904		IN MONO COUNTY NEAR TOMS PLACE AT THE MCGEE CREEK MAINTENANCE STATION CONSTRUCT MECHANICS FACILITY	DENBOER ENGINEERING AND CONSTR 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$1,097,000 \$0 \$0	05/23/07 06/07/07 12/21/07	0% 0% 0%

HA11

Totals:	Authorized Final Amt:	<u>\$19,905,706</u>	Completed to Date:	<u>\$1,047,339</u>	Work This Month:	<u>\$0</u>
---------	-----------------------	---------------------	--------------------	--------------------	------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-3.3/10.5	09-312104	1
09-INY-395-44.9/54.7	09-333004	1
09-INY-395-90.9/99.2	09-317704	1
09-INY-395-115.0/129.5	09-301704	1
09-MNO-108-/15	09-307004	1
09-MNO-395-76.9/78.8	09-321904	1
09-MNO-5712-/0	09-307904	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,050,202	\$0
-SH-	STATE HIGHWAY	\$14,855,504	\$1,047,339
District Total:		<u>\$19,905,706</u>	<u>\$1,047,339</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	