

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,095,016 \$1,071,748 \$0	05/17/13 06/10/13 04/17/14	100% 100%
HM3							
09-INY-178-60.0/62.2 09-359104		IN INYO COUNTY NEAR SHOSHONE FROM 2.1 MI W OF STATE LINE TO STATE LINE PROFILE GRIND W/THIN BLANKET	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NE 89423	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$422,160 \$59,950 \$59,950	04/03/14 04/14/14 10/01/14	40% 14%
09-INY-190-18.5/24.6 09-359004		IN INYO COUNTY ABOUT 9 MILES EAST OF OLANCHA FROM 6.1 MILES WEST OF ROUTE 136 TO ROUTE 136 COLD IN-PLACE RECYCLE AND PLACE HMA	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE CA 95077	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$2,158,407 \$1,578,823 \$499,509	04/25/14 05/13/14 09/23/14	100% 72%
09-INY-395-45.5/50.3 09-351604 NH-P395-(241)E --()		ON ROUTE 395 BETWEEN 0.7 MILES SOUTH OF COTTONWOOD ROAD AND 0.4 MILES SOUTH OF LUBKIN CANYON RD COLD IN-PLACE RECYCLED PAVEMENT	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,205,372 \$4,634,468 \$0	10/25/13 11/15/13 08/22/14 08/22/14	100% 100% OVER RUN
HA							
09-MNO-0-/0 09-358304		IN MONO COUNTY OF VARIOUS ROUTES AT VARIOUS LOCATIONS REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION PO BOX 643 RIMFOREST CA 92378	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$382,312 \$281,222 \$281,222	06/09/14 07/11/14 10/28/14	31% 74%
09-MNO-6-26.5/32.3 09-358504		IN MONO COUNTY NEAR BENTON FROM 0.8 MILE NORTH OF ROUTE 120 TO THE NEVADA STATE LINE ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$570,186 \$0 \$0	01/29/14 02/21/14 09/15/14	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/14**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-266-2.2/2.6 09-346504 HSST-P266-(001)E --()		IN MONO COUNTY NEAR THE CALIFORNIA/ NEVADA STATE LINE FROM STATE LINE ROAD TO 0.2 MILE NORTH OF POWER LINE ROAD CURVE CORRECTION/COLLISION SEVERITY	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	LEE SCOTESE 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8955	\$988,869 \$234,400 \$234,400	08/06/14 08/19/14 10/10/14	100% 24%
HB1							
09-MNO-395-6.9/9.9 09-353104 NHP-P395-(243)E --()		ON ROUTE US 395 BETWEEN 2.4 MILES SOUTH OF LOWER ROCK CREEK ROAD AND 0.6 MILES NORTH OF LOWER ROCK CREEK ROAD CAP M	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93388	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,509,321 \$3,027,715 \$1,555,674	04/15/14 05/05/14 09/29/14	100% 86%
09-MNO-395-12.6/36.1 09-358904 NHP-P395-(247)E --()		IN MONO COUNTY NEAR CROWLEY LAKE FROM 2.3 MI N OF ROCK CREEK ROAD TO 0.3 MILE S OF OBSIDIAN DOME ROAD CONSTRUCT THIN BLANKET	W JAXON BAKER, INC. 1643 TAHOE COURT REDDING CA 96003	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,585,528 \$1,182,882 \$1,182,882	05/23/14 06/18/14 11/03/14	25% 28%
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$995,349 \$958,836 \$31,061	11/07/13 11/22/13 11/03/14	63% 96%
HA12							
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$737,643 \$717,724 \$0	06/10/13 07/22/13 07/11/14 09/23/14	91% 97%
09-MNO-395-63.9/65.1 09-354104 CNHP-P395-(242)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILE NORTH OF VIRGINIA LAKES ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES ROAD COLD INPLACE PAVEMENT, HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES RD BAKERSFIELD CA 93388	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,308,029 \$2,295,355 \$0	08/28/13 09/17/13 09/03/14 09/03/14	100% 100% COMPLETED

Totals: Authorized Final Amt: \$22,958,191 Completed to Date: \$16,043,123 Work This Month: \$3,844,698

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-INY-178-60.0/62.2	09-359104	1
09-INY-190-18.5/24.6	09-359004	1
09-INY-395-45.5/50.3	09-351604	1
09-MNO-0-/0	09-358304	1
09-MNO-6-26.5/32.3	09-358504	1
09-MNO-266-2.2/2.6	09-346504	2
09-MNO-395-34.1/0	09-353304	2
09-MNO-395-51.5/51.5	09-354404	2
09-MNO-395-63.9/65.1	09-354104	2
09-MNO-395-6.9/9.9	09-353104	2
09-MNO-395-12.6/36.1	09-358904	2

Statement of Ongoing Contracts - Federal Aid

District	09	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$5,205,372	\$4,634,468
-SH-		STATE HIGHWAY	\$6,361,072	\$4,668,302
			\$11,391,747	\$6,740,353
District Total:			<u>\$22,958,191</u>	<u>\$16,043,123</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$7,513,401
Work completed this Period:	\$7,513,401