

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15

Page 1
08/07/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|---|------------------------------------|----------------------|
| 10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --() | | IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR | GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$7,274,957 \$2,092,787 \$2,092,787 | 04/24/15 05/08/15 12/31/15 | 29% 29% |
| HA22 | | | | | | | |
| 10-ALP-88-/0 10-0X2104 | | IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS | TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 | COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017 | \$5,597,243 \$4,198,872 \$122,393 | 01/23/14 02/21/14 10/15/15 | 77% 75% |
| HM2 | | | | | | | |
| 10-ALP-89-10.0/21.4 10-0Y8904 | | IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM ROUTE 4 TO EAST JUNCTION ROUTE 88 AND FROM WEST JUNCTION ROUTE 88 TO EL DORADO CO REPAIR/RESURFACE WITH HMA | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,052,142 \$3,022,385 \$875,402 | 02/18/15 03/23/15 12/31/15 | 85% 95% |
| HA22 | | | | | | | |
| 10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --() | | IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | | \$3,888,888 \$0 \$0 | 06/23/15 07/08/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-AMA-88-38.0/46.9 10-0Y9404 | | IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$2,495,256 \$0 \$0 | 05/01/15 05/19/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --() | | IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS | GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$6,577,707 \$0 \$0 | 07/17/15 07/31/15 | 0% 0% |
| HA22 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|------------------------------------|------------------------------------|----------------------|
| 10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --() | | IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | | \$5,464,350 \$0 \$0 | 06/25/15 07/15/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --() | | IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$3,753,400 \$0 \$0 | 04/28/15 05/08/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-AMA-124-2.5/10.3 10-1C9304 | | IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$3,415,823 \$0 \$0 | 04/30/15 05/19/15 | 0% 0% |
| HM1 | | | | | | | |
| 10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --() | | IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 | | \$4,162,898 \$0 \$0 | 07/17/15 07/31/15 | 0% 0% |
| HA22 | | | | | | | |
| 10-MER-5-.5/.5 10-1E9604 | | NB & SB "JOHN ERRECA" REST AREA INSTALL POTABLE & NONPOTABLE WATERLINE, COMMUNICATION LINE AND IRRIGATION SYSTEM INSTALL WATERLINE AND IRRIGATIONSTA | DIEDE CONSTRUCTION INC. PO BOX 1007 WOODBIDGE CA 95258 | JOHNNY REYES 2374 INDUSTRIAL ROWE , TURLOCK , CA (209)479-0643 | \$1,085,000 \$0 \$0 | 06/16/15 06/10/15 | 0% 0% |
| 20.20.201 130 | | | | | | | SUSPENDED |
| 10-MER-5-21.4/0 10-0X6104 IM-005 -(145)4 E- -() --() | | IN MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE REHABILITATE BRIDGE DECK | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195 | SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862 | \$1,860,888 \$0 \$0 | 07/20/15 07/31/15 | 0% 0% |
| HM3 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|--|---|------------------------------------|--------------------------------|
| 10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --() | | IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520 | SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741 | \$38,916,282 \$12,383,756 \$4,032,266 | 10/08/14 10/22/14 02/03/16 | 29% 32% |
| HA22 | | | | | | | |
| 10-MER-59-23.3/33.7 10-0Y9104 STP-S059-(059)E --() | | IN MERCED COUNTY ON ROUTE 59 AT AND NEAR SNELLING FROM 0.3 MILE NORTH OF OAKDALE ROAD TO LA GRANGE ROAD REPAIR FAILED AREAS & RHMA OVERLAY | TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725 | DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862 | \$2,163,070 \$377,547 \$377,547 | 05/21/15 06/11/15 09/04/15 | 24% 17% |
| HM1 | | | | | | | |
| 10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --() | | IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY | RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 | DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812 | \$24,831,130 \$22,477,631 \$244,017 | 01/19/12 02/03/12 01/11/16 | 86% 90% |
| HA21 | SWPPP | | | | | | |
| 10-MER-99-15.8/17.3 10-0K0214 | | IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800 | WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$619,421 \$534,912 \$6,660 | 08/20/14 09/08/14 12/31/18 | 0% 0% PLANT EST SATIS |
| HA21 | | | | | | | |
| 10-MER-99-24.4/25.8 10-414824 | | IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION | ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 | BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$718,198 \$696,758 \$1,026 | 11/09/11 11/22/11 12/31/15 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 10-MER-99-/4.6 10-415804 | | IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 | BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272 | \$45,012,167 \$38,579,920 \$301,931 | 07/12/12 08/31/12 11/10/15 | 86% 85% |
| HE14 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|---|---|------------------------------------|----------------------|
| 10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --() | | IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 | | \$2,704,318 \$0 \$0 | 06/24/15 07/13/15 | 0% 0% |
| HB1 | | | | | | | |
| 10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --() | | IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL | MYERS AND SONS/RL WADSWORTH JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 | COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947 | \$16,386,860 \$11,138,936 \$235,109 | 12/10/14 01/20/15 07/06/16 | 52% 68% |
| HA23 | | | | | | | |
| 10-SJ-0-/0 10-0Y8504 | | IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$573,189 \$0 \$0 | 06/12/15 07/02/15 | 0% 0% |
| HB4N | | | | | | | |
| 10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --() | | IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778 | \$7,748,988 \$7,296,921 \$291,481 | 01/23/14 02/21/14 08/14/15 | 90% 89% |
| HA22 | | | | | | | |
| 10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --() | | IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 | ARIEL MENDOZA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4686 | \$2,150,133 \$2,001,361 \$88,919 | 08/15/14 09/08/14 11/09/15 | 12% 89% |
| HM3 | | | | | | | |
| 10-SJ-4-19.5/20.1 10-3A1004 | | IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES | MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834 | LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966 | \$90,649,295 \$56,573,959 \$1,745,055 | 10/16/12 12/03/12 08/17/16 | 67% 62% |
| HE13 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|--|--------------------------|
| 10-SJ-4-/0 10-0S1104 | | ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY | BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596 | SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734 | \$55,088,024 \$24,003,723 \$1,503,573 | 12/16/13 01/06/14 01/04/17 | 47% 44% |
| HB1 | | | | | | | |
| 10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --() | | IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION | DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 | WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90 | \$43,368,915 \$36,429,138 \$1,722,421 | 12/10/12 01/10/13 12/15/15 | 79% 83% |
| HA22 | SWPPP | | | | | | |
| 10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --() | | IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSGING WIDEN BRIDGES AND FREEWAY LANES | R & L BROSAMER INC 1390 WILLOW PASS RD, SUITE 95 CONCORD, CA 94520 | DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185 | \$94,879,564 \$75,298,440 \$961,537 | 06/02/11 06/15/11 04/22/16 | 83% 79% |
| HE13 | SWPPP | | | | | | |
| 10-SJ-5-/0 10-0T8204 STP-X077-(022)E --() | | ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY CONSTRUCT ADA CURB RAMPS | QUIMU CONTRACTING INC. P.O. BOX 1177 DIXON CA 95620 | QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008 | \$578,327 \$535,859 \$28,375 | 09/24/14 10/10/14 07/10/15 07/27/15 | 100% 92% SUSPENDED |
| HB71 | | | | | | | |
| 10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --() | | IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION | OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 | VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$32,274,754 \$19,476,595 \$908,406 | 08/13/13 08/28/13 12/31/18 | 34% 60% |
| HA22 | | | | | | | |
| 10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --() | | IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD | WEST COAST STRUCTURS INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$1,322,317 \$548,098 \$0 | 07/16/14 07/31/14 12/31/15 | 4% 43% |
| HA21 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|-------------------------|
| 10-SJ-12-5.1/11 10-0W5604 NHP-P012-(119)E --() HA22 | | IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY DIGOUT AND REPAIR LOCALIZED AREAS | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$6,264,762 \$3,313,705 \$2,175,675 | 04/10/15 05/08/15 12/31/15 | 27% 53% |
| 10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --() HA21 | | ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834 | KEWAL VIRK / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928 | \$4,939,786 \$3,993,933 \$11,512 | 07/24/14 08/12/14 12/31/16 | 82% 84% SUSPENDED |
| 10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --() HB1 | | IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL | DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 | ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686 | \$1,318,061 \$1,040,940 \$625,572 | 12/08/14 01/09/15 08/17/15 | 29% 79% |
| 10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --() HB4N | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS | BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 | CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053 | \$1,444,818 \$344,317 \$79,321 | 12/24/14 01/15/15 10/30/15 | 40% 24% |
| 10-SJ-99-6.9/10.6 10-0E6134 HE13 SWPPP | | IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3) | BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 | OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782 | \$26,818,556 \$25,411,495 \$923,171 | 10/11/12 11/06/12 07/23/15 | 99% 94% |
| 10-SJ-99-10.6/15 10-0E6124 HE13 SWPPP | | IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2) | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782 | \$26,220,521 \$24,571,614 \$2,230,072 | 06/27/12 07/20/12 07/28/15 | 99% 94% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---|--|---------------------------|
| 10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --() | | IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE | A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206 | SCHEIBER, TROY | \$20,341,951 \$10,004,205 \$2,761,299 | 12/19/14 01/12/15 10/07/15 | 33% 49% |
| HA22 | | DIGOUT AND REPAIR LOCALIZED AREAS | | (209)948-3966 | | | |
| 10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() | | IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING | WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$944,362 \$0 \$0 | 12/27/12 02/20/13 | 0% 0% |
| TEA1 | WPCP | | | | | | |
| 10-StA-108-31.2/31.3 10-0C9004 | | ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE | DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$562,212 \$517,944 \$6,580 | 11/13/14 11/24/14 07/24/15 | 54% 92% SUSPENDED |
| HB4N | | | | | | | |
| 10-StA-108-37.6/0 10-0W9804 HSNH-P108-(051)E --() | | IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE INSTALL IN ROADWAY WARNING LIGHTS | TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)533-1940 | \$204,429 \$0 \$0 | 06/23/15 07/02/15 | 0% 0% |
| HB1 | | | | | | | |
| 10-StA-132-41.0/51 10-1C9004 | | IN STANISLAUS COUNTY AT AND NEAR LA GRANGE FROM 2.2 MILES EAST OF TUOLUMNE RESORT RIGHT TO TUOLUMNE COUNTY LINE REPAIR FAILED AND RHMA RESURFACING | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$1,560,735 \$1,404,952 \$0 | 03/12/15 03/26/15 07/01/15 07/01/15 | 100% 100% COMPLETED |
| HM1 | | | | | | | |
| 10-StA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() | | IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES | BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 | SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741 | \$16,967,026 \$15,117,990 \$1,720,905 | 08/30/12 09/18/12 07/30/15 | 85% 92% |
| HB4C | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/15**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|------------------------------------|--|---------------------------|
| 10-TUO-49-8.8/12.8 10-0X4204 NHP-P049-(161)E --() | | IN TUOLUMNE COUNTY AT AND NEAR CHINESE CAMP FROM ROUTE 120 TO CHICKEN RANCH ROAD REPAIR FAILED AREAS AND HMA OVERLAY | GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 | | \$1,070,475 \$0 \$0 | 06/25/15 07/13/15 | 0% 0% |
| 10-TUO-108-2.0/2 10-1C0304 HSNH-X019-(029)E --() | | IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 AT MONO WAY AND SOULSBYVILLE ROAD INTERSECTION, AND IN JAMESTOWN ON STATE ROUTE MONO WAY: EXCAVATE EMBANKMENT TO | CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 | COREY CASEY 19706 MONO WAY SONORA CA 95370 (209)532-2947 | \$223,876 \$230,037 \$0 | 02/18/15 03/11/15 07/09/15 07/09/15 | 100% 100% COMPLETED |
| 10-TUO-120-27.4/0 10-0W8004 | | IN TUOLUMNE COUNTY IN JAMESTOWN ON STATE ROUTE 120 ABOUT 1.9 MILES WEST OF OLD PRIEST GRADE ROAD SLOPE STABILIZATION | CCFG CONSTRUCTION 393 MORNING STAR DR SONORA CA 95370 | | \$348,101 \$0 \$0 | 06/12/15 07/02/15 | 0% 0% |

HA42

Totals: Authorized Final Amt: \$617,843,173 Completed to Date: \$403,618,729 Work This Month: \$26,073,012

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-ALP-88-/7.5 | 10-0W6104 | 1 |
| 10-ALP-88-/0 | 10-0X2104 | 1 |
| 10-ALP-89-10.0/21.4 | 10-0Y8904 | 1 |
| 10-AMA-88-15.0/32.3 | 10-0V9004 | 1 |
| 10-AMA-88-38.0/46.9 | 10-0Y9404 | 1 |
| 10-AMA-88-46.9/54.7 | 10-0Q2204 | 1 |
| 10-AMA-88-54.7/60.8 | 10-0W5904 | 2 |
| 10-AMA-88-66.6/71.7 | 10-0W6004 | 2 |
| 10-AMA-124-2.5/10.3 | 10-1C9304 | 2 |
| 10-CAL-4-/21.1 | 10-0X3904 | 2 |
| 10-MER-5-.5/.5 | 10-1E9604 | 2 |
| 10-MER-5-21.4/0 | 10-0X6104 | 2 |
| 10-MER-5-32.2/32.5 | 10-0V6604 | 3 |
| 10-MER-59-23.3/33.7 | 10-0Y9104 | 3 |
| 10-MER-99-13.9/14.4 | 10-481004 | 3 |
| 10-MER-99-15.8/17.3 | 10-0K0214 | 3 |
| 10-MER-99-24.4/25.8 | 10-414824 | 3 |
| 10-MER-99-/4.6 | 10-415804 | 3 |
| 10-MER-152-/2.4 | 10-0W1404 | 4 |
| 10-MPA-140-42.0/42.7 | 10-0P9224 | 4 |
| 10-SJ-0-/0 | 10-0Y8504 | 4 |
| 10-SJ-4-8.3/T14.3 | 10-0W1204 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-SJ-4-15.7/16.6 | 10-0W6904 | 4 |
| 10-SJ-4-19.5/20.1 | 10-3A1004 | 4 |
| 10-SJ-4-/0 | 10-0S1104 | 5 |
| 10-SJ-5-25.1/28.6 | 10-0M7804 | 5 |
| 10-SJ-5-28.5/35.6 | 10-0G4704 | 5 |
| 10-SJ-5-/0 | 10-0T8204 | 5 |
| 10-SJ-12-.1/4.4 | 10-0G8004 | 5 |
| 10-SJ-12-5.1/11 | 10-0W5604 | 5 |
| 10-SJ-12-4.4/0 | 10-1C0204 | 6 |
| 10-SJ-12-/0 | 10-0J92U4 | 6 |
| 10-SJ-88-6.1/8.9 | 10-0A8304 | 6 |
| 10-SJ-99-4.5/23 | 10-0W4304 | 6 |
| 10-SJ-99-6.9/10.6 | 10-0E6134 | 6 |
| 10-SJ-99-10.6/15 | 10-0E6124 | 6 |
| 10-SJ-99-22.9/38.8 | 10-0W1904 | 7 |
| 10-STA-99-2.3/20.2 | 10-0S7804 | 7 |
| 10-STA-108-31.2/31.3 | 10-0C9004 | 7 |
| 10-STA-108-37.6/0 | 10-0W9804 | 7 |
| 10-STA-132-41.0/51 | 10-1C9004 | 7 |
| 10-STA-219-2.9/4.9 | 10-0A8724 | 7 |
| 10-TUO-49-8.8/12.8 | 10-0X4204 | 8 |
| 10-TUO-108-2.0/2 | 10-1C0304 | 8 |

| Statement of Ongoing Contracts - Index | | |
|--|-----------|------|
| Cnty Rt Pm | Contract | Page |
| 10-TUO-120-27.4/0 | 10-0W8004 | 8 |

Statement of Ongoing Contracts - Federal Aid

| District | 10 | | |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$140,109,367 | \$111,727,577 |
| -F- | FEDERAL AID (PRIMARY) | \$64,380,841 | \$44,047,013 |
| -S- | FEDERAL AID (SECONDARY) | \$31,984,506 | \$19,349,263 |
| -SH- | STATE HIGHWAY | \$263,815,882 | \$179,516,534 |
| | | \$117,552,578 | \$48,978,343 |
| District Total: | | <u>\$617,843,173</u> | <u>\$403,618,729</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|---------------------------|
| 10 | \$1,784,611 |
| Work completed this Period: | \$1,784,611 |