

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-7.5/25.3 10-0Y9204 NHP-P088-(062)E --()		IN ALPINE COUNTY NEAR WOODFORDS FROM CHESTER BROSS CONSTRUCTION 0.2 MILE EAST OF RED VISTA ROAD TO COMPANY NEVADA STATE LINE REPAIR AREA WITH HMA RESUFACING		OSHITA / BLUM, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,493,110 \$169,165 \$88,603	02/18/15 03/02/15 12/31/16	5% 5% SUSPENDED
HM1							
10-AMA-49-3.6/0 10-0W3604 HSST-PG -()P 9167- E -()		IN AMADOR COUNTY IN JACKSON ON STATE MAY-HAN ELECTRIC INC., DBA M & ROUTE 49 AT FRENCH BAR ROAD M ELECTRIC INSTALL TRAFFIC SIGNALS AND 1600 AUBURN BLVD SACRAMENTO CA 95815			\$342,535 \$0 \$0	12/14/15 01/14/16	0% 0%
HB1							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON GEORGE REED, INC. FROM SOUTH JUNCTION ROUTE 88 TO WEST 140 EMPIRE AVE. JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)		IQBAL AULAKH 1110 W. KETTLEMAN LN #35 LODI, CA, 95240 (209)479-3608	\$2,646,278 \$1,940,935 \$1,649,845	09/11/15 09/23/15 07/31/16	62% 73%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE CHESTER BROSS CONSTRUCTION GROVE FROM 0.1 MILE EAST OF COURT COMPANY STREET TO 0.2 MILE EAST OF WAGON P.O. BOX 430 WHEEL DRIVE HANNIBAL MO 63401 RUBBERIZED HOT MIX ASPHALT		PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,888,888 \$4,950 \$3,750	06/23/15 07/08/15 11/30/16	0% 0%
HM1							
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 GEORGE REED INC. FROM 0.9 MILES EAST OF CAT CREEK ROAD 140 EMPIRE AVE TO 0.1 MILES WEST OF FOSTER MEADOW MODESTO CA 95354 ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS			\$6,653,285 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON CHESTER BROSS CONSTRUCTION STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST P.O. BOX 430 OF TRAGEDY SPRINGS HANNIBAL MO 63401 DIGOUT AND REPAIR LOCALIZED AREAS		OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,499,350 \$56,197 \$0	06/25/15 07/15/15 12/31/16	0% 1% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,803,400 \$0 \$0	04/28/15 05/08/15	0% 0%
HA22							
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252		\$2,179,159 \$0 \$0	03/11/16 03/29/16	0% 0%
HM1							
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --()		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$4,162,898 \$6,750 \$0	07/17/15 07/31/15 10/14/16	0% 0%
HA22							
10-CAL-12-9.9/18.2 10-1E0104 STP-X009-(021)E --()		IN CAL CO IN & NEAR VALLEY SPRINGS ON RTE 12 FROM 0.1 MI EAST OF PINE STREET TO RTE 49 & ON RTE 26 FROM 0.6 MI EAST OF BURSON RD T RHMA OVERLAY	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA. 95249 (209)754-1017	\$3,918,732 \$609,760 \$167,025	05/15/15 06/09/15 08/05/16	24% 16%
10-CAL-26-8.8/9.1 10-0V2904 HSST-P -()P 6 03-0E -()		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE INSTALL A TWO-WAY LEFT-TURN LANE	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1017	\$986,211 \$186,985 \$105,375	10/26/15 11/12/15 08/17/16	30% 19%
HB1							
10-CAL-49-/0 10-0Y9804 HSST-P -()P 9165-E -()		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	CHRISP 1001 STOCKES AVE STOCKTON CA 95215	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$687,902 \$570,369 \$239,393	09/08/15 11/04/15 07/07/16	68% 83%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-0-/0 10-1E1304		IN MERCED, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS/HMA SHOULDERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)479-0643	\$748,062 \$74,483 \$74,483	02/22/16 03/09/16 12/09/16	16% 10%
HM3							
10-MER-5-13.9/27.4 10-1E0904		IN MERCED COUNTY AT AND NEAR SANTA NELLA AT VARIOUS LOCATIONS FROM VOLTA ROAD UNDERCROSSING TO ALLEN ROAD UNDERCROSSING TREAT BRIDGE DECK/REPLACE SLABS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BRENT HAROLDSEN 3469 YEAGER DR SUITE 109 MADERA CA 93637 (559)675-5261	\$693,688 \$243,008 \$243,008	03/25/16 04/12/16 12/02/16	23% 35%
10-MER-5-32.1/0 10-1E1204		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6803	\$287,298 \$0 \$0	02/04/16 03/09/16 10/05/16	0% 0%
HM3							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$40,571,870 \$26,637,980 \$331,639	10/08/14 10/22/14 09/23/16	64% 66%
HA22							
10-MER-59-/12.6 10-1C4504 HSST-P -()X 7012- E -()		IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS INSTALL CENTERLINE RUMBLE STRIPS,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE, SUITE #109 MADERA, CA 93637 (760)937-8947	\$2,200,614 \$0 \$0	02/11/16 03/03/16 09/27/16	0% 0%
HB1							
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$488,889 \$0 \$0	03/11/16 04/12/16 11/23/16	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$605,744 \$1,560	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-/0 10-1C2204 STP-000C-(410)E --()		IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205 TMS ELEMENT UPGRADES	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,784,980 \$347,673 \$71,308	11/17/15 12/08/15 12/13/16	34% 12%
HB4N							
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,695,273 \$1,543,534 \$713,506	06/24/15 07/13/15 08/01/16	56% 57% SUSPENDED
HB1							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	JVCOREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,768,845 \$11,645,404 \$47,755	12/10/14 01/20/15 08/26/16	14% 69%
HA23							
10-SJ-4-16.0/19.4 10-0X9704 NHP-X077-(024)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION INSTALL AUTOMATED WARNING SYSTEM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,485,163 \$0 \$0	01/29/16 02/16/16 09/08/16	0% 0%
HB4N							
10-SJ-4-16.0/18.5 10-1E1004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS BRDGE DECK TREATMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)483-5812	\$668,605 \$154,376 \$0	02/25/16 03/17/16 10/14/16	38% 23%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-16.2/0 10-0W1104 SNHP-P004-(149)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5 HIGH FRICTION SURFACE TREATMENT,	FBD VANGUARD CONSTRUCTION MARCUS HANSON CELL 916-4167660 651 ENTERPRISE COURT LIVERMORE CA 94550	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,647,148 \$1,639,492 \$0	07/17/15 08/04/15 05/27/16	100% 100%
HB1							
10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$5,427,117 \$2,051,680 \$1,001,458	10/09/15 10/23/15 03/20/17	39% 38%
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$93,886,660 \$79,348,960 \$3,223,106	10/16/12 12/03/12 01/06/17	85% 84%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$57,990,034 \$42,983,762 \$1,991,759	12/16/13 01/06/14 04/05/17	72% 74%
HB1							
10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --()		IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$4,321,000 \$2,951,862 \$1,639,716	07/17/15 08/14/15 09/06/16	51% 68%
HA22							
10-SJ-4-/0 10-1C0004 STP-000C-(395)E --()		IN MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS	HIGHWAY SPECIALTY CO. INC. 4161 RIVERSIDE PLACE ANDERSON CA 96007	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$718,677 \$697,250 \$0	07/20/15 08/19/15 05/19/16	100% 100%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$449,329 \$50,599 \$12,699	02/22/16 03/09/16 09/28/16	35% 11%
10-SJ-5-12.4/17.5 10-1C9904 NHPI-005 -()6 345- 47-(E) --() HM1		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM TOM PAINE SLOUGH BRIDGE TO LATHROP ROAD UC RESURFACE EXISTING ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520		\$3,649,496 \$0 \$0	05/16/16 06/13/16	0% 0%
10-SJ-5-14.8/14.8 10-1F9004		IN SAN JOAQUIN COUNTY ROUTE 5 REPAIR DAMAGED BRIDGE RAIL	R A NEMETZ CONSTRUCTION CO INCRASHID , PO BOX 5306 GALT CA 95632	OBAlDULLAH 3663 ARCH RD STE 500 STOCKTON, CA 95215 (209)470-8782	\$585,000 \$131,601 \$0	02/29/16 03/07/16 06/21/16	96% 22%
20.20.201 .13							
10-SJ-5-23.6/25.3 10-1E4504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM DOWNING AVENUE UNDERCROSSING TO CHARTER WAY UNDERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG. B #400 CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8790	\$1,295,376 \$1,014,379 \$159,157	02/04/16 02/23/16 07/01/16	78% 78%
HM1							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --() HA22 SWPPP		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$48,520,329 \$42,954,730 \$1,131,230	12/10/12 01/10/13 02/01/17	77% 87%
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --() HE13 SWPPP		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS RD,SUITE 950 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$94,458,813 \$89,338,588 \$739,382	06/02/11 06/15/11 07/08/16	99% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-/0 10-1C2104 NHP-000C-(419)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL RAMP METERS, CMS, CCTV,	ST. FRANCIS ELECTRIC 975 CARDEN ST SAN LEANDRO CA 94577	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$3,044,727 \$1,055,751 \$381,433	11/18/15 12/08/15 09/06/16	44% 35%
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$33,669,981 \$23,824,970 \$1,129,639	08/13/13 08/28/13 12/13/18	49% 71%
HA22							
10-SJ-12-11.0/15 10-1E4204		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.2 MILE EAST OF FLAG CITY BOULEVARD TO 0.2 MILE WEST_OF LOWER SACRAMENTO ROAD COLD IN PLACE RECYCLE	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)483-5812	\$2,542,088 \$1,170,959 \$1,162,828	12/14/15 01/07/16 07/28/16	38% 46%
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$679,054 \$429,553 \$198,210	08/26/15 09/11/15 09/16/16	68% 63%
HB1							SUSPENDED
10-SJ-99-18.4/23 10-0Y90U4 NHP-P099-(588)E --()		SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING PLACE JPCP, COLD PLANE AC, METERING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$4,966,900 \$832,183 \$816,144	12/04/15 12/22/15 10/11/16	21% 17%
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY 3663 ARCH RD STE 500 STOCKTON, CA 95215 (209)948-3966	\$20,922,794 \$20,496,021 \$114,018	12/19/14 01/12/15 06/21/16	99% 94%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-1.3/3.9 10-1E5204 HSNH-P -()P 0060-E -()		IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM GUTHMILLER ROAD UNDERCROSSING TO 0.5 MILE EAST OF AIRPORT WAY OVERCR INSTALL AN AUTOMATIC WARNING SYSTEM	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140		\$444,444 \$0 \$0	05/26/16 06/15/16	0% 0%
HB1							
10-SJ-120-6.7/16.7 10-0Y9504 NHP-P120-(059)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.1 MILE WEST OF AUSTIN ROAD TO 0.1 MILE WEST OF ESCALON BELLOTA ROAD/MCHENRY AVEN RUBBERIZED HOT MIX ASPHALT OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	OBABDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE-500 STOCKTON CA 95215 (209)470-8782	\$2,960,300 \$2,266,673 \$1,848,971	12/18/15 01/12/16 07/05/16	73% 77%
HA22							
10-SJ-132-.2/0 10-0Q17U4 NHP-X077-(023)E --()		IN SAN JOAQUIN COUNTY NEAR TRACEY FROM STANISLAUS COUNTY LINE TO ALAMEDA COUNTY LINE RESURFACE PAVEMENT/ITS ELEMENTS	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	DEOL,HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1926	\$26,496,664 \$4,347,508 \$1,680,922	01/27/16 02/16/16 06/16/17	17% 16%
10-STA-5-.1/27.4 10-0K3404 NHP-X099-(590)E --()		ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS) INSTALL TRAFFIC MONITORING STATIONS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$2,332,739 \$1,424,345 \$333,343	11/18/15 12/01/15 12/06/16	37% 61%
HB4N							
10-STA-5-17.3/25.5 10-0Y6404 HSNH-PIG -()0 5- 14-(433)E - -()		IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD INSTALL CABLE MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140	SUTTI, RENEE M 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,784,784 \$679,563 \$489,154	02/24/16 03/17/16 08/11/16	43% 38%
HB1							
10-STA-33-18.0/27.1 10-1E0004 STP-P033-(083)E --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES AT AND NEAR WESTLEY FROM ROGERS ROAD TO LEHMAN ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,972,188 \$0 \$0	05/19/16 06/15/16	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-STA-99-11.7/15 10-0Y1004 HSNH-P -()P 9594- E -()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE INSTALL CONVENTIONAL HIGHWAY	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,848,873 \$0 \$0	02/22/16 03/04/16 01/26/17	0% 0%
HBI							
10-TUO-108-7.5/32 10-1G3504		IN TUOLUMNE CO. ROUTE 108 REMOVE AND DSPOSE OF HAZARD TREES REMOVE HAZARD TREES	SIERRA MOUNTAIN CONSTRUCTION 16355 YOSEMITE RD. SONORA CA 95370	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	\$6,032,500 \$0 \$0	03/30/16 03/30/16 12/30/19	0% 0%
20.20.201 .13							
10-TUO-108-21.0/27 10-1E4104		IN TUOLUMNE COUNTY ON RTE 108 AT & NEAR LONG BARN FROM 0.6 MI W OF STODDARD SPRINGS RD TO 0.1 MI W OF MONO RD & FROM 1.2 MI E OF COLD PLANE AND RESURFACE WITH HMA	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,989,120 \$0 \$0	11/20/15 12/08/15 10/14/16	0% 0%
HMI							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$16,736,184 \$180,818 \$61,498	02/22/16 03/03/16 11/01/17	0% 1%
HA21							
10-TUO-120-29.0/56.5 10-1G3704		IDENTIFY, FALL & REMOVE DEAD AND DYING TREES 100' FROM ROAD CENTER LINE REMOVE AND DISPOSE OF HAZARDOUS TREES	WOOLERY TIMBER MANAGEMENT INC. P.O. BOX 1615 TUOLUMNE, CA 95379	CASEY, COREY 19596 MONO WAY, SONORA, CA 95370 (209)532-2947	\$21,000 \$0 \$0	05/04/16 05/04/16 10/31/16	0% 0%
20.20.201 .30							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-5724-/0 10-0P6704		IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY CLEANUP SOIL & GROUNDWATER	SCS FIELD SERVICES 6601 KOLL CENTER PKWY STE 140 PLEASANTON CA 94566	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$236,229 \$214,093 \$141,874	12/30/15 02/03/16 10/13/16	25% 91%

Totals: Authorized Final Amt: \$551,848,362 Completed to Date: \$364,882,652 Work This Month: \$21,993,789

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-7.5/25.3	10-0Y9204	1
10-AMA-49-3.6/0	10-0W3604	1
10-AMA-49-4.0/7	10-0S7204	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-46.9/54.7	10-0Q2204	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-66.6/71.7	10-0W6004	2
10-CAL-4-49.6/58	10-1E4404	2
10-CAL-4-/21.1	10-0X3904	2
10-CAL-12-9.9/18.2	10-1E0104	2
10-CAL-26-8.8/9.1	10-0V2904	2
10-CAL-49-/0	10-0Y9804	2
10-MER-0-/0	10-1E1304	3
10-MER-5-13.9/27.4	10-1E0904	3
10-MER-5-32.1/0	10-1E1204	3
10-MER-5-32.2/32.5	10-0V6604	3
10-MER-59-/12.6	10-1C4504	3
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-15.8/17.3	10-0K0214	4
10-MER-99-/0	10-1C2204	4
10-MER-152-/2.4	10-0W1404	4
10-MPA-140-42.0/42.7	10-0P9224	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-16.0/19.4	10-0X9704	4
10-SJ-4-16.0/18.5	10-1E1004	4
10-SJ-4-16.2/0	10-0W1104	5
10-SJ-4-16.6/17.4	10-1C0904	5
10-SJ-4-19.5/20.1	10-3A1004	5
10-SJ-4-/0	10-0S1104	5
10-SJ-4-/0	10-1C0004	5
10-SJ-4-/4.3	10-3A7504	5
10-SJ-5-1.4/10.5	10-1E1804	6
10-SJ-5-14.8/14.8	10-1F9004	6
10-SJ-5-25.1/28.6	10-0M7804	6
10-SJ-5-28.5/35.6	10-0G4704	6
10-SJ-5-12.4/17.5	10-1C9904	6
10-SJ-5-23.6/25.3	10-1E4504	6
10-SJ-5-/0	10-1C2104	7
10-SJ-12-.1/4.4	10-0G8004	7
10-SJ-12-11.0/15	10-1E4204	7
10-SJ-12-19.1/27.6	10-0Y6504	7
10-SJ-99-18.4/23	10-0Y90U4	7
10-SJ-99-22.9/38.8	10-0W1904	7
10-SJ-120-6.7/16.7	10-0Y9504	8
10-SJ-120-1.3/3.9	10-1E5204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-132-.2/0	10-0Q17U4	8
10-STA-5-.1/27.4	10-0K3404	8
10-STA-5-17.3/25.5	10-0Y6404	8
10-STA-33-18.0/27.1	10-1E0004	8
10-STA-99-2.3/20.2	10-0S7804	9
10-STA-99-11.7/15	10-0Y1004	9
10-TUO-108-7.5/32	10-1G3504	9
10-TUO-108-21.0/27	10-1E4104	9
10-TUO-120-29.0/56.5	10-1G3704	9
10-TUO-120-19.4/20	10-0L9704	9
10-TUO-5724-/0	10-0P6704	10

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$142,979,142	\$132,293,318
-F-	FEDERAL AID (PRIMARY)	\$33,669,981	\$23,824,970
-S-	FEDERAL AID (SECONDARY)	\$38,237,959	\$18,199,634
-SH-	STATE HIGHWAY	\$170,712,457	\$125,991,962
		\$166,248,824	\$64,572,768

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
District Total:			Work Comp
			<u>\$551,848,362</u>
			<u>\$364,882,652</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	