

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 1
11/01/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-16-9.3/0 10-0L5204		IN AMADOR COUNTY NEAR PLYMOUTH AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	RICHARD A. HEAPS ELECTRICAL CONTRACTORS 8909 FLORIN ROAD SACRAMENTO, CA 95829	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$238,588 \$220,343 \$66,113	04/18/07 05/04/07 12/31/07	82% 92% SUSPENDED
HB1	WPCP						
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. P. O. BOX 1630 LODI, 95241	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP		(209)334-0790				
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,925,803 \$1,821,811 \$113,385	11/20/06 12/26/06 12/31/12	52% 94%
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$157,164 \$126,073 \$3,822	08/10/05 08/24/05 12/31/08	0% 0%
HB1	WPCP						PLANT EST SATIS
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONTRACTORS 3701 MALLARD DRIVE BENECIA, CA-94510	SHIVINDER SINGH 260 HANFORD STREET SUTTER CREEK, CA-95685 (209)333-6923	\$2,871,303 \$2,799,213 \$0	04/06/05 04/13/05 09/21/07 09/25/07	100% 100% COMPLETED
HA21	WPCP						
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O.BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$23,898,107 \$0 \$0	08/10/07 09/07/07 12/31/10	0% 0%
HE14	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 2
11/01/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --()		IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352 (209)523-0734	GURDIP "DANNY" UPPAL P.O.BOX 311 MERCED, CA 95341 (209)724-9505	\$22,998,597 \$429,448 \$429,448	07/09/07 07/27/07 04/03/08	7% 2% SUSPENDED
HA22	WPCP						
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF C C MYERS INC MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370		\$6,484,254 \$0 \$0	09/25/07 10/24/07	0% 0%
HA21	SWPPP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION 2716 SOUTH GRANITE COURT FRESNO, CA 93706	KEWAL VIRK P.O.BOX 311 MERCED,CA.95341 (559)665-9083	\$70,764,913 \$69,733,814 \$1,298,193	11/10/05 11/28/05 04/21/08	77% 98%
HE14	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,111,689 \$0	01/06/06 01/17/06 08/04/09	13% 85%
HA25	SWPPP						
10-MER-99-15.4/0 10-0M1904		IN MERCED COUNTY IN MERCED AT R STREET AND 13TH STREET INTERSECTION INSTALL OVERHEAD SIGN	TDS ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9505	\$259,848 \$36,410 \$36,410	05/21/07 06/06/07 11/19/07	33% 14%
HB4N	WPCP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. TURLOCK CA 95381-1863 (209)656-1845	\$24,170,046 \$21,328,432 \$0	11/07/05 11/18/05 01/29/08	85% 88%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 3
11/01/07

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-28.7/30.5 10-0A1364		IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	FORSTER & KROEGER 15 LIBRARY PL SAN ANSELMO CA 94960	UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9512	\$239,000 \$127,500 \$19,680	03/14/07 04/10/07 05/28/08	50% 53%
	WPCP		(415)456-6684				
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,538,908 \$5,845	02/13/03 02/25/03 10/14/08	99% 99%
HA22	SWPPP						SUSPENDED
10-MER-152-11.3/18.4 10-0M3404		IN MERCED COUNTY NEAR LOS BANOS FROM 0.1 KM EAST OF ROUTE 152 AND 33 SEPARATION TO 2.0 KM EAST OF RAMOS ROAD RESURFACE ASPHALT CONCRETE	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	UPPAL, GURDIP "DANNY" P.O. BOX 311 MERCED, CA 95341 (209)724-9505	\$1,285,668 \$1,097,666 \$0	05/14/07 06/01/07 08/08/07	92% 86%
	WPCP						
10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --()		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	JAKHAR, HASSAN (209)724-9096	\$1,674,520 \$1,440,499 \$171,657	12/15/06 01/11/07 12/13/07	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$9,985,000 \$6,164,965 \$114,036	06/16/06 06/17/06 12/30/07	42% 62%
201130							
10-SJ-5-13.0/13 10-0P7004		IN SAN JUAQUIN COUNTY ON ROUTE 5 AT PARADISE CUT BR. NO. 2900321 REPLACE STEEL BEARING, ASS, DIAPHRAM, PADS	CC MYERS INC. P. O. BOX 2948 RANCHO CORDOVA, CA 95741	HARMINDER, DEOL 1110 W KETTLEMAN LANE, STE 35 LODI, CA 95240 (209)333-6930	\$985,000 \$0 \$0	08/10/07 08/13/07 10/15/07 10/30/07	0% 0%
20.10.201 .13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 4
11/01/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-13.8/25.4 10-0N0204		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM PARADISE CUT OVERFLOW BRIDGE TO CHARTER WAY UNDERCROSSING RESURFACE EXISTING ROADWAY	TEICHERT CONSTRUCTION COMPANY PO BOX 1118 STOCKTON, CA 95201-1118	DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$2,895,769 \$2,809,537 \$0	05/21/07 06/18/07 10/04/07 10/09/07	100% 100% COMPLETED
HA22	WPCP						
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	NEHEMIAH CONSTRUCTION INC 4790 E 2ND STREET BENICIA CA 94501 (707)746-6870	DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$13,301,362 \$8,727,235 \$854,234	11/15/06 11/30/06 01/09/09	40% 66%
HE13	SWPPP						
10-SJ-5-22.7/0 10-0M7104		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT FRENCH CAMP ROAD UNDERCROSSING INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$321,629 \$0 \$0	08/15/07 09/10/07 02/15/08	0% 0%
HB1	WPCP						
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC. P.O. BOX 70 1910 E. SAN MARTIN AVE. SAN MARTIN, CA95046	UPPAL, GURDIP "DANNY" 107 HERON WAY MERCED, CA 95340 (204)724-9505	\$561,022 \$533,411 \$0	05/30/06 06/08/06 08/30/07 10/24/07	54% 94%
HA25	WPCP						
10-SJ-12-13.7/0 10-0L3904 ACST-P012-(097)E G P0-12 0-(7ES)T 6210- 004-()		IN SAN JOAQUIN COUNTY NEAR LODI AT DAVIS ROAD INSTALL NEW SIGNALS	AMLAND 3168 KNIGHTS BRIDGE RD SAN JOSE CA 95132 (408)929-3949		\$222,425 \$0 \$0	08/28/07 10/03/07	0% 0%
HB1	WPCP						
10-SJ-12-/14.9 10-0K4504		IN SAN JOAQUIN COUNTY AT AND NEAR TERMINOUS AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIP	CHRISP COMPANY P O BOX 1368 FREMONT CA 94538 (510)656-2840		\$410,250 \$0 \$0	07/18/07 08/23/07 10/25/07	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 5
11/01/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-12-/.1 10-3A2304		IN SAN JOAQUIN COUNTY NEAR RIO VISTA AT MOKELUMNE RIVER BRIDGE REHABILITATE BRIDGE DECK	TRUESDELL CORPORATION 1310 W 23RD STREET TEMPE AZ 85282	BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON CA 95203 (209)948-7216	\$88,084 \$36,092 \$0	03/23/07 04/05/07 10/27/07 10/25/07	15% 41%
HA21	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,195,914 \$2,287,911 \$0	05/18/06 05/31/06 06/29/09	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A LIVERMORE CA 94550	BAL BAHADUR PAUL 1110 W. KETTLEMAN LANE #35 LODI CA 95240 (209)948-7216	\$568,273 \$524,898 \$0	06/23/06 07/14/06 02/26/08	52% 94%
HB4N	WPCP						
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$25,193,827 \$24,768,809 \$1,850	05/13/02 05/28/02 12/18/07	0% 0% PLANT EST SATIS
HE11 HE11	SWPPP						
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1926	\$10,125,848 \$9,162,931 \$1,289,938	06/30/06 07/12/06 12/28/07	82% 90%
HB1	SWPPP						
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$449,829 \$447,809 \$0	06/17/03 06/27/03 11/09/06	100% 100%
HB32	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 6
11/01/07

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM, ALFRED 157 SLOAN COURT, SUITE D TRACY, CA 95304 (209)221-6584	\$76,133,038 \$39,996,083 \$3,376,135	03/28/06 04/12/06 08/19/09	42% 52%
HB4C	SWPPP						
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,210,990 \$3,093,102 \$317,034	02/06/06 02/22/06 01/31/08	29% 73%
HA25	SWPPP						
10-StA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO INC 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING COMPANY 800 W EIGHT MILE RD STOCKTON CA 95209 (209)952-9752		\$1,803,824 \$0 \$0	09/18/07 10/16/07	0% 0%
HA25	SWPPP						
10-StA-132-28.1/30.3 10-0M3604		IN STANISLAUS COUNTY IN AND NEAR WATERFORD FROM E STREET TO 1.9 KM EAST OF SKYLINE BOULEVARD RESURFACE ASPHALT CONCRETE	TOM MAYO CONSTRUCTION INC. 4735 E FREMONT ST. STOCKTON, CA 95215	OBAIDULLAH "ABDUL" RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203	\$578,985 \$586,862 \$0	05/23/07 07/16/07 10/01/07 10/04/07	100% 100%
HB1	WPCP						COMPLETED
10-TUO-120-11.4/0 10-0L5604		IN TUOLUMNE COUNTY ABOUT 25 KM EAST OF OAKDALE AT OBYRNES FERRY ROAD INSTALL TRAFFIC SIGNALS	RICHARD A. HEAPS 8909 FLORIN ROAD SACRAMENTO, CA 95829	HASSAN JAKHAR P.O. BOX 311, MERCED, CA 95341	\$248,978 \$244,695 \$0	04/11/07 04/25/07 09/28/07 09/28/07	100% 100%
HB1	WPCP						OVER RUN
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	OBAIDULLAH "ABDUL" RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203	\$2,485,000 \$861,016 \$5,352	08/10/06 08/14/06 11/30/07	13% 35%
201 130							
				(209)941-1915			

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/07

Page 7
11/01/07

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-120-/2.8 10-0Q3904		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR COULTERVILLE ON GREELEY HILL ROAD AND SMITH STATION ROAD FROM ROUTE 49 TO ROUTE 120 REPLACE ASPHALT CONCRETE SURFACING	GEORGE REED, INC. P.O. BOX 548, SONORA CA 95370	HASSAN JAKHAR 107 HERON WAY, P.O. BOX 311, CA 95341 (209) 724-9096	\$525,687 \$5,164 \$5,164	08/23/07 09/20/07 11/16/07	100% 1%
HA23	WPCP						

Totals:	Authorized Final Amt:	<u>\$316,313,597</u>	Completed to Date:	<u>\$205,178,050</u>	Work This Month:	<u>\$8,108,296</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-16-9.3/0	10-0L5204	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-124-8.5/0	10-0A8504	1
10-CAL-4-21.1/23.4	10-362504	1
10-MER-5-/32.5	10-0N1504	2
10-MER-59-26.9/27.5	10-1A0704	2
10-MER-99-10.2/12.8	10-363114	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-15.4/0	10-0M1904	2
10-MER-99-26.5/28.8	10-3169E4	2
10-MER-99-28.7/30.5	10-0A1364	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-152-11.3/18.4	10-0M3404	3
10-MPA-49-12.0/12.4	10-1A9304	3
10-MPA-140-42.3/43.5	10-0P4404	3
10-SJ-5-13.0/13	10-0P7004	3
10-SJ-5-13.8/25.4	10-0N0204	4
10-SJ-5-28.3/29.5	10-0M8204	4
10-SJ-5-13.9/15.6	10-3A1204	4
10-SJ-5-22.7/0	10-0M7104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-12-13.7/0	10-0L3904	4
10-SJ-12-/14.9	10-0K4504	4
10-SJ-12-/.1	10-3A2304	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-99-1.7/0	10-0K8104	5
10-SJ-99-14.1/15	10-1A7004	5
10-SJ-99-25.4/29	10-0F3004	5
10-SJ-99-28.2/29	10-0J6104	5
10-SJ-205-3.0/13.6	10-300164	6
10-STA-99-9.9/15	10-0F7204	6
10-STA-99-15.0/16.5	10-0F7304	6
10-STA-132-28.1/30.3	10-0M3604	6
10-TUO-120-11.4/0	10-0L5604	6
10-TUO-120-24.5/30	10-0P7704	6
10-TUO-120-/2.8	10-0Q3904	7

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$22,998,597	\$429,448

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$201,782,627
-S-		FEDERAL AID (SECONDARY)	\$21,992,414
-SH-		STATE HIGHWAY	\$62,487,432
			\$7,052,527
District Total:			<u>\$316,313,597</u>
			<u>\$205,178,050</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$6,595,035
Work completed this Period:	\$6,595,035