

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 1
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-8-29.7/30.1 11-281304		IN IMPERIAL COUNTY ABOUT 10.5 KM WEST DALEY CORPORATION OF EL CENTRO FROM 0.3 KM WEST TO 0.3 3370 EASTGATE MALL KM EAST OF DREW ROAD OVERCROSSING PAVEMENT REHABILITATION	SAN DIEGO, CA 92251	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$572,466 \$583,367 \$0	03/16/07 03/27/07 12/10/07 12/10/07	100% 100% COMPLETED
HA22	WPCP						
11-IMP-86-17.8/65.2 11-258304		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM CENTRAL MAIN CANAL BRIDGE TO ZANTHE DITCH BRIDGE TREAT BRIDGE DECK	ODONNELL CONSTRUCTION 559 W. COVINA BLVD. SAN DIMAS, CA 91773	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$266,307 \$98,382 \$0	04/26/07 05/11/07 10/27/07	12% 35%
HM3	WPCP						
11-IMP-86-/5.5 11-284404		IN IMPERIAL COUNTY NEAR EL CENTRO FROM JUNCTION ROUTE 111 TO DANENBERG ROAD CHIP SEAL	WINDSOR FUEL COMPANY 9600 WINDSOR RD. WINDSOR, CA 95492	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$328,883 \$354,337 \$0	06/20/07 07/27/07 11/21/07 11/21/07	100% 100% COMPLETED
HM1A	WPCP						
11-IMP-111-1.2/4.7 11-276604		IN IMPERIAL COUNTY IN AND NEAR CALEXICO FROM ROUTE 98 TO ROUTE 86 OVERLAY PAVEMENT	GRANITE CONSTRUCTION COMPANY 2095 HIGHWAY 111 EL CENTRO, CA 92243	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-1348	\$2,066,337 \$1,900,170 \$222,125	06/21/07 07/16/07 12/21/07	100% 91% OVER RUN
HM1	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,379,600 \$1,272,641 \$1,847	03/06/06 03/17/06 09/17/09	0% 0% PLANT EST SATIS
HE14	WPCP						
11-IMP-111-23.9/40.5 11-281104		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY AND CALIPATRIA FROM NEW RIVER BRIDGE TO MAIN STREET CHIP SEAL	INTERNATIONAL SURFACING SYSTEM P.O. BOX 4770 MODESTO, CA 95352	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$618,321 \$625,381 \$18,325	06/05/07 06/14/07 03/13/08	94% 98%
HM1A	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 2
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-115-3.1/21.2 11-275004 ACST-S115-(009)E S1-15 0-(9E) --()		IN IMPERIAL COUNTY IN AND NEAR HOLTVILLE FROM 0.2 KM SOUTH OF ROUTE 8 AND 115 SEPARATION TO EAST JUNCTION ROUTE 78 REHABILITATE ROADWAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192-9000	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$3,871,799 \$1,983,645 \$1,927,520	08/30/07 09/28/07 03/04/08	42% 51%
HA22	WPCP						
11-IMP-186-/.4 11-267504 HPD-P186-(003)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.6 KM NORTH OF MEXICO BORDER WIDEN SHOULDER AND INSTALL BEACON	A P ENGINEERING CORPORATION 1271 COLUMBIA AVE SUITE 10 RIVERSIDE CA 92507 (951)686-2512		\$503,308 \$0 \$0	08/10/07 10/22/07	0% 0%
HA42	WPCP						
11-IMP-186-/1.9 11-266804		IN IMPERIAL COUNTY AT ANDRADE FROM THE MEXICO BORDER TO 0.1 KM SOUTH OF ROUTE 186 AND 8 SEPARATION AVENUE OVERCROSSING RESURFACE ROADWAY	INTERMOUNTAIN SLURRY SEAL, INCGOYAL, JITENDRA 6225 S. WALNUT STREET, D LOOMIS, CA 95650	722 E BARIONI BLVD. IMPERIAL,CA 92251 (760)355-1348	\$218,707 \$209,376 \$0	12/22/06 01/17/07 11/08/07 11/15/08	100% 100% SUSPENDED
HA22	WPCP						
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$1,665,672 \$1,635,926 \$2,296	08/29/06 09/07/06 04/09/08	0% 0%
TEA2	SWPPP						PLANT EST SATIS
11-SD-5-1.6/45.4 11-080804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SCANNERS	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	NGUYEN, HUNG 4269-2 HIGHLAND AVENUE SAN DIEGO,CA 92115 (858)688-1865	\$2,908,218 \$2,856,283 \$0	12/20/06 01/11/07 12/20/07	0% 0%
HB4N	WPCP						PLANT EST SATIS
11-SD-5-6.3/53.5 11-276404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREE REMOVAL	ARBORWORKS, INC. 11875-C152 DUBLIN BLVD. DUBLIN,CA 94568	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$248,700 \$255,344 \$0	06/14/07 07/23/07 11/26/07	68% 99%
HA25	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 3
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 HA25		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081	\$5,637,020 \$5,148,123 \$4,282	06/02/06 06/15/06 02/08/11	92% 87%
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO,CA 92117-3632	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6406	\$10,253,568 \$9,938,718 \$32,795	11/04/05 11/15/05 01/01/08	100% 95% OVER RUN
11-SD-5-13.1/13.4 11-279804 HB4N		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ERREC'AS 30TH STREET PEDESTRIAN OVERCROSSING TO 28TH STREET OVERCROSSING WIDEN RAMP	ERREC'AS 12570 SLAUGHTERHOUSE CYN RD. LAKESIDE, CA 92040	AKHONDZADEH, RAHIM 13220-113 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1318	\$2,273,399 \$2,303,821 \$15,980	01/02/07 01/23/07 01/10/08	0% 0% PLANT EST SATIS
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --() HB1	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS 11172 WESTERN AVENUE STANTON,CA 90680	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON,CA 92021 (619)588-9070	\$1,377,351 \$1,235,608 \$57,821	03/21/06 04/04/06 01/30/08	0% 0% PLANT EST SATIS
11-SD-5-26.8/26.8 11-081104 HB4N	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO,CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081	\$752,526 \$440,286 \$133,342	06/15/07 07/05/07 01/07/09	85% 59%
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --() HE13	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. INC. 3063 E.CARMEL VALLEY RD. SAN DIEGO,CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858)720-2111	\$141,393,214 \$139,572,335 \$691,710	02/27/02 03/12/02 08/07/08	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 4
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086	\$700,592 \$544,327 \$3,408	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$33,385,502 \$5,973,942 \$2,590,179	08/15/07 09/10/07 10/21/09	18% 18%
HB4C	SWPPP						
11-SD-5-36.3/36.7 11-279604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO 0.7 KM NORTH OF VIA DE LA VALLE UNDERCROSS RAMP MODIFICATION	L B CIVIL CONSTRUCTION INCORPORATED 10650 TREENA STREET STE 212 SAN DIEGO CA 92131 (858)578-5222	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$1,865,491 \$1,744,664 \$10,190	03/27/07 04/16/07 03/11/08	0% 0% PLANT EST SATIS
HB4N	SWPPP						
11-SD-5-36.5/37.7 11-224314 ACIM-005 -(605)N --()		IN SAN DIEGO COUNTY IN SOLANA BEACH FROM 1.5 KM SOUTH TO 0.4 KM NORTH OF LOMAS SANTA FE UNDERCROSSING CONSTRUCT AUXILIARY LANES	SIM J HARRIS, INC. 4375-110 JUTLAND DRIVE SAN DIEGO,CA 92117	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2115	\$9,833,106 \$9,220,955 \$56,026	02/07/07 02/27/07 12/28/07	100% 93% SUSPENDED
HB4N	SWPPP						
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING P O BOX 52797 HIGHWAY PLANTING	M S J S MANAGEMENT SERVICES INC RIVERSIDE CA 92517 (951)784-0921		\$1,800,756 \$0 \$0	09/26/07 11/06/07	0% 0%
HA25	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086		\$1,265,692 \$89,361 \$78,975	08/09/07 09/18/07 09/30/11	5% 7%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 5
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-56.4/56.9 11-279104		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM SANTA MARGARITA RIVER BRIDGE TO STUART OVERHEAD DRAINAGE IMPROVEMENT	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD SAN DIMAS, CA 91773	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2115	\$396,806 \$251,878 \$146,472	08/22/07 09/18/07 01/04/08	82% 63%
HB1	WPCP						
11-SD-5-66.5/68.5 11-259304		IN SAN DIEGO COUNTY ABOUT 21 KM NORTH OF OCEANSIDE FROM 1.1 KM SOUTH OF TO 2.1 KM NORTH OF THE SAN ONOFRE TRUCK INSPECTION FACILI UPGRADE EXISTING BACK-UP GENERATORS	GIM GENERAL ENGINEERING 916 MORNING SUN DRIVE ENCINITAS, CA 92024	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$613,200 \$0 \$0	09/26/07 10/22/07 05/22/08	0% 0%
HA42	WPCP						
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$762,262 \$760,824 \$12,583	06/07/06 06/16/06 02/11/08	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. 1463 BROADWAY EL CAJON, CA 92020 (602)437-1711	KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619)888-8886	\$4,940,042 \$5,232,480 \$0	08/04/05 08/19/05 12/20/07	100% 99%
HA21	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$681,359 \$1,171	07/25/01 08/01/01 01/14/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE SACRAMENTO, CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4078	\$5,941,317 \$6,054,849 \$5,050	06/02/06 06/15/06 06/25/08	0% 0%
HB4N	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 6
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$4,442,926 \$38,112 \$34,082	09/10/07 10/25/07 02/17/12	8% 1%
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$43,800,774 \$24,676,536 \$521,608	07/10/06 07/25/06 11/07/08	59% 56%
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1508	\$34,281,669 \$30,998,680 \$282,553	04/14/05 04/26/05 04/01/08	91% 88%
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-() HB4C HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. DAN JORDAN, AREA MANAGER 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO,CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO,CA 92128 (858)679-5568	\$59,372,739 \$58,985,618 \$243,046	10/29/03 11/13/03 12/20/07	100% 99%
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$1,000 \$0 \$0	10/25/07 10/25/07 10/25/08	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 7
01/02/08

District 11									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message		
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2104	\$74,601,285 \$66,113,818 \$1,657,448	08/11/04 08/26/04 06/12/08	86% 87%		
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD BEATTY, A JV DALE NELSON UNDERCROSSING TO 0.7 KM SOUTH OF VIA 2585 BUSINESS PARK WAY RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$91,706,143 \$72,672,233 \$655,139	09/09/04 09/22/04 07/14/07	66% 79%		
11-SD-54-5.0/0 11-249804 HE14	SWPPP	IN SAN DIEGO COUNTY NEAR SAN DIEGO AT NATURES IMAGE INC 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4088	\$1,101,337 \$1,033,352 \$6,274	10/22/02 10/30/02 04/23/08	0% 0%	PLANT EST SATIS	
11-SD-56-.7/2.4 11-268404 ACST-P056-(003)P P05-6 00-() --() HB1	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM SIM J HARRIS, INC. 0.6 KM EAST OF EL CAMINO REAL UNDERCROSSING TO 0.9 KM EAST OF CARMEL COUNTRY ROAD OVERCROSS CONSTRUCT MEDIAN BARRIER	4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	TERZIC, ALEKSANDER 11803-B SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2118	\$2,483,000 \$2,478,499 \$2,625	03/06/07 03/23/07 04/15/08	0% 0%	PLANT EST SATIS	
11-SD-56-2.2/6.2 11-172894 HE14 HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD DEVELOPMENT, INC. OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$4,067,059 \$3,743,519 \$101,835	04/06/05 04/22/05 08/11/09	0% 0%	PLANT EST SATIS	
11-SD-75-20.5/21.9 11-246514 HA21	WPCP	IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION ALAN NICHOLS 2255 BARHAM DRIVE ESCONDIDO,CA 92029	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$7,136,656 \$6,174,394 \$28,800	07/27/06 08/07/06 12/21/07	93% 86%		

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 8
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-75-20.5/21.8 11-246544		IN SAN DIEGO COUNTY IN CORANADO AT CORONADO UTILITY BUILDING AND IN SAN DIEGO AT SAN DIEGO UTILITY BUILDING INSTALL AIR COMPRESSORS	WIER CONSTRUCTION CORP. 2255 BARHAM DRIVE ESCONDIDO,CA 92029	AKHONDZADEH, RAHIM 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1318	\$688,400 \$131,616 \$110,703	06/11/07 07/06/07 05/28/08	0% 0% PLANT EST SATIS
HA21	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. CARL JAMES 4925 SEAPORT AVENUE RICHMOND, CA 94804	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1501	\$765,485 \$571,264 \$0	07/20/06 08/01/06 12/01/07	85% 75% OVER RUN
HA21	WPCP						
11-SD-76-1.5/5 11-282804		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.4 KM WEST OF BENET ROAD TO 0.1 KM EAST OF OLD GROVE ROAD RECYCLED WATER CONVERSION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNIY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$200,356 \$157,708 \$58,100	05/30/07 07/16/07 01/31/08	100% 83% OVER RUN
HA25	WPCP						
11-SD-78-3.2/5 11-072804		IN SAN DIEGO COUNTY IN OCEANSIDE, VISTA, SAN MARCOS AND ESCONDIDO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO,CA 92142	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$11,667,955 \$11,728,229 \$0	10/18/06 10/31/06 11/21/07 11/21/07	100% 100% COMPLETED
HA22	WPCP						
11-SD-78-15.5/15.5 11-293404		ROUTE 78 AT NORDAHL ROAD OC (BR #57- 0390) REPLACE DAMAGED BRIDGE GIRDER	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	LOUIE, MARGARET 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1433	\$501,000 \$0 \$0	10/19/07 10/19/07 12/28/07	0% 0% OVER RUN
HA21							
11-SD-78-19.8/20.2 11-276504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM IDAHO AVENUE TO 17TH AVENUE INSTALL TRAFFIC SIGNAL	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093	\$242,669 \$201,178 \$201,178	06/11/07 06/22/07 01/15/08	68% 83% OVER RUN
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 9
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-28.4/0 11-271804 ACST-4120-(004)E 41-20 0-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 1.8 KM EAST OF BANDY CANYON ROAD SLIDE REMOVAL	AIS CONSTRUCTION COMPANY 6420-6 VIA REAL CARPENTERIA, CA 93013	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760)796-4666	\$591,775 \$553,430 \$0	05/30/07 06/14/07 11/28/07 11/27/07	94% 96% COMPLETED
HA23	WPCP						
11-SD-78-35.1/0 11-267404 ACST-P078-(106)E G P0-78 1-(6E) --()		IN SAN DIEGO COUNTY NEAR RAMONA AT OLIVE STREET INSTALL TRAFFIC SIGNALS	DALEY CORPORATION 5370 EASTGATE MALL SAN DIEGO, CA 92121	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760)796-4666	\$721,672 \$483,976 \$162,981	06/20/07 07/12/07 12/20/07	100% 67% OVER RUN
HB1	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491	\$4,237,417 \$3,945,240 \$128,790	10/18/06 10/27/06 11/05/08	53% 93%
HA21	WPCP		BLOOMINGTON, CA 982316				
11-SD-78-/3.3 11-277004		IN SAN DIEGO COUNTY IN OCEANSIDE FROM ROUTE 78 AND 5 SEPARATION TO COLLEGE BOULEVARD UNDERCROSSING RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING P.O. BOX 883 COLTON, CA 92324	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760)796-4666	\$1,161,636 \$1,354,881 \$0	06/22/07 07/31/07 12/10/07 12/10/07	100% 100% COMPLETED
HM1	SWPPP						
11-SD-94-9.8/11.7 11-280404		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM 0.8 KM WEST OF SPRING STREET UNDERCROSSING TO 0.2 KM WEST OF KENWOOD DRIVE UNDERCROS RELOCATE RAMP METER	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO, CA 92192-9000	AKHONDZADEH, RAHIM 13220-113 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1318	\$564,558 \$572,924 \$6,675	01/12/07 02/05/07 01/11/08	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-94-10.4/14.9 11-284904		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM THE WEST 94 AND 125 SEPARATION TO ROUTE 54 RESURFACING AND FOG SEAL	VALLEY SLURRY SEAL COMPANY 3050 BEACON BLVD. W. SACRAMENTO, CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$1,210,870 \$810,424 \$0	06/21/07 07/05/07 01/30/08	100% 67% OVER RUN
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 10
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$519,836 \$344,163 \$0	05/21/07 06/11/07 09/14/10	100% 72%
HA25	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$354,670 \$299,909 \$2,272	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-94-39.0/52.9 11-276904		IN SAN DIEGO COUNTY AT POTRERO, CANYON CITY AND CAMPO FROM JUNCTION ROUTE 188 TO 1.3 KM EAST OF BUCKMAN SPRINGS ROAD RESURFACE ASPHALT CONCRETE	HAZARD CONSTRUCTION CO. P.O. BOX 229000 SAN DIEGO,CA 92192-9000	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$2,049,563 \$1,814,244 \$52,082	06/13/07 06/28/07 01/01/08	86% 97%
HM1	WPCP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,466,590 \$1,341,713 \$7,842	07/18/06 07/27/06 05/20/09	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER,CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4048	\$598,982 \$554,989 \$3,500	02/28/05 03/15/05 08/06/08	0% 0% PLANT EST SATIS
HB1	WPCP						
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-5567	\$10,528,275 \$10,235,503 \$4,219	03/13/06 03/22/06 09/16/08	0% 0% PLANT EST SATIS
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/07

Page 11
01/02/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$15,436,941 \$11,665,426 \$642,435	10/26/06 11/20/06 07/07/09	49% 75%
HA42	SWPPP						
11-SD-805-8.8/9.2 11-271204 ACST-X073-(081)E G X0-73 0-(1E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	PETERSON-CHASE 1792 KAISER AVENUE IRVINE, CA 92614-5706	WILLIAMSON, JOHN W 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6751	\$1,279,457 \$1,195,102 \$1,300	03/15/07 04/06/07 01/11/08	0% 0% PLANT EST SATIS
HB3	WPCP						
11-SD-805-11.4/11.4 11-273604		IN SAN DIEGO COUNTY IN SAN DIEGO AT 47TH STREET UNDERCROSSING INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192-9000	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093	\$643,669 \$612,033 \$0	04/27/07 05/18/07 12/03/07	89% 94% SUSPENDED
HB1	WPCP						
11-SD-805-19.9/19.9 11-281804		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.5 KM SOUTH OF KEARNY VILLA ROAD OVERCROSSING REPLACE OVERHEAD SIGN STRUCTURE	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093	\$271,982 \$261,982 \$261,982	08/30/07 10/03/07 02/07/08	60% 96%
HA23	WPCP						
11-SD-905-4.0/5 11-282904		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 3-D ENTERPRISES, INC 0.3 KM WEST OF DEL SUR BOULEVARD UNDERCROSSING TO 0.9 KM EAST OF PICADOR BOULEVARD UNDERCROS RECYCLED WATER CONVERSION	2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4084	\$241,480 \$60,188 \$37,881	06/01/07 07/16/07 01/08/08	76% 25% SUSPENDED
HA25	WPCP						

Totals:	Authorized Final Amt:	<u>\$618,499,237</u>	Completed to Date:	<u>\$516,779,266</u>	Work This Month:	<u>\$11,227,448</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-29.7/30.1	11-281304	1
11-IMP-86-17.8/65.2	11-258304	1
11-IMP-86-/5.5	11-284404	1
11-IMP-111-11.4/22.2	11-256204	1
11-IMP-111-23.9/40.5	11-281104	1
11-IMP-111-1.2/4.7	11-276604	1
11-IMP-115-3.1/21.2	11-275004	2
11-IMP-186-/ .4	11-267504	2
11-IMP-186-/1.9	11-266804	2
11-SD-5-6.3/53.5	11-276404	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-.1/.3	11-264904	3
11-SD-5-1.6/45.4	11-080804	3
11-SD-5-10.0/10.7	11-066704	3
11-SD-5-13.1/13.4	11-279804	3
11-SD-5-16.1/25.8	11-264704	3
11-SD-5-26.8/26.8	11-081104	3
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-36.3/36.7	11-279604	4
11-SD-5-36.5/37.7	11-224314	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-50.9/52.8	11-239604	4
11-SD-5-52.8/54.9	11-239504	4
11-SD-5-56.4/56.9	11-279104	5
11-SD-5-66.5/68.5	11-259304	5
11-SD-8-2.2/2.6	11-254304	5
11-SD-8-36.5/0	11-080004	5
11-SD-15-2.3/6.1	11-2379U4	5
11-SD-15-20.5/28	11-293804	5
11-SD-15-18.6/M27.7	11-080944	6
11-SD-15-18.9/M19.5	11-080934	6
11-SD-15-19.0/M22	11-080904	6
11-SD-15-22.0/M24.1	11-080914	6
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	6
11-SD-15-3.2/M4.1	11-070404	7
11-SD-15-8.9/9.7	11-233204	7
11-SD-54-5.0/0	11-249804	7
11-SD-56-.7/2.4	11-268404	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-75-20.5/21.8	11-246544	7
11-SD-75-20.5/21.9	11-246514	8
11-SD-75-21.8/21.9	11-246524	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-1.5/5	11-282804	8
11-SD-78-3.2/5	11-072804	8
11-SD-78-15.5/15.5	11-293404	8
11-SD-78-19.8/20.2	11-276504	8
11-SD-78-28.4/0	11-271804	9
11-SD-78-35.1/0	11-267404	9
11-SD-78-72.9/0	11-165734	9
11-SD-78-/3.3	11-277004	9
11-SD-94-9.8/11.7	11-280404	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-39.0/52.9	11-276904	10
11-SD-94-10.4/14.9	11-284904	10
11-SD-94-11.3/13.8	11-276414	10
11-SD-125-9.2/9.2	11-091894	10
11-SD-163-.9/2.8	11-258024	10
11-SD-163-8.3/8.9	11-241504	10
11-SD-188-/ .2	11-256504	11
11-SD-805-8.8/9.2	11-271204	11
11-SD-805-11.4/11.4	11-273604	11
11-SD-805-19.9/19.9	11-281804	11
11-SD-905-4.0/5	11-282904	11

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$475,950,234
			\$418,713,739
-F-		FEDERAL AID (PRIMARY)	\$10,253,568
			\$9,938,718
-S-		FEDERAL AID (SECONDARY)	\$23,219,593
			\$20,346,016
-SH-		STATE HIGHWAY	\$92,135,593
			\$56,115,367
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$15,940,249
			\$11,665,426
District Total:			<u>\$618,499,237</u>
			<u>\$516,779,266</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$14,322,714
Work completed this Period:	\$14,322,714