

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DR. STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,163,117 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-31.3/0 11-261524		IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC 32257 DUNLAP BOULEVARD YUCAIPA, CA 92399-1722 P O BOX 427	BABICKY, ALAN 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)688-1526	\$746,242 \$741,913 \$880	06/24/11 08/12/11 02/26/13	71% 99%
HA26	WPCP		YUCAIPA CA 92399 (909)721-0089				
11-IMP-8-41.0/96 11-2M2304		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF 4TH AVENUE OVERCROSSING REPLACE SLAB WITH CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$1,345,360 \$0 \$0	05/30/12 07/03/12	0% 0%
HM1	WPCP						
11-IMP-8-73.9/96.6 11-2M3104		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRDIGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$222,157 \$0 \$0	05/09/12 06/01/12 12/31/12	0% 0% SUSPENDE
HM3	WPCP						
11-IMP-8-76.6/83.3 11-2M2604		IN IMPERIAL COUNTY ABOUT 35 MILES EAST OF EL CENTRO FROM 1 MILE EAST OF GORDONS WELL OVERCROSSING TO 0.5 MILE WEST OF OGILBY ROAD ASPHALT RUBBER SEAL COAT AND HMA	AGGREGATE PRODUCTS INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000		\$4,207,752 \$0 \$0	04/17/12 05/09/12	0% 0%
HM1	WPCP						
11-IMP-8-96.8/96.8 11-2M2504		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE COLUMN SPALLS	DIAMOND LANE CONTRACTORS P O BOX 630 SOLANA BEACH CA 92075 (760)471-0090		\$313,104 \$0 \$0	05/17/12 06/20/12	0% 0%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-/10 11-266104 ACIM-0082-(103)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES FROM SAN DIEGO COUNTY LINE TO ROUTE 98/8 SEPARATION HMA PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 2095 US HIGHWAY 111 EL CENTRO, CA 92243 (760)578-7239	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1566	\$14,147,263 \$12,109,108 \$2,108,257	12/14/11 01/05/12 09/28/12	100% 85% OVER RUN
HA22	WPCP						
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	\$31,058,835 \$28,493,693 \$636,516	11/30/10 12/24/10 10/23/12	95% 91%
HE14	SWPPP						
11-IMP-78-62.9/80.7 11-2M2104		IN IMPERIAL COUNTY AT AND NEAR PALO VERDE FROM 0.4 MILE NORTH OF MIDWAY WELL ROAD TO RIVERSIDE COUNTY LINE APPLY ASPHALT RUBBER SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,444,187 \$2,313,555 \$1,876,154	06/08/12 06/28/12 09/28/12 09/21/12	66% 88%
HM1	WPCP						
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY LONE 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	HERNANDEZ, DANIEL 711 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$9,015,327 \$8,580,832 \$331,882	05/23/11 06/10/11 10/31/12	98% 99% SUSPENDED
HM1	WPCP						
11-SD-5-10.0/10 11-2976U4 HPLU-6211-(115) --()		IN SAN DIEGO COUNTY IN NATIONAL CITY AT 24TH STREET UNDERCROSSING AND AT CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	CITY L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,719,582 \$0 \$0	06/21/12 08/07/12 05/16/13	0% 0%
	SWPPP						
11-SD-5-11.7/18.3 11-2M3204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAWAGED, HASSAN 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1480	\$1,004,729 \$500,973 \$385,616	05/08/12 06/01/12 10/10/12	79% 49%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-20.1/23.5 11-291704 ACHS-STPG-(093)E 73- 0-(3E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD AND ROADSIDE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AMTEY, SHRI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$366,196 \$0 \$0	03/20/12 04/02/12	0% 0%
HA22	WPCP						
11-SD-5-22.3/0 11-403304		ON STATE HIGHWAY IN SAN DIEGO AT CLAIREMONT DRIVE OVERCROSSING CLEAN AND TREAT BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	MONSALUD, LAWRENCE 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1425	\$735,991 \$717,055 \$3,721	12/22/11 01/05/12 10/05/12	100% 96%
HM3	WPCP						
11-SD-5-26.8/52.9 11-406004 ACST-X073-(095)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS HMA PAVEMENT,SIGNING, STRIPING	S & B ENGINEERING P O BOX 1400 LAKESIDE CA 92040 (619)390-6570	BAGUBE, JUN 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1438	\$545,254 \$8,723 \$8,723	06/25/12 07/16/12 02/05/13	9% 2%
HB71	WPCP						
11-SD-5-36.3/37.4 11-077604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO LOMAS SANTA FE DR. UNDERCROSSING SPECIAL GRIND FOR NOISE REDUCTION	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1318	\$931,155 \$837,236 \$0	03/01/12 03/22/12 09/17/12 09/17/12	100% 100% COMPLETED
HA22 HA22	WPCP						
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,668,762 \$4,638,343 \$30,807	02/01/11 04/27/11 06/04/13	66% 99%
HA26	SWPPP						
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING WIDENING NORTH BOUND OFFRAMP AND	ALL AMERICIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$773,474 \$766,944 \$14,718	08/05/11 08/30/11 03/27/13	64% 97%
HB4	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$768,127 \$60	08/10/10 08/26/10 10/09/12	0% 0% PLANT EST SATIS
HA28	SWPPP						
11-SD-8-6.2/8.5 11-407304 ACIM-0081-(310)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM FAIRMONT AVE UC TO 0.2 MILE EAST OF COLLEGE AVE OC. RAMP REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$594,304 \$105,417 \$86,128	06/06/12 06/21/12 09/28/12	90% 18%
HA22	WPCP						
11-SD-8-11.2/0 11-405004		IN SAN DIEGO COUNTY IN LA MESA AND EL CAJON AT 0.1 MILE EAST OF EL CAJON BOULEVARD OFF-RAMP OVERCROSSING AND AT 0.1 MILE EAST OF COLD PLANE, AC PAVEMENT AND HMA	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$183,066 \$172,441 \$30,894	05/17/12 06/07/12 10/05/12	93% 93%
HA22	WPCP						
11-SD-8-21.6/25.9 11-236404 IM-008 -(130)8 --()		IN SAN DIEGO COUNTY NEAR EL CAJON FROM 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING TO 0.2 MILE EAST OF HARBISON CANYON HOT MIX ASPHALT PAVEMENT	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$3,415,441 \$2,163,984 \$0	12/07/10 01/19/11 12/14/12	33% 63% SUSPENDED
HA22	WPCP						
11-SD-8-37.8/0 11-260424		IN SAN DIEGO COUNTY ABOUT 8 MILES EAST OF ALPINE AT ROUTE 8/79 SEPARATION. CONSTRUCT GABION RETAINING SYSTEM	BERT W SALAS INC 10769 WOODSIDE AVE SUITE 201 SANTEE CA 92071 (619)562-7711	BAGUBE, JUN 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1438	\$391,106 \$87,050 \$75,783	06/27/12 07/20/12 10/16/12	52% 22%
HA23	WPCP						
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING PCC PAVEMENT GRINDING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$10,528,245 \$8,512,604 \$3,596,247	05/17/11 06/10/11 10/12/12	100% 81%
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-.5/M4 11-265304 NH01-5017-(E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE NORTH OF MAIN ST UNDERCROSSING TO 0.4 MILE SOUTH OF LANDIS STREET PEDESTRIAN OVERCR PLACE RHMA & INSTALL MBGR	GRANITE CONSTRUCTION COMPANY 440 S. MELROSE DRIVE, STE. 20 VISTA, CA 92081 (760)806-7970	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,487,161 \$4,876,301 \$176,316	02/03/12 02/29/12 09/28/12	100% 90%
HA22	WPCP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,676,810 \$1,746,874 \$0	11/23/10 12/14/10 09/13/12 09/11/12	0% 0% PLANT EST SATIS
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- -() --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MERCADO, VICTOR 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,428,841 \$861,891 \$41,408	11/16/11 12/13/11 12/14/12	72% 37%
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444		\$1,636,496 \$0 \$0	07/17/12 08/16/12	0% 0%
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOBOTIS, MARK 13220 EVENING CREEK DR.STE 112 SAN DIEGO, CA 92128 (858)688-1439	\$20,693,386 \$491,810 \$259,798	04/04/12 04/30/12 07/15/14	7% 2%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	MERCADO, VICTOR 304 ENTERPRISE SUITE B ESCONDIDO, CA 92029 (858)688-1544	\$2,475,060 \$1,268,485 \$191,056	10/11/11 10/25/11 12/06/12	75% 53%
HB32	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11 10/30/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$50,306,095 \$49,647,441 \$24,664	11/20/08 12/10/08 01/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,213,050 \$663,980 \$110,411	06/27/11 07/28/11 11/15/15	88% 58%
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,955,249 \$191,255 \$141,154	04/04/12 05/22/12 03/16/16	30% 11%
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,648,499 \$0 \$0	04/04/12 06/20/12 01/06/15	0% 0% SUSPENDED
HB4C	SWPPP						
11-SD-15-31.5/43 11-2M5504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM ROUTE 15/78 SEPARATION TO 0.3 MILE SOUTH OF OLD HIGHWAY 395 OC PCC GRINDING, COLD PLANE & OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	GARY LE VINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$5,010,979 \$285,282 \$285,282	06/06/12 06/20/12 01/03/13	27% 6%
HM1	WPCP						
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,683,741 \$183,063	05/24/11 06/10/11 09/21/15	100% 88%
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,025,864 \$1,875,325 \$19,866	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,037,867 \$918,705 \$1,520	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-54-2.5/5.3 11-2M2404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$3,042,881 \$16,002 \$13,977	05/30/12 06/21/12 12/04/12	35% 1%
HM1	WPCP						
11-SD-54-5.3/6.4 11-298404 HSST-P054-(008)E P0-54 0-(8E) --()		IN SD CNTY NEAR SD ON RTE 54 FROM 0.3M E OF BRIARWOOD RD OC TO 0.4 M E OF SWEETWATER RD UC AND ON RTE 125 FROM 0.5M W OF ELKELTON INSTALL CONCRETE MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,053,614 \$996,808 \$9,093	03/12/12 03/28/12 11/01/12	76% 99%
HB1	SWPPP						
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,340,720 \$973,973 \$15,033	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$470,825 \$413,034 \$0	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-75-9.3/10.1 11-296714 STPP-0750-(37E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND IMPERIAL BEACH FROM SATURN BOULEVARD TO 13TH STREET REPAIR/UPGRADE SIDEWALKS	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$821,915 \$797,095 \$64,371	01/25/12 02/29/12 09/21/12 09/21/12	99% 95%
HB71	WPCP						
11-SD-75-11.0/17.4 11-262004 STPP-0750-(39E) --()		IN SAN DIEGO COUNTY IN IMPERIAL BEACH AND CORONADO FROM RAINBOW DRIVE TO THE NAVAL AMPHIBIOUS BASE GATE 4 PAVEMENT REHABILITATION WITH RHMA	GRANITE CONSTRUCTION COMPANY 440 S. MELROSE DR, STE. 200 VISTA, CA 92081 (760)732-0925	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$2,342,805 \$2,248,007 \$61,431	01/05/12 02/13/12 11/20/12	55% 99% SUSPENDED
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$66,628,416 \$59,815,499 \$2,116,943	12/23/09 01/19/10 12/23/13	91% 88%
HE14	SWPPP	CONSTRUCT FOUR LANE HIGHWAY					
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$3,026,267 \$2,699,315 \$187,496	12/28/10 01/13/11 10/24/12	55% 90%
HA21	SWPPP						
11-SD-76-28.8/29.1 11-297804 HSST-PP07-(602)7 --()		IN SAN DIEGO COUNTY PAUMA VALLEY 0.2 MILES WEST OF PAUMA ROAD TO 0.1 MILE EAST OF PAUMA RESEVATION ROAD INSTALL TRAFFIC SIGNAL & WIDENING	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DR. 200 VISTA, CA 92018 (760)732-0918	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS, STE. 101 CARLSBAD, CA 92008 (858)688-1318	\$497,240 \$292,050 \$0	10/27/11 11/17/11 12/06/12	19% 57% SUSPENDED
HB1	WPCP						
11-SD-76-/M2.9 11-2M3904		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.1 MILE WEST OF ROUTE 5/76 SEPARATION TO MISSION AVENUE UNDERCROSSING PLACE BONDED WEARING COURSE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 921929000 (858)587-3600	CORBITT, JARED 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,254,783 \$1,896,537 \$1,507,295	05/14/12 06/07/12 10/03/12	83% 85%
HM1	WPCP						
11-SD-78-3.5/5.8 11-294504 NH-P078-(112)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE AND VISTA FROM 0.2 MILE EAST OF COLLEGE BLVD UNDERCROSSING TO 0.1 MILE WEST OF MELROSE DRIVE UN INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,809,437 \$2,277,927 \$186,844	09/28/11 10/18/11 10/10/12	92% 81%
HB1	SWPPP						
11-SD-78-15.3/15.7 11-259804 6211-107E-() --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORDAHL ROAD OVERCROSSING. REPLACE NORDAHL BRIDGE AND WIDEN	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JAVED, FARIDUN 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (760)735-5089	\$9,472,066 \$6,232,829 \$905,492	01/17/12 02/13/12 09/24/12	35% 66%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 13220 EVENING CREEK SUITE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,455,189 \$2,445,308 \$880	05/05/11 05/20/11 03/22/13	70% 98%
HB4N	SWPPP						
11-SD-79-.3/10 11-2M2004		IN SAN DIEGO COUNTY NEAR DESCANSO FROM 0.3 MILES NORTH OF ROUTE 8/79 SEPARATION TO 0.7 MILES NORTH OF PASO PICACHO CAMPGROUND COLD PLANE AND RHMA-G OVERLAY	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS, STE. 101 CARLSBAD, CA 92008 (858)688-1318	\$1,923,446 \$1,683,844 \$86,772	05/03/12 06/01/12 09/25/12	100% 85%
HM1	WPCP						
11-SD-94-3.1/3.1 11-407204 ACNH-X073-(097)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RAMP REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$479,050 \$0 \$0	06/20/12 07/16/12	0% 0%
HA22	WPCP						
11-SD-94-13.8/14.4 11-298004 ACNH-P094-(058)E --()		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM VIA MERCADO TO 0.1 MILE EAST OF JAMACHA BOULEVARD INSTALL CONCRETE BARRIER AND SEAL	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$824,320 \$277,232 \$252,616	06/27/12 07/16/12 12/10/12	41% 34%
HB1	WPCP						
11-SD-125-10.6/10.9 11-294604		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING. WIDEN JAMACHA SOUTHBOUND OFF RAMP	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	\$1,082,459 \$1,069,717 \$1,120	06/27/11 07/14/11 05/29/13	57% 99%
HB4	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0%
TEA2	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$29,384,995 \$3,848,200 \$2,777,319	04/27/12 05/22/12 06/30/14	1% 13%
HB5	SWPPP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$453,511 \$32,219	06/24/11 07/14/11 10/09/15	97% 81%
HB4N	WPCP						
11-SD-805-9.4/13.8 11-2T1804		IN SAN DIEGO COUNTY, IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	\$15,241,416 \$4,326,066 \$1,425,974	03/27/12 04/19/12 05/02/13	39% 28%
HB5	SWPPP						
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$71,945,000 \$2,835,745 \$2,835,745	03/16/12 03/30/12 09/17/15	5% 4%
HB5							
11-SD-805-24.7/24.7 11-288904		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	TRAN, DUNG 5825 AVENIDA ENCINAS, SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$466,061 \$442,047 \$935	01/25/11 02/10/11 01/17/13	75% 98%
HA23	WPCP						
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$13,636,765 \$13,020,570 \$204,988	11/29/10 12/16/10 05/30/13	65% 97%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$49,829,630 \$33,214,508 \$1,422,352	01/28/11 02/08/11 02/03/14	51% 66%
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST/SUKUT 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1477	\$62,537,347 \$56,972,573 \$706,163	05/08/09 05/20/09 10/30/13	97% 90%
HB5	SWPPP						
HE14	SWPPP						

Totals: Authorized Final Amt: \$542,298,388 Completed to Date: \$341,764,074 Work This Month: \$25,435,981

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-76.6/83.3	11-2M2604	1
11-IMP-8-/10	11-266104	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-8-41.0/96	11-2M2304	1
11-IMP-8-73.9/96.6	11-2M3104	1
11-IMP-8-96.8/96.8	11-2M2504	2
11-IMP-78-62.9/80.7	11-2M2104	2
11-IMP-78-9.2/12.1	11-167894	2
11-IMP-86-21.7/37.3	11-2M1804	2
11-SD-5-20.1/23.5	11-291704	2
11-SD-5-26.8/52.9	11-406004	2
11-SD-5-36.3/37.4	11-077604	3
11-SD-5-10.0/10	11-2976U4	3
11-SD-5-11.7/18.3	11-2M3204	3
11-SD-5-22.3/0	11-403304	3
11-SD-5-59.4/60	11-261404	3
11-SD-5-61.8/62.1	11-401804	3
11-SD-8-3.0/12.6	11-261704	4
11-SD-8-6.2/8.5	11-407304	4
11-SD-8-11.2/0	11-405004	4
11-SD-8-21.6/25.9	11-236404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-37.8/0	11-260424	4
11-SD-8-39.7/61.5	11-2M1604	4
11-SD-15-.5/M4	11-265304	5
11-SD-15-31.5/43	11-2M5504	5
11-SD-15-11.2/M14.5	11-2T0974	5
11-SD-15-14.5/M16.4	11-2T0984	5
11-SD-15-15.0/M16.4	11-2T0954	5
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-18.8/M21.9	11-260714	6
11-SD-15-21.9/M23.9	11-260724	6
11-SD-15-23.8/M26.2	11-260734	6
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.8/30.1	11-2T0874	6
11-SD-15-8.4/0	11-291904	7
11-SD-15-8.9/9.7	11-233204	7
11-SD-15-30.1/31.5	11-2T0884	7
11-SD-52-14.5/15.5	11-2T0704	7
11-SD-52-15.5/17.3	11-2T0114	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-54-2.5/5.3	11-2M2404	8
11-SD-54-5.3/6.4	11-298404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-56-3.5/3.5	11-2E0064	8
11-SD-56-6.8/8.7	11-402304	8
11-SD-75-9.3/10.1	11-296714	8
11-SD-75-11.0/17.4	11-262004	8
11-SD-76-23.1/23.5	11-273404	9
11-SD-76-28.8/29.1	11-297804	9
11-SD-76-/M2.9	11-2M3904	9
11-SD-76-7.3/13.1	11-080104	9
11-SD-78-3.5/5.8	11-294504	9
11-SD-78-15.3/15.7	11-259804	9
11-SD-78-15.5/16.7	11-293104	10
11-SD-79-.3/10	11-2M2004	10
11-SD-94-3.1/3.1	11-407204	10
11-SD-94-13.8/14.4	11-298004	10
11-SD-125-10.6/10.9	11-294604	10
11-SD-163-1.7/3.2	11-265004	10
11-SD-805-5.5/9.4	11-2T1814	11
11-SD-805-7.7/9.1	11-081654	11
11-SD-805-9.4/13.8	11-2T1804	11
11-SD-805-23.7/27.6	11-2T2004	11
11-SD-805-24.7/24.7	11-288904	11
11-SD-805-25.2/26.3	11-089754	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-26.5/28.9	11-2T0404	12
11-SD-905-9.5/15	11-288804	12

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$80,795,093	\$74,073,624
-F-	FEDERAL AID (PRIMARY)	\$13,128,135	\$11,135,991
-S-	FEDERAL AID (SECONDARY)	\$11,441,183	\$9,903,550
-SH-	STATE HIGHWAY	\$119,011,299	\$40,693,597
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$316,922,678	\$205,957,312
District Total:		<u>\$542,298,388</u>	<u>\$341,764,074</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$2,607,965
Work completed this Period:	\$2,607,965