

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 25, 2012

Reference No.: 2.1c.(6)
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Robert Copp
Division Chief
Traffic Operations

Subject: **TRAFFIC LIGHT SYNCHRONIZATION PROGRAM BASELINE AMENDMENT
RESOLUTION TLSP-PA-1112-04**

RECOMMENDATION:

The California Department of Transportation (Department) recommends that the California Transportation Commission (Commission) approve the baseline agreement amendment for the following Traffic Light Synchronization Program (TLSP) project.

- City of Inglewood – La Brea Avenue

ISSUE:

An amendment to the baseline agreement is needed for one TLSP project to reflect a delay in construction.

BACKGROUND:

The Commission has approved 22 traffic light synchronization projects totaling \$147,000,000 for the City of Los Angeles (City) and 62 additional traffic light synchronization projects totaling \$98,000,000 for agencies other than Los Angeles.

The project baseline agreement for the City of Inglewood – La Brea Avenue project has been received and reviewed by the Department. The agreement for the project was signed by the Department on October 28, 2008. The baseline amendment is needed for the project below and specific changes to the baseline are reflected in the attached spreadsheet.

City of Inglewood – La Brea Avenue (Project ID 6758)

The project schedule has been modified due to delays in design engineering. In addition, due to economic challenges the City reduced its staff while sustaining all remaining programs and projects at a reduced operating level. The changes are necessary to complete the project. The new construction start date is June 2012 and is scheduled to be completed by November 2012. The baseline agreement is being amended to show the new project milestone dates.

Attachment

**TRAFFIC LIGHT SYNCHRONIZATION PROGRAM
PROJECT AMENDMENT LIST
(other than City of LA)**

Reference No.: 2.1c.(6)
January 25, 2012
Attachment

County	Applicant Name	Corridor Name	Current Project Cost	Revised Project Cost	Current Match Amount	Revised Match Amount	Approved TLSP CONST Funding	Current CONST Start Date	Revised CONST Start Date	Current CONST End Date	Revised CONST End Date
Los Angeles	City of Inglewood	La Brea Avenue	\$ 606,000		\$ 180,000		\$ 426,000	February-11	June-12	November-11	November-12