

07-LA-710 PM 17.4/21.0  
201.335  
EA 28920K  
EFIS 0700021113  
August 2011

## PROJECT STUDY REPORT

To


Request for Programming in the 2012 SHOPP

On Route 710

From Los Angeles River

To Slauson Ave

APPROVAL RECOMMENDED:

  
DENNIS SNYDER, PROJECT MANAGER

APPROVED:

  
MICHAEL MILES, DISTRICT DIRECTOR

8/31/11  
DATE

07-LA-710 PM 17.4/21.0

201.335

EA 28920K

EFIS 0700021113

August 2011




On Route I-710

From Los Angeles River

To Slauson Ave Overcrossing

07-LA-710 PM 17.4/21.0  
201.335  
EA 28920K  
EFIS 0700021113  
August 2011

This Project Study Report has been prepared under the direction of the following licensed Landscape Architect. The licensed Landscape Architect attests to the technical information contained herein and the engineering data upon which recommendations, conclusions, and decisions are based.



JENNIFER TAIRA, LICENSED LANDSCAPE ARCHITECT

8.25.11

DATE



# Table of Contents

## Contents

1.	Introduction.....	1
	Type of Facility.....	1
	Legal Description.....	1
	Project Category.....	1
2.	Background.....	1
3.	Purpose and Need Statement .....	2
4.	Deficiencies.....	2
5.	Corridor and System Coordination .....	3
6.	Alternatives.....	3
7.	Community Involvement .....	3
8.	Environmental Determination/Document.....	4
9.	Funding .....	4
	9A. Capital Cost.....	4
	9B. Capital Support Estimate for the Programmable Alternative in the 2010 SHOPP.....	4
10.	Schedule.....	4
11.	FHWA Coordination.....	4
12.	District Contacts.....	5
13.	Project Reviews .....	5
14.	ATTACHMENTS.....	5



## 1. INTRODUCTION

The Source Control project will stabilize the soil surface to control erosion on Route I-710 from the Los Angeles River to Slauson Avenue from PM 17.4-21.0 in the Cities of South Gate and Bell. Soil is eroding from slopes in many locations throughout the project limits, affecting water quality by increasing the amount of run-off, sediment and associated pollutants into the stormwater drain system and nearby receiving waters of the Los Angeles River. As confirmed in the Soil Resource Evaluation (SRE) project (RTA # 43A0073, Task Order 20) prepared for Caltrans in 2005, shallow slope failures (<1 foot deep) can be stabilized by root and soil development, providing lateral drainage with strength to hold soil. Successful revegetation will include remediation of soils and irrigation.

See the Cost estimate for specific work items included in this project.

<b>Project Limits</b> (Dist., Co., Rte., PM)	07-LA-710 PM 17.4/21.0
<b>Pollutants of Concern</b>	Trash, Oil, Lead, Copper, Ammonia, Nutrients (Algae), Coliform Bacterial
<b>Estimate of Acres to be Treated</b>	34.4 Acres
<b>Number of Alternatives:</b>	2
<b>Alternative Recommended for Programming:</b>	2
<b>Proposed Capital Construction Costs</b>	\$3,000,000
<b>Proposal Capital Right of Way Costs:</b>	\$0
<b>Funding Source:</b>	SHOPP
<b>Type of Facility</b> (conventional, expressway, freeway):	Freeway
<b>Number of Structures:</b>	None
<b>Anticipated Environmental Determination/Document</b>	Categorical Exemption (CE)
<b>Legal Description</b>	On Route 710 from Los Angeles River to Slauson Avenue Overcrossing
<b>Project Category</b>	5

A project report will serve as approval of the “selected” alternative.

## 2. BACKGROUND

The existing facility varies between cut slopes no greater than 2:1 and at-grade freeway in Los Angeles. The last time a landscape project was completed in this area was approximately 20 years ago. The loss of trees and groundcover has increased the amount of erosion through the area. Because of the bare ground, erosion is on increase leading to the formation of gullies and rills. In other areas, soil can be found along the

base of the slopes or in the shoulders with potential for it running into the drainage system during the rainy season. Currently, there is no storm water treatments found within this area to catch the soil eroding off the slopes. This project will not create any new slopes. However, temporary disturbance to the existing slopes are unavoidable during the installation of the planting and irrigation work while in construction.

The hydrologic unit for this area on Route 710 is the Los Angeles River, the hydrologic Sub-Area is 412.10 (Los Angeles). The Los Angeles River Reach 2 is on the 303 (d) list. There are three established Total Maximum Daily Loads (TMDLs) in the Los Angeles River Reach 2 watershed. The three TMDLs are The Los Angeles River Nitrogen Compounds and Related Effects TMDL, The Los Angeles River and Tributaries Metals TMDL, and The Los Angeles River Trash TMDL. There is a future TMDL: The Los Angeles River Indicator Bacteria TMDL. The pollutants of concern are trash, oil, lead, copper, ammonia, nutrients (algae) and coliform bacteria. There are no drinking water reservoirs and/or recharge facilities within the project limits.

### **3. PURPOSE AND NEED STATEMENT**

#### **Need:**

The Statewide National Pollution Discharge Elimination System (NPDES) Permit (Order No 99-06-DWQ) requires Caltrans to maximize erosion control and soil stabilization. Section IIa requires identifying road segments with slopes that are prone to erosion and discharge of sediment and stabilize these slopes to the extent possible. Section IIb requires enhancement of the use of appropriate vegetation throughout Caltrans right of way for the purpose for preventing erosion and removing pollutants in storm water and non-storm water runoff.

#### **Purpose:**

The purpose of this project is to comply with the Statewide NPDES Permit requirement to fix slopes having chronic erosion problems.

### **4. DEFICIENCIES**

The project area has soil eroding from the slopes in many locations throughout the project limits, affecting water quality by increasing the amount of run-off, sediment and associated pollutants into the stormwater drain system. In other areas, soil can be found along the base of the slopes or in the shoulders with potential for it running into the drainage system during the rainy season. Currently, there is no storm water treatments found within this area to catch the soil eroding off the slopes. In early 2010 a field inspection was completed with Ed Siribohdi, Landscape Maintenance and Jennifer Taira, Landscape Design to determine the project scope and feasibility for the 2012 SHOPP program. It was determined that the eroded slopes needed to be fixed using the 335 program. The recommendations to address these chronic eroded slopes can be found in Section 6 Alternatives of this document. After the field visit, it was later determined between Ed Siribohdi, Jennifer Taira, Robert Wu, District 7 - 335 Program Advisor, and Dennis Snyder, Project Manager to propose this project into the 2012 SHOPP under the 335 program.

## **5. CORRIDOR AND SYSTEM COORDINATION**

The District has commissioned Corridor Storm-Water Management Studies from the consultant CH2MHill in response to a January 17, 2008 stipulation and court order to prepare corridor storm water management studies on District 7 drainage systems located within Los Angeles and Ventura counties. A corridor study for this route has been completed and approved on April 2009.

This project proposal conforms to the District System Management Plan and Route Concept Plan.

## **6. ALTERNATIVES**

Alternative 1 is the no build alternative. In this alternative the slopes would not be improved and would continue to erode. Plant material will continue to decay causing further erosion and sediment washing into the drains. Slopes would not be stabilized as required in the Statewide NPDES permit.

Alternative 2 is the preferred alternative. Under this proposal, 1-gallon prostrate shrubs will be utilized as groundcover. This is an economical method of quickly covering the ground plane and providing long-term permanent treatment. These prostrate shrubs will be used at the top of slope to ensure full coverage. Cuttings or liners will be used from the toe of slope upwards approximately 20 feet. Trees and mulch will also be utilized on the slopes. Installation of new irrigation equipment is necessary to establish and maintain the plant material. Studies have shown that trees help manage stormwater flow by intercepting rainfall and slowing the rate at which it runs over the surface of the land and seeps into the ground. When trees are present, the flow of water is spread over a greater amount of time, and the impact of the storm on the facilities built to handle it at any one time is smaller. Trees are also natural pollution filters. Their canopies, trunks, roots, and associated soil and other natural elements of the landscape filter polluted particulate matter out of the flow toward the storm sewers. Reducing the flow of stormwater reduces the amount of pollution that is washed into a drainage area. American Forests and University of California, Davis, USDA Forest Services all have studies regarding rainfall interception through the use of trees. There will be no slope or gore paving on this project.

All work will be done within Caltrans Right-of-Way. The project will require a three year plant establishment period.

## **7. COMMUNITY INVOLVEMENT**

There is an on-going contract to provide a Corridor Master Plan from the Ports of Los Angeles and Long Beach to East Los Angeles that will provide consistency and continuity through the corridor include planting schemes, and all built features and their detailing. All the Cities and community groups have been actively involved. There are no additional requirements of the Regional Water Quality Control Board within these project limits at this time.

## 8. ENVIRONMENTAL DETERMINATION/DOCUMENT

The PSR will include a Preliminary Environmental Analysis Report (PEAR) and once the project has been programmed a Categorically Exempt (CE) document will be provided.

## 9. FUNDING

### 9A. CAPITAL COST

**Capital Cost Estimate for the Alternative Identified for Programming in the 2012 SHOPP**

Fiscal Year	Right of Way Capital	Construction Capital
2015	\$0	\$3,000,000
Total	\$0	\$3,000,000

### 9B. CAPITAL SUPPORT ESTIMATE FOR THE PROGRAMMABLE ALTERNATIVE IN THE 2012 SHOPP

	PROJECT SUPPORT COMPONENTS								
	PA&ED 0 Phase		Design 1 Phase		Right of Way 2 Phase		Construction 3 Phase		Total
	Dist	DES	Dist	DES	Dist	DES	Dist	DES	
Estimated PY's	0.53	0	2.8	0.1	0	0	3.33	0	6.76
Estimated PS \$'s	96		504	25			600		1225
Estimated PYE \$'s (\$1000's)									0
Total \$'s	96	0	504	25	0	0	600	0	1225

## 10. SCHEDULE

HQ Milestones	Delivery Date (Month, Day, Year)
Begin Environmental	1/15/2013
PA & ED	9/15/2013
Project PS&E	9/1/2014
Right of Way Certification	11/15/2014
Ready to List	1/16/2015
Approve Contract	6/19/2015
Contract Acceptance	6/18/2019
End Project	12/18/2019

## 11. FHWA COORDINATION

No FHWA action is required for this project.

## 12. DISTRICT CONTACTS

Dennis Snyder, Project Manager	213-897-4299
Jennifer Taira, District Landscape Architect	213-897-0975
Garrett Damrath, Senior Environmental Planner	213-897-9016
Ed Siribohdi, Senior Landscape Architect Maintenance Engineering	213-620-4746

## 13. PROJECT REVIEWS

Field Review	<u>Rick Enriquez</u>	Date <u>7/21/11</u>
District Maintenance	<u>Ed Siribohdi</u>	Date <u>8/5/11</u>
District NPDES Coordinator	<u>Shirley Pak</u>	Date <u>8/5/11</u>
District Quality Review	<u>See sign in sheet</u>	Date <u>8/16/11</u>
Project Manager	<u>Dennis Snyder</u>	Date <u>8/5/11</u>
<u>District SHOPP Program Advisor</u>	<u>Steve Tran</u>	Date <u>8/5/11</u>
<u>HQ SHOPP Program Advisor</u>	<u>Jagjiwan Grewal</u>	Date <u>8/5/11</u>

## 14. ATTACHMENTS

- a) Vicinity Map
- b) Engineers Estimate
- c) PEAR
- d) Storm Water Data Report
- e) Project Development Team meeting sign in sheet
- f) TMP Data Sheet
- g) Preliminary Hazardous Waste Assessment




07-LA-710 PM 17.4/21.0

201.335

EA 28920K

EFIS 0700021113



# PROJECT STUDY REPORT (PSR) EA28920K

## STORM WATER MITIGATION (SOURCE CONTROL)

### ESTIMATE:


Item	Quantity	Unit Cost	Unit	Cost
<b>Earthwork</b>				
Soil removal/excavation	#cy _____ @ _____	/cy =		\$0
Grading	#sqyd _____ @ _____	/sqyd =		\$0
Import topsoil	#cy _____ @ _____	/cy =		\$0
Compost incorporation	#qyd _____ @ _____	/qyd =		\$0
<b>Interceptor planting</b>				
Road edge planting	#ac _____ @ _____	/ac =		\$0
Cuttings/flats	#ea 600,000 @ \$0.40	/ea =		\$240,000
Native grass sod	#sqyd _____ @ _____	/sqyd =		\$0
Shrubs	#ea 1200 @ \$20.00	/ea =		\$24,000
Trees	#ea 2000 @ \$70.00	/ea =		\$140,000
Irrigation	#ac 34.4 @ \$30,000.00	/ac =		\$1,032,000
<b>Surface treatment &amp; biofiltration</b>				
Mulch	#cy 3600 @ \$40.00	/cy =		\$144,000
Compost blanket	#sqyd _____ @ _____	/sqyd =		\$0
Erosion control (drill seed)	#ac _____ @ _____	/ac =		\$0
Erosion control (Type C or Type D)	#ac _____ @ _____	/ac =		\$0
Biofiltration strips	#lf _____ @ _____	/lf =		\$0
Biofiltration swales	#lf _____ @ _____	/lf =		\$0
Course aggregate	#cy _____ @ _____	/cy =		\$0
Sand	#cy _____ @ _____	/cy =		\$0
Slope/Gore paving	#sqft _____ @ _____	/sqft =		\$0
Geotextile fabric	#sqyd _____ @ _____	/sqyd =		\$0
<b>Drainage modification</b>				
Drain inlets, catch basins	#ea _____ @ _____	/ea =		\$0
Drainline	#lf _____ @ _____	/lf =		\$0
Curb cuts and/or removal	#lf _____ @ _____	/lf =		\$0
Remove concrete lined ditch	#lf _____ @ _____	/lf =		\$0



**PROJECT STUDY REPORT (PSR) EA28920K**  
**STORM WATER MITIGATION (SOURCE CONTROL)**

**ADDITIONAL ITEMS:**

Water meter	\$0
Water assessment cost	\$56,550
Traffic control	\$75,000
Resident Engineer's field office	\$120,000
Hazardous material (aerially deposited lead contamination in soil, etc.)	\$2,000
Water Pollution Control	\$78,000
Electrical service	\$35,000
Plant Establishment	\$350,000
Roadside Clearing	\$64,000
TMP	\$11,000
<b>Subtotal</b>	<b>\$2,371,550</b>
Mobilization	\$237,155
	<b>\$2,609,000</b>
15% Contingency	\$391,000
<b>Total Estimated Project Cost</b>	<b>\$3,000,000</b>



## PRELIMINARY ENVIRONMENTAL ANALYSIS REPORT

### 1. Project Information

District 07	County LA	Route 710	PM 18.7/21.0	EA 28920K
Project Title: <i>Brief descriptive phrase, e.g., CAPM, Curve Re-alignment, Passing Lane, etc.</i> Storm Water Source Control Project/Landscaping Project				
Project Manager Dennis G. Snyder			Phone # (213)897-4299	
Project Engineer Jennifer H. Taira			Phone # (213)897-0509	
Environmental Office Chief/Manager Garrett Damrath			Phone # (213)897-9016	
PEAR Preparer Sally Moawad			Phone # (213)897-9981	

### 2. Project Description

#### Purpose and Need

It has been twenty years since a landscape project has been done in this area. The loss of trees and groundcover has increased the amount of the erosion throughout this area. So, the existing slopes are starting to show signs of rills and gullies. In other areas, soil can be found along the base of the slopes or in the shoulders with potential for it running into the drainage system during the rainy season. Currently, there is no storm water treatment found within this area to catch the soil eroding off the slopes. The project will not create any new slopes. However, temporary disturbance to the existing slopes are unavoidable during the installation if the planting and irrigation work while in construction.

## **Description of work**

The total project limits include 34 acres of plantable right of way. It is proposed to adequately treat the bare soil to slow water runoff into the existing drainage system of 28 acres. This project will also improve infiltration, capturing sediment that contains several pollutants of concern. There is a limited amount of removal of dead and dying plant material as the existing slopes are void of any plant material. However, whatever is left removal is necessary to achieve maximum coverage of plants on the slopes using the concept of planting for source control. Installation of new irrigation equipment is necessary to establish and maintain the plant material. Under this proposal, 1-gallon prostrate shrubs will be utilized as groundcover. This is an economical method to quickly cover the ground plane and providing long term permanent treatment. These prostrate shrubs will be used at the top of the slope to ensure full coverage. Cutting or liners will be used from the toe of slope upwards approximately 20 feet. Trees and mulch will also be utilized on the slopes.

## **Alternatives**

No Build Alternative:

No improvements would occur, but the area would continue to deteriorate.

Alternative 1:

It is proposed to adequately treat the bare soil to slow water runoff into the existing drainage system of 28 acres. This project will also improve infiltration, capturing sediment that contains several pollutants of concern. There is a limited amount of removal of dead and dying plant material as the existing slopes are void of any plant material. However, whatever is left removal is necessary to achieve maximum coverage of plants on the slopes using the concept of planting for source control. Installation of new irrigation equipment is necessary to establish and maintain the plant material. Under this proposal, 1-gallon prostrate shrubs will be utilized as groundcover. These prostrate shrubs will be used at the top of the slope to ensure full coverage. Cutting or liners will be used from the toe of the slope upwards approximately 20 feet. Trees and mulch will also be utilized on the slopes.

### 3. Anticipated Environmental Approval

Check the anticipated environmental determination or document for the proposed project in the table below.

CEQA		NEPA	
<b>Environmental Determination</b>			
Statutory Exemption	<input type="checkbox"/>		
Categorical Exemption	<input checked="" type="checkbox"/>	Categorical Exclusion	<input checked="" type="checkbox"/>
<b>Environmental Document</b>			
Initial Study or Focused Initial Study with proposed Negative Declaration (ND) or Mitigated ND	<input type="checkbox"/>	Routine Environmental Assessment with proposed Finding of No Significant Impact	<input type="checkbox"/>
		Complex Environmental Assessment with proposed Finding of No Significant Impact	<input type="checkbox"/>
Environmental Impact Report	<input type="checkbox"/>	Environmental Impact Statement	<input type="checkbox"/>
CEQA Lead Agency (if determined):		Caltans	
Estimated length of time (months) to obtain environmental approval:		About 3 months	
Estimated person hours to complete identified tasks:		About 120 Hours	

### 4. Special Environmental Considerations

N/A

### 5. Anticipated Environmental Commitments

The following units must evaluate the project to determine if there are any environmental commitments:

- Biology
- Cultural Resources
- Hazardous Waste
- Landscape
- Hydrology
- Water Quality
- Geology
- Paleontology

## **6. *Permits and Approvals***

The following units must evaluate the project to determine if there are any permits and or approvals are necessary for this project:

- Biology
- Cultural Resources
- Hazardous Waste
- Landscape
- Hydrology
- Water Quality
- Geology
- Paleontology

## **7. *Level of Effort: Risks and Assumptions***

N/A

## **8. PEAR Technical Summaries**

- 8.1 Land Use: N/A
- 8.2 Growth: N/A
- 8.3 Farmlands/Timberlands: N/A
- 8.4 Community Impacts: N/A
- 8.5 Visual/Aesthetics: Project must be evaluated by landscape architecture unit
- 8.6 Cultural Resources: Project must be evaluated by cultural resources unit
- 8.7 Hydrology and Floodplain: Project must be evaluated by hydrology unit
- 8.8 Water Quality and Storm Water Runoff: Project must be evaluated by water quality
- 8.9 Geology, Soils, Seismic and Topography: Project must be evaluated by geology unit
- 8.10 Paleontology: Project must be evaluated by the cultural resources unit.
- 8.11 Hazardous Waste/Materials: Project must be evaluated by the hazardous waste unit.
- 8.12 Air Quality: N/A
- 8.13 Noise and Vibration: N/A
- 8.14 Energy and Climate Change: N/A
- 8.15 Biological Environment: N/A
- 8.16 Cumulative Impacts: N/A
- 8.17 Context Sensitive Solutions: N/A

## **9. Summary Statement for PSR or PSR-PDS**

The following units must evaluate the project to determine if there are any environmental commitments, permits, and or approvals necessary:

- Biology
- Cultural Resources
- Hazardous Waste
- Landscape
- Hydrology
- Water Quality
- Geology
- Paleontology

## **10. Disclaimer**

This Preliminary Environmental Analysis Report (PEAR) provides information to support programming of the proposed project. It is not an environmental determination or document. Preliminary analysis, determinations, and estimates of mitigation costs are based on the project description provided in the Project Study Report (PSR). The estimates and conclusions in the PEAR are approximate and are based on cursory analyses of probable effects. A reevaluation of the PEAR will be needed for changes in project scope or alternatives, or in environmental laws, regulations, or guidelines.





**11. List of Preparers**

Cultural Resources specialist N/A	Date:
Biologist N/A	Date:
Community Impacts specialist N/A	Date:
Noise and Vibration specialist N/A	Date:
Air Quality specialist N/A	Date:
Paleontology specialist/liaison N/A	Date:
Water Quality specialist N/A	Date:
Hydrology and Floodplain specialist N/A	Date:
Hazardous Waste/Materials specialist N/A	Date:
Visual/Aesthetics specialist N/A	Date:
Energy and Climate Change specialist N/A	Date:
Other: N/A	Date:
PEAR Preparer (Name and Title) Sally Moawad, Associate Environmental Planner	Date: 8/15/11

**12. Review and Approval**

I confirm that environmental cost, scope, and schedule have been satisfactorily completed and that the PEAR meets all Caltrans requirements. Also, if the project is scoped as a routine EA, complex EA, or EIS, I verify that the HQ DEA Coordinator has concurred in the Class of Action.

  
\_\_\_\_\_  
Environmental Branch Chief

  
\_\_\_\_\_  
Project Manager

Date: 8/17/11

Date: 8.17.11

**REQUIRED ATTACHMENTS:**

**Attachment B: Estimated Resources by WBS Code**

# ATTACHMENT B - Resources by WBS Code

EA:	28920K												WBS current 11/2008		
Descr	Landscaping	Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Paleo	Sup Svcs	Total	Begin Date	Duration (days)
Project Management															
100.05.05	- Project Init. & Ping.												0		0
100.05.10	- PID Cmnt Exec. & Crl.		3	3								8	14		0
100.05.15	- PID Cmnt Closeout												0		0
100.10.05	- PA&ED Cmnt Init. & Ping.												0		0
100.10.10	- PA&ED Cmnt Exec. & Crl.		4	4								8	16		0
100.10.15	- PA&ED Cmnt Closeout												0		0
100.10.20	- Project Shelving (PA&ED)												0		0
100.10.25	- Project Unshelving (PA&ED)												0		0
100.10.30	- Udd Admiv Rec during PA&ED												0		0
100.10.35	- Execd Coop Agre for PA&ED Process												0		0
100.15.05	- PS&E Cmnt Init. & Ping.												0		0
100.15.10	- PS&E Cmnt Exec. & Crl.											8	8		0
100.15.15	- PS&E Cmnt Closeout												0		0
100.15.20	- Project Shelving (PS&E)												0		0
100.15.25	- Project Unshelving (PS&E)												0		0
100.15.30	- Udd Admiv Rec during PS&E												0		0
100.15.35	- Execd Coop Agre for PS&E Process												0		0
100.20.05	- Const. Cmnt Init. & Ping.												0		0
100.20.10	- Const. Cmnt Exec. & Crl.											3	3		0
100.20.15	- Const. Cmnt Closeout												0		0
100.20.20	- Project Shelving (Construction)												0		0
100.20.25	- Project Unshelving (Construction)												0		0
100.20.30	- Udd Admiv Rec during Const												0		0
100.20.35	- Execd Coop Agre for Const Process												0		0
100.25.05	- RW Cmnt Init. & Ping.												0		0
100.25.10	- RW Cmnt Exec. & Crl.												0		0
100.25.15	- RW Cmnt Closeout												0		0
100.25.20	- Project Shelving (Right of Way)												0		0
100.25.25	- Project Unshelving (Right of Way)												0		0
100.25.30	- Udd Admiv Rec during ROW												0		0
100.25.35	- Execd Coop Agre for ROW Process												0		0
100.25.50	- Execd Coop Agre for ROW Rnmnt												0		0
Total Project Management			7	7	0	0	0	0	0	0	0	27	41		0
Perform Preliminary Engineering Studies and Prepare Draft Project Report															
160.05.05	- Approval PID Review												0		0
160.05.10	- Geotechnical Information Review												0		0
160.05.20	- Traffic Data & Forecasts Review												0		0
160.05.30	- Project Scope Review												0		0
160.10.20	- Value Analysis												0		0
160.10.25	- Hydraulics/Hydro Study												0		0
160.10.30	- Hwy Planting Des Concepts												0		0
160.15.20	- Draft Project Report												0		0
160.15.25	- Draft PR Circ. Rev & App		2	2									4		0
160.30.05	- Maps for ESR												0		0
160.30.10	- Surveys/Maps for Env Studies												0		0
160.30.15	- Prop Access Rights for Env/Eng Studie		2	2									4		0
160.40	- NEPA Delegation												0		0
Total Prelim Eng Studies			4	4	0	0	0	0	0	0	0	0	8		0

Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Paleo	Sup Svcs	Total	Begin Date	End Date	Duration (days)
Perform Environmental Studies and Prepare Draft Environmental Document	8	8	1	1				1	1		20			0
165.05.05 - Project Information Review														0
165.05.10 - Pub & Agency Scoping								2			2			0
165.05.15 - AIs for Further Study														0
165.10.15 - CIA Land Use & Growth														0
165.10.25 - Noise Study							3				3			0
165.10.30 - Air Quality Study								21			21			0
165.10.35 - Water Quality Studies														0
165.10.40 - Energy/Climate Change Studies							8				8			0
165.10.45 - Energy/Climate Change Studies														0
165.10.45 - Sum Geotech Report														0
165.10.50 - Preliminary Site Investigation HW					20						20			0
165.10.55 - Draft RW Relocation Impact Eval														0
165.10.65 - Paleontology Study														0
165.10.70 - Wild & Scenic River Coordination														0
165.10.75 - Envir Commitments Record	8	40									48			0
165.10.99 - Other Env Studies														0
165.15.05 - Biological Assessment														0
165.15.10 - Wetlands Study														0
165.15.15 - Resource Agency Coord			10								11			0
165.15.20 - NES Report			9				1				9			0
165.15.99 - Other Biological Studies														0
165.20.05 - Archaeology Survey														0
165.20.05.05 - APE Map														0
165.20.05.10 - NA Consultation														0
165.20.05.15 - Records & Literature Search														0
165.20.05.20 - Field Survey														0
165.20.05.25 - ASR				43							43			0
165.20.05.99 - Other Archy Survey Products														0
165.20.10 - Extended Phase I Archy Studies														0
165.20.10.05 - Native American Consultation														0
165.20.10.10 - Extended Phase I Proposal														0
165.20.10.15 - XPI Field Investigation														0
165.20.10.20 - XPI Materials Analysis														0
165.20.10.25 - Extended Phase I Report														0
165.20.10.99 - Other Phase I Archy Products														0
165.20.15 - Phase II Archy Studies														0
165.20.15.05 - NA Consultation														0
165.20.15.10 - Phase II Proposal														0
165.20.15.15 - Field Investigation														0
165.20.15.20 - Materials Analysis														0
165.20.15.25 - Phase II Report														0
165.20.15.99 - Other Phase II Archy Products														0
165.20.20 - Hist & Architectural Studies														0
165.20.20.05 - Prelim APE/Study Area Maps - Arch														0
165.20.20.10 - Hist Res Eval Rpt - Archy														0
165.20.20.15 - Hist Res Eval Rpt - Archl														0
165.20.20.20 - Bridge Evaluation														0
165.20.20.99 - Other H & A Study Products														0
165.20.25 - Cultural Res Comp Docs				11							11			0
165.20.25.05 - Final APE Maps														0
165.20.25.10 - PRG 5024.5 Consult														0
165.20.25.15 - HPSR/HRCR														0
165.20.25.20 - Finding of Effect														0
165.20.25.25 - Archy Data Recovery Plan														0
165.20.25.30 - MOA														0
165.20.25.99 - Other Cult Res Comp Products														0
165.25.05 - Draft ED Analysis														0
165.25.10 - 4(f) Evaluation														0
165.25.15 - CE/CE Determination	1	40									41			0
165.25.20 - Env Quality Control & Other Reviews	2	40	1	1	1		1	1			47			0
165.25.25 - Approval to Circ Resolution														0

Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Paleo	Sup Svcs	Total	Begin Date	End Date	Duration (days)
165.25.30 - Env Coordination		21									21			0
165.25.99 - Other DED Products														0
165.30 - NEPA Delegation														0
Total Env Studies & Prep DED	19	149	21	56	21	3	11	25	0	0	305			0
<b>Permits, Agreements, and Route Adoptions during PAFED Combat</b>														
170.05 - Required Permits (list)														0
170.10.05 - US Army Corps 404 Permit														0
170.10.10 - US Forest Service Permit(s)														0
170.10.15 - US Coast Guard Permit														0
170.10.20 - DFG 1600 Agreement(s)														0
170.10.25 - Coastal Zone Development Permit														0
170.10.30 - Local Agency Concurrence/Permit														0
170.10.40 - Waste Discharge (NPDES) Permit(s)														0
170.10.45 - US Fish & Wildlife Service Approval														0
170.10.50 - RWOCB 401 Permit														0
170.10.60 - Updated ECR														0
170.10.95 - Other Permits														0
170.45 - MOU from TERO Office														0
170.55 - NEPA Delegation														0
Total Permits, Agreements & Route Adoptions	0	0	0	0	0	0	0	0	0	0	0			0
<b>Circular Draft Environmental Document and Select Preferred Project Alternative</b>														
175.05.05 - Master Det & Invitation Letter														0
175.05.10 - Notices Pub Hear & DED Avail														0
175.05.15 - DED Pub & Circulation														0
175.05.20 - Fed Consistency Det (Coastal)														0
175.05.99 - Other DED Circulation Products														0
175.10.05 - Need for Pub Hearing Determination														0
175.10.10 - Pub Hearing Logistics														0
175.10.15 - Displays for Pub Hearing														0
175.10.20 - 2nd Notice Pub Hear & Avail														0
175.10.25 - Map Display & Hearing Plan														0
175.10.30 - Display Pub Hear Maps														0
175.10.35 - Public Hearing														0
175.10.40 - Record of Public Hearing														0
175.10.99 - Other Pub Hearing Products														0
175.15 - Responses to Pub Hear Comments														0
175.20 - Project Preferred Alternative														0
175.25 - NEPA Delegation														0
Total DED & Preferred Alt	0	0	0	0	0	0	0	0	0	0	0			0
<b>Prepare and Approve Project Report and Final Environmental Document</b>														
180.05.10 - Approved Project Rep	3													0
180.05.15 - Updated Stormwater Data Report							2							0
180.10.05 - Approved FED							1							0
180.10.05.05 - Draft FED Review														0
180.10.05.10 - Revised Draft FED														0
180.10.05.15 - Section 4(i) Evaluation														0
180.10.05.20 - Findings Report														0
180.10.05.25 - Statement of Overriding Consid														0
180.10.05.30 - CEQA Certification														0
180.10.05.35 - FHWA and Approval														0
180.10.05.40 - Section 106 Cons & MOA														0
180.10.05.45 - Section 7 Consultation														0
180.10.05.50 - Final Section 4(i) Statement														0
180.10.05.55 - Floodplain Only PAF														0
180.10.05.60 - Wetlands Only PAF														0
180.10.05.65 - Sect 404 Permit Compliance														0
180.10.05.70 - Mitigation Measures														0
180.10.10 - Public Det & Resp to Comments														0



Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Paleo	Sup Svcs	Total	Begin Date	End Date	Duration (days)
180.10.15 - Final Fwy Relo Impact Document											0			0
180.10.99 - Other FED Products											0			0
180.15.05 - ROD NEPA											0			0
180.15.10 - ROD (CEQA)											0			0
180.15.20 - Env Commitments Record	1	40	1	1	1	1	1	1	1		48			0
180.15.99 - Other Complete ED Products											0			0
180.20 - NEPA Delegation	4	40	1	1	1	1	4	1	1	0	54			0
Total App PR & FED														
<b>Update Project Info for PS&amp;E</b>														
185.05.05 - Project Concept Review for PS&E	6	8	1	1	1	1	1	1	1		21			0
185.05.10 - Updated Project Info for PS&E dev	1	1	1	1	1	1	1	0	1	1	7			0
Total Update for PS&E	9	9	2	2	2	0	2	0	2	0	28			0
<b>ROW &amp; Excess Land</b>														
195.40.25 - Property Maint & Rehab (non-rerail)											0			0
195.40.35 - Transfer of Prop to Clear Status											0			0
195.45.05 - Excess Lands Inventory											0			0
195.45.20 - Prop Disp Units less than \$15 K											0			0
195.45.25 - Prop Disp Units \$15 K - \$500 K											0			0
195.45.30 - Prop Disp Units over \$500 K											0			0
Total ROW & Excess Land	0	0	0	0	0	0	0	0	0	0	0			0
<b>Utility Relocation</b>														
200.15 - Approved Utility Relocation Plan											0			0
200.20 - Utility Relocation Package											0			0
Total Coordinate Utilities	0	0	0	0	0	0	0	0	0	0	0			0
<b>Permits, Agreements, and Route Adoptions during PS&amp;E Concept</b>														
205.10.05 - US Army Corps 404 Permit											0			0
205.10.10 - US Forest Service Permits											0			0
205.10.15 - US Coast Guard Permit											0			0
205.10.20 - DFG 1600 Agreement											0			0
205.10.25 - Coastal Development Permit											0			0
205.10.30 - Local Agency Concurrence/Permit											0			0
205.10.40 - Waste Discharge (NPDES) permit							1				1			0
205.10.45 - US Fish & Wildlife Service Approval											0			0
205.10.50 - RWQCB 401 Permit											0			0
205.10.60 - Updated ECR											0			0
205.10.95 - Other Permits											0			0
205.20.05 - Draft Fwy Agreement											0			0
205.20.10 - Draft Fwy Agree Review											0			0
205.20.15 - Final Fwy Agree											0			0
205.20.20 - Executed Fwy Agreement											0			0
205.40.10 - New Connections & Route Adopt Split											0			0
205.55 - NEPA Delegation											0			0
Total Permits, Agreements, and Route Adoptions	0	0	0	0	0	0	1	0	0	0	1			0

Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Palaeo	Sup Svcs	Total	Begin Date	End Date	Duration (days)
<b>Right of Way Interests</b>														
235.55.20 - Right of Way Clearance											0			0
Total Right of Way Interests	0	0	0	0	0	0	0	0	0	0	0			0
<b>Proposed Draft PS&amp;E</b>														
230.05.45 - Noise Barrier Plans											0			0
230.10.05 - Hwy Planning Plans											0			0
230.10.15 - Plant List											0			0
230.35.10 - Hwy Planning Specs											0			0
230.35.35 - Water Pollution Ctrl Specs											0			0
230.35.40 - Erosion Control Specs											0			0
230.60 - Updated Proj Info for PS&E Package	8	8	1	1	1		1		1		21			0
230.60.05 - Updated Storm Water Data Report											0			0
230.60.10 - Other Reviews/Updates Proj Info											0			0
230.90 - NEPA Delegation											0			0
Total Prepare Draft PS&E	8	8	1	1	1	0	1	0	1	0	21			0
<b>Mitigate Environmental Impacts and Clean-up Hazardous Waste</b>														
235.05.05 - Hst Structures Mitig											0			0
235.05.10 - Arcry & Cull Mitigation											0			0
235.05.15 - Biological Mitigation											0			0
235.05.20 - Env Mitigation R/W Work											0			0
235.05.25 - Paleontology Mitigation											0			0
235.05.99 - Other Env Mitigation Products											0			0
235.10.10 - Haz Waste Sites Survey											0			0
235.10.15 - Detailed HW Sites Investigation											0			0
235.15 - HW Management Plan											0			0
235.20 - HW PS&E											0			0
235.25 - HW Clean-up											0			0
235.30 - Certification of Sufficiency (HW)											0			0
235.35 - Long Term Mitigation Monitoring	1	8	1	1	1		1		1		14			0
235.40 - Updated ECR											0			0
235.45 - NEPA Delegation	1	8	1	1	1	0	1	0	1	0	14			0
Total Mitigation & HW Clean-up														
<b>Permits for Subsurface Geotechnical Exploration</b>														
240.70 - Site Ready for Subsurface Exploration											0			0
Total Geotechnical Permit	0	0	0	0	0	0	0	0	0	0	0			0
<b>Circulars, Review and Prepare Final District PS&amp;E Package</b>														
255.05 - Circ & Rev Draft Dist PS&E	8	40	1	1	1		1		1		53			0
255.10.25 - Updated Technical Reports											0			0
255.15 - Env Reevaluation											0			0
255.20.05 - Rev Plans for Sids Comp											0			0
255.40 - Res Engrs Pending File											0			0
255.45 - NEPA Delegation	8	40	1	1	1	0	1	0	1	0	53			0
Total PS&E														

Assigned Unit	Senior	Coord	Biology	Cultural	Haz Waste	Socio-Economic	Storm Water	Noise/Air	Paleo	Sup Svcs	Total	Begin Date	End Date	Duration (days)
<b>Prepare Contract Documents</b>														
270.75 - Env Cert at RTL	1	40	1	1	1		1			1	46			0
Total Prepare Contract Documents	1	40	1	1	1	0	1	0		1	46			0
<b>Perform Construction Engineering and General Contract Administration</b>														
270.20.50 - Technical Support											0			0
270.55 - Final Inspect & Accept Rec	1	1	1	1	1		1			1	7			0
270.70 - Update ECR	8	8	1	1	1		1			1	21			0
270.75 - Permit Renewal & Extension											0			0
270.80 - Long-Term Mitigation Contract											0			0
Total Const Engineering	9	9	2	2	2	0	2	0		2	28			0
<b>Prepare and Administer Contract Change Orders</b>														
285.05.05 - Need for CCO Determination											0			0
285.10.15 - Other Punc Support											0			0
Total CCOs	0	0	0	0	0	0	0	0	0	0	0			0
<b>Resolve Contract Claims</b>														
290.35 - Provide Technical Support											0			0
Total Contract Claims	0	0	0	0	0	0	0	0	0	0	0			0
<b>Accept Contract, Prepare Final Construction Estimate &amp; Prepare Final Report</b>														
295.35 - Cert of Env Compliance	8	40	1	1	1		1			1	53			0
295.40 - Long-Term Mitigation Contract											0			0
Total Final Construction	8	40	1	1	1	0	1	0		1	53			0
<b>Total Project Hours</b>	<b>78</b>	<b>254</b>	<b>31</b>	<b>66</b>	<b>51</b>	<b>4</b>	<b>25</b>	<b>26</b>	<b>101</b>	<b>27</b>	<b>682</b>			



# Short Form - Storm Water Data Report



Dist-County-Route: 07-LA-710

Post Mile Limits: 17.4-21.0

Project Type: SOURCE CONTROL

Project ID (or EA): 0700021113 (28920K)

Program Identification: 201.335

Phase: ☒ PID  
☐ PA/ED  
☐ PS&E

Regional Water Quality Control Board(s): Los Angeles RWQCB, Region 4

- |   |                              |  |
|---|------------------------------|--|
| 1. Is the project required to consider incorporating Treatment BMPs?                                    | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |
| 2. Does the project disturb 5 or more acres of soil?  | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |
| 3. Does the project disturb more than 1 acre of soil and not qualify for the Rainfall Erosivity Waiver? | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |
| 4. Does the project potentially create permanent water quality impacts?                                 | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |
| 5. Does the project require a notification of ADL reuse   | Yes <input type="checkbox"/> | No <input checked="" type="checkbox"/> |

If the answer to any of the preceding questions is "Yes", prepare a Long Form – Storm Water Data Report.

Estimate Construction Start Date: Sept 30, 2018

Construction Completion Date: Sept 30, 2019

Separate Dewatering Permit (if yes, permit number)

Yes ☐ Permit # \_\_\_\_\_ No ☒

Erosivity Waiver

Yes ☐ Date: \_\_\_\_\_ No ☒

*This Short Form – Storm Water Data Report has been prepared under the direction of the following Licensed Person. The Licensed Person attests to the technical information contained herein and the data upon which recommendations, conclusions, and decisions are based. Professional Engineer or Landscape Architect stamp required at PS&E.*

Jennifer Taira, Registered Project Landscape Architect

8-23-11

Date

*I have reviewed the stormwater quality design issues and find this report to be complete, current and accurate:*

Shirley Pak, District/Regional SW Coordinator or Designee

8/28/2011

Date

[Stamp Required for PS&E only]



## 1. Project Description

- This is a source control project on Interstate 710 between Post Mile 17.40 to 21.0. The proposed project is located on Route 710 in the Cities of South Gate and Bell from the Los Angeles River to Slauson Avenue over crossing. The intent of this project is to plant intermittent bare slopes throughout the project limits to control runoff and installing new irrigation equipment to keep the plant material alive. The project is proposed to take one year to construct and an additional three years of plant establishment. There will be no change in line/grade or hydraulic capacity. The project will not create new slopes or modify existing slopes. It will not create or modify ditches, dikes, berms, or swales. Cross drains will not be modified. Therefore, this project does not have the potential to deteriorate the storm water quality.
- The project has an estimated total disturbed soil area (DSA) of 0.90 acre based on an estimate of the amount of trenching required for irrigation lines, additional plant material and new paving for maintenance safety.
- There will be no slope or gore paving within the project limits. Therefore, there will not be an increase to impervious area within the project limits.
- There is no drainage system near the Los Angeles River Bridge within the project limit.
- There are no drinking water reservoirs and recharge facilities within the project limits.
- The RWQCB 401 certification is not required for this project.
- The receiving water bodies for this project are Los Angeles River Reach 2. Based on the U.S. Environmental Protection Agency's 303(d) list (USEPA, 2006) pollutants of concern in the Los Angeles River Reach 2 are trash, oil, lead, copper, ammonia, nutrients (algae) and coliform bacteria.
- The calculations for disturbed soil areas for planting are 4 square inches per cutting, 2/25 square feet per five gallon shrub and 4 square feet per 15 gallon tree.
- The project lies within the Municipal Separate Storm Sewer Systems (MS4s), of Los Angeles County.

Los Angeles River established TMDLs:

Los Angeles River Trash TMDL

The Los Angeles River Trash TMDL became effective August 28, 2002. Caltrans is proceeding with Trash TMDL Implementation Projects, which are to retrofit Gross Solid Removal Devices (GSRDs) at the existing drainage outfalls in the rights-of-way. Table A lists those Trash TMDL Implementation Projects that are either in construction or completed. Any projects that overlap within the limits of freeway corridors listed in Table A are not required to consider GSRDs for those overlapping limits.



## Short Form - Storm Water Data Report

EA	ROUTE	PM		Status
		From	To	
226611	405	30.31	36.16	completed
226711	60	2.7	6.6	completed
	710	22.5	23.8	
2266A1	5	27.62	28.15	completed
	10	9.02	13.82	
	90	1.84	2.70	
2267A1	10	5.59	8.80	In construction
	91	10.25	13.88	
	105	8.25	13.15	
	110	21.65	23.61	
231311	2	15.40	21.46	completed
	101	7.21	7.21	
	170	14.78	19.92	
	134/710	13.34	13.34	
	210	22.73	23.88	
	405	25.46	29.41	
235901	5	16.35	16.35	In construction
	101	12.70	26.50	
	134	0.00	9.86	

### Los Angeles River Nitrogen Compounds and Related Effects TMDL

The Los Angeles River Nitrogen Compounds and Related Effects TMDL became effective March 23, 2004. The TMDL requires the Storm Water NPDES Permittees to submit a Monitoring Work Plan by March 23, 2005 to estimate nitrogen loadings associated with runoff from the storm drain systems. County of Los Angeles has submitted the Monitoring Work plan as required on behalf of Caltrans and other Storm Water NPDES Co-Permittees in the watershed. Targeted pollutants are Total ammonia as nitrogen (NH<sub>3</sub>-N), Nitrate-nitrogen (NO<sub>3</sub>-N), nitrite-nitrogen (NO<sub>2</sub>-N), and Nitrate nitrogen plus nitrite-nitrogen (NO<sub>3</sub>-N + NO<sub>2</sub>-N). The Department's monitoring data depicts Caltrans discharges to be below the TMDL limits, thus no additional measures are needed to be considered for meeting the conditions of the Nitrogen TMDL.

### Los Angeles River and Tributaries Metals TMDL

The Los Angeles River and Tributaries Metals TMDL became effective on January 11, 2006. Caltrans will work with 5 groups of Responsible Agencies toward compliance of the TMDL. Targeted Pollutants are total Cu, Pb, Zn, Cd, and Se.



### Future TMDL

#### Total Maximum Daily Loads for Indicator Bacteria in the Los Angeles River

The Total Maximum Daily Loads for Indicator Bacteria in the Los Angeles River was adopted by the Los Angeles Regional Water Quality Control Board on July 8, 2010. It is anticipated the TMDL to become effective in the near future. The TMDL requires the Responsible Agencies, including Caltrans, to reduce number of exceedance days of bacteria concentrations in the Los Angeles River and achieve waste load allocations in 25 years. Caltrans will be working in a group of Responsible Agencies to jointly comply with the TMDL.

### 2. Construction Site BMPs

- A Water Pollution Control Program (WPCP) is required since the project will disturb less than 1 acre of soil
- Construction Site Management lump sum items will include Water Control and Conservation, Illegal Connection and Discharge Detection and Reporting, Vehicle and Equipment Fueling and Maintenance, Sweeping, Spill Prevention and Control, Material Management, Material Storage, Solid Waste, Spill Prevention and Control, Preservation of Property, Preservation of existing vegetation, and Sanitary and Septic Waste.
- Construction Site BMPs to be designated as separated Bid Line Items will include Temporary Fiber Roll, Temporary Silt Fence, Temporary Gravel Bag Berm, and Temporary Drainage Inlet Protection, Street Sweeping and Temporary Concrete Washout.
- Supplemental cost items will include Water Pollution Maintenance Sharing, Additional Water Pollution Control and prepare WPCP.
- On 6/3/11 Aythem Al-Saleh, District Construction Storm Water coordinator agreed to the temporary construction site BMP strategy used for the scope of work of this project
- Construction Site BMP costs were estimated using the percentage method and calculated at 2.6% of the total project cost. The estimated cost for Construction Site BMPs is \$78,000 per the Storm Water Quality Handbook, Project Planning and Design Guide, May 2007.

### 3. Required Attachments<sup>1</sup>

- Vicinity Map
- Evaluation Documentation Form

---

<sup>1</sup> Additional attachments may be required as applicable or directed by the District/Regional Design Storm Water Coordinator (e.g. BMP line item estimate, DPP, CS checklists, etc).






07-LA-710 PM 17.4/21.0

201.335

EA 28920K

EFIS 0700021113



## Evaluation Documentation Form

DATE: June 22, 2011

Project ID (or EA): 0700021113  
(EA 28920K)

NO.	CRITERIA	YES ✓	NO ✓	SUPPLEMENTAL INFORMATION FOR EVALUATION
1.	Begin Project Evaluation regarding requirement for consideration of Treatment BMPs	✓		See Figure 4-1, Project Evaluation Process for Consideration of Permanent Treatment BMPs. Go to 2
2.	Is this an emergency project?		✓	If <b>Yes</b> , go to 10. If <b>No</b> , continue to 3.
3.	Have TMDLs or other Pollution Control Requirements been established for surface waters within the project limits? Information provided in the water quality assessment or equivalent document.	✓		If <b>Yes</b> , contact the District/Regional NPDES Coordinator to discuss the Department's obligations under the TMDL (if Applicable) or Pollution Control Requirements, go to 9 or 4. <i>Sp. (Dist 07/Reg SW Coordinator)</i> If <b>No</b> , continue to 4.
4.	Is the project located within an area of a local MS4 Permittee?	✓		If <b>Yes</b> , ( <i>County of Los Angeles</i> ), go to 5. If <b>No</b> , document in SWDR go to 5.
5.	Is the project directly or indirectly discharging to surface waters?	✓		If <b>Yes</b> , continue to 6. If <b>No</b> , go to 10.
6.	Is it a new facility or major reconstruction?		✓	If <b>Yes</b> , continue to 8. If <b>No</b> , go to 7.
7.	Will there be a change in line/grade or hydraulic capacity?		✓	If <b>Yes</b> , continue to 8. If <b>No</b> , go to 10.
8.	Does the project result in a <u>net increase of one acre or more of new impervious surface</u> ?			If <b>Yes</b> , continue to 9. If <b>No</b> , go to 10.  0 ac ( <i>Net Increase New Impervious Surface</i> )
9.	Project is required to consider approved Treatment BMPs.			See Sections 2.4 and either Section 5.5 or 6.5 for BMP Evaluation and Selection Process. Complete Checklist T-1 in this Appendix E.
10.	Project is not required to consider Treatment BMPs. <i>Sp. (Dist 07/Reg. Design SW Coord. Initials)</i> <i>PE (Project Engineer Initials)</i> <i>8-25-11 (Date)</i>	✓		Document for Project Files by completing this form, and attaching it to the SWDR.

1 See Figure 4-1, Project Evaluation Process for Consideration of Permanent Treatment BMPs



07-LA 710 PM 18.7/21.0

335

EA 28920K

8.16.11

Name

Unit

Jennifer Taira  
Ed Sim Bohdv

Land Arch  
Maintenance

HUNG HAM  
Lily Lohmangkef

Hazardous Waste  
stormwater

FRANCIS LAM

CONSTRUCTION

Dennis Snyder  
Hong-Thuy Vu  
CHALS OGBUEFI  
NABIL ESKANDER

PM

DTM (Operations)

T.I.

Ramp Metering



## Memorandum

*Flex your power!  
Be energy efficient!*

To: **JENNIFER TAIRA**, District Landscape Architect  
Office of Design Branch C - Landscape Architecture

Date: August 18, 2011

File: 07-LA-710  
PM 18.7/20.1  
07-28920K  
Project ID: 0700021113

From: **DENIS KATAYAMA**, TMP Manager  
Office of District Traffic Manager  
**DEPARTMENT OF TRANSPORTATION**

Subject: Transportation Management Plan (TMP) Datasheet

Attached is the approved TMP Datasheet for the above referenced project. Any change in scope of work will need a re-evaluation of TMP elements and cost.

Following is a TMP element, as identified in the TMP Data Sheet, that should be included in the "State Furnished Material" of the Basic Engineering Estimating System:

066062	COZEEP Contract	\$11,000
--------	-----------------	----------

If you have any questions, please contact Hong-Thuy Vu of my staff at 7-8882 or myself at 7-6143.



Denis Katayama, STE  
Office of District Traffic Manager - South

c: File

# TRANSPORTATION MANAGEMENT PLAN DATASHEET

## (TMP Elements and Costs)

Co/Rte/PM LA-710-18.7/21.0 EA 28920K Alternative No. PSR

Project Limit From Firestone Blvd to Slauson Ave

Project Description Planting and irrigation

### 1) Public Information

- |   |    |
|---|----|
| <input type="checkbox"/> a. Brochures and Mailers           | \$ |
| <input checked="" type="checkbox"/> b. Press Release        |    |
| <input type="checkbox"/> c. Paid Advertising                | \$ |
| <input type="checkbox"/> d. Public Information Center/Kiosk | \$ |
| <input type="checkbox"/> e. Public Meeting/Speakers Bureau  |    |
| <input type="checkbox"/> f. Telephone Hotline               |    |
| <input checked="" type="checkbox"/> g. Internet             |    |
| <input type="checkbox"/> h. Others _____                    | \$ |

### 2) Motorists Information Strategies

- |   |    |
|---|----|
| <input type="checkbox"/> a. Changeable Message Signs (Fixed)            | \$ |
| <input type="checkbox"/> b. Changeable Message Signs (Portable)         | \$ |
| <input type="checkbox"/> c. Ground Mounted Signs                        | \$ |
| <input type="checkbox"/> d. Highway Advisory Radio                      | \$ |
| <input type="checkbox"/> e. Caltrans Highway Information Network (CHIN) |    |
| <input type="checkbox"/> f. Others _____                                | \$ |

### 3) Incident Management

- |  |          |
|--|----------|
| <input checked="" type="checkbox"/> a. Construction Zone Enhanced Enforcement Program (COZEEP) | \$11,000 |
| <input type="checkbox"/> b. Freeway Service Patrol   | \$       |
| <input type="checkbox"/> c. Traffic Management Team  |          |
| <input type="checkbox"/> d. Helicopter Surveillance  | \$       |
| <input type="checkbox"/> e. Traffic Surveillance Stations (Loop Detector and CCTV)             | \$       |
| <input type="checkbox"/> f. Others _____   | \$       |

4) Construction Strategies

- ☒ a. Lane Closure Chart
- ☐ b. Reversible Lanes
- ☐ c. Total Freeway Mainline Closure
- ☐ d. Extended Weekend Closure
- ☐ e. Contra Flow
- ☐ f. Truck Traffic Restrictions \$ \_\_\_\_\_
- ☐ g. Reduced Speed Zone \$ \_\_\_\_\_
- ☐ h. Connector and Ramp Closures
- ☐ i. Incentive and Disincentive \$ \_\_\_\_\_
- ☐ j. Moveable Barrier \$ \_\_\_\_\_
- ☐ k. Others \_\_\_\_\_ \$ \_\_\_\_\_

5) Demand Management

- ☐ a. HOV Lanes/Ramps (New or Convert) \$ \_\_\_\_\_
- ☐ b. Park and Ride Lots \$ \_\_\_\_\_
- ☐ c. Rideshare Incentives \$ \_\_\_\_\_
- ☐ d. Variable Work Hours
- ☐ e. Telecommute
- ☐ f. Ramp Metering (Temporary Installation) \$ \_\_\_\_\_
- ☐ g. Ramp Metering (Modify Existing) \$ \_\_\_\_\_
- ☐ h. Others \_\_\_\_\_ \$ \_\_\_\_\_

6) Alternative Route Strategies

- ☐ a. Add Capacity to Freeway Connector/Ramps \$ \_\_\_\_\_
- ☐ b. Street Improvement (widening, traffic signal... etc) \$ \_\_\_\_\_
- ☐ c. Traffic Control Officers \$ \_\_\_\_\_
- ☐ d. Parking Restrictions
- ☐ e. Others \_\_\_\_\_ \$ \_\_\_\_\_

7) Other Strategies

- ☐ a. Application of New Technology \$ \_\_\_\_\_
- ☐ e. Others \_\_\_\_\_ \$ \_\_\_\_\_

**TOTAL ESTIMATED COST OF TMP ELEMENTS =**


**\$11,000**

Project Notes:

8/18/2011

1. A Public Awareness Campaign (PAC) strategy was prepared by Media Affairs on 8/16/11. PAC includes press release only and there is no associated cost.
2. Construction shall notify Caltrans' Office of Media Relations/Public Affairs at least a month prior to the start of construction in order to initiate Public Awareness Campaign.
3. COZEEP cost estimate was provided by Construction Traffic Manager on 8/18/2011. COZEEP cost amount of \$11,000 shall be included in the BEES list item # 066062.
4. Work shall conform to the lane requirement charts included in the Maintaining Traffic Specifications.
5. Anticipated start date of construction is around June 2019, with duration of approximately 6 months with the cost of \$3,000,000.
6. Any change to the scope of the work of project will require a re-evaluation of the TMP Data Sheet.


PREPARED BY



Hong-Thuy Vu,  
Transportation Engineer

DATE 8/18/11


APPROVAL RECOMMENDED BY



Denis Katayama,  
Senior Transportation Engineer

DATE 8/18/11

APPROVED BY



John Yang, District Traffic Manager

DATE 8/18/11

**M e m o r a n d u m**

*Flex your power!  
Be energy efficient!*

**To:** Jennifer Taira, STE  
Landscape Architecture

**Date:** August 31, 2011

**File:** 07-LA-710 PM17.4/21.0  
Landscape Restoration  
and Storm Water  
Treatment Project  
Los Angeles River  
Bridge to Slauson Ave  
OC in Los Angeles  
County

**PN:** 1846-0700021113-K  
**EA:** 07-333-28920K

**From:** **DEPARTMENT OF TRANSPORTATION**  
**OEECS – HAZARDOUS WASTE BRANCH, SOUTH REGION, MS 16**

**Subject:** *Preliminary Hazardous Waste Assessment for Draft Project Study Report/Project Report (PSR/PR)*

The Office of Environmental Engineering and Corridor Studies (OEECS) is in receipt of your memorandum (via electronic mail), dated August 17, 2011, requesting a preliminary hazardous waste assessment for the subject Project Study Report/Project Report (PSR/PR). This is a landscape restoration and storm water treatment project located along Route 710 from Los Angeles River Bridge to Slauson Avenue Overcrossing (OC) in the cities of South Gate and Bell in Los Angeles County.

The Statewide National Pollution Discharge Elimination System (NPDES) Permit (Order No 99-06-DWQ) requires Caltrans to maximize erosion control and soil stabilization. Section IIa requires identifying road segments with slopes that are prone to erosion and discharge of sediment and stabilize these slopes to the extent possible. Section IIb requires enhancement of the use of appropriate vegetation throughout Caltrans right of way for the purpose for preventing erosion and removing pollutants in storm water and non-storm water runoff.

The purpose of this project is to comply with the Statewide NPDES Permit requirement to fix slopes having chronic erosion problems.

The specific scope of work includes planting trees and mulch on the slopes. Prostrate shrubs will be used at the top of slope to ensure full coverage. Install new irrigation system to accommodate new landscape areas. There will be no slope or gore paving on this project. However, temporary




disturbance to the existing slopes are unavoidable during the installation of the planting and irrigation work while in construction.

Based on OEECS' review of the draft PSR/PR, dated August 17, 2011, Google Street View, and discussion with Project Engineer, the proposed planting and irrigation works will involve minor soil disturbance. The potential hazardous waste of concern is aerially deposited lead (ADL) at the unpaved upper surface soil next to heavily travel way. ADL was deposited onto the roadway due to historical leaded gasoline usage which was ceased in mid 1980's.

According to the Department's HQ Lead testing Guidance (March 2001), minor soil disturbance projects define where soil will not be removed from the area of disturbance, waste will not be generated as defined in Title 26 of the California Code of Regulations (26CCR), the DTSC lead variance will not be invoked, and safety is the primary concern. It is important to notify the Contractor that lead is present and allow for the preparation of a project-specific Lead Compliance Plan (LCP) and lead compliance training as required by Title 8, section 1532.1 of California Code of Regulations (8CCR). Refer to <http://t8web.dot.ca.gov/contractcost/> for the appropriate bid item including the Lead Compliance Plan (LCP) preparation cost.

Please note that this is a preliminary hazardous waste assessment is only applicable to the scope of work defined in the draft PSR/PR and it is not intended to be used as a final hazardous waste assessment for PS&E (Design Phase). A formal PS&E hazardous waste assessment request shall be required in order to perform detailed assessment and necessary standard special provisions for waste management during construction.

If you have any questions, I can be reached at [steve.chan@dot.ca.gov](mailto:steve.chan@dot.ca.gov), (213) 897-3646 or contact Hung Pham at [hung.t.pham@dot.ca.gov](mailto:hung.t.pham@dot.ca.gov), (213) 897-0936.



Steve Chan, P.E., STE  
District Hazardous Waste Coordinator, South Region  
Office of Environmental Engineering and Corridor Studies

Attachment:

cc: File

Reference: *Lead Site Investigation Report, Route 710 Median Barrier upgrade Project from Firestone Boulevard to route 10 (KP29.7/42.4), Los Angeles County, California, Work Order No.07A1851-03, EA 242601, Contract No. 07A1751, Prepared for State of California, Department of Transportation, District 7, Division of Planning, Prepared by Ninyo & Moore, Geotechnical and Environmental Sciences Consultants, March 24, 2005, ID # 745.*