

**M e m o r a n d u m**

**To:** JIM NICHOLAS  
Chief  
Division of Transportation Programming

**Date:** February 18, 2003

**File:** SHOPP Amendment  
02H-076

**Ref:**

**From:** DEPARTMENT OF TRANSPORTATION  
Division of Transportation Programming  
MS-82

**Subject:** Revisions to the 2002 SHOPP

RECOMMENDATION

I recommend that the following 2002 SHOPP Amendment be approved:

- SHOPP Amendment **02H-076**  
Amends the 2002 State Highway Operation and Protection Program by incorporating project cost, scope, schedule and technical changes as shown in Attachment A.

Approved:

**Original signed by**

JOHN VAN BERKEL, Chief  
Office of SHOPP Management

**Original signed by**

JIM NICHOLAS  
Chief  
Division of Transportation Programming

Attachment

cc: DISTRICT DIRECTORS (1, 4, 5, 6, 7 & 12)

KSUTLIFF      CHAACK      BBUCKLEY      BSERTICH      CTC STAFF

Jim Nicholas  
Page 2  
February 18, 2003

cc: Headquarters

Matt Bailey\*  
Rhonda Basarich\*  
Nigel Blampied\*  
Meggie Chan\*  
Bob Chapman\*  
Mike Evans\*  
Rebecca Franti\*  
Wayne Harrold\*  
Yoshiko Henslee\*  
Kevin Herritt\*  
Patricia Jones\*  
Rob Marsh\*  
Bob Meints\*  
Brian Murray\*  
Alan Nakatsuka\*  
Mary Payyappilly\*  
Tom Pyle\*  
Kevin Pokrajac\*  
Bimla Rhinehart\*  
Dave Saxby\*  
Rand Tambert\*  
Dave Youmans\*

Headquarters Program Advisors

Roy Peterson-010,015,020\*  
Richard Shepard-110-114\*  
Kevin Wall-110-114\*  
Kwan Lam-110-114\*  
Roger Hunter-110-114\*  
Takako Fujioka-110-114\*  
Mike Johnson-110-114\*  
Anthony Gugino-110-114\*  
Susan Massey-120,121,125,130,150,340\*  
Jim Varney-130,150\*  
Keith Robinson -210,220,240,245,250,260\*  
Susan Namba-210,220,240,250,260\*  
Keith Robinson-245\*

District Program Management

Dist 01 – Mark Suchanek\*  
Dist 01 - Laura Fields\*  
Dist 04 - Stewart Ng\*  
Dist 04 - Chun Tsung\*  
Dist 04 – Peter Tsai\*  
Dist 04 - Jerry Claussenius\*  
Dist 04 - Bob Nii\*  
Dist 04 - Ken Chew\*  
Dist 04 - Chuan Chen\*  
Dist 05 -Nancy Wickersham\*  
Dist 05 -Sharon Fasulo\*  
Dist 06 - Mike Rastegar\*  
Central - Linda Wilkins\*  
Central - Teresa Rix\*  
Central - Stephen Tracey\*  
Central - Said Ismail\*  
Central - Ihab Abouelfittouh\*  
Dist 07 - Raja Mitwasi\*  
Dist 07 - Tin Dinh\*  
Dist 07 - Charles Le\*  
Dist 07 - Alberto Angelini\*  
Dist 07 - Steve Tran\*  
Dist 12 - Jim Beil\*  
Dist 12 - George Kopjak\*

bcc: Headquarters

Programming  
JNicholas\*  
JVanBerkel\*  
GWong\*  
KScherzinger\*  
GMurtey\*  
Kien Le\*  
MCallahan\*  
JMcCormick\*  
AGregorio\*  
MPabalan\*  
BSwensen\*  
ZBarazi\*  
MOveraas\*  
PCooper\*  
LL\*

PTC:ptc

\*sent electronically

2002 SHOPP Amendment 02H-076  
Cost, Scope, Schedule and Technical Changes  
Includes Federal Emergency Relief Funds  
(\$ Thousands)

Dist	County	Route	Post Miles	Location/Description	PPNO	EA	Prog	RW	Const	FY	Comments
1	Del Norte	199	10.9/11.2	Near Gasquet - at Hardscrable Creek Bridge #1-8 - replace bridge	0013	293140	201.112	1	1,948	<del>03/04</del> <b>05/06</b>	Updated schedule.
4	Marin	101	<del>4.4/7.9</del> <b>1.4/7.7</b>	In Sausalito, Marin, Corte Madera - 0.3 mi. south of Spencer Avenue to south of Lucky Road - restore planting and irrigation (portions)	0319C	27160K	201.210	-	1,951	03/04	Technical correction to post miles.
4	<del>San Mateo</del>	84	<del>10.2</del>	<del>In San Mateo County - various locations - tie back retaining wall (CA98-1)</del>	<del>A0654E</del>	<del>1S2721</del>	<del>201.130</del>	-	<del>109</del>	<del>00/01</del>	Delete. Work combined with PPNO: B0654E into PPNO: 0654E. Also vote of July 12, 2001 was rescinded on July 25, 2002.
4	<del>San Mateo</del>	84	<del>10.2</del>	<del>In San Mateo County - tie back retaining wall (CA98-1)</del>	<del>B0654E</del>	<del>1S2721</del>	<del>201.130</del>	-	<del>841</del>	<del>00/01</del>	Delete. Work combined with PPNO: A0654E into PPNO: 0654E. Also vote of July 12, 2001 was rescinded on July 25, 2002.
4	<b>San Mateo</b>	<b>84</b>	<b>10.2</b>	<b>In San Mateo County - various locations - tie back retaining wall (CA98-1)</b>	<b>0654E</b>	<b>1S2721</b>	<b>201.130</b>	-	<b>950</b>	<b>04/05</b>	New combined project. Includes work from PPNOs: A0654E and B0654E. Schedule updated from FY 2000/01. Includes \$841 of Federal ER funds.
4	<del>San Mateo</del>	84	<del>9.8</del>	<del>Near Woodside - west of Route 35 - slide repair with tie back wall (CA98-1)</del>	<del>A0653C</del>	<del>1S1521</del>	<del>201.130</del>	-	<del>109</del>	<del>00/01</del>	Delete. Work combined with PPNO: B0653C into PPNO: 0653C. Also vote of July 12, 2001 was rescinded on July 25, 2002.
4	<del>San Mateo</del>	84	<del>9.8</del>	<del>Near Woodside - west of Route 35 - slide repair with tie back wall (CA 98-1)</del>	<del>B0653C</del>	<del>1S1521</del>	<del>201.130</del>	-	<del>841</del>	<del>00/01</del>	Delete. Work combined with PPNO: A0653C into PPNO: 0653C. Also vote of July 12, 2001 was rescinded on July 25, 2002.
4	<b>San Mateo</b>	<b>84</b>	<b>9.8</b>	<b>Near Woodside - west of Route 35 - slide repair with tie back wall (CA98-1)</b>	<b>0653C</b>	<b>1S1521</b>	<b>201.130</b>	-	<b>950</b>	<b>02/03</b>	New combined project. Includes work from PPNOs: A0653C and B0653C. Schedule updated from FY 2000/01. Includes \$841 of Federal ER funds.
4	<del>Sonoma</del>	4	<del>29.5/30.4</del>	<del>In Fort Ross - at Shotgun Point - realign and regrade</del>	<del>0753H</del>	<del>0S7221</del>	<del>201.130</del>	-	<del>4,277</del>	<del>03/04</del>	Delete. Work completed as part of G-11 project PPNO: 0752J.
5	San Benito	156	<del>0.1/2.5</del> <b>0.1/2.9</b>	Near San Juan Bautista - <b>east of</b> Route 101 to <b>west of Alameda</b> Washington Street - construct median barrier	5630	0E360K	201.010	-	4,378	04/05	Technical correction to post miles.
6	Tulare	99	<del>28.3/30.7</del> <b>28.3/29.9</b>	In Tulare - <b>South of</b> Bardsley Avenue to <b>Prosperity north of Cross</b> Avenue - highway planting restoration	6386	431601	201.210	-	1,533	02/03	Technical correction to post miles.
7	Los Angeles	710	6.8/9.1	In Long Beach - Pacific Coast Highway to Wardlow Road - beautification and modernization	3042	22880K	201.245	-	5,145	<del>03/04</del> <b>04/05</b>	Updated schedule.

2002 SHOPP Amendment 02H-076  
 Cost, Scope, Schedule and Technical Changes  
 Includes Federal Emergency Relief Funds  
 (\$ Thousands)

Dist	County	Route	Post Miles	Location/Description	PPNO	EA	Prog	RW	Const	FY	Comments
7	Los Angeles	710	6.8/9.1	In Los Angeles - Pacific Coast highway to Wardlow Road - highway planting restoration	3217	23490K	201.210	-	3,538	<del>04/05</del> <b>03/04</b>	Updated schedule.
<del>42</del>	<del>Orange</del>	<del>133</del>	<del>4.7/7.8</del>	<del>In and near Irvine - Route 73 to Route 405 - install median barrier</del>	<del>4802</del>	<del>0C050K</del>	<del>201.010</del>	-	<del>2,858</del>	<del>05/06</del>	Deleted, work completed in project PPNO: 1116F.